

WING TAT CIVIL ENGINEERING CO LTD																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
PROJECT PROGRAMME																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023, Half 2				2024, Half 1				2024, Half 2				2025, Half 1				2025, Half 2				2026, Half 1				2026, Half 2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
													A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1	Starting date	1 day	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	0 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

		WING TAT CIVIL ENGINEERING CO LTD																		CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2																PROJECT PROGRAMME																		
ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TBA	Predecessors	Half 1		2023, Half 2					2024, Half 1					2024, Half 2					2025, Half 1					2025, Half 2					2026, Half 1					2026, Half 2										
												A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F								
26	Drainage Channels Works	720 days	Sat 24/6/8	Thu 26/5/28	Sat 24/6/8	Thu 26/5/28	Sat 24/6/8	Thu 26/5/28	0 days																																													
27	Demolish & relocate metal frame YLL796/B/6	14 days	Sat 24/6/8	Fri 24/6/21	Sat 24/6/8	Fri 24/6/21	Sat 24/6/8	Fri 24/6/21	0 days	0	25.19																																											
28	Demolish & relocate metal frame YLL796/B/7-8	14 days	Sat 24/6/8	Fri 24/6/21	Sat 24/6/8	Fri 24/6/21	Sat 24/6/8	Fri 24/6/21	0 days	0	25.19																																											
29	CH.A500.00~CH.A608.13	151 days	Sat 24/6/22	Tue 24/11/19	Sat 24/6/22	Tue 24/11/19	Sat 24/6/22	Tue 24/11/19	0 days																																													
30	Sheetpiling & Temp. Drainage Diversion	60 days	Sat 24/6/22	Tue 24/8/20	Sat 24/6/22	Tue 24/8/20	Sat 24/6/22	Tue 24/8/20	0 days	3	27.28																																											
31	Excavation and Lateral Support	60 days	Sun 24/7/7	Wed 24/9/4	Sun 24/7/7	Wed 24/9/4	Sun 24/7/7	Wed 24/9/4	0 days	3	30FS-45 days																																											
32	Ground and Edge Beams	57 days	Mon 24/7/22	Mon 24/9/16	Mon 24/7/22	Mon 24/9/16	Mon 24/7/22	Mon 24/9/16	0 days																																													
33	Install precast portion (ground beam)	30 days	Mon 24/7/22	Tue 24/8/20	Mon 24/7/22	Tue 24/8/20	Mon 24/7/22	Tue 24/8/20	0 days	0	31FS-45 days																																											
34	Rebar Fixing	28 days	Tue 24/8/6	Mon 24/9/2	Tue 24/8/6	Mon 24/9/2	Tue 24/8/6	Mon 24/9/2	0 days	2	33FS-15 days																																											
35	Formwork Erection and Cast-in items	28 days	Tue 24/8/20	Mon 24/9/16	Tue 24/8/20	Mon 24/9/16	Tue 24/8/20	Mon 24/9/16	0 days	2	34FS-14 days	</																																										

[illegible]

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TBA	Predecessors	Half 1	2023, Half 2	2024, Half 1	2024, Half 2	2025, Half 1	2025, Half 2	2026, Half 1	2026, Half 2															
59	Backfilling and Compaction	30 days	Tue 25/2/11	Wed 25/3/12	Tue 25/2/11	Wed 25/3/12	Sun 25/6/29	Mon 25/7/28	138 days	0	58	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
60	Removal of Sheetpiles	30 days	Thu 25/2/20	Fri 25/3/21	Thu 25/2/20	Fri 25/3/21	Tue 25/7/8	Wed 25/8/6	138 days	0	59FS-21 days																							
61	CHA19.69~CHA100	31 days	Sat 25/3/1	Mon 25/3/31	Sat 25/3/1	Mon 25/3/31	Thu 25/7/17	Sat 25/8/16	138 days	0																								
62	Sheetpiling & Temp. Drainage Diversion (for non-open-cut portions)	28 days	Sat 25/3/1	Fri 25/3/28	Sat 25/3/1	Fri 25/3/28	Thu 25/7/17	Wed 25/8/13	138 days	1	60FS-21 days,7																							
63	Excavation and Lateral Support	24 days	Sat 25/3/8	Mon 25/3/31	Sat 25/3/8	Mon 25/3/31	Thu 25/7/24	Sat 25/8/16	138 days	1	62FS-21 days																							
64	No works for wet season	183 days	Tue 25/4/1	Tue 25/9/30	Tue 25/4/1	Tue 25/9/30	Sun 25/8/17	Sun 26/2/15	138 days	0	63																							
65	CHA19.69~CHA100 (continue)	65 days	Wed 25/10/1	Thu 25/12/4	Wed 25/10/1	Thu 25/12/4	Mon 26/2/16	Mon 26/5/4	138 days																									
66	Base Slab	33 days	Wed 25/10/1	Sun 25/11/2	Wed 25/10/1	Sun 25/11/2	Mon 26/2/16	Fri 26/3/20	138 days	0																								
67	Rebar Fixing	27 days	Wed 25/10/1	Mon 25/10/27	Wed 25/10/1	Mon 25/10/27	Mon 26/2/16	Sat 26/3/14	138 days	1	64																							
68	Formwork Erection and Cast-in items	27 days	Tue 25/10/7	Sun 25/11/2	Tue 25/10/7	Sun 25/11/2	Sun 26/2/22	Fri 26/3/20	138 days	1	67FS-21 days																							
69	Concreting	1 day	Mon 25/10/13	Mon 25/10/13	Mon 25/10/13	Mon 25/10/13	Sat 26/2/28	Sat 26/2/28	138 days	0	68FS-21 days																							
70	Walls	33 days	Tue 25/10/14	Sat 25/11/15	Tue 25/10/14	Sat 25/11/15	Sun 26/3/1	Thu 26/4/2	138 days																									
71	Rebar Fixing	27 days	Tue 25/10/14	Sun 25/11/9	Tue 25/10/14	Sun 25/11/9	Sun 26/3/1	Fri 26/3/27	138 days	1	69																							
72	Formwork Erection and Cast-in items	27 days	Mon 25/10/20	Sat 25/11/15	Mon 25/10/20	Sat 25/11/15	Sat 26/3/7	Thu 26/4/2	138 days	1	71FS-21 days																							
73	Concreting	1 day	Sun 25/10/26	Sun 25/10/26	Sun 25/10/26	Sun 25/10/26	Fri 26/3/13	Fri 26/3/13	138 days	0	72FS-21 days																							
74	Backfilling and Compaction	30 days	Mon 25/10/27	Tue 25/11/25	Mon 25/10/27	Tue 25/11/25	Fri 26/3/27	Sat 26/4/25	151 days	0	73																							
75	Removal of Sheetpiles	30 days	Wed 25/11/5	Thu 25/12/4	Thu 25/12/4	Thu 25/12/4	Sun 26/4/5	Mon 26/5/4	151 days	0	74FS-21 days																							
76	900 pipe with flap valve	15 days	Fri 25/11/14	Fri 25/11/28	Fri 25/11/14	Fri 25/11/28	Mon 26/4/20	Mon 26/5/4	157 days	0	75FS-21 days																							
77	Box Culvert & Pedestrian Crossing	21 days	Fri 25/11/14	Thu 25/12/4	Fri 25/11/14	Thu 25/12/4	Tue 26/4/14	Mon 26/5/4	151 days	0	75FS-21 days																							
78	ABWF works	21 days	Fri 25/11/14	Thu 25/12/4	Fri 25/11/14	Thu 25/12/4	Tue 26/4/14	Mon 26/5/4	151 days	0	75FS-21 days																							
79	Bedding works	21 days	Fri 25/11/14	Thu 25/12/4	Fri 25/11/14	Thu 25/12/4	Tue 26/4/14	Mon 26/5/4	151 days	0	75FS-21 days																							
80	U-Channel Works	41 days	Mon 25/10/27	Sat 25/12/6	#####	Sat 25/12/6	Sat 26/3/14	Thu 26/4/23	138 days																									
81	CHA0.00~CHA16.40,900CU,L=16.40	41 days	Mon 25/10/27	Sat 25/12/6	#####	Sat 25/12/6	Sat 26/3/14	Thu 26/4/23	138 days																									
82	Excavation and Lateral Support	30 days	Mon 25/10/27	Tue 25/11/25	Mon 25/10/27	Tue 25/11/25	Sat 26/3/14	Sun 26/4/12	138 days	1	73																							
83	Channel Formwork Erection	30 days	Fri 25/11/7	Sat 25/12/6	Fri 25/11/7	Sat 25/12/6	Wed 26/3/25	Thu 26/4/23	138 days	1	82FS-19 days																							
84	Concreting	1 day	Mon 25/11/17	Mon 25/11/17	Mon 25/11/17	Mon 25/11/17	Sat 26/4/4	Sat 26/4/4	138 days	0	83FS-20 days																							
85	Drain Laying Works	30 days	Tue 25/11/18	Wed 25/12/17	Tue 25/11/18	Wed 25/12/17	Sun 26/4/5	Mon 26/5/4	138 days																									
86	CHA16.40~CHA19.69,900PC,B,L=3.30,D=1.5	30 days	Tue 25/11/18	Wed 25/12/17	Tue 25/11/18	Wed 25/12/17	Sun 26/4/5	Mon 26/5/4	138 days																									
87	Excavation and Lateral Support	18 days	Tue 25/11/18	Fri 25/12/5	Tue 25/11/18	Fri 25/12/5	Sun 26/4/5	Wed 26/4/22	138 days	0	84																							
88	Drain Laying	14 days	Wed 25/11/26	Tue 25/12/9	Wed 25/11/26	Tue 25/12/9	Mon 26/4/13	Sun 26/4/26	138 days	0	87FS-10 days																							
89	Bedding and Backfilling	9 days	Fri 25/12/5	Sat 25/12/13	Fri 25/12/5	Sat 25/12/13	Wed 26/4/22	Thu 26/4/30	138 days	0	88FS-5 days																							
90	Reinstatement	9 days	Tue 25/12/9	Wed 25/12/17	Tue 25/12/9	Wed 25/12/17	Sun 26/4/26	Mon 26/5/4	138 days	0	89FS-5 days																							
100																																		

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DG/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

PROJECT PROGRAMME

ID

Task Name

Duration

Start

Finish

Early Start

Early Finish

Late Start

Late Finish

Total Slack

TRA

Predecessors

Half 1

2023, Half 2

2024, Half 1

2024, Half 2

2025, Half 1

2025, Half 2

2026, Half 1

2026, Half 2

A

M

J

J

A

S

O

N

D

J

F

M

A

M

J

J

A

S

O

N

D

J

F

M

A

M

J

J

A

S

O

N

D

J

F

M

A

M

J

J

A

S

O

N

D

J

F

53

Formwork Erection and Cast-in items

25 days

Sat 24/8/31

Tue 24/9/24

Sat 24/8/31

Tue 24/9/24

Sat 24/8/31

Tue 24/9/24

Sat 24/8/31

Tue 24/9/24

0 days

1

52FS-17 days

</

[illegible]

Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023, Half 2	2024, Half 1	2024, Half 2	2025, Half 1	2025, Half 2	2026, Half 1	2026, Half 2
86	LFT.D1b~LFT.D2,1650PC,B,L=45.56,D=3.34	101 days	Tue 25/2/4	Thu 25/5/15	Tue 25/2/4	Thu 25/5/15	Tue 25/2/4	Thu 25/5/15	0 days									
87	Stage 1	51 days	Tue 25/2/4	Wed 25/3/26	Tue 25/2/4	Wed 25/3/26	Tue 25/2/4	Wed 25/3/26	0 days									
88	TTA Implementation	2 days	Tue 25/2/4	Wed 25/2/5	Tue 25/2/4	Wed 25/2/5	Tue 25/2/4	Wed 25/2/5	0 days	0	85							
89	Breaking Ground	10 days	Tue 25/2/4	Thu 25/2/13	Tue 25/2/4	Thu 25/2/13	Tue 25/2/4	Thu 25/2/13	0 days	2	88FS-2 days							
90	Excavation and Lateral Support	11 days	Wed 25/2/12	Sat 25/2/22	Sat 25/2/12	Wed 25/2/22	Sat 25/2/12	Sat 25/2/22	0 days	2	89FS-2 days							
91	Drain Laying	10 days	Fri 25/2/21	Sun 25/3/2	Fri 25/2/21	Sun 25/3/2	Fri 25/2/21	Sun 25/3/2	0 days	2	90FS-2 days							
92	Bedding and Backfilling	8 days	Sat 25/3/1	Sat 25/3/8	Sat 25/3/1	Sat 25/3/8	Sat 25/3/1	Sat 25/3/8	0 days	0	91FS-2 days							
93	Manhole Construction	10 days	Fri 25/3/7	Sun 25/3/16	Fri 25/3/7	Sun 25/3/16	Fri 25/3/7	Sun 25/3/16	0 days	2	92FS-2 days							
94	Reinstatement	8 days	Mon 25/3/17	Mon 25/3/24	Mon 25/3/17	Mon 25/3/24	Mon 25/3/17	Mon 25/3/24	0 days	0	93							
95	TTA Removal	2 days	Tue 25/3/25	Wed 25/3/26	Tue 25/3/25	Wed 25/3/26	Tue 25/3/25	Wed 25/3/26	0 days	0	94							
96	Stage 2	50 days	Thu 25/3/27	Thu 25/5/15	Thu 25/3/27	Thu 25/5/15	Thu 25/3/27	Thu 25/5/15	0 days									
97	TTA Implementation	2 days	Thu 25/3/27	Fri 25/3/28	Thu 25/3/27	Fri 25/3/28	Thu 25/3/27	Fri 25/3/28	0 days	0	95							
98	Breaking Ground	10 days	Thu 25/3/27	Sat 25/4/5	Thu 25/3/27	Sat 25/4/5	Thu 25/3/27	Sat 25/4/5	0 days	2	97FS-2 days							
99	Excavation and Lateral Support	11 days	Fri 25/4/4	Mon 25/4/14	Fri 25/4/4	Mon 25/4/14	Fri 25/4/4	Mon 25/4/14	0 days	2	98FS-2 days							
100	Drain Laying	10 days	Sun 25/4/13	Tue 25/4/22	Sun 25/4/13	Tue 25/4/22	Sun 25/4/13	Tue 25/4/22	0 days	2	99FS-2 days							
101	Bedding and Backfilling	8 days	Mon 25/4/21	Mon 25/4/28	Mon 25/4/21	Mon 25/4/28	Mon 25/4/21	Mon 25/4/28	0 days	0	100FS-2 days							
102	Manhole Construction	10 days	Sun 25/4/27	Tue 25/5/6	Sun 25/4/27	Tue 25/5/6	Sun 25/4/27	Tue 25/5/6	0 days	2	101FS-2 days							
103	Reinstatement	8 days	Wed 25/5/7	Wed 25/5/14	Wed 25/5/7	Wed 25/5/14	Wed 25/5/7	Wed 25/5/14	0 days	0	102							
104	TTA Removal	1 day	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	0 days	0	103							
105	LFT.D1a~LFT.D1b,1650PC,B,L=25.59,D=3.411	46 days	Fri 25/5/16	Mon 25/6/30	Fri 25/5/16	Mon 25/6/30	Fri 25/5/16	Mon 25/6/30	0 days									
106	TTA Implementation	2 days	Fri 25/5/16	Sat 25/5/17	Fri 25/5/16	Sat 25/5/17	Fri 25/5/16	Sat 25/5/17	0 days	0	104							
107	Breaking Ground	9 days	Fri 25/5/16	Sat 25/5/24	Fri 25/5/16	Sat 25/5/24	Fri 25/5/16	Sat 25/5/24	0 days	0	106FS-2 days							
108	Excavation and Lateral Support	10 days	Fri 25/5/23	Sun 25/6/1	Fri 25/5/23	Sun 25/6/1	Fri 25/5/23	Sun 25/6/1	0 days	2	107FS-2 days							
109	Drain Laying	8 days	Sat 25/5/31	Sat 25/6/7	Sat 25/5/31	Sat 25/6/7	Sat 25/5/31	Sat 25/6/7	0 days	2	108FS-2 days							
110	Bedding and Backfilling	8 days	Fri 25/															

[illegible]

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

PROJECT PROGRAMME

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023, Half 2				2024, Half 1				2024, Half 2				2025, Half 1				2025, Half 2				2026, Half 1				2026, Half 2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
													A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
129	Install precast portion (ground beam)	30 days	Mon 25/11/10	Tue 25/12/9	Mon 25/11/10	Tue 25/12/9	Mon 25/11/10	Tue 25/12/9	0 days	0	127FS-13 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

[illegible]

[illegible]

[illegible]

[illegible]

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

PROJECT PROGRAMME

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023, Half 2				2024, Half 1				2024, Half 2				2025, Half 1				2025, Half 2				2026, Half 1				2026, Half 2			
398	Excavation and Lateral Support	13 days	Mon 25/7/14	Sat 25/7/26	Mon 25/7/14	Sat 25/7/26	Mon 25/7/14	Sat 25/7/26	0 days	0	395		A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F					
399	Formwork Erection	14 days	Fri 25/7/25	Thu 25/8/7	Fri 25/7/25	Thu 25/8/7	Fri 25/7/25	Thu 25/8/7	0 days	0	398FS-2 days																													
400	Catchpit construction	13 days	Wed 25/8/6	Mon 25/8/18	Wed 25/8/6	Mon 25/8/18	Wed 25/8/6	Mon 25/8/18	0 days	0	399FS-2 days																													
401	Concreting	1 day	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	0 days	0	400FS-2 days																													
402	Connection of ex. 400CU to SHT.CP5	28 days	Sat 25/8/16	Fri 25/9/12	Sat 25/8/16	Fri 25/9/12	Tue 25/12/30	Mon 26/1/26	136 days	0	401FS-2 days																													
403	SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9	85 days	Mon 25/8/18	Mon 25/11/10	Mon 25/8/18	Mon 25/11/10	Mon 25/8/18	Mon 25/11/10	0 days	0																														
404	Stage 1	29 days	Mon 25/8/18	Mon 25/9/15	Mon 25/8/18	Mon 25/9/15	Mon 25/8/18	Mon 25/9/15	0 days	0																														
405	Excavation and Lateral Support	10 days	Mon 25/8/18	Wed 25/8/27	Mon 25/8/18	Wed 25/8/27	Mon 25/8/18	Wed 25/8/27	0 days	0	401																													
406	Formwork Erection	12 days	Tue 25/8/26	Sat 25/9/6	Tue 25/8/26	Sat 25/9/6	Tue 25/8/26	Sat 25/9/6	0 days	0	405FS-2 days																													
407	Catchpit construction	11 days	Fri 25/9/5	Mon 25/9/15	Fri 25/9/5	Mon 25/9/15	Fri 25/9/5	Mon 25/9/15	0 days	0	406FS-2 days																													
408	Concreting	1 day	Sun 25/9/14	Sun 25/9/14	Sun 25/9/14	Sun 25/9/14	Sun 25/9/14	Sun 25/9/14	0 days	0	407FS-2 days																													
409	Stage 2	29 days	Mon 25/9/15	Mon 25/10/13	Mon 25/9/15	Mon 25/10/13	Mon 25/9/15	Mon 25/10/13	0 days	0																														
410	Excavation and Lateral Support	10 days	Mon 25/9/15	Wed 25/9/24	Mon 25/9/15	Wed 25/9/24	Mon 25/9/15	Wed 25/9/24	0 days	0	408																													
411	Formwork Erection	12 days	Tue 25/9/23	Sat 25/10/4	Tue 25/9/23	Sat 25/10/4	Tue 25/9/23	Sat 25/10/4	0 days	0	410FS-2 days																													
412	Catchpit construction	11 days	Fri 25/10/3	Mon 25/10/13	Fri 25/10/3	Mon 25/10/13	Fri 25/10/3	Mon 25/10/13	0 days	0	411FS-2 days																													
413	Concreting	1 day	Sun 25/10/12	Sun 25/10/12	Sun 25/10/12	Sun 25/10/12	Sun 25/10/12	Sun 25/10/12	0 days	0	412FS-2 days																													
414	Stage 3	29 days	Mon 25/10/13	Mon 25/11/10	Mon 25/10/13	Mon 25/11/10	Mon 25/10/13	Mon 25/11/10	0 days	0																														
415	Excavation and Lateral Support	10 days	Mon 25/10/13	Wed 25/10/22	Mon 25/10/13	Wed 25/10/22	Mon 25/10/13	Wed 25/10/22	0 days	0	413																													
416	Formwork Erection	12 days	Tue 25/10/21	Sat 25/11/1	Tue 25/10/21	Sat 25/11/1	Tue 25/10/21	Sat 25/11/1	0 days	0	415FS-2 days																													
417	Catchpit construction	11 days	Fri 25/10/31	Mon 25/11/10	Fri 25/10/31	Mon 25/11/10	Fri 25/10/31	Mon 25/11/10	0 days	0	416FS-2 days																													
418	Concreting	1 day	Sun 25/11/9	Sun 25/11/9	Sun 25/11/9	Sun 25/11/9	Sun 25/11/9	Sun 25/11/9	0 days	0	417FS-2 days																													
419	Connection of ex. 450CU to SHT.CP4	28 days	Sat 25/11/8	Fri 25/12/5	Sat 25/11/8	Fri 25/12/5	Tue 25/12/30	Mon 26/1/26	52 days	0	418FS-2 days																													
420	SHT.CP4~End,525CU(HD-G),L=82.3	78 days	Mon 25/11/10	Mon 26/1/26	Mon 25/11/10	Mon 26/1/26	Mon 25/11/10	Mon 26/1/26	0 days	0																														
421	Stage 1	27 days	Mon 25/11/10	Sat 25/12/6	Mon 25/11/10	Sat 25/12/6	Mon 25/11/10	Sat 25/12/6	0 days	0																														
422	Excavation and Lateral Support	10 days	Mon 25/11/10	Wed 25/11/19	Mon 25/11/10	Wed 25/11/19	Mon 25/11/10	Wed 25/11/19	0 days	0	418,115,118																													
423	Formwork Erection	11 days	Tue 25/11/18	Fri 25/11/28	Tue 25/11/18	Fri 25/11/28	Tue 25/11/18	Fri 25/11/28	0 days	0	422FS-2 days																													
424	Catchpit construction	10 days	Thu 25/11/27	Sat 25/12/6	Thu 25/11/27	Sat 25/12/6	Thu 25/11/27	Sat 25/12/6	0 days	0	423FS-2 days																													
425	Concreting	1 day	Fri 25/12/5	Fri 25/12/5	Fri 25/12/5	Fri 25/12/5	Fri 25/12/5	Fri 25/12/5	0 days	0	424FS-2 days																													
426	Stage 2	27 days	Sat 25/12/6	Thu 26/1/1	Sat 25/12/6	Thu 26/1/1	Sat 25/12/6	Thu 26/1/1	0 days	0																														
427	Excavation and Lateral Support	10 days	Sat 25/12/6	Mon 25/12/15	Sat 25/12/6	Mon 25/12/15	Sat 25/12/6	Mon 25/12/15	0 days	0	425																													
428	Formwork Erection	11 days	Sun 25/12/14	Wed 25/12/24	Sun 25/12/14	Wed 25/12/24	Sun 25/12/14	Wed 25/12/24	0 days	0	427FS-2 days																													
429	Catchpit construction	10 days	Tue 25/12/23	Thu 26/1/1	Tue 25/12/23	Thu 26/1/1	Tue 25/12/23	Thu 26/1/1	0 days	0	428FS-2 days																													
430	Concreting	1 day	Wed 25/12/31	Wed 25/12/31	Wed 25/12/31	Wed 25/12/31	Wed 25/12/31	Wed 25/12/31	0 days	0	429FS-2 days																													
431	Stage 3	26 days	Thu 26/1/1	Mon 26/1/26	Thu 26/1/1	Mon 26/1/26	Thu 26/1/1	Mon 26/1/26	0 days	0																														
432	Excavation and Lateral Support	10 days	Thu 26/1/1	Sat 26/1/10	Thu 26/1/1	Sat 26/1/10	Thu 26/1/1	Sat 26/1/10	0 days	0	430																													
433	Formwork Erection	10 days	Fri 26/1/9	Sun 26/1/18	Fri 26/1/9	Sun 26/1/18	Fri 26/1/9	Sun 26/1/18	0 days	0	432FS-2 days																													
434	Catchpit construction	10 days	Sat 26/1/17	Mon 26/1/26	Sat 26/1/17	Mon 26/1/26	Sat 26/1/17	Mon 26/1/26	0 days	0	433FS-2 days																													
435	Concreting	1 day	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	0 days	0	434FS-1 day																													

Revision.: 7.0

Date: 31 March 2024

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m)

U-Channel: {U/S}~{D/S},size+type,length(m)

Drainage Channel: {U/S}~{D/S}

Page 16

