

[illegible]

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

ID

Task Name

Duration

Start

Finish

Early Start

Early Finish

Late Start

Late Finish

Total Slack

TRA

85

Rebar Fixing

20 days

2025/07/30

2025/08/18

2025/07/30

2025/08/18

2025/07/30

2025/08/18

0 days

1

86

Formwork Erection and Cast-in items

20 days

2025/08/09

2025/08/28

2025/08/09

2025/08/28

2025/08/09

2025/08/28

0 days

1

87

Concreting

1 day

2025/08/19

2025/08/19

2025/08/19

2025/08/19

2025/08/19

2025/08/19

0 days

0

88

Backfilling and Compaction

20 days

2025/08/20

2025/09/08

2025/08/20

2025/09/08

2025/08/20

2025/09/08

0 days

0

89

Removal of Sheetpiles

20 days

2025/08/30

2025/09/18

2025/08/30

2025/09/18

2025/08/30

2025/09/18

0 days

0

90

CH A100.00~ CH A200.00

90 days

2025/09/09

2025/12/07

2025/09/09

2025/12/07

2025/09/09

2025/12/07

0 days

91

Sheetpiling

48 days

2025/09/09

2025/10/26

2025/09/09

2025/10/26

2025/09/09

2025/10/26

0 days

2

92

Excavation and Lateral Support

48 days

2025/09/21

2025/11/07

2025/09/21

2025/11/07

2025/09/21

2025/11/07

0 days

2

93

Ground and Edge Beams

44 days

2025/10/03

2025/11/15

2025/10/03

2025/11/15

2025/10/03

2025/11/15

0 days

94

Install precast portion (ground beam)

28 days

2025/10/03

2025/10/30

2025/10/03

2025/10/30

2025/10/03

2025/10/30

0 days

0

95

Rebar Fixing

20 days

2025/10/17

2025/11/05

2025/10/17

2025/11/05

2025/10/17

2025/11/05

0 days

1

96

Formwork Erection and Cast-in items

20 days

2025/10/27

2025/11/15

2025/10/27

2025/11/15

2025/10/27

2025/11/15

0 days

1

97

Concreting

1 day

2025/11/06

2025/11/06

2025/11/06

2025/11/06

2025/11/06

2025/11/06

0 days

0

98

Walls

10 days

2025/11/07

2025/11/16

2025/11/07

2025/11/16

2025/11/07

2025/11/16

0 days

99

Rebar Fixing

10 days

2025/11/07

2025/11/16

2025/11/07

2025/11/16

2025/11/07

2025/11/16

0 days

1

100

Formwork Erection and Cast-in items

10 days

2025/11/07

2025/11/16

2025/11/07

2025/11/16

2025/11/07

2025/11/16

0 days

1

101

Concreting

1 day

2025/11/07

2025/11/07

2025/11/07

2025/11/07

2025/11/07

2025/11/07

0 days

0

102

Backfilling and Compaction

20 days

2025/11/08

2025/11/27

2025/11/08

2025/11/27

2025/11/08

2025/11/27

0 days

0

103

Removal of Sheetpiles

20 days

2025/11/18

2025/12/07

2025/11/18

2025/12/07

2025/11/18

2025/12/07

0 days

0

104

Demolish & relocate wall and porch YLL796/B/5/A

14 days

2025/11/28

2025/12/11

2025/11/28

2025/12/11

2025/11/28

2025/12/11

10 days

0

105

Demolish & relocate booth, metal frame YLL796/B/16

14 days

2025/11/28

2025/12/11

2025/11/28

2025/12/11

2025/11/28

2025/12/11

10 days

0

106

Demolish & relocate wall YLL796/B/17

14 days

2025/11/28

2025/12/11

2025/11/28

2025/12/11

2025/11/28

2025/12/11

10 days

0

107

Relocate/Divert ex. Utilities

14 days

2025/12/08

2025/12/21

2025/12/08

2025/12/21

2025/12/08

2025/12/21

0 days

0

108

CH A0.00~ CH A100.00

130 days

2025/12/22

2026/04/30

2025/12/22

2026/04/30

2025/12/22

2026/04/30

0 days

109

Sheetpiling

48 days

2025/12/22

2026/02/07

2025/12/22

2026/02/07

2025/12/22

2026/02/07

0 days

2

110

Excavation and Lateral Support

48 days

2026/01/03

2026/02/19

2026/01/03

2026/02/19

2026/01/03

2026/02/19

0 days

2

111

Ground and Edge Beams

44 days

2026/01/15

2026/02/27

2026/01/15

2026/02/27

2026/01/15

2026/02/27

0 days

112

Install precast portion (ground beam)

28 days

2026/01/15

2026/02/11

2026/01/15

2026/02/11

2026/01/15

2026/02/11

0 days

0

113

Rebar Fixing

20 days

2026/01/29

2026/02/17

2026/01/29

2026/02/17

2026/01/29

2026/02/17

0 days

1

114

Formwork Erection and Cast-in items

20 days

2026/02/08

2026/02/27

2026/02/08

2026/02/27

2026/02/08

2026/02/27

0 days

1

115

Concreting

1 day

2026/02/18

2026/02/18

2026/02/18

2026/02/18

2026/02/18

2026/02/18

0 days

0

116

Walls

50 days

2026/02/19

2026/04/09

2026/02/19

2026/04/09

2026/02/19

2026/04/09

0 days

117

Rebar Fixing

20 days

2026/02/19

2026/03/10

2026/02/19

2026/03/10

2026/02/19

2026/03/10

0 days

1

118

Formwork Erection and Cast-in items

20 days

2026/03/21

2026/04/09

2026/03/21

2026/04/09

2026/03/21

2026/04/09

0 days

1

119

Concreting

1 day

2026/03/31

2026/03/31

2026/03/31

2026/03/31

2026/03/31

2026/03/31

0 days

0

120

Backfilling and Compaction

20 days

2026/04/01

2026/04/20

2026/04/01

2026/04/20

2026/04/01

2026/04/20

0 days

0

121

Removal of Sheetpiles

20 days

2026/04/11

2026/04/30

2026/04/11

2026/04/30

2026/04/11

2026/04/30

0 days

0

122

Pedestrian Crossing no. 2

28 days

2026/05/01

2026/05/28

2026/05/01

2026/05/28

2026/05/01

2026/05/28

0 days

0

123

Connection to ex. Stream

28 days

2026/05/01

2026/05/28

2026/05/01

2026/05/28

2026/05/01

2026/05/28

0 days

0

124

U-channels

28 days

2026/05/01

2026/05/28

2026/05/01

2026/05/28

2026/05/01

2026/05/28

0 days

0

125

Facing stone

28 days

2026/05/01

2026/05/28

2026/05/01

2026/05/28

2026/05/01

2026/05/28

0 days

0

126

ABWF works

28 days

2026/05/01

2026/05/28

2026/05/01

2026/05/28

2026/05/01

2026/05/28

0 days

0

127

Bedding works

28 days

2026/05/01

2026/05/28

2026/05/01

2026/05/28

2026/05/01

2026/05/28

0 days

0

50

51

Section II

820 days

2023/05/30

2025/08/26

2023/05/30

2025/08/26

2023/05/30

2025/08/26

0 days

2

access date of Portion B

210 days

2023/05/30

2023/12/25

2023/05/30

2023/12/25

2023/05/30

2023/12/25

0 days

0

3

section II (Tai Wo)

820 days

2023/05/30

2025/08/26

2023/05/30

2025/08/26

2023/05/30

2025/08/26

335 days

0

4

Site Establishment

129 days

2023/09/24

2024/01/30

2023/09/24

2024/01/30

2023/09/24

2024/01/30

0 days

5

Initial Survey

15 days

2023/12/25

2024/01/08

2023/12/25

2024/01/08

2023/12/25

2024/01/08

0 days

0

7

Public Liaison and TTA

60 days

2023/09/24

2023/11/22

2023/09/24

2023/11/22

2023/09/24

2023/11/22

0 days

0

8

Initial Safety & Environmental measures

60 days

2023/11/23

2024/01/21

2023/11/23

2024/01/21

2023/11/23

2024/01/21

0 days

0

10

Prepare and Accept Design and Method Statement

90 days

2023/10/26

2024/01/23

2023/10/26

2024/01/23

2023/10/26

2024/01/23

0 days

0

12

Environmental Baseline Monitoring

15 days

2024/01/09

2024/01/23

2024/01/09

2024/01/23

2024/01/09

2024/01/23

0 days

0

13

Setup of instrumentation and monitoring

15 days

2024/01/09

2024/01/23

2024/01/09

2024/01/23

2024/01/09

2024/01/23

0 days

0

14

Condition Survey

15 days

2024/01/09

2024/01/23

2024/01/09

2024/01/23

2024/01/09

2024/01/23

0 days

0

15

Freshwater Crab Translocation Plan

15 days

2024/01/09

2024/01/23

2024/01/09

2024/01/23

2024/01/09

2024/01/23

0 days

0

16

Tree Survey

15 days

2024/01/09

2024/01/23

2024/01/09

2024/01/23

2024/01/09

2024/01/23

0 days

0

17

Establish access(es) to channels

15 days

2024/01/09

2024/01/23

2024/01/09

2024/01/23

2024/01/09

2024/01/23

0 days

0

18

Guarding / Barrier / Hoarding

9 days

2024/01/22

2024/01/30

2024/01/22

2024/01/30

2024/01/22

2024/01/30

0 days

0

19

UU detection

7 days

2024/01/24

2024/01/30

2024/01/24

2024/01/30

2024/01/24

2024/01/30

0 days

0

20

Site Clearance

7 days

2024/01/24

2024/01/30

2024/01/24

2024/01/30

2024/01/24

2024/01/30

0 days

0

21

Drainage Channels Works (Dry Season Oct-Mar only)

574 days

2024/01/31

2025/08/26

2024/01/31

2025/08/26

2024/01/31

2025/08/26

0 days

22

Demolish fences and temp. structure

9 days

2024/01/31

2024/02/08

2024/01/31

2024/02/08

2024/01/31

2024/02/08

0 days

0

23

Demolish & relocate hoarding, fencing YLL803

9 days

2024/01/31

2024/02/08

2024/01/31

2024/02/08

2024/01/31

2024/02/08

0 days

0

24

CH A200~ CH A288.29

69 days

2024/02/09

2024/04/17

2024/02/09

2024/04/17

2024/02/09

2024/04/17

0 days

25

Sheetpiling (for non-open-cut portions)

45 days

2024/02/09

2024/03/24

2024/02/09

2024/03/24

2024/02/09

2024/03/24

0 days

1

26

Excavation and Lateral Support

45 days

2024/02/18

2024/04/02

2024/02/18

2024/04/02

2024/02/18

2024/04/02

0 days

1

27

Base Slab

34 days

2024/02/27

2024/03/31

2024/02/27

2024/03/31

2024/02/27

2024/03/31

0 days

28

Rebar Fixing

26 days

2024/02/27

2024/03/23

2024/02/27

2024/03/23

2024/03/23

2024/03/23

0 days

1

29

Formwork Erection and Cast-in items

26 days

2024/03/06

2024/03/31

2024/03/06

2024/03/31

2024/03/06

2024/03/31

0 days

1

30

Concreting

1 day

2024/03/14

2024/03/14

2024/03/14

2024/03/14

2024/03/14

2024/03/14

0 days

0

31

Walls

34 days

2024/03/15

2024/04/17

2024/03/15

2024/04/17

2024/03/15

2024/04/17

0 days

0

32

Rebar Fixing

26 days

2024/03/15

2024/04/09

2024/03/15

2024/04/09

2024/03/15

2024/04/09

0 days

1

33

Formwork Erection and Cast-in items

26 days

2024/03/23

2024/04/17

2024/03/23

2024/04/17

2024/03/23

2024/04/17

0 days

1

34

Concreting

1 day

2024/03/31

2024/03/31

2024/03/31

2024/03/31

2024/03/31

2024/03/31

0 days

0

35

No works for wet season

183 days

2024/04/01

2024/09/30

2024/04/01

2024/09/30

2024/04/01

2024/09/30

0 days

0

36

CH A200~ CH A288.29 (continue)

39 days

2024/10/01

2024/11/08

2024/10/01

2024/11/08

2024/10/01

2024/11/08

0 days

37

Backfilling and Compaction

30 days

2024/10/01

2024/10/30

2024/10/01

2024/10/30

2024/10/01

2024/10/30

0 days

0

38

Removal of Sheetpiles

30 days

2024/10/10

2024/11/08

2024/10/10

2024/11/08

2024/10/10

2024/11/08

0 days

0

39

Connection to ex. Channel at Outlet

20 days

2024/10/19

2024/11/07

2024/10/19

2024/11/07

2026/07/08

2026/07/27

627 days

0

40

CH A100~ CH A200

93 days

2024/10/19

2025/01/19

2024/10/19

2025/01/19

2024/10/19

2025/01/19

0 days

41

Sheetpiling (for non-open-cut portions)

30 days

2024/10/19

2024/11/17

2024/10/19

2024/11/17

2024/10/19

2024/11/17

0 days

1

42

Excavation and Lateral Support

30 days

2024/10/27

2024/11/25

2024/10/27

2024/11/25

2024/10/27

2024/11/25

0 days

1

43

Base Slab

39 days

2024/11/04

2024/12/12

2024/11/04

2024/12/12

2024/11/04

2024/12/12

0 days

44

Rebar Fixing

30 days

2024/11/04

2024/12/03

2024/11/04

2024/12/03

2024/11/04

2024/12/03

0 days

1

45

Formwork Erection and Cast-in items

30 days

2024/11/13

2024/12/12

2024/11/13

2024/12/12

2024/11/13

2024/12/12

0 days

1

46

Concreting

1 day

2024/11/22

2024/11/22

2024/11/22

2024/11/22

2024/11/22

2024/11/22

0 days

0

47

Walls

39 days

2024/11/23

2024/12/31

2024/11/23

2024/12/31

2024/11/23

2024/12/31

0 days

48

Rebar Fixing

30 days

2024/11/23

2024/12/22

2024/11/23

2024/12/22

2024/11/23

2024/12/22

0 days

1

49

Formwork Erection and Cast-in items

30 days

2024/12/02

2024/12/31

2024/12/02

2024/12/31

2024/12/02

2024/12/31

0 days

1

50

Concreting

1 day

2024/12/11

2024/12/11

2024/12/11

2024/12/11

2024/12/11

2024/12/11

0 days

0

Revision: 1.4

Date: 25 September 2023

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

51

Backfilling and Compaction

30 days

2024/12/12

2025/01/10

2024/12/12

2025/01/10

2024/12/12

2025/01/10

0 days

0

52

Removal of Sheetpiles

30 days

2024/12/21

2025/01/19

2024/12/21

2025/01/19

2024/12/21

2025/01/19

0 days

0

53

CH.A19.69- CH.A100

91 days

2024/12/30

2025/03/30

2024/12/30

2025/03/30

2024/12/30

2025/03/30

0 days

0

54

Sheetpiling (for non-open-cut portions)

28 days

2024/12/30

2025/01/26

2024/12/30

2025/01/26

2024/12/30

2025/01/26

0 days

1

55

Excavation and Lateral Support

28 days

2025/01/06

2025/02/02

2025/01/06

2025/02/02

2025/01/06

2025/02/02

0 days

1

56

Base Slab

39 days

2025/01/13

2025/02/20

2025/01/13

2025/02/20

2025/01/13

2025/02/20

0 days

0

57

Rebar Fixing

30 days

2025/01/13

2025/02/11

2025/01/13

2025/02/11

2025/01/13

2025/02/11

0 days

1

58

Formwork Erection and Cast-in items

30 days

2025/01/22

2025/02/20

2025/01/22

2025/02/20

2025/01/22

2025/02/20

0 days

1

59

Concreting

1 day

2025/01/31

2025/01/31

2025/01/31

2025/01/31

2025/01/31

2025/01/31

0 days

0

60

Walls

39 days

2025/02/01

2025/03/11

2025/02/01

2025/03/11

2025/02/01

2025/03/11

0 days

0

61

Rebar Fixing

30 days

2025/02/01

2025/03/02

2025/02/01

2025/03/02

2025/02/01

2025/03/02

0 days

1

62

Formwork Erection and Cast-in items

30 days

2025/02/10

2025/03/11

2025/02/10

2025/03/11

2025/02/10

2025/03/11

0 days

1

63

Concreting

1 day

2025/02/19

2025/02/19

2025/02/19

2025/02/19

2025/02/19

2025/02/19

0 days

0

64

Backfilling and Compaction

30 days

2025/02/20

2025/03/21

2025/02/20

2025/03/21

2025/02/20

2025/03/21

0 days

0

65

Removal of Sheetpiles

30 days

2025/03/01

2025/03/30

2025/03/01

2025/03/30

2025/03/01

2025/03/30

0 days

0

66

900 pipe with flap valve

15 days

2025/03/10

2025/03/24

2025/03/10

2025/03/24

2025/03/10

2025/03/24

7 days

0

67

Box Culvert & Pedestrian Crossing

22 days

2025/03/10

2025/03/31

2025/03/10

2025/03/31

2025/03/10

2025/03/31

0 days

0

68

ABWF works

22 days

2025/03/10

2025/03/31

2025/03/10

2025/03/31

2025/03/10

2025/03/31

0 days

0

69

Bedding works

22 days

2025/03/10

2025/03/31

2025/03/10

2025/03/31

2025/03/10

2025/03/31

0 days

0

70

No works for wet season

148 days

2025/04/01

2025/08/26

2025/04/01

2025/08/26

2025/04/01

2025/08/26

0 days

0

71

U-Channel Works

41 days

2025/02/20

2025/04/01

2025/02/20

2025/04/01

2025/02/20

2025/04/01

0 days

0

72

CH.A0.00- CH.A16.40, 900CU, L=16.40

41 days

2025/02/20

2025/04/01

2025/02/20

2025/04/01

2025/02/20

2025/04/01

0 days

0

73

Excavation and Lateral Support

30 days

2025/02/20

2025/03/21

2025/02/20

2025/03/21

2025/02/20

2025/03/21

0 days

1

74

Channel Formwork Erection

30 days

2025/03/03

2025/04/01

2025/03/03

2025/04/01

2025/03/03

2025/04/01

0 days

1

75

Concreting

1 day

2025/03/13

2025/03/13

2025/03/13

2025/03/13

2025/03/13

2025/03/13

0 days

0

76

Drain Laying Works

166 days

2025/03/14

2025/08/26

2025/03/14

2025/08/26

2025/03/14

2025/08/26

0 days

0

77

CH.A16.40- CH.A19.69 900PC, B.L=3.30, D=1.5

21 days

2025/03/14

2025/04/03

2025/03/14

2025/04/03

2025/03/14

2025/04/03

0 days

0

78

Excavation and Lateral Support

18 days

2025/03/14

2025/03/31

2025/03/14

2025/03/31

2025/03/14

2025/03/31

0 days

0

79

Drain Laying

15 days

2025/03/20

2025/04/03

2025/03/20

2025/04/03

2025/03/20

2025/04/03

0 days

0

80

Bedding and Backfilling

9 days

2025/03/23

2025/03/31

2025/03/23

2025/03/31

2025/03/23

2025/03/31

0 days

0

81

Reinstatement

9 days

2025/03/23

2025/03/31

2025/03/23

2025/03/31

2025/03/23

2025/03/31

0 days

0

82

No works for wet season

148 days

2025/04/01

2025/08/26

2025/04/01

2025/08/26

2025/04/01

2025/08/26

0 days

0

52

53

Section III

1155 days

2023/05/30

2026/07/27

2023/05/30

2026/07/27

2023/05/30

2026/07/27

0 days

0

2

access date of Portion C1 & C2

270 days

2023/05/30

2024/02/23

2023/05/30

2024/02/23

2023/05/30

2024/02/23

0 days

0

3

section III (Lin Fa Tei)

1155 days

2023/05/30

2026/07/27

2023/05/30

2026/07/27

2023/05/30

2026/07/27

0 days

0

4

Site Establishment

286 days

2023/09/24

2024/07/05

2023/09/24

2024/07/05

2023/11/09

2025/12/21

46 days

0

5

Initial Survey

14 days

2024/02/23

2024/03/07

2024/02/23

2024/03/07

2024/03/07

2024/03/07

0 days

0

7

Public Liaison and TTA

90 days

2023/09/24

2023/12/22

2023/09/24

2023/12/22

2023/11/09

2024/02/06

46 days

0

8

Initial Safety & Environmental measures

60 days

2023/12/23

2024/02/20

2023/12/23

2024/02/20

2024/02/07

2024/04/06

46 days

0

10

Prepare and Accept Design and Method Statement

90 days

2023/10/26

2024/01/23

2023/10/26

2024/01/23

2023/12/24

2024/03/22

59 days

0

12

Environmental Baseline Monitoring

15 days

2024/03/08

2024/03/22

2024/03/08

2024/03/22

2024/03/08

2024/03/22

0 days

0

13

Setup of instrumentation and monitoring

15 days

2024/03/08

2024/03/22

2024/03/08

2024/03/22

2024/03/08

2024/03/22

0 days

0

14

Condition Survey

15 days

2024/03/08

2024/03/22

2024/03/08

2024/03/22

2024/03/08

2024/03/22

0 days

0

15

Freshwater Crab Translocation Plan

15 days

2024/03/08

2024/03/22

2024/03/08

2024/03/22

2024/03/08

2024/03/22

0 days

0

16

Archaeological Survey

120 days

2024/03/08

2024/07/05

2024/03/08

2024/07/05

2025/08/24

2025/12/21

534 days

0

17

Tree Survey

15 days

2024/03/08

2024/03/22

2024/03/08

2024/03/22

2024/03/08

2024/03/22

0 days

0

18

UU detection

15 days

2024/03/23

2024/04/06

2024/03/23

2024/04/06

2024/03/23

2024/04/06

0 days

0

19

Site Clearance

15 days

2024/03/23

2024/04/06

2024/03/23

2024/04/06

2024/03/23

2024/04/06

0 days

0

20

Establish access(es) to channels

15 days

2024/04/07

2024/04/21

2024/04/07

2024/04/21

2024/04/07

2024/04/21

0 days

0

21

Guarding / Barrier / Hoarding

20 days

2024/04/22

2024/05/11

2024/04/22

2024/05/11

2024/04/22

2024/05/11

0 days

0

22

Drainage Channels Works

807 days

2024/05/12

2026/07/27

2024/05/12

2026/07/27

2024/05/12

2026/07/27

0 days

0

23

CH.A818.86- CH.A700.00

116 days

2024/05/12

2024/09/04

2024/05/12

2024/09/04

2024/05/12

2024/09/04

0 days

0

24

Sheetpiling

30 days

2024/05/12

2024/06/10

2024/05/12

2024/06/10

2024/05/12

2024/06/10

0 days

1

25

Excavation and Lateral Support

30 days

2024/05/22

2024/06/20

2024/05/22

2024/06/20

2024/05/22

2024/06/20

0 days

1

26

Ground and Edge Beams

54 days

2024/06/01

2024/07/24

2024/06/01

2024/07/24

2024/06/01

2024/07/24

0 days

0

27

Install precast portion (ground beam)

35 days

2024/06/01

2024/07/05

2024/06/01

2024/07/05

2024/06/01

2024/07/05

0 days

0

28

Rebar Fixing

30 days

2024/06/15

2024/07/14

2024/06/15

2024/07/14

2024/06/15

2024/07/14

0 days

1

29

Formwork Erection and Cast-in items

30 days

2024/06/25

2024/07/24

2024/06/25

2024/07/24

2024/06/25

2024/07/24

0 days

1

30

Concreting

1 day

2024/07/05

2024/07/05

2024/07/05

2024/07/05

2024/07/05

2024/07/05

0 days

0

31

Walls

40 days

2024/07/06

2024/08/14

2024/07/06

2024/08/14

2024/07/06

2024/08/14

0 days

0

32

Rebar Fixing

30 days

2024/07/06

2024/08/04

2024/07/06

2024/08/04

2024/07/06

2024/08/04

0 days

1

33

Formwork Erection and Cast-in items

30 days

2024/07/16

2024/08/14

2024/07/16

2024/08/14

2024/07/16

2024/08/14

0 days

1

34

Concreting

1 day

2024/07/26

2024/07/26

2024/07/26

2024/07/26

2024/07/26

2024/07/26

0 days

0

35

Backfilling and Compaction

30 days

2024/07/27

2024/08/25

2024/07/27

2024/08/25

2024/07/27

2024/08/25

0 days

0

36

Removal of Sheetpiles

30 days

2024/08/06

2024/09/04

2024/08/06

2024/09/04

2024/08/06

2024/09/04

0 days

0

37

Relocate Septic Tank & Soakaway Pit

28 days

2024/08/15

2024/09/11

2024/08/15

2024/09/11

2026/06/09

2026/07/06

663 days

4

38

Animal Escape Ramp

21 days

2024/09/12

2024/10/02

2024/09/12

2024/10/02

2026/07/07

2026/07/27

663 days

0

39

CH.A600.00- CH.A700.00

99 days

2024/08/15

2024/11/21

2024/08/15

2024/11/21

2024/08/15

2024/11/21

0 days

0

40

Sheetpiling

28 days

2024/08/15

2024/09/11

2024/08/15

2024/09/11

2024/08/15

2024/09/11

0 days

1

41

Excavation and Lateral Support

28 days

2024/08/24

2024/09/20

2024/08/24

2024/09/20

2024/08/24

2024/09/20

0 days

1

42

Ground and Edge Beams

43 days

2024/09/02

2024/10/14

2024/09/02

2024/10/14

2024/09/02

2024/10/14

0 days

0

43

Install precast portion (ground beam)

30 days

2024/09/02

2024/10/01

2024/09/02

2024/10/01

2024/10/01

2024/10/01

0 days

0

44

Rebar Fixing

25 days

2024/09/12

2024/10/06

2024/09/12

2024/10/06

2024/09/12

2024/10/06

0 days

1

45

Formwork Erection and Cast-in items

25 days

2024/09/20

2024/10/14

2024/09/20

2024/10/14

2024/10/14

2024/10/14

0 days

1

46

Concreting

1 day

2024/09/28

2024/09/28

2024/09/28

2024/09/28

2024/09/28

2024/09/28

0 days

0

47

Walls

33 days

2024/09/29

2024/10/31

2024/09/29

2024/10/31

2024/09/29

2024/10/31

0 days

0

48

Rebar Fixing

25 days

2024/09/29

2024/10/23

2024/09/29

2024/10/23

2024/09/29

2024/10/23

0 days

1

49

Formwork Erection and Cast-in items

25 days

2024/10/07

2024/10/31

2024/10/07

2024/10/31

2024/10/07

2024/10/31

0 days

1

50

Concreting

1 day

2024/10/15

2024/10/15

2024/10/15

2024/10/15

2024/10/15

2024/10/15

0 days

0

51

Backfilling and Compaction

28 days

2024/10/16

2024/11/12

2024/10/16

2024/11/12

2024/10/16

2024/11/12

0 days

0

52

Removal of Sheetpiles

28 days

2024/10/25

2024/11/21

2024/10/25

2024/11/21

2024/10/25

2024/11/21

0 days

0

53

Protection to ex. Dongjiang Water Main

10 days

2024/11/03

2024/11/12

2024/11/03

2024/11/12

2026/07/18

2026/07/27

622 days

0

54

CH.A500.00- CH.A600.00

92 days

2024/11/03

2025/02/02

2024/11/03

2025/02/02

2024/11/03

2025/02/02

0 days

0

55

Sheetpiling

25 days

2024/11/03

2024/11/27

2024/11/03

2024/11/27

2024/11/03

2024/11/27

0 days

1

56

Excavation and Lateral Support

25 days

2024/11/11

2024/12/05

2024/11/11

2024/12/05

2024/11/11

2024/12/05

0 days

1

57

Ground and Edge Beams

42 days

2024/11/19

2024/12/30

2024/11/19

2024/12/30

2024/11/19

2024/12/30

0 days

0

58

Install precast portion (ground beam)

28 days

2024/11/19

2024/12/16

2024/11/19

2024/12/16

2024/11/19

2024/12/16

0 days

0

59

Rebar Fixing

25 days

2024/11/28

2024/12/22

2024/11/28

2024/12/22

2024/11/28

2024/12/22

0 days

1

60

Formwork Erection and Cast-in items

25 days

2024/12/06

2024/12/30

2024/12/06

2024/12/30

2024/12/06

2024/12/30

0 days

1

61

Concreting

1 day

2024/12/14

2024/12/14

2024/12/14

2024/12/14

2024/12/14

2024/12/14

0 days

0

Revision: 1.4

Date: 25 September 2023

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Milestone

Summary

Rolled Up Task

Milestone

Summary

Rolled Up Task

Milestone

Summary

Rolled Up Task

Milestone

Summary

Rolled Up Task

Milestone

[illegible]

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Half 1	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
49	LFT.D3a~LFT.D4.1650PC,B.L=22.88,D=3.418	50 days	2024/06/11	2024/07/30	2024/06/11	2024/07/30	2024/06/11	2024/07/30	0 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				</

[illegible]

[illegible]

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Half 1	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
19	Approval of TTA	30 days	2024/03/24	2024/04/22	2024/03/24	2024/04/22	2024/03/24	2024/04/22	0 days	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TBA	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1
----	-----------	----------	-------	--------	-------------	--------------	------------	-------------	-------------	-----	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------

Revision: 1.4

Date: 25 September 2023

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Split

External Tasks

Project Summary

Group By Summary

Deadline

[illegible]

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Half 1	2023, Half 2				2024, Half 1				2024, Half 2				2025, Half 1				2025, Half 2				2026, Half 1				2026, Half 2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
339	Excavation and Lateral Support	14 days	2024/11/02	2024/11/15	2024/11/02	2024/11/15	2024/11/02	2024/11/15	0 days	0		A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
340	Formwork Erection	15 days	2024/11/14	2024/11/28	2024/11/14	2024/11/28	2024/11/14	2024/11/28	0 days	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

