

**Drainage Services Department** Project Management Division 42/F Revenue Tower 5 Gloucester Road Wanchai, Hong Kong

#### Attn: Mr. Ken Ho

#### Your Reference

<b>Our Reference</b> TC/LL/hc/601100222/L03 9	Contract No. PM 10/2022 - Independent Environmental Checker for Drainage Improvement Works at Yuen Long – Stage 2
3/F, Manulife Place, 348 Kwun Tong Road, Kwun Tong	Verification of Monthly EM&A Report (June 2024)
Kwun Tong, Kowloon, Hong Kong	16 July 2024
T +852 2828 5757 F +852 2827 1823	Dear Sir,
mottmac.com	We refer to the Monthly EM&A Report under the captioned Project, which was certified on 15 July 2024 by the Environmental Team Leader appointed under Condition 2.1 of the Environmental Permit No. 5D 500(2021 (hereinstead to referred to the condition of the cond

as ler Condition 2.1 of the Environmental Permit No. EP-596/2021 (hereinafter referred to as "EP").

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we hereby verify the abovementioned submission in accordance with EP Conditions 1.9 and 4.4.

Should you have any queries regarding the captioned, please contact our Hin Chan at 2828 5764 or the undersigned at 2828 5751.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

ury.

Liz LO Independent Environmental Checker T 2828 5751 Liz.lo@mottmac.com

By E-mail

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che

Monthly Environmental Monitoring and Audit (EM&A) Report

Wing Tat Civil Engineering Co. Limited

Revision: 2 2024-07-15





# **Document control record**

Document prepared by:

#### **Aurecon Hong Kong Limited**

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

- T +852 3664 6888
- **F** +852 3664 6999
- E hongkong@aurecongroup.com
- W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control							
Repo	ort title	Monthly Environmental Mon	itoring and Au	dit (EM&A) Rep	oort		
Docu	iment code	EM&A-05	Project num	ber	P525672		
File p	path						
Clien	t	Wing Tat Civil Engineering	Co. Limited				
Clien	t contact		Client refere	nce			
Rev	Date	Revision details/status	Author	Author Reviewer		Approver	
0	2024-07-11	First Issue	Joe Ho	F. C. Tsang		Kevin Li	
1	2024-07-12	First Issue	Joe Ho	F. C. Tsang		Kevin Li	
2 2024-07-15		First Issue	Joe Ho	F. C. Tsang		Kevin Li	
Curre	Current revision 2						

Approval							
Author signature	J.	Certified by	Toay Failbeng				
Name	Joe Ho	Name	F. C. Tsang				
Title	Environmental Team Consultant	Title	Environmental Team Leader				

# Contents

Е	XECU	TIVE SUMMARY	. IV
1	INT	RODUCTION	I
	1.1 1.2 1.3 1.4 1.5	PROJECT BACKGROUND CONSTRUCTION WORKS PROGRAMME PROJECT ORGANISATION CONSTRUCTION WORKS PROGRAMME AND CONSTRUCTION WORKS AREA SUMMARY OF ENVIRONMENTAL STATUS	    .
2	WA	TER QUALITY	4
	2.1 2.2 2.3 2.4 2.5 2.6 2.7 2.8 2.9 2.10	MONITORING REQUIREMENT MONITORING LOCATION MONITORING PARAMETER AND FREQUENCY SAMPLING DEPTHS & REPLICATION MONITORING EQUIPMENT MONITORING METHODOLOGY QA/QC REQUIREMENTS ACTION AND LIMIT LEVEL FOR WATER QUALITY MONITORING EVENT AND ACTION PLAN	4 5 5 9 10 11
3	NO	SE	15
	3.1 3.2 3.3 3.4 3.5 3.6	MONITORING LOCATIONS NOISE MONITORING PARAMETER, FREQUENCY AND DURATION MONITORING EQUIPMENT, METHODOLOGY AND QA / QC PROCEDURE MAINTENANCE AND CALIBRATION ACTION AND LIMIT LEVELS RESULTS AND OBSERVATIONS	15 16 17 17
4	ECO	DLOGY	19
	4.1 4.2	FRESHWATER CRAB	
5		STE MANAGEMENT	
6		ND CONTAMINATION	
7	LAN	NDSCAPE AND VISUAL	25
	7.1 7.2	AUDIT REQUIREMENTS	
8	CUI	LTURAL HERITAGE	26
	8.1 8.2	ARCHAEOLOGY Built Heritage	
9	-	/IRONMENTAL SITE INSPECTION AND AUDIT	
Ū	9.1	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	
1(	D S	UMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS	
Α	ND PR	OSECUTIONS	32
	10.1 10.2 10.3 10.4	SUMMARY OF EXCEEDANCE SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE SUMMARY OF ENVIRONMENTAL COMPLAINT SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	33 33
1	1 F	UTURE KEY ISSUES	
	11.1 11.2	Works and Potential Environmental Issues in the next Reporting Period	
1:	2 C	ONCLUSIONS	36

12.1	CONCLUSION	36
12.2	COMMENTS/ RECOMMENDATIONS	36

### **Appendices**

- APPENDIX 1.1 CONSTRUCTION PROGRAMME
- **APPENDIX 1.2 PROJECT ORGANIZATION CHART**
- APPENDIX 1.3 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE
- APPENDIX 2.1 CALIBRATION CERTIFICATES OF IMPACT WATER QUALITY MONITORING EQUIPMENT
- APPENDIX 2.2 EVENT AND ACTION PLAN FOR WATER QUALITY EXCEEDANCE
- APPENDIX 2.3 IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH
- APPENDIX 2.4 IMPACT WATER QUALITY MONITORING DATA
- APPENDIX 3.1 CALIBRATION CERTIFICATES OF IMPACT NOISE MONITORING EQUIPMENT
- APPENDIX 3.2 EVENT AND ACTION PLAN FOR NOISE EXCEEDANCE
- APPENDIX 3.3 IMPACT NOISE MONITORING DATA
- APPENDIX 5.1 WASTE FLOW TABLE
- APPENDIX 10.1 COMPLAINT LOG
- APPENDIX 11.1 IMPACT MONITORING SCHEDULE OF NEXT REPORTING MONTH

### Figures

- Figure 1.1 General Site Location Plan
- Figure 1.2 Location of Work Areas for the Project
- Figure 2.1 Figure 3.1 Impact Water Quality Monitoring Locations
- Impact Noise Monitoring Locations
- Figure 8.1 Area for Archaeological Survey

# Tables

Table A1 Summary of EM&A activities in the Reporting Period

Table A2 Summary of Exceedances in the Reporting Period

- Table A3 Summary of Exceedances of the Last Reporting Period
- Table 1.1 Parties Involved in Project Organisation
- Table 1.2 Status of Environmental License, Notifications and Permits
- Table 1.3 Summary of Status for Key Environmental Aspects under the Approved EM&A Manual
- Table 2.1 Summary of Impact Water Quality Monitoring Stations
- Table 2.2 Parameters measured in the Impact Water Quality Monitoring
- Table 2.3 Water Quality Monitoring Equipment
- Table 2.4 Method for Laboratory Analysis for Water Samples
- Table 2.5 Action and Limit Levels for Water Quality
- Table 2.6 Action and Limit Levels of Water Quality
- Table 2.7 Summary of Exceedance Records of Water Quality Monitoring in the Reporting Period
- Table 2.8 Summary of Exceedance Records of Water Quality Monitoring in the Last Reporting Period
- Table 3.1 Noise Monitoring Stations during Construction Phase
- Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration
- Table 3.3 Construction Noise Monitoring Equipment
- Table 3.4 Action and Limit Levels for Construction Noise Monitoring
- Table 3.5 Summary of Construction Noise Monitoring Results
- Table 3.6 Influencing Factors at Noise Monitoring Stations
- Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings
- Table 9.1 Site Inspection Record
- Table 9.2 Site Observations

# **Executive Summary**

A1. This is the 5<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report for Drainage Improvement Works Near Four Villages in Yuen Long (the Project). This report was prepared by Aurecon Hong Kong Limited under Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long – Stage 2 (hereinafter called the "Contract"). This report documents the findings of EM&A works during the reporting period from 1 June to 30 June 2024.

#### Key Construction Works in the Reporting Period

A2. A summary of construction activities undertaken during the reporting period is presented below:

#### <u>Ha Che</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation;
- Sheet Piling; and
- Installation of Precast Unit

#### <u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

Sung Shan New Village

Site Clearance

#### **Monitoring and Audit Programme**

A3. The monthly EM&A programme was undertaken by the ET in accordance with the approved EM&A Manual. A summary of the monitoring and audit activities during the reporting period is presented in **Table A1**.

EM&A Activities	Date
Water Quality Monitoring	<u>Ha Che, Lin Fa Tei and Sung Shan New Village:</u> 4, 6, 8, 11, 13, 15, 18, 20, 22, 25, 27 and 29 June 2024
Noise Monitoring	<u>Ha Che, Lin Fa Tei and Sung Shan New Village:</u> 7, 14, 21 and 28 June 2024
Weekly Environmental Site Inspection	5, 12, 19 and 26 June 2024

#### Table A1 Summary of EM&A activities in the Reporting Period

#### **Breaches of Action and Limit Levels**

A4. No exceedance was recorded in the reporting month. Summary of the environmental exceedance for the reporting month is tabulated in **Table A2**.

Environmental Monitoring	Parameter	No. of non- project related exceedances AL LL		Total No. of non- project related exceedances	No. of exceedances related to the the project AL LL		Total No. of exceedance related to the project
	DO	0	0	0	0	0	0
Water Quality	Turbidity	0	0	0	0	0	0
	SS	0	0	0	0	0	0
Noise	L <sub>eq(30mins)</sub>	0	0	0	0	0	0

Table A2 Summary of Exceedances in the Reporting Perio
--

A5. After the investigation, exceedances recorded on 16/5, 18/5, 23/5, 28/5 and 30/5 were considered non-project related. The updated summary of the environmental exceedances of the last reporting month (i.e May 2024) is tabulated in **Table A3**.

Environmental Monitoring	Parameter	No. of non- project related exceedances		project related Total No. of non-		of lances to the oject	Total No. of exceedance related to the project
		AL	LL		AL	LL	p. 0,000
	DO	0	0	0	0	0	0
Water Quality	Turbidity	0	0	0	0	0	0
	SS	0	11	11	0	0	0
Noise	Leq(30mins)	0	0	0	0	0	0

#### Table A3 Summary of Exceedances of the Last Reporting Period

#### Water Quality

A6. Water quality monitoring was conducted as scheduled in the reporting period except for water quality monitoring scheduled on 1 June 2024 due to adverse weather. No exceedance during impact water quality monitoring was recorded during reporting period. After investigation, exceedances recorded on 16/5, 18/5, 23/5, 28/5 and 30/5 were considered non-project related.

#### <u>Noise</u>

A7. No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

#### **Complaint Log**

A8. One environmental complaint regarding the water quality was received in the reporting period. The investigation is being conducted by relevant parties. The investigation results will be presented in the next report when the investigation had been completed.

#### **Notification of Summons and Successful Prosecutions**

A9. No notification of summons or successful prosecutions was received in the reporting period.

#### **Reporting Changes**

- A10. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the construction EM&A programme at Tai Wo, including impact water quality monitoring, impact noise monitoring and weekly inspection, are temporarily suspended during the reporting period.
- A11. The noise monitoring at LFT\_M7 have been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The property management office formally refused our application of access right LFT\_M7 on 29 May 2024. An alternative monitoring location LFT\_M6 was proposed to replace LFT\_M7 and agreed with the ER and the IEC on 29 May 2024 and 4 June 2024 respectively, impact noise monitoring was thus carried out at LFT\_M6 from 4 June 2024 onward.
- A12. The schedule impact water quality monitoring on 1 June 2024 was cancelled due to adverse weather.

#### **Future Key Issues**

A13. The major site activities for the next reporting period are summarized below:

#### <u>Ha Che</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation;
- Sheet Piling; and
- Installation of Precast Unit

#### <u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

#### Sung Shan New Village

Site Clearance

# 1 Introduction

# 1.1 Project Background

- 1.1.1 The Drainage Master Plan Studies for the Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Basin (YLDMP) were completed in 1998. The majority of the improvement works in Yuen Long and Kam Tin recommended under the YLDMP Study have been completed. Since completion of the DMP Studies, there have been changes in developments within the areas and new development proposals and town planning studies were commissioned. In addition, some new flooding complaints were received at the upstream areas of the drainage basins, indicating that further improvement to the drainage systems was required.
- 1.1.2 The Drainage Services Department (DSD) commissioned the "Review of Drainage Master Plans in Yuen Long and North Districts Feasibility Study" (the Review Study) in 2008 so that the new development scenarios could be incorporated and the effectiveness of the previously recommended works could also be assessed. The Review Study completed in end 2011 identified that some areas in Yuen Long District could not meet the required flood protection level according to the latest land use changes and future developments taking into account various factors, including sedimentation at the downstream main channels, mangrove growth at river estuaries, updated extreme sea level statistics at Tsim Bei Tsui and projected climate change impacts, in the hydraulic analysis. To account for the severity and extent of possible flooding and the works implementation time, the Review Study proposed drainage improvement works in Yuen Long District.
- 1.1.3 Atkins China Ltd (ACL) was commissioned by the DSD in November 2013 to undertake an Investigation, Design and Construction Consultancy entitled "Agreement No. CE 22/2013 (DS) Drainage Improvement Works in Yuen Long, Stage 1 Investigation, Design and Construction" (hereinafter called the Assignment). The Project comprises construction of drainage improvement works to four villages (namely Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che) including landscaping, waterscaping, utilities diversion, temporary traffic arrangements, re-provisioning / improvements to existing dry weather flow intercepting system and any other works incidental to the completion of the Project.
- 1.1.4 An Environmental Impact Assessment (EIA) Study Brief (ESB-279/2014) for four villages namely Ha Che, Tai Wo, Lin Fa Tei and Sung Shan New Village which is a designated project was issued by the Environmental Protection Department (EPD) on 14 October 2014.
- 1.1.5 The EIA Report for Drainage Improvement Works Near Four Villages in Yuen Long Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (referred to as "the Project") (Register No. AEIAR-229/2021) was approved on 3 June 2021 and the Environmental Permit (EP) EP-596/2021, covering the Upgrading, Construction and Deepening of the Project was granted on 28 September 2021.
- 1.1.6 Aurecon Hong Kong Limited (Aurecon) is commissioned by the Wing Tat Civil Engineering Co. Limited to undertake the Environmental Team (ET) services and carry out the Environmental Monitoring and Audit (EM&A) for Drainage Improvement Works Near Four Villages in Yuen Long -Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (Register No. EP-596/2021).


1.1.7 This is the 5<sup>th</sup> Monthly EM&A Report summarizing the key findings of the construction phase EM&A programme from 1 June to 30 June 2024 (the reporting period) and is submitted to fulfil the requirements in Condition 4.4 of EP-596/2021 and Section 12.2 of the approved EM&A Manual of the Project.

### **1.2 Construction Works Programme**

1.2.1 The construction programme and the location plan of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. The locations of the proposed drainage improvement works at the four villages are presented in **Figures 1.2a** to **Figures 1.2d**.

# **1.3 Project Organisation**

1.3.1 Involvement of relevant parties in a collaborative and interactive manner is essential for the implementation of the recommended EM&A programme. The following sections outline the primary responsibilities and duties of the key EM&A programme participants. The lines of communication with respect to EM&A works are shown in **Diagram 1.1**.



**Diagram 1.1 Organisation Chart** 

1.3.2 Parties with different levels of involvement in the Project organisation are summarized in Table 1.1.

Table 1.1 P	Parties Involv	ed in Project	Organisation
			organisation

Parties	Organization / Company
Project Proponent	Drainage Services Department
Supervisor / Engineer's Representative (ER)	Atkins China Ltd
Contractor	Wing Tat Civil Engineering Co. Limited
Environmental Team (ET)	Aurecon Hong Kong Limited
Independent Environmental Checker (IEC)	Mott MacDonald Hong Kong Limited

1.3.3 The key personnel contact names and numbers are summarized in **Appendix 1.2**.

# 1.4 Construction Works Programme and Construction Works Area

1.4.1 The construction works commenced on 20 February 2024. The construction works programme and the construction works area of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. A summary of construction activities undertaken during this reporting period is presented below:

#### <u>Ha Che</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation;
- Sheet Piling; and
- Installation of Precast Unit

#### <u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

#### Sung Shan New Village

Site Clearance

# **1.5 Summary of Environmental Status**

1.5.1 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 1.2**.

#### Table 1.2 Status of Environmental License, Notifications and Permits

Permit / License No.	Valid Pe	Statuc	
Permit / License No.	From	То	Status
Environmental Permit			
EP-596/2021	28/09/2021	N/A	Valid
Notification pursuant to Air Pollution Cont	rol (Construction	Dust) Regulation	
Ref. Number: 497623	29/09/2023	N/A	Valid
Billing Account for Disposal of Construction	on Waste		
7048880	18/10/2023	N/A	Valid
Registration of Chemical Waste Producer			
5213-526-W3771-01	02/11/2023	N/A	Valid
Effluent Discharge License under Water Po	ollution Control Or	dinance	
Ha Che WT10002496-2023	26/04/2024	30/04/2029	Valid
Lin Fa Tei WT10002494-2023	24/05/2024	31/05/2029	Valid
Tai Wo NA	NA	NA	Under Application
Sung Shan New Village NA	NA	NA	Under Application

1.5.2 The status for all environmental aspects is presented in **Table 1.3**.

1.5.3 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the approved EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix 1.3**.

#### Table 1.3 Summary of Status for Key Environmental Aspects under the Approved EM&A Manual

Manual					
Parameters	Status				
Water Quality					
Baseline Monitoring under Approved EM&A Manual	The baseline water quality monitoring results have been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 4.3.				
Impact Monitoring	The regular impact water quality monitoring was commenced at Ha Che on 21 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact water quality monitoring at Lin Fa Tei (i.e. C6, C7A and C8) and Tai Wo (i.e. C4 and C5) were started 20 March 2024. Impact water quality monitoring at Sung Shan New Village (i.e. C1A, C2 and C3A) was commenced on 17 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No. EP-596/2021. Thus, the impact water quality monitoring at Tai Wo is temporarily suspended during the reporting period.				
Noise					
Baseline Monitoring	Up to the end of the reporting period, the baseline noise monitoring results for Ha Che have been reported in the Baseline Monitoring Report and submitted to the EPD under EP Condition 4.3. Baseline noise monitoring results for Tai Wo, Lin Fa Tei, and Sung Shan New Village will be further updated in the Baseline Monitoring Report and submitted to the EPD.				
Impact Monitoring	The weekly impact noise monitoring was commenced at Ha Che on 23 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact noise monitoring at Lin Fa Tei (i.e. LFT_M1, LFT_M3A, LFT_M7 and LFT_M11) and Tai Wo (i.e. TW_M2 and TW_M3) were started 20 March 2024. Impact noise monitoring at Sung Shan New Village (i.e. SSNV_M2, SSNV_M3 and SSNV_M6) was commenced on 19 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the impact noise monitoring at Tai Wo is temporarily suspended during the reporting period. The noise monitoring at LFT_M7 have been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The property management office formally refused our application of access right LFT_M7 on 29 May 2024. An alternative monitoring location LFT_M6 was proposed to replace LFT_M7 and agreed with the ER and the IEC on 29 May 2024 and 4 June 2024 respectively, impact noise monitoring was thus carried out at LFT_M6 from 4 June 2024 onward.				
Ecology					
Freshwater Crab Translocation Plan (FCTP)	The EPD had no further comment on the submitted FCTP on 9 February 2024. Pre-construction survey at Ha Che was carried out between 5 and 7 February 2024. Pre-construction survey at Lin Fa Tei was carried out between 11 and 13 March 2024.				

Parameters	Status
Habitat Creation and Management Plan (HCMP)	The first draft of HCMP was submitted to the EPD and the Agriculture, Fisheries and Conservation Department (AFCD) on 22 December 2023. Following comments from the EPD and AFCD dated 17 January 2024, the revised HCMP was submitted to EPD and AFCD for further review. Further comment was received from EPD on 27 May 2024, the revised HCMP was submitted to EPD for approval on 13 June 2024.
Mitigation Measures listed in Approved EM&A Manual	On-going
Waste Management	
Mitigation Measures listed in Approved EM&A Manual	On-going
Land Contamination	
Mitigation Measures listed in Approved EM&A Manual	No suspected contamination was observed or reported by the Contractor in the reporting period.
Landscape and Visual	
Landscape and Visual Mitigation Plan (LVMP)	The first draft of LVMP was submitted to the EPD, the AFCD and the Planning Department (PlanD) on 22 December 2023. Following comments from the EPD, AFCD and PlanD on 7 February 2024, the LVMP is pending for further revision.
Weekly Site Audit	On-going
Mitigation Measures listed in Approved EM&A Manual	On-going
Cultural Heritage	
Archaeological Survey	Archaeological Survey will be carried out at site area within Lin Fa Tei of Archaeological Interest.
Mitigation Measures listed in Approved EM&A Manual	On-going
Environmental Audit	
Site Inspection covering Measures of Air Quality, Noise, Water Quality, Waste, Land Contamination, Ecological Quality, Landscape and Visual Impacts and Cultural Heritage	On-going

# 2 Water Quality

### 2.1 Monitoring Requirement

- 2.1.1 In accordance with the approved EM&A Manual, impact water quality monitoring should be carried out three days per week at all designated monitoring stations during the construction period. The interval between two sets of monitoring should not be less than 36 hours.
- 2.1.2 Replicate in-situ measurements of dissolved oxygen (DO), temperature, turbidity, pH, and suspended solids (SS) for each independent sampling event shall be collected to ensure a robust statistically interpretable database.

### 2.2 Monitoring Location

2.2.1 Impact water quality monitoring was conducted at 8 monitoring stations which is summarized in **Table 2.1**. The location of water quality monitoring stations is shown in **Figure 2.1a** to **Figure 2.1d**.

Stream	Monitoring	Coordinates (HK Grid)		Remarks
Stream	ID	Easting	Northing	Remarks
	C1A <sup>(1)</sup>	821702	831945	Alternative Impact Monitoring Point
SSNV	C2	822459	831470	Control Monitoring Point
	C3A (2)	822413	831284	Alternative Control Monitoring Point
тw	C4 <sup>(3)</sup>	825497	830664	Control Monitoring Point
	C5 <sup>(3)</sup>	825486	830716	Impact Monitoring Point
	C6	827232	831713	Control Monitoring Point
LFT _	C7A <sup>(4)</sup>	826865	832115	Alternative Control Monitoring Point
	C8	826513	832075	Impact Monitoring Point
ЦС	C9	828304	835029	Control Monitoring Point
HC	C10	827919	834271	Impact Monitoring Point

#### Table 2.1 Summary of Impact Water Quality Monitoring Stations

Notes:

- (1) At Station C1, access to safe sampling of water is not feasible due to steep banks on both sides of the stream channel. An alternative monitoring location is proposed at Station C1A, which is about 250 m along the same stream channel downstream of Station C1 and is accessible for safe water sampling.
- (2) During the first day of baseline monitoring at Station C3, shallow water was observed, and the ET could not sample enough water for monitoring. As agreed by the ER, the Contractor, and the IEC, a new sampling location, Station C3A, was identified at about 130 m upstream and was accessible for water sampling.
- (3) Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the impact water quality monitoring at Tai Wo was temporarily suspended during the reporting period.
- (4) For Station C7, the location is not close to the nearest, revised works boundary (about 200 m away). An alternative monitoring location is proposed at Station C7A, which is about 23 m upstream of the nearest, revised works boundary.

# 2.3 Monitoring Parameter and Frequency

2.3.1 The monitoring parameters, frequency and duration of impact water quality monitoring are listed in **Table 2.2**.

#### Table 2.2 Parameters measured in the Impact Water Quality Monitoring

Parameter	Frequency	Duration
Dissolved oxygen (DO), temperature, turbidity, salinity, pH, stream water depth and suspended solids (SS)	3 days in a week	Throughout the construction phase

2.3.2 Monitoring location and position, time, sampling depth, weather conditions and any special phenomena or work underway nearby are recorded during the impact monitoring.

### 2.4 Sampling Depths & Replication

- 2.4.1 During impact water quality monitoring, each station was sampled. Due to a shallow water depth (less than 3 m) with low flow rates in rivers, all the monitoring would be located at mid-depth level.
- 2.4.2 Duplicate water samples were collected at each sampling depth for laboratory measurement of SS. Samples were stored in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory on the same day of collection for analysis.

### 2.5 Monitoring Equipment

2.5.1 The measurement of DO, temperature, turbidity, salinity, pH and stream water depth were undertaken in-situ. In-situ monitoring instruments in compliance with the specifications listed under Section 6.3 of the approved EM&A Manual were adopted to undertake the water quality monitoring for the Project. Water quality monitoring equipment with the following specifications shall be supplied and maintained by the ET.

#### Dissolved Oxygen and Temperature Measuring Equipment

- 2.5.2 The instrument for measuring dissolved oxygen and temperature should be portable and weatherproof complete with cable, sensor, and use DC power source. The equipment was capable of measuring:
  - A dissolved oxygen level in the range of 0 20 mg/L and 0 200% saturation; and
  - The temperature within 0 45 °C.

2.5.3 It should have a membrane electrode with automatic temperature compensation connected with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

<u>рН</u>

2.5.4 pH meter (e.g. Hanna – HI 9024 or equivalent) should be used to measure pH value of water samples in-situ. It should be readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 to pH 10 shall be used for calibration of the instrument before and after use.

#### Turbidity Measurement Equipment

2.5.5 The instrument should be a portable, weatherproof turbidity-measuring instrument with a comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 – 1000 NTU and be equipped with a cable (e.g. Hach model 2100P or an approved similar instrument).

#### Suspended Solids

- 2.5.6 A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, and should be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).
- 2.5.7 Water samples for suspended solids measurement shall be collected in high density polythene bottles, packed in ice (chilled to 4 °C without being frozen), and delivered to the laboratory as soon as possible after collection.

#### Water Depth Detector

- 2.5.8 A portable, battery-operated echo sounder should be used for determining water depth at each designated monitoring station.
- 2.5.9 For shallow water (less than 1 m deep), a portable water depth ruler will be used to measure water depth.

#### Monitoring Position Equipment

2.5.10 A hand-held or boat-fixed digital Global Positioning System (GPS) or other equivalent instrument of similar accuracy shall be provided and used during water quality monitoring to ensure the water sampling locations are correct during water quality monitoring work.

#### Water Sampling Equipment

- 2.5.11 A transparent PVC or glass cylinder, which has a volume of not less than 2 litres and can be sealed at both ends with cups, should be equipped with a positive latching system. During the water sampling, a messenger is released to trigger the closure of the water sampler at suitable water depth.
- 2.5.12 For sampling location with shallow water depth, plastic bucket would be used instead.

#### Calibration of In-situ Instruments

- 2.5.13 All in-situ monitoring instruments should be checked, calibrated and certified by a laboratory accredited under HOKLAS or another international accreditation scheme before use, and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location.
- 2.5.14 For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.

#### Back-up Equipment

- 2.5.15 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterruptedly even when some equipment is under maintenance, calibration, etc.
- 2.5.16 **Table 2.3** summarizes the equipment used in the water quality monitoring programme. Copies of the calibration certificates of multi-parameter water quality monitoring system are shown in **Appendix 2.1**.

	Ia	ble 2.5 wat	er Quality Mo	onitoring Equ	ipment	
Equipment	Model	Quantity	Serial No.	Parameter	Range	Accuracy
Water Sampler	Wildco 2.2L Water Sampler with messenger or plastic bucket (used in shallow water depth)	1	N/A	N/A	N/A	N/A
			22C106561		0 to 500%	<ul> <li>0 to 200%: ±1% of reading</li> <li>200 to 500%: ±8% of reading</li> </ul>
Multi- functional				Dissolved Oxygen (DO)	0 to 50 mg/L	<ul> <li>0 to 20 mg/L: ±0.1 mg/L or 1% of reading, whichever is greater</li> <li>20 to 50 mg/L: ±8% of reading</li> </ul>
Water Quality	(multi- parameters)	2	and	Temperature	-5 to 50 °C	±0.2 °C
Meter	parametersy		22D100436	22D100436	рН	0 to 14 pH units
				Turbidity	0 to 4000 NTU	<ul> <li>0 to 999 NTU: 0.3 NTU or ±2% of reading, whichever is greater</li> <li>1000 to 4000 NTU: ±5% of reading</li> </ul>
Water Depth Ruler	鼎峯 <b>0708</b>	1	N/A	Water depth	0 – 7 m (Used for water depth less than 1 m)	±0.01 m
Positioning Equipment	Garmin (GPSmap 78s)	1	1WL223754	Positioning	N/A	GPS: ±1m

#### Table 2.3 Water Quality Monitoring Equipment

# 2.6 Monitoring Methodology

- 2.6.1 Water samples were collected at an appropriate water depth using a sealable transparent PVC or glass cylinder. For locations with shallow water depth, a plastic bucket was used as an alternative. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.
- 2.6.2 Multi-functional water quality meters were checked, calibrated and certified by Quality Pro Test-Consult Limited (HOKLAS reg no. 259) before use, and would be subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location. For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.
- 2.6.3 Water samples for suspended solids measurement were collected in high density polythene bottles, packed in ice (chilled to 4 °C being frozen), and delivered to the laboratory as soon as possible after collection.
- 2.6.4 Water sampling equipment deployed during the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.
- 2.6.5 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

#### Laboratory Analytical Methods

2.6.6 Analysis of SS was carried out by a HOKLAS accredited laboratory (Acumen Laboratory and Testing Limited). At least two replicate samples from each independent sampling event were collected for the SS measurement. Sufficient water samples (about 3,000 mL) were collected at the monitoring stations for carrying out the laboratory SS determination. The analytical method for suspended solids is presented in **Table 2.4**.

#### Table 2.4 Method for Laboratory Analysis for Water Samples

Parameters	Analytical Method	Detection Limit
Suspended Solid (SS)	APHA 17ed 2540-D <sup>(1)</sup>	1 mg/L or better
NL /		

Note:

(1) APHA American Public Health Association Standard Methods for the Examination of Water and Wastewater.

# 2.7 QA/QC Requirements

#### **Decontamination Procedures**

2.7.1 Water sampling equipment used during the course of the monitoring process was decontaminated by manual washing and rinsed with distilled water after each sampling event. All of the disposable components/ accessories were discarded after sampling.

#### Sampling Management and Supervision

2.7.2 All sampling bottles were labelled with the sample ID numbers (including the sampling station), and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible. All the collected samples were stored in a cool box to keep the temperature less than 4 as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.

#### Quality Control Measures for Sample Testing

- 2.7.3 Quality control of laboratory analysis of water samples was performed by Acumen Laboratory and Testing Limited for every batch of 20 samples:
  - One method blank; and
  - One set of QC sample

# 2.8 Action and Limit Level for Water Quality Monitoring

2.8.1	The criteria of action and limit levels for water quality monitoring are defined in <b>Table 2.5</b> .

Parameters	Action Level	Limit Level
DO in mg/L	< 5%-ile of baseline data	< 4 mg/L or < 1%-ile of baseline data
SS in mg/L	> 95%-ile of baseline data or >120% of upstream control station of the same day	> 99%-ile of baseline data or 130% of upstream control station of the same day
Turbidity in NTU	> 95%-ile of baseline data or >120% of upstream control station of the same day	> 99%-ile of baseline data or > 130% of upstream control station of the same day

#### Table 2.5 Action and Limit Levels for Water Quality

Notes:

(1) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.

(2) For SS and turbidity, non-compliance of the water quality limit occurs when monitoring result is higher than the limit.

(3) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

2.8.2 Based on the criteria listed in **Table 2.5**, the action and limit levels for water quality are determined in **Table 2.6**.

Stream	Monitoring ID	Parameters	Action	Limit	
		DO in mg/L	6.72	4 (1)	
SSNV	C1A	SS in mg/L	7.3 or >120% of upstream control station of the same day	8.5 or > 130% of upstream control station of the same day	
		Turbidity in NTU	10.37 or >120% of upstream control station of the same day	10.81 or > 130% of upstream control station of the same day	
		DO in mg/L	8.36	4 (2)	
TW	C5	SS in mg/L	9.9 or > 120% of upstream control station of the same day	10.0 or > 130% of upstream control station of the same day	
		Turbidity in NTU	13.64 or > 120% of upstream control station of the same day	13.87 or > 130% of upstream control station of the same day	
			DO in mg/L	5.38	4 (3)
LFT	C8	SS in mg/L	6.3 or > 120% of upstream control station of the same day	7.0 or > 130% of upstream control station of the same day	
			Turbidity in NTU	12.46 or > 120% of upstream control station of the same day	12.94 or > 130% of upstream control station of the same day
		DO in mg/L	2.55	2.43 (4)	
НС	HC C10	SS in mg/L	8.7 or > 120% of upstream control station of the same day	8.8 or > 130% of upstream control station of the same day	
		Turbidity in NTU	20.06 or > 120% of upstream control station of the same day	21.07 or > 130% of upstream control station of the same day	

Notes:

- (1) The 1%-ile of baseline DO data at C1A is 6.61 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (2) The 1%-ile of baseline DO data at C5 is 8.09 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (3) The 1%-ile of baseline DO data at C8 is 5.36 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (4) The 1%-ile of baseline DO data at C10 is 2.43 mg/L, which is lower than 4 mg/L. Taking account of the baseline water quality condition and to minimise any false alarm of water quality deterioration during construction phase, DO concentration of 2.43 mg/L is adopted as the limit level.

# 2.9 Event and Action Plan

2.9.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 2.2** shall be followed. Investigation of the exceedances of environmental quality performance limits should be conducted, and the ET will immediately notify the IEC and EPD, as appropriate. The notification should be followed up with advice to the IEC and EPD on the results of the investigation, proposed actions and success of the action taken, with any necessary follow-up proposals.

## 2.10 Results and Observations

- 2.10.1 Impact water quality monitoring was conducted as scheduled in the reporting month. The water quality monitoring schedule for this reporting month is shown in **Appendix 2.3**. The monitoring results and graphical presentation of water quality monitoring at the monitoring stations are shown in **Appendix 2.4**.
- 2.10.2 The schedule impact water quality monitoring on 1 June 2024 was cancelled due to adverse weather.
- 2.10.3 After confirmation of exceedance of the water quality monitoring results, ET has issued Notification of Exceedance (NOE) to inform relevant parties (i.e., EPD, ER, IEC and Contractor) about the exceedances. No exceedance during impact water quality monitoring was recorded during reporting period. After investigation, exceedances recorded on 16/5, 18/5, 23/5, 28/5 and 30/5 were considered non-project related. The exceedance of impact water quality monitoring in the reporting Period is summarised in Table 2.7.

# Table 2.7 Summary of Exceedance Records of Water Quality Monitoring in the Reporting Period

			I Olloa			
Parameter	No. of non-project related exceedances <sup>(1)</sup>		Total No. of non- project related exceedances	No excee related Pro	dance to the	Total No. of exceedance related to the
	AL	LL		AL	LL	Project
Dissolved Oxygen	0	0	0	0	0	0
Turbidity	0	0	0	0	0	0
Suspended Solids	0	0	0	0	0	0

2.10.4 For the exceedances recorded 16/5, 18/5, 23/5, 28/5 and 30/5 during the last reporting period, all the exceedances were considered non-project related after the investigation. The summary of the exceedances in impact water quality monitoring of the last reporting month is summarized in **Table 2.8**.

			Per	100		
			Averaged	Exceedance Averaged		
Date	Station	Parameter (Unit)	Measured Value	Action Level (AL)	Limit Level (LL)	Exceedances due to the Project
	C6		9.6			N/A
		SS -	9.0			(Control Monitoring Point)
16/05	C7A	(mg/L)	3.6			N/A (Control Monitoring Point)
	C8		11.0		✓	NO
						N/A
	C6		4.2			(Control Monitoring Point)
						N/A
	C7A	SS	5.9			(Control Monitoring Point)
18/05	C8	(mg/L)	26.5		✓	NO
						N/A
	C9		8.8			(Control Monitoring Point)
	C10		13.5		✓	NO
	0.0		5.0			N/A
	C6		5.9			(Control Monitoring Point)
	074	SS (mg/L)	7.4			N/A
00/05	C7A		7.1			(Control Monitoring Point)
23/05	C8		14.0		✓	NO
	C9		5.1			N/A
			5.1			(Control Monitoring Point)
	C10		12.0		✓	NO
	C6		9.6			N/A
		SS -	9.0			(Control Monitoring Point)
28/05	C7A	(mg/L)	6.1			N/A
		-	-			(Control Monitoring Point)
	C8		22.9		✓	NO
	C6		3.8			N/A
		SS	0.0			(Control Monitoring Point)
30/05	C7A	(mg/L)	4.9			N/A
		· · ·				(Control Monitoring Point)
	C8		10.5		✓	NO

#### Table 2.8 Summary of Exceedance Records of Water Quality Monitoring in the Last Reporting Period

2.10.5 Exceedance of limit level on SS was recorded during the regular monitoring at C8 on 16 May 2024. A geotextile was properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei. No accidental site runoff was reported on 16 May 2024 at Lin Fa Tei. A water bypass was provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 22 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.

- 2.10.6 Exceedances of limit levels on SS were recorded during the regular monitoring at C8 & C10 on 18 May 2024. Geotextiles were properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei and Ha Che. No accidental site runoff was reported on 18 May 2024 at Lin Fa Tei and Ha Che. Sedimentation tank for desilting the effluent from construction site was deployed in Ha Che, a sump pump was also deployed for directing the effluent to sedimentation tank. Water bypasses were provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei and Ha Che. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 22 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 2.10.7 Exceedances of limit levels on SS were recorded during the regular monitoring at C8 & C10 on 23 May 2024. Geotextiles were properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei and Ha Che. No accidental site runoff was reported on 23 May 2024 at Lin Fa Tei and Ha Che. Sedimentation tank for desilting the effluent from construction site was deployed in Ha Che, a sump pump was also deployed for directing the effluent to sedimentation tank. Water bypasses were provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei and Ha Che. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 22 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 2.10.8 Exceedance of limit level on SS was recorded during the regular monitoring at C8 on 28 May 2024. A geotextile was properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei. No accidental site runoff was reported on 28 May 2024 at Lin Fa Tei. A water bypass was provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 29 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 2.10.9 Exceedance of limit level on SS was recorded during the regular monitoring at C8 on 30 May 2024. A geotextile was properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei. No accidental site runoff was reported on 30 May 2024 at Lin Fa Tei. A water bypass was provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 29 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.

# 3 Noise

# 3.1 Monitoring Locations

3.1.1 The monitoring locations for construction noise monitoring are listed in **Table 3.1** and shown in **Figure 3.1a** to **Figure 3.1d**.

ID No. <sup>(1)</sup>	Location	Nature of Uses	Type of Measurement
SSNV_M2	Village house next to a nullah in Tong Tai Po Tsuen (near DD118 1720 S.A)	Residential	Façade
SSNV_M3	Village house near a soybean sauce factory in Sung Shan New Village (near DD118 1712)	Residential	Façade
SSNV_M6	#43, Sung Shan New Village	Residential	Free-field
TW_M2	#200, Cheung Po	Residential	Free-field
TW_M3	Kai Yip Garden, #3H, Tai Wo	Residential	Free-field
LFT_M1	#2G, Lin Fa Tei	Residential	Façade
LFT_M3A <sup>(2)</sup>	Near #125B, Lin Fa Tei	Residential	Free-field
LFT_M5	#156B, Lin Fa Tei	Residential	Façade
LFT_M6 (3)	#47, Shui Tsan Ti	Residential	Façade
LFT_M11 <sup>(2)</sup>	#210, Ngau Keng Tsuen	Residential	Façade
HC_M3A <sup>(2)</sup>	Next to DD111 326 S.B RP near Fan Kam Road	-	Free-field
HC_M4	#1C, Chuk Hang	Residential	Façade
HC_M6	The Arbutus House 12, #52, Shui Kan Shek	Residential	Façade

#### Table 3.1 Noise Monitoring Stations during Construction Phase

Notes:

(1) SSNV – Sung Shan New Village; TW – Tai Wo; LFT – Lin Fa Tei; HC – Ha Che.

(2) LFT\_M3A, LFT\_M11, HC\_M3A and are alternative noise monitoring stations proposed to replace LFT\_M3, LFT\_M13 and HC\_M3, respectively.

(3) Due to the objection from property management office for providing access to designated monitoring location, the noise monitoring at LFT\_M7 have been suspended since 27 March 2024. An alternative monitoring location LFT\_M6 was proposed to replace LFT\_M7 and agreed with the ER and the IEC.

# 3.2 Noise Monitoring Parameter, Frequency and Duration

- 3.2.1 Construction noise level was measured by the ET and measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq(30mins)}$  used as the monitoring parameter for the construction noise monitoring.
- 3.2.2 As supplementary information for data auditing, statistical results such as L10 and L90 were also obtained for reference.

3.2.3 **Table 3.2** summarizes the monitoring parameters, duration, and frequency of construction noise monitoring.

Monitoring Station	Parameter	Frequency and Duration
HC_M3A, HC_M4, HC_M6, TW_M2, TW_M3, LFT_M1, LFT_M3A, LFT_M5, LFT_M6 and LFT_M11	L <sub>eq(30mins)</sub> (as a logarithmic average of 6 consecutive L <sub>eq(5mins)</sub> )	Once every week throughout the construction phase

#### Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration

# 3.3 Monitoring Equipment, Methodology and QA / QC Procedure

- 3.3.1 As referred to the technical memorandum issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used for carrying out the construction noise monitoring.
- 3.3.2 Noise measurements were not made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed was checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.3.3 Sufficient numbers of noise measuring equipment and associated instrumentation were prepared by the ET. All the equipment and associated instrumentation were clearly labelled.
- 3.3.4 Wind data were collected from the records of Hong Kong Observatory Shek Kong Weather Station, which is about 2 km south-west of Ha Che and about 900 m north of Lin Fa Tei.
- 3.3.5 The monitoring procedures are as follows:
  - For façade measurement, the monitoring station was set at a point 1 m from the exterior of the sensitive receivers building façade and set at a position 1.2 m above the ground. For free-field measurement, the monitoring station was set at a position 1.2 m above the ground.
  - The battery condition was checked to ensure good functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the interval were set as follows:
    - Frequency weighting: A
    - Time weighting: Fast
    - Interval: 30 minutes (L<sub>eq(30mins)</sub>) would be determined for daytime noise by calculating the logarithmic average of six L<sub>eq(5mins)</sub> data
  - Prior to and after each noise measurement, the meter was calibrated using an acoustic calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement will be required after re-calibration or repair of the equipment.

- At the end of the monitoring period, the values of L<sub>eq</sub>, L90 and L10 were recorded. In addition, noise sources were recorded on a standard record sheet.
- 3.3.6 **Table 3.3** summarizes the noise monitoring equipment used during the construction noise monitoring. Calibration certificates for the impact noise monitoring equipment are attached in **Appendix 3.1**.

Table 5.5 Construction Noise Monitoring Equipment			
Equipment	Model	No. of Equipment	Serial No.
	Svantek SVAN 971	2	96062
			C132269
Sound Level Meter			A2A-13661-E0
	Nti Audio XL2	3	A2A-09696-E0
			A2A-13663-F0
Acoustic Calibrator	Rion NC-75	1	34724244

#### Table 3.3 Construction Noise Monitoring Equipment

### 3.4 Maintenance and Calibration

- 3.4.1 Maintenance and calibration procedures are as follows:
  - The microphone head of the sound level meter and calibrator were regularly cleaned with a soft cloth; and
  - The sound level meter and acoustic calibrator were calibrated annually by a HOKLAS accredited laboratory or the manufacturer.

### 3.5 Action and Limit Levels

3.5.1 The Action and Limit levels were established in accordance with the approved EM&A Manual. **Table 3.4** presents the Action and Limit Levels for construction noise. Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan presented in **Appendix 3.2** shall be carried out.

Time Period	Action	Limit Level
07:00 – 19:00 on normal weekdays	When one or more documented complaints are	75 dB(A) <sup>(1)</sup>
07:00 – 23:00 on holidays; and 19:00 – 23:00 on all other days		45 dB(A) <sup>(2)</sup>
23:00 – 07:00 of the next day		30 dB(A) <sup>(2)</sup>
Notoo:		

#### Table 3.4 Action and Limit Levels for Construction Noise Monitoring

Notes:

(1) Between 07:00 and 19:00, construction noise limit for school during normal term time is 70 dB(A) and 65 dB(A) during examination period.

(2) The ASR of identified noise sensitive receivers is "A", which is a rural area that is not affected by the in Influencing Factors (Ifs). The limit levels are stipulated in the Technical Memorandum on Noise from Construction Work in Designated Areas.

## 3.6 Results and Observations

- 3.6.1 The construction noise monitoring was conducted on 7, 14, 21 and 28 June 2024. The monitoring schedule is presented in **Appendix 2.3**.
- 3.6.2 The construction noise monitoring results are summarized in **Table 3.5**. No Action or Limit levels exceedance was recorded in the reporting period. Details of the results and graphical presentation are shown in **Appendix 3.3**.

Noise Level, dB(A) Monitoring		
L <sub>eq(30mi</sub>	ns)	Limit Level
Minimum	Maximum	
61.4	62.1	75 dB(A)
62.0	62.6	75 dB(A)
66.6	67.6	75 dB(A)
68.4	71.7	75 dB(A)
57.6	58.9	75 dB(A)
57.3	58.3	75 dB(A)
62.7	66.1	75 dB(A)
56.5	57.2	75 dB(A)
53.4	55.5	75 dB(A)
58.6	61.2	75 dB(A)
62.4	66.9	75 dB(A)
	Leq(30mi Minimum 61.4 62.0 66.6 68.4 57.6 57.3 62.7 56.5 56.5 53.4 58.6	MinimumMaximum61.462.162.062.666.667.668.471.757.658.957.358.362.766.156.557.253.455.558.661.2

#### Table 3.5 Summary of Construction Noise Monitoring Results

Note:

(1) For Free Field measurement, +3 dB(A) was added to the measured results.

3.6.3 During the construction noise monitoring period, the influencing factors which may affect the results are summarized in **Table 3.6**.

Monitoring Stations	Influencing Factors
SSNV_M2	Nil
SSNV_M3	Nil
SSNV_M6	Nil
HC_M3A	Road Traffic Noise
HC_M4	Road Traffic Noise
HC_M6	Road Traffic Noise
LFT_M1	Nil
LFT_M3A	Nil
LFT_M5	Road Traffic Noise
LFT_M6	Nil
LFT_M11	Road Traffic Noise

#### Table 3.6 Influencing Factors at Noise Monitoring Stations

# 4 Ecology

# 4.1 Freshwater Crab

4.1.1 With reference to the approved EIA Report (Register No.: AEIAR-229/2021), two freshwater crab species of conservation importance were recorded within the work sites during the ecological baseline survey. *Somanniathelphusa zanklon* was recorded at Lin Fa Tei and Ha Che, while *Cryptopotamon anacoluthon* was recorded in the upstream area at Ha Che. Both species are endemic to Hong Kong and considered to be "Endangered" and "Vulnerable" by the IUCN respectively (IUCN 2023). The construction activities of the project will disturb their natural habitats and potentially causing a direct loss of these two species due to their limited mobility.

#### Freshwater Crab Translocation Plan

4.1.2 Freshwater Crab Translocation Plan (FCTP) was prepared by an Ecologist with relevant experience in freshwater habitats and submitted to the EPD and the AFCD for their approval under Condition 2.8 of the EP. Any aquatic species of conservation importance found during the pre-construction surveys were translocated to suitable receptor sites outside of the proposed works area, and their condition and number was monitored to ensure their long-term survivorship after translocation. The EPD advised no further comment on the submitted FCTP on 9 February 2024.

#### Pre-construction Survey Results

#### Ha Che

- 4.1.3 The pre-construction survey was carried out at Ha Che on 5, 6 and 7 February 2024 prior to the commencement of construction works at Ha Che. A total of 11 freshwater crabs were collected, marked, and translocated from Ha Che. All these captured individuals were observed on the first (5 February 2024) and third (7 February 2024) nights of the three consecutive pre-construction surveys. No crabs were collected on 6 February 2024. Seven *C. anacoluthon* (four males and three females) were found particularly on the upper section of the works area within rocky substratum and leaf-litters, while four *S. zanklon* were noted on sections with soft silty-muddy substrate.
- 4.1.4 The captured endemic freshwater crabs were translocated to the identified receptor sites indicated in the approved Freshwater Crab Translocation Plan. *C. anacoluthon* were translocated in the section of shallow fast-flowing semi-natural watercourse with rocky substratum located south-east of Chuk Hang Village. Meanwhile *S. zanklon* were translocated to the section of shallow slow-flowing seminatural channel characterised soft soil substrate encompassed by a small patch of woodland and village houses. The receptor sites have comparable characteristics with the collection site.

4.1.5 Several aquatic invertebrates were also incidentally caught during the surveys. Among the observed aquatic invertebrates, larvae of species with conservation importance namely one *Macromia berlandi*, two *Macromia urania* and two *Zygonyx iris* were translocated to the proposed receptor sites. *M. urania* and *M. berlandi* were translocated to the receptor site for *S. zanklon* while *Z. iris* to the receptor site of *C. anacoluthon*.

#### Lin Fa Tei (CH.A0.00 ~ CH.A200.00)

- 4.1.6 The pre-construction survey was carried out at Lin Fa Tei in sections CH.A0.00 ~ CH.A200.00 on 11, 12 and 13 March 2024 prior to the commencement of construction works at Lin Fa Tei in sections CH.A0.00 ~ CH.A200.00. A freshwater crab was collected, marked, and translocated from Lin Fa Tei. The captured individuals were observed on the third (13 March 2024) night of the three consecutive pre-construction surveys. No crabs were collected on 11 and 12 March 2024. The captured *C. anacoluthon* was found by kick sampling within the stream bed roughly 5 meters downstream from the concrete water gate within section CH.A0.00 ~ CH.A200.00.
- 4.1.7 The captured endemic freshwater crab was translocated to the identified receptor site indicated in the approved Freshwater Crab Translocation Plan. The captured *C. anacoluthon* was translocated to a section of a shallow slow-flowing seminatural watercourse with silt and rocky substrate surrounded by agricultural lands at Lin Fa Tei which has comparable characteristics with the collection site.
- 4.1.8 A single individual of an adult Spotted Narrow-mouthed Frog was found on a slope in the eastern section of section CH.A0.00 ~ CH.A200.00. As the specimen is mobile and able to avoid the construction area once the construction work commences, it was not translocated to the receptor site.

#### Lin Fa Tei (CH.A200.00 ~ CH.A500.00 and CH.B0.00 ~ CHB.149.77)

- 4.1.9 The pre-construction survey was carried out at Lin Fa Tei in sections CH.A200.00 ~ CH.A500.00 and CH.B0.00 ~ CHB.149.77 on 17, 18 and 19 April 2024 prior to the commencement of construction works at Lin Fa Tei in sections CH.A200.00 ~ CH.A500.00 and CH.B0.00 ~ CHB.149.77. No freshwater crab was collected during the pre-construction survey.
- 4.1.10 Two individuals of adult Spotted Narrow-mouthed Frog were found during the surveys. As this specimen is mobile and able to avoid the construction area once the construction work commences, it was not translocated to the receptor site. The specimens were brought to nearby agricultural lands instead, which is the preferred habitat of the species.

#### Post-translocation Monitoring

4.1.11 According to Section 5.2.5 of the approved EM&A Manual for the Project, monthly posttranslocation monitoring shall be conducted for at least 12 months after pre-construction surveys to monitor their establishment.

- 4.1.12 During the monitoring, active visual search by hand netting and kick sampling for aquatic fauna species would be performed at the respective receptor sites. Potential micro-habitats and hiding spaces that is favoured by the crabs such as rocks, organic debris, leaf litter, and riparian vegetation etc., will also be overturned or raked.
- 4.1.13 Upon discovery of any marked individuals from the pre-construction survey, date and time of capture, size and health condition of the individual will also be recorded once again.
- 4.1.14 The practice of mark and recapture of the translocated population of *S. zanklon* and *C. anacoluthon* at the receptor site can then be used to estimate population size, as well as inform the health and survival status of the translocated population.
- 4.1.15 The upper and lower receptor sites of Ha Che and receptor site of Lin Fa Tei were visited on 24 June 2024 to monitor the population of freshwater crabs translocated from Ha Che CH.A11.13~CH.A300.00, and Lin Fa Tei CH.A0.00~CH.A200.00 and CH.C117.50 ~ CH.D239.03.
- 4.1.16 Site conditions of both receptor sites are similar to that during the pre-construction survey, i.e., no pollution, anthropogenic disturbance or change in vegetation was observed. Representative photos of the site conditions are presented in **Plate 4.1**.

Plate 4.1 Site condition of receptor sites at Ha Che and Lin Fa Tei during the reporting month



Receptor site for *Cryptopotamon anacoluthon* (Upper Receptor Site) at Ha Che



Receptor site for Cryptopotamon anacoluthon and Somanniathelphusa zanklon at Lin Fa Tei



Receptor site for *Somanniathelphusa zanklon* (Lower Receptor Site) at Ha Che



- 4.1.17 None of the translocated individuals from the pre-construction survey was found in the upper and lower receptor sites of Ha Che or the receptor site of Lin Fa Tei. The inability to recapture the translocated individuals could be due to the structural complexity of the habitats of both sites. The many rocks and riffles at the upper Ha Che receptor site and large and deep pools of water in the lower Ha Che and Lin Fa Tei receptor sites provides excellent refuge and protection for the crabs.
- 4.1.18 However, two new individuals of C. anacoluthon without markings were captured at the upper receptor site of Ha Che and a single individual of S. zanklon without markings was captured at the Lin Fa Tei receptor site. These, however, were not the translocated individuals as their details (i.e., carapace, sex and species) did not match with any of the translocated individuals in the record.

# 4.2 Habitat Compensation for the Affected Riverine Habitat

- 4.2.1 In order to ensure the reinstated habitat could compensate the loss of the important riverine habitat, Habitat Creation and Management Plan (HCMP) is required to be submitted for EPD and AFCD approval under Condition 2.9 of the EP.
- 4.2.2 The first draft of HCMP was submitted to EPD and AFCD on 22 December 2023 with the following objectives:
  - detail the approach and design features for restoring/ reinstating the three green channels at Sung Shan New Village, Lin Fa Tei and Ha Che so as to facilitate and promote the colonisation of the freshwater crab and other wildlife after the reinstatement; and
  - detail the monitoring programme to monitor the physical environment of the restored/reinstated channels (i.e. green channels) including water quality, water current, as well as the establishment of riparian vegetation and the biota assemblage that would recolonise the reinstated channel.
- 4.2.3 Following comments from the EPD and AFCD dated 17 January 2024, the revised HCMP was submitted to EPD and AFCD for further review. Further comment was received from EPD on 27 May 2024, the revised HCMP was submitted to EPD for approval on 13 June 2024.

# 5 Waste Management

- 5.1.1 Waste generated from the Project include inert construction and demolition (C&D) materials and non-inert C&D wastes in the reporting period. The amount of waste generated by the construction works of the Project during the reporting period are shown in **Appendix 5.1**.
- 5.1.2 Sorting of construction and demolition (C&D) materials was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to minimize the disposal of C&D waste to public fill.
- 5.1.3 The Contractor is advised to minimize the wastes generated through recycling or reusing. All applicable mitigation measures stipulated in the approved EM&A Manual and waste management plans will be fully implemented.

# 6 Land Contamination

- 6.1.1 With reference to results of land contamination assessment included in the approved EIA Report (Register No.: AEIAR-229/2021), all identified sites with potential contamination are located outside the work area of the Project and no potential contamination arising from the proposed drainage improvement works is anticipated. Therefore, no land contamination issue is anticipated for this Project.
- 6.1.2 Mitigation measures listed in **Appendix 1.3** should be adopted if any suspended contamination encountered during construction.
- 6.1.3 No suspected on-site contamination was observed or reported by the Contractor in the reporting period.

# 7 Landscape and Visual

# 7.1 Audit Requirements

7.1.1 According to the approved EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Mitigation measures recommended in the EIA Report as the audit requirements including, preservation of existing vegetation, transplanting of affected trees, compensatory tree planting, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix 1.3**.

# 7.2 Results and Observations

- 7.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly landscape and visual site audits were carried out on 5, 12, 19 and 26 June 2024.
- 7.2.2 No deficiency in the mitigation measures on landscape and visual was observed during the reporting period.

# 8 Cultural Heritage

## 8.1 Archaeology

- 8.1.1 According to the assessment included in the approved EIA report (Register No.: AEIAR-229/2021) the proposed drainage works in the Lin Fa Tei area are located immediately adjacent to existing river course on mainly Pleistocene terraced alluvium and the western end of the alignment on Holocene alluvium between Lin Fa Tei Site of Archaeological Interest (SAI) and Shui Lau Tin SAI. The proposed works are partially located within Lin Fa Tei SAI. Previous investigations within SAI have shown both in situ and secondary deposit and with potential for wooden features near the stream bed. As per the recommendation from EIA report, Archaeological Survey shall be conducted prior to the construction works, the concerned area is marked in Figure 8.1.
- 8.1.2 A qualified archaeologist shall be engaged and apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) to conduct the Archaeological Survey prior to the construction phase. The scope and methodology of the Archaeological Survey shall be agreed with Antiquities and Monuments Office (AMO) prior to implementation. Tentatively and subject to agreement with AMO, a fieldscan, where possible, twenty auger tests and four 5 by 1m narrow trenches are proposed to further assess the archaeological potential of the area. If significant remains are uncovered, AMO should be notified and potential need for mitigation and/ or an appropriate way forward should be agreed by AMO and relevant parties.
- 8.1.3 For remaining drainage work areas (outside the area identified for Archaeological Survey) deemed to have limited (near Kam Sheung Road) to minimal (remainder of Works Areas) archaeological potential, AMO shall be informed immediately if antiquities or supposed antiquities are discovered during construction works for the proposed drainage improvement works for ascertaining required remedial works.

### 8.2 Built Heritage

- 8.2.1 According to the approved EM&A manual, mitigation measures that should be implemented during the construction phase for graded historic buildings are presented in **Table 8.1**.
- 8.2.2 Condition surveys were carried out by qualified structural engineer for Lee Tat Bridge, Lan Fong Study Hall and St John's Chapel prior to construction works. The Pre-construction Condition Survey Report were submitted to the EPD on 22 December 2023 under Condition 2.10 of the EP.

Graded Historic Buildings	Mitigation Measures
Lee Tat Bridge, Shui Tsan Tin (Grade 3)	A condition survey should be carried out in advance of works and after completion of works by qualified building surveyor or structural engineer. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are or were recommended with aid of photo records. The condition survey report must be submitted to the AMO for exemption patientic activities exemptions.
	be submitted to the AMO for comment before construction activities commence and after the works have been completed. The contractor should implement the approved monitoring and precautionary measures.
Lan Fong Study Hall, Chuk Hang (Grade 3)	<ul> <li>Vibration, settlement and tilting monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings, settlement limit set at 6/ 8/ 10mm, and tilting limit set at</li> </ul>
St John's Chapel, Cheung Po (Grade 2)	1/2000; 1/1500; 1/1000 should be adopted. Monitoring proposal, including checkpoint locations, installation details, response actions for each of the AAA levels and frequency of monitoring should be submitted for AMO's consideration. Installation of monitoring checkpoints shall be carried out in great care and adequate protection shall be provided so as to avoid unnecessary disturbance/ damage to the historic fabrics. Photo records of monitoring checkpoints shall be submitted to AMO's records. Monitoring records should be submitted to AMO on regular basis and alert AMO should the monitoring reach AAA levels.

### Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings

# 9 Environmental Site Inspection and Audit

# 9.1 Implementation Status of Environmental Mitigation Measures

9.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 5, 12, 19 and 26 June 2024 at the site portions listed in **Table 9.1** below.

Table 9.1 Site Inspection Record										
Date	Inspected Site Portion	Time								
5 June 2024	Lin Fa Tei and Ha Che	13:05 pm – 13:35 pm								
12 June 2024	Lin Fa Tei	14:30 pm – 15:00 pm								
19 June 2024	Ha Che	14:00 pm – 14:30 pm								
26 June 2024	Ha Che	14:30 pm – 15:00 pm								

9.1.2 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 9.2**.

	Table 9.2 Site Observa	tions
Date	Environmental Observations	Follow-up Status
	Observation(s) and Recommendation(s)	
5 June 2024	Lin Fa Tei: 1. Geotextiles should be maintained in right position and good condition.	Lin Fa Tei: 1. Geotextiles had been maintained in right position and good condition.
	Ha Che:	Ha Che:
	2. Geotextiles should be maintained in right position and good condition.	2. Geotextiles had been maintained in right position and good condition.
	Observation(s) and Recommendation(s)	
12 June 2024	Lin Fa Tei: 1. Geotextiles should be maintained in	Lin Fa Tei: 1. Geotextiles had been maintained in
	right position and good condition.	right position and good condition.
	<ol> <li>Wastewater from construction site should be directly discharged into the sediment tank.</li> </ol>	<ol> <li>Wastewater from construction site has been directly discharged into the sediment tank.</li> </ol>
19 June 2024	Observation(s) and Recommendation(s)	
	Nil	Nil
	Observation(s) and Recommendation(s)	
26 June 2024	Ha Che:	Ha Che:
	<ol> <li>Chemical drum should be stored in properly storage area.</li> </ol>	Chemical drum had been stored in properly storage area.

### Table 9.2 Site Observations

9.1.3 According to the EIA Study Report, Environmental Permit, contract documents and approved EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix 1.3**.

# 10 Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions

### **10.1 Summary of Exceedance**

- 10.1.1 During the reporting month, no exceedances during impact water quality monitoring was recorded. After investigation, exceedances recorded on 16/5, 18/5, 23/5, 28/5 and 30/5 were considered nonproject related.
- 10.1.2 Exceedance of limit level on SS was recorded during the regular monitoring at C8 on 16 May 2024. A geotextile was properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei. No accidental site runoff was reported on 16 May 2024 at Lin Fa Tei. A water bypass was provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 22 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 10.1.3 Exceedances of limit levels on SS were recorded during the regular monitoring at C8 & C10 on 18 May 2024. Geotextiles were properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei and Ha Che. No accidental site runoff was reported on 18 May 2024 at Lin Fa Tei and Ha Che. Sedimentation tank for desilting the effluent from construction site was deployed in Ha Che, a sump pump was also deployed for directing the effluent to sedimentation tank. Water bypasses were provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei and Ha Che. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 22 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 10.1.4 Exceedances of limit levels on SS were recorded during the regular monitoring at C8 & C10 on 23 May 2024. Geotextiles were properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei and Ha Che. No accidental site runoff was reported on 23 May 2024 at Lin Fa Tei and Ha Che. Sedimentation tank for desilting the effluent from construction site was deployed in Ha Che, a sump pump was also deployed for directing the effluent to sedimentation tank. Water bypasses were provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei and Ha Che. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 22 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.

- 10.1.5 Exceedance of limit level on SS was recorded during the regular monitoring at C8 on 28 May 2024. A geotextile was properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei. No accidental site runoff was reported on 28 May 2024 at Lin Fa Tei. A water bypass was provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 29 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 10.1.6 Exceedance of limit level on SS was recorded during the regular monitoring at C8 on 30 May 2024. A geotextile was properly deployed at the boundary of works area as the mitigation measure for preventing site runoff at Lin Fa Tei. No accidental site runoff was reported on 30 May 2024 at Lin Fa Tei. A water bypass was provided on-site for directing the river water from upstream of the works area to downstream at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 29 May 2024. It is considered that the exceedances of limit levels of SS are not related to the Project.
- 10.1.7 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

## **10.2 Summary of Environmental Non-Compliance**

10.2.1 No environmental non-compliance was recorded in the reporting period.

## **10.3 Summary of Environmental Complaint**

10.3.1 One environmental complaint regarding the water quality was received in the reporting period. The investigation is being conducted by relevant parties. The investigation results will be presented in the next report when the investigation had been completed. The Cumulative Complaint Log is presented in **Appendix 10.1**.

# 10.4 Summary of Environmental Summon and Successful Prosecution

10.4.1 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution is presented in **Appendix 10.1**.

# 11 Future Key Issues

## 11.1 Works and Potential Environmental Issues in the next Reporting Period

- 11.1.1 The construction programme for the Project for the next reporting period is presented in **Appendix 11.1**.
- 11.1.2 Works to be undertaken in the next reporting period are summarized below:

<u>Ha Che</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation;
- Sheet Piling; and
- Installation of Precast Unit

#### <u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

Sung Shan New Village

- Site Clearance
- 11.1.3 Potential environmental impacts arising from the above construction activities are mainly associated with construction noise impact, water quality impact, ecological impact, waste management, and landscape and visual.

### **11.2 Recommendation**

11.2.1 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

#### <u>Noise</u>

- Only well-maintained plant should be operated on-site, and plant should be maintained regularly during the construction programme; and
- Quality Powered Mechanical Equipment (QPME) should be adopted as far as possible.

### Water Quality

- Surface run-off from construction sites should be discharged into dedicated discharge point via adequately designed sand/ silt removal facilities;
- Channels/ earth bunds/ sandbags barriers should be provided on site to properly direct stormwater to silt removal facilities;
- Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly;
- Open stockpiles of construction materials on sites should be covered with tarpaulin or similar fabric during rainstorms; and
- Perimeter channels should be provided on site boundaries where necessary to intercept stormwater run-off from outside the site so that it will not wash across the site.

### Waste Management

- Provision of sufficient waste disposal points and regular collection of waste;
- Regular cleaning and maintenance programme for drainage system; and
- Chemical containers shall be stored with drip tray underneath.

#### Ecology

- Minimize loss of habitats and associated wildlife; and
- Using directional lighting to prevent excessive light spill into adjacent natural habitat and disturbance to nocturnal fauna.

#### Landscape and Visual

- Construction activities shall be carefully designed to minimize impact on existing retained trees; and
- Adequate tree protection measures shall be provided for the trees to be retained on site.
- 11.2.2 The tentative schedule of regular construction noise and water quality monitoring in the next reporting period is presented in **Appendix 11.1**. The regular impact noise and water quality monitoring will be conducted at the same monitoring locations in the next reporting period.

# 12 Conclusions

## **12.1 Conclusion**


- 12.1.1 This 5<sup>th</sup> Monthly EM&A Report presents the EM&A works during the reporting period from 1 June 2024 to 30 June 2024 in accordance with the approved EM&A Manual.
- 12.1.2 No exceedance during impact water quality monitoring was recorded during reporting period. After investigation, exceedances recorded on 16/5, 18/5, 23/5, 28/5 and 30/5 were considered non-project related.
- 12.1.3 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 12.1.4 Environmental site inspections were conducted on 5, 12, 19 and 26 June 2024 by the ET in the reporting period.
- 12.1.5 One environmental complaint regarding the water quality was received in the reporting period. The investigation is being conducted by relevant parties. The investigation results will be presented in the next report when the investigation had been completed.
- 12.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

### **12.2 Comments/ Recommendations**

12.2.1 The proposed mitigation measures were properly implemented and were considered effective and efficient in pollution control.

**Figures** 


Figure 1.1 General Site Location Plan




J. Leg. J.								
新								
The second								
A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-								
XXX								
KY KA								
ZTE								
STE								
alos ( ) #								
271 12								
YET MILITAL								
P. Chille								
anstr	1							
She was	1							
TIRE								
A JOKA	1							
I SAL								
CALLER .								
The second second								
355								
HSSR .								
ZRE								
PAT:								
STR.								
FAT HIL								
ERECT B								
STAR	_							
TAS PU								
						Sal	M.	24
100 m	Α	OCT 2022	TENDER ADDENDUM			SHC	WCTT	KP
Wong	- Rev.	JUL 2022 Date	ISSUE FOR TENDER	Description		SHC By	WCTT Chk'd	KP App'd
	Drawin	g Status	CONT	RACT			Suitabil	ity =
	⊢						1	
			ΛΤ	KII	V	5		
Servings Teachern			lember of th					
t 34	Client							_
			<b>梟務署</b>	<b>.</b> .	-			
			Drainage					ent
S ACR		Pro	工 ject Mar	栏管理 ageme	部 nt Div	isi	on	
	Contra	ct Title	CONTRAC					
2 C		DR	AINAGE IM		ENT WO		S	
				STAGE 2	a.			
X	Drawin	g Title						
200			SITE LC	CATION	PLAN			
	Scale		Designed	Drawn	Checked		Authorised	
2400			SHC	AC Date	WCTT Date	18. 	KF Date	•
	Drawin	A1 g Number	JUL 2022	JUL 2022	JUL 202	22	JUL 2 Revisio	n
1/125/5E			Figu	re 1.1			L /	۹.

Copyright C Atkins Limited (2014)


Figure 1.2 Location of Work Areas for the Project



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)



Copyright C Atkins Limited (2014)






Figure 2.1 Impact Water Quality Monitoring Locations




	Legend:					
	Legenu.					
		Work Lin	nit Boun	dary		
		500 m st	tudy are	а		
	•	Control S	Station			
	•	Alternati	ve Cont	rol St	atior	h
		Alternati			ation	
	•	Flow dire	ection			
SUSER 6						
	Project Title:					
	COI	NTRACT N AGE IMPRO				
	DIVAINE	AT YUE				,
	Figure Title:	51A				
	Water C	uality Mon			ns at	
		Sung Shan	INGW VIIIS	aye		
	Drawn by:		Scale:	1:5,00	0 c	n A3
	Checked By:		Date:			
	Approved by:					
	Figure Number:	Figur	e 2.1a		Revi	sion:

	Revision:
I	R1




DO NOT SCALE		
		65
/ / 大窩		
/ / TAI WO	PAT ROAD KAN ROAD LIN FA T	
	HUNU KAM ROAU LIN FA I	
OW IAT		
	OW LAT	
	KEX PLAN N.I.S.	
の一部業花園		0009
Kai Yip Garden 3C	LEGEND:	
> $L/M$		
	I RECTANGULAR CHANNEL	
	Control Station	
FP L <sub>H</sub> 20.6		
Ен	Impact Station	
20.7	Flow Direction	
20.8 Å		
		I
\/K <i>#</i> // _		
16.0		St M. K
	A         OCT 2022         TENDER ADDENDUM NQ3           JUL 2022         ISSUE FOR TENDER	SHC WCTT KE
16.0	JUL 2022         ISSUE FOR TENDER           Rev.         Date         Description	SHC WCTT KP SHC WCTT KP By Chk'd App'd
	JUL 2022 ISSUE FOR TENDER	SHC WCTT KP
	JUL 2022 ISSUE FOR TENDER  Rex. Date Description  Drawing Status  CONTRACT	SHC WCTT KP SHC WCTT KP By Chkd App'd Suitability
16.0	JUL 2022         ISSUE FOR TENDER           Rev.         Date         Description           Pravion Status	SHC WCTT KP SHC WCTT KP By Chkd App'd Suitability
	JUL 2022 ISSUE FOR TENDER  Rex. Date Description  Drawing Status  CONTRACT	SHC WCTT KP SHC WCTT KP By Chika Appa Suitabiliy
16.0	JUL 2022 ISSUE FOR TENDER  Rex. Date Description  Drawing Status  CONTRACT  CONTRACT  CONTRACT  Client  Client	SHC WCTT KP SHC WCTT KP By Chika Appa Suitabiliy
		SHC WCTT KP By Crick Appro
	IJU 2222 ISSUE FOR TENDER Rec. Date Description Drawing Status CONTRACT Cleart 采務署 Draving Services Description	SHC WCIT KP SHC WCIT KP By Chka Appa Suitabiliy Suitabiliy By Chka Appa Suitabiliy
	- JUL 2022 ISSUE FOR TENDER Rex Date Desciption Drawing Status CONTRACT CONTRACT CONTRACT Member of the SNC-Lavalin Gr Member of the SNC-Lavalin Gr Crient 正程管理部 Project Management Di	SHC WCIT KP SHC WCIT KP By Chka Appa Suitabiliy Suitabiliy By Chka Appa Suitabiliy
	<ul> <li>JUL 222</li> <li>IISUE FOR TENDER</li> <li>Dectpilon</li> <li>Description</li> <li>CONTRACT</li> <li>CONTRACT</li> <li>Member of the SNC-Lavalin Gr</li> <li>Clert</li> <li>業務署</li> <li>Drainage Services Dectpilon</li> <li>工程管理部</li> <li>Project Management Di</li> <li>Contract Tile</li> <li>CONTRACT NO. DC/2022/</li> <li>CONTRACT NO. DC/2022/</li> <li>Contract Tile</li> <li>CONTRACT NO. DC/2022/</li> <li>Contract Tile</li> <li>Contract No. DC/2022/</li> <li>Contr</li></ul>	epartment
	<ul> <li>JUL 2022 ISSUE FOR TENDER</li> <li>Rex. Date Desciption</li> <li>Drawing Status</li> <li>CONTRACT</li> <li>CONTRACT</li> <li>Member of the SNC-Lavalin Gr</li> <li>Client</li> <li>ご 実務署</li> <li>Drainage Services Date</li> <li>T程管理部</li> <li>Project Management Di</li> <li>Contract Tite</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>DRAINAGE IMPROVEMENT WAT YUEN LONG -</li> <li>CONTRACT NO. DC/2022/</li> <li>C</li></ul>	epartment
	<ul> <li>JUL 2022 ISSUE FOR TENDER</li> <li>Rev. Date Description</li> <li>Drawing Status</li> <li>CONTRACT</li> <li>CONTRACT</li> <li>Member of the SNC-Lavalin Gr</li> <li>Clerit</li> <li>案務署</li> <li>Drainage Services Do</li> <li>工程管理部</li> <li>Project Management Di</li> <li>Contract THe</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>STAGE 2</li> <li>Description</li> <li>Contract 10</li> <li>Contract 10</li> <li>Contract THE</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>CONTRACT NO. DC/2024</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>CONTRACT NO. DC/2024</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> </ul>	epartment
	<ul> <li>Jul 222</li> <li>IISUE FOR TENDER</li> <li>Date Desciption</li> <li>Drawing Status</li> <li>CONTRACT</li> <li>CONTRACT</li> <li>Member of the SNC-Lavalin Gr</li> <li>Cleat</li> <li>業務署</li> <li>Drainage Services Do</li> <li>工程管理部</li> <li>Project Management Di</li> <li>Contract Tile</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>Drawing Tile</li> <li>Drawing Tile</li> </ul>	SHC WCTT KP SHC WCTT KP By CrKd App'd Suidbilly epartment ivision
	<ul> <li>JUL 2022 ISSUE FOR TENDER</li> <li>Rev. Date Description</li> <li>Drawing Status</li> <li>CONTRACT</li> <li>CONTRACT</li> <li>Member of the SNC-Lavalin Gr</li> <li>Clerit</li> <li>案務署</li> <li>Drainage Services Do</li> <li>工程管理部</li> <li>Project Management Di</li> <li>Contract THe</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>STAGE 2</li> <li>Description</li> <li>Contract 10</li> <li>Contract 10</li> <li>Contract THE</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>CONTRACT NO. DC/2024</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>CONTRACT NO. DC/2024</li> <li>CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> </ul>	SHC WCTT KP SHC WCTT KP By CrKd App'd Suidbilly epartment ivision
	<ul> <li>JUL 222</li> <li>IISUE FOR TENDER</li> <li>Pack Date</li> <li>Description</li> <li>Description</li> <li>CONTRACT</li> <li>CONTRACT</li> <li>Member of the SNC-Lavalin Gr</li> <li>Client</li> <li>文務署</li> <li>Drainage Services Date</li> <li>T程管理部</li> <li>Project Management Date</li> <li>Contract NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2</li> <li>Draveng Tite</li> <li>Water Quality Monitoring at Tai Wo</li> <li>Scale</li> <li>Designed</li> <li>Desage</li> <li></li></ul>	SHC WCTT RP BY CHKU App'd Sutability epartment ivision /02 /ORKS
	Image: Project Management Discrete Tele       Contract Tile	SHC WCTT RP By Cikid App'd Suitability epartment ivision //ORKS Locations
	Image: Provide the sector of the sector	SHC WCTT RP By Child Appd Suitability Suit

Copyright (C) Atkins Limited (2014)




Copyright (C) Atkins Limited (2014)




) de la company de la compa	LEGEND:	
	WORKS BOUNDARY	
	I RECTANGULAR CHANNE	il 🛛
	Control Statio	n
10.5		
	Impact Station	n
	Flow Direction	
		1
RODE		
575		
//////////////////////////////////////		
		7
	Project Title:	
		O. DC/2022/02 OVEMENT WORKS
		N LONG -
		AGE 2
	Figure Title:	
		itoring Locations at
	На	Che
	Drawn by:	Scale: 1:6,500 on A3
	Checked By:	Date:
	Approved by:	
		Revision:
	Figu	ure 2.1d Revision: R1


Figure 3.1 Impact Noise Monitoring Locations



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)





Figure 8.1Area for Archaeological Survey



Copyright (C) Atkins Limited (2014)

Appendices

Appendix 1.1 Construction Programme

Section II - Drainage Improvement V construction and drainage improvement V section IV - Drainage Improvement V Section V - Drainage Improvement V Section V - Drainage Improvement V Section VI - Flood Wall Construction Sheung Road at Lin Fa Tei Soction OII - Ope Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 562, Planned Completion Day of whole of th Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement I EOT - Bioctade of access by oth Section II - Drainage Improvement De To - Bioctade of access by oth Section II - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement Section VI - Pipe Laying Works by To Works across Fan Kam Road and Up Works across Fan Kam Road and Up Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and certification of Installation and certification of Installation and certification of Sisuance of check certificat C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C3 Tendering procedure for C0 Notice of Commencement of C0 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of C0 Complete necessary submission Setup Public Liaison Team Recruitment and Acceptance of Ten Construction of Structure [A] Interior furnishment and Acceptance of C0 Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I acc			7.2		E 2.2.2	6.1.6	P. J. #1.1.1	1.1.2.5	L Los PL 11	Transfer 1	TOA ID I	11.161 0000 1/1.160
Access date Portion A Portion A Portion C1 & C2 Portion C3 Portion D Portion E1 Portion E2 Completion Date Section II - Drainage Improvement V Section III - Drainage Improvement V Section III - Drainage Improvement V Section VI - Fload Wall Construction Sheung Road at Lin Fa Te Section VI - Prainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section VI - Fload dat Lin Fa Tei EOT - Inclement weather Section VI - Fload Wall Construction Sheung Road at Lin Fa Tei EOT - Inclement weather Section VI - Fload Wall Construction Sheung Road at Lin Fa Tei EOT - Inclement weather Section VI - Fload Wall Construction Kim Sheung Road at Lin Fa Tei EOT - Inclement weather Section VI - Fload Wall Construction Kim Sheung Road at Lin Fa Tei EOT - Inclement weather Section VI - Fload Wall Construction Kim Sheung Road at Lin Fa Tei EOT - Inclement weather Section VI - Prainage Improvement CoT - Inclement weather Section VI - Prainage Improvement EOT - Inclement weather Section VI - Prainage Improvement EOT - Inclement weather Section VI - Prainage Improvement EOT - Inclement weather Section VI - Prainage Improvement EOT - Inclement weather Section VI - Proposal at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Properse and Construction and Ceretification of Installation and ceretification of Setup Public Laison CI Appointment and Acceptance of EM Notice of Commencement of Con Composal and Acceptance of EM Notice of Commencement of Con Composal and Acceptance of EM Notice of Commencement of Con Composal and Acceptance of Tem Construction of Surgury site office ( CO 9 Tendering procedure for Con Proposal and Acceptance of	Terrin Strongthu	Constraint Constra Date Type		Start	Finish	Early Start	Early Finish	Late Start	Late Finish	[]	TRA Predecessors	Haif1         2023, Haif2         2024, Haif1         2024, Haif2           A         M         J         A         S         O         N         D         J         F         M         A         M         J         A         S         O         N         D         J         F         M         A         M         J         A         S         O         N
Portion A Portion C3 Portion C3 Portion D Portion D Portion D Portion E2 Completion Date Section I - Drainage Improvement V Section II - Drainage Improvement V Section II - Drainage Improvement V Section II - Drainage Improvement V Section V - Drainage Improvement V Section II - Drainage Improvement V E0T - Inclement weather Section II - Drainage Improvement V E0T - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section IV - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement by trenchess method and pipe reh Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section VI - Drainage Improvement EOT - Inclement weather Section VI - Drainage Improvement EOT - Inclement weather Section VI - Possession of Works JA Rennovation and Certification of Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Possession of Works (Chaina Project establishment Project establishment Project of Section Proposal and Acceptance of EV Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of ET Updating and Acceptance of ET Updating and Acceptance of ET Construction of Sotung (A) Construction of Sotung (A) Construction of Sotung (A) Construction of Sotucture (A) Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penol of Section Day Early access (parking A) Public Liaison Team Proposal and Acceptance of ET Construction of Sotung (A) Construction forting (A) Construction and Negotiat		NA (As Pos		Mon 23/5/29 Mon 23/5/29	Mon 23/5/29 Fri 24/2/23	Mon 23/5/29 Mon 23/5/29	Mon 23/5/29 Fri 24/2/23	Mon 23/5/29 Fri 25/12/5	Mon 23/5/29 Mon 26/8/31	0 days 920 days		
Portion B Portion C1 & C2 Portion C3 Portion D Portion E1 Portion E2 Completion Date Section I - Drainage Improvement V Section II - Drainage Improvement V Section II - Drainage Improvement V Section II - Drainage Improvement V Section V - Drainage Improvement V Section VI - Pipe Laying Works by TP Works across Fan Kam Road and Up EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section VI - Possession of Works A Rennovation and Certification O Inspection and review of ex Arranging time slot with RS Issuance of check certification Contractor Secondure for COM Installation and Acceptance of EN Notice of Commencement of CC Complete necessary submission Setup Public Liaison Of Appointment and Acceptance of EI Notice of Commencement of Contro Proposal and Acceptance of EI Construction of Structure [A] Interior furnishment a		NA 1As Pos	The second se	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fn 25/12/5	Mon 26/8/31	920 days	1	· · · · · · · · · · · · · · · · · · ·
Portion C3 Portion D Portion E1 Portion E2 Completion Date Section 11 - Drainage Improvement V Section 11 - Drainage Improvement V Section 11 - Drainage Improvement V Section V - Drainage Improvement V Section VI - Flood Wall Construction Sheung Road at Lin Fa Tei Section VI - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement EOT - Incleme		NA 1 As Pos	A DATA A DESCRIPTION OF	Tue 23/5/30	Mon 23/12/25		Mon 23/12/25	Tue 26/2/3	Mon 26/8/31	980 days	1	· · · · · · · · · · · · · · · · · · ·
Portion D Portion E1 Portion E2 Completion Date Section I - Orainage Improvement V Section II - Drainage Improvement V Section II - Drainage Improvement V Section V - Drainage Improvement V Section II - Drainage Improvement V Section II - Drainage Improvement V Esection II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclemen		NA 1 As Pos	CONTRACTOR OF THE OWNER OWN	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/12/5	Mon 26/8/31	920 days	1	×
Portion E1 Portion E2 Completion Date Section I - Drainage Improvement W Section II - Drainage Improvement V Section II - Drainage Improvement V Section V - Prainage Improvement V Section V - Prainage Improvement V ESC - Inclement weather Section I - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement Section V - Drainage Improvement Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Drainage Improvement Section VI - Flood Wall Construction and drainage improve EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Flood Wall Construction C Section VI - Flood Wall Construction Project establishment Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification (C C Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EI Updating and Acceptance of EI Upd		NA 1As Pos		Man 23/5/29	Mon 23/5/29	Mon 23/S/29	Mon 23/5/29	Mon 26/8/31	Mon 26/8/31	1190 days	1	5/29
Portion E2 Completion Date Section II - Drainage Improvement W Section II - Drainage Improvement V Section II - Drainage Improvement V Section VI - Drainage Improvement V Section VI - Drainage Improvement V Section VI - Pioel Aging Works by The Section VI - Pioel Aging Works by The Works across Fan Kam Road and Up Construction Works (Chainage 525.2 Planned Completion Day of whole of th Section II - Drainage Improvement V EOT - Inclement weather Section III - Drainage Improvement V EOT - Inclement weather Section VI - Pioed Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VI - Pipe Laying Works by The Vorks across Fan Kam Road and Up Culvert Construction and Certification d Inspection and review of ex Arranging time slot with RS Issuance of check certificator C11 Tendening procedure for ED Installation and Commissioning U Environmental Team (ET) procurem C9 Tendering procedure for ED Installation and Acceptance of EH Notice of Commencement of C2 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EH Notice of Commencement of C2 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EH Notice of Commencement of C2 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EH Notice of Completion Day Environmental Team (ET) procurem Setup Section I Section I Section J Section J Section J Section J Section J Section J Section J Section J Section J Section J Se	Portion D	NA hAs Pos	sible 210 days	Tue 23/5/30	Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	Tue 26/2/3	Mon 26/8/31	980 days	1	
Completion Date Section 1 - Drainage Improvement V Section 11 - Drainage Improvement V Section V - Drainage Improvement V Section V - Flood Wall Construction Sheung Road at Lin Fa Tei Section V - Drainage Improvement V EOT - Inclement weather Section 11 - Drainage Improvement V EOT - Inclement weather Section 11 - Drainage Improvement V EOT - Inclement weather Section 11 - Drainage Improvement V EOT - Inclement weather Section 11 - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section VI - Provide and pipe rebuilt EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement EOT - Inclement weather Section VI - Postenage Improvement EOT - Inclement weather Section VI - Piod Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Officulty/infeasibility for c Section VI - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and certification C Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendening procedure [A] Commencement Ter (Aurecor Proposal and Acceptance of ET 1 Updating and Acceptance of	Portion E1	NA 1 As Pos	able 0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 26/8/31	Mon 26/8/31	1190 days	1	♦ 5/29
Section 1 - Drainage Improvement W Section II - Drainage Improvement V Section II - Drainage Improvement V construction and drainage improvement V section V - Drainage Improvement V Section V - Drainage Improvement V Section VI - Flood Wall Construction Sheung Road at Lin Fa Tei Section II - Drainage Improvement V EOT - Inciement weather Section II - Drainage Improvement EOT - Inciement weather Section V - Drainage Improvement EOT - Inciement weather Section VI - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation Ph/I001 - Possession of Works A Rennovation and certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificats C11 Tendening procedure for ED Installation and commissioning i Environmental Team (ET) procurem C9 Tendening procedure for ED Installation and Acceptance of ET / Updating Acceptance of ET / Updating Acceptance of ET / Updating Acceptance of ET	Portion E2	NA 1 As Pos	sible 270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/12/5	Mon 25/8/31	920 days	1	
Section II - Drainage Improvement V construction and drainage improvement V section IV - Drainage Improvement V Section V - Drainage Improvement V Section V - Drainage Improvement V Section VI - Flood Wall Construction Sheung Road at Lin Fa Tei Soction OII - Ope Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 562, Planned Completion Day of whole of th Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement I EOT - Bioctade of access by oth Section II - Drainage Improvement De To - Bioctade of access by oth Section II - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement Section VI - Pipe Laying Works by To Works across Fan Kam Road and Up Works across Fan Kam Road and Up Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and certification of Installation and certification of Installation and certification of Sisuance of check certificat C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C3 Tendering procedure for C0 Notice of Commencement of C0 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of C0 Complete necessary submission Setup Public Liaison Team Recruitment and Acceptance of Ten Construction of Structure [A] Interior furnishment and Acceptance of C0 Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I acc	Completion Date	NA 1As Pos	ible 1155 days	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	0 days		
Section III - Drainage Improvement V construction and drainage Improvement V Section V - Drainage Improvement V Section VI - Flood Wall Construction Sheung Road at Lin Fa Tei Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Construction Works (Chainage 526.2 Planned Completion Day of whole of th Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement V EOT - Inclement weather Section IV - Drainage Improvement by trenchless method and pipe reha Section V - Drainage Improvement by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section VI - Drainage Improvement EOT - Inclement weather Section VI - Possession of Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project establishment Construction and certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificato Complete necessary submission Setup Public Liaison and cereptance of ED Notice of Commencement of CT Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of ET 1 Updating and Acceptance of ET 1 Updatin	Section I - Drainage Improvement Works at Sung Shan New Village	Thu 26/5/28 o Later	han 1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days	1	
construction and drainage improvement Section V - Drainage Improvement V Section V - Drainage Improvement V Section VI - Pipe Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 525.2 Planned Completion Day of whole of th Section II - Drainage Improvement V EOT - Inclement weather Section III - Drainage Improvement V EOT - Inclement weather Section VI - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VI - Flood Wall Construction Vorks across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project III - Prosession of Works A Rennovation and Certification ( Inspection and review of ex Arranging time slot with RS Issuance of check certificato C11 Tendering procedure for ED Installation and commissioning U Environmental Team (ET) procurem C9 Tendering procedure for ED Installation and Acceptance of EH Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EH Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EH Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EH Notice of Section I (Sung Shan New V Planned Completion Day Early access date of Portion A Preposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furmitu Move:	Section II - Drainage Improvement Works at Tai Wo	Tue 25/8/26 o Later	han 820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	1	
Section V - Drainage Improvement V Section V - Drainage Improvement V Section V - Flood Wall Construction Sheung Road at Lin Fa Tei Section VII - Pipe Laying Works by Tr Works across Fan Kam Road and Up- Construction Works (Chainage Ed2c. Planned Completion Day of whole of the Section II - Drainage Improvement V EOT - Inciement weather Section II - Drainage Improvement V EOT - Blockade of access by oth Section II - Drainage Improvement Construction and drainage improve EOT - Inciement weather Section II - Drainage Improvement EOT - Inciement weather Section V - Drainage Improvement EOT - Inciement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project Manager's Accommodation Ph/I001 - Possession of Works A Rennovation and certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning J Environmental Team (ET) procurem C9 Tendering procedure for ED Installation and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Structure [A] Interior furnishment and Furnitu Move: in [A] Section I access date of Portion A Period of section I (Sung Shan Nev V Planned Completion Day Early access (partial) [A] Construction of Forting [A] Construction of Forting [A] Construction of Structure [A] Interior furnishment and Negotiation v Initial Salety & Environmental m Setup of instr	Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall	Mon 26/7/27 Finis		Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	0 days	1	a second s
trenchless method and pipe rehabilit Section V - Flood Wall Construction Sheung Road at Lin Fa Tei Section VII - Pipe Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 526.2) Planned Completion Day of whole of the Section II - Drainage Improvement V EOT - Inciement weather Section II - Drainage Improvement V EOT - Inciement weather Section II - Drainage Improvement V EOT - Inciement weather Section V - Drainage Improvement by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Proisession of Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project on and Certification on Inspection and review of ex Arranging time slot with RS Issuance of check certification C11 Tendering procedure for ED Installation and commissioning of Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure for ED Notice of Commencement of C2 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of C4 C0 Tendering procedure for EO Construction of Structure [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Site Establish temporary site office (co C0 Tendering procedure for C0 Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Site Establish temporary site office (co C0 Tendering procedure for C0 Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Site Establish temporary site office (co C0 Tendering procedure for C0 Proposal and Acceptance o	construction and drainage improvement works along Kam Sheung Road) Section IV - Drainage Improvement Works at Ha Che (except pipe Jaying works by	Later Thu 26/5/28 Finis		Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days	1	*
Section VI - Flood Wall Construction Sheung Road at Lin Fa Ten Section VII - Pipe Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 552, Planned Completion Day of whole of th Section I - Drainage Improvement V EOT - Inclement weather Section III - Drainage Improvement I EOT - Inclement weather Section III - Drainage Improvement I by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement Dot - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and certification of Installation and commissioning of Environmental Team (ET) procurem CS Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem CS Tendering procedure for ED Installation and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Ten Construction of Structure [A] Interior furnishment Philo01 - Possession of Works A Establish temporary site office ( C 9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Prenod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Salety & Enviro	trenchless method and pipe rehabilitation works across Fan Kam Road)	Later				100 00 01 00	1110 6 40 40 60					
Sheung Road at Lin Fa Tei Section VII - Pipe Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 6262) Planned Completion Day of whole of th Section II - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement Construction and drainage improve EOT - Inclement weather Section II - Drainage Improvement Construction and drainage improve EOT - Inclement weather Section V - Drainage Improvement by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project danager's Accommodation PMI001 - Possession of Works A Rennovation and Certification on Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for EOD Installation and commissioning u Environmental Team (ET) procurem C9 Tendering procedure for ECD Notice of Commencement of CT (Aurecci Proposal and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of CC Construction of Structure [A] Construction of Structure [A] Construction of Structure [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establish temporary site office (C Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Site Stablish temporary site office (C)	Section V - Drainage Improvement Works at Shan Ha Tsuen	Mon 26/1/26 o Later		Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days	1	
Section VII - Pipe Laying Works by Tr Works across Fan Kam Road and Up Construction Works (Chainage 626.2 Planned Completion Day of whole of th Section I - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement T EOT - Blockade of access by oth Section II - Drainage Improvement V EOT - Inclement weather Section V - Drainage Improvement V by trenchless method and pipe rehi- EOT - Inclement weather Section V - Drainage Improvement ' EOT - Dificulty/infeasibility for c Section VI - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project Manager's Accommodation Ph/I001 - Possession of Works A Rennovation and Certification d Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning i Environmental Team (ET) procurem C9 Tendering procedure for ED Installation and Acceptance of EN Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EN Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EN Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EN Notice of Section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establish temporary site office ( C3 Tendering procedure for COm Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establish temporary sit	Section VI - Flood Wall Construction and Drainage Improvement Works along Kam	Tue 25/8/26 Finisl		Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	1	
Works across Fan Kaim Read and Up Construction Works (Chainage 526.2) Planned Completion Day of whole of th Section I - Drainage Improvement V EOT - Inclement weather Section III - Drainage Improvement Construction and drainage improve EOT - Inclement weather Section III - Drainage Improvement by trenchless method and pipe reh EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Flood Wall Construction Kaim Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Pipe Laying Works by Works across Fan Kam Road and Up Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and certification of Installation and commissioning is Issuance of check certificat C11 Tendering procedure for ED Installation and commissioning is Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of Co Construction of Structure [A] Interior furnishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Prepare and Accept Temp. Work Public Laison and Negotiation v Initial Salety & Environmental m EIAO Commencement of Construction and m EIAO Commencement of Construction and m EIAO Commencement of Construction and m EIAO Commencement and Megotistion v Initial Salety & Environmental m	Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation	Tue 25/8/26 Finish		Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/25	Tue 23/5/30	Tue 25/8/26	0 days	1	The second se
Planned Completion Day of whole of the Section I - Drainage Improvement V EOT - Inciement weather         Section II - Drainage Improvement Construction and drainage improve EOT - Inciement weather         Section II - Drainage Improvement Construction and drainage improve EOT - Inciement weather         Section VI - Drainage Improvement Construction and drainage improve EOT - Inciement weather         Section VI - Drainage Improvement EOT - Inciement weather         Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Officulty/infeasibility for c Section VI - Pipe Laying Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment         Project establishment         Project establishment         Project establishment         Project on and review of ex- Arranging time slot with RS Issuance of check certification of Installation and commissioning i Environmental Team (ET) procurem CS Tendering procedure for ED Installation and Acceptance of ET / Updating and Acceptance of ET / Updating and Acceptance of ET Updating and Acceptance of ET Appointment and Acceptance of ET Proposal and Acceptance of ET PhiloD1 - Possession of Works A Establish temporary site office ( CS 9 Tendering procedure for CO Proposal and Acceptance of ET Dupdating and Acceptance of ET PhiloD1 - Possession of Works A Establish temporary site office ( CS 9 Tendering procedure for COm Proposal and Acceptance of ET Construction of Structure [A] Interior furnishment and Furnitu Move: in [A]         Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Laison and Negotistion v Init	Works across Fan Kam Road and Upstream Channel and Downstream Box Culvert	Later		100 607 07 00	THE LOY OF LO	100.03/3/30	The Lord Lo	100 201 41 20	101 107 01 10	e dej r		
Section 1 - Drainage Improvement V EOT - Inclement weather Section II - Drainage Improvement Construction and drainage improvement Section III - Drainage Improvement Section V - Drainage Improvement by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VII - Pipe Laying Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure for ED Notice of Commencement of C2 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of C4 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (C 9 Tendering procedure for Con Proposal and Acceptance of Tei Construction of Soting [A] Construction of Soting [A] Site Establishment Prepare and Accept Temp. Work Planned Section I (Sung Shan New V Planned Section I (Sung Shan Ne	Construction Works (Chainage 626.224m - 678.859m) at Ha Che	100000000000000000000000000000000000000							12-2-11-12-21-22-21-1			
EOT - Inclement weather Section II - Drainage Improvement 1 EOT - Blockade of access by oth Section III - Drainage Improvement construction and drainage improve EOT - Inclement weather Section IV - Drainage Improvement by trenchless method and pipe reh- EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VI - Flood Wall Construction Views across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET I Updating and Acceptance of ET I Updating and Acceptance of ET I Updating and Acceptance of CI Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Ten Proposal and Acceptance of Ten Construction of Footing [A] Construction of Structure [A] Construction of Structure [A] Construction of Structure [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Cerest Construction Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotistion v Initial Salvey & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m EIAO Commencement of Construction and m		NA +As Pos		Tue 25/8/26	Mon 26/8/31	Tue 25/8/26	Mon 26/8/31	Tue 25/8/26	Mon 26/8/31	0 days		
Section II - Drainage Improvement 1 EOT - Blockade of access by oth Section III - Drainage Improvement construction and drainage improve EOT - Inclement weather Section V - Drainage Improvement by trenchless method and pipe reh EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section V - Drainage Improvement EOT - Diffculty/infeasibility for c Section VI - Pod Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Diffculty/infeasibility for c Section VI - Pipe Laying Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation Ph/IOL1 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning U Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecoi Proposal and Acceptance of ET Updating and Acceptance of ET Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of ET Ph/IOL1 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C9 Tendering procedure for COm Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move: in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishtement Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey Initial Survey	Section I - Drainage Improvement Works at Sung Shan New Village	NA 1As Pos		Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	0 days	100	
EOT - Blockade of access by oth Section III - Drainage Improvement construction and drainage improvement by trenchless method and pipe rehu- EOT - Inclement weather Section V - Drainage Improvement EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Officulty/infeasibility for c Section VII - Pipe Laying Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project damager's Accommodation Phil001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificato C11 Tendering procedure for ED Installation and commissioning s Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET 1 Updating and Acceptance of ET 1 Updating and Acceptance of ET 1 Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Uaison Of Appointment and Acceptance of ET Phylo01 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for COn Proposal and Acceptance of ET Updating and Acceptance of ET Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Uaison Of Appointment and Acceptance of ET Construction of Structure [A] Interior furnishment and Furnitu Move: in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Public Liaison and Negotiation v Initial Saley & Environmental m EIAO Commencement of Constru- tive sub of instrumentation and m EIAO Commencement of Construction of Structure (A) Initial Saley & Environmental m		Thu 26/7/2 o Later		Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	0 days	11	
Section III - Drainage Improvement construction and drainage improve EOT - Inclement weather Section IV - Drainage Improvement by trenchless method and pipe reh EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI - Pipe Laying Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and certification of Inspection and certification of Contractor Secting procedure for ED Installation and commissioning i Environmental Team (ET) procurem CS Tendering procedure for ED Installation and acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for CO Proposal and Acceptance of Ten Construction of Structure [A] Construction of Structure [A] Construction of Structure [A] Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Stite Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation vi Initial Salety & Environmental m EIAO Commencement of Construction and m	Section II - Drainage Improvement Works at Tai Wo	NA LAS Pos		Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	0 days	325	
construction and drainage improve EOT - Inclement weather Section V - Drainage Improvement by trenchless method and pipe rehu- EOT - Inclement weather Section V - Drainage Improvement' EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project stablishment and certification of Inspection and review of ex Arranging time slot with RS Issuance of check certification (2) Tendening procedure for EDD Installation and commissioning of Environmental Team (ET) procurem C9 Tendening procedure for EDD Installation and Acceptance of EM Notice of Commencement of C7 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of C6 Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Ten Construction of Structure (A) Establish temporary site office (C C9 Tendening procedure for C0 Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (C C9 Tendening procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Site Establishment Prepare and Acceptance of Ten Construction Day Early access (partial) [A] Site Establishement Prepare and Acceptance and Ten Construction Day Early access (partial) [A] Site Establishement Prepare and Acceptance and Ten Construction and megotiation w Initial Salevy & Environmental m Setup of instrumentation and m EIAO Commencement of Constru-		Mon 26/5/4 o Later		Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	0 days	12	
EOT - Inclement weather Section IV - Drainage Improvement by trenchless method and pipe reha- EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Dificulty/infeasibility for c Section VI - Flood Wall Construction Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project astablishment On protection and review of ex Arranging time slot with RS Issuance of check certification C Inspection and review of ex Arranging time slot with RS Issuance of check certificate C 11 Tendering procedure for ED Installation and commissioning U Environmental Team (ET) procurem C 9 Tendering procedure [A] Commencement for ET (Aurecoi Proposal and Acceptance of ET I Updating and Acceptance of ET I Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Proposal and Acceptance of ET PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C G 9 Tendering procedure for Com Proposal and Acceptance of Tem Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation vi Initial Saley & Environmental m Setup of instrumentation and m EIAO Commencement of Constru- tical Survey Initial Saley & Environmental m	Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall construction and drainage improvement works along Kam Sheung Road)	NA As Soo Pos		Tue 26/7/28	Mon 26/8/31	Tue 26/7/28	Mon 26/8/31	Tue 26/7/28	Mon 26/8/31	0 days		
by trenchless method and pipe reha EOT - Inclement weather Section V - Drainage Improvement' EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VI. Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project stablishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificat C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Con Proposal and Acceptance of Ten Notice of Conting (A) Construction of Structure [A] Interior furnishment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Penoid of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Salety & Environmental m EIAO Commencement of Construction and m EIAO Commencement of Construction and m		Mon 26/8/31 o Later 1		Tue 26/7/28	Mon 26/8/31	Tue 26/7/28	Mon 26/8/31	Tue 26/7/28	Man 26/8/31	0 days	13	
EOT - Inclement weather Section V - Drainage Improvement' EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Piote Javing Works by Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project establishment Project astablishment Origotion and certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificats C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET I Updating and Acceptance of ET I Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office (a C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation vi Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and medicing vi Initial Salety & Environmental m	Section IV - Drainage Improvement Works at Ha Che (except pipe laying works	NA As Soo		Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	0 days		
Section V - Drainage Improvement EOT - Inclement weather Section V - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex- Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning I Environment Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move: in [A] Section I access date of Portion A Period of section 1 (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m EIAO Commencement of Construction and m EIAO Commencement of Construction and m	by trenchless method and pipe rehabilitation works across Fan Kam Road)	Pos	ible							1541	1924	
EOT - Inclement weather Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Cultivert Construction Works (Chaina Project stablishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificat C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C 9 Tendering procedure for Con Proposal and Acceptance of Fun Deposal and Acceptance of Fun Notice of Commencement of CO Complete necession of Works A Establish temporary site office ( C 9 Tendering procedure for Con Proposal and Acceptance of Fun Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m EIAO Commencement of Construction and m EIAO Commencement of Construction and m		Thu 26/7/2 o Later	Call and the second second	Fri 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	Fn 26/5/29	Thu 26/7/2	0 days	14	
Section VI - Flood Wall Construction Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Pipe Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project stablishment Project manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for EDD Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Laison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (C C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation vi Initial Salevy & Environmental m EIAO Commencement of Construction and m EIAO Commencement of Construction and m EIAO Commencement of Construction and m	Section V - Drainage Improvement Works at Shan Ha Tsuen	NA 1As Pos		Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	0 days		
Kam Sheung Road at Lin Fa Tei EOT - Difficulty/infeasibility for c Section VII - Piez Laying Works by T Works across Fan Kam Road and Up Culvert Construction Works (Chainal Project establishment         Project establishment         Project establishment         Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning         Environmental Team (ET) procurem C9 Tendering procedure fa) Commencement for ET (Aureco Proposal and Acceptance of ET) Updating and Acceptance of ET) Updating and Acceptance of ET Updating and Acceptance of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (o C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Soting [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A]         Section I         access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A]         Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation vi Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m Setup of instrumentation and m		Mon 26/3/2 o Later	Children and States and	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	0 days	15	
EOT - Difficulty/infeasibility for c Section VII - Pipe Laying Works by U Works across Fan Kam Road and W Culvert Construction Works (Chaina Project establishment Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Con Proposal and Acceptance of T Updating and Acceptance of T Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m	Section VI - Flood Wall Construction and Drainage Improvement Works along Kam Sheung Boad at Lin Fa Tei	NA As Soo Pos		Wed 25/8/27	Mon 25/11/24	Wed 25/8/27	Mon 25/11/24	Wed 25/8/27	Mon 25/11/24	0 days	16	
Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET) Updating and Acceptance of ET Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (o C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of Section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation vi Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m EIAO Commencement of Construction and m	EOT - Difficulty/infeasibility for construction of 1650mm dia. pipe at Kam Sheur			Wed 25/8/27	Mon 25/11/24	Wed 25/8/27	Mon 25/11/24	Wed 25/8/27	Mon 25/11/24	0 days		
Works across Fan Kam Road and Up Culvert Construction Works (Chaina Project establishment Project Manager's Accommodation PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET) Updating and Acceptance of ET Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (o C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of Section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation vi Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m EIAO Commencement of Construction and m	Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation	Tue 25/8/26 Finis		Tue 25/8/25	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	0 days	17	
Project establishment         Project Manager's Accommodation         Phil001 - Possession of Works A         Rennovation and Certification of         Inspection and review of ex         Arranging time slot with RS         Issuance of check certificate         C11 Tendering procedure for ED         Installation and commissioning         Environmental Team (ET) procurem         C9 Tendering procedure [A]         Commencement for ET (Aureco         Proposal and Acceptance of EM         Notice of Commencement of CC         Complete necessary submission         Setup Public Laison Team         Recruitment of Public Liaison Of         Appointment and Acceptance of EM         Notice of Commencement of CC         Complete necessary submission         Setup Public Laison Team         Recruitment of Public Liaison Of         Appointment and Acceptance of EM         Ontractor's Accommodation (offic         Establish concrete haul road and         Construction of Souting [A]         Construction of Souting Shan New W         Planned Completion Day <td>Works across Fan Kam Road and Upstream Channel and Downstream Box</td> <td>Later</td> <td></td>	Works across Fan Kam Road and Upstream Channel and Downstream Box	Later										
Project Manager's Accommodation     Ph/I001 - Possession of Works A     Rennovation and Certification of     Inspection and review of ex-     Arranging time slot with RS     Issuance of check certificate     C11 Tendering procedure for ED     Installation and commissioning i     Environmental Team (ET) procurem     C9 Tendering procedure [A]     Commencement for ET (Aurecol     Proposal and Acceptance of EM     Notice of Commencement of CC     Complete necessary submission     Setup Public Liaison Team     Recruitment of Public Liaison Of     Appointment and Acceptance of     Works Area establishment     PMI001 - Possession of Works A     Establish temporary site office (     C9 Tendering procedure for CO     Complete necessary submission     Setup Public Liaison Team     Recruitment of Public Liaison Of     Appointment and Acceptance of     Works Area establishment     PMI001 - Possession of Works A     Establish temporary site office (     C9 Tendering procedure for COn     Proposal and Acceptance of Ten     Construction of Structure [A]     Interior furnishment and Furnitu     Move: in [A]     Section I     access date of Portion A     Period of section 1(Sung Shan New V     Planned Completion Day     Early access (partial) [A]     Site Establishment     Prepare and Accept Temp. Work     Public Liaison and Negotiation v     Initial Salety & Environmental m     EIAO Commencement of Construction and m	Culvert Construction Works (Chainage 626.224m - 678.859m) at Ha Che											
Project Manager's Accommodation     Ph/I001 - Possession of Works A     Rennovation and Certification of     Inspection and review of ex-     Arranging time slot with RS     Issuance of check certificate     C11 Tendering procedure for ED     Installation and commissioning i     Environmental Team (ET) procurem     C9 Tendering procedure [A]     Commencement for ET (Aurecol     Proposal and Acceptance of EM     Notice of Commencement of CC     Complete necessary submission     Setup Public Liaison Team     Recruitment of Public Liaison Of     Appointment and Acceptance of     Works Area establishment     PMI001 - Possession of Works A     Establish temporary site office (     C9 Tendering procedure for CO     Complete necessary submission     Setup Public Liaison Team     Recruitment of Public Liaison Of     Appointment and Acceptance of     Works Area establishment     PMI001 - Possession of Works A     Establish temporary site office (     C9 Tendering procedure for COn     Proposal and Acceptance of Ten     Construction of Structure [A]     Interior furnishment and Furnitu     Move: in [A]     Section I     access date of Portion A     Period of section 1(Sung Shan New V     Planned Completion Day     Early access (partial) [A]     Site Establishment     Prepare and Accept Temp. Work     Public Liaison and Negotiation v     Initial Salety & Environmental m     EIAO Commencement of Construction and m	Project establishment	NA +As Post	ible 307 days	Mon 23/5/15	Sat 24/3/16	Mon 23/5/15	Sat 24/3/16	Mon 23/5/15	Mon 26/8/31	0 days		
PMI001 - Possession of Works A Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificat C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (office Establish temporary site office (c C9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Sotructure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishight (A) Site Establishight (A) Site Stablishight (A) S		NA TAS Pos		Mon 23/8/21	Sat 24/3/16	Mon 23/8/21	Sat 24/3/16	Sun 26/2/15		898 days	1FS-1 day	
Rennovation and Certification of Inspection and review of ex Arranging time slot with RS Issuance of check certificatis C11 Tendering procedure for ED Installation and commissioning i Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecon Proposal and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C 02 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A]           Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salevy & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and Setup of instrumentation and m EIAO Commencement of Construction and m	PMI001 - Possession of Works Area at 22 Fan Kam road (A)	Fri 23/9/1 +Earlier	ALC: NOT THE REAL PROPERTY OF	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Sun 26/2/15	Sun 26/2/15	898 days	0	
Inspection and review of ex Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET) Updating and Acceptance of ET Updating and Acceptance of C Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance or Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (o C9 Tendering procedure for Com Proposal and Acceptance or Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salvey & Environmental m Setup of instrumentation and m EIAO Commencement of Constru-	Rennovation and Certification of ex. PM accommodation									898 days	0	h and a second se
Arranging time slot with RS Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning i Environmental Team (ET) procure C9 Tendering procedure [A] Commencement for ET (Aurecoi Proposal and Acceptance of ET Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of W Works Area establishinent PMI001 - Possession of Works A Establish temporary site office ( C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m	Inspection and review of ex. PM accommodation [A]	NA TAS Pos NA TAS Pos		Sat 23/9/2 Sat 23/9/2	Sat 24/3/16 Sun 23/12/10	Sat 23/9/2 Sat 23/9/2	Sat 24/3/16 Sun 23/12/10	Mon 26/2/16 Mon 26/2/16			56	
Issuance of check certificate C11 Tendering procedure for ED Installation and commissioning i Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET / Updating and Acceptance of EM Notice of Commencement of Co Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C9 Tendering procedure for Com Proposal and Acceptance of Tem Construction of Structure [A] Interior furnishment and Furnitu Move: in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation vi Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Constru-	Inspection and review of ex. PM accommodation [A] Arranging time slot with RSS for power and server down [A]	NA 1 AS POS NA 1 AS POS		Sat 23/9/2 Mon 23/12/11	Sun 23/12/10 Sat 24/3/2	Sat 23/9/2 Mon 23/12/11	Sun 23/12/10 Sat 24/3/2	Mon 26/2/16 Wed 26/5/27	Tue 26/5/26 Mon 26/8/17	898 days 898 days	0 58	2
C11 Tendering procedure for ED Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of ET) Updating and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (office Establish temporary site office (c C9 Tendering procedure for Con Proposal and Acceptance of Tem Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) (A] Site Establishgert and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Construction and m		NA 1 As Pos		Sun 24/3/3	Sat 24/3/15	Sun 24/3/3	Sat 24/3/16	Tue 26/8/18	Man 26/8/31	898 days	0 59	
Installation and commissioning of Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aureco) Proposal and Acceptance of ET 1 Updating and Acceptance of ET Notice of Commencement of Co Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C 9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constru-		Mon 23/8/21 (Earlier	1011 ( 1011-101-	Mon 23/8/21	Tue 23/9/19	Mon 23/8/21	Tue 23/9/19	Tue 26/6/23	Wed 26/7/22	1037 days	0	11 III
Environmental Team (ET) procurem C9 Tendering procedure [A] Commencement for ET (Aurecci Proposal and Acceptance of ET) Updating and Acceptance of EM Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance of Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (C C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Constru-	Installation and commissioning of EDMS & DWSS (A)	NA 1 As Pos	100	Wed 23/9/20	Sun 23/10/29	Wed 23/9/20	Sun 23/10/29	Thu 26/7/23	Mon 26/8/31	Common Line of the	0 61	the second se
C9 Tendering procedure [A] Commencement for ET (Aureco Proposal and Acceptance of ET I Updating and Acceptance of ET Notice of Commencement of CC Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (c C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of Section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA LAS Pos		Tue 23/8/15	Tue 24/2/20	Tue 23/8/15	Tue 24/2/20	Tue 23/8/15	Mon 26/8/31	0 days		
Commencement for ET (Aureco Proposal and Acceptance of ET 1 Updating and Acceptance of EM Notice of Commencement of Co Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (office Establish temporary site office ( C 9 Tendering procedure for Com Proposal and Acceptance of Tem Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move: in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Salety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		Tue 23/8/15 + Earlier		Tue 23/8/15	Wed 23/10/11		Wed 23/10/11	Tue 23/8/15		0 days	0	
Proposal and Acceptance of ET 1 Updating and Acceptance of EM Notice of Commencement of Cc Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishiment PMI001 - Possession of Works A Establish temporary site office ( C 9 Tendering procedure for Com Proposal and Acceptance of Tem Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constru		NA 1 As Pos		Thu 23/10/12	Thu 23/10/12		Thu 23/10/12	Thu 23/10/12		0 days	0 64	
Updating and Acceptance of EM Notice of Commencement of Co Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (c C 9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of section I (Sug Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	[	NA 1 As Pos	Carriello Carriello de la	Fri 23/10/13	Mon 23/10/30		Mon 23/10/30	Fri 23/10/13	Mon 23/10/30	0 days	0 65	
Notice of Commencement of Co Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C 9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Penod of section I (Sug Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA 1AS Pos		Tue 23/10/31	Wed 23/11/22		Wed 23/11/22	Tue 23/10/31	Wed 23/11/22	0 days	0 66	
Complete necessary submission Setup Public Liaison Team Recruitment of Public Liaison Of Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (c C9 Tendering procedure for Com Proposal and Acceptance of Tem Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation v Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Notice of Commencement of Construction to EPD [A]	NA 1 As Pos	1100	Thu 23/11/23	Tue 24/2/20	Thu 23/11/23	Tue 24/2/20	Thu 23/11/23	Tue 24/2/20	0 days	0 67	1
Setup Public Liaison Team           Recruitment of Public Liaison Of           Appointment and Acceptance of           Works Area establishment           PM1001 - Possession of Works A           Establish concrete haul road and           Contractor's Accommodation (office           Establish temporary site office (c           C9 Tendering procedure for Com           Proposal and Acceptance of Tem           Construction of Footing [A]           Construction of Structure [A]           Interior furnishment and Furnitu           Move: in [A]           Section I           access date of Portion A           Period of section I (Sung Shan New V           Planned Completion Day           Early access (partial) [A]           Site Establishment           Prepare and Accept Temp. Work           Public Liaison and Negotiation w           Initial Safety & Environmental m           Setup of instrumentation and m           EIAO Commencement of Construction and m		NA 1 As Pos		Thu 24/2/1	Tue 24/2/20	Thu 24/2/1	Tue 24/2/20	Wed 26/8/12	Mon 26/8/31		0 68FF	
Recruitment of Public Liaison Of Appointment and Acceptance o           Works Area establishment           PM1001 - Possession of Works A           Establish concrete haul road and           Contractor's Accommodation (offic Establish temporary site office (c C 9 Tendering procedure for Con Proposal and Acceptance of Tem Construction of Footing [A]           Construction of Structure [A]           Interior furnishment and Furnitu Move-in [A]           Section I           access date of Portion A           Period of section I (Sung Shan New V Planned Completion Day           Early access (partial) [A]           Site Establishment           Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey           Initial Survey		NA IAS Pos		Mon 23/5/15	Mon 23/9/11		Mon 23/9/11	Mon 23/5/15		0 days	0 0017	
Appointment and Acceptance o Works Area establishment PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C9 Tendening procedure for Con Proposal and Acceptance of Ten Construction of Footing (A) Construction of Structure (A) Interior furnishment and Furnitu Move in (A) Section 1 access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA hAs Pos	A REAL PROPERTY AND A REAL	Mon 23/5/15	Sat 23/8/12	Mon 23/5/15	Sat 23/8/12	Mon 23/5/15	Sat 23/8/12	0 days	0	and a second sec
Works Area establishment           PM1001 - Possession of Works A           Establish concrete haul road and           Contractor's Accommodation (offic           Establish temporary site office (c           C9 Tendering procedure for Con           Proposal and Acceptance of Ten           Construction of Footing [A]           Construction of Structure [A]           Interior furnishment and Furnitu           Move- in [A]           Section I           access date of Portion A           Penod of section I (Sung Shan New V           Planned Completion Day           Early access (partial) [A]           Site Establishment           Prepare and Accept Temp. Work           Public Laison and Negotiation w           Initial Safety & Environmental m           Setup of instrumentation and m           EIAO Commencement of Construction and m	Appointment and Acceptance of Public Liaison Officer [A]	NA 1AS POS	ALCONT OF THE OWNER	Sun 23/8/13	Mon 23/9/12	Sun 23/8/13	Mon 23/9/12	Sun 23/8/13	Mon 23/9/12		0 75	
PMI001 - Possession of Works A Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office (c C9 Tendering procedure for Com Proposal and Acceptance of Ten Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation v Initial Salvey & Invitial Salvey Initial Salvey & Invitial Salvey & Invitial Salvey EARLY access (partial) (A)		NA TAS POS	Page Vision	Fri 23/9/1	Sat 23/10/14	Fri 23/9/1	Sat 23/10/14	Fri 23/9/1	Mon 25/9/11 Mon 26/8/31	0 days	8° 38	
Establish concrete haul road and Contractor's Accommodation (offic Establish temporary site office ( C9 Tendering procedure for Com Proposal and Acceptance of Tem Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation w Initial Salvey & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	PMI001 - Possession of Works Area at 22 Fan Kam road [A]	Fri 23/9/1 (Earlier		Fn 23/9/1	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Fn 23/9/1 Fn 23/9/1	Fn 23/9/1		0	
Contractor's Accommodation (offic Establish temporary site office (c C 9 Tendering procedure for Con Proposal and Acceptance of Ten Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp, Work Public Uaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	200.40	NA 1As Pos		Sat 23/9/1	Fn 23/9/1 Sat 23/10/14	Sat 23/9/1	Sat 23/10/14	Mon 26/7/20		1052 days	0 85	<b>F</b>
Establish temporary site office (c C9 Tendering procedure for Con Proposal and Acceptance of Tem Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move-in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Sarvey & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Contractor's Accommodation (office and welfare facilities)	NA TAS Pos		Sat 23/9/2	Wed 24/1/24	Sat 23/9/2	Wed 24/1/24	Sat 23/9/2	Mon 26/8/31	0 days	11 SI	
C9 Tendening procedure for Con Proposal and Acceptance of Ten Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Sarvey & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Establish temporary site office (containers) [A]	NA hAs Pos		Sat 23/9/2	Mon 23/9/25	Sat 23/9/2	Mon 23/9/25	Sat 23/9/2	Mon 23/9/25		0 85	
Proposal and Acceptance of Ten Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation v Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	C9 Tendering procedure for Contractor's Site Office [A]	NA 1AS POS	1015 28002	Sat 23/9/2 Sat 23/9/2	Fri 23/9/29	Sat 23/9/2 Sat 23/9/2	Fri 23/9/29	Sat 25/9/2 Thu 26/4/9	Wed 26/5/6	950 days	0 85	₩
Construction of Footing [A] Construction of Structure [A] Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation w Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Proposal and Acceptance of Temp. Works Design and Method Statement [A]	NA 1AS POS		Sat 23/9/2 Sat 23/9/30	Fri 23/3/29	Sat 23/9/2 Sat 23/9/30	Fri 23/11/3	Thu 26/5/7	Wed 26/5/6 Wed 26/6/10	950 days	0 96	
Construction of Structure [A] Interior furnishment and Furnitu Move- in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA 1 As Pos		Sat 23/9/30 Sat 23/11/4	Sat 23/11/3	Sat 23/9/30 Sat 23/11/4	Sat 23/11/18	Thu 26/6/11	Thu 26/6/25	950 days 950 days	0 97	
Interior furnishment and Furnitu Move in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Laison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA 1AS POS		Sun 23/11/4	Tue 24/1/2	Sun 23/11/19	Tue 24/1/2	Fri 26/6/26	Sun 26/8/9		0 98	
Move-in [A] Section I access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Uaison and Negotiation w Initial Survey Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Interior furnishment and Furnitures [A]	NA 1AS POS		Wed 24/1/3	Wed 24/1/2 Wed 24/1/17	Wed 24/1/3	Wed 24/1/17	Mon 25/8/10	Mon 26/8/24	950 days	0 99	
Section I access date of Portion A Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) (A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA 1As Pos	112	Thu 24/1/18	Wed 24/1/24	Thu 24/1/18	Wed 24/1/24	Tue 26/8/25	Mon 26/8/31	950 days	0 100	7
access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	1007ELDE-100800	1011102	- ooys			110 6 1 1 1 10	1143 E. 7 B/ E.	The survey	A STATE OF A STATE OF A	. av Suja	1411.04880	<u>u</u>
access date of Portion A Period of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Section	NA IAs Post	ible 1130 days	Tue 23/5/30	Thu 26/7/2	Tue 23/5/30	Thu 26/7/2	Tue 23/5/30	Mon 26/8/31	0 days		
Penod of section I (Sung Shan New V Planned Completion Day Early access (partial) (A) Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		Fn 24/2/23 o Later		Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	0 days	0 \\WingTatNasC	-
Planned Completion Day Early access (partial) [A] Site Establishment Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Period of section I (Sung Shan New Village)	Thu 26/6/18 o Later			Thu 26/5/28	Tue 23/5/30	Thu 25/5/28	Tue 23/5/30	Thu 26/5/28	0 days	0 \\WingTatNasC	
Early access (partial) [A] Site Establishment Prepare and Accept Temp, Work Public Llaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		Thu 26/7/2 o Later 1		Fn 26/5/29	Thu 26/7/2	Fri 26/5/29	Thu 26/7/2	Fn 26/5/29	Thu 26/7/2	0 days	0 3	
Site Establishment Prepare and Accept Temp, Work Public Laison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA 1 As Pos	That shows a second	Tue 23/5/30	Fri 23/12/15	Tue 23/5/30	Fn 23/12/15	Tue 23/8/8	Fn 24/2/23		0 \\WingTatNasC	The second se
Prepare and Accept Temp. Work Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA IAS Post		Tue 23/9/12	Thu 26/2/5	Tue 23/9/12	Thu 26/2/5	Tue 23/9/12	Thu 26/7/2	0 days	and a second second	
Public Liaison and Negotiation w Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Prepare and Accept Temp, Works Design and Method Statement	NA 1AS Pos		Tue 23/9/26	Thu 26/2/5	Tue 23/9/12	Thu 26/2/5	Tue 23/9/12 Tue 23/9/26	Thu 26/2/5		0 \\WingTatNasC	· · · · · · · · · · · · · · · · · · ·
Initial Survey Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr	Public Liaison and Negotiation with Village Rep.	NA 1AS POS	the state of the second st	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	0 days	0 \\WingTatNasC	
Initial Safety & Environmental m Setup of instrumentation and m EIAO Commencement of Constr		NA 1AS POS	and a second state	Fri 24/2/23	Thu 26/2/22 Thu 26/2/5	Fri 24/2/23	Thu 26/2/5	Fri 24/2/23	Thu 26/2/5		0 8,5FS-1 day	
Setup of instrumentation and me EIAO Commencement of Constr	Initial Safety & Environmental measures (A)	NA 1AS POS	1.87- Constant Constant	Fn 24/2/23	Thu 24/3/14	Fri 24/2/23	Thu 24/3/14	Fri 24/2/23	Thu 24/3/14		0 8.5FS-1 day	**************************************
EIAO Commencement of Constr	Setup of instrumentation and monitoring [A]	Thu 26/7/2 o Later 1		Fri 24/2/25	Thu 24/3/14 Thu 24/4/11	Fri 24/3/15	Thu 24/3/14 Thu 24/4/11	Fri 26/6/5	Thu 26/7/2	812 days	0 10	
	EIAO Commencement of Construction [A]	NA 1As Pos		Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Tue 26/5/5	Tue 26/5/5		0 \\WingTatNasC	t
	Environmental Baseline Monitoring [A]	NA 1AS Pos		Tue 24/1/23	Mon 24/2/19		Mon 24/2/21	Mon 26/4/6	Sun 26/5/3	1.50	0 15FS-30 days	Environmental Team
	- manual access manual (4)	145 145 205	- to unly	120 24(1)23				then coming	567 20/3/3	Jon Days	s coro-so days	
	Task	Progress	-	Summar	v		Rolled Un	Critical Task		Rolled Up	Progress	External Tasks Group By Summar
0.0 Date: 31 May 2024						Sec.	•					tite julia

U-Channel: (U/S)~(D/S),size+typ Drainage Channel: (U/S)~(D/S)


2025, Half 1 2025, Half 2 2026, Half 1 2026, Half 2 2027, Half F M A M J J A S O N D J F M A 8/26

									PROJECT P		RKS AT YUEN LOP	NG - STAGE 2
	sk Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack T	RA Predecessors	Half 1         2023. Half 2         2024. Half 1         2024. Half 2           A         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N
7	Condition Survey (A)	NA h As Possible	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fn 24/3/15	Thu 24/4/11	0 days	0 10	Building Surveyor / Structural B
9	Vegetation Survey [A] Tree Survey [A]	NA h As Possible	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Wed 24/4/24	Tue 24/5/21		0 10	
0	[PMIxxx] TPRP for Additional Trees (impact to be ascertained)	NA n As Possible NA n As Possible	28 days 50 days	Fri 24/3/15 Fri 24/4/12	Thu 24/4/11 Fri 24/5/31	Fri 24/3/15 Fri 24/4/12	Thu 24/4/11 Fri 24/5/31	Wed 24/4/24			0 10	Arborist
1	[PMI-xxx] Aquilaria Sinensis seedling (impact to be ascertained)	Thu 26/7/2 o Later Than	60 days	Tue 24/2/20	Fri 24/4/19	Tue 24/2/20	Fri 24/5/51 Fri 24/4/19	Wed 24/5/22 Mon 26/5/4	Wed 24/7/10 Thu 26/7/2	-	0 19,18 0 16	
	Site Clearance [A]	NA h As Possible	60 days	Fri 24/4/12	Mon 24/6/10	Fri 24/4/12	Mon 24/6/10	Fri 24/4/12	Mon 24/6/10	-	0 17	Competent Person (UL
1	UU detection	NA n As Possible	30 days	Sun 24/5/12	Mon 24/6/10	Sun 24/5/12	Mon 24/6/10	Sun 24/5/12	Mon 24/6/10		0 22FS-30 days	2x labour, 1 grab truck
9	Establish access(es) to channels [A]	NA h As Possible	30 days	Sun 24/5/12	Mon 24/6/10	Sun 24/5/12	Mon 24/6/10	Sun 24/5/12	Mon 24/6/10	-	0 22FS-30 days	Widening, making goo
5	Guarding / Barrier / Hoarding	NA h As Possible	30 days	Tue 24/6/11	Wed 24/7/10	Tue 24/6/11	Wed 24/7/10	Tue 24/6/11	Wed 24/7/10		0 24.23	1x Lorry Crane, 3x
5	Drainage Channels Works	NA 1 As Possible	722 days	Thu 24/7/11	Thu 26/7/2	Thu 24/7/11	Thu 26/7/2	Thu 24/7/11	Mon 26/8/31	0 days		
7	Excavate & Backfill ex. Unregistered feature	Thu 26/7/2 o Later Than	15 days	Thu 24/7/11	Thu 24/7/25	Thu 24/7/11	Thu 24/7/25	Thu 24/7/11	Thu 24/7/25	0 days	0 25,20	
B	Relocate/Divert ex. Utilities	Thu 26/7/2 o Later Than	15 days	Thu 24/7/11	Thu 24/7/25	Thu 24/7/11	Thu 24/7/25	Thu 24/7/11	Thu 24/7/25	0 days	0 25,20	
9	SSNV03 CH.A400.00~CH.A500.00	NA + As Possible	98 days	Fri 24/7/26	Thu 24/10/31	Fri 24/7/26	Thu 24/10/31	Fri 24/7/26	Thu 24/10/31	0 days		
	Sheetpiling & Temp, Drainage Diversion Excavation and Lateral Support	NA n As Possible NA n As Possible	48 days 48 days	Fri 24/7/26	Wed 24/9/11	Fri 24/7/26	Wed 24/9/11	Fri 24/7/26	Wed 24/9/11		2 27,28	1x Sheetpi
2	Ground and Edge Beams	NA TAS Possible	40 days 30 days	Wed 24/8/7 Mon 24/8/19	Mon 24/9/23 Tue 24/9/17	Wed 24/8/7 Mon 24/8/19	Mon 24/9/23 Tue 24/9/17	Wed 24/8/7 Mon 24/8/19	Mon 24/9/23 Tue 24/9/17		2 30FS-36 days	1x Excav
3	Rebar Fixing	NA h As Possible	20 days	Mon 24/8/19	Sat 24/9/7	Mon 24/8/19	Sat 24/9/7	Mon 24/8/19	Sat 24/9/17	0 days 0 days	1 31FS-36 days	
4	Formwork Erection and Cast-in items	NA n As Possible	20 days	Thu 24/8/29	Tue 24/9/17	Thu 24/8/29	Tue 24/9/17	Thu 24/8/29	Tue 24/9/17	0 days	1 33F5-10 days	3x rebar fix
	Concreting	NA h As Possible	2 days	Sun 24/9/8	Mon 24/9/9	Sun 24/9/8	Mon 24/9/9	Sun 24/9/8	Mon 24/9/9	• 2	0 34FS-10 days	1 gang.cor
14 - T	Walls	NA 1As Possible	30 days	Tue 24/9/10	Wed 24/10/9	Tue 24/9/10	Wed 24/10/9	Tue 24/9/10	Wed 24/10/9	0 days	5.10 20 00,5	gaig,coi
	Rebar Fixing	NA n As Possible	20 days	Tue 24/9/10	Sun 24/9/29	Tue 24/9/10	Sun 24/9/29	Tue 24/9/10	Sun 24/9/29		1 35	3x rebai
8	Formwork Erection and Cast-in items	NA h As Possible	20 days	Fri 24/9/20	Wed 24/10/9	Fri 24/9/20	Wed 24/10/9	Fri 24/9/20	Wed 24/10/9		1 37FS-10 days	
)	Concreting	NA h As Possible	2 days	Mon 24/9/30	Tue 24/10/1	Mon 24/9/30	Tue 24/10/1	Mon 24/9/30	Tue 24/10/1		0 38FS-10 days	Li gang,
	Backfilling and Compaction	NA h As Possible	20 days	Wed 24/10/2	Mon 24/10/21	Wed 24/10/2	Mon 24/10/21	Wed 24/10/2	Mon 24/10/21	0 days	0 39	1x Ex
	Removal of Sheetpiles	NA h As Possible	20 days	Sat 24/10/12	Thu 24/10/31	Sat 24/10/12	Thu 24/10/31	Sat 24/10/12	Thu 24/10/31	0 days	0 40FS-10 days	1x5
	Demolish & relocate metal frame YLL796/B/9	NA h As Possible	14 days	Tue 24/10/22	Mon 24/11/4	Tue 24/10/22	Mon 24/11/4	Tue 24/10/22		0 days	0 41FS-10 days	
	SSNV04 CH.A300.00~CH.A400.00	NA 1 As Possible	76 days	Tue 24/11/5	Sun 25/1/19	Tue 24/11/5	Sun 25/1/19	Tue 24/11/5	Sun 25/1/19	0 days		
	Sheetpiling & Temp. Drainage Diversion	NA h As Possible	48 days	Tue 24/11/5	Sun 24/12/22	Tue 24/11/5	Sun 24/12/22	Tue 24/11/5	Sun 24/12/22	,	2 42	
	Excavation and Lateral Support	NA h As Possible	48 days	Sun 24/11/17	Fri 25/1/3	Sun 24/11/17	Fri 25/1/3	Sun 24/11/17	Fri 25/1/3		2 44FS-36 days	
	Ground and Edge Beams Rebar Fixing	NA   As Possible	30 days	Fri 24/11/29	Sat 24/12/28	Fri 24/11/29	Sat 24/12/28	Fri 24/11/29	Sat 24/12/28	0 days		
	Repar Fixing Formwork Erection and Cast-in items	NA h As Possible	20 days	Fri 24/11/29	Wed 24/12/18	Fri 24/11/29	Wed 24/12/18		Wed 24/12/18	,	1 45FS-36 days	
	Concreting	NA h As Possible NA h As Possible	20 days 1 day	Mon 24/12/9 Thu 24/12/19	Sat 24/12/28	Mon 24/12/9	Sat 24/12/28	Mon 24/12/9	Sat 24/12/28		1 47FS-10 days	
	Walls	NA 1 As Possible	30 days	Fri 24/12/19	Thu 24/12/19 Sat 25/1/18	Thu 24/12/19 Fri 24/12/20	Thu 24/12/19 Sat 25/1/18	Thu 24/12/19 Fri 24/12/20	Thu 24/12/19		0 48FS-10 days	
	Rebar Fixing	NA 1 As Possible	20 days	Fri 24/12/20 Fri 24/12/20	Wed 25/1/18	Fri 24/12/20 Fri 24/12/20	Sat 25/1/18 Wed 25/1/8	Fri 24/12/20 Fri 24/12/20	Sat 25/1/18 Wed 25/1/8	0 days 0 days	1 49	
_	Formwork Erection and Cast-in items	NA h As Possible	20 days 20 days	Mon 24/12/20	Sat 25/1/18	Mon 24/12/20		Mon 24/12/20			1 49 1 51FS-10 days	
	Concreting	NA h As Possible	1 day	Thu 25/1/9	Thu 25/1/9	Thu 25/1/9	Thu 25/1/9	Thu 25/1/9	Thu 25/1/9		0 52FS-10 days	
-	Backfilling and Compaction	NA h As Possible	10 days	Fri 25/1/10	Sun 25/1/19	Fri 25/1/10	Sun 25/1/19	Fri 25/1/10	Sun 25/1/19	,	0 53	
	Removal of Sheetpiles	NA 1 As Possible	10 days	Fri 25/1/10	Sun 25/1/19	Fri 25/1/10	Sun 25/1/19	Fri 25/1/10	Sun 25/1/19	-	0 54FS-10 days	
	1:2 slope works	Thu 26/7/2 o Later Than	35 days	Mon 25/1/20	Sun 25/2/23	Mon 25/1/20	Sun 25/2/23	Fri 26/5/29	Thu 26/7/2		5 43	
	Demolish & relocate wall, hoarding YLL796/B/13,13B	NA h As Possible	14 days	Fri 25/1/10	Thu 25/1/23	Fri 25/1/10	Thu 25/1/23	Fri 25/1/10	Thu 25/1/23	-	0 55FS-10 days	
	Demolish & relocate OSC YLL796/B/14A,14B	NA n As Possible	14 days	Fri 25/1/10	Thu 25/1/23	Fri 25/1/10	Thu 25/1/23	Fri 25/1/10	Thu 25/1/23	0 days (	0 55FS-10 days	
	Demolish & relocate fence & wall YLL796/B/14	NA h As Possible	14 days	Fri 25/1/10	Thu 25/1/23	Fri 25/1/10	Thu 25/1/23	Fri 25/1/10	Thu 25/1/23	0 days	0 55FS-10 days	
	SSNV05 CH.A200.00~CH.A300.00	NA 1 As Possible	92 days	Fri 25/1/24	Fri 25/4/25	Fri 25/1/24	Fri 25/4/25	Fri 25/1/24	Fri 25/4/25	0 days		
	Sheetpiling & Temp. Drainage Diversion	NA h As Possible	48 days	Fri 25/1/24	Wed 25/3/12	Fri 25/1/24	Wed 25/3/12	Fri 25/1/24	Wed 25/3/12	0 days	2 57,58,59	
	Excavation and Lateral Support	NA h As Possible	48 days	Wed 25/2/5	Mon 25/3/24	Wed 25/2/5	Mon 25/3/24	Wed 25/2/5	Mon 25/3/24	0 days	2 61FS-36 days	
	Ground and Edge Beams	NA As Possible	28 days	Mon 25/2/17	Sun 25/3/16	Mon 25/2/17	Sun 25/3/16	Mon 25/2/17	Sun 25/3/16	0 days		
	Rebar Fixing Formwork Erection and Cast-in items	NA 1 As Possible	20 days	Mon 25/2/17	Sat 25/3/8	Mon 25/2/17	Sat 25/3/8	Mon 25/2/17	Sat 25/3/8	-	1 62FS-36 days	
_	Concreting	NA h As Possible	20 days	Tue 25/2/25	Sun 25/3/16	Tue 25/2/25	Sun 25/3/16	Tue 25/2/25	Sun 25/3/16	0 days	1 64FS-12 days	
	Wałls	NA 1 As Possible NA 1 As Possible	1 day 30 days	Wed 25/3/5 Thu 25/3/6	Wed 25/3/5	Wed 25/3/5	Wed 25/3/5	Wed 25/3/5	Wed 25/3/5		0 65FS-12 days	
	Rebar Fixing	NA 1AS Possible	20 days	Thu 25/3/6	Fri 25/4/4 Tue 25/3/25	Thu 25/3/6 Thu 25/3/6	Fri 25/4/4 Tue 25/3/25	Thu 25/3/6	Fri 25/4/4	0 days		
	Formwork Erection and Cast-in items	NA h As Possible	20 days 20 days	Sun 25/3/16	Fri 25/4/4	Sun 25/3/16	Fri 25/4/4	Thu 25/3/6 Sun 25/3/16	Tue 25/3/25	0 days	1 66	
	Concreting	NA 1 As Possible	1 day	Wed 25/3/26	Wed 25/3/26	Wed 25/3/26	Wed 25/3/26	Wed 25/3/26	Fri 25/4/4 Wed 25/3/26	0 days 0 days (	<ol> <li>68FS-10 days</li> <li>69FS-10 days</li> </ol>	
	Backfilling and Compaction	NA n As Possible	20 days	Thu 25/3/27	Tue 25/4/15	Thu 25/3/27	Tue 25/4/15	Thu 25/3/27	Tue 25/4/15		0 70	
	Removal of Sheetpiles	NA h As Possible	20 days	Sun 25/4/6	Fri 25/4/25	Sun 25/4/6	Fri 25/4/25	Sun 25/4/6	Fri 25/4/25		71FS-10 days	
	SSNV06 CH.A100.00~CH.A200.00	NA   As Possible	72 days	Wed 25/4/16	Thu 25/6/26	Wed 25/4/16	Thu 25/6/26	Wed 25/4/16	Thu 25/6/26	0 days		
	Sheetpiling & Temp_Drainage Diversion	NA h As Possible	48 days	Wed 25/4/16	Mon 25/6/2	Wed 25/4/16	Mon 25/6/2	Wed 25/4/16	Mon 25/6/2		2 72FS-10 days	
	Excavation and Lateral Support	NA n As Possible	48 days	Mon 25/4/28	Sat 25/6/14	Mon 25/4/28	Sat 25/6/14	Mon 25/4/28	Sat 25/6/14	-	2 74FS-36 days	
	Ground and Edge Beams	NA 1 As Possible	28 days	Sat 25/5/10	Fri 25/6/6	Sat 25/5/10	Fri 25/6/6	Sat 25/5/10	Fri 25/6/6	0 days		
	Rebar Fixing	NA h As Possible	20 days	Sat 25/5/10	Thu 25/5/29	Sat 25/5/10	ĩ hu 25/5/29	Sat 25/5/10	Thu 25/5/29	0 days	75FS-36 days	
	Formwork Erection and Cast-in items	NA h As Possible	20 days	Sun 25/5/18	Fri 25/6/6	Sun 25/5/18	Fri 25/6/6	Sun 25/5/18	Fri 25/6/6	0 days		
_	Concreting	NA h As Possible	l day	Mon 25/5/26	Mon 25/5/26	Mon 25/5/26	Mon 25/5/26	Mon 25/5/26	Mon 25/5/26	0 days	78FS-12 days	
	Walls Rebar Fixing	NA I As Possible	10 days	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	0 days		
_	Rebar Fixing Formwork Erection and Cast-in items	NA h As Possible	10 days	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	0 days 1		
-	Concreting	NA h As Possible NA h As Possible	10 days	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5		l 81FS-10 days	
-	Backfilling and Compaction	NA 1 As Possible	1 day 20 days	Tue 25/5/27 Wed 25/5/28	Tue 25/5/27 Mon 25/6/16	Tue 25/5/27 Wed 25/5/28	Tue 25/5/27 Mon 25/6/16	Tue 25/5/27	Tue 25/5/27	,	B2FS-10 days	
-	Removal of Sheetpiles	NA TAS Possible NA TAS Possible	20 days 20 days	Sat 25/6/7	Thu 25/6/26	Sat 25/5/28	Thu 25/6/26	Wed 25/5/28 Sat 25/6/7	Mon 25/6/16 Thu 25/6/26	0 days 0 0 days 0		
	Animal Escape Ramp	NA h As Possible	14 days	Fri 25/6/27	Thu 25/7/10	Fri 25/6/27	Thu 25/7/10	Tue 26/8/18	Mon 26/8/31	0 days 0 417 days 0	) 84FS-10 days	
-	Relocate/Divert ex-Utilities	NA h As Possible	14 days	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30		) 85 ) 85FS-10 days	
	Demolish & relocate wall and porch YLL796/B/5,5A	Thu 26/7/2 o Later Than	14 days	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	0 days 0 0 days 0		
	Demolish & relocate booth, metal frame YLL796/B/16	Thu 26/7/2 o Later Than	14 days	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	0 days 0	,	
	Demolísh & relocate wall YLL796/B/17	Thu 26/7/2 o Later Than	14 days	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	Tue 25/6/17	Mon 25/6/30	0 days 0	,	
	S5NV07 CH.A0.00~CH.A100.00	NA 1 As Possible	112 days		Mon 25/10/20	Tue 25/7/1	Mon 25/10/20		****	0 days		
	Sheetpiling & Temp. Drainage Diversion	NA h As Possible	48 days	Tue 25/7/1	Sun 25/8/17	Tue 25/7/1	Sun 25/8/17	Tue 25/7/1	Sun 25/8/17	0 days 2	87,88,89,90	
	Excavation and Lateral Support	NA n As Possible	48 days	Sun 25/7/13	Fri 25/8/29	Sun 25/7/13	Fri 25/8/29	Sun 25/7/13	Fri 25/8/29	0 days 2		
	Ground and Edge Beams	NA 1 As Possible	28 days	Fri 25/7/25	Thu 25/8/21	Fri 25/7/25	Thu 25/8/21	Fri 25/7/25	Thu 25/8/21	0 days		
	Rebar Fixing	NA n As Possible	20 days	Fri 25/7/25	Wed 25/8/13	Fri 25/7/25	Wed 25/8/13	Fri 25/7/25	Wed 25/8/13	0 days 1	93FS-36 days	
	Formwork Erection and Cast-in items	NA h As Possible	20 days	Sat 25/8/2	Thu 25/8/21	Sat 25/8/2	Thu 25/8/21	Sat 25/8/2	Thu 25/8/21	0 days 1	95FS-12 days	
	Concreting	NA h As Possible	1 day	Sun 25/8/10	Sun 25/8/10	Sun 25/8/10	Sun 25/8/10	Sun 25/8/10	Sun 25/8/10	0 days 0		
	Walls	NA 1 As Possible	50 days	Mon 25/8/11	Mon 25/9/29	Mon 25/8/11	Mon 25/9/29	Mon 25/8/11	Mon 25/9/29	0 days		
	- Task	Progress		Summar	, 1		Rolled Up (	ritical Teels		Delle Jun e		
9.0	Date: 31 May 2024 Critical Task	Milestone				•	-		A A A A A A A A A A A A A A A A A A A	Rolled Up Pr	rogress	External Tasks Group By Summary
100		IVITIESTODE	•	Rolled Up	Diask	and the second second	Rolled Up N	Ailestone 🔿	>	Split		Project Summary Deadline
	S),size+type,bedding,length(m),depth(m)	initiatione										Project Summary Deadline


2025 Half 1 2025 Half 2 7 F M A M J J A S O N D J F	2025. Half 1 2026. Half 2 2027. Half M A M J J A S O N D J F M A
ring of private land much a security 1	
sing of private land may be required 1x welder	
chine,1x Lorry Crane dump truck,2x labour	
•	
ixers,pump truck	
e mixers,pump truck .1x dump truck	
ing machine,1x Lorry Crane	
heetpiling machine,1x Lorry Crane Excavator,1x dump truck,2x labour	
bar fixers	
arpenters g.concrete mixers,pump truck	
rebar fixers	
x carpenters gang.concrete mixers,pump truck x Excavator,1x dump truck	
x Excavator, 1x dump truck x Sheetpiling machine, 1x Lorry Crane	
1x Sheetpiling machine, 1x Lorry Crane 1x Excavator, 1x dump truck, 2x labour	
3x rebar fixers 3x carpenters	
gang,concrete mixers,pump truck	
3x rebar fixers 3x carpenters	
gang,concrete mixers,pump truck	
1x Sheetpiling machine,1x Lorry Crane	
1x Sheetpiling machine,1x Lorry Gra 1x Excavator,1x dump truck,2x lab	
3x rebar fixers 3x carpenters	
Gang,concrete mixers,pump truck	
3x rebar fixers	
1 gang,concrete mixers,pump truck	-
1x Sheetpiling machine,1x Lorry	Crane
1x Sheetpiling machine 1 1x Excavator, 1x dump tr	
3x rebar fixers	
1 gang.concrete mixers.pu	mp truck

	WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME											
ID	Task Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA Predecessors	s Half 1 2023, Half 2 2024, Half 1 2024, Half 2 A M J J A S Q N D J F M A M J J A S O N D
99	Rebar Fixing	NA n As Possible	-	Mon 25/8/11	Sat 25/8/30	Mon 25/8/11	Sat 25/8/30	Mon 25/8/11	Sat 25/8/30	0 days		
.00	Formwork Erection and Cast-in items Concreting	NA r As Possible NA r As Possible		Wed 25/9/10 Sat 25/9/20	Mon 25/9/29 Sat 25/9/20	Wed 25/9/10 Sat 25/9/20	Mon 25/9/29 Sat 25/9/20	Wed 25/9/10 Sat 25/9/20	Mon 25/9/29 Sat 25/9/20	0 days 0 days		
102	Backfilling and Compaction	NA hAs Possible		Sun 25/9/21	Fri 25/10/10	Sun 25/9/21	Fri 25/10/10	Sun 25/9/21	Fri 25/10/10	0 days	22.0	ys
103	Removal of Sheetpiles	NA n As Possible	-	Wed 25/10/1	Mon 25/10/20		Mon 25/10/20		Mon 25/10/20	0 days		ys
104	Pedestrían Crossing no. 2	Thu 26/7/2 o Later Than	28 days	Tue 25/10/21	Mon 25/11/17	Tue 25/10/21	Mon 25/11/17	Fri 26/6/5	Thu 26/7/2	227 days	0 103	
105	Demolish & relocate metal frame YLL796/B/6	NA h As Possible	,	Sat 25/10/11	Fri 25/10/24	Sat 25/10/11	Fri 25/10/24	Sat 25/10/11	Fri 25/10/24	0 days	0 103FS-10 days	
106	Demolish & relocate metal frame YLL796/B/7-8	NA h As Possible		Sat 25/10/11	Fri 25/10/24	Sat 25/10/11	Fn 25/10/24	Sat 25/10/11	Fri 25/10/24	0 days	0 103FS-10 days	ys
107	SSNV01 CH.A559,5~CH.A608,13 Sheetpiling & Temp. Drainage Diversion	NA 1 As Possible NA 1 As Possible		Sat 25/10/25 Sat 25/10/25	Fri 26/2/20 Sun 25/11/23	Sat 25/10/25 Sat 25/10/25	Fri 26/2/20 Sun 25/11/23	Sat 25/10/25 Sat 25/10/25	Fri 26/2/20 Sun 25/11/23	0 days 0 days	0 105,106	
109	Excavation and Lateral Support	NA 1 As Possible		Sun 25/11/9	Mon 25/12/8		Mon 25/12/8	Sun 25/11/9	Mon 25/12/8	0 days	0 108FS-15 days	ys
110	Ground and Edge Beams	NA 1 As Possible		Mon 25/11/24				******	Tue 25/12/23	0 days	1	
111	Rebar Fixing	NA h As Possible	20 days	Mon 25/11/24	Sat 25/12/13	Mon 25/11/24	Sat 25/12/13	Mon 25/11/24	Sat 25/12/13	0 days	0 109FS-15 days	ys
112	Formwork Erection and Cast-in items	NA n As Possible	-	Thu 25/12/4	Tue 25/12/23		Tue 25/12/23	Thu 25/12/4	Tue 25/12/23	0 days	0 111FS-10 days	· · · · · · · · · · · · · · · · · · ·
113 114	Concreting Walls	NA 1 As Possible NA 1 As Possible	-	Sun 25/12/14 Tue 25/12/16	Mon 25/12/15 Wed 26/1/14		Mon 25/12/15 Wed 26/1/14		Mon 25/12/15 Wed 26/1/14	0 days	0 112FS-10 days	ys
115	Rebar Fixing	NA TAS Possible NA TAS Possible		Tue 25/12/16	Sun 26/1/14	Tue 25/12/16	Sun 26/1/14	Tue 25/12/16		0 days 0 days	0 113	
116	Formwork Erection and Cast-in items	NA 1 As Possible	-	Fri 25/12/26	Wed 26/1/14	Fri 25/12/26	Wed 26/1/14	Fri 25/12/26	Wed 26/1/14	0 days		ys
117	Concreting	NA n As Possible	2 days	Mon 26/1/5	Tue 26/1/6	Mon 26/1/5	Tue 26/1/6	Mon 26/1/5	Tue 26/1/6	0 days		ys
118	Backfilling and Compaction	NA n As Possible	30 days	Wed 26/1/7	Thu 26/2/5	Wed 26/1/7	Thu 26/2/5	Wed 26/1/7	Thu 26/2/5	0 days	0 117	
119	Removal of Sheetpiles	NA n As Possible		Thu 26/1/22	Fri 26/2/20	Thu 26/1/22	Fri 26/2/20	Thu 26/1/22	Fn 26/2/20	0 days	0 118FS-15 days	ys
120	Pedestrian Crossing no. 1	Thu 26/7/2 o Later Than	-	Sat 26/2/21	Fri 26/3/20	Sat 26/2/21	Fri 26/3/20	Fri 26/6/5	Thu 26/7/2	104 days	0 119	
121	SSNV02 CH.A500,00~CH.A559.5	NA + As Possible		Fri 26/2/6	Thu 26/6/4	Fri 26/2/6	Thu 26/6/4	Fri 26/2/6	Thu 26/6/4	0 days	2 110EC 1E days	
.22	Sheetpiling & Temp, Drainage Diversion Excavation and Lateral Support	NA n As Possible NA n As Possible		Fri 26/2/6 Sat 26/2/21	Sat 26/3/7 Sun 26/3/22	Fri 26/2/6 Sat 26/2/21	Sat 26/3/7 Sun 26/3/22	Fri 26/2/6 Sat 26/2/21	Sat 26/3/7 Sun 26/3/22	0 days 0 days	-	
124	Ground and Edge Beams	NA 1 As Possible		Sun 26/3/8	Mon 26/4/6	Sun 26/3/8	Mon 26/4/6	Sun 26/3/8	Mon 26/4/6	0 days	value valu	
.25	Rebar Fixing	NA 1 As Possible	-	Sun 26/3/8	Fri 26/3/27	Sun 26/3/8	Fri 26/3/27	Sun 26/3/8	Fn 26/3/27	0 days	2 123FS-15 days	ys
26	Formwork Erection and Cast-in items	NA h As Possible	,	Wed 26/3/18	Mon 26/4/6	Wed 26/3/18	Mon 26/4/6	Wed 26/3/18	Mon 26/4/6	0 days		
27	Concreting	NA h As Possible	2 days	Sat 26/3/28	Sun 26/3/29	Sat 26/3/28	Sun 26/3/29	Sat 26/3/28	Sun 26/3/29	0 days	2 126FS-10 days	ys
.28	Walls	NA 1 As Possible	30 days	Mon 26/3/30	Tue 26/4/28	Mon 26/3/30	Tue 26/4/28	Mon 26/3/30		0 days		
29	Rebar Fixing	NA 1 As Possible		Mon 26/3/30	Sat 26/4/18	Mon 26/3/30	Sat 26/4/18	Mon 26/3/30	Sat 26/4/18	0 days		
30 31	Formwork Erection and Cast-in items	NA 1 As Possible		Thu 26/4/9	Tue 26/4/28	Thu 26/4/9	Tue 26/4/28	Thu 26/4/9	Tue 26/4/28	0 days	2 129FS-10 days	
32	Concreting Backfilling and Compaction	NA h As Possible NA h As Possible		Sun 26/4/19 Tue 26/4/21	Mon 26/4/20 Wed 26/5/20	Sun 26/4/19 Tue 26/4/21	Mon 26/4/20 Wed 26/5/20	Sun 26/4/19 Tue 26/4/21	Mon 26/4/20 Wed 26/5/20	0 days 0 days	<ol> <li>2 130FS-10 days</li> <li>0 131</li> </ol>	ys
33	Removal of Sheetpiles	NA TAS Possible NA TAS Possible		Wed 26/5/6	Thu 26/6/4	Wed 26/5/6	Thu 26/6/4	Wed 26/5/6	Thu 26/6/4	0 days 0 days		vs
34	Modify ex, Channel at Outlet	Thu 26/7/2 o Later Than	,	Fri 26/6/5	Thu 26/6/25	Fri 26/6/5	Thu 26/6/25	Fri 26/6/12	Thu 26/7/2	7 days	-	,-
35	Connection to ex_Stream	Thu 26/7/2 o Later Than		Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	0 days		
36	U-channels	Thu 26/7/2 o Later Than	28 days	Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	Fn 26/6/5	Thu 26/7/2	0 days	0 133	
.37	Facing stone	Thu 26/7/2 o Later Than	28 days	Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	0 days	0 133	
138	ABWF works	Thu 26/7/2 o Later Than		Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	0 days	0 133	
139 104	Bedding works	Thu 26/7/2 o Later Than	28 days	Fri 26/6/5	Thu 26/7/2	Fri 26/6/5	Thu 26/7/2	Fn 26/6/5	Thu 26/7/2	0 days	0 133	
	Section II	NA 1 As Possible	1071 days	Tue 23/5/30	Mon 26/5/4	Tue 23/5/30	Mon 26/5/4	Tue 23/5/30	Mon 26/5/4	0 days		
2	access date of Portion B	######################################	,	Tue 23/5/30	Mon 23/12/25		Mon 23/12/25		Mon 23/12/25	0 days	0 \\WingTatNas	asC
3	section II (Tai Wo)	Mon 26/5/4 o Later Than		Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	0 \\WingTatNas	
4	Planned Completion Day	Mon 26/5/4 o Later Than	251 days	Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	0 days	3	
5	Early access [A]	NA h As Possible	144 days	Tue 23/5/30	Fri 23/10/20	Tue 23/5/30	Fri 23/10/20	Tue 23/5/30	Fri 23/10/20	0 days	0 \\WingTatNas	asC
6	Site Establishment	NA + As Possible		Tue 23/9/26	Sun 24/12/29		Sun 24/12/29		Mon 26/5/4	25 days		
7	Prepare and Accept Temp, Works Design and Method Statement	Mon 26/5/4 o Later Than	,	Tue 23/9/26	Sun 24/12/29		Sun 24/12/29	Wed 25/1/29	Mon 26/5/4	491 days		asC
9	Public Liaison and Negotiation with Village Rep. Initial Survey	NA n As Possible NA n As Possible	103 days 80 days	Fri 23/10/20 Sat 23/10/21	Tue 24/1/30 Mon 24/1/8	Fri 23/10/20 Sat 23/10/21	Tue 24/1/30 Mon 24/1/8	Wed 23/12/20 Sat 23/10/21	Sun 24/3/31 Mon 24/1/8	61 days	0 5FS-1 day 0 5	
10	Initial Safety & Environmental measures	NA 1 As Possible	80 days 80 days	Sat 23/10/21 Sat 23/10/21	Mon 24/1/8	Sat 23/10/21 Sat 23/10/21	Mon 24/1/8	Sat 23/10/21 Sat 23/10/21	Mon 24/1/8 Mon 24/1/8	0 days 0 days		• • • • • • • • • • • • • • • • • • •
12	EIAO Commencement of Construction	NA 1 As Possible	l day	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Mon 24/4/8	Mon 24/4/8	47 days		asC
13	Environmental Baseline Monitoring	NA h As Possible	-	Tue 24/1/23	Tue 24/2/6	Tue 24/1/23	Tue 24/2/6	Sun 24/3/10	Sun 24/3/24	47 days	2	
14	Subcontracting of works	NA 1 As Possible	120 days	Sat 23/10/21	Sat 24/2/17	Sat 23/10/21	Sat 24/2/17	Wed 24/6/26	Wed 24/10/23	249 days		
15	Preparation of tendering documents	NA h As Possible	30 days	Sat 23/10/21	Sun 23/11/19	Sat 23/10/21	Sun 23/11/19	Wed 24/6/26	Thu 24/7/25	249 days	0 5	
16	EWN007 Ambiguities on drawings	NA 1 As Possible	60 days	Mon 23/11/20	Thu 24/1/18	Mon 23/11/20	Thu 24/1/18	Fri 24/7/26	Mon 24/9/23	249 days	0 15	
17	C9 Tendering procedure for Tai Wo RC works	NA h As Possible		Fri 24/1/19	Sat 24/2/17	Fri 24/1/19	Sat 24/2/17	Tue 24/9/24	Wed 24/10/23	249 days	0 16	
19 20	Setup of instrumentation and monitoring Condition Survey [A]	NA n As Possible NA n As Possible		Tue 24/1/9 Tue 24/1/9	Sun 24/3/24 Tue 24/1/23	Tue 24/1/9 Tue 24/1/9	Sun 24/3/24 Tue 24/1/23	Tue 24/1/9 Sun 24/3/10	Sun 24/3/24 Sun 24/3/24	0 days	0 10,9 0 10,9	Building Surveyory Structural Engineer
21	Tree Survey [A]	NA 1 As Possible	15 days	Tue 24/1/9	Tue 24/1/23	Tue 24/1/9	Tue 24/1/23	Wed 24/1/17	Wed 24/1/31	61 days 8 days	0 10,9	Auborist
22	[PMIxxx] TPRP for Additional Trees (impact to be ascertained)	NA 1 As Possible	60 days	Wed 24/1/24	Sat 24/3/23	Wed 24/1/24	Sat 24/3/23	Thu 24/2/1	Sun 24/3/31	8 days	0 21	
23	Establish access(es) to channels	NA h As Possible		Tue 24/1/9	Tue 24/1/23	Tue 24/1/9	Tue 24/1/23	Tue 24/1/9	Tue 24/1/23	0 days		Widening, making good or leasing of private
24	[NCExxx] [EWN008] Blockade of access by others	NA h As Possible	-	Wed 24/1/24	Sun 24/3/31	Wed 24/1/24	Sun 24/3/31	Wed 24/1/24	Sun 24/3/31	0 days	0 23	
25	UU detection [A]	NA hAs Possible	-	Wed 24/1/24	Tue 24/1/30	Wed 24/1/24	Tue 24/1/30	Mon 24/3/25		61 days	0 20,23	Competent Person (UU)
26	Site Clearance [A]	NA 1 As Possible	7 days	Mon 24/3/25	Sun 24/3/31	Mon 24/3/25	Sun 24/3/31	Mon 24/3/25		0 days	0 21,19,13	2x labous, 1 grab truck
27	Drainage Channels Works (Dry Season Oct-Mar only)	NA 1 As Possible	764 days	Mon 24/4/1	Mon 26/5/4	Mon 24/4/1	Mon 26/5/4	Mon 24/4/1	Mon 26/5/4	0 days		
28	[NCExxx] No works for wet season	NA h As Possible	-	Mon 24/4/1	Mon 24/9/30	Mon 24/4/1	Mon 24/9/30	Mon 24/4/1	Mon 24/9/30	0 days	26,25,8,24,22	
30	Guarding / Barrier / Hoarding Demolish fences and temp. structure	NA n As Possible NA n As Possible		Tue 24/10/1 Tue 24/10/1	Tue 24/10/22 Mon 24/10/14	Tue 24/10/1 Tue 24/10/1	Tue 24/10/22 Mon 24/10/14	Tue 24/10/1 Tue 24/10/1	Tue 24/10/22 Mon 24/10/14	0 days 0 days		1x lorry
31	Demolish lences and temp, structure Demolish & relocate hoarding, fencing YLL803	NA 1 As Possible		Tue 24/10/1 Tue 24/10/1	Mon 24/10/14 Mon 24/10/14		Mon 24/10/14 Mon 24/10/14		Mon 24/10/14	0 days 0 days		
32	CH.A200~CH.A288.29	NA + As Possible	118 days	Tue 24/10/15	Sun 25/2/9	Tue 24/10/15	Sun 25/2/9	Tue 24/10/15		0 days		
33	Sheetpiling & Temp, Drainage Diversion (for non-open-cut portions)	NA h As Possible	-	Tue 24/10/15	Thu 24/11/28	Tue 24/10/15	Thu 24/11/28	Tue 24/10/15		0 days	1 30,31,29F5-8 d	ld.
4	Excavation and Lateral Support	NA n As Possible		Thu 24/10/24	Sat 24/12/7	Thu 24/10/24	Sat 24/12/7	Thu 24/10/24	Sat 24/12/7	0 days	1 33FS-36 days,1	James L.
5	Base Slab	NA 1 As Possible	49 days	Sat 24/11/2	Fri 24/12/20	Sat 24/11/2	Fri 24/12/20	Sat 24/11/2	Fri 24/12/20	0 days		
6	Rebar Fixing	NA 1 As Possible		Sat 24/11/2	Fri 24/12/6	Sat 24/11/2	Fri 24/12/6	Sat 24/11/2	Fri 24/12/6	0 days		- Lineard -
37	Formwork Erection and Cast-in items	NA h As Possible	35 days	Sat 24/11/16	Fri 24/12/20	Sat 24/11/16	Fri 24/12/20	Sat 24/11/16	Fri 24/12/20	0 days	1 36FS-21 days	Language Contraction of the Cont
38	Concreting	NA 1 As Possible	1 day	Sat 24/11/30	Sat 24/11/30	Sat 24/11/30	Sat 24/11/30	Sat 24/11/30	Sat 24/11/30	0 days		5
9	Walls Rober Fiving	NA + As Possible	49 days	Sun 24/12/1	Sat 25/1/18	Sun 24/12/1	Sat 25/1/18	Sun 24/12/1	Sat 25/1/18	0 days		
0	Rebar Fixing Formwork Erection and Cast-in items	NA n As Possible NA n As Possible	35 days 35 days	Sun 24/12/1 Sun 24/12/15	Sat 25/1/4 Sat 25/1/18	Sun 24/12/1 Sun 24/12/15	Sat 25/1/4 Sat 25/1/18	Sun 24/12/1 Sun 24/12/15	Sat 25/1/4 Sat 25/1/18	0 days 0 days		
2	Formwork Erection and Cast-in items Concreting	NA n As Possible NA n As Possible	-			Sun 24/12/15 Sun 24/12/29	Sat 25/1/18 Sun 24/12/29			0 days 0 days		
-			1 0 Uy			2-17 121 2.5						
		Progress		Summar	у	V.	Rolled Up	Critical Task		Rolled U	p Progress	External Tasks Group By Summary
on : 9 0	Date: 31 May 2024 Critical Task	Milestone		Rolled U		Processo and a second se		Milestone <		Split		Project Summary Deadline

U-Channel: (U/S}~{D/S},size+type Drainage Channel: {U/S}~{D/S}




ID	Fask Name		Constraint	Duration	Start	Finish	Early Start	Early Finish	Late Start	PROJECT Pl	Total Slack	TRA	Predecessors		2023	Half 2	2024, Half 1	2024, Half 2
43	Backfilling and Compaction	Date NA 1	As Possible	30 days	Mon 24/12/30	Tue 25/1/28	Mon 24/12/30	Tue 25/1/28	Mon 24/12/30	Tue 25/1/28	0 days	0	42	AM	JJAS	ONDJI	M A M	JJASONI
44	Removal of Sheetpiles Connection to ex. Channel at Outlet		As Possible	30 days	Sat 25/1/11	Sun 25/2/9	Sat 25/1/11	Sun 25/2/9	Sat 25/1/11	Sun 25/2/9	,		43FS-18 days					
45	CH.A100~CH.A200	Mon 26/5/4 NA 1	As Possible	16 days 67 days	Thu 25/1/23 Fri 25/1/24	Fri 25/2/7 Mon 25/3/31	Thu 25/1/23 Fri 25/1/24	Fri 25/2/7 Mon 25/3/31	Thu 25/1/23 Fri 25/1/24	Fri 25/2/7 Mon 25/3/31	0 days 0 days	0 4	44FS-18 days					
47	Sheetpiling & Temp, Drainage Diversion (for non-open-cut portions)		As Possible	45 days	Fri 25/1/24	Sun 25/3/9	Fri 25/1/24	Sun 25/3/9	Fri 25/1/24	Sun 25/3/9		1	45FS-15 days					
48	Excavation and Lateral Support	NA 1	n As Possible	45 days	Sun 25/2/2	Tue 25/3/18	Sun 25/2/2	Tue 25/3/18	Sun 25/2/2	Tue 25/3/18	0 days		47FS-36 days					
49	Base Slab		As Possible	49 days	Tue 25/2/11	Mon 25/3/31		Mon 25/3/31	Tue 25/2/11	Mon 25/3/31	0 days							-
50 51	Rebar Fixing Formwork Erection and Cast-in items		n As Possible n As Possible	35 days	Tue 25/2/11	Mon 25/3/17		Mon 25/3/17	Tue 25/2/11	Mon 25/3/17	2		48FS-36 days					
52	Concreting		As Possible	35 days 1 day	Tue 25/2/25 Mon 25/3/31	Mon 25/3/31 Mon 25/3/31	Tue 25/2/25 Mon 25/3/31	Mon 25/3/31 Mon 25/3/31	Tue 25/2/25 Mon 25/3/31	Mon 25/3/31 Mon 25/3/31	2		50FS-21 days 51FS-1 day					
53	No works at wet season		As Possible	183 days	Tue 25/4/1	Tue 25/9/30	Tue 25/4/1	Tue 25/9/30	Tue 25/4/1	Tue 25/9/30			51FS-1 day					
54	CH.A100~CH.A200 (continue)	NA I	As Possible	78 days	Wed 25/10/1	Wed 25/12/17	Wed 25/10/1	Wed 25/12/17		Wed 25/12/17	0 days							
55	Walls		As Possible	49 days	Wed 25/10/1	Tue 25/11/18	Wed 25/10/1	Tue 25/11/18	Wed 25/10/1	Tue 25/11/18	0 days							
56 57	Rebar Fixing Formwork Erection and Cast-in items		As Possible	35 days	Wed 25/10/1	Tue 25/11/4	Wed 25/10/1	Tue 25/11/4	Wed 25/10/1	Tue 25/11/4	-		53					
58	Concreting		As Possible As Possible	35 days 1 day	Wed 25/10/15			Tue 25/11/18 Wed 25/10/29	Wed 25/10/15 Wed 25/10/29		0 days		56FS-21 days					
59	Backfilling and Compaction		As Possible	35 days	Thu 25/10/30	Wed 25/12/3		Wed 25/10/25 Wed 25/12/3	Thu 25/10/20	Wed 25/10/29 Wed 25/12/3	-		57FS-21 days 58					
60	Removal of Sheetpiles	NA 1	As Possible	35 days	Thu 25/11/13	Wed 25/12/17		Wed 25/12/17		Wed 25/12/17	-		59FS-21 days					
61	CHA19.69~CHA100	NA I	As Possible	125 days	Thu 25/11/27	Tue 26/3/31	Thu 25/11/27	Tue 26/3/31	Thu 25/11/27	Tue 26/3/31	0 days		ŕ					
62	Sheetpiling & Temp. Drainage Diversion (for non-open-cut portions)		As Possible	45 days	Thu 25/11/27	Sat 26/1/10	Thu 25/11/27	Sat 26/1/10	Thu 25/11/27	Sat 26/1/10	0 days	1 6	60FS-21 days					
63 64	Excavation and Lateral Support Base Slab		As Possible	45 days	Sat 25/12/6	Mon 26/1/19	Sat 25/12/6	Mon 26/1/19	Sat 25/12/6	Mon 26/1/19	)+	1 6	62FS-36 days					
65	Rebar Fixing		As Possible As Possible	49 days 35 days	Mon 25/12/15 Mon 25/12/15		############# Mon 25/12/15	Sun 26/2/1	######################################		0 days							
66	Formwork Erection and Cast-in items		As Possible	35 days 35 days	Mon 25/12/15 Mon 25/12/29	Sun 26/1/18 Sun 26/2/1	Mon 25/12/15 Mon 25/12/29	Sun 26/1/18 Sun 26/2/1	Mon 25/12/15 Mon 25/12/29	Sun 26/1/18 Sun 26/2/1			63FS-36 days 65FS-21 days					
67	Concreting		As Possible	1 day	Mon 26/1/12	Mon 26/1/12	Mon 26/1/12	Mon 26/1/12	Mon 26/1/12	Mon 26/1/12			66FS-21 days					200
68	Walls		As Possible	49 days	Tue 26/1/13	Mon 26/3/2	Tue 26/1/13	Mon 26/3/2	Tue 26/1/13	Mon 26/3/2	0 days		- /-					
69	Rebar Fixing		As Possible	35 days	Tue 26/1/13	Mon 26/2/16	Tue 26/1/13	Mon 26/2/16	Tue 26/1/13	Mon 26/2/16	.,.		57					
70	Formwork Erection and Cast-in items Concreting		As Possible	35 days	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2			59FS-21 days					
72	Concreting Backfilling and Compaction		As Possible As Possible	l day 35 days	Tue 26/2/10 Wed 26/2/11	Tue 26/2/10 Tue 26/3/17	Tue 26/2/10 Wed 26/2/11	Tue 26/2/10	Tue 26/2/10	Tue 26/2/10			70FS-21 days					
73	Removal of Sheetpiles		As Possible	35 days 35 days	Wed 26/2/11 Wed 26/2/25	Tue 26/3/17 Tue 26/3/31	Wed 26/2/11 Wed 26/2/25	Tue 26/3/17 Tue 26/3/31	Wed 26/2/11 Wed 26/2/25	Tue 26/3/17 Tue 26/3/31			71 72FS-21 days					
74	900 pipe with flap valve	Mon 26/5/4		21 days	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	Wed 26/2/23 Wed 26/3/11	Tue 26/3/31			73FS-21 days					
75	Box Culvert & Pedestrian Crossing	Mon 26/5/4	o Later Than	21 days	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	3		73FS-21 days					
76	ABWF works	Mon 26/5/4	b Later Than	21 days	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	-		73FS-21 days					
77	Bedding works	Mon 26/5/4		21 days	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	Wed 26/3/11	Tue 26/3/31	0 days	0 7	73FS-21 days					
78 79	No works at wet season U-Channel Works	Mon 26/5/4		34 days	Wed 26/4/1	Mon 26/5/4	Wed 26/4/1	Mon 26/5/4	Wed 26/4/1	Mon 26/5/4	,	0 7	4,75,76,77					
80	CH.A0.00~CH.A16.40,900CU,L=16.40		As Possible As Possible	41 days 41 days	Sat 26/3/14 Sat 26/3/14	Thu 26/4/23 Thu 26/4/23	Sat 26/3/14 Sat 26/3/14	Thu 26/4/23 Thu 26/4/23	Sat 26/3/14 Sat 26/3/14	Thu 26/4/23 Thu 26/4/23	0 days							
81	Excavation and Lateral Support		As Possible	30 days	Sat 26/3/14	Sun 26/4/23	Sat 26/3/14 Sat 26/3/14	Sun 26/4/23	Sat 26/3/14 Sat 26/3/14	\$un 26/4/23	0 days 0 days	1 7	2FS-4 days					
82	Channel Formwork Erection		As Possible	30 days	Wed 26/3/25	Thu 26/4/23	Wed 26/3/25	Thu 26/4/23	Wed 26/3/25	Thu 26/4/23	0 days		31FS-19 days					
83	Concreting	NA n	As Possible	1 day	Sat 26/4/4	Sat 26/4/4	Sat 26/4/4	Sat 26/4/4	Sat 26/4/4	Sat 26/4/4	-		32FS-20 days					
84	Drain Laying Works	NA 1	As Possible	30 days	Sun 26/4/5	Mon 26/5/4	Sun 26/4/5	Mon 26/5/4	Sun 26/4/5	Mon 26/5/4	0 days							
85	CH.A16,40~CH.A19,69,900PC,B,L=3,30,D=1,5		As Possible	30 days	Sun 26/4/5	Mon 26/5/4	Sun 26/4/5	Mon 26/5/4	Sun 26/4/5	Mon 26/5/4	0 days							
87	Excavation and Lateral Support Drain Laying		As Possible	18 days	Sun 26/4/5	Wed 26/4/22	Sun 26/4/5	Wed 26/4/22	Sun 26/4/5	Wed 26/4/22	,	0 8						
88	Bedding and Backfilling		As Possible As Possible	14 days 9 days	Mon 26/4/13 Wed 26/4/22	Sun 26/4/26 Thu 26/4/30	Mon 26/4/13 Wed 26/4/22	Sun 26/4/26 Thu 26/4/30	Mon 26/4/13 Wed 26/4/22	Sun 26/4/26 Thu 26/4/30			6FS-10 days					
89	Reinstatement	Mon 26/5/4		9 days	Sun 26/4/26	Mon 26/5/4	Sun 26/4/26	Mon 26/5/4	Sun 26/4/22	Mon 26/5/4			37FS-5 days 38FS-5 days					
106											0 4495		iona s'adys				1 1	
222 (C	ection III				Tue 23/5/30	Mon 26/8/31	Tue 23/5/30	Mon 26/8/31	Tue 23/5/30	Mon 26/8/31	0 days			1	1000			(
2	access date of Portion C1 & C2 section III (Lin Fa Tei)	Fri 24/2/23 c		270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	,		\WingTatNasC	Ū.			1 1	
4	Planned Completion Day	Mon 26/8/17 c Mon 26/8/31 c		1155 days 35 days	Tue 23/5/30 Tue 26/7/28	Mon 26/7/27 Mon 26/8/31	Tue 23/5/30 Tue 26/7/28	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27			\WingTatNasC	4		100.000		
5	Early access (partial) [A]		As Possible	200 days	Tue 23/5/30	Fri 23/12/15	Tue 23/5/30	Mon 26/8/31 Fri 23/12/15	Tue 26/7/28 Tue 23/8/8	Mon 26/8/31 Fri 24/2/23		0 3	WingTatNasC	*	- market			
6	Site Establishment		As Possible	989 days	Tue 23/9/12	Wed 26/5/27	Tue 23/9/12	Wed 26/5/27	Tue 23/9/12	Mon 26/8/31	0 days	.w .v	(wwing rativase	4	-			
7	Prepare and Accept Temp, Works Design and Method Statement	NA 1	As Possible	975 days	Tue 23/9/26	Wed 26/5/27	Tue 23/9/26	Wed 26/5/27	Tue 23/9/26	Wed 26/5/27		0 \	WingTatNasC			friends to the	C. C	
8	Public Liaison and Negotiation with Village Rep. [A]	NA 1	As Possible	164 days	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	-		\WingTatNasC		100		-	
9	Initial Survey		As Possible	825 days	Fri 24/2/23	Wed 26/5/27	Fri 24/2/23	Wed 26/5/27	Fri 24/2/23	Wed 26/5/27	0 days	0 8	,5FS-1 day			1		
11 13	Initial Safety & Environmental measures [A] EIAO Commencement of Construction [A]		As Possible	14 days	Fri 24/2/23	Thu 24/3/7	Fri 24/2/23	Thu 24/3/7	Fri 24/2/23	Thu 24/3/7			,5FS-1 day				0 <sub>n</sub>	
15	Environmental Baseline Monitoring [A]		As Possible As Possible	28 days 15 days	Wed 24/2/21 Mon 24/2/19	Tue 24/3/19 Mon 24/3/4	Wed 24/2/21 Mon 24/2/19	Tue 24/3/19 Mon 24/3/4	Tue 26/8/4 Mon 26/8/17	Mon 26/8/31	-		WingTatNasC					17
16	Subcontracting of works	Mon 26/8/31 c		250 days	Sat 23/12/16	Wed 24/8/21	Sat 23/12/19	Wed 24/8/21	Thu 25/12/25	Mon 26/8/31 Mon 26/8/31	2	0 1 0 5	3FS-30 days			* *	Environment	arream
17	Setup of instrumentation and monitoring [A]		As Possible	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	-	0 1					1	
18	Condition Survey [A]		As Possible	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	-	0 1					Building S	urveyor / Structural Engin
19	Freshwater Crab Translocation Plan [A]		As Possible	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	,	0 1					4	ental Team - Ecologist
20	Archaeological Survey		As Possible	300 days	Fri 24/3/8	Wed 25/1/1	Fri 24/3/8	Wed 25/1/1	Fri 25/5/30	Wed 26/3/25	2	0 1						
21 22	Tree Survey [A] Vegetation Survey [A]		As Possible	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	-	0 1					Arborist	
23	UU detection [A]		As Possible As Possible	15 days 15 days	Fri 24/3/8 Sat 24/3/23	Fri 24/3/22 Sat 24/4/6	Fri 24/3/8 Sat 24/3/23	Fri 24/3/22 Sat 24/4/6	Fri 24/3/8 Sat 24/3/23	Fri 24/3/22	2	0 1					trade - to that they	ental Team - Ecologist
24	Site Clearance [A]		As Possible	15 days 15 days	Sat 24/3/23 Sat 24/3/23	Sat 24/4/6 Sat 24/4/6	Sat 24/3/23 Sat 24/3/23	Sat 24/4/6 Sat 24/4/6	Sat 24/3/23 Sat 24/3/23	Sat 24/4/6 Sat 24/4/6			8,19 1,17,11,22					ent Person (UU) r, 1 grab truck
25	Establish access(es) to channels [A]	Mon 26/8/31 o		25 days	Sun 24/4/7	Wed 24/5/1	Sun 24/4/7	Wed 24/5/1	Sun 24/4/7	Wed 24/5/1			4,23				L. Andrews	cning, making good or leas
26	Guarding / Barrier / Hoarding [A]	NA h	As Possible	25 days	Sun 24/4/7	Wed 24/5/1	Sun 24/4/7	Wed 24/5/1	Sun 24/4/7	Wed 24/5/1	-		4,23					rry crane, 3x labour, 1x we
27	Drainage Channels Works			852 days	Thu 24/5/2	Mon 26/8/31		Mon 26/8/31	Thu 24/5/2	Mon 26/8/31	0 days							
28	Demolish & relocate retaining wall YLL795/A/4-5 [A]		As Possible	30 days	Thu 24/5/2	Fri 24/5/31	Thu 24/5/2	Fri 24/5/31	Thu 24/5/2	Fri 24/5/31	,		6,25				10h	
30	Pedestrian & Vehicular Crossing no. 1 (A) CLP Cable Trough (under review by PM)		As Possible As Possible	45 days 30 days	Sat 24/5/11	Mon 24/6/24	Sat 24/5/11 Tue 24/6/25	Mon 24/6/24	Sat 24/5/11	Mon 24/6/24	-		8FS-21 days				4	Temporary crossing
31	LFT06 CH.A173.5~CH A227.75 (PVC1)		As Possible As Possible	30 days 93 days	Tue 24/6/25 Tue 24/6/18	Wed 24/7/24 Wed 24/9/18		Wed 24/7/24 Wed 24/9/18	Sun 26/8/2 Tue 24/6/18	Mon 26/8/31 Wed 24/9/18	768 days	3 2	У					
32	Temp Drainage Diversion / Sheetpiling [A]		As Possible	25 days	Tue 24/6/18	Fri 24/7/12	Tue 24/6/18	Fri 24/7/12	Tue 24/6/18 Tue 24/6/18	Fri 24/7/12	0 days 0 days 1	1 2	9FS-7 days					1x Sheetpiling machi
33	Excavation and Lateral Support		As Possible	25 days	Fri 24/6/28	Mon 24/7/22	Fri 24/6/28	Mon 24/7/22	Fri 24/6/28	Mon 24/7/22			2FS-15 days					1x Excavator, 1x dun
34	Ground and Edge Beams	NA I	As Possible	41 days	Sat 24/7/6	Thu 24/8/15	Sat 24/7/6	Thu 24/8/15	Sat 24/7/6	Thu 24/8/15	0 days							
35	Install precast portion (ground beam)		As Possible	28 days	Sat 24/7/6	Fri 24/8/2	Sat 24/7/6	Fri 24/8/2	Sat 24/7/6	Fri 24/8/2		0 3	3FS-17 days					1x lorry crane,2x la
36	Rebar Fixing Formwork Erection and Cast-in items		As Possible	25 days	Sun 24/7/14	Wed 24/8/7	Sun 24/7/14	Wed 24/8/7	Sun 24/7/14	Wed 24/8/7	0 days		5FS-20 days					3x rebar fixers
<u></u>			As Possible	25 days	Mon 24/7/22	Thu 24/8/15	Mon 24/7/22	Thu 24/8/15	Mon 24/7/22	Thu 24/8/15	0 days	1 30	6FS-17 days					3x carpenters
sion : 9.0	Date: 31 May 2024	Progress	-		Summary			Rolled Up (	Critical Task [		Rolled Up P	rogre	ss me	-	External T	asks		Group By Summary
	Critical Task	Milestone	•		Rolled Up	Task		Rolled Up 1	Milestone 🔿	>	Split			anes p	Project Su	mmary 🖤		Deadline
	Childen Hosk												37.04 CH 14	1111.0.0	,	· · · · · · · · · · · · · · · · ·		



						CC	DNTRACT NO. 1	DC/2022/02 - DR			ORKS AT YUEN LON	IG - STAGE 2			
D Ta:	isk Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA Predecessors	Half 1 2023, Hal		2024, Half 2 J J A S O N D	2025         Half 1         2025         Half 2         2026         Half 1         2026         Half 2         20         20         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         D         J         F         M         M         J         A         S         O         N         J         F         M         M         J         A         S         O         N         J         F         M         M         J         A         S
38	Concreting Walls	NA h As Possible	1 day	Tue 24/7/30	Tue 24/7/30	Tue 24/7/30 Wed 24/7/31	Tue 24/7/30 Sun 24/9/1	Tue 24/7/30 Wed 24/7/31	Tue 24/7/30 Sun 24/9/1	0 days	0 37FS-17 days			1 gang,concrete mixe	ers,pump truck
10	Rebar Fixing	NA + As Possible NA + As Possible	33 days 25 days	Wed 24/7/31 Wed 24/7/31	Sun 24/9/1 Sat 24/8/24	Wed 24/7/31 Wed 24/7/31	Sat 24/8/24	Wed 24/7/31 Wed 24/7/31	Sat 24/8/24	0 days 0 days	1 38			3x rebar fixers	
11	Formwork Erection and Cast-in items	NA h As Possible	25 days	Thu 24/8/8	Sun 24/9/1	Thu 24/8/8	Sun 24/9/1	Thu 24/8/8	Sun 24/9/1	0 days	1 40FS-17 days			3x carpenters	
12	Concreting	NA h As Possible	1 day	Fri 24/8/16	/-	0 41FS-17 days			1 gang.concrete m						
13	Backfilling and Compaction Removal of Sheetpiles	NA 1 As Possible NA 1 As Possible	25 days 25 days	Sat 24/8/17 Sun 24/8/25	Tue 24/9/10 Wed 24/9/18	Sat 24/8/17 Sun 24/8/25	Tue 24/9/10 Wed 24/9/18	Sat 24/8/17 Sun 24/8/25	Tue 24/9/10 Wed 24/9/18	1	0 42 0 43FS-17 days				machine,1x lorry crane
15	LFT07 CH_A227.5~CH_A300,75	NA 1AS Possible	93 days	Thu 24/9/5	Fri 24/12/6	Thu 24/9/5	Fri 24/12/6	Thu 24/9/5	Fri 24/12/6	0 days					
16	Temp. Drainage Diversion / Sheetpiling	NA n As Possible	25 days	Thu 24/9/5	Sun 24/9/29	Thu 24/9/5	Sun 24/9/29	Thu 24/9/5	Sun 24/9/29	0 days	0 44FS-14 days				
17	Excavation and Lateral Support	NA 1 As Possible	25 days	Sun 24/9/15	Wed 24/10/9	Sun 24/9/15	Wed 24/10/9	Sun 24/9/15 Mon 24/9/23	Wed 24/10/9 Sat 24/11/2		0 46FS-15 days				
19	Ground and Edge Beams Install precast portion (ground beam)	NA + As Possible NA + As Possible	41 days 28 days	Mon 24/9/23 Mon 24/9/23	Sat 24/11/2 Sun 24/10/20	Mon 24/9/23 Mon 24/9/23	Sat 24/11/2 Sun 24/10/20		Sun 24/10/20	0 days 0 days	0 47FS-17 days				
50	Rebar Fixing	NA n As Possible	25 days	Tue 24/10/1	Fri 24/10/25	Tue 24/10/1	Fn 24/10/25		Fri 24/10/25	0 days	0 49FS-20 days				
I	Formwork Erection and Cast-in items	NA h As Possible	25 days	Wed 24/10/9	Sat 24/11/2	Wed 24/10/9	Sat 24/11/2	Wed 24/10/9	Sat 24/11/2		0 50FS-17 days				
3	Concreting Walls	NA n As Possible NA n As Possible	1 day 33 days	Thu 24/10/17 Fri 24/10/18	Thu 24/10/17 Tue 24/11/19	Thu 24/10/17	Thu 24/10/17 Tue 24/11/19		Thu 24/10/17 Tue 24/11/19	0 days 0 days	0 51FS-17 days				
4	Rebar Fixing	NA 1 As Possible	25 days	Fri 24/10/18	Mon 24/11/11		Mon 24/11/11		Mon 24/11/11	-	0 52			<b>**</b>	
5	Formwork Erection and Cast-in items	NA h As Possible	25 days	Sat 24/10/26	Tue 24/11/19	Sat 24/10/26	Tue 24/11/19	Sat 24/10/26	Tue 24/11/19	0 days	0 54FS-17 days			<b>4</b>	
6	Concreting	NA h As Possible	1 day	Sun 24/11/3	Sun 24/11/3	Sun 24/11/3	Sun 24/11/3		Sun 24/11/3	,	0 55FS-17 days			*	
7	Backfilling and Compaction Removal of Sheetpiles	NA 1 As Possible NA 1 As Possible	25 days 25 days	Mon 24/11/4 Tue 24/11/12	Thu 24/11/28 Fri 24/12/6	Mon 24/11/4 Tue 24/11/12	Thu 24/11/28 Fri 24/12/6		Thu 24/11/28 Fri 24/12/6	,	0 56 0 S7FS-17 days				
9	Pedestnan & Vehicular Crossing no. 2	Mon 26/8/31 o Later Than	28 days				Tue 24/12/17		Mon 26/8/31		4 58FS-17 days			T	emporary crossing
0	LFT05 CH.A163.00~CH.A173.50	NA 1 As Possible	72 days	Wed 24/11/20			Thu 25/1/30	Wed 24/11/20	Thu 25/1/30	0 days				-	
1	Temp. Drainage Diversion / Sheetpiling	NA n As Possible	27 days				Mon 24/12/16	Wed 24/11/20			0 58FS-17 days			the second se	Sheetpiling machine,1x lorry crane 1x Excavator,1x dump truck,2x labour
2	Excavation and Lateral Support Ground and Edge Beams	NA 1 As Possible NA 1 As Possible	27 days 33 days	Mon 24/12/2 Thu 24/12/12		Mon 24/12/2 Thu 24/12/12	Sat 24/12/28 Mon 25/1/13	Mon 24/12/2 Thu 24/12/12	Sat 24/12/28 Mon 25/1/13	0 days 0 days	0 61FS-15 days			Innal	
4	Rebar Fixing	NA 1AS Possible	25 days	Thu 24/12/12	Sun 25/1/5	Thu 24/12/12	Sun 25/1/5	Thu 24/12/12	Sun 25/1/5	0 days	0 62FS-17 days				3x rebar fixers
5	Formwork Erection and Cast-in items	NA n As Possible	25 days	Fri 24/12/20	Mon 25/1/13	Fri 24/12/20	Mon 25/1/13	Fri 24/12/20	Mon 25/1/13	0 days	0 64FS-17 days				3x carpenters
6		NA 1 As Possible	l day	Sat 24/12/28	Sat 24/12/28	Sat 24/12/28	Sat 24/12/28		Sat 24/12/28	- +-,-	0 65FS-17 days			4	gang, concrete mixers, pump truck
7	Walls Rebar Fixing	NA 1 As Possible NA 1 As Possible	33 days 25 days	Sun 24/12/29 Sun 24/12/29		Sun 24/12/29 Sun 24/12/29	Thu 25/1/30 Wed 25/1/22	Sun 24/12/29 Sun 24/12/29	Thu 25/1/30 Wed 25/1/22	0 days 0 days	0 66				3x rebar fixers
9	Formwork Erection and Cast-in items	NA 1 As Possible	25 days 25 days	Mon 25/1/6	Thu 25/1/22	Mon 25/1/6	Thu 25/1/22		Thu 25/1/22	-	0 68FS-17 days			G,	3x carpenters
0	Concreting	NA n As Possible	1 day	Tue 25/1/14	Tue 25/1/14	Tue 25/1/14	Tue 25/1/14		Tue 25/1/14	-	0 69FS-17 days			C	gang, concrete mixers, pump truck
í.	Backfilling and Compaction	NA 1 As Possible	10 days	Wed 25/1/15	Fri 25/1/24	Wed 25/1/15	Fn 25/1/24	Wed 25/1/15	Fri 25/1/24		0 70				1x dump truck,1x Excavator
3	Removal of Sheetpiles Animal Escape Ramps	NA T As Possible Mon 26/8/31 o Later Than	10 days 21 days	Sat 25/1/18 Sat 25/1/11	Mon 25/1/27 Fri 25/1/31	Sat 25/1/18 Sat 25/1/11	Mon 25/1/27 Fri 25/1/31		Mon 25/1/27 Mon 26/8/31	,	0 71FS-7 days 0 72FS-17 days				1x lorry crane,1x Sheetpiling machine
,	Demolish & relocate retaining wall YLL796/A/5-6	NA 1 As Possible	30 days	Sat 25/1/11	Sun 25/2/9	Sat 25/1/11	Sun 25/2/9	Sat 25/1/11	Sun 25/2/9	0 days	0 72FS-17 days				
5	Demolish & relocate AFCD Weir & pedestrian crossing	NA h As Possible	30 days	Sat 25/1/11	Sun 25/2/9	Sat 25/1/11	Sun 25/2/9	Sat 25/1/11	Sun 25/2/9	-	0 72FS-17 days				
6	LFT02 CH_A100.00~CH_A163.00	NA 1 As Possible	85 days	Tue 25/1/21	Tue 25/4/15	Tue 25/1/21	Tue 25/4/15		Tue 25/4/15	0 days					
7	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	NA ו As Possible NA ו As Possible	25 days 25 days	Tue 25/1/21 Fn 25/1/31	Fri 25/2/14 Mon 25/2/24	Tue 25/1/21 Fri 25/1/31	Fri 25/2/14 Mon 25/2/24	Tue 25/1/21 Fri 25/1/31	Fri 25/2/14 Mon 25/2/24	, -	0 74FS-20 days,7 0 77FS-15 days				1x Sheetpiling machine,1x lorry crane 1x Excavator,1x dump truck,2x labour
9	Ground and Edge Beams	NA TAS Possible	33 days		Wed 25/3/12		Wed 25/3/12		Wed 25/3/12	0 days	0 //13-13 days				
0	Rebar Fixing	NA n As Possible	25 days	Sat 25/2/8	Tue 25/3/4	Sat 25/2/8	Tue 25/3/4	Sat 25/2/8	Tue 25/3/4	0 days	0 78FS-17 days				2x rebar fixers
1	Formwork Erection and Cast-in items	NA n As Possible	25 days	Sun 25/2/16	Wed 25/3/12	Sun 25/2/16	Wed 25/3/12		Wed 25/3/12		0 80FS-17 days				x carpenters
2 3	Concreting	NA 1 As Possible	1 day	Mon 25/2/24	Mon 25/2/24	Mon 25/2/24	Mon 25/2/24		Mon 25/2/24		0 81FS-17 days				gang, concrete mixers, pump truck
4	Walls Rebar Fixing	NA 1 As Possible NA 1 As Possible	33 days 25 days	Tue 25/2/25 Tue 25/2/25	Sat 25/3/29 Fri 25/3/21	Tue 25/2/25 Tue 25/2/25	Sat 25/3/29 Fri 25/3/21	Tue 25/2/25 Tue 25/2/25	Sat 25/3/29 Fri 25/3/21	0 days 0 days	0 82				2x rebar fixers
S	Formwork Erection and Cast-in items	NA h As Possible	25 days	Wed 25/3/5		Wed 25/3/5	Sat 25/3/29		Sat 25/3/29	,	0 84FS-17 days				2x carpenters
6	Concreting	NA 1 As Possible	1 day	Thu 25/3/13	0 days	0 85FS-17 days				gang, concrete mixers, pump truck					
7 8	Backfilling and Compaction Removal of Sheetpiles	NA ר As Possible NA ר As Possible	25 days	Fri 25/3/14 Sat 25/3/22	Mon 25/4/7 Tue 25/4/15	Fri 25/3/14 Sat 25/3/22	Mon 25/4/7 Tue 25/4/15	Fri 25/3/14 Sat 25/3/22	Mon 25/4/7 Tue 25/4/15	,	0 86 0 87FS-17 days				1x dump truck,1x Excavator 1x lorry crane,1x Sheetpiling machine
9	Pedestrian Crossing no. 2	NA 1As Possible	25 days 21 days	Sun 25/3/30	Sat 25/4/19	Sun 25/3/30	Sat 25/4/19		Mon 26/8/31	499 days	3 88FS-17 days				Temporary crossing
0	Demolish & relocate retaining wall YLL796/A/14-15	NA h As Possible	30 days	Sun 25/3/30	Mon 25/4/28	Sun 25/3/30	Mon 25/4/28		Mon 25/4/28	0 days	0 88FS-17 days				
L	LFT08 CH.A300.75~CH.A391.0	NA As Possible	92 days	Wed 25/4/9	Wed 25/7/9	Wed 25/4/9	Wed 25/7/9	Wed 25/4/9	Wed 25/7/9	0 days					
	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	NA n As Possible NA n As Possible	25 days	Wed 25/4/9 Sat 25/4/19	Sat 25/5/3 Tue 25/5/13	Wed 25/4/9 Sat 25/4/19	Sat 25/5/3 Tue 25/5/13	Wed 25/4/9 Sat 25/4/19	Sat 25/5/3 Tue 25/5/13	0 days 0 days	1 90FS-20 days 1 92FS-15 days				1x Sheetpiling machine,1x lorry crane 1x Excavator,1x dump truck,2x labour
	Ground and Edge Beams	NA TAS Possible	25 days 40 days	Sun 25/4/19	Thu 25/6/5	Sun 25/4/19	Thu 25/6/5	Sun 25/4/19	Thu 25/6/5	0 days	- 221 3-13 Uays				
5	Install precast portion (ground beam)	NA n As Possible	28 days	Sun 25/4/27	Sat 25/5/24	Sun 25/4/27	Sat 25/5/24	Sun 25/4/27	Sat 25/5/24		0 93FS-17 days				1x lorry crane,2x labour
5	Rebar Fixing	NA n As Possible	25 days	Sun 25/5/4	Wed 25/5/28	Sun 25/5/4	Wed 25/5/28		Wed 25/5/28	0 days	1 95FS-21 days				3x rebar fixers
7	Formwork Erection and Cast-in items Concreting	NA 1 As Possible NA 1 As Possible	25 days 1 day	Mon 25/5/12 Tue 25/5/20	Thu 25/6/5 Tue 25/5/20	Mon 25/5/12 Tue 25/5/20	Thu 25/6/5 Tue 25/5/20	Mon 25/5/12 Tue 25/5/20	Thu 25/6/5 Tue 25/5/20	0 days 0 days	1 96FS-17 days 0 97FS-17 days				3x carpenters
9	Walls	NA TAS Possible	33 days	Wed 25/5/20	Sun 25/6/22	Wed 25/5/20	Sun 25/6/22		Sun 25/6/22	0 days 0 days	- Sitis-Ti naks				
Ū	Rebar Fixing	NA 1 As Possible	25 days	Wed 25/5/21	Sat 25/6/14	Wed 25/5/21	Sat 25/6/14	Wed 25/5/21	Sat 25/6/14		1 98				3x rebar fixers
1	Formwork Erection and Cast-in items	NA 1 As Possible	25 days	Thu 25/5/29	Sun 25/6/22	Thu 25/5/29	Sun 25/6/22	Thu 25/5/29	Sun 25/6/22	0 days	1 100FS-17 days				3x carpenters
2 3	Concreting Backfilling and Compaction	NA n As Possible NA n As Possible	1 day 25 days	Fri 25/6/6 Sat 25/6/7	Fri 25/6/6 Tue 25/7/1	Fri 25/6/6 Sat 25/6/7	Fri 25/6/6 Tue 25/7/1	Fri 25/6/6 Sat 25/6/7	Fri 25/6/6 Tue 25/7/1	0 days 0 days	0 101FS-17 days 0 102				ang, concrete mixers, pump truck
4	Removal of Sheetpiles	NA 1 AS Possible	25 days 25 days	Sun 25/6/15	Wed 25/7/9	Sat 25/6/7 Sun 25/6/15	Wed 25/7/1	Sat 25/6/15	Wed 25/7/9	0 days 0 days	0 102 0 103FS-17 days				1x Sheetpiling machine,1x lorry crane
5	Pedestrian Crossing no. 4	Mon 26/8/31 o Later Than	21 days	Mon 25/6/23	Sun 25/7/13	Mon 25/6/23	Sun 25/7/13	Mon 25/6/23	Sun 25/7/13	0 days	3 104FS-17 days				Temporary crossing
6	Demolition of existing crossing	NA h As Possible	30 days	Fri 25/6/27	Sat 25/7/26	Fri 25/6/27	Sat 25/7/26	Fri 25/6/27	Sat 25/7/26	)-	0 105FS-17 days				
7	LFT01 CH A0.00~CH A100.00 (PC1~PC2)	NA + As Possible	90 days	Mon 25/7/7	Sat 25/10/4 Thu 25/7/31	Mon 25/7/7 Mon 25/7/7	Sat 25/10/4 Thu 25/7/31	Mon 25/7/7 Mon 25/7/7	Sat 25/10/4 Thu 25/7/31	0 days	1 106FS-20 days				1x Sheetpiling machine,1x lorry crane
в 9	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	NA in As Possible NA in As Possible	25 days 25 days	Mon 25/7/7 Thu 25/7/17	Thu 25/7/31 Sun 25/8/10	Mon 25/7/7 Thu 25/7/17	Sun 25/7/31	Mon 25/7/7 Thu 25/7/17	Sun 25/8/10	0 days 0 days	1 108FS-15 days				1x Excavator, 1x dump truck, 2x labour
0	Ground and Edge Beams	NA rAs Possible	40 days	Fri 25/7/25	Tue 25/9/2	Fri 25/7/25	Tue 25/9/2	Fri 25/7/25	Tue 25/9/2	0 days					
	Install precast portion (ground beam)	NA h As Possible	28 days	Fri 25/7/25	Thu 25/8/21	Fri 25/7/25	Thu 25/8/21	Fri 25/7/25	Thu 25/8/21	0 days	0 109FS-17 days				1x lorry crane, 2x labour
2	Rebar Fixing	NA h As Possible	25 days	Fri 25/8/1	Mon 25/8/25	Fri 25/8/1	Mon 25/8/25	Fri 25/8/1	Mon 25/8/25	0 days	1 111FS-21 days				2x rebar fixers
3	Formwork Erection and Cast-in Items Concreting	NA n As Possible NA n As Possible	25 days 1 day	Sat 25/8/9 Sun 25/8/17	Tue 25/9/2 Sun 25/8/17	Sat 25/8/9 Sun 25/8/17	Tue 25/9/2 Sun 25/8/17	Sat 25/8/9 Sun 25/8/17	Tue 25/9/2 Sun 25/8/17	0 days 0 days	1 112FS-17 days 0 113FS-17 days				1 gang.concrete mixers.pump truck
.5	Walls	NA TAS Possible	33 days	Mon 25/8/18	Fri 25/9/19	Mon 25/8/18	Fri 25/9/19	Mon 25/8/18	Fri 25/9/19	0 days	zz. e zr odys				
16	Rebar Fixing	NA h As Possible	25 days	Mon 25/8/18	Thu 25/9/11	Mon 25/8/18	Thu 25/9/11	Mon 25/8/18	Thu 25/9/11	-	1 114				2x rebar fixers
17	Formwork Erection and Cast-in items	NA n As Possible	25 days	Tue 25/8/26	Fri 25/9/19	Tue 25/8/26	Fri 25/9/19	Tue 25/8/26	Fri 25/9/19	0 days	1 116FS-17 days				2x carpenters
18 19	Concreting Backfilling and Compaction	NA n As Possible NA n As Possible	1 day 24 days	Wed 25/9/3 Thu 25/9/4	Wed 25/9/3 Sat 25/9/27	Wed 25/9/3 Thu 25/9/4	Wed 25/9/3 Sat 25/9/27	Wed 25/9/3 Thu 25/9/4	Wed 25/9/3 Sat 25/9/27	/-	0 117FS-17 days 0 118				concrete mixers,1 gang,pump truck
-			2-1 udys			1110 23/ 7/4			Jul 2 J J 21	-				Course D. C.	
on : 9.0	Date: 31 May 2024 Critical Task	Progress  Milestone		Summary				Critical Task [		Rolled Up Split		External Tas Project Sum		Group By Summary Deadline	<b>v</b>
				Rolled Up	a i ack		Colled In				1.1.2		man/		


U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

							ONTRACT NO. I	JC/2022/02 - DI	PROJECT PR	ROGRAMME	IS AT TUEN LUN				
	sk Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack TRA	A Predecessors		3 Half 2 SONDJF	2024, Half 1	2024, Half 2 J J A S O N
0	Removal of Sheetpiles	NA h As Possible	24 days	Thu 25/9/11	Sat 25/10/4	Thu 25/9/11	Sat 25/10/4	Thu 25/9/11	Sat 25/10/4	0 days 0	119FS-17 days			_ 00 A 00 3	ASUN
2	Pedestrian Crossing no. 1 Demolish & relocate retaining wall YLL796/A/20-22	Mon 26/8/31 o Later Than	21 days	Thu 25/9/18	Wed 25/10/8	Thu 25/9/18	Wed 25/10/8	Thu 25/9/18	Wed 25/10/8	0 days 0				1	
3	LFT09 CH.A391.00~CH.A464.00	NA 1 As Possible NA 1 As Possible	30 days 92 days	Mon 25/9/22 Thu 25/10/2	Tue 25/10/21 Thu 26/1/1	Mon 25/9/22	Tue 25/10/21	Mon 25/9/22	Tue 25/10/21	0 days 0	121FS-17 days			1	
4	Temp Drainage Diversion / Sheetpiling	NA 1AS Possible	25 days	Thu 25/10/2	Sun 25/10/26	Thu 25/10/2 Thu 25/10/2	Thu 26/1/1 Sun 25/10/26	Thu 25/10/2 Thu 25/10/2	Thu 26/1/1 Sun 25/10/26	0 days	100FC 00 days			1	É.
6	Excavation and Lateral Support	NA 1 As Possible	25 days	Sun 25/10/12	Wed 25/11/5		Wed 25/11/5	Sun 25/10/12	Wed 25/11/5	0 days 1 0 days 1	122FS-20 days 124FS-15 days			1	
5	Ground and Edge Beams	NA + As Possible	40 days	Mon 25/10/20		*****		############	Fri 25/11/28	0 days	1240 3-13 OBys		8		l.
7	Install precast portion (ground beam)	NA h As Possible	28 days	Mon 25/10/20		Mon 25/10/20			Sun 25/11/16	0 days 0	125FS-17 days				l.
8	Rebar Fixing	NA h As Possible	25 days	Mon 25/10/27	Thu 25/11/20			Mon 25/10/27	Thu 25/11/20	0 days 1	127FS-21 days				
9	Formwork Erection and Cast-in items	NA h As Possible	25 days	Tue 25/11/4	Fri 25/11/28	Tue 25/11/4	Fri 25/11/28	Tue 25/11/4	Fri 25/11/28	0 days 1	128FS-17 days				
0	Concreting	NA h As Possible	1 day	Wed 25/11/12	Wed 25/11/12	0 days 0	,			1	6				
1	Walls	NA + As Possible	33 days	Thu 25/11/13	Mon 25/12/15	Thu 25/11/13	Mon 25/12/15	Thu 25/11/13	********	0 days					Ê
2	Rebar Fixing	NA n As Possible	25 days	Thu 25/11/13	Sun 25/12/7	Thu 25/11/13	Sun 25/12/7	Thu 25/11/13	Sun 25/12/7	0 days 1	130			1	6
3	Formwork Erection and Cast-in items	NA h As Possible	25 days	Fri 25/11/21	Mon 25/12/15	Fri 25/11/21	Mon 25/12/15	Fri 25/11/21	Mon 25/12/15	0 days 1	132FS-17 days				ě.
	Concreting	NA n As Possible	1 day	Sat 25/11/29	Sat 25/11/29	0 days 0	133FS-17 days		1						
ų it	Backfilling and Compaction	NA h As Possible	25 days	Sun 25/11/30	Wed 25/12/24	Sun 25/11/30	Wed 25/12/24	Sun 25/11/30	Wed 25/12/24	0 days 0	134				
	Removal of Sheetpiles	NA 1 As Possible	25 days	Mon 25/12/8	Thu 26/1/1	Mon 25/12/8	Thu 26/1/1	Mon 25/12/8	Thu 26/1/1	0 days 0	135FS-17 days		1		
	Pedestrian & Vehicular Crossing no. 3	NA n As Possible	28 days	Tue 25/12/16	Mon 26/1/12		Mon 26/1/12	Tue 25/12/16	Mon 26/1/12	0 days 4	136FS-17 days			1	
	LFT10 CH.A464.00~CH.A554.00	NA (As Possible	92 days	Tue 25/12/23	Tue 26/3/24	Tue 25/12/23	Tue 26/3/24	Tue 25/12/23	Tue 26/3/24	0 days				1	<u> 1</u>
-	Temp_Drainage Diversion / Sheetpiling	NA h As Possible	25 days	Tue 25/12/23	Fri 26/1/16	Tue 25/12/23	Fri 26/1/16	Tue 25/12/23	Fri 26/1/16	0 days 1	137FS-21 days			1	<u> </u>
4.1	Excavation and Lateral Support	NA h As Possible	25 days	Fri 26/1/2	Mon 26/1/26	Fri 26/1/2	Mon 26/1/26	Fri 26/1/2	Mon 26/1/26	0 days 1	139FS-15 days				Ê.
	Ground and Edge Beams	NA (As Possible	40 days	Sat 26/1/10	Wed 26/2/18	Sat 26/1/10	Wed 26/2/18	Sat 26/1/10	Wed 26/2/18	0 days				1	
5	Install precast portion (ground beam) Rebar Fixing	NA h As Possible	28 days	Sat 26/1/10	Fri 26/2/6	Sat 26/1/10	Fri 26/2/6	Sat 26/1/10	Fri 26/2/6	0 days 0	,				Ê.
	Repar Fixing Formwork Erection and Cast-in items	אר As Possible NA ב As Possible	25 days	Sat 26/1/17	Tue 26/2/10	Sat 26/1/17	Tue 26/2/10	Sat 26/1/17	Tue 26/2/10	0 days 1	142FS-21 days				8
	Concreting		25 days	Sun 26/1/25	Wed 26/2/18	Sun 26/1/25	Wed 26/2/18	Sun 26/1/25	Wed 26/2/18	0 days 1	143FS-17 days				<u> </u>
_	Walls	NA 1 As Possible	1 day	Mon 26/2/2	Mon 26/2/2	0 days 0	144FS-17 days				Ś.				
	Rebar Fixing	NA I As Possible	33 days	Tue 26/2/3	Sat 26/3/7	Tue 26/2/3	Sat 26/3/7	Tue 26/2/3	Sat 26/3/7	0 days					£
	Repar Fixing Formwork Erection and Cast-in items	NA h As Possible	25 days	Tue 26/2/3	Fri 26/2/27	Tue 26/2/3	Fri 26/2/27	Tue 26/2/3	Fri 26/2/27	0 days 1	145		1		Ê
	Concreting	NA h As Possible	25 days	Wed 26/2/11	Sat 26/3/7	Wed 26/2/11	Sat 26/3/7	Wed 26/2/11	Sat 26/3/7	0 days 1	147FS-17 days				f.
	Backfilling and Compaction	NA nAs Possible NA nAs Possible	1 day	Thu 26/2/19	Thu 26/2/19	0 days 0	,				l.				
	Removal of Sheetpiles		25 days	Fri 26/2/20	Mon 26/3/16	Fn 26/2/20	Man 26/3/16	Fri 26/2/20	Mon 26/3/16	0 days 0					į.
	Pedestrian & Vehicular Crossing no. 4	NA 1 As Possible	25 days	Sat 26/2/28	Tue 26/3/24	Sat 26/2/28	Tue 26/3/24	Sat 26/2/28	Tue 26/3/24	0 days 0					
_	Protection to ex. Dongjiang Water Main	Mon 26/8/31 o Later Than	28 days	Sun 26/3/8	Sat 26/4/4	Sun 26/3/8	Sat 26/4/4	Tue 26/8/4	Mon 26/8/31	149 days 4					<u> A</u>
	LFT11 CH.A554.00~CH.A700.00	NA h As Possible	10 days	Sun 26/3/8	Tue 26/3/17	Sun 26/3/8	Tue 26/3/17	Sun 26/3/8	Tue 26/3/17	0 days 0	151FS-17 days				
	Temp. Drainage Diversion / Sheetpiling	NA I As Possible	92 days	Wed 26/3/18	Wed 26/6/17	Wed 26/3/18	Wed 26/6/17	Wed 26/3/18	Wed 26/6/17	0 days				1	l.
	Excavation and Lateral Support	NA h As Possible	30 days	Wed 26/3/18	Thu 26/4/16	Wed 26/3/18	Thu 26/4/16	Wed 26/3/18	Thu 26/4/16	0 days 1	153				ŝ.
_	Ground and Edge Beams	NA h As Possible	30 days	Mon 26/3/30	Tue 26/4/28	Mon 26/3/30	Tue 26/4/28	Mon 26/3/30	Tue 26/4/28	0 days 1	155FS-1B days				ĝ.
-	Install precast portion (ground beam)	NA 1 As Possible NA 1 As Possible	40 days	Thu 26/4/9	Mon 26/5/18	Thu 26/4/9	Mon 26/5/18	Thu 26/4/9	Mon 26/5/18	0 days					
-	Rebar Fixing	NA TAS Possible	28 days	Thu 26/4/9	Wed 26/5/6	Thu 26/4/9	Wed 26/5/6	Thu 26/4/9	Wed 26/5/6	0 days 0				1	
-	Formwork Erection and Cast-in items	NA TAS Possible NA TAS Possible	25 days 25 days	Thu 26/4/16 Fri 26/4/24	Sun 26/5/10	Thu 26/4/16	Sun 26/5/10	Thu 26/4/16	Sun 26/5/10	0 days 1	158FS-21 days				
	Concreting	NA 1As Possible	1 day	Sat 26/5/2	Mon 26/5/18 Sat 26/5/2	Fri 26/4/24	Mon 26/5/18	Fri 26/4/24	Mon 26/5/18	0 days 1	159FS-17 days			1	
	Walls	NA TAS Possible	33 days	Sun 26/5/3	Thu 26/6/4	Sat 26/5/2	Sat 26/5/2	Sat 26/5/2	Sat 26/5/2	0 days 0	160FS-17 days			1 1	
	Rebar Fixing	NA TAS Possible	25 days	Sun 26/5/3	Wed 26/5/27	Sun 26/5/3 Sun 26/5/3	Thu 26/6/4	Sun 26/5/3	Thu 26/6/4	0 days	161			1 3	
S	Formwork Erection and Cast-in items	NA 1 As Possible	25 days 25 days	Mon 26/5/11	Thu 26/6/4	Mon 26/5/11	Wed 26/5/27 Thu 26/6/4	Sun 26/5/3	Wed 26/5/27	0 days 1	161				
	Concreting	NA 1 As Possible	1 day	Tue 26/5/19	Tue 26/5/19	Tue 26/5/19	Tue 26/5/19	Mon 26/5/11 Tue 26/5/19	Thu 26/6/4 Tue 26/5/19	0 days 1 0 days 0	163FS-17 days			1	
<u>e 1</u>	Backfilling and Compaction	NA 1 As Possible	25 days	Wed 26/5/20	Sat 26/6/13	Wed 26/5/20	Sat 26/6/13	Wed 26/5/20	Sat 26/6/13	0 days 0 0 days 0	164FS-17 days 165			4	
	Removal of Sheetpiles	NA 1 As Possible	25 days	Sun 26/5/24	Wed 26/6/17	Sun 26/5/24	Wed 26/6/17	Sun 26/5/24	Wed 26/6/17	0 days 0 0 days 0				1 3	
<u> </u>	LFT12 CH_A700.00~CH_A818 86	NA 1 As Possible	92 days	Thu 26/5/28	Thu 26/8/27	Thu 26/5/28	Thu 26/8/27	Thu 26/5/28	Thu 26/8/27	0 days 0	100/3-21 0ays			4 4	
	Temp. Drainage Diversion / Sheetpiling	NA h As Possible	25 days	Thu 26/5/28	Sun 26/6/21	Thu 26/5/28	Sun 26/6/21	Thu 26/5/28	Sun 26/6/21	0 days 1	167FS-21 days,			4 4	
	Excavation and Lateral Support	NA h As Possible	25 days	Sun 26/6/7	Wed 26/7/1	Sun 26/6/7	Wed 26/7/1	Sun 26/6/7	Wed 26/7/1	0 days 1	169FS-15 days			4 1	
	Ground and Edge Beams	NA 1 As Possible	40 days	Mon 26/6/15	Fri 26/7/24	Mon 26/6/15	Fri 26/7/24	Mon 26/6/15	Fri 26/7/24	0 days	105/ 3-15 0895			1 3	
	Install precast portion (ground beam)	NA h As Possible	28 days	Mon 26/6/15	Sun 26/7/12	Mon 26/6/15	Sun 26/7/12	Mon 26/6/15	Sun 26/7/12	0 days 0	170FS-17 days				
	Rebar Fixing	NA h As Possible	25 days	Mon 26/6/22	Thu 26/7/16	Mon 26/6/22	Thu 26/7/16	Mon 26/6/22	Thu 26/7/16	0 days 0	172FS-21 days				
	Formwork Erection and Cast-in items	NA n As Possible	25 days	Tue 26/6/30	Fri 26/7/24	Tue 26/6/30	Fri 26/7/24	Tue 26/6/30	Fri 26/7/24	0 days 1	173FS-17 days				
	Concreting	NA h As Possible	1 day	Wed 26/7/8	Wed 26/7/8	0 days 0				1 3					
	Walls	NA 1 As Possible	33 days	Thu 26/7/9	Mon 26/8/10	Thu 26/7/9	Mon 26/8/10	Thu 26/7/9	Mon 26/8/10	0 days				1 3	
	Rebar Fixing	NA 1 As Possible	25 days	Thu 26/7/9	Sun 26/8/2	Thu 26/7/9	Sun 26/8/2	Thu 26/7/9	Sun 26/8/2	0 days 1	175				
ĺ	Formwork Erection and Cast-in items	NA h As Possible	25 days	Fri 26/7/17	Mon 26/8/10	Fri 26/7/17	Mon 26/8/10	Fri 26/7/17	Mon 26/8/10	0 days 1	177FS-17 days			1 1	
	Concreting	NA h As Possible	1 day	Sat 26/7/25	Sat 26/7/25	0 days 0	178FS-17 days		1	1 8					
	Backfilling and Compaction	NA h As Possible	25 days	Sun 26/7/26	Wed 26/8/19	Sun 26/7/26	Wed 26/8/19	Sun 26/7/26	Wed 26/8/19	0 days 0	179				
	Removal of Sheetpiles	NA h As Possible	25 days	Mon 26/8/3	Thu 26/8/27	Mon 26/8/3	Thu 26/8/27	Mon 26/8/3	Thu 26/8/27	0 days 0	180FS-17 days		L	1	
	Relocate Septic Tank & Soakaway Pit	NA h As Possible	21 days	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	0 days 4	181FS-17 days				
	Animal Escape Ramp	NA h As Possible	21 days	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	0 days 0	182FS-21 days			1	
	U-channels	Mon 26/8/31 o Later Than	21 days	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	0 days 0	182FS-21 days				
	Facing stone	Mon 26/8/31 o Later Than	21 days	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31		Mon 26/8/31	0 days 0	182FS-21 days			1	
	ABWF works	Mon 26/8/31 o Later Than	21 days	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31	0 days 0	182FS-21 days				
	Bedding works	Mon 26/8/31 o Later Than	21 days	Tue 26/8/11	Mon 26/8/31	Tue 26/8/11	Mon 26/8/31		Mon 26/8/31	0 days 0	182FS-21 days			1 1	
											-				
	LFT04 CH.B51.00~CH.B149.77	NA + As Possible	87 days	Thu 25/1/2	Sat 25/3/29	Thu 25/1/2	Sat 25/3/29	Thu 26/3/26	Sat 26/6/20	448 days				1 8	
	Temp Drainage Diversion / Sheetpiling	NA h As Possible	25 days	Thu 25/1/2	Sun 25/1/26	Thu 25/1/2	Sun 25/1/26	Thu 26/3/26	Sun 26/4/19	448 days 0	20			4 8	
_	Excavation and Lateral Support	NA h As Possible	25 days	Sun 25/1/12	Wed 25/2/5	Sun 25/1/12	Wed 25/2/5	Sun 26/4/5	Wed 26/4/29	448 days 0	190FS-15 days			1	
_	Ground and Edge Beams	NA 1 As Possible	33 days	Mon 25/1/20	Fri 25/2/21	Mon 25/1/20	Fri 25/2/21	Mon 26/4/13	Fri 26/5/15	448 days				1 3	
	Rebar Fixing	NA h As Possible	25 days	Mon 25/1/20	Thu 25/2/13	Mon 25/1/20	Thu 25/2/13	Mon 26/4/13	Thu 26/5/7	448 days 0	191FS-17 days			4 8	
_	Formwork Erection and Cast-in items	NA h As Possible	25 days	Tue 25/1/28	Fri 25/2/21	Tue 25/1/28	Fri 25/2/21	Tue 26/4/21	Fri 26/5/15	448 days 0	193FS-17 days			1 8	
	Concreting	NA h As Possible	1 day	Fri 25/2/7	Fri 25/2/7	Fri 25/2/7	Fri 25/2/7	Fri 26/5/1	Fri 26/5/1	448 days 0	194FS-15 days			1 1	
	Walls	NA 1 As Possible	33 days	Sat 25/2/8	Wed 25/3/12	Sat 25/2/8	Wed 25/3/12	Sat 26/5/2	Wed 26/6/3	448 days				1 1	
_	Rebar Fixing	NA h As Possible	25 days	Sat 25/2/8	Tue 25/3/4	Sat 25/2/8	Tue 25/3/4	Sat 26/5/2	Tue 26/5/26	448 days 0	195			1 8	
	Formwork Erection and Cast-in items	NA h As Possible	25 days	Sun 25/2/16	Wed 25/3/12	Sun 25/2/16	Wed 25/3/12	Sun 26/5/10	Wed 26/6/3	448 days 0	197FS-17 days			1 1	
	Concreting	NA h As Possible	1 day	Mon 25/2/24	Mon 25/2/24	Mon 25/2/24	Mon 25/2/24	Mon 26/5/18	Mon 26/5/18	448 days 0	198FS-17 days			1 1	
_	Backfilling and Compaction	NA h As Possible	25 days	Tue 25/2/25	Fri 25/3/21	Tue 25/2/25	Fri 25/3/21	Tue 26/5/19	Fri 26/6/12	448 days 0	199			1 1	
	Removal of Sheetpiles	NA h As Possible	25 days	Wed 25/3/5	Sat 25/3/29	Wed 25/3/5	Sat 25/3/29	Wed 26/5/27	Sat 26/6/20	448 days 0	200FS-17 days			1 1	
	Task	Progress		Summary	, 1		Rolled Lin	Critical Task		Rolled Up Pro		External	Tasks		C
								Part of the local division of the local divi		noneu op Fro	9.035	External			Group By Summar
0.0	Date: 31 May 2024 Critical Task	Milestone		Rolled Up	Tack		Della 111	Milestone 🔿		Split			Summary 🛛 🖤		Deadline




ID Ta	sk Name	Constraint Constraint	Duration	Start	Finish	Early Start	Early Finish	Late Start	PROJECT P	Total Slack	TRA IP	redecessors	Half 1	2023. Ha	if 2 2024, Half 1	2024, Half 2
202	LFT03 CH.80.00-CH.851.00 (PC3)	Date Type NA LAS Possible	85 days	Thu 25/3/13	Thu 25/6/5	Thu 25/3/13	Thu 25/6/5	Thu 26/6/4	Thu 26/8/27	448 days						JJASONDJ
203	Temp, Drainage Diversion / Sheetpiling	NA 1 As Possible	25 days	Thu 25/3/13	Sun 25/4/6	Thu 25/3/13	Sun 25/4/6	Thu 26/6/4	Sun 26/6/28	448 days	1 2	201FS-17 days				
204 205	Excavation and Lateral Support	NA 1 As Possible	25 days 33 days	Sun 25/3/23	Wed 25/4/16 Fri 25/5/2	Sun 25/3/23 Mon 25/3/31	Wed 25/4/16 Fri 25/5/2	Sun 26/6/14 Mon 26/6/22	Wed 26/7/8	448 days	1 2	203FS-15 days				
205	Ground and Edge Beams Rebar Fixing	NA 1 As Possible NA 1 As Possible	25 days	Mon 25/3/31 Mon 25/3/31	Thu 25/4/24	Mon 25/3/31	Thu 25/4/24	Mon 26/6/22	Fri 26/7/24 Thu 26/7/16	448 days 448 days	1 2	204FS-17 days				
07	Formwork Erection and Cast-in Items	NA h As Possible	25 days	Tue 25/4/8	Fri 25/5/2	Tue 25/4/8	Fri 25/5/2	Tue 26/6/30	Fri 26/7/24	448 days		206FS-17 days				
08	Concreting	NA h As Possible	1 day	Wed 25/4/16	Wed 25/4/16	Wed 25/4/16	Wed 25/4/16	Wed 26/7/8	Wed 26/7/8	448 days	0 2	07FS-17 days				
9	Walls Rebar Fixing	NA 1 As Possible NA 1 As Possible	33 days 25 days	Thu 25/4/17 Thu 25/4/17	Mon 25/5/19 Sun 25/5/11	Thu 25/4/17 Thu 25/4/17	Mon 25/5/19 Sun 25/5/11	Thu 26/7/9 Thu 26/7/9	Mon 26/8/10 Sun 26/8/2	448 days 448 days	1 2	208				1111
-	Formwork Erection and Cast-in items	NA 1 As Possible	25 days 25 days	Fri 25/4/25	Mon 25/5/19	Fri 25/4/25	Mon 25/5/19	Fri 26/7/17	Mon 26/8/10	448 days		210FS-17 days				
2	Concreting	NA n As Possible	1 day	Sat 25/5/3	Sat 25/5/3	Sat 25/5/3	Sat 25/5/3	Sat 26/7/25	Sat 26/7/25	448 days		211FS-17 days				
1	Backfilling and Compaction	NA h As Possible	25 days	Sun 25/5/4	Wed 25/5/28	Sun 25/5/4	Wed 25/5/28	Sun 26/7/26	Wed 26/8/19	448 days		212				
4 5	Removal of Sheetpiles Pedestrian Crossing no. 3	NA h As Possible Mon 26/8/31 o Later Than	25 days 21 days	Mon 25/5/12 Tue 25/5/20	Thu 25/6/5 Mon 25/6/9	Mon 25/5/12 Tue 25/5/20	Thu 25/6/5 Mon 25/6/9	Mon 26/8/3 Tue 26/8/11	Thu 26/8/27 Mon 26/8/31	448 days 448 days		213FS-17 days 214FS-17 days				
1			LIGUYS	100 23/ 3/20	10011257075		111011 237 07 3	140 20/0/11	111011 20/0/01	10 0035	<u> </u>					
Se	ction VI	NA 1 As Possible	925 days	Mon 23/5/15	Mon 25/11/24	Mon 23/5/15	Mon 25/11/24	Mon 23/5/15	Mon 26/8/31	0 days				and the second se		22
	access date of Portion C3	NA n As Possible	0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	0 days		\WingTatNasC		5/29		
_	section VI (Lin Fa Tei - Kam Sheung Road) Planned Completion Day	Tue 25/8/26 o Later Than ########## o Later Than	820 days 90 days	Tue 23/5/30 Wed 25/8/27	Tue 25/8/26 Mon 25/11/24	Tue 23/5/30 Wed 25/8/27	Tue 2\$/8/26 Mon 25/11/24	Tue 23/5/30 Wed 25/8/27	Tue 25/8/26 Mon 25/11/24	0 days 0 days	0 \	\WingTatNasC				
-	Site Establishment	NA 1 As Possible	868 days	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15		0 days		·				
	Prepare and Accept Temp, Works Design and Method Statement	NA h As Possible	734 days	Tue 23/9/26	Sun 25/9/28	Tue 23/9/26	Sun 25/9/28	Tue 23/9/26	Sun 25/9/28	0 days	0 \	\WingTatNasC				Contraction of the second
	Public Liaison and Negotiation with Village Rep.	NA n As Possible	194 days	Tue 23/9/12	Sat 24/3/23	Tue 23/9/12	Sat 24/3/23	Tue 26/1/20	Sat 26/8/1	B61 days		WingTatNasC		010		1
	Initial Survey	NA 1 As Possible	868 days	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15		0 days	0	ECE	1			
_	Initial Safety & Environmental measures Setup of instrumentation and monitoring	############## o Later Than ############# o Later Than	60 days 25 days	Thu 24/1/4 Thu 24/2/8	Mon 24/3/4 Mon 24/3/4	Thu 24/1/4 Thu 24/2/8	Mon 24/3/4 Mon 24/3/4	Fri 25/9/26 Fri 25/10/31	Mon 25/11/24 Mon 25/11/24	631 days 631 days		LSSF LSSF			Land Contraction of the land	
-	Tree Survey	############# o Later Than	25 days	Thu 24/2/8	Mon 24/3/4	Thu 24/2/8	Mon 24/3/4	Fri 25/10/31	Mon 25/11/24	631 days		LSSF			Arborist	
	UU detection	######### o Later Than	25 days	Thu 24/2/8	Mon 24/3/4	Thu 24/2/8	Mon 24/3/4	Fri 25/10/31	Mon 25/11/24	631 days		L5SF			Competer	nt Ferson (UU)
	(PMIxxx) Difficulty/infeasibility for construction of 1650mm dia, pipe at Kam Sheung Road (impact to be ascertained)	Mon 24/3/4 Start No Earlier Than	120 days	Mon 24/3/4	Mon 24/7/1	Mon 24/3/4	Mon 24/7/1	Mon 24/3/4	Mon 24/7/1	0 days	0					2x labour, 1 grab truck
	Temporary Traffic Arrangement	NA (As Possible	400 days	Mon 23/5/29	Mon 24/7/1	Mon 23/5/29	Mon 24/7/1	Mon 23/5/29	Mon 26/8/31	0 days						
	Application of XP	NA n As Possible	400 days	Mon 23/5/29	Mon 24/7/1	Mon 23/5/29	Mon 24/7/1	Mon 23/5/29	Mon 24/7/1	0 days		PS-1 day		E PRAY CONTRACTOR SE		
	Submission of TTA and Arrange TMLG	NA h As Possible	370 days	Mon 23/5/29	Sat 24/6/1	Mon 23/5/29	Sat 24/6/1	Mon 25/7/28	Sat 26/8/1	791 days		PS-1 day			A CONTRACT OF A CONTRACTOR	
	Approval of TTA Drain Laying Works	NA n As Possible NA n As Possible	30 days 511 days	Sun 24/6/2 Tue 24/7/2	Mon 24/7/1 Mon 25/11/24	Sun 24/6/2 Tue 24/7/2	Mon 24/7/1 Mon 25/11/24	Sun 26/8/2 Tue 24/7/2	Mon 26/8/31	791 days 0 days	0 1	.7FF,18,7				
-	LFT.D3a~LFT.D4,1650PC,B,L=22.88,D=3.418	NA 1 As Possible	47 days	Tue 24/7/2	Sat 24/8/17	Tue 24/7/2	Sat 24/8/17	Tue 24/7/2	Sat 24/8/17	0 days						
	TTA Implementation	NA h As Possible	2 days	Tue 24/7/2	Wed 24/7/3	Tue 24/7/2	Wed 24/7/3	Tue 24/7/2	Wed 24/7/3	0 days	0 1	5,17				i i i
	Breaking Ground	NA h As Possible	8 days	Tue 24/7/2	Tue 24/7/9	Tue 24/7/2	Tue 24/7/9	Tue 24/7/2	Tue 24/7/9	0 days		2FS-2 days				1x Excavator with break
	Excavation and Lateral Support	NA n As Possible	10 days	Mon 24/7/8	Wed 24/7/17	Mon 24/7/8	Wed 24/7/17	Mon 24/7/8	Wed 24/7/17	0 days		3FS-2 days				1x Excavator 3x drainlayer,2x labo
	Drain Laying Bedding and Backfilling	NA 1 As Possible NA 1 As Possible	10 days 8 days	Tue 24/7/16 Wed 24/7/24	Thu 24/7/25 Wed 24/7/31	Tue 24/7/16 Wed 24/7/24	Thu 24/7/25 Wed 24/7/31	Tue 24/7/16 Wed 24/7/24	Thu 24/7/25 Wed 24/7/31	0 days 0 days		24FS-2 days 25FS-2 days				1x Excavator
	Manhole Construction	NA 1 As Possible	10 days	Tue 24/7/30	Thu 24/8/8	Tue 24/7/30	Thu 24/8/8	Tue 24/7/30	Thu 24/8/8	0 days		6FS-2 days				3x carpenter,2x lab
	Reinstatement	NA n As Possible	8 days	Fri 24/8/9	Fri 24/8/16	Fri 24/8/9	Fri 24/8/16	Fri 24/8/9	Fri 24/8/16	0 days	0 2	27				1x Excavator, 1x du
	TTA Removal	NA n As Possible	1 day	Sat 24/8/17	Sat 24/8/17	Sat 24/8/17	Sat 24/8/17	Sat 24/8/17	Sat 24/8/17	0 days	0 2	28				E .
	LFT_D4~LFT_D5,1650PC,B,L=50.95,D=3.417	NA I As Possible	91 days	Sun 24/8/18	Sat 24/11/16	Sun 24/8/18	Sat 24/11/16	Sun 24/8/18	Sat 24/11/16	0 days						
_	Stage 1 TTA Implementation	NA 1 As Possible NA 1 As Possible	52 days 2 days	Sun 24/8/18 Sun 24/8/18	Tue 24/10/8 Mon 24/8/19	Sun 24/8/18 Sun 24/8/18	Tue 24/10/8 Mon 24/8/19	Sun 24/8/18 Sun 24/8/18	Tue 24/10/8 Mon 24/8/19	0 days 0 days	0 2	29				
	Breaking Ground	NA 1 As Possible	10 days	Sun 24/8/18	Tue 24/8/27	Sun 24/8/18	Tue 24/8/27	Sun 24/8/18	Tue 24/8/27	0 days		2FS-2 days				1x Excavator with
•	Excavation and Lateral Support	NA n As Possible	12 days	Mon 24/8/26	Fri 24/9/6	Mon 24/8/26	Fri 24/9/6	Mon 24/8/26	Fri 24/9/6	0 days		3FS-2 days				1x Excavator
	Drain Laying	NA n As Possible	10 days	Thu 24/9/5	Sat 24/9/14	Thu 24/9/5	Sat 24/9/14	Thu 24/9/5	Sat 24/9/14	0 days		4FS-2 days				3x drainlayer,
5	Bedding and Backfilling Manhole Construction	NA n As Possible NA n As Possible	8 days 10 days	Fri 24/9/13 Thu 24/9/19	Fri 24/9/20 Sat 24/9/28	Fri 24/9/13 Thu 24/9/19	Fri 24/9/20 Sat 24/9/28	Fri 24/9/13 Thu 24/9/19	Fri 24/9/20 Sat 24/9/28	0 days 0 days		15FS-2 days 16FS-2 days				1x Excavator 3x carpenter
	Reinstatement	NA h As Possible	8 days	Sun 24/9/29	Sun 24/10/6	Sun 24/9/29	Sun 24/10/6	Sun 24/9/29	Sun 24/10/6	0 days 0 days	0 3					1x Excavato
	TTA Removal	NA h As Possible	2 days	Mon 24/10/7	Tue 24/10/8	Mon 24/10/7	Tue 24/10/8	Mon 24/10/7	Tue 24/10/8	0 days	0 3	8				i ii
1	Stage 2	NA   As Possible	39 days	Wed 24/10/9	Sat 24/11/16	Wed 24/10/9	Sat 24/11/16	Wed 24/10/9		0 days						
		NA h As Possible	2 days	Wed 24/10/9	Thu 24/10/10	Wed 24/10/9	Thu 24/10/10	Wed 24/10/9		0 days	0 3					1x Excava
	Breaking Ground Excavation and Lateral Support	NA n As Possible NA n As Possible	8 days 10 days	Wed 24/10/9 Tue 24/10/15	Wed 24/10/16 Thu 24/10/24		Wed 24/10/16 Thu 24/10/24	Wed 24/10/9	Wed 24/10/16 Thu 24/10/24	0 days 0 days		11FS-2 days 12FS-2 days				1x Excava
	Drain Laying	NA h As Possible	8 days				Wed 24/10/30		Wed 24/10/30	0 days		I3FS-2 days				3x drain
-	Bedding and Backfilling	NA h As Possible	6 days	Tue 24/10/29	Sun 24/11/3	Tue 24/10/29	Sun 24/11/3	Tue 24/10/29	Sun 24/11/3	0 days	0 4	I4FS-2 days				1x Exca
	Manhole Construction	NA h As Possible	8 days	Sat 24/11/2	Sat 24/11/9	Sat 24/11/2	Sat 24/11/9	Sat 24/11/2	Sat 24/11/9	0 days		15FS-2 days				3x car
	Reinstatement	NA h As Possible	6 days	Sun 24/11/10	Fri 24/11/15	Sun 24/11/10	Fri 24/11/15	Sun 24/11/10		0 days	0 4					Lix Ex
	TTA Removal LFT-D5~NKT Channel,1650PC,B,L=14.5,D=3.54	NA h As Possible NA h As Possible	l day 52 days	Sat 24/11/16 Sun 24/11/17	Sat 24/11/16 Tue 25/1/7	Sat 24/11/16 Sun 24/11/17	Sat 24/11/16 Tue <b>25/1/7</b>	Sat 24/11/16 Sun 24/11/17		0 days 0 days	0 4	17				h
2	TTA Implementation (trial run)	NA hAs Possible	4 days	Sun 24/11/17		Sun 24/11/17	Wed 24/11/20	Sun 24/11/17	Wed 24/11/20	0 days	0 4	18				
	Breaking Ground	NA I As Possible	10 days	Tue 24/11/19	Thu 24/11/28	Tue 24/11/19	Thu 24/11/28	Tue 24/11/19	Thu 24/11/28	0 days	0 5	60FS-2 days				1x
	Excavation and Lateral Support	NA n As Possible	13 days	Wed 24/11/27	Mon 24/12/9	Wed 24/11/27	Mon 24/12/9	Wed 24/11/27		0 days		51FS-2 days				1
	Drain Laying	NA hAs Possible	10 days	Sun 24/12/8	Tue 24/12/17	Sun 24/12/8	Tue 24/12/17	Sun 24/12/8	Tue 24/12/17	0 days		2FS-2 days				
_	Bedding and Backfilling Manhole Construction	NA n As Possible NA n As Possible	8 days 10 days	Mon 24/12/16 Sun 24/12/22	Mon 24/12/23 Tue 24/12/31	Mon 24/12/16 Sun 24/12/22	Mon 24/12/23 Tue 24/12/31	Mon 24/12/16 Sun 24/12/22	Mon 24/12/23 Tue 24/12/31	0 days 0 days		3FS-2 days 4FS-2 days				
	Reinstatement	NA 1 As Possible	6 days	Wed 25/1/1	Mon 25/1/6	Wed 25/1/1	Mon 25/1/5	Wed 25/1/1	Mon 25/1/6	0 days	0 5	,				1
	TTA Removal	NA 1 As Possible	1 day	Tue 25/1/7	Tue 25/1/7	Tue 25/1/7	Tue 25/1/7	Tue 25/1/7	Tue 25/1/7	0 days	0 5	6				
	Proposed flap valve	########## o Later Than	21 days	Wed 25/1/8	Tue 25/1/28	Wed 25/1/8	Tue 25/1/28	Tue 25/11/4	Mon 25/11/24	300 days	0 5	57				
	LFT.D3~LFT.D3a,1650PC,B,L=13.9,D=3.418	NA + As Possible	35 days	Wed 25/1/8	Tue 25/2/11	Wed 25/1/8	Tue 25/2/11	Wed 25/1/8	Tue 25/2/11	0 days	0	-				
	TTA Implementation Breaking Ground	NA n As Possible NA n As Possible	2 days 7 days	Wed 25/1/8 Wed 25/1/8	Thu 25/1/9 Tue 25/1/14	Wed 25/1/8 Wed 25/1/8	Thu 25/1/9 Tue 25/1/14	Wed 25/1/8 Wed 25/1/8	Thu 25/1/9 Tue 25/1/14	0 days 0 days	0 5	0FS-2 days				1
	Excavation and Lateral Support	NA 1 As Possible	9 days	Mon 25/1/13	Tue 25/1/14	Mon 25/1/13	Tue 25/1/21	Mon 25/1/13		0 days 0 days		51FS-2 days				
	Drain Laying	NA 1 As Possible	7 days	Mon 25/1/20	Sun 25/1/26	Mon 25/1/20	Sun 25/1/26	Mon 25/1/20	Sun 25/1/26	0 days		52FS-2 days				
	Bedding and Backfilling	NA n As Possible	6 days	Sat 25/1/25	Thu 25/1/30	Sat 25/1/25	Thu 25/1/30	Sat 25/1/25	Thu 25/1/30	0 days		3FS-2 days				
	Manhole Construction	NA 1 As Possible	7 days	Wed 25/1/29	Tue 25/2/4	Wed 25/1/29	Tue 25/2/4	Wed 25/1/29	Tue 25/2/4	0 days		4FS-2 days				
	Reinstatement TTA Removal	NA n As Possible NA n As Possible	6 days 1 day	Wed 25/2/5 Tue 25/2/11	Mon 25/2/10 Tue 25/2/11	Wed 25/2/5 Tue 25/2/11	Mon 25/2/10 Tue 25/2/11	Wed 25/2/5 Tue 25/2/11	Mon 25/2/10 Tue 25/2/11	0 days 0 days	06					
	LFT.D2~LFT.D3,1650PC,B,L=39,D=3.34	NA 1 As Possible	1 day 82 days	Wed 25/2/11		Wed 25/2/11	Sun 25/2/11	Wed 25/2/11		0 days		~				44.00
-							,, .							·		12 <sup>1</sup>
. 9.0	Date: 31 May 2024	Progress		Summar	y		Rolled Up	Critical Task [		Rolled U	p Progre	ess interest		External Tas	.ks	Group By Summary
	Critical Task	Milestone 🖌	•	Rolled U				Milestone <	<u>^</u>	Split					mary	Deadline

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



0	AND KING AN			1421					DC/2022/02 - DF	PROJECT PI						
	Fask Name	Constraint C Date	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack Tr	RA Predecessors		023, Half 2 2 S O N D J F	2024, Half 1	2024, Half 2 J J A S O N D
69 70	Stage 1 TTA Implementation		As Possible	46 days	Wed 25/2/12		Wed 25/2/12	Sat 25/3/29	Wed 25/2/12	Sat 25/3/29	0 days					
1	Breaking Ground		As Possible As Possible	2 days 9 days	Wed 25/2/12 Wed 25/2/12	Thu 25/2/13 Thu 25/2/20	Wed 25/2/12 Wed 25/2/12	Thu 25/2/13 Thu 25/2/20	Wed 25/2/12 Wed 25/2/12	Thu 25/2/13 Thu 25/2/20	2	0 67 2 70FS-2 days				
2	Excavation and Lateral Support		As Possible	11 days	Wed 25/2/19	Sat 25/3/1	Wed 25/2/19	Sat 25/3/1	Wed 25/2/12 Wed 25/2/19	Sat 25/3/1		2 70FS-2 days 2 71FS-2 days				
3	Drain Laying	NA 1A	As Possible	9 days	Fri 25/2/28	Sat 25/3/8	Fri 25/2/28	Sat 25/3/8	Fri 25/2/28	\$at 25/3/8		2 72FS-2 days				
4	Bedding and Backfilling		As Possible	7 days	Fri 25/3/7	Thu 25/3/13	Fri 25/3/7	Thu 25/3/13	Fri 25/3/7	Thu 25/3/13	0 days	0 73FS-2 days				
5	Manhole Construction Reinstatement		As Possible	9 days	Wed 25/3/12	Thu 25/3/20	Wed 25/3/12	Thu 25/3/20	Wed 25/3/12	Thu 25/3/20		2 74FS-2 days				
			As Possible As Possible	7 days 2 days	Fri 25/3/21 Fri 25/3/28	Thu 25/3/27 Sat 25/3/29	Fri 25/3/21 Fri 25/3/28	Thu 25/3/27 Sat 25/3/29	Fri 25/3/21 Fri 25/3/28	Thu 25/3/27		D 75				
	Stage 2		s Possible	36 days	Sun 25/3/30	Sun 25/5/4	Sun 25/3/30	Sun 25/5/29	Sun 25/3/30	Sat 25/3/29 Sun 25/5/4	0 days ( 0 days	0 76				
0	TTA Implementation		As Possible	2 days	Sun 25/3/30	Mon 25/3/31	Sun 25/3/30	Mon 25/3/31	Sun 25/3/30	Mon 25/3/31	-	0 77				
	Breaking Ground	NA 1 A	As Possible	7 days	Sun 25/3/30	Sat 25/4/5	Sun 25/3/30	Sat 25/4/5	Sun 25/3/30	Sat 25/4/5	0 days 0	0 79FS-2 days				1
	Excavation and Lateral Support		As Possible	9 days	Fri 25/4/4	Sat 25/4/12	Fri 25/4/4	Sat 25/4/12	Fri 25/4/4	Sat 25/4/12	,	1 80FS-2 days				
_	Drain Laying Bedding and Backfilling		As Possible As Possible	7 days 6 days	Fri 25/4/11 Wed 25/4/16	Thu 25/4/17 Mon 25/4/21	Fri 25/4/11 Wed 25/4/16	Thu 25/4/17 Mon 25/4/21	Fn 25/4/11	Thu 25/4/17	0 days 1					ŧ.
	Manhole Construction		As Possible	8 days	Sun 25/4/20	Sun 25/4/21	Sun 25/4/20	Sun 25/4/21	Wed 25/4/16 Sun 25/4/20	Mon 25/4/21 Sun 25/4/27	0 days 0 0 days 1	0 82FS-2 days 1 83FS-2 days				É.
- 1	Reinstatement		As Possible	6 days	Mon 25/4/28	Sat 25/5/3	Mon 25/4/28	Sat 25/5/3	Mon 25/4/28	Sat 25/5/3	0 days (					
	TTA Removal	NA hA	As Possible	1 day	Sun 25/5/4	Sun 25/5/4	-	0 85				É.				
	LFT_D1b~LFT_D2,1650PC,B,L=45.56,D=3.34		s Possible	101 days	Mon 25/5/5	Wed 25/8/13	Mon 25/5/5	Wed 25/8/13	Mon 25/5/5	Wed 25/8/13	0 days					
	Stage 1		s Possible	51 days	Mon 25/5/5	Tue 25/6/24	Mon 25/5/5	Tue 25/6/24	Mon 25/5/5	Tue 25/6/24	0 days					1
	TTA Implementation Breaking Ground		As Possible As Possible	2 days 10 days	Mon 25/5/5 Mon 25/5/5	Tue 25/5/6	Mon 25/5/5 Mon 25/5/5	Tue 25/5/6	Mon 25/5/5	Tue 25/5/6		86 8055 2 days				
-	Excavation and Lateral Support		As Possible As Possible	10 days 11 days	Mon 25/5/5 Tue 25/5/13	Wed 25/5/14 Fri 25/5/23	Mon 25/5/5 Tue 25/5/13	Wed 25/5/14 Fri 25/5/23	Mon 25/5/5 Tue 25/5/13	Wed 25/5/14 Fri 25/5/23	0 days 0 days	89FS-2 days 90FS-2 days				Í.
	Drain Laying		As Possible	10 days	Thu 25/5/22	Sat 25/5/31	Thu 25/5/22	Sat 25/5/31	Thu 25/5/22	Sat 25/5/31		90FS-2 days 91FS-2 days			1	l.
	Bedding and Backfilling	NA n A	As Possible	8 days	Fri 25/5/30	Fri 25/6/6	Fri 25/5/30	Fri 25/6/6	Fri 25/5/30	Fri 25/6/6	0 days (					1
	Manhole Construction		As Possible	10 days	Thu 25/6/5	Sat 25/6/14	Thu 25/6/5	Sat 25/6/14	Thu 25/6/5	Sat 25/6/14		93FS-2 days			1	ŧ.
_	Reinstatement		As Possible	8 days	Sun 25/6/15	Sun 25/6/22	Sun 25/6/15	Sun 25/6/22	Sun 25/6/15	Sun 25/6/22	0 days (					
-	TTA Removal Stage 2		As Possible As Possible	2 days	Mon 25/6/23	Tue 25/6/24	Mon 25/6/23	Tue 25/6/24	Mon 25/6/23	Tue 25/6/24	0 days	95				
-	Stage 2 TTA Implementation		s Possible	50 days 2 days	Wed 25/6/25 Wed 25/6/25	Wed 25/8/13 Thu 25/6/26	Wed 25/6/25 Wed 25/6/25	Wed 25/8/13 Thu 25/6/26	Wed 25/6/25	Wed 25/8/13	0 days	06				1
-	Breaking Ground		As Possible As Possible	2 days 10 days	Wed 25/6/25 Wed 25/6/25	Fri 25/6/26	Wed 25/6/25 Wed 25/6/25	Fri 25/6/26	Wed 25/6/25 Wed 25/6/25	Thu 25/6/26 Fri 25/7/4	0 days 0 days					Ê.
	Excavation and Lateral Support		As Possible	11 days	Thu 25/7/3	Sun 25/7/13	Thu 25/7/3	Sun 25/7/13	Thu 25/7/3	Sun 25/7/13	0 days					1
	Drain Laying		As Possible	10 days	Sat 25/7/12	Mon 25/7/21	Sat 25/7/12	Mon 25/7/21	Sat 25/7/12	Mon 25/7/21	0 days					li M
	Bedding and Backfilling	NA nA	As Possible	8 days	Sun 25/7/20	Sun 25/7/27	Sun 25/7/20	Sun 25/7/27	Sun 25/7/20	Sun 25/7/27	0 days					li in the second se
_	Manhole Construction		As Possible	10 days	Sat 25/7/26	Mon 25/8/4	Sat 25/7/26	Mon 25/8/4	Sat 25/7/26	Mon 25/8/4	0 days	102FS-2 days				
_	Reinstatement TTA Removal		As Possible	8 days	Tue 25/8/5	Tue 25/8/12	Tue 25/8/5	Tue 25/8/12	Tue 25/8/5	Tue 25/8/12	0 days					£.
	LFT_D1a~LFT.D1b,1650PC,B,L=25,59,D=3.411		As Possible & Possible	1 day	Wed 25/8/13	Wed 25/8/13	0 days 0	) 104				k.				
-	TTA Implementation		s Possible	46 days 2 days	Thu 25/8/14 Thu 25/8/14	Sun 25/9/28 Fri 25/8/15	Thu 25/8/14 Thu 25/8/14	Sun 25/9/28 Fri 25/8/15	Thu 25/8/14 Thu 25/8/14	Sun 25/9/28 Fri 25/8/15	0 days	105				
	Breaking Ground		s Possible	9 days	Thu 25/8/14	Fri 25/8/22	Thu 25/8/14	Fri 25/8/22	Thu 25/8/14 Thu 25/8/14	Fri 25/8/22	Odays C Odays C					4
	Excavation and Lateral Support		s Possible	10 days	Thu 25/8/21	Sat 25/8/30	Thu 25/8/21	Sat 25/8/30	Thu 25/8/21	Sat 25/8/30	0 days 2					
	Drain Laying	NA n A	s Possible	8 days	Fri 25/8/29	Fri 25/9/5	Fri 25/8/29	Fri 25/9/5	Fri 25/8/29	Fri 25/9/5	0 days 2					
	Bedding and Backfilling		s Possible	8 days	Thu 25/9/4	Thu 25/9/11	Thu 25/9/4	Thu 25/9/11	Thu 25/9/4	Thu 25/9/11	0 days 1	110FS-2 days				l -
_	Manhole Construction		s Possible	10 days	Wed 25/9/10	Fri 25/9/19	Wed 25/9/10	Fri 25/9/19	Wed 25/9/10	Fri 25/9/19	0 days 2	111FS-2 days				
	Reinstatement TTA Removal		As Possible As Possible	8 days	Sat 25/9/20	Sat 25/9/27	Sat 25/9/20	Sat 25/9/27	Sat 25/9/20	Sat 25/9/27	0 days 1					
	LFT.D1~LFT.D1a,1650PC,B,L=5.65,D=3.411		s Possible	1 day 29 days	Sun 25/9/28 Mon 25/9/29	Sun 25/9/28 Mon 25/10/27	Sun 25/9/28 Mon 25/9/29	Sun 25/9/28 Mon 25/10/27	Sun 25/9/28 Mon 25/9/29	Sun 25/9/28 ############	0 days 0	) 113				
	TTA Implementation		s Possible	2 days	Mon 25/9/29		Mon 25/9/29	Tue 25/9/30	Mon 25/9/29		0 days 0 days 0	) 114,6,8				8
	Breaking Ground	NA nA	s Possible	7 days	Mon 25/9/29	Sun 25/10/5	Mon 25/9/29	Sun 25/10/5	Mon 25/9/29	Sun 25/10/5	0 days 0					
	Excavation and Lateral Support		s Possible	7 days	Sat 25/10/4	Fri 25/10/10	Sat 25/10/4	Fri 25/10/10	Sal 25/10/4	Fri 25/10/10	0 days 1	-				ĝ.
_	Drain Laying		s Possible	7 days		Wed 25/10/15	Thu 25/10/9	Wed 25/10/15		Wed 25/10/15	0 days 1	,				É.
_	Bedding and Backfilling Manhole Construction		s Possible	4 days	Tue 25/10/14	Fri 25/10/17	Tue 25/10/14	Fri 25/10/17	Tue 25/10/14	Fri 25/10/17	0 days 0	,				
-	Reinstatement		is Possible Is Possible	7 days 4 days	Thu 25/10/16 Thu 25/10/23		Thu 25/10/16 Thu 25/10/23	Wed 25/10/22 Sun 25/10/26	Thu 25/10/16		0 days 0	- ,				
	TTA Removal		s Possible	1 day			Mon 25/10/25	Mon 25/10/28	Thu 25/10/23 Mon 25/10/27	Sun 25/10/26	0 days 0 0 days 0					
-	CCTV inspection and T&C		s Possible	14 days			Tue 25/10/28	Mon 25/11/10	Tue 25/10/28		0 days 0 0 days 4					
	Final Reinstatement	######### ol		14 days				Mon 25/11/24	Tue 25/11/11		0 days 4					
	and a me															
	ection IV			1130 days	Tue 23/5/30	Thu 26/7/2	Tue 23/5/30	Thu 26/7/2	Tue 23/5/30	Mon 26/8/31	0 days					
	access date of Portion D section IV (Ha Che)		s Possible	210 days		Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	Sun 25/8/24	Sat 26/3/21		\\WingTatNasC		- I - I - I - I - I - I - I - I - I - I		
-	Planned Completion Day	Thu 26/5/28 ol Thu 26/7/2 ol		1095 days 35 days	Tue 23/5/30 Fri 26/5/29	Thu 26/5/28 Thu 26/7/2	Tue 23/5/30 Fri 26/5/29	Thu 26/5/28 Thu 26/7/2	Tue 23/5/30 Fri 26/5/29	Thu 26/5/28 Thu 26/7/2	0 days 0 0 days 0		· · · · · · · · · · · · · · · · · · ·			
-	Early access (portion)		s Possible	144 days	Tue 23/5/30	Fri 23/10/20	Tue 23/5/30	Fri 23/10/20	Tue 23/5/30	Fri 23/10/20	0 days 0 0 days 0		*			
	Access to remaining STLA		s Possible	1 day			Mon 23/12/25	Mon 23/12/25	Sat 26/3/21	Sat 26/3/21	817 days 0		and the second s			
1	Private Land Leasing	NA 1A	s Possible	12 days	Sat 23/10/21	Wed 23/11/1	Sat 23/10/21	Wed 23/11/1	Mon 23/11/27	Fri 23/12/8		5				
_	Site Establishment		s Possible	912 days			Tue 23/9/12	Wed 26/3/11	Fri 23/9/15	Thu 26/7/2	3 days					
	Prepare and Accept Temp, Works Design and Method Statement Public Liaison and Negotiation with Village Rep. [A]		s Possible	898 days	Tue 23/9/26	Wed 26/3/11	Tue 23/9/26	Wed 26/3/11	Tue 23/9/26	Wed 26/3/11	0 days 0	-		-		
-	Initial Survey (A)		s Possible s Possible	35 days 874 days	Tue 23/9/12 Fri 23/10/20	Mon 23/10/16 Wed 26/3/11	Tue 23/9/12 Fri 23/10/20	Mon 23/10/16 Wed 26/3/11	Fri 23/9/15	Thu 23/10/19 Wed 26/3/11	3 days 0	·····j·-··-			1	L
-	Initial Safety & Environmental measures [A]		s Possible	20 days	Fri 23/10/20	Wed 26/3/11 Wed 23/11/8	Fri 23/10/20 Fri 23/10/20	Wed 26/3/11 Wed 23/11/8	Fri 23/10/20 Sun 23/11/19	Wed 26/3/11 Fri 23/12/8	0 days 0 30 days 0			*		
	EIAO Commencement of Construction		s Possible	l day	Wed 24/2/21	Wed 24/2/21	0 days 0			1	<u>e</u>					
	Environmental Baseline Monitoring	Thu 26/7/2 oL	ater Than	29 days	Tue 24/1/23	Tue 24/2/20	Tue 24/1/23	Tue 24/2/20	Thu 26/6/4	Thu 26/7/2	863 days 0				Environmenta	Team
_	Freshwater Crab Translocation Plan (A)	Thu 26/7/2 o L		30 days	Sat 23/12/23	Mon 24/1/22	Sat 23/12/23	Mon 24/1/22	Wed 26/6/3	Thu 26/7/2	893 days 0				ronmental Tear	
	Condition Survey & Str. Assessment (Shui Kan Shek, Fu Hing Garden, Twin 150(		s Possible	120 days	Thu 23/11/9	Thu 24/3/7	Thu 23/11/9	Thu 24/3/7	Sun 26/1/4	Sun 26/5/3	787 days 0			I	Building Surv	veyor / Structural Engine
-	UU detection (A] Vegetation Survey (A)		s Possible	20 days	Thu 23/11/9	Tue 23/11/28	Thu 23/11/9	Tue 23/11/28	Fri 23/12/29	Wed 24/1/17	50 days 0			_Competent		
-	Vegetation Survey [A] Tree Survey and Felling [A]		s Possible s Possible	20 days 20 days		Tue 23/11/28 Tue 23/11/28	Thu 23/11/9 Thu 23/11/9	Tue 23/11/28	Fri 23/12/29	Wed 24/1/17	50 days 0			_Environmen	Ital Team - Eccl	ogist
	Setup of instrumentation and monitoring [A]		s Possible s Possible	20 days 20 days			Thu 23/11/9 Wed 23/11/29	Tue 23/11/28 Mon 23/12/16	Sat 23/12/9 Fri 23/12/29	Thu 23/12/28 Wed 24/1/17	30 days 0 30 days 0			Arborist	1 3	
-	Site Clearance [A]		s Possible	20 days 21 days	Tue 23/12/19		Tue 23/12/19	Mon 23/12/16 Mon 24/1/8	Thu 24/1/18	Wed 24/1/17 Wed 24/2/7	30 days 0 30 days 0			24 14	our, 1 grab truc	ck
	Establish access(es) to channels [A]		s Possible	21 days	Tue 23/12/19		Tue 23/12/19	Mon 24/1/8	Thu 24/1/18	Wed 24/2/7	30 days 0					ck ood or leasing of private
	Guarding / Barrier / Hoarding [A]		s Possible	21 days	Tue 23/12/19		Tue 23/12/19	Mon 24/1/8	Thu 24/1/18	Wed 24/2/7	30 days 0				ry crane, 3x lat-c	
	Drainage Channel Works (East)	NA 1 As	s Possible	988 days	Thu 23/10/19	Thu 26/7/2	Thu 23/10/19	Thu 26/7/2	Thu 24/2/8	Mon 26/8/31	60 days					
	Date: 31 May 2024	Progress		_	Summary		-	Rolled Up	Critical Task [		Rolled Up Pr	ogress	Extern	nal Tasks		Group By Summary
9.0	Date UT IViay 2029	Milestone			Rolled Up	Task	0	Rolled Up	Milestone		Split	-	Decise	t Summary	and the second second	Deadline
9.0	Critical Task	Milestone	•		P						opin		Projec			Deadline




							ONTRACT NO. I		PROJECT P	ROGRAMME			
	ask Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish		TRA F	redecessors	Half 1         2023, Half 2         2024, Half 1         2024, Half 2           A         M         J         A         S         O         N         D         J         F         M         M         J         J         A         S         O         N         D         J         F         M         M         J         J         A         S         O         N         D         .
28 29	HC05 CH.A284.946CH.A339.556 (Ex. CH Str. Assessment) (Deleted in PMI) Demolish & relocate wall, gate YLL797/2	Thu 26/7/2 o Later Than NA h As Possible	60 days	Fri 24/3/8 Tue 23/12/26	Mon 24/5/6	Fri 24/3/8	Mon 24/5/6	Mon 26/5/4	Thu 26/7/2	787 days		19	
30	(Deleted in PMI) HC01 CHA11.13~CHA18.14	NA 1 As Possible	30 days 45 days	Thu 24/1/25	Wed 24/1/24 Sat 24/3/9	Tue 23/12/26 Thu 24/1/25	Wed 24/1/24 Sat 24/3/9	Sun 26/3/22 Tue 26/4/21	Mon 26/4/20 Thu 26/6/4	817 days 817 days	0 6		
31	(Deleted in PMI) Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 1)	Thu 26/7/2 o Later Than	28 days	Sun 24/3/10	Sat 24/4/6	Sun 24/3/10	Sat 24/4/6	Fri 26/6/5	Thu 26/7/2	817 days		30	Temporary crossing
32	Pedestrian & Vehicular Crossing no. 2 (Box Culvert no. 2) [A]	Thu 26/7/2 o Later Than	28 days	Thu 24/2/8	Wed 24/3/6	Thu 24/2/8	Wed 24/3/6	Thu 24/2/8	Wed 24/3/6	0 days	0 2	26,25,15FS-14	4 Temporary crossing
33	HC02 CH.A18.14~CH.A120.261 (BC1~2)	NA 1 As Possible	282 days	Thu 23/10/19	Fri 24/7/26	Thu 23/10/19	Fri 24/7/26	Thu 24/3/7	Mon 26/8/31	140 days			
34	EWN/007 NCE/001 Ambiguity on Drawings	Thu 23/10/19 + Earlier Than	30 days	Thu 23/10/19	Fri 23/11/17	Thu 23/10/19	Fn 23/11/17	Mon 26/7/13	Tue 26/8/11	998 days	0		
35 36	C9 tender for Precast units [A] Sheetpiling & Temp, Drainage Diversion [A]	NA 1 As Possible NA 1 As Possible	20 days 44 days	Sat 23/11/18 Thu 24/3/7	Thu 23/12/7 Fri 24/4/19	Sat 23/11/18 Thu 24/3/7	Thu 23/12/7 Fri 24/4/19	Wed 26/8/12 Thu 24/3/7	Mon 26/8/31 Fri 24/4/19	998 days	0 3	34 32	1x Sheetpiling machine, 1x lorry crar
37	Excavation and Lateral Support [A]	NA 1 As Possible	35 days	Tue 24/4/2	Mon 24/5/6	Tue 24/4/2	Mon 24/5/6	Tue 24/4/2	Mon 24/5/6	0 days 0 days		36FS-18 days	
38	Walls	NA As Possible	40 days	Fri 24/4/19	Tue 24/5/28	Fri 24/4/19	Tue 24/5/28	Fri 24/4/19	Tue 24/5/28	0 days	-		
39	Install precast portion (double beam)	NA 1 As Possible	40 days	Fri 24/4/19	Tue 24/5/28	Fri 24/4/19	Tue 24/5/28	Fri 24/4/19	Tue 24/5/28	0 days	0 3	37FS-18 days	1x lorry crane,2x labour
40	Ground Beams	NA 1 As Possible	40 days	Sat 24/5/4	Wed 24/6/12	Sat 24/5/4	Wed 24/6/12	Sat 24/5/4	Wed 24/6/12	0 days			
41 42	Rebar Fixing Formwork Erection and Cast-in items	NA 1 As Possible	30 days	Sat 24/5/4	Sun 24/6/2	Sat 24/5/4	Sun 24/6/2	Sat 24/5/4	Sun 24/6/2	0 days		39FS-25 days	
13	Concreting	NA 1 As Possible NA 1 As Possible	30 days 1 day	Tue 24/5/14 Fri 24/5/24	Wed 24/6/12 Fri 24/5/24	Tue 24/5/14 Fri 24/5/24	Wed 24/6/12 Fri 24/5/24	Tue 24/5/14 Fri 24/5/24	Wed 24/6/12 Fri 24/5/24	0 days 0 days		11FS-20 days 12FS-20 days	
4	Other in-situ portions	NA 1As Possible	40 days	Sat 24/5/25	Wed 24/7/3	Sat 24/5/25	Wed 24/7/3	Sat 24/5/25	Wed 24/7/3	0 days	0 7	121 3-20 08y3	
5	Rebar Fixing	NA 1 As Possible	30 days	Sat 24/5/25	Sun 24/6/23	Sat 24/5/25	Sun 24/6/23	Sat 24/5/25	Sun 24/6/23	0 days	1 4	13	
5	Formwork Erection and Cast-in items	NA h As Possible	30 days	Tue 24/6/4	Wed 24/7/3	Tue 24/6/4	Wed 24/7/3	Tue 24/6/4	Wed 24/7/3	0 days	1 4	15FS-20 days	STATE OF THE OTHER
	Concreting	NA 1 As Possible	1 day	Fri 24/6/14	0 days		16FS-20 days						
	Backfilling and Compaction	NA 1 As Possible	28 days	Sat 24/6/15	Fri 24/7/12	Sat 24/6/15	Fri 24/7/12	Sat 24/6/15	Fri 24/7/12	0 days	0 4		1x Excavator,1x dump tr
_	Removal of Sheetpiles Animal Escape Ramp	NA 1 As Possible	28 days	Sat 24/6/29	Fri 24/7/26	Sat 24/6/29	Fri 24/7/26	Sat 24/6/29	Fri 24/7/26	0 days		I8FS-14 days	
	Animai Escape Ramp Demolish & relocate toilet YLL797/5 [A]	Thu 26/7/2 o Later Than NA 1 As Possible	28 days 10 days	Sat 24/7/13 Sat 24/7/13	Fri 24/8/9 Mon 24/7/22	Sat 24/7/13 Sat 24/7/13	Fri 24/8/9 Mon 24/7/22	Fri 26/6/5 Sat 24/7/13	Thu 26/7/2 Mon 24/7/22	692 days 0 days		19FS-14 days 19FS-14 days	
-	Demolish & relocate container YLL797/5 [A]	NA 1 As Possible	10 days 10 days	Sat 24/7/15 Sat 24/7/13	Mon 24/7/22 Mon 24/7/22	Sat 24/7/13 Sat 24/7/13	Mon 24/7/22 Mon 24/7/22	Sat 24/7/13 Sat 24/7/13	Mon 24/7/22 Mon 24/7/22			19FS-14 days	
	Demolish & relocate porch YLL797/7 [A]	NA h As Possible	10 days 10 days	Sat 24/7/13	Mon 24/7/22	Sat 24/7/13	Mon 24/7/22	Sat 24/7/13	Mon 24/7/22 Mon 24/7/22	0 days		9FS-14 days	
-	Demolish & relocate fencing, retaining wall YLL797/10,11 [A]	NA 1 As Possible	10 days	Sat 24/7/13	Mon 24/7/22	Sat 24/7/13	Mon 24/7/22	Sat 24/7/13	Mon 24/7/22	0 days		9FS-14 days	
	HC03 CH,A126.235~CH.A187.706 (BC2~3)	NA + As Possible	122 days	Mon 24/7/8	Wed 24/11/6	Mon 24/7/8	Wed 24/11/6	Mon 24/7/8	Wed 24/11/6	0 days			
	Sheetpiling & Temp, Drainage Diversion	NA h As Possible	28 days	Mon 24/7/8	Sun 24/8/4	Mon 24/7/8	Sun 24/8/4	Mon 24/7/8	Sun 24/8/4	0 days		1FS-15 days,5	
	Excavation and Lateral Support	NA hAs Possible	28 days	Mon 24/7/22	Sun 24/8/18	Mon 24/7/22	Sun 24/8/18	Mon 24/7/22	Sun 24/8/18	0 days	2 5	6FS-14 days	1x Excavator,1x dur
	Walls Install precast portion (double beam)	NA 1 As Possible	35 days	Mon 24/8/5	Sun 24/9/8 Sun 24/9/8	Mon 24/8/5	Sun 24/9/8	Mon 24/8/5	Sun 24/9/8	0 days	0 -	750 14 2	
	Ground Beams	NA n As Possible NA n As Possible	35 days 30 days	Mon 24/8/5 Thu 24/8/15	Sun 24/9/8 Fri 24/9/13	Mon 24/8/5 Thu 24/8/15	Sun 24/9/8 Fri 24/9/13	Mon 24/8/5 Thu 24/8/15	Sun 24/9/8 Fri 24/9/13	0 days 0 days	0 5	7FS-14 days	1x lorry crane,2x
	Rebar Fixing	NA 1 As Possible	20 days	Thu 24/8/15	Tue 24/9/3	Thu 24/8/15	Tue 24/9/3	Thu 24/8/15	Tue 24/9/3	0 days 0 days	2 5	9FS-25 days	a rebar fixers
-	Formwork Erection and Cast-in items	NA 1 As Possible	20 days	Sun 24/8/25	Fri 24/9/13	Sun 24/8/25	Fri 24/9/13	Sun 24/8/25	Fri 24/9/13	-		51FS-10 days	
	Concreting	NA 1 As Possible	1 day	Wed 24/9/4	0 days		2FS-10 days						
	Other in-situ portions	NA + As Possible	30 days	Thu 24/9/5	Fri 24/10/4	Thu 24/9/5	Fri 24/10/4	Thu 24/9/5	Fri 24/10/4	0 days			
	Rebar Fixing	NA 1 As Possible	20 days	Thu 24/9/5	Tue 24/9/24	Thu 24/9/5	Tue 24/9/24	Thu 24/9/5	Tue 24/9/24	0 days	2 6	3	
	Formwork Erection and Cast-in items	NA hAs Possible	20 days	Sun 24/9/15	Fri 24/10/4	Sun 24/9/15	Fri 24/10/4	Sun 24/9/15	Fri 24/10/4	0 days		5FS-10 days	
	Concreting Backfilling and Compaction	NA h As Possible	1 day	Wed 24/9/25	0 days		6FS-10 days						
_	Removal of Sheetpiles	NA in As Possible NA ii As Possible	28 days 28 days	Thu 24/9/26 Thu 24/10/10	Wed 24/10/23 Wed 24/11/6	Thu 24/9/26 Thu 24/10/10	Wed 24/10/23 Wed 24/11/6	Thu 24/9/26 Thu 24/10/10	Wed 24/10/23 Wed 24/11/6	0 days 0 days	0 6	67 i8FS-14 days	Ix lorry
-	Pedestrian & Vehicular Crossing no, 1 (Box Culvert no, 3)	NA h As Possible	40 days	Thu 24/10/24		Thu 24/10/24	Mon 24/12/2	Thu 24/10/24	Mon 24/12/2	0 days 0 days		9FS-14 days	
-	Demolish & relocate drainage channel YLL797/12	NA 1 As Possible	20 days	Tue 24/11/19		Tue 24/11/19	Sun 24/12/8	Tue 24/11/19	Sun 24/12/8	0 days		OFS-14 days	· · · · · · · · · · · · · · · · · · ·
	HC04 CH A195.853~CH.A284,946 (BC3~Ex. CH)	NA 1 As Possible	127 days	Sun 24/11/24	Sun 25/3/30	Sun 24/11/24	Sun 25/3/30	Sun 24/11/24	Sun 25/3/30	0 days			
	Sheetpiling & Temp, Drainage Diversion	NA 1 As Possible	30 days	Sun 24/11/24	Mon 24/12/23	Sun 24/11/24	Mon 24/12/23	Sun 24/11/24	Mon 24/12/23	0 days	2 7	1FS-15 days	d, 👘
	Excavation and Lateral Support	NA 1 As Possible	30 days	Mon 24/12/9	Tue 25/1/7	Mon 24/12/9	Tue 25/1/7	Mon 24/12/9	Tue 25/1/7	0 days	2 7	3FS-15 days	<b>9</b>
_	Ground and Edge Beams	NA + As Possible	55 days	Tue 24/12/24		Tue 24/12/24	Sun 25/2/16	Tue 24/12/24		0 days	2211		
-	Install precast portion (ground beam) Rebar Fixing	NA n As Possible NA n As Possible	40 days 30 days	Tue 24/12/24 Wed 25/1/8	Sat 25/2/1 Thu 25/2/6	Tue 24/12/24 Wed 25/1/8	Sat 25/2/1 Thu 25/2/6	Tue 24/12/24 Wed 25/1/8	Sat 25/2/1 Thu 25/2/6	0 days		4FS-15 days	
-	Formwork Erection and Cast-in items	NA 1 As Possible	30 days	Sat 25/1/18	Sun 25/2/16	Sat 25/1/18	Sun 25/2/16	Sat 25/1/18	Sun 25/2/16	0 days 0 days		6FS-25 days 7FS-20 days	
-	Concreting	NA h As Possible	1 day	Tue 25/1/28	1		8FS-20 days						
	Walls	NA 1 As Possible	40 days	Wed 25/1/29	Sun 25/3/9	Wed 25/1/29	Sun 25/3/9	Wed 25/1/29	Sun 25/3/9	0 days		,-	
	Rebar Fixing	NA 1 As Possible	30 days	Wed 25/1/29	Thu 25/2/27	Wed 25/1/29	Thu 25/2/27	Wed 25/1/29	Thu 25/2/27	0 days	2 7	'9	
	Formwork Erection and Cast-in items	NA h As Possible	30 days	Sat 25/2/8	Sun 25/3/9	Sat 25/2/8	Sun 25/3/9	Sat 25/2/8	Sun 25/3/9	0 days		1FS-20 days	
_	Concreting	NA h As Possible	1 day	Tue 25/2/18			2FS-20 days						
	Backfilling and Compaction Removal of Sheetpiles	NA h As Possible	30 days	Wed 25/2/19	Thu 25/3/20	Wed 25/2/19	Thu 25/3/20	Wed 25/2/19	Thu 25/3/20	,	0 8		
_	2x300 pipe with flap valve	NA h As Possible Thu 26/7/2 o Later Than	30 days 30 days	Sat 25/3/1 Tue 25/3/11	Sun 25/3/30 Wed 25/4/9	Sat 25/3/1 Tue 25/3/11	Sun 25/3/30 Wed 25/4/9	Sat 25/3/1 Wed 26/6/3	Sun 25/3/30 Thu 26/7/2			4FS-20 days 5FS-20 days	
_	Demolish & relocate metal frame YLL797/28,30,33	NA hAs Possible	28 days	Tue 25/3/11	Mon 25/4/7	Tue 25/3/11	Mon 25/4/7	Tue 25/3/11	Mon 25/4/7	0 days		SFS-20 days	
	Demolish & relocate storage YLL797/29	NA 1 As Possible	28 days	Tue 25/3/11	Mon 25/4/7	Tue 25/3/11	Mon 25/4/7	Tue 25/3/11	Mon 25/4/7			5FS-20 days	
_	Demolish & relocate retaining wall YLL797/32	NA h As Possible	28 days	Tue 25/3/11	Mon 25/4/7	Tue 25/3/11	Mon 25/4/7	Tue 25/3/11	Mon 25/4/7	1		5FS-20 days	
	HC06 CH.A339.556~CH.A400.00	NA + As Possible	127 days	Mon 25/3/24	Mon 25/7/28	Mon 25/3/24	Mon 25/7/28	Mon 25/3/24	Mon 25/7/28	0 days		-	
	Sheetpiling & Temp, Drainage Diversion	NA h As Possible	30 days	Mon 25/3/24	Tue 25/4/22	Mon 25/3/24	Tue 25/4/22	Mon 25/3/24	Tue 25/4/22	0 days		7FS-15 days,8	
	Excavation and Lateral Support	NA 1 As Possible	30 days	Tue 25/4/8	Wed 25/5/7	Tue 25/4/8	Wed 25/5/7	Tue 25/4/8	Wed 25/5/7	-	29	1FS-15 days	
	Ground and Edge Beams	NA I As Possible	55 days	Wed 25/4/23		Wed 25/4/23	Mon 25/6/16	Wed 25/4/23	Mon 25/6/16	0 days	<u> </u>	0FC 16 2	
_	Install precast portion (ground beam) Rebar Fixing	NA 1 As Possible NA 1 As Possible	40 days 30 days	Wed 25/4/23 Thu 25/5/8	Sun 25/6/1 Fri 25/6/6	Wed 25/4/23 Thu 25/5/8	Sun 25/6/1 Fri 25/6/6	Wed 25/4/23 Thu 25/5/8	Sun 25/6/1 Fri 25/6/6	2		2FS-15 days 4FS-25 days	
	Formwork Erection and Cast-in items	NA 1 As Possible	30 days 30 days	Sun 25/5/18	Mon 25/6/16	Sun 25/5/18	Mon 25/6/16	Sun 25/5/8	Mon 25/6/16	0 days 0 days		5FS-20 days	1 ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) (
	Concreting	NA 1 As Possible	1 day	Wed 25/5/28	-		6FS-20 days						
	Walls	NA 1As Possible	40 days	Thu 25/5/29	Mon 25/7/7	Thu 25/5/29	Mon 25/7/7	Thu 25/5/29	Mon 25/7/7	0 days	-		
	Rebar Fixing	NA 1 As Possible	30 days	Thu 25/5/29	Fri 25/6/27	Thu 25/5/29	Fri 25/6/27	Thu 25/5/29	Fri 25/6/27	-	2 9	7	
	Formwork Erection and Cast-in items	NA h As Possible	30 days	Sun 25/6/8	Mon 25/7/7	Sun 25/6/8	Mon 25/7/7	Sun 25/6/8	Mon 25/7/7	0 days		9FS-20 days	240
	Concreting	NA n As Possible	1 day	Wed 25/6/18			00FS-20 days						
	Backfilling and Compaction	NA h As Possible	30 days	Thu 25/6/19	Fri 25/7/18	Thu 25/6/19	Fri 25/7/18	Thu 25/6/19	Fri 25/7/18	,		01	
_	Removal of Sheetpiles	NA h As Possible	30 days	Sun 25/6/29	Mon 25/7/28	Sun 25/6/29	Mon 25/7/28	Sun 25/6/29	Mon 25/7/28	,		02FS-20 days	
_	Temp support to 3x ex. Cable bridge Demolish & relocate porch YLL797/34,37	Thu 26/7/2 o Later Than NA n As Possible	45 days 28 days	Wed 25/7/9 Wed 25/7/9	Fri 25/8/22 Tue 25/8/5	Wed 25/7/9 Wed 25/7/9	Fri 25/8/22 Tue 25/8/5	Tue 26/5/19 Wed 25/7/9	Thu 26/7/2 Tue 25/8/5	,		03FS-20 days	
-	Demolish & relocate porch rtc/97/36 Demolish & relocate car body YLL797/36	NA 1 As Possible	28 days 28 days	Wed 25/7/9 Wed 25/7/9	Tue 25/8/5	Wed 25/7/9 Wed 25/7/9	Tue 25/8/5 Tue 25/8/5	Wed 25/7/9 Wed 25/7/9	Tue 25/8/5 Tue 25/8/5	0 days 0 days		03FS-20 days 03FS-20 days	
-	Demolish & relocate godown YLL797/35	NA 1 As Possible	28 days	Wed 25/7/9	Tue 25/8/5	Wed 25/7/9	Tue 25/8/5	Wed 25/7/9	Tue 25/8/5	-		03FS-20 days 03FS-20 days	3
	HC07 CH,A400.00~CH.A500.00	NA 1As Possible	131 days	Tue 25/7/22	Sat 25/11/29	Tue 25/7/22	Sat 25/11/29		Sat 25/11/29	0 days	•		
_	Sheetpiling & Temp. Drainage Diversion	NA h As Possible	35 days	Tue 25/7/22			Mon 25/8/25	Tue 25/7/22	Mon 25/8/25	-	2 1	05FS-15 days,	á,
								Critical Task		Rolled Up	0		
_	Task	Progress 🗖		Summary									External Tasks Group By Summary

Drain: {U/S}~{D/S},size+type,bedding,iengui(iii) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}


2025; Half 1 2025; Half 2 202 F M A M J J A S O N D J F M	6. Haif 1 2026. Haif 2 2027, Haif A A M J J A S O N D J F M A
e our	
uck	
ck	
ck illing machine	
e,1x lorry crane	
ip truck,2x labour	
labour	
gang,pump truck	
r,1x dump truck rane,1x Sheetpiling machine	
orary crossing	
Sheetpiling machine, 1x lorry crane	
x Excavator,1x dump truck,2x labour	
1x lorry crane,2x labour	
3x rebar fixers 3x carpenters	
1 gang.concrete mixers,pump truck	
3x rebar fixers 3x carpenters	
concrete mixers,1 gang,pump truck	
1x lorry crane, 1x Sheetpiling machine	
1x Sheetpiling machine,1x lorry crane	
1x Excavator, 1x dump truck, 2x labour	
1x lorry crane,2x labour	(A)
3x rebar fixers 3x carpenters	
I gang, concrete mixers, pump truck	
3x rebar fixers 3x carpenters	
concrete mixers,1gang,pump truck	
1x Excavator, 1x dump truck 1x lorry crane, 1x Sheetpiling m	achine
	0151 (1300
1x Sheetpiling machine,1x	orry crane

	Market and Annual An					C	UNTHAGT NO.	DC/2022/02 - DF	PROJECT P	ROGRAMME	IKS AT YUEN LUP	IG - STA	GE 2		
	sk Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack TR	VA Predecessors		2023	Half 2 2024, Half 1	2024, Half 2
110	Excavation and Lateral Support	NA 1 As Possible	35 days	Fri 25/8/8	Thu 25/9/11	Fri 25/8/8	Thu 25/9/11	Fn 25/8/8	Thu 25/9/11	0 days	2 109FS-18 days	K m	I I A S	ONDJFMAM	JJASONDJ
111 112	Ground and Edge Beams Install precast portion (ground beam)	NA 1 As Possible NA 1 As Possible	55 days	Mon 25/8/25	Sat 25/10/18		Sat 25/10/18	Mon 25/8/25	Sat 25/10/18	0 days					-
113	Rebar Fixing	NA TAS Possible	40 days 30 days	Mon 25/8/25 Tue 25/9/9	Fri 25/10/3 Wed 25/10/8	Mon 25/8/25 Tue 25/9/9	Fri 25/10/3 Wed 25/10/8	Mon 25/8/25 Tue 25/9/9	Fri 25/10/3 Wed 25/10/8	0 days 0 days	110FS-18 days 112FS-25 days				
114	Formwork Erection and Cast-in items	NA n As Possible	30 days	Fri 25/9/19	Sat 25/10/18	Fri 25/9/19	Sat 25/10/18	Fri 25/9/19	Sat 25/10/18	0 days					ŝ
115	Concreting	NA in As Possible	1 day	Mon 25/9/29		114FS-20 days									
116	Walls	NA   As Possible	40 days	Tue 25/9/30	Sat 25/11/8	Tue 25/9/30	Sat 25/11/8	Tue 25/9/30	Sat 25/11/8	0 days					
117	Rebar Fixing Formwork Erection and Cast-in items	NA h As Possible	30 days	Tue 25/9/30	Wed 25/10/29		Wed 25/10/29		Wed 25/10/29	0 days					
119	Concreting	NA n As Possible NA n As Possible	30 days 1 daγ	Fri 25/10/10 Mon 25/10/20	Sat 25/11/8 Mon 25/10/20	Fri 25/10/10 Mon 25/10/20	Sat 25/11/8 Mon 25/10/20	Fri 25/10/10 Mon 25/10/20	Sat 25/11/8 Mon 25/10/20	0 days 2 0 days 0					
120	Backfilling and Compaction	NA h As Possible	30 days	Tue 25/10/21	Wed 25/11/19		Wed 25/11/19		Wed 25/11/19	0 days (					
121	Removal of Sheetpiles	NA h As Possible	30 days	Fri 25/10/31	Sat 25/11/29	Fri 25/10/31	Sat 25/11/29	Fri 25/10/31	Sat 25/11/29	0 days (					
122	Demolish & relocate porch, hoarding YLL797/44	NA n As Possible	28 days	Mon 25/11/10	Sun 25/12/7	Mon 25/11/10		Mon 25/11/10	Sun 25/12/7	0 days 0	121FS-20 days				
123	Demolish & relocate porch YLL797/38,39 HC08 CH.A500,00~CH.A546.816	NA n As Possible	28 days	Mon 25/11/10	Sun 25/12/7	Mon 25/11/10		Mon 25/11/10		0 days 0	121FS-20 days				
124	Sheetpiling & Temp. Drainage Diversion	NA + As Possible NA + As Possible	116 days 25 days	Sun 25/11/23 Sun 25/11/23	Wed 26/3/18 Wed 25/12/17		Wed 26/3/18 Wed 25/12/17	Sun 25/11/23 Sun 25/11/23	Wed 26/3/18 Wed 25/12/17	0 days	12256 15 days				5
126	Excavation and Lateral Support	NA n As Possible	25 days	Fri 25/12/5	Mon 25/12/29		Mon 25/12/29	Fri 25/12/5	Mon 25/12/29	0 days 2 0 days 2					
127	Ground and Edge Beams	NA 1 As Possible	40 days	Wed 25/12/17	Sun 26/1/25	Wed 25/12/17		Wed 25/12/17		0 days 2	1251 5-15 0Bys				
128	Install precast portion (ground beam)	NA h As Possible	30 days	Wed 25/12/17	Thu 26/1/15	Wed 25/12/17	Thu 26/1/15	Wed 25/12/17	Thu 26/1/15	0 days 0	126FS-13 days				
129	Rebar Fixing	NA h As Possible	20 days	Sat 25/12/27	Thu 26/1/15	Sat 25/12/27	Thu 26/1/15	Sat 25/12/27	Thu 26/1/15	0 days 2	128FS-20 days				2 W 2
130	Formwork Erection and Cast-in items	NA h As Possible	20 days	Tue 26/1/6	Sun 26/1/25	Tue 26/1/6	Sun 26/1/25	Tue 26/1/6	Sun 26/1/25	0 days 2					
131	Concreting Walls	NA h As Possible	1 day	Fri 26/1/16	0 days 0	130FS-10 days									
133	Rebar Fixing	NA 1 As Possible NA 1 As Possible	30 days 20 days	Sat 26/1/17 Sat 26/1/17	Sun 26/2/15 Thu 26/2/5	Sat 26/1/17 Sat 26/1/17	Sun 26/2/15 Thu 26/2/5	Sat 26/1/17 Sat 26/1/17	Sun 26/2/15 Thu 26/2/5	0 days	121				
134	Formwork Erection and Cast-in items	NA 1 As Possible	20 days 20 days	Tue 26/1/27	Sun 26/2/15	Tue 26/1/27	Sun 26/2/15	Tue 26/1/27	Sun 26/2/15	0 days 2 0 days 2	131 133FS-10 days				
135	Concreting	NA n As Possible	1 day	Fri 26/2/6	0 days 2 0 days 0										
136	Backfilling and Compaction	NA h As Possible	30 days	Sat 26/2/7	Sun 26/3/8	Sat 26/2/7	Sun 26/3/8	Sat 26/2/7	Sun 26/3/8	0 days 0					
137	Removal of Sheetpiles	NA h As Possible	30 days	Tue 26/2/17	Wed 26/3/18	Tue 26/2/17	Wed 26/3/18	Tue 26/2/17	Wed 26/3/18	0 days 0	136FS-20 days				
138	Pedestrian & Vehicular Crossing no. 3 (Box Culvert no. 4)	Thu 26/7/2 o Later Than	45 days	Fri 26/2/27	Sun 26/4/12	Fri 26/2/27	Sun 26/4/12	Tue 26/5/19	Thu 26/7/2	81 days 4	,				
139	Demolish & relocate hoarding, wall YLL797/40 Demolish & relocate storage YLL797/42	NA 1 As Possible NA 1 As Possible	28 days	Fri 26/2/27	Thu 26/3/26	Fri 26/2/27	Thu 26/3/26	Fri 26/2/27	Thu 26/3/26	0 days 0	,	1			
141	HC09 CH.4546.816~CH.4611.404	NA 1 As Possible	28 days 92 days	Fri 26/2/27 Thu 26/3/12	Thu 26/3/26 Thu 26/6/11	Fri 26/2/27 Thu 26/3/12	Thu 26/3/26 Thu 26/6/11	Fri 26/2/27 Thu 26/3/12	Thu 26/3/26	0 days 0	137FS-20 days				
142	Sheetpiling & Temp. Drainage Diversion	NA h As Possible	25 days	Thu 26/3/12	Sun 26/4/5	Thu 26/3/12	Sun 26/4/5	Thu 26/3/12 Thu 26/3/12	Thu 26/6/11 Sun 26/4/5	0 days 0 days 1	139FS-15 days,				
143	Excavation and Lateral Support	NA n As Possible	25 days	Sun 26/3/22	Wed 26/4/15	Sun 26/3/22	Wed 26/4/15	Sun 26/3/22	Wed 26/4/15	0 days 1	,				
144	Base Slab	NA + As Possible	35 days	Wed 26/4/1	Tue 26/5/5	Wed 26/4/1	Tue 26/5/5	Wed 26/4/1	Tue 26/5/5	0 days					
145	Rebar Fixing	NA n As Possible	25 days	Wed 26/4/1	Sat 26/4/25	Wed 26/4/1	Sat 26/4/25	Wed 26/4/1	Sat 26/4/25	0 days 1	143FS-15 days				
146	Formwork Erection and Cast-in items	NA h As Possible	25 days	Sat 26/4/11	Tue 26/5/5	Sat 26/4/11	Tue 26/5/5	Sat 26/4/11	Tue 26/5/5	0 days 1	145FS-15 days				
147	Concreting Walls and Roof Slab	NA h As Possible	1 day	Tue 26/4/21	0 days 0	146FS-15 days									
149	Rebar Fixing	NA 1 As Possible NA 1 As Possible	35 days 25 days	Wed 26/4/22 Wed 26/4/22	Tue 26/5/26 Sat 26/5/16	Wed 26/4/22 Wed 26/4/22	Tue 26/5/26 Sat 26/5/16	Wed 26/4/22 Wed 26/4/22	Tue 26/5/26 Sat 26/5/16	0 days	147		0		
150	Formwork Erection and Cast-in items	NA 1 As Possible	25 days 25 days	Sat 26/5/2	Tue 26/5/26	Sat 26/5/2	Tue 26/5/26	Sat 26/5/2	Tue 26/5/26	0 days 1 0 days 1	147 149FS-15 days				
151	Concreting	NA h As Possible	1 day	Tue 26/5/12	0 days 0										
152	Backfilling and Compaction	NA 1 As Possible	20 days	Wed 26/5/13	Mon 26/6/1	Wed 26/5/13	Mon 26/6/1	Wed 26/5/13	Mon 26/6/1	0 days 0					
153	Removal of Sheetpiles	NA in As Possible	20 days	Sat 26/5/23	Thu 26/6/11	Sat 26/5/23	Thu 26/6/11	Sat 26/5/23	Thu 26/6/11	0 days 0	152FS-10 days				
154	Facing stone	Thu 26/7/2 o Later Than	21 days	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	0 days 0					
155	ABWF works Bedding works	Thu 26/7/2 o Later Than Thu 26/7/2 o Later Than	21 days	Fri 26/6/12 Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	0 days 0					
157	Drainage Channel Works (West)	NA I As Possible	21 days 847 days	Fri 24/3/8	Thu 26/7/2 Thu 26/7/2	Fri 26/6/12 Fri 24/3/8	Thu 26/7/2 Thu 26/7/2	Fri 26/6/12 Wed 25/6/25	Thu 26/7/2 Thu 26/7/2	0 days 0 0 days	153				
158	HC11 CH A674 419~CH A740 619 (Ex. CH Str. Assessment)	Thu 26/7/2 o Later Than	30 days	Fri 24/3/8	Sat 24/4/6	Fri 24/3/8	Sat 24/4/6	Wed 25/6/25 Wed 26/6/3	Thu 26/7/2	817 days 0	19				
160	Demolish ex. Geotechnical feature 6NE-B/R19	NA 1 As Possible	44 days	Wed 25/6/25	Thu 25/8/7	Wed 25/6/25	Thu 25/8/7	Wed 25/6/25	Thu 25/8/7	0 days 0				and a second	
161	Demolish ex, Geotechnical feature 6NE-B/R19	NA n As Possible	44 days	Wed 25/6/25	Thu 25/8/7	Wed 25/6/25	Thu 25/8/7	Wed 25/6/25	Thu 25/8/7	0 days 0	\\WingTatNasC				
162	Demolish & relocate boundary wall, platform, gate YLL797/46 HC12 CH.A740.619~CH.A863.619	NA n As Possible	44 days	Wed 25/6/25	Thu 25/8/7	Wed 25/6/25	Thu 25/8/7	Wed 25/6/25	Thu 25/8/7	0 days 0	\\WingTatNasC				
163	Sheetpiling & Temp. Drainage Diversion	NA 1 As Possible	202 days	Thu 25/7/24	Tue 26/2/10	Thu 25/7/24	Tue 26/2/10	Thu 25/7/24	Tue 26/2/10	0 days					
165	Excavation and Lateral Support	NA ה As Possible NA ה As Possible	56 days 56 days	Thu 25/7/24 Sun 25/8/24	Wed 25/9/17 Sat 25/10/18	Thu 25/7/24 Sun 25/8/24	Wed 25/9/17 Sat 25/10/18	Thu 25/7/24 Sun 25/8/24	Wed 25/9/17 Sat 25/10/18	0 days 2 0 days 2					
166	Ground and Edge Beams	NA As Possible	68 days	Wed 25/9/24	Sun 25/11/30		Sun 25/11/30	Wed 25/9/24		0 days 2 0 days	164FS-25 days				
167	Install precast portion (ground beam)	NA n As Possible	50 days	Wed 25/9/24	Wed 25/11/12		Wed 25/11/12		Wed 25/11/12	0 days 0	165FS-25 days		. 1		
168	Rebar Fixing	NA n As Possible	36 days	Tue 25/10/14	Tue 25/11/18	Tue 25/10/14	Tue 25/11/18	Tue 25/10/14	Tue 25/11/18	0 days 2					
169	Formwork Erection and Cast-in items	NA n As Possible	36 days	Sun 25/10/26	Sun 25/11/30	Sun 25/10/26	Sun 25/11/30	Sun 25/10/26	Sun 25/11/30	0 days 2	168FS-24 days				1
170	Concreting Walls	NA n As Possible	1 day	Fri 25/11/7	0 days 0	169FS-24 days									
172	Rebar Fixing	NA 1 As Possible NA 1 As Possible	48 days 36 days	Sat 25/11/8 Sat 25/11/8	Thu 25/12/25 Sat 25/12/13	Sat 25/11/8 Sat 25/11/8	Thu 25/12/25 Sat 25/12/13	Sat 25/11/8 Sat 25/11/8	Thu 25/12/25 Sat 25/12/13	0 days	170				
173	Formwork Erection and Cast-in items	NA h As Possible	36 days	Thu 25/11/20	Thu 25/12/25	Thu 25/11/20	Sat 25/12/15 Thu 25/12/25	Thu 25/11/20	Sat 25/12/13 Thu 25/12/25	0 days 2 0 days 2					
174	Concreting	NA n As Possible	l day	Tue 25/12/2	Tue 25/12/23	Tue 25/12/2	Tue 25/12/23	Tue 25/12/2	Tue 25/12/25	0 days 2 0 days 0	,				
175	Backfilling and Compaction	NA in As Possible	45 days	Wed 25/12/3	Fri 26/1/16	Wed 25/12/3	Fri 26/1/16	Wed 25/12/3	Fri 26/1/16	0 days 0					
175	Removal of Sheetpiles	NA h As Possible	45 days	Sun 25/12/28	Tue 26/2/10	Sun 25/12/28	Tue 26/2/10	Sun 25/12/28	Tue 26/2/10	0 days 0	175FS-20 days				
177	HC13 CH_A863.619~CH_A905.630	NA 1 As Possible	161 days	Thu 26/1/22	Wed 26/7/1	Thu 26/1/22	Wed 26/7/1	Thu 26/1/22	Wed 26/7/1	0 days					
178	Sheetpiling & Temp, Drainage Diversion	NA h As Possible	44 days	Thu 26/1/22	Fri 26/3/6	Thu 26/1/22	Fri 26/3/6	Thu 26/1/22	Fri 26/3/6	0 days 2	,				
180	Excavation and Lateral Support Ground and Edge Beams	NA n As Possible NA n As Possible	44 days 70 days	Fri 26/2/13 Sat 26/3/7	Sat 26/3/28 Fri 26/5/15	Fri 26/2/13	Sat 26/3/28	Fri 26/2/13	Sat 26/3/28	0 days 2	178FS-22 days				
181	Install precast portion (ground beam)	NA 1 As Possible NA 1 As Possible	45 days	Sat 26/3/7 Sat 26/3/7	Mon 26/4/20	Sat 26/3/7 Sat 26/3/7	Fri 26/5/15 Mon 26/4/20	Sat 26/3/7 Sat 26/3/7	Fri 26/5/15 Mon 26/4/20	0 days 0 days 0	179FS-22 days				
182	Rebar Fixing	NA h As Possible	30 days	Wed 26/4/1	Thu 26/4/30	Wed 26/4/1	Thu 26/4/30	Wed 26/4/1	Thu 26/4/20	0 days 0 0 days 2	1/9FS-22 days 181FS-20 days				
183	Formwork Erection and Cast-in items	NA n As Possible	30 days	Thu 26/4/16	Fri 26/5/15	Thu 26/4/16	Fri 26/5/15	Thu 26/4/16	Fri 26/5/15	0 days 2	182FS-15 days				
184	Concreting	NA n As Possible	l day	Fri 26/5/1	0 days 0										
185	Walls	NA + As Possible	30 days	Sat 26/5/2	Sun 26/5/31	Sat 26/5/2	Sun 26/5/31	Sat 26/5/2	Sun 26/5/31	0 days	·				
186	Rebar Fixing	NA h As Possible	20 days	Sat 26/5/2	Thu 26/5/21	Sat 26/5/2	Thu 26/5/21	Sat 26/5/2	Thu 26/5/21	0 days 2					
187	Formwork Erection and Cast-in items Concreting	NA h As Possible	20 days	Tue 26/5/12	Sun 26/5/31	Tue 26/5/12	Sun 26/5/31	Tue 26/5/12	Sun 26/5/31	0 days 2	186FS-10 days				
189	Backfilling and Compaction	NA n As Possible NA n As Possible	1 day 30 days	Fri 26/5/22 Sat 26/5/23	Fri 26/5/22 Sup 26/6/21	Fri 26/5/22 Sat 26/5/23	Fri 26/5/22	Fri 26/5/22	Fri 26/5/22	0 days 0	,				
190	Removal of Sheetpiles		30 days 30 days	Sat 26/5/23 Tue 26/6/2	Sun 26/6/21 Wed 26/7/1	Sat 26/5/23 Tue 26/6/2	Sun 26/6/21 Wed 26/7/1	Sat 26/5/23 Tue 26/6/2	Sun 26/6/21 Wed 26/7/1	0 days 0 0 days 0					
191	Facing stone	Thu 26/7/2 o Later Than	21 days	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	0 days 0 0 days 0					
192	ABWF works	Thu 26/7/2 o Later Than	21 days	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	0 days 0					9 9 9
	<sup>′</sup> Task									•					
		Progress 💻		Summary	/	~	Rolled Up	Critical Task		Rolled Up Pr	naress literation		External T	asks	Group By Summary
vision : 9.0	Date: 31 May 2024				- <b>T</b> - 1	Colonities and the second				12	greas				
vision : 9.0	Date: 31 May 2024 Critical Task	Milestone 🔶	•	Rolled Up	o Task		] Rolled Up	Milestone 🔇	>	Split	-	saas.	Design Fu		Deadline




											PROJECT PR	ROGRAMME					
D Task I	Name			onstraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA Pred			2023, Half 2 2024, Half 1 A S O N D J F M A M	2024, Half 2
3	Bedding works		u 26/7/2 o Li		21 days	Fn 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	Fn 26/6/12	Thu 26/7/2	0 days	0 1908	S-20 days	N A A		1717101010101
2																	
Sectio				s Possible	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Mon 26/8/31	0 days	0		4		
	ccess date of Portion D	-		s Possible	210 days	Tue 23/5/30	Mon 23/12/25		Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	0 days		ngTatNasC	-	and a second	
	ection VII (Ha Che - Fam Kam Road)	Tue	25/8/26 ola		820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	0 \\W	ngTatNasC	4		
`	ite Establishment			s Possible	389 days	Tue 23/9/12	Fri 24/10/4	Tue 23/9/12	Fri 24/10/4	Fri 23/9/22	Mon 26/8/31	10 days	0 11146	Tables		**************************************	
	Public Liaison and Negotiation with Village Rep. [A]			s Possible	104 days	Tue 23/9/12	Sun 23/12/24	Tue 23/9/12	Sun 23/12/24	Fri 23/9/22	Wed 24/1/3	10 days		ngTatNasC			
	Initial Survey			s Possible	285 days	Mon 23/12/25	Fri 24/10/4	Mon 23/12/25	Fri 24/10/4	Thu 24/1/4	Mon 24/10/14	10 days		1 day,S		-	1
	Initial Safety & Environmental measures			s Possible	91 days	Mon 23/12/25	Sun 24/3/24	Mon 23/12/25	Sun 24/3/24	Thu 25/12/4	Wed 26/3/4	710 days		1 day,5		· · · · · · · · · · · · · · · · · · ·	
	Setup of instrumentation and monitoring			s Possible	60 days	Mon 24/3/25	Thu 24/5/23	Mon 24/3/25	Thu 24/5/23	Thu 26/3/5	Sun 26/5/3	710 days	08				A borist
	Tree Survey [A]			s Possible	60 days	Mon 24/3/25	Thu 24/5/23	Mon 24/3/25	Thu 24/5/23	Thu 26/3/5	Sun 26/5/3	710 days	0 8				Building Surveyo
_	Condition Survey			s Possible	60 days	Fri 24/5/24	Mon 24/7/22	Fri 24/5/24	Mon 24/7/22	Fn 26/7/3	Mon 26/8/31	770 days	0 9,10				Competent Perso
_	UU detection			s Possible	60 days	Fri 24/5/24	Mon 24/7/22	Fri 24/5/24	Mon 24/7/22	Mon 26/5/4	Thu 26/7/2	710 days	0 9,10				2x labou
_	Site Clearance			s Possible	60 days	Tue 24/7/23	Fri 24/9/20	Tue 24/7/23	Fri 24/9/20	Fri 26/7/3	Mon 26/8/31	710 days	0 12			1	ZX IdDOU
	emporary Traffic Arrangement			s Possible	281 days	Mon 23/12/25	Mon 24/9/30	###########	Mon 24/9/30	*********		0 days	0 255			· ·	
	Application of XP			s Possible	251 days	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25		0 days	0 2FS-			4	
	Submission of TTA and Arrange TMLG			s Possible	251 days	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25		0 days	0 2FS-				
	Approval of TTA			s Possible	30 days	Sun 24/9/1	Mon 24/9/30	Sun 24/9/1	Mon 24/9/30	Sun 24/9/1	Mon 24/9/30	0 days	0 15,1				
	Drain Laying Works			s Possible	684 days	Fri 23/10/13	Tue 25/8/26	Fri 23/10/13	Tue 25/8/26	Fri 23/10/13	Tue 25/8/26	0 days					
	PMI022 Alternative methodology design for drainage of Kam Road (impact to be ascertained)	hannel underneath Fan Fri 2		Start No arlier Than	354 days	Fri 23/10/13	Mon 24/9/30	Fri 23/10/13	Mon 24/9/30	Fri 23/10/13	Mon 24/9/30	0 days	0			1 Manual Manhood Manual Land	
_	Protection to ex. Dongjiang Water Main			s Possible	14 days	Tue 24/10/1	Mon 24/10/14	Tue 24/10/1	Mon 24/10/14	Tue 24/10/1	Mon 24/10/14	0 days	0 17,1				đ. 1
	HC10 CH.A611.404 - CH A674.419 (Fan Kam Road)			s Possible	253 days	Tue 24/10/15	Tue 25/6/24	Tue 24/10/15	Tue 25/6/24	Tue 24/10/15		0 days					
-	Mobilisation of plant			s Possible	14 days	Tue 24/10/15	Mon 24/10/28		Mon 24/10/28		Mon 24/10/28	0 days	0 20,1	7,6			1
	Installation of pipe roofing			s Possible	55 days	Tue 24/10/29	Sun 24/12/22	Tue 24/10/29	Sun 24/12/22	Tue 24/10/29	Sun 24/12/22	0 days	10 22				
-	Demolition of existing drainage structure			s Possible	32 days	Mon 24/12/23	Thu 25/1/23	Mon 24/12/23	Thu 25/1/23	Mon 24/12/23		0 days	3 23			1	
-	Installation of temporary support			s Possible	32 days	Fri 25/1/24	Mon 25/2/24	Fri 25/1/24	Mon 25/2/24	Fri 25/1/24	Mon 25/2/24	0 days	5 24				
	Construction of alternative box-culvert			s Possible	80 days	Tue 25/2/25	Thu 25/5/15	Tue 25/2/25	Thu 25/5/15	Tue 25/2/25	Thu 25/5/15	0 days	10 25				3
	Removal of temporary support			s Possible	30 days	Fri 25/5/16	Sat 25/6/14	Fri 25/5/16	Sat 25/6/14	Fri 25/5/16	Sat 25/6/14	0 days	3 26				3
_	Demoblisation			s Possible	10 days	Sun 25/6/15	Tue 25/6/24	Sun 25/6/15	Tue 25/6/24	Sun 25/6/15	Tue 25/6/24	0 days	0 27				3
	CCTV inspection			s Possible	28 days	Wed 25/6/25	Tue 25/7/22	Wed 25/6/25	Tue 25/7/22	Wed 25/6/25	Tue 25/7/22	0 days	4 28				8
_	Reinstatement	Tue	25/8/26 ola		35 days	Wed 25/7/23	Tue 25/8/26	Wed 25/7/23	Tue 25/8/26	Wed 25/7/23	Tue 25/8/26	0 days	5 32				1
		100			/*	, ,											
Sectio	on V		NA JAs	s Possible	1009 days	Mon 23/5/29	Mon 26/3/2	Mon 23/5/29	Mon 26/3/2	Mon 23/5/29	Mon 26/8/31	0 days			S. Marine		
	ccess date of Portion E1	Mon	26/1/26 o La		0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	0 days	0 \\Wi	ngTatNasC	5/29		8
	ection V (Shan Ha Tsuen - Shan Ha Road)		26/1/26 ola		973 days	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days		ngTatNasC	*		
	lanned Completion Day		in 26/3/2 o La		35 days	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	0 days	0 3	,	11		-
	ite Establishment			s Possible	873 days	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	0 days					
_	Prepare and Accept Temp, Works Design and Method	Statement [A] Mo	in 26/3/2 o La		753 days	Tue 23/9/26	Fri 25/10/17	Tue 23/9/26	Fri 25/10/17	Tue 23/9/26	Fri 25/10/17	0 days	0 \\Wi	ngTatNasC		*	And the second s
-	Public Liaison and Negotiation with Village Rep. [A]			s Possible	104 days	Tue 23/9/12	Sun 23/12/24	Tue 23/9/12	Sun 23/12/24	Sun 23/9/24	Fri 24/1/5	12 days		ngTatNasC			1
_	Initial Survey [A]	Мо	in 26/3/2 ola		873 days	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	0 days	0 2F\$-	· .	1×	La particular a la constante de	
_	[EWN011] Objection and additional request of Village			s Possible	85 days	Mon 23/12/25	Mon 24/3/18	Mon 23/12/25	Mon 24/3/18	Sat 24/1/6	Sat 24/3/30	12 days	0 7			* 1-	1
-	(EWN011) Objection and additional request of Village R	1.55		s Possible	30 days	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	Sun 24/3/31	Mon 24/4/29	12 days	0 9			Till.	
_	Initial Safety & Environmental measures [A]	• 58		s Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0 17FF				3
	Setup of instrumentation and monitoring [A]			s Possible	45 days	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	0 days	0 17FF				
-	Tree Survey [A]			s Possible	45 days	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	0 days	0 17FF				rborist
	UU detection [A]			s Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0 17FF				ompetent Person (UU)
_	Site Clearance [A]			s Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0 21FF			42	labour, 1 grab truck
т	emporary Traffic Arrangement				337 days				Mon 24/4/29	Mon 23/5/29	Mon 24/4/29	0 days					1
	Application of XP [A]		NA hAs	s Possible	307 days	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	0 days	0 2FS-	1 day	THE THE		3
_	Submission of TTA and Arrange TMLG [A]		NA 1 As	s Possible	307 days	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	0 days	0 2FS-	1 day			
	Approval of TTA [A]		NA 1 As	s Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0 19,2	),9	1	The second secon	
0	train Laying Works		NA 1As	s Possible	672 days	Tue 24/4/30	Mon 26/3/2	Tue 24/4/30	Mon 26/3/2	Tue 24/4/30	Mon 26/3/2	0 days					
_	SHT A3A~SHT A04,1500PC,8,L=49.29,D=3,65			s Possible	161 days	Tue 24/4/30	Mon 24/10/7	Tue 24/4/30	Mon 24/10/7	Tue 24/4/30	Mon 24/10/7	0 days				Ŭ Ŭ	
_	Stage 1		NA 1As	s Possible	83 days	Tue 24/4/30	Sun 24/7/21	Tue 24/4/30	Sun 24/7/21	Tue 24/4/30	Sun 24/7/21	0 days					
_	TTA Implementation (trial run) [A]			s Possible	7 days	Tue 24/4/30	Mon 24/5/6	Tue 24/4/30	Mon 24/5/6	Tue 24/4/30	Mon 24/5/6	0 days	0 17,2	1,12,14,15,		1	
_	Breaking Ground [A]			s Possible	14 days	Sun 24/5/5	Sat 24/5/18	Sun 24/5/5	Sat 24/5/18	Sun 24/5/5	Sat 24/5/18	0 days		-2 days			1x Excavator with breaker
	Excavation and Lateral Support			s Possible	18 days	Fri 24/5/17	Mon 24/6/3	Fri 24/5/17	Mon 24/6/3	Fri 24/5/17	Mon 24/6/3	0 days		-2 days		1 1	Lx Excavator
	Drain Laying			s Possible	20 days	Sun 24/6/2	Fri 24/6/21	Sun 24/6/2	Fri 24/6/21	Sun 24/6/2	Fri 24/6/21	0 days		-2 days			3x drainlayer,2x labo
-	Bedding and Backfilling			s Possible	12 days	Thu 24/6/20	Mon 24/7/1	Thu 24/6/20	Mon 24/7/1	Thu 24/6/20	Mon 24/7/1	0 days		-2 days			1x Excavator
-	Manhole Construction			s Possible	12 days	Sun 24/6/30	Thu 24/7/11	Sun 24/6/30	Thu 24/7/11	Sun 24/6/30	Thu 24/7/11	0 days		-2 days			3x carpenter,2x lat
_	Reinstatement			s Possible	8 days	Fri 24/7/12	Fri 24/7/19	Fri 24/7/12	Fri 24/7/19	Fri 24/7/12	Fri 24/7/19	0 days	0 30				1x Excavator, 1x d
	TTA Removal			s Possible	2 days	Sat 24/7/20	Sun 24/7/21	Sat 24/7/20	Sun 24/7/21	Sat 24/7/20	Sun 24/7/21	0 days	0 31				T.
_	Stage 2			s Possible	78 days	Mon 24/7/22	Mon 24/10/7	Mon 24/7/22	Mon 24/10/7	Mon 24/7/22	Mon 24/10/7	0 days					
-	TTA Implementation			s Possible	4 days	Mon 24/7/22	Thu 24/7/25	Mon 24/7/22	Thu 24/7/25	Mon 24/7/22	Thu 24/7/25	0 days	0 32				
	Breaking Ground			s Possible	14 days	Wed 24/7/24	Tue 24/8/6	Wed 24/7/24	Tue 24/8/6	Wed 24/7/24	Tue 24/8/6	0 days		-2 days			1x Excavator w
-	Excavation and Lateral Support			s Possible	18 days	Mon 24/8/5	Thu 24/8/22	Mon 24/8/5	Thu 24/8/22	Mon 24/8/5	Thu 24/8/22	0 days		-2 days			1x Excavator
-	Drain Laying			s Possible	18 days	Wed 24/8/21	Sat 24/9/7	Wed 24/8/21	Sat 24/9/7	Wed 24/8/21	Sat 24/9/7	0 days		-2 days			3x drainlay
_	Bedding and Backfilling			s Possible	12 days	Fri 24/9/6	Tue 24/9/17	Fri 24/9/6	Tue 24/9/17	Fri 24/9/6	Tue 24/9/17	0 days		-2 days			1x Excava
-	Manhole Construction			s Possible	12 days 12 days	Mon 24/9/15	Fri 24/9/27	Mon 24/9/16	Fri 24/9/27	Mon 24/9/16	Fri 24/9/27	0 days		-2 days			3x carp
_	Reinstatement			s Possible	8 days	Sat 24/9/28	Sat 24/10/5	Sat 24/9/28	Sat 24/10/5	Sat 24/9/28	Sat 24/10/5	0 days	0 39				1x Exca
_	TTA Removal			s Possible	2 days	Sun 24/10/6	Mon 24/10/7	Sun 24/10/6	Mon 24/10/7	Sun 24/10/6	Mon 24/10/7	0 days	0 40				1
-	SHT.A03~SHT A3A,1500PC,B,L=8.59,D=3.65			s Possible	62 days	Tue 24/10/8	Sun 24/12/8	Tue 24/10/8	Sun 24/12/8	Tue 24/10/8	Sun 24/12/8	0 days					
_	TTA Implementation			s Possible	4 days	Tue 24/10/8	Fri 24/10/11	Tue 24/10/8	Fri 24/10/11	Tue 24/10/8	Fri 24/10/11	0 days	0 41				2
-	Breaking Ground			s Possible	4 days 12 days	Thu 24/10/10	Mon 24/10/11	Thu 24/10/10	Mon 24/10/11		Mon 24/10/11	0 days		-2 days			Ix E
-	Excavation and Lateral Support			s Possible	12 days 16 days	Sun 24/10/20	Mon 24/11/4	Sun 24/10/10	Mon 24/11/4	Sun 24/10/20	Mon 24/11/4	0 days		-2 days			.1x
	Drain Laying			s Possible	16 days 14 days	Sun 24/10/20 Sun 24/11/3	Sat 24/11/16	Sun 24/10/20 Sun 24/11/3	Sat 24/11/16	Sun 24/10/20 Sun 24/11/3	Sat 24/11/16	0 days		-2 days -2 days			
	Bedding and Backfilling			s Passible	8 days	Fri 24/11/15	Sat 24/11/10 Fri 24/11/22	Fri 24/11/15	Fri 24/11/22	Fri 24/11/15	Fn 24/11/10	0 days 0 days		-2 days			
_						Thu 24/11/15	Sat 24/11/22	Thu 24/11/15	Fri 24/11/22 Sat 24/11/30	Thu 24/11/15	Fil 24/11/22 Sat 24/11/30	0 days 0 days		-2 days -2 days			
_	Manhole Construction Rejustatement			s Possible s Possible	10 days	Sun 24/11/21	Sat 24/11/30 Fri 24/12/6	Sun 24/11/21	Fri 24/12/6	Sun 24/11/21	Sat 24/11/30 Fn 24/12/6		0 48	2 udys		1	4
	Reinstatement TTA Removal			s Possible s Possible	6 days 2 days	Sun 24/12/1 Sat 24/12/7	Fri 24/12/6 Sun 24/12/8	Sun 24/12/1 Sat 24/12/7	Sun 24/12/8	Sun 24/12/1 Sat 24/12/7	Sun 24/12/6	0 days 0 days	0 48				- E
_					2 days 107 days			Sat 24/12/7 Mon 24/12/9	Sun 24/12/8 Tue 25/3/25	Sat 24/12/7 Mon 24/12/9		0 days 0 days	0 49				3
	SHT A02~SHT A03,1500PC, T,L=32.82,D=3.6		INA TAS	s Possible	TO, GAÀ2	Mon 24/12/9	Tue 25/3/25	191011 24/12/9	Tue 20/3/20	141011 24/12/9	Tue 23/3/23	0 days					3
	- Task						3	G./2	D-IL-11	Critical Task		Dell-11	Drees	-		ternal Tasks	Group Bu Cum
		Pro	gress			Summary		*	<ul> <li>Kollea Up</li> </ul>	CHUCH I JSK		<ul> <li>Kollea Ob</li> </ul>	Progress		EX	CITICITIC TOTAL	Group By Summar
9.0	Date: 31 May 2024	Contraction of the local data	estone	· · · · · · · · · · · · · · · · · · ·		Rolled Up				Milestone <	0	Split				oject Summary	Deadline

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}




	Tack Manos	1							PROJECT P	ROVEMENT WORK		G - STAGE	L 2			
	Task Name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack TRA	A Predecessors	Half 1 A M J		23, Half 2 SONE	2024, Half D J F M A	
3	Stage 1 TTA Implementation	NA 1 As Possible NA 1 As Possible	55 days 4 days	Mon 24/12/9 Mon 24/12/9	Sat 25/2/1 Thu 24/12/12	Mon 24/12/9 Mon 24/12/9	Sat 25/2/1 Thu 24/12/12	Mon 24/12/9 Mon 24/12/9	Sat 25/2/1 Thu 24/12/12	0 days 0 days 0	50					
	Breaking Ground	NA h As Possible	10 days	Wed 24/12/11		Wed 24/12/11	Fri 24/12/20	Wed 24/12/11	Fri 24/12/12	0 days 0 0 days 1	50 53FS-2 days					ŝ
	Excavation and Lateral Support	NA h As Possible	12 days	Thu 24/12/19	Mon 24/12/30		Mon 24/12/30	Thu 24/12/19	Mon 24/12/30	0 days 2						1
0	Drain Laying	NA h As Possible	11 days	Sun 24/12/29	Wed 25/1/8	Sun 24/12/29	Wed 25/1/8	Sun 24/12/29	Wed 25/1/8	0 days 2	55FS-2 days					
	Bedding and Backfilling	NA h As Possible	8 days	Tue 25/1/7	Tue 25/1/14	Tue 25/1/7	Tue 25/1/14	Tue 25/1/7	Tue 25/1/14	0 days 0						1
-	Manhole Construction Reinstatement	NA n As Possible NA n As Possible	10 days 8 days	Mon 25/1/13 Thu 25/1/23	Wed 25/1/22 Thu 25/1/30	Mon 25/1/13 Thu 25/1/23	Wed 25/1/22 Thu 25/1/30	Mon 25/1/13	Wed 25/1/22	0 days 1						1
_	TTA Removal	NA 1 As Possible	2 days	Fri 25/1/31	Sat 25/2/1	Fri 25/1/31	Sat 25/2/1	Thu 25/1/23 Fri 25/1/31	Thu 25/1/30 Sat 25/2/1	0 days 0 0 days 0						
	Stage 2	NA + As Possible	52 days	Sun 25/2/2	Tue 25/3/25	Sun 25/2/2	Tue 25/3/25	Sun 25/2/2	Tue 25/3/25	0 days	55					8
	TTA Implementation	NA hAs Possible	4 days	Sun 25/2/2	Wed 25/2/5	Sun 25/2/2	Wed 25/2/5	Sun 25/2/2	Wed 25/2/5	0 days 0	60					1
_	Breaking Ground	NA hAs Possible	10 days	Tue 25/2/4	Thu 25/2/13	Tue 25/2/4	Thu 25/2/13	Tue 25/2/4	Thu 25/2/13	0 days 🛛 🐧	62FS-2 days					1
_	Excavation and Lateral Support Drain Laying	NA h As Possible	11 days	Wed 25/2/12	Sat 25/2/22	Wed 25/2/12	Sat 25/2/22	Wed 25/2/12	Sat 25/2/22	0 days 2	63FS-2 days					÷.
-	Bedding and Backfilling	NA 1 As Possible NA 1 As Possible	9 days 8 days	Fri 25/2/21 Fri 25/2/28	Sat 25/3/1 Fri 25/3/7	Fri 25/2/21 Fri 25/2/28	Sat 25/3/1 Fri 25/3/7	Fri 25/2/21 Fri 25/2/28	Sat 25/3/1 Fri 25/3/7	0 days 2 0 days 0	64FS-2 days 65FS-2 days					
-	Manhole Construction	NA h As Possible	10 days	Thu 25/3/6	Sat 25/3/15	Thu 25/3/6	Sat 25/3/15	Thu 25/3/6	Sat 25/3/15	0 days 0						
	Reinstatement	NA 1 As Possible	8 days	Sun 25/3/16	Sun 25/3/23	Sun 25/3/16	Sun 25/3/23	Sun 25/3/16	Sun 25/3/23	0 days 0	67					
_	TTA Removal	NA h As Possible	2 days	Mon 25/3/24	Tue 25/3/25	Mon 25/3/24	Tue 25/3/25	Mon 25/3/24	Tue 25/3/25	0 days 0	68					1
	SHT,A04~SHT,A05,1500PC,B,L=81.31,D=3,44	NA + As Possible	176 days	Wed 25/3/26	Wed 25/9/17		Wed 25/9/17	Wed 25/3/26	Wed 25/9/17	0 days						
_	Stage 1 TTA Implementation	NA 1 As Possible NA 1 As Possible	60 days	Wed 25/3/26	Sat 25/5/24	Wed 25/3/26	Sat 25/5/24	Wed 25/3/26	Sat 25/5/24	0 days						1
	Breaking Ground	NA 1As Possible	4 days 12 days	Wed 25/3/26 Fri 25/3/28	Sat 25/3/29 Tue 25/4/8	Wed 25/3/26 Fri 25/3/28	Sat 25/3/29 Tue 25/4/8	Wed 25/3/26 Fri 25/3/28	Sat 25/3/29 Tue 25/4/8	0 days 0 0 days 1	69 72FS-2 days					8
	Excavation and Lateral Support	NA 1 As Possible	14 days	Mon 25/4/7	Sun 25/4/20	Mon 25/4/7	Sun 25/4/20	Mon 25/4/7	Sun 25/4/20	0 days 1 0 days 2	73FS-2 days					
	Drain Laying	NA 1 As Possible	12 days	Sat 25/4/19	Wed 25/4/30	Sat 25/4/19	Wed 25/4/30	Sat 25/4/19	Wed 25/4/30	0 days 2	74FS-2 days					
	Bedding and Backfilling	NA n As Possible	8 days	Tue 25/4/29	Tue 25/5/6	Tue 25/4/29	Tue 25/5/6	Tue 25/4/29	Tue 25/5/6	0 days 0	75FS-2 days					
_	Manhole Construction Reinstatement	NA 1 As Possible	10 days	Mon 25/5/5	Wed 25/5/14	Mon 25/5/5	Wed 25/5/14	Mon 25/5/5	Wed 25/5/14	0 days 1	76FS-2 days					8
	Reinstatement TTA Removal	NA h As Possible NA h As Possible	8 days	Thu 25/5/15 Fri 25/5/23	Thu 25/5/22	Thu 25/5/15	Thu 25/5/22	Thu 25/5/15	Thu 25/5/22	0 days 0	77					1
	Stage 2	NA 1 As Possible	2 days 58 days	Sun 25/5/23	Sat 25/5/24 Mon 25/7/21	Fri 25/5/23 Sun 25/5/25	Sat 25/5/24 Mon 25/7/21	Fri 25/5/23 Sun 25/5/25	Sat 25/5/24 Mon 25/7/21	0 days 0 0 days	78					
-	TTA Implementation	NA hAs Possible	4 days	Sun 25/5/25	Wed 25/5/28		Wed 25/5/28	Sun 25/5/25	Wed 25/5/28	0 days 0	79					() ()
	Breaking Ground	NA h As Possible	10 days	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	Tue 25/5/27	Thu 25/6/5	0 days 1	81FS-2 days					ê
	Excavation and Lateral Support	NA h As Possible	14 days	Wed 25/6/4	Tue 25/6/17	Wed 25/6/4	Tue 25/6/17	Wed 25/6/4	Tue 25/6/17	0 days 2	82FS-2 days					
_	Drain Laying	NA h As Possible	12 days	Mon 25/6/16	Fri 25/6/27	Mon 25/6/16	Fri 25/6/27	Mon 25/6/16	Fri 25/6/27	0 days 2	83FS-2 days					8
-	Bedding and Backfilling Manhole Construction	NA ה As Possible NA ה As Possible	8 days	Thu 25/6/26	Thu 25/7/3	Thu 25/6/26	Thu 25/7/3	Thu 25/6/26	Thu 25/7/3	0 days 0	84FS-2 days					1
-	Reinstatement	NA 1 As Possible	10 days 8 days	Wed 25/7/2 Sat 25/7/12	Fri 25/7/11 Sat 25/7/19	Wed 25/7/2 Sat 25/7/12	Fri 25/7/11 Sat 25/7/19	Wed 25/7/2 Sat 25/7/12	Fri 25/7/11 Sat 25/7/19	0 days 1 0 days 0	85FS-2 days 86	1				
	TTA Removal	NA n As Possible	2 days	Sun 25/7/20	Mon 25/7/21	Sun 25/7/20	Mon 25/7/21	Sun 25/7/20	Mon 25/7/21	0 days 0 0 days 0	87					
	Stage 3	NA 1 As Possible	58 days	Tue 25/7/22	Wed 25/9/17	Tue 25/7/22	Wed 25/9/17	Tue 25/7/22	Wed 25/9/17	0 days	0.					
	TTA Implementation	NA h As Possible	4 days	Tue 25/7/22	Fri 25/7/25	Tue 25/7/22	Fri 25/7/25	Tue 25/7/22	Fri 25/7/25	0 days 0	88	1				
_	Breaking Ground	NA hAs Possible	10 days	Thu 25/7/24	Sat 25/8/2	Thu 25/7/24	Sat 25/8/2	Thu 25/7/24	\$at 25/8/2	0 days 1	90FS-2 days					
_	Excavation and Lateral Support Drain Laying	NA 1 As Possible NA 1 As Possible	14 days	Fri 25/8/1	Thu 25/8/14	Fri 25/8/1	Thu 25/8/14	Fri 25/8/1	Thu 25/8/14	0 days 2	91FS-2 days					
	Bedding and Backfilling	NA 1 As Possible	12 days 8 days	Wed 25/8/13 Sat 25/8/23	Sun 25/8/24 Sat 25/8/30	Wed 25/8/13 Sat 25/8/23	Sun 25/8/24 Sat 25/8/30	Wed 25/8/13 Sat 25/8/23	Sun 25/8/24 Sat 25/8/30	0 days 2 0 days 0	92FS-2 days 93FS-2 days					
	Manhole Construction	NA n As Possible	10 days	Fri 25/8/29	Sun 25/9/7	Fri 25/8/29	Sun 25/9/7	Fri 25/8/29	Sun 25/9/7	0 days 1	94FS-2 days					
	Reinstatement	NA h As Possible	8 days	Mon 25/9/8	Mon 25/9/15	Mon 25/9/8	Mon 25/9/15	Mon 25/9/8	Mon 25/9/15	0 days 0	95					
_	TTA Removal	NA n As Possible	2 days	Tue 25/9/16	Wed 25/9/17	Tue 25/9/16	Wed 25/9/17	Tue 25/9/16	Wed 25/9/17	0 days 0	96					
_	Connection of ex. 900pipe to SHT,A05 SHT,A05~SHT,A06A,1500PC,B,L=13.12,D=3.15	NA n As Possible NA n As Possible	30 days	Thu 25/9/18	Fri 25/10/17	Thu 25/9/18	Fri 25/10/17	Thu 25/9/18	Fri 25/10/17	0 days 0	97					5
-	TTA Implementation	NA LAS Possible	66 days 4 days	Sat 25/10/18 Sat 25/10/18	Tue 25/12/22	Sat 25/10/18	Mon 25/12/22	Sat 25/10/18	######################################	0 days 0 days 0	00.00					1
	Breaking Ground	NA 1 As Possible	14 days	Mon 25/10/20	Sun 25/11/2	Mon 25/10/20	Sun 25/11/2	Mon 25/10/20	Sun 25/11/2	0 days 0 0 days 1	98,6,8 100FS-2 days					
	Excavation and Lateral Support	NA h As Possible	16 days	Sat 25/11/1	Sun 25/11/16	Sat 25/11/1	Sun 25/11/16	Sat 25/11/1	Sun 25/11/16	0 days 2	101FS-2 days					
	Drain Laying	NA 1 As Possible	14 days	Sat 25/11/15	Fri 25/11/28	Sat 25/11/15	Fri 25/11/28	Sat 25/11/15	Fri 25/11/28	0 days 2	102FS-2 days					
	Bedding and Backfilling	NA n As Possible	8 days	Thu 25/11/27	Thu 25/12/4	Thu 25/11/27	Thu 25/12/4	Thu 25/11/27	Thu 25/12/4	0 days 0	103FS-2 days					
_	Manhole Construction Reinstatement	NA h As Possible	10 days	Wed 25/12/3	Fri 25/12/12	Wed 25/12/3	Fri 25/12/12	Wed 25/12/3	Fri 25/12/12	0 days 1	104FS-2 days					
-	TTA Removal	NA in As Possible NA in As Possible	8 days 2 days	Sat 25/12/13 Sun 25/12/21	Sat 25/12/20 Mon 25/12/22	Sat 25/12/13 Sun 25/12/21	Sat 25/12/20 Mon 25/12/22	Sat 25/12/13 Sun 25/12/21	Sat 25/12/20 Mon 25/12/22	0 days 0 0 days 0	105 106					
	Connection of ex. 900pipe to SHT.A06A	NA h As Possible	30 days	Tue 25/12/23	Wed 26/1/21	Tue 25/12/23	Wed 26/1/21	Tue 25/12/23	Wed 26/1/21	0 days 0 0 days 0	108					1.1.1
	CCTV inspection	NA 1 As Possible	20 days	Thu 26/1/22	Tue 26/2/10	Thu 26/1/22	Tue 26/2/10	Thu 26/1/22	Tue 26/2/10	0 days 0	108					
	Reinstatement	Mon 26/3/2 o Later Than	20 days	Wed 26/2/11	Mon 26/3/2	Wed 26/2/11	Mon 26/3/2	Wed 26/2/11	Mon 26/3/2	0 days 0						1
	access date of Portion E2	Mon 26/1/26 o Later Than	270 J.	Tue 22 /5 /26	E.: 04/2/22	Tue 22/5/22	F	F-LOF #	M	705 1		+				
-	section V (Shan Ha Tsuen)	Mon 26/1/26 o Later Than Mon 26/1/26 o Later Than	270 days 973 days	Tue 23/5/30 Tue 23/5/30	Fri 24/2/23 Mon 26/1/26	Tue 23/5/30 Tue 23/5/30	Fri 24/2/23 Mon 26/1/26	Fri 25/5/2 Tue 23/5/30	Mon 26/1/26 Mon 26/1/26	703 days 0	\\WingTatNasC	+	1.1			
-	Planned Completion Day	Mon 26/3/2 o Later Than	35 days	Tue 26/1/27	Mon 26/3/2	Tue 23/5/30 Tue 26/1/27	Mon 26/3/2	Tue 23/5/30 Tue 26/1/27	Mon 26/1/26 Mon 26/3/2	0 days 0 0 days 0	\\WingTatNasC 113	4		and the loss		and shares and shares of the
	Early Access (partial) [A]	NA n As Possible	205 days	Tue 23/5/30	Wed 23/12/20		Wed 23/12/20	Thu 23/8/3	Fri 24/2/23	65 days 0	\\WingTatNasC	*		1		
	Site Establishment	NA + As Possible	792 days	Tue 23/9/12	Tue 25/11/11	Tue 23/9/12	Tue 25/11/11		Mon 26/8/31	0 days	J	1000				
_	Prepare and Accept Temp, Works Design and Method Statement [A]	NA h As Possible	778 days	Tue 23/9/26	Tue 25/11/11	Tue 23/9/26	Tue 25/11/11	Tue 23/9/26	Tue 25/11/11	0 days 0	\\WingTatNasC		0	Contraction of the		IN CREATING PRO
_	Public Liaison and Negotiation with Village Rep. [NCExxx] Objection and additional request of local landlord	NA h As Possible	164 days	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	0 days 0	\\WingTatNasC					
	[NCEXXX] Objection and additional request of local landlord Initial Survey [A]	NA 1 As Possible NA 1 As Possible	40 days 628 days	Fri 24/2/23 Fri 24/2/23	Tue 24/4/2 Tue 25/11/11	Fri 24/2/23 Fri 24/2/23	Tue 24/4/2 Tue 25/11/11	Thu 26/7/23	Mon 26/8/31	881 days	118 11555 1 day 11					
-	Initial Safety & Environmental measures [A]	NA 1 As Possible	20 days 21 days	Fri 24/2/23 Fri 24/2/23	Thu 24/3/14	Fri 24/2/23 Fri 24/2/23	Tue 25/11/11 Thu 24/3/14	Fri 24/2/23 Fri 24/2/23	Tue 25/11/11 Thu 24/3/14	0 days 0 0 days 0	115FS-1 day,11 118,115FS-1 da					
	Setup of instrumentation and monitoring [A]	NA h As Possible	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Tue 26/8/4	Mon 26/8/31	872 days 0	121				-	
	Condition Survey [A]	NA in As Possible	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fni 24/3/15	Thu 24/4/11	0 days 0	121				Bu	uilding Surveyor / Stru
	Tree Survey [A]	NA h As Possible	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	0 days 0	121				And an	rborist
	Built Heritage Survey [A]	NA h As Possible	200 days	Fri 24/3/15	Mon 24/9/30	Fri 24/3/15	Mon 24/9/30	Fri 26/2/13	Mon 26/8/31	700 days 0	121					
-	UU detection [A] Site Clearance [A]	NA n As Possible	28 days	Fri 24/4/12	Thu 24/5/9	Fri 24/4/12	Thu 24/5/9	Fri 24/4/12	Thu 24/5/9	0 days 0	123,124					Competent Person
_	Drain Laying Works (West)	NA h As Possible NA h As Possible	28 days 641 days	Fri 24/5/3 Fri 24/5/31	Thu 24/5/30 Mon 26/3/2	Fri 24/5/3 Fri 24/5/31	Thu 24/5/30 Mon 26/3/2	Fri 24/5/3	Thu 24/5/30		126FS-7 days				I	labour, 1 grab
-	SHT B02~SHT.B03,900PC,B,L=36,94,D=1.72	NA TAS Possible	82 days	Fri 24/5/31 Fri 24/5/31	Mon 26/3/2 Tue 24/8/20	Fri 24/5/31 Fri 24/5/31	Mon 26/3/2 Tue 24/8/20	Fri 24/5/31 Fri 24/5/31	Mon 26/3/2 Tue 24/8/20	0 days 0 days						-
	Stage 1	NA 1 As Possible	41 days	Fri 24/5/31	Wed 24/7/10	Fri 24/5/31	Wed 24/7/10		Wed 24/8/20	0 days 0 days						
	TTA implementation [A]	NA n As Possible	4 days	Fri 24/5/31	Mon 24/6/3	Fri 24/5/31	Mon 24/6/3	Fri 24/5/31	Mon 24/6/3	0 days 0	127					
	Breaking pavement [A]	NA h As Possible	6 days	Sun 24/6/2	Fri 24/6/7	Sun 24/6/2	Fri 24/6/7	Sun 24/6/2	Fri 24/6/7	0 days 0	131FS-2 days					1x Excavator wit
	Excavation and Lateral Support	NA h As Possible	14 days	Thu 24/6/6	Wed 24/6/19	Thu 24/6/6	Wed 24/6/19	Thu 24/6/6	Wed 24/6/19	0 days 0	132FS-2 days					1x Excavator
9.0	Date: 31 May 2024	Progress		Summary	/		Rolled Up	Critical Task 🧾		Rolled Up Pro	gress	_	Extern	al Tasks	100000	Group By Su
<b>J</b> U	Critical Task	Milestone		Rolled Up		This contraction		Milestone		Split				t Summary		Deadline

Drainage Channel: {U/S}-{D/S}



					CON	NTRACT NO. I	DC/2022/02 - DRAINA				G - STAGE 2
ID Ta	ask Name	Constraint Constraint Dura Date Type	tion	Start Finish	Early Start	Early Finish				A Predecessors	Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2025, Half 2 2026, Half 2 2026, Half 2 2027, Half 3 2027, Half
134	Manhole bedding construction	NA 1 As Possible 6 d	ays Ti	Tue 24/6/18 Sun 24/6/23	Tue 24/6/18	Sun 24/6/23	Tue 24/6/18 Sun	n 24/5/23	0 days 0		3x drainlayer,2x labour
135	Drain Laying	NA 1 As Possible 6 d	ays S	Sat 24/6/22 Thu 24/6/27	Sat 24/6/22	Thu 24/6/27		24/6/27	0 days 0	,	L Excavator
136	Manhole construction	NA hAs Possible 6 d	·	Ved 24/6/26 Mon 24/7/1	Wed 24/6/26	Mon 24/7/1		on 24/7/1	0 days 0	1	ac carpenter, 2x labour
137	Backfilling and Compaction	NA h As Possible 5 d		Sun 24/6/30 Thu 24/7/4	Sun 24/6/30	Thu 24/7/4		u 24/7/4	0 days 0		
138	Reinstatement	NA 1 As Possible 5 d		Fri 24/7/5 Tue 24/7/9	Fri 24/7/5	Tue 24/7/9		e 24/7/9	0 days 0		Li Excavator, Lx dump truck
139	TTA removal	NA 1 As Possible 1 d		Ved 24/7/10 Wed 24/7/10		Wed 24/7/10		d 24/7/10	0 days 0	138	<u>h</u>
140	Stage 2	NA I As Possible 41 c		hu 24/7/11 Tue 24/8/20		Tue 24/8/20		24/8/20	0 days		
141	TTA implementation	NA h As Possible 4 d		"hu 24/7/11 Sun 24/7/14		Sun 24/7/14		n 24/7/14	0 days 0		
142	Breaking pavement	NA h As Possible 6 d		Sat 24/7/13 Thu 24/7/18		Thu 24/7/18		1 24/7/18	0 days 0		Lix Excavator with breaker
143	Excavation and Lateral Support	NA h As Possible 14 c	-	Ved 24/7/17 Tue 24/7/30		Tue 24/7/30		24/7/30	0 days 0	,	1x Excavator
144	Manhole bedding construction	NA h As Possible 6 d		Non 24/7/29 Sat 24/8/3	Mon 24/7/29	Sat 24/8/3		it 24/8/3	0 days 0	,	3x drainlayer,2x labour
145	Drain Laying	NA 1 As Possible 6 d	,	Fri 24/8/2 Wed 24/8/7	Fri 24/8/2	Wed 24/8/7		ed 24/8/7	0 days 0		1x Excavator
146	Manhole construction	NA h As Possible 6 d	·	Tue 24/8/6 Sun 24/8/11		Sun 24/8/11		1 24/8/11	0 days 0	,	3x carpenter,2x labour
147	Backfilling and Compaction	NA h As Possible 5 d	·	Sat 24/8/10 Wed 24/8/14		Wed 24/8/14		d 24/8/14	0 days 0		
148	Reinstatement	NA h As Possible 5 d		Thu 24/8/15 Mon 24/8/19		Mon 24/8/19		n 24/8/19	0 days 0		Lx Excavator, Lx dump truck
149	TTA removal	NA 1 As Possible 1 d	-	Tue 24/8/20 Tue 24/8/20		Tue 24/8/20		24/8/20	0 days 0	148	h h
150	SHT_B03~SHT.B04,900PC,B,L=21,D=1.97	NA I As Possible 39 o		Ved 24/8/21 Sat 24/9/28		Sat 24/9/28		24/9/28	0 days	140	
151	TTA implementation	NA hAs Possible 4 d	,	Ved 24/8/21 Sat 24/8/24		Sat 24/8/24		t 24/8/24	0 days 0 0 days 0		La Excavator with breaker
152	Breaking pavement	NA h As Possible 6 d	·	Fri 24/8/23 Wed 24/8/28		Wed 24/8/28		d 24/8/28	,		La Excavator
153	Excavation and Lateral Support	NA 1 As Possible 12 a	•	Tue 24/8/27 Sat 24/9/7	Tue 24/8/27	Sat 24/9/7		it 24/9/7	0 days 0	,	3x drainlayer, 2x labour
154	Manhole bedding construction	NA h As Possible 6 d	-	Fri 24/9/6 Wed 24/9/11		Wed 24/9/11		d 24/9/11	0 days 0		
155	Drain Laying	NA hAs Possible 6 d		Tue 24/9/10 Sun 24/9/15		Sun 24/9/15		n 24/9/15	0 days 0	,	3x carpenter, 2x labour
156	Manhole construction	NA hAs Possible 6 d		Sat 24/9/14 Thu 24/9/19		Thu 24/9/19		1 24/9/19 24/9/22	0 days 0		
157	Backfilling and Compaction	NA 1 As Possible 5 d	,	Ved 24/9/18 Sun 24/9/22		Sun 24/9/22		n 24/9/22	0 days 0	,	1x Excavator, 1x dump truck
158	Reinstatement	NA hAs Possible 5 d	,	Aon 24/9/23 Fri 24/9/27	Mon 24/9/23	Fri 24/9/27		24/9/27	0 days 0		A DECENTION, LA GUITHY MICH
159	TTA removal	NA hAs Possible 1 d		Sat 24/9/28 Sat 24/9/28		Sat 24/9/28		t 24/9/28	0 days 0	158	
1.1.0.	SHT B01~SHT B02,900PC,B,L=61.6,D=1.59	NA I As Possible 74 d		un 24/9/29 Wed 24/12/11		Wed 24/12/11			0 days		
161	Stage 1	NA + As Possible 37 d	·	Sun 24/9/29 Mon 24/11/4		Mon 24/11/4		n 24/11/4 d 24/10/2	0 days 0 days 0	159	
000000	TTA implementation Breaking programment	NA 1 As Possible 4 d		Sun 24/9/29 Wed 24/10/2		Wed 24/10/2		d 24/10/2			Lx Excavator with breaker
163	Breaking pavement	NA 1 As Possible 6 d	-	Tue 24/10/1 Sun 24/10/6		Sun 24/10/6 Mon 24/10/14		n 24/10/6 n 24/10/14	,		La Casador Ministeria
164	Excavation and Lateral Support Manhole bedding construction	אר Possible 10 מ NA ר As Possible 6 d		Sat 24/10/5 Mon 24/10/14 un 24/10/13 Fri 24/10/18		Fri 24/10/18		24/10/14 24/10/18	0 days 0 0 days 0		3x drainlayer,2x labour
165	-		,					24/10/22	0 days 0 0 days 0		Lk Excavator
165	Drain Laying	NA 1 As Possible 6 d		hu 24/10/17 Tue 24/10/22		Tue 24/10/22 Sat 24/10/26		24/10/22			Tax carpenter, 2x labour
167	Manhole construction	NA 1 As Possible 6 d	-			Tue 24/10/29		24/10/28			
169	Backfilling and Compaction Reinstatement	NA 1 As Possible 5 d. NA 1 As Possible 5 d.	·	ri 24/10/25 Tue 24/10/29 red 24/10/30 Sun 24/11/3		Sun 24/11/3		1 24/11/3	0 days 0 0 days 0		Ix Excavator, Lx dump truck
170			-			Mon 24/11/3		n 24/11/4	0 days 0 0 days 0		
170	Stage 2	NA hAs Possible 1 d NA i As Possible 37 d		Non 24/11/4 Mon 24/11/4 Tue 24/11/5 Wed 24/12/11		Wed 24/12/11			0 days 0	105	
172	TTA implementation	NA rAs Possible 4 d	,	ue 24/11/5 Fri 24/11/8	Tue 24/11/5	Fri 24/11/8		24/11/8	0 days 0	170	
172	Breaking pavement	NA TAS Possible 4 di NA TAS Possible 6 di	-	Thu 24/11/7 Tue 24/11/12		Tue 24/11/12		24/11/12	0 days 0		1x Excavator with breaker
174	Excavation and Lateral Support	NA has Possible 10 o				Wed 24/11/20			0 days 0	-	Lx Excavator
175	Manhole bedding construction	NA 1As Possible 6 d	,			Sun 24/11/24	Tue 24/11/19 Sun		0 days 0		3x drainlayer,2x labour
176	Drain Laying	NA 1AS Possible 6 d	-	at 24/11/23 Thu 24/11/28		Thu 24/11/28		24/11/28	0 days 0		Tx Excavator
177	Manhole construction	NA TAS Possible 6 d	,			Mon 24/12/2		n 24/12/2	0 days 0		3x carpenter, 2x labour
178	Backfilling and Compaction	NA As Possible 5 d		Sun 24/12/1 Thu 24/12/5		Thu 24/12/5		24/12/5	0 days 0		
179	Reinstatement	NA TAS Possible 5 d		Fri 24/12/6 Tue 24/12/10		Tue 24/12/10		24/12/10	0 days 0		Lx Excavator, Ix dump truck
180	TTA removal	NA hAs Possible 1 d				Wed 24/12/11			0 days 0		2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
181	SHT.CP2~SHT.B01,900PC,B,L=10.36,D=1,59	NA 1As Possible 37 d	,			Fri 25/1/17		25/1/17	0 days		
182	TTA implementation	NA 1 As Possible 3 d		hu 24/12/12 Sat 24/12/14		Sat 24/12/14		24/12/14	0 days 0	180	
183	Breaking pavement	NA h As Possible 6 d	·	ri 24/12/13 Wed 24/12/18		Wed 24/12/18			0 days 0	182FS-2 days	1x Excavator with breaker
184	Excavation and Lateral Support	NA 1 As Possible 10 d	ays Tu	ue 24/12/17 Thu 24/12/26	Tue 24/12/17	Thu 24/12/26	Tue 24/12/17 Thu	24/12/26	0 days 0		1x Excavato
185	Manhole bedding construction	NA h As Possible 6 d	,			Mon 24/12/30			0 days 0		3x drainlayer.2x labour
186	Drain Laying	NA h As Possible 6 d		un 24/12/29 Fri 25/1/3	Sun 24/12/29	Fri 25/1/3	Sun 24/12/29 Fri	i 25/1/3	0 days 0	185FS-2 days	1x Excavator
187	Manhole construction	NA n As Possible 7 d	ays T	Thu 25/1/2 Wed 25/1/8	Thu 25/1/2	Wed 25/1/8	Thu 25/1/2 We	ed 25/1/8	0 days 0	186FS-2 days	3x carpenter.2x labour
188	Backfilling and Compaction	NA h As Possible 5 d	ays T	Tue 25/1/7 Sat 25/1/11	Tue 25/1/7	Sat 25/1/11	Tue 25/1/7 Sat	t 25/1/11	0 days 0	187FS-2 days	b la
189	Reinstatement	NA h As Possible 5 d	ays Si	Sun 25/1/12 Thu 25/1/16	Sun 25/1/12	Thu 25/1/16	Sun 25/1/12 Thu	25/1/16	0 days 0	188	Ix Excavator, Ix dump truck
190	TTA removal	NA h As Possible 1 d	ay F	Fri 25/1/17 Fri 25/1/17	Fri 25/1/17	Fri 25/1/17	Fri 25/1/17 Fri	25/1/17	0 days 0	189	The second
191	SHT.B04~SHT.A1A,900PC,B,L=13.155D=2,06	NA + As Possible 46 d	-	/ed 25/3/26 Sat 25/5/10		Sat 25/5/10	Wed 25/3/26 Sat	25/5/10	0 days		
192	TTA implementation	NA h As Possible 3 d		Ved 25/3/26 Fri 25/3/28	Wed 25/3/26	Fri 25/3/28	Wed 25/3/26 Fri	25/3/28		69	
193	Breaking pavement	NA h As Possible 6 d		hu 25/3/27 Tue 25/4/1	Thu 25/3/27	Tue 25/4/1	Thu 25/3/27 Tu	e 25/4/1	0 days 0	192FS-2 days	L1x Excavator with breaker
194	Excavation and Lateral Support	NA h As Possible 12 d	ays M	fon 25/3/31 Fri 25/4/11	Mon 25/3/31	Fri 25/4/11	Mon 25/3/31 Fri	25/4/11	0 days 0	193FS-2 days	LX Excavator
195	Manhole bedding construction	NA h As Possible 8 d	ays T	hu 25/4/10 Thu 25/4/17	Thu 25/4/10	Thu 25/4/17	Thu 25/4/10 Thu	25/4/17	0 days 0	194FS-2 days	3x drainlayer, 2x labour
196	Drain Laying	NA 1 As Possible 8 d	ays W	Ved 25/4/16 Wed 25/4/23	Wed 25/4/16	Wed 25/4/23	Wed 25/4/16 Wed	d 25/4/23	0 days 0	,	Lix Excavator
197	Manhole construction	NA h As Possible 8 d	ays To	ue 25/4/22 Tue 25/4/29	Tue 25/4/22	Tue 25/4/29	Tue 25/4/22 Tue	25/4/29	0 days 0	196FS-2 days	3x carpenter,2x labour
198	Backfilling and Compaction	NA h As Possible 6 d	ays M	fon 25/4/28 Sat 25/5/3	Mon 25/4/28	Sat 25/5/3	Mon 25/4/28 Sa	it 25/5/3	0 days 0	197FS-2 days	
199	Reinstatement	NA h As Possible 6 d	ays S	Sun 25/5/4 Fri 25/5/9	Sun 25/5/4	Fri 25/5/9	Sun 25/5/4 Fri	ri 25/5/9	0 days 0	198	Lx Excavator, 1x dump truck
200	TTA removal	NA h As Possible 1 d	ay S	Sat 25/5/10 Sat 25/5/10	Sat 25/5/10	Sat 25/5/10	Sat 25/5/10 Sat	t 25/5/10	0 days	199	
201	Connection of ex. UC to SHT.A1A	Mon 26/3/2 o Later Than 28 d	ays Si	Sun 25/5/11 Sat 25/6/7	Sun 25/5/11	Sat 25/6/7	Sun 25/5/11 Sa	it 25/6/7	0 days 0	200	
202	SHT_CP1~SHT_A1A,550PC,B,L=4,16,D=2.06	NA + As Possible 46 d	ays S	Sun 25/6/8 Wed 25/7/23	Sun 25/6/8	Wed 25/7/23	Sun 25/6/8 Wee	d 25/7/23	0 days		
203	TTA implementation	NA h As Possible 3 d	ays S	Sun 25/6/8 Tue 25/6/10	Sun 25/6/8	Tue 25/6/10	Sun 25/6/8 Tue	e 25/6/10	0 days 0	201	
204	Breaking pavement	NA n As Possible 6 d	ays N	Mon 25/6/9 Sat 25/6/14	Mon 25/6/9	Sat 25/6/14	Mon 25/6/9 Sat	t 25/6/14	0 days 0	203FS-2 days	Lx Excavator with breaker
205	Excavation and Lateral Support	NA h As Possible 12 d	ays F	Fri 25/6/13 Tue 25/6/24	Fri 25/6/13	Tue 25/6/24	Fri 25/6/13 Tue	e 25/6/24	0 days	204FS-2 days	1 Excavator
206	Manhole bedding construction	NA h As Possible 8 d	ays M	fon 25/6/23 Mon 25/6/30	Mon 25/6/23	Mon 25/6/30	Mon 25/6/23 Mor	n 25/6/30	0 days 0	205FS-2 days	3x drainlayer,2x labour
207	Drain Laying	NA 1 As Possible 8 d		Sun 25/6/29 Sun 25/7/6	Sun 25/6/29	Sun 25/7/6	Sun 25/6/29 Su	n 25/7/6	0 days 0	206FS-2 days	1x Excavator
208	Manhole construction	NA h As Possible 8 d	ays S	Sat 25/7/5 Sat 25/7/12	Sat 25/7/5	Sat 25/7/12	Sat 25/7/5 Sat	t 25/7/12	0 days 0	207FS-2 days	3x carpenter,2x fabour
209	Backfilling and Compaction	NA h As Possible 6 d	ays F	Fri 25/7/11 Wed 25/7/16	Fri 25/7/11	Wed 25/7/16	Fri 25/7/11 Wee	d 25/7/16	0 days 0	208FS-2 days	
210	Reinstatement	NA h As Possible 6 d	ays Ti	Thu 25/7/17 Tue 25/7/22	Thu 25/7/17	Tue 25/7/22	Thu 25/7/17 Tue	25/7/22	0 days 0	209	Lx Excavator, Lx dump truck
211	TTA removal	NA h As Possible 1 d		Ved 25/7/23 Wed 25/7/23	Wed 25/7/23	Wed 25/7/23	Wed 25/7/23 Wee	d 25/7/23	0 days 0	210	
212	Connection of ex, 550pipe to SHT,CP1	Mon 26/3/2 o Later Than 28 d	-	Thu 25/7/24 Wed 25/8/20		Wed 25/8/20	Thu 25/7/24 Wee	d 25/8/20	0 days 0	211	
213	SHT.A1A~SHT.A01,1200PC,B,L=7.675,D=2.14	NA I As Possible 47 d	ays Th	hu 25/8/21 Mon 25/10/6	Thu 25/8/21	Mon 25/10/6	Thu 25/8/21 Mor	n 25/10/6	0 days		
214	TTA implementation	NA 1 As Possible 4 d	ays Ti	hu 25/8/21 Sun 25/8/24	Thu 25/8/21	Sun 25/8/24	Thu 25/8/21 Sur	n 25/8/24	0 days 0	212	
215	Breaking pavement	NA h As Possible 6 d	-	Sat 25/8/23 Thu 25/8/28		Thu 25/8/28	Sat 25/8/23 Thu	25/8/28	0 days 0	214FS-2 days	L Excavator with breaker
	T								Delle Line E		
vision : 9,0	Date: 31 May 2024 Task	Progress		Summary	· ·	<u>.</u>	Critical Task		Rolled Up Pr	rogress	External Tasks Group By Summary
	Critical Task	Milestone		Rolled Up Task		Rolled Up	Milestone 🖒		Split	1.1.1.1	Project Summary Deadline
in: {U/SI~(D/	/S},size+lype,bedding,length(m),depth(m)							Page 13	3		
hannel: {U/S	S]-{D/S},size+type,length(m)										1402
nage Chann	el: {U/S}-{D/S}										

ID T.	ask Name		C. C	Constant	D.m.	1 Perce	Plates.		ONTRACT NO. I		PROJECT P	ROGRAMME	_			
216	Excavation and Lateral Sup		Constraint Date	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA		Half 1         2023 Half 2         2024 Half 1           A         M         J         J         A         S         O         N         D         J         F         M         A         M         J	2024, Half 2 J J A S O N D
17	Manhole bedding construe			As Possible As Possible	12 days 8 days	Wed 25/8/27 Sat 25/9/6	Sun 25/9/7 Sat 25/9/13	Wed 25/8/27 Sat 25/9/6	Sun 25/9/7 Sat 25/9/13	Wed 25/8/27 Sat 25/9/6	Sun 25/9/7 Sat 25/9/13	0 days 0 days	0	215FS-2 days 216FS-2 days		
18	Drain Laying			As Possible	8 days	Fri 25/9/12	Fri 25/9/19	Fri 25/9/12	Fri 25/9/19	Fri 25/9/12	Fri 25/9/19	-		217FS-2 days		į.
19	Manhole construction			As Possible	8 days	Thu 25/9/18	Thu 25/9/25	Thu 25/9/18	Thu 25/9/25	Thu 25/9/18	Thu 25/9/25	0 days	0	218FS-2 days		£
20	Backfilling and Compaction			As Possible	6 days	Wed 25/9/24	Mon 25/9/29	Wed 25/9/24	Mon 25/9/29	Wed 25/9/24	Mon 25/9/29	0 days	0	219FS-2 days		É.
21	Reinstatement TTA removal			As Possible As Possible	6 days 1 day	Tue 25/9/30 Mon 25/10/6	Sun 25/10/5 Mon 25/10/6	Tue 25/9/30	Sun 25/10/5	Tue 25/9/30	Sun 25/10/5	0 days	0	220		
23	Connection of ex. Pipe to SHT.	01	Mon 26/3/2		28 days	Tue 25/10/7	Mon 25/11/3	Mon 25/10/6 Tue 25/10/7	Mon 25/10/6 Mon 25/11/3	Mon 25/10/6 Tue 25/10/7	Mon 25/10/6 Mon 25/11/3	0 days 0 days	0 0	221 222		É .
24	SHT.A01-SHT.A02,1500PC,B,L	=8,39,D=3.6		As Possible	42 days	Tue 25/11/4	Mon 25/12/15		Mon 25/12/15		#######################################	0 days	0	222		£ .
25	TTA implementation		NA ·	As Possible	4 days	Tue 25/11/4	Fri 25/11/7	Tue 25/11/4	Fri 25/11/7	Tue 25/11/4	Fri 25/11/7		0	223		Ê.
26	Breaking pavement			As Possible	5 days	Thu 25/11/6	Mon 25/11/10		Mon 25/11/10	Thu 25/11/6	Mon 25/11/10	0 days	Ø	225FS-2 days		
27 28	Excavation and Lateral Sup Drain Laying	port		As Possible	12 days	Sun 25/11/9	Thu 25/11/20		Thu 25/11/20	Sun 25/11/9	Thu 25/11/20	0 days	Ð	226FS-2 days		Ê
29	Bedding and Backfilling			As Possible	6 days 6 days	Wed 25/11/19 Sun 25/11/23	Mon 25/11/24 Fri 25/11/28	Wed 25/11/19 Sun 25/11/23	Mon 25/11/24 Fri 25/11/28	Wed 25/11/19 Sun 25/11/23	Mon 25/11/24 Fri 25/11/28	-	0	227FS-2 days		
30	Manhole construction			As Possible	8 days	Thu 25/11/27	Thu 25/12/4	Thu 25/11/27	Thu 25/12/4	Thu 25/11/27	Thu 25/12/4	0 days 0 days	0	228FS-2 days 229FS-2 days		k l
31	Backfilling and Compaction		NA	As Possible	6 days	Wed 25/12/3	Mon 25/12/8	Wed 25/12/3	Mon 25/12/8	Wed 25/12/3	Mon 25/12/8	-		230FS-2 days		
32	Reinstatement			As Possible	6 days	Tue 25/12/9	Sun 25/12/14	Tue 25/12/9	Sun 25/12/14	Tue 25/12/9	Sun 25/12/14		0	231		É la
33 34	TTA removal			As Possible	1 day	Mon 25/12/15	Mon 25/12/15		Mon 25/12/15	Mon 25/12/15		-		232		
35	Temporary decking over ex. UC CCTV inspection			As Possible As Possible	28 days 28 days	Tue 25/12/16 Tue 25/12/30	Mon 26/1/12 Mon 26/1/26	Tue 25/12/16 Tue 25/12/30	Mon 26/1/12	Tue 25/12/16	Mon 26/1/12	2		233		
36	Reinstatement		Mon 26/3/2		35 days	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/1/26 Mon 26/3/2	Tue 25/12/30 Tue 26/1/27	Mon 26/1/26 Mon 26/3/2			234FS-14 days 235		l
37	U-Channel Works (West)			As Possible	444 days	Sat 24/12/14	Mon 26/3/2	Sat 24/12/14	Mon 26/3/2	Sat 24/12/14	Mon 26/3/2	0 days	v	200	9 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
38	SHT.CP2.5~SHT.CP2,300->900	CU(G),L=11.4	NA I	As Possible	22 days	Sat 24/12/14	Sat 25/1/4	Sat 24/12/14	Sat 25/1/4	Sat 24/12/14	Sat 25/1/4	0 days				
39	Excavation and Lateral Sup	port		As Possible	6 days	Sat 24/12/14	Thu 24/12/19	Sat 24/12/14	Thu 24/12/19	Sat 24/12/14	Thu 24/12/19		0	190FS-35 days		
10	Formwork Erection			As Possible	11 days	Wed 24/12/18	Sat 24/12/28	Wed 24/12/18	Sat 24/12/28	Wed 24/12/18	Sat 24/12/28			239FS-2 days		
41 42	Catchpit construcion Concreting			As Possible	9 days	Fri 24/12/27	Sat 25/1/4	Fri 24/12/27	Sat 25/1/4	Fri 24/12/27	Sat 25/1/4	-		240FS-2 days		
13	SHT CP3~SHT CP2.5,300->900	CU(G),L=66.5		As Possible As Possible	1 day 70 days	Fri 25/1/3 Sat 25/1/4	Fri 25/1/3 Fri 25/3/14	Fri 25/1/3 Sat 25/1/4	Fri 25/1/3 Fri 25/3/14	Fri 25/1/3 Sat 25/1/4	Fri 25/1/3	,	0	241FS-2 days		
14	Stage 1			As Possible	24 days	Sat 25/1/4 Sat 25/1/4	Mon 25/1/27	Sat 25/1/4 Sat 25/1/4	Mon 25/3/14	Sat 25/1/4 Sat 25/1/4	Fri 25/3/14 Mon 25/1/27	0 days 0 days				
15	Excavation and Lateral	Support		As Possible	8 days	Sat 25/1/4	Sat 25/1/11	Sat 25/1/4	Sat 25/1/11	Sat 25/1/4	Sat 25/1/11		0	242		
6	Formwork Erection			As Possible	10 days	Fri 25/1/10	Sun 25/1/19	Fri 25/1/10	Sun 25/1/19	Fri 25/1/10	Sun 25/1/19	-		245FS-2 days		8
7	Catchpit construcion			As Possible	10 days	Sat 25/1/18	Mon 25/1/27	Sat 25/1/18	Mon 25/1/27	Sat 25/1/18	Mon 25/1/27	0 days		246FS-2 days		
9	Concreting			As Possible	1 day	Sun 25/1/26	0 days	0	247FS-2 days							
0	Stage 2 Excavation and Lateral	Support		As Possible	24 days	Mon 25/1/27	Wed 25/2/19	Mon 25/1/27	Wed 25/2/19	Mon 25/1/27	Wed 25/2/19	0 days				
1	Formwork Erection	Support		As Possible As Possible	8 days 10 days	Mon 25/1/27 Sun 25/2/2	Mon 25/2/3 Tue 25/2/11	Mon 25/1/27 Sun 25/2/2	Mon 25/2/3 Tue 25/2/11	Mon 25/1/27 Sun 25/2/2	Mon 25/2/3 Tue 25/2/11			248		
2	Catchpit construcion			As Possible	10 days	Mon 25/2/10	Wed 25/2/11	Mon 25/2/10	Wed 25/2/11	Mon 25/2/2	Wed 25/2/11	-		250FS-2 days 251FS-2 days	1	
3	Concreting		NA n	As Possible	1 day	Tue 25/2/18			252FS-2 days							
4	Stage 3		NA (	As Possible	24 days	Wed 25/2/19	Fri 25/3/14	Wed 25/2/19	Fri 25/3/14	Wed 25/2/19	Fri 25/3/14	0 days		,-		
5	Excavation and Lateral	Support		As Possible	8 days	Wed 25/2/19	Wed 25/2/26	Wed 25/2/19	Wed 25/2/26	Wed 25/2/19	Wed 25/2/26	0 days	Ð	253	1	
7	Formwork Erection			As Possible	10 days	Tue 25/2/25	Thu 25/3/6	Tue 25/2/25	Thu 25/3/6	Tue 25/2/25	Thu 25/3/6	0 days	0	255FS-2 days		
58	Catchpit construcion Concreting			As Possible As Possible	10 days	Wed 25/3/5	Fri 25/3/14	Wed 25/3/5	Fri 25/3/14	Wed 25/3/5	Fri 25/3/14			256FS-2 days	1	A
9	SHT.CP3.3~SHT.CP3,300->450	CU(G),L=54.5		As Possible	1 day 76 days	Thu 25/3/13 Fri 25/3/14	Thu 25/3/13 Wed 25/5/28	Thu 25/3/13 Fri 25/3/14	Thu 25/3/13 Wed 25/5/28	Thu 25/3/13 Fri 25/3/14	Thu 25/3/13		0	257FS-2 days		
50	Stage 1			As Possible	24 days	Fri 25/3/14	Sun 25/4/6	Fri 25/3/14	Sun 25/4/6	Fri 25/3/14	Wed 25/5/28 Sun 25/4/6	0 days 0 days			1	
1	Excavation and Lateral	Support		As Possible	8 days	Fri 25/3/14	Fri 25/3/21	Fri 25/3/14	Fri 25/3/21	Fri 25/3/14	Fri 25/3/21		0	258		
2	Formwork Erection		NA r	As Possible	10 days	Thu 25/3/20	Sat 25/3/29	Thu 25/3/20	Sat 25/3/29	Thu 25/3/20	Sat 25/3/29	-		261FS-2 days		<u>[</u>
3	Catchpit construcion			As Possible	10 days	Fri 25/3/28	Sun 25/4/6	Fri 25/3/28	Sun 25/4/6	Fri 25/3/28	Sun 25/4/6	0 days	0	262FS-2 days		
5	Concreting			As Possible	1 day	Sat 25/4/5	0 days	0	263FS-2 days							
5	Stage 2 Excavation and Lateral	Support		As Possible As Possible	27 days 8 days	Sun 25/4/6 Sun 25/4/6	Fri 25/5/2 Sun 25/4/13	Sun 25/4/6 Sun 25/4/6	Fri 25/5/2 Sun 25/4/13	Sun 25/4/6	Fri 25/5/2	0 days				
7	Formwork Erection	sepport.		As Possible	12 days	Sat 25/4/12	Wed 25/4/23	Sat 25/4/12	Wed 25/4/15	Sun 25/4/6 Sat 25/4/12	Sun 25/4/13 Wed 25/4/23	,		264 266FS-2 days		6
8	Catchpit construcion			As Possible	11 days	Tue 25/4/22	Fri 25/5/2	Tue 25/4/22	Fri 25/5/2	Tue 25/4/22	Fri 25/5/2	-		267FS-2 days		
9	Concreting		NA n	As Possible	1 day	Thu 25/5/1			268FS-2 days							
0	Stage 3		NA I	As Possible	27 days	Fri 25/5/2	Wed 25/5/28	Fri 25/5/2	Wed 25/5/28	Fri 25/5/2	Wed 25/5/28	0 days		,		
1	Excavation and Lateral	Support		As Possible	8 days	Fri 25/5/2	Fri 25/5/9	Fri 25/5/2	Fri 25/5/9	Fri 25/5/2	Fri 25/5/9	0 days	0	269		
2	Formwork Erection Catchpit construcion			As Possible	12 days	Thu 25/5/8	Mon 25/5/19	Thu 25/5/8	Mon 25/5/19	Thu 25/5/8	Mon 25/5/19			271FS-2 days		
4	Concreting			As Possible	11 days	Sun 25/5/18	Wed 25/5/28	Sun 25/5/18	Wed 25/5/28	Sun 25/5/18	Wed 25/5/28			272FS-2 days		
5	SHT.CP3.5~SHT.CP3.3,300->4	0CU(G),L=43.3		As Possible As Possible	1 day 57 days	Tue 25/5/27 Wed 25/5/28	Tue 25/5/27 Wed 25/7/23	Tue 25/5/27 Wed 25/5/28	Tue 25/5/27 Wed 25/7/23	Tue 25/5/27 Wed 25/5/28	Tue 25/5/27 Wed 25/7/23		0	273FS-2 days	0.00	
5	Stage 1			As Possible	29 days	Wed 25/5/28		Wed 25/5/28 Wed 25/5/28	Wed 25/7/25 Wed 25/6/25	Wed 25/5/28 Wed 25/5/28	Wed 25/7/23 Wed 25/6/25	0 days 0 days				
7	Excavation and Lateral	Support		As Possible	10 days	Wed 25/5/28	Fri 25/6/6	Wed 25/5/28	Fri 25/6/6	Wed 25/5/28	Fri 25/6/6		0	274		
	Formwork Erection			As Possible	12 days	Thu 25/6/5	Mon 25/6/16	Thu 25/6/5	Mon 25/6/16	Thu 25/6/5	Mon 25/6/16	-		277FS-2 days		
	Catchpit construcion			As Possible	11 days	Sun 25/6/15	Wed 25/6/25	Sun 25/6/15	Wed 25/6/25	Sun 25/6/15	Wed 25/6/25	-		278FS-2 days		
2	Concreting			As Possible	1 day	Tue 25/6/24	0 days	D	279FS-2 days							
2	Stage 2 Excavation and Lateral	Support		As Possible	29 days	Wed 25/6/25		Wed 25/6/25	Wed 25/7/23	Wed 25/6/25	Wed 25/7/23	0 days				
3	Formwork Erection			As Possible As Possible	10 days 12 days	Wed 25/6/25 Thu 25/7/3	Fri 25/7/4 Mon 25/7/14	Wed 25/6/25	Fri 25/7/4 Mon 25/7/34	Wed 25/6/25	Fri 25/7/4			280		
-	Catchpit construcion			As Possible As Possible	12 days 11 days	Sun 25/7/13	Wed 25/7/23	Thu 25/7/3 Sun 25/7/13	Mon 25/7/14 Wed 25/7/23	Thu 25/7/3 Sun 25/7/13	Mon 25/7/14 Wed 25/7/23			282FS-2 days		
5	Concreting			As Possible	1 day	Tue 25/7/22	1		283FS-2 days 284FS-2 days							
	End~SHT.CP3.5,300->450CU(0	L=107.7			113 days		Wed 25/11/12			Wed 25/7/23		0 days	-	L days		
	Stage 1				29 days	Wed 25/7/23	Wed 25/8/20	Wed 25/7/23	Wed 25/8/20		Wed 25/8/20	0 days				
_	Excavation and Lateral	Support		As Possible	10 days	Wed 25/7/23	Fri 25/8/1	Wed 25/7/23	Fri 25/8/1	Wed 25/7/23	Fri 25/8/1			285		
_	Formwork Erection			As Possible	12 days	Thu 25/7/31	Mon 25/8/11	Thu 25/7/31	Mon 25/8/11	Thu 25/7/31	Mon 25/8/11	,		288FS-2 days		
	Catchpit construcion Concreting			As Possible	11 days	Sun 25/8/10	Wed 25/8/20	Sun 25/8/10	Wed 25/8/20	Sun 25/8/10	Wed 25/8/20			289FS-2 days		
	Stage 2			As Possible As Possible	1 day 29 days	Tue 25/8/19 Wed 25/8/20	Tue 25/8/19 Wed 25/9/17	Tue 25/8/19 Wed 25/8/20	Tue 25/8/19	Tue 25/8/19	Tue 25/8/19	-	0	290FS-2 days		
3	Excavation and Lateral	Support		As Possible	29 days 10 days	Wed 25/8/20 Wed 25/8/20	Fri 25/8/29	Wed 25/8/20 Wed 25/8/20	Wed 25/9/17 Fri 25/8/29	Wed 25/8/20 Wed 25/8/20	Wed 25/9/17 Fri 25/8/29	0 days	0	201		
4	Formwork Erection			As Possible	10 days 12 days	Thu 25/8/28	Mon 25/9/8	Thu 25/8/20	Mon 25/9/8	Wed 25/8/20 Thu 25/8/28	Fri 25/8/29 Mon 25/9/8			291 293FS-2 days		
5	Catchpit construcion			As Possible	11 days	Sun 25/9/7	Wed 25/9/17	Sun 25/9/7	Wed 25/9/17	Sun 25/9/7	Wed 25/9/17	-		293FS-2 days 294FS-2 days		
5	Concreting			As Possible	1 day	Tue 25/9/16	Tue 25/9/16	Tue 25/9/16	Tue 25/9/16		Tue 25/9/16			294FS-2 days 295FS-2 days		
	Stage 3		NA 1/	As Possible	29 days	Wed 25/9/17	Wed 25/10/15	Wed 25/9/17		Wed 25/9/17		0 days				
		Task Early	Progress			Summary	, 13			Critical Task			)rc -			-
		*>				Rolled Up		THUR DE LI COMPANY	rite .	Milestone		Rolled Up F Split	rogr	C22		Group By Summary
: 9.0	Date: 31 May 2024	Critical Task	Milestone	-											Project Summary	Deadline




F	Task Name	Constraint Constraint	Duration	Start	Finish	Early Start	Early Finish	Late Start	PROJECT PF		TRA	Predecessors	Half 1 2023, Half 2 2024, Half 1	2024, Half 2
8		Date Type		1				Wed 25/9/17	Fri 25/9/26	0 days		296	A M J J A S O N D J F M A M J	
_	Excavation and Lateral Support Formwork Erection	NA hAs Possible NA hAs Possible	10 days 12 days	Wed 25/9/17 Thu 25/9/25	Fri 25/9/26 Mon 25/10/6	Wed 25/9/17 Thu 25/9/25	Fri 25/9/26 Mon 25/10/6	Thu 25/9/25	Mon 25/10/6	0 days		298FS-2 days		6
_	Catchpit construcion	NA 1 As Possible	11 days	Sun 25/10/5	Wed 25/10/15		Wed 25/10/15	Sun 25/10/5	Wed 25/10/15	0 days		299FS-2 days		4
	Concreting	NA 1 As Possible	1 day	Tue 25/10/14	Tue 25/10/14		Tue 25/10/14	Tue 25/10/14		0 days		300FS-2 days		ê la
-	Stage 4	NA 1 As Possible	29 days				Wed 25/11/12			0 days		-		8
-	Excavation and Lateral Support	NA n As Possible	10 days	Wed 25/10/15		Wed 25/10/15	Fri 25/10/24	Wed 25/10/15	Fri 25/10/24	0 days	0	301		
-	Formwork Erection	NA h As Possible	12 days	Thu 25/10/23	Mon 25/11/3	Thu 25/10/23	Mon 25/11/3	Thu 25/10/23	Mon 25/11/3	0 days	0	303FS-2 days		6
-	Catchpit construction	NA hAs Possible	11 days	Sun 25/11/2	Wed 25/11/12	Sun 25/11/2	Wed 25/11/12	Sun 25/11/2	Wed 25/11/12	0 days	0	304FS-2 days		
	Concreting	NA 1 As Possible	1 day	Tue 25/11/11	0 days	0	305FS-2 days	1	6					
-	End~ex, UC,450CU(G),L=70	NA 1 As Possible	111 days	Wed 25/11/12	Mon 26/3/2	Wed 25/11/12	Mon 26/3/2	Wed 25/11/12	Mon 26/3/2	0 days			1	
	Stage 1	NA 1 As Possible	29 days	Wed 25/11/12	Wed 25/12/10	Wed 25/11/12	Wed 25/12/10	Wed 25/11/12	Wed 25/12/10	0 days			1	
_	Excavation and Lateral Support	NA h As Possible	10 days	Wed 25/11/12	Fri 25/11/21	Wed 25/11/12	Fri 25/11/21	Wed 25/11/12	Fn 25/11/21	0 days	0	306,117,120		
	Formwork Erection	NA h As Possible	12 days	Thu 25/11/20	Mon 25/12/1	Thu 25/11/20	Mon 25/12/1	Thu 25/11/20	Mon 25/12/1	0 days		309FS-2 days	1	
	Catchpit construcion	NA nAs Possible	11 days	Sun 25/11/30	Wed 25/12/10	Sun 25/11/30	Wed 25/12/10	Sun 25/11/30	Wed 25/12/10	0 days		310FS-2 days		
-1	Concreting	NA n As Possible	1 day	Tue 25/12/9	0 days	0	311FS-2 days							
	Stage 2	NA 1 As Possible	29 days	Wed 25/12/10	Wed 26/1/7	Wed 25/12/10		Wed 25/12/10		0 days				
	Excavation and Lateral Support	NA n As Possible	10 days	Wed 25/12/10	Fri 25/12/19	Wed 25/12/10	Fri 25/12/19	Wed 25/12/10		0 days		312		
	Formwork Erection	NA n As Possible	12 days	Thu 25/12/18	Mon 25/12/29	Thu 25/12/18	Mon 25/12/29		Mon 25/12/29	0 days		314FS-2 days		
	Catchpit construcion	NA h As Possible	11 days	Sun 25/12/28	Wed 26/1/7	Sun 25/12/28	Wed 26/1/7	Sun 25/12/28		0 days		315FS-2 days		
	Concreting	NA n As Possible	1 day	Tue 26/1/6	0 days	0	316FS-2 days							
	Stage 3	NA 1 As Possible	29 days	Wed 26/1/7	Wed 26/2/4	Wed 26/1/7	Wed 26/2/4	Wed 26/1/7	Wed 26/2/4	0 days	~	217		
	Excavation and Lateral Support	NA h As Possible	10 days	Wed 26/1/7	Fri 26/1/16	Wed 26/1/7	Fri 26/1/16	Wed 26/1/7	Fri 26/1/16	0 days		317 31055 3 days		
	Formwork Erection	NA h As Possible	12 days	Thu 26/1/15	Mon 26/1/26	Thu 26/1/15	Mon 26/1/26	Thu 26/1/15	Mon 26/1/26	0 days		319FS-2 days		
	Catchpit construcion	NA 1 As Possible	11 days	Sun 26/1/25	Wed 26/2/4	Sun 26/1/25	Wed 26/2/4	Sun 26/1/25	Wed 26/2/4	0 days		320FS-2 days		3
	Concreting	NA n As Possible	1 day	Tue 26/2/3	Tue 26/2/3 Mon 26/3/2	0 days	0	321FS-2 days						
	Stage 4	NA 1 As Possible	27 days	Wed 26/2/4	Mon 26/3/2	Wed 26/2/4	Mon 26/3/2	Wed 26/2/4	Mon 26/3/2	0 days	0	322		
	Excavation and Lateral Support	NA h As Possible	10 days	Wed 26/2/4	Fri 26/2/13	Wed 26/2/4	Fri 26/2/13	Wed 26/2/4	Fri 26/2/13	0 days		322 324FS-2 days		
	Formwork Erection	NA h As Possible	11 days	Thu 26/2/12	Sun 26/2/22	Thu 26/2/12	Sun 26/2/22	Thu 26/2/12 Sat 26/2/21	Sun 26/2/22 Mon 26/3/2	0 days 0 days		324FS-2 days 325FS-2 days		A CONTRACTOR
	Catchpit construcion	NA h As Possible	10 days	Sat 26/2/21	Mon 26/3/2	Sat 26/2/21 Mon 26/3/2	Mon 26/3/2 Mon 26/3/2	Sat 26/2/21 Mon 26/3/2	Mon 26/3/2 Mon 26/3/2	0 days 0 days		325FS-2 days 326FS-1 day		5
	Concreting	Mon 26/3/2 o Later Than	1 day 570 days	Mon 26/3/2 Sat 24/8/10	Mon 26/3/2 Mon 26/3/2	Mon 26/3/2 Sat 24/8/10	Mon 26/3/2 Mon 26/3/2	Mon 26/3/2 Sat 24/8/10	Mon 26/3/2 Mon 26/3/2	0 days 0 days		2201 2-1 UQY		to an and the second se
	U-Channel Works (East)	NA + As Possible NA + As Possible	570 days 30 days	Sat 24/8/10 Sat 24/8/10	Sun 24/9/8	Sat 24/8/10 Sat 24/8/10	Sun 24/9/8	Sat 24/8/10 Sat 24/8/10	Sun 24/9/8	0 days				-
_	SHT.CP11~SHT.CP10E,750CU(HD-G),L=19.8 Excavation and Lateral Support	NA 1 AS Possible NA 1 As Possible	30 days 11 days	Sat 24/8/10 Sat 24/8/10	Tue 24/8/20	Sat 24/8/10 Sat 24/8/10	Tue 24/8/20	Sat 24/8/10 Sat 24/8/10	Tue 24/8/20	0 days	0	239SS-126 day		1x Excavato
-	Formwork Erection	NA 1 As Possible	12 days	Mon 24/8/19	Fri 24/8/30	Mon 24/8/19	Fri 24/8/30	Mon 24/8/19	Fri 24/8/30	0 days		330FS-2 days		2x carpent
-		NA TAS Possible	11 days	Thu 24/8/29	Sun 24/9/8	Thu 24/8/29	Sun 24/9/8	Thu 24/8/29	Sun 24/9/8	0 days		331FS-2 days		Zx carper
_	Catchpit construcion Concreting	NA 1 As Possible	l day	Sat 24/9/7	0 days		332FS-2 days		Concrete					
_	SHT.CP10E~SHT.CP10D,750CU(HD-G),L=23.7	NA I As Possible	36 days	Sun 24/9/8	Sun 24/10/13		Sun 24/10/13	Sun 24/9/8	Sun 24/10/13	0 days				
	Excavation and Lateral Support	NA 1 As Possible	13 days	Sun 24/9/8	Fri 24/9/20	Sun 24/9/8	Fri 24/9/20	Sun 24/9/8	Fri 24/9/20	0 days	0	333		1x Exca
-	Formwork Erection	NA 1 As Possible	14 days	Thu 24/9/19	Wed 24/10/2		Wed 24/10/2	Thu 24/9/19	Wed 24/10/2	0 days		335FS-2 days		2x car
-	Catchpit construcion	NA 1 As Possible	13 days	Tue 24/10/1	Sun 24/10/13		Sun 24/10/13	Tue 24/10/1	Sun 24/10/13	0 days		336FS-2 days		2x ci
-	Concreting	NA h As Possible	1 day	Sat 24/10/12	Sat 24/10/12		Sat 24/10/12	Sat 24/10/12		0 days	0	337FS-2 days		Con
-	SHT.CP10D~SHT.CP10C,750CU(HD-G),L=11.9	NA + As Possible	24 days	Sun 24/10/13	Tue 24/11/5		Tue 24/11/5	Sun 24/10/13	Tue 24/11/5	0 days				
-	Excavation and Lateral Support	NA h As Possible	8 days	Sun 24/10/13	Sun 24/10/20		Sun 24/10/20	Sun 24/10/13	Sun 24/10/20	0 days	Ð	338	1	1x i
-	Formwork Erection	NA h As Possible	10 days	Sat 24/10/19	Mon 24/10/28	Sat 24/10/19	Mon 24/10/28	Sat 24/10/19	Mon 24/10/28	0 days	0	340FS-2 days		Zx
-	Catchpit construcion	NA in As Possible	10 days	Sun 24/10/27	Tue 24/11/5	Sun 24/10/27	Tue 24/11/5	Sun 24/10/27	Tue 24/11/5	0 days	0	341FS-2 days		2
-	Concreting	NA n As Possible	1 day	Mon 24/11/4	0 days	0	342FS-2 days	1	HC					
-	SHT.CP10C~SHT.CP10B,750CU(HD-G),L=6.5	NA + As Possible	17 days	Tue 24/11/5	Thu 24/11/21	Tue 24/11/5	Thu 24/11/21	Tue 24/11/5	Thu 24/11/21	0 days				
-	Excavation and Lateral Support	NA 1 As Possible	6 days	Tue 24/11/5	Sun 24/11/10	Tue 24/11/5	Sun 24/11/10	Tue 24/11/5	Sun 24/11/10	0 days				
	Formwork Erection	NA n As Possible	8 days	Sat 24/11/9	Sat 24/11/16	Sat 24/11/9	Sat 24/11/16	Sat 24/11/9	Sat 24/11/16	0 days		345FS-2 days		L.
	Catchpit construcion	NA n As Possible	7 days	Fri 24/11/15	Thu 24/11/21	Fri 24/11/15	Thu 24/11/21	Fri 24/11/15		0 days		346FS-2 days		
	Concreting	NA n As Possible	1 day	Wed 24/11/20	Wed 24/11/20	Wed 24/11/20	Wed 24/11/20		Wed 24/11/20	0 days	0	347FS-2 days		é
	SHT.CP10B~SHT.CP10A,750CU(HD-G),L=6.4	NA + As Possible	17 days	Thu 24/11/21		Thu 24/11/21	Sat 24/12/7	Thu 24/11/21		0 days				
	Excavation and Lateral Support	NA h As Possible	6 days	Thu 24/11/21			Tue 24/11/26	Thu 24/11/21		0 days		348		
	Formwork Erection	NA h As Possible	8 days	Mon 24/11/25				Mon 24/11/25		0 days		350FS-2 days		6
	Catchpit construcion	NA r As Possible	7 days	Sun 24/12/1	Sat 24/12/7	Sun 24/12/1	Sat 24/12/7	Sun 24/12/1	Sat 24/12/7	0 days		351FS-2 days		į.
	Concreting	NA 1 As Possible	1 day	Fri 24/12/6	0 days	0	352FS-2 days		l .					
	SHT.CP10A~SHT.CP10,750CU(HD-G),L=26.7	NA + As Possible	39 days	Sat 24/12/7	Tue 25/1/14	Sat 24/12/7	Tue 25/1/14	Sat 24/12/7	Tue 25/1/14	0 days	~	252		l.
	Excavation and Lateral Support	NA 1 As Possible	14 days	Sat 24/12/7	Fri 24/12/20	Sat 24/12/7	Fri 24/12/20	Sat 24/12/7	Fri 24/12/20	0 days		353 25555 2 days		ĺ.
	Formwork Erection	NA 1 As Possible	15 days	Thu 24/12/19		Thu 24/12/19	Thu 25/1/2	Thu 24/12/19		0 days		355FS-2 days		ģ.
	Catchpit construcion	NA h As Possible	14 days	Wed 25/1/1	Tue 25/1/14	Wed 25/1/1	Tue 25/1/14	Wed 25/1/1		0 days		356FS-2 days 357FS-2 days		ĥ.
	Concreting	NA 1 As Possible	1 day	Mon 25/1/13	Mon 25/1/13		Mon 25/1/13	Mon 25/1/13		0 days	0	22112-2 days		í.
	SHT.CP10~SHT.CP9,750CU(HD-G),L=4,3	NA + As Possible	17 days	Tue 25/1/14	Thu 25/1/30		Thu 25/1/30	Tue 25/1/14		0 days		358		l.
	Excavation and Lateral Support	NA 1 As Possible	6 days	Tue 25/1/14	Sun 25/1/19		Sun 25/1/19	Tue 25/1/14	Sun 25/1/19	0 days		358 360FS-2 days		Ê.
	Formwork Erection	NA n As Possible	8 days 7 days	Sat 25/1/18	Sat 25/1/25	Sat 25/1/18	Sat 25/1/25	Sat 25/1/18	Sat 25/1/25	0 days		-		Í.
	Catchpit construcion	NA 1 As Possible	7 days	Fri 25/1/24	Thu 25/1/30	Fri 25/1/24	Thu 25/1/30	Fri 25/1/24	Thu 25/1/30 Wed 25/1/29	0 days		361FS-2 days 362FS-2 days		
_	Concreting	NA 1 As Possible	1 day	Wed 25/1/29	Wed 25/1/29	Wed 25/1/29 Thu 25/1/30	Wed 25/1/29 Sat 25/3/15	Wed 25/1/29 Thu 25/1/30		0 days 0 days	V	2021 2-2 QAYS		1
	SHT CP9-SHT CP8,600CU(HD-G),L=33.7	NA 1 As Possible	45 days	Thu 25/1/30	Sat 25/3/15	Thu 25/1/30 Thu 25/1/30	Sat 25/3/15 Sat 25/2/22	Thu 25/1/30 Thu 25/1/30		0 days 0 days				
_	Stage 1	NA 1 As Possible NA 1 As Possible	24 days 8 days	Thu 25/1/30 Thu 25/1/30	Sat 25/2/22 Thu 25/2/6	Thu 25/1/30 Thu 25/1/30	Thu 25/2/22	Thu 25/1/30 Thu 25/1/30		0 days 0 days	0	363		i i i i i i i i i i i i i i i i i i i
	Excavation and Lateral Support Formwork Erection	NA 1 AS Possible NA 1 As Possible	8 days 10 days	Wed 25/2/5	Fri 25/2/14	Wed 25/2/5	Fri 25/2/14	Wed 25/2/5	Fri 25/2/14	0 days		366FS-2 days		A CONTRACTOR OF A CONTRACTOR A CONTRA
_	Catchpit construcion	NA 1 As Possible	10 days	Thu 25/2/13	Sat 25/2/22	Thu 25/2/13	Sat 25/2/22	Thu 25/2/13	Sat 25/2/22	0 days		367FS-2 days		Ê.
-	Concreting	NA 1 As Possible	1 day	Fri 25/2/21	0 days		368FS-2 days		l.					
-	Stage 2	NA TAS Possible	22 days	Sat 25/2/22	Sat 25/3/15	Sat 25/2/22	Sat 25/3/15	Sat 25/2/22	Sat 25/3/15	0 days	1125	,5		l.
-	Excavation and Lateral Support	NA 1 As Possible	8 days	Sat 25/2/22	Sat 25/3/1	Sat 25/2/22	Sat 25/3/1	Sat 25/2/22	Sat 25/3/1	0 days	0	369		
_	Formwork Erection	NA 1 AS Possible	10 days	Fri 25/2/28	Sun 25/3/9	Fri 25/2/28	Sun 25/3/9	Fri 25/2/28	Sun 25/3/9	0 days		371FS-2 days		1
_	Catchpit construcion	NA 1 As Possible	8 days	Sat 25/3/8	Sat 25/3/15	Sat 25/3/8	Sat 25/3/15	Sat 25/3/8	Sat 25/3/15	0 days		372FS-2 days		l.
-	Concreting	NA 1 As Possible	1 day	Fri 25/3/14	0 days		373FS-2 days							
-	Connection of ex. 300CU to SHT CP8	Mon 26/3/2 o Later Than	28 days	Thu 25/3/13	Wed 25/4/9		Wed 25/4/9	Tue 26/2/3	Mon 26/3/2	327 days		374FS-2 days		1
-	SHT CP8~SHT CP7,600CU(HD-G),L=8.5	NA I As Possible	17 days	Sat 25/3/15	Mon 25/3/31		Mon 25/3/31	Sat 25/3/15		0 days			0	ŝ
-	Excavation and Lateral Support	NA 1 As Possible	6 days	Sat 25/3/15	Thu 25/3/20		Thu 25/3/20	Sat 25/3/15	Thu 25/3/20	0 days	0	374		4
-	Formwork Erection	NA 1 As Possible	8 days	Wed 25/3/19			Wed 25/3/26	Wed 25/3/19		0 days		377FS-2 days		1
-	Catchpit construcion	NA 1 As Possible	,	Tue 25/3/25	Mon 25/3/31		Mon 25/3/31	Tue 25/3/25		0 days		378FS-2 days		<u></u>
_										-			Fritanzal Tanka	Crown Bu Com
9.0	Date: 31 May 2024	Progress	<i>*</i>	Summa	ry			p Critical Task		Rolled U	p Prog	ress	External Tasks	Group By Summa
	Critical Task	Milestone		Rolled U	In Tack		Rolled U	p Milestone 🛛 🤇	$\diamond$	Split		8.2.2	Project Summary	Deadline

Drainage Channel: {U/S}~{D/S},size+type Drainage Channel: {U/S}~{D/S}

2025, Haif 1 2025, Haif 2 F M A M J J A S O N D 1x Excavat	2026, Half 1 2026, Half 2 2027, Half J F M A M J J A S O N D J F M A	
2x carpet		
2x carp		
	= going	
Lx Exc	avator rpenter	
2x c	arpenter	
Con	crete gang	
	Excavator x carpenter	
	2x carpenter	
	Concrete gang	
	1x Excavator	
	2x carpenter	
	Concrete gang	
	1x Excavator	
	2x carpenter	
	Concrete gang	
	1x Excavator 2x carpenter	
	2x carpenter	
	Concrete gang	
	e	
r		
ing		
Dr .		
ter		
ter gang		
ator enter		
enter		
te gang		
cavator		
arpenter carpenter		
oncrete gang		
x Excavator		
2x carpenter 2x carpenter		
Concrete gang		
1x Excavator 2x carpenter		
2x carpenter 2x carpenter		
Concrete gang		
1x Excavator		
2x carpenter		
2x carpenter Concrete gang		
in a second second		
Tx Excavator		
2x carpenter		
2x carpenter		

iD	Task Name							DC/2022/02 - D	S TAT CIVIL ENG RAINAGE IMPR PROJECT PR	CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME Constraint Duration Start Einth Earth Earth Earth Earth Earth Einth							
0000	task name	Constraint Constraint Date Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1 2023, Half 2 2024, Half 1	2024, Half 2			
380	Concreting	NA hAs Possible	1 day	Sun 25/3/30	Sun 25/3/30	Sun 25/3/30	Sun 25/3/30	Sun 25/3/30	Sun 25/3/30	0 days	0	379FS-2 days	A M J J A S O N D J F M A M	JJASONDJ			
381	Reconstruction of U/S end wall	Mon 26/3/2 o Later Than	21 days	Sat 25/3/29	Fri 25/4/18	Sat 25/3/29	Fri 25/4/18	Tue 26/2/10	Mon 26/3/2	318 days	0	380FS-2 days					
382	SHT.CP7~SHT.CP6,600CU(HD-G),L=130.8	NA + As Possible	141 days	Mon 25/3/31	Mon 25/8/18	Mon 25/3/31	Mon 25/8/18	Mon 25/3/31	Mon 25/8/18	0 days							
383 384	Stage 1	NA 1 As Possible	29 days	Mon 25/3/31	Mon 25/4/28	Mon 25/3/31	Mon 25/4/28	Mon 25/3/31	Mon 25/4/28	0 days							
385	Excavation and Lateral Support	NA h As Possible	10 days	Mon 25/3/31	Wed 25/4/9	Mon 25/3/31	Wed 25/4/9	Mon 25/3/31	Wed 25/4/9	0 days	0	380		1			
385	Formwork Erection	NA h As Possible	12 days	Tue 25/4/8	Sat 25/4/19	Tue 25/4/8	Sat 25/4/19	Tue 25/4/8	Sat 25/4/19	0 days	0	984FS-2 days					
387	Catchpit construcion	NA h As Possible	11 days	Fri 25/4/18	Mon 25/4/28	Fri 25/4/18	Mon 25/4/28	Fri 25/4/18	Mon 25/4/28	0 days	0 3	885FS-2 days					
388	Concreting	NA 1 As Possible	1 day	Sun 25/4/27	Sun 25/4/27	Sun 25/4/27	Sun 25/4/27	Sun 25/4/27	Sun 25/4/27	0 days	0 3	386FS-2 days		1			
389	Stage 2	NA 1 As Possible	29 days	Mon 25/4/28	Mon 25/5/26		Mon 25/5/26	Mon 25/4/28	Mon 25/5/26	0 days							
390	Excavation and Lateral Support Formwork Erection	NA h As Possible	10 days	Mon 25/4/28	Wed 25/5/7	Mon 25/4/28	Wed 25/5/7	Mon 25/4/28	Wed 25/5/7	0 days	0 3	387		8			
391	Catchpit construcion	NA 1 As Possible	12 days	Tue 25/5/6	Sat 25/5/17	Tue 25/5/6	Sat 25/5/17	Tue 25/5/6	Sat 25/5/17	0 days	0 3	889FS-2 days		2			
392	Concreting	NA 1 As Possible	11 days	Fri 25/5/16	Mon 25/5/26	Fri 25/5/16	Mon 25/5/26	Fri 25/5/16	Mon 25/5/26	0 days	0 3	390FS-2 days					
393	Stage 3	NA 1 As Possible	1 day	Sun 25/5/25	Sun 25/5/25	Sun 25/5/25	Sun 25/5/25	Sun 25/5/25	Sun 25/5/25	0 days	0 3	891FS-2 days		a			
394	Excavation and Lateral Support	NA + As Possible	29 days	Mon 25/5/26	Mon 25/6/23		Mon 25/6/23	Mon 25/5/26	Mon 25/6/23	0 days							
395	Formwork Erection	NA h As Possible	10 days	Mon 25/5/26	Wed 25/6/4	Mon 25/5/26	Wed 25/6/4	Mon 25/5/26	Wed 25/6/4	0 days	0 3	392		-			
396	Catchpit construction	NA n As Possible	12 days	Tue 25/6/3	Sat 25/6/14	Tue 25/6/3	Sat 25/6/14	Tue 25/6/3	Sat 25/6/14	0 days	0 3	94FS-2 days					
397	Concreting	NA 1 As Possible	11 days	Fri 25/6/13	Mon 25/6/23	Fri 25/6/13	Mon 25/6/23	Fri 25/6/13	Mon 25/6/23	-		95FS-2 days		5			
398	Stage 4	NA n As Possible NA n As Possible	1 day	Sun 25/6/22	Sun 25/6/22	Sun 25/6/22	Sun 25/6/22	Sun 25/6/22	Sun 25/6/22	1	0 3	196FS-2 days					
399	Excavation and Lateral Support	NA 1 As Possible NA 1 As Possible	29 days	Mon 25/6/23	Mon 25/7/21	Mon 25/6/23	Mon 25/7/21	Mon 25/6/23	Mon 25/7/21	0 days				-			
400	Formwork Erection	NA 1 As Possible	10 days 12 days	Mon 25/6/23	Wed 25/7/2	Mon 25/6/23	Wed 25/7/2	Mon 25/6/23	Wed 25/7/2			97					
401	Catchpit construcion	NA TAS Possible NA TAS Possible	12 days 11 days	Tue 25/7/1 Fri 25/7/11	Sat 25/7/12	Tue 25/7/1	Sat 25/7/12	Tue 25/7/1	Sat 25/7/12	2		99FS-2 days		2. 2. 2. 2.			
402	Concreting	NA 1 As Possible	1 days	Sun 25/7/20	Mon 25/7/21	Fri 25/7/11	Mon 25/7/21	Fri 25/7/11	Mon 25/7/21			00FS-2 days					
403	Stage 5	NA 1 As Possible	29 days	Mon 25/7/21	Sun 25/7/20	Sun 25/7/20	Sun 25/7/20	Sun 25/7/20	Sun 25/7/20	,	0 4	01FS-2 days					
404	Excavation and Lateral Support	NA h As Possible	10 days	Mon 25/7/21	Mon 25/8/18 Wed 25/7/30	Mon 25/7/21 Mon 25/7/21	Mon 25/8/18	Mon 25/7/21	Mon 25/8/18	0 days							
405	Formwork Erection	NA 1 As Possible	12 days	Tue 25/7/29	Sat 25/8/9	Tue 25/7/29	Wed 25/7/30 Sat 25/8/9	Mon 25/7/21	Wed 25/7/30	-		02					
406	Catchpit construcion	NA h As Possible	11 days	Fri 25/8/8	Mon 25/8/18	Fri 25/8/8	Mon 25/8/18	Tue 25/7/29 Fri 25/8/8	Sat 25/8/9	,		04FS-2 days					
407	Concreting	NA h As Possible	1 day	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	Sun 25/8/17	Mon 25/8/18	2		05FS-2 days					
408	Connection of ex. 400CU to SHT.CP6	Mon 26/3/2 o Later Than	28 days	Sat 25/8/16	Fri 25/9/12	Sat 25/8/16	Fri 25/9/12	Tue 26/2/3	Sun 25/8/17 Mon 26/3/2	-		06FS-2 days					
409	SHT.CP6~SHT.CP5,600CU(HD-G),L=24.1	NA 1As Possible	36 days	Mon 25/8/18	Mon 25/9/22	Mon 25/8/18	Mon 25/9/22	Mon 25/8/18	Mon 25/9/22		0 4	07FS-2 days					
410	Excavation and Lateral Support	NA h As Possible	13 days	Mon 25/8/18	Sat 25/8/30	Mon 25/8/18	Sat 25/8/30	Mon 25/8/18	Sat 25/8/30	0 days	0 4	07					
411	Formwork Erection	NA h As Possible	14 days	Fri 25/8/29	Thu 25/9/11	Fri 25/8/29	Thu 25/9/11	Fri 25/8/29	Thu 25/9/11		S						
412	Catchpit construcion	NA h As Possible	13 days	Wed 25/9/10	Mon 25/9/22	Wed 25/9/10	Mon 25/9/22	Wed 25/9/10	Mon 25/9/22			10FS-2 days 11FS-2 days					
413	Concreting	NA 1 As Possible	1 day	Sun 25/9/21	Sun 25/9/21	Sun 25/9/21	Sun 25/9/21	Sun 25/9/21	Sun 25/9/21	,		12FS-2 days					
414	Connection of ex. 400CU to SHT_CP5	Mon 26/3/2 o Later Than	28 days	Sat 25/9/20	Fri 25/10/17	Sat 25/9/20	Fri 25/10/17	Tue 26/2/3	Mon 26/3/2	-		13FS-2 days					
415	SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9	NA + As Possible	85 days	Mon 25/9/22	Mon 25/12/15		Mon 25/12/15		#############	0 days		101 J-2 00y3					
416	Stage 1	NA + As Possible	29 days	Mon 25/9/22	Mon 25/10/20		Mon 25/10/20		#############	0 days							
417	Excavation and Lateral Support	NA h As Possible	10 days	Mon 25/9/22	Wed 25/10/1	Mon 25/9/22	Wed 25/10/1	Mon 25/9/22	Wed 25/10/1		0 4	13					
418	Formwork Erection	NA n As Possible	12 days	Tue 25/9/30	Sat 25/10/11	Tue 25/9/30	Sat 25/10/11	Tue 25/9/30	Sat 25/10/11			17FS-2 days					
419	Catchpit construcion	NA n As Possible	11 days	Fri 25/10/10	Mon 25/10/20	Fri 25/10/10	Mon 25/10/20	Fri 25/10/10	Mon 25/10/20	-		18FS-2 days					
420	Concreting	NA 1 As Possible	1 day	Sun 25/10/19	Sun 25/10/19	Sun 25/10/19	Sun 25/10/19	Sun 25/10/19	Sun 25/10/19	-		19FS-2 days					
421	Stage 2	NA + As Possible	29 days	Mon 25/10/20	Mon 25/11/17	#############	Mon 25/11/17	##############	############	0 days							
422	Excavation and Lateral Support	NA h As Possible	10 days	Mon 25/10/20	Wed 25/10/29	Mon 25/10/20	Wed 25/10/29	Mon 25/10/20	Wed 25/10/29	0 days	0 4	20					
423	Formwork Erection	NA n As Possible	12 days	Tue 25/10/28	Sat 25/11/8	Tue 25/10/28	Sat 25/11/8	Tue 25/10/28	Sat 25/11/8	0 days	0 4	22FS-2 days					
424	Catchpit construcion	NA n As Possible	11 days		Mon 25/11/17	Fri 25/11/7	Mon 25/11/17	Fri 25/11/7	Mon 25/11/17	0 days	0 4	23FS-2 days					
425	Concreting	NA h As Possible	1 day		Sun 25/11/16	Sun 25/11/16	Sun 25/11/16	Sun 25/11/16	\$un 25/11/16	0 days	0 4	24FS-2 days					
420	Stage 3	NA (As Possible				<del>##########</del> ####		<del>**********</del> ***	#######################################	0 days							
428	Excavation and Lateral Support Formwork Erection	NA r As Possible			Wed 25/11/26	Mon 25/11/17	Wed 25/11/26	Mon 25/11/17	Wed 25/11/26	0 days	0 4	25					
429		NA has Possible	12 days	Tue 25/11/25	Sat 25/12/6	Tue 25/11/25	Sat 25/12/6	Tue 25/11/25	Sat 25/12/6	0 days	0 4	27FS-2 days					
430	Catchpit construcion	NA n As Possible	11 days		Mon 25/12/15		Mon 25/12/15	Fri 25/12/5	Mon 25/12/15	0 days	0 4	28FS-2 days					
431	Concreting Connection of ex. 450CU to SHT,CP4	NA n As Possible	1 day		Sun 25/12/14	Sun 25/12/14	Sun 25/12/14	Sun 25/12/14	Sun 25/12/14	0 days	0 4	29FS-2 days					
432	SHT.CP4~End,525CU(HD-G),L=82,3	Mon 26/3/2 o Later Than	28 days	Sat 25/12/13	Fri 26/1/9	Sat 25/12/13	Fri 26/1/9	Tue 26/2/3	Mon 26/3/2	52 days	0 4	30FS-2 days					
433	Stage 1	NA 1 As Possible	78 days	Mon 25/12/15		######################################	Mon 26/3/2	<del>*************</del>	Mon 26/3/2	0 days							
434	Excavation and Lateral Support	NA I As Possible	27 days	Mon 25/12/15		*****	Sat 26/1/10	*********	Sat 26/1/10	0 days							
435	Formwork Erection	NA DAS Possible		Mon 25/12/15			Wed 25/12/24	Mon 25/12/15		-	0 43	30,117,120					
436	Catchpit construcion	NA h As Possible	11 days	Tue 25/12/23	Fri 26/1/2	Tue 25/12/23	Fri 26/1/2	Tue 25/12/23	Fri 26/1/2	•		34FS-2 days					
437	Concreting	NA 1 As Possible	10 days	Thu 26/1/1	Sat 26/1/10	Thu 26/1/1	Sat 26/1/10	Thu 26/1/1	Sat 26/1/10	-		35FS-2 days					
438	Stage 2	NA 1 As Possible	1 day	Fri 26/1/9	Fri 26/1/9	Fri 26/1/9	Fri 26/1/9	Fri 26/1/9	Fri 26/1/9		0 43	86FS-2 days					
439	Excavation and Lateral Support	NA + As Possible	27 days	Sat 26/1/10	Thu 26/2/5	Sat 26/1/10	Thu 26/2/5	Sat 26/1/10	Thu 26/2/5	0 days							
440	Formwork Erection	NA 1 As Possible	10 days	Sat 26/1/10	Mon 26/1/19	Sat 26/1/10	Mon 26/1/19	Sat 26/1/10	Mon 26/1/19	2	0 43						
441	Catchpit construction	NA ה As Possible NA ה As Possible	11 days	Sun 26/1/18	Wed 26/1/28	Sun 26/1/18	Wed 26/1/28	Sun 26/1/18	Wed 26/1/28	0 days		39FS-2 days					
442	Concreting		10 days	Tue 26/1/27	Thu 26/2/5	Tue 26/1/27	Thu 26/2/5	Tue 26/1/27	Thu 26/2/5	-		IOFS-2 days					
443	Stage 3	NA n As Possible NA n As Possible	1 day 26 days	Wed 26/2/4	Wed 26/2/4	Wed 26/2/4	Wed 26/2/4	Wed 26/2/4	Wed 26/2/4		0 44	11FS-2 days					
444	Excavation and Lateral Support	NA TAS Possible	26 days	Thu 26/2/5	Mon 26/3/2	Thu 26/2/5	Mon 26/3/2	Thu 26/2/5	Mon 26/3/2	0 days							
445	Formwork Erection	NA 1 As Possible NA 1 As Possible	10 days 10 days	Thu 26/2/5	Sat 26/2/14	Thu 26/2/5	Sat 26/2/14	Thu 26/2/5	Sat 26/2/14	,	0 44		6				
446	Catchpit construcion	NA 1 As Possible		Fri 26/2/13	Sun 26/2/22 Mon 26/2/2	Fri 26/2/13	Sun 26/2/22	Fri 26/2/13	Sun 26/2/22	0 days		4FS-2 days					
447	Concreting	Mon 26/3/2 o Later Than	10 days	Sat 26/2/21	Mon 26/3/2	Sat 26/2/21	Mon 26/3/2	Sat 26/2/21	Mon 26/3/2			5FS-2 days	1				
		WOULZO/2/2 O Later I han	1 day	Mon 26/3/2	Mon 26/3/2	Mon 26/3/2	Mon 26/3/2	Mon 26/3/2	Mon 26/3/2	0 days (		I6FS-1 day					

Revision.: 9.0	Date: 31 May 2024	´Task Critical Task	Progress Milestone	*	Summary Rolled Up Task	Rolled Up Critical Task Rolled Up Milestone	Rolled Up Progress Split	External Tasks Project Summary	 Group By Summary Deadline	y 두
Drain: {U/S}~{D/S},si U-Channel: {U/S}~{D Drainage Channel: {I	ze+type,bedding,length(m),d //S],size+type,length(m) U/S}~{D/S}	epth(m)					Page 16	 		



Appendix 1.2 Project Organization Chart


#### Appendix 1

Wing Tat Civil Engineering Co. Ltd

Contract No. : DC/2022/02

Drainage Improvement Works at Yuen Long - Stage 2

#### Organization Chart of Environmental Management (updated on 02-05-2024)



**ENVIRONMENTAL TEAM** 

Appendix 1.3 Implementation Status of Environmental Mitigation Measure



### Air Quality Impact Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.3.8.1	S.3.2.3	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	<ul> <li>Proper and regular watering should be provided for all exposed and excavated work sites.</li> </ul>	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	<ul> <li>Open stockpiles should be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.</li> </ul>	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• All excavated or stockpile of dusty materials should be entirely covered by impervious sheeting or sprayed with water to ensure that the entire surface is wet. They should be sprayed with water immediately prior to any loading or transfer activities. These materials should be removed, backfilled or reinstated where practicable.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented



EIA Ref. S.3.8.1	EM&A Ref.	<ul> <li>Recommended Environmental Protection Measures/ Mitigation Measures</li> <li>After the removal of stockpiles, the remaining</li> </ul>	Objectives of the recommended measures & main concerns to address Air Quality (fugitive dust)	Who to implement the measures? Contractor(s)	Location/ Timing of implementation of Measures At all	What requirements or standards for the measures to achieve? Air Pollution Control	Implementation Status Implemented
		dusty material should be sprayed with water and cleared from the surface of roads. Stockpiling areas of dusty materials should not be extended beyond the pedestrian barriers, fencing or traffic cones.	Control during Construction Phase		construction areas of the site during the entire construction period	(Construction Dust) Regulation	
S.3.8.1	S.3.2.3	• At locations with proposed open excavation and reinstatement works, hoarding of not less than 2.4 m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. The contractor should ensure that the hoardings are well maintained throughout the entire construction period.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• Vehicles used for the transportation of dusty materials/ spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• Vehicle wheel washing facilities will be provided at exit of the works site. The areas where vehicle wheel washing activities are carried out and the section of the construction site between the vehicle washing facilities and the exit should be paved with concrete or bituminous materials.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• Where possible, routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.3.8.1	S.3.2.3	<ul> <li>All demolished materials that may generate dust should be covered entirely by impervious sheeting or placed in a covered area with the top and three sides enclosed within a day of demolition.</li> </ul>	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• At construction works areas where demolition takes place, water or dust suppression chemicals should be sprayed prior to, during and immediately after the demolition activities to ensure that the top surface remains wet.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• The requirements stipulated in the Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness should be followed as far as practicable to enhance the cleanliness and tidiness of construction sites.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness	Implemented
S.3.8.1	S.3.2.3	<ul> <li>NRMMs should be approved or exempted with a label issued by EPD. The label should be displayed at a conspicuous position of the machine or vehicle. Nonroad vehicles are required to meet the Euro V emission standards and smoke requirements as stipulated under the Air Pollution Control (Vehicle Design Standards) (Emission) Regulation.</li> </ul>	Emission from NRMM during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.3.8.1	S.3.2.3	<ul> <li>The works at overlapping section are recommended to be scheduled to avoid works at the areas near Fan Kam Road.</li> <li>The Contractor shall liaise with No. CE 61/2012 (HY) – Improvement to Fan Kam Road – Investigation contractors so as to avoid undertaking works concurrently with the works from CE 61/2012 Project when they are in the close proximity. As a conservative approach, works for drainage improvement shall be carried when the works from the No. CE 61/2012 project is over 500 m away.</li> </ul>	Prevent potential cumulative construction air quality impacts	Contractor(s)	At all construction areas of the site for Ha Che during the entire construction period	-	Implemented



## Noise Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.4.6.6	S. 4.8.1	Use of quiet PMEs and smaller sized of PMEs as practicable.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented
S.4.6.7	S. 4.8.1	Use of quiet PME for generator, mobile crane and excavator, wheeled/ tracked.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented
S.4.6.8	S. 4.8.1	The Contractor should be responsible for the design of temporary/ movable noise barriers with consideration of the size of PME and the requirements of intercepting the line of sight between the noise sensitive receivers and PME.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.4.7.1	S. 4.8.1	<ul> <li>The Contractor shall adopt the Code of Practice on Good Management Practice to Prevent Violation of the NCO (Cap. 400) (for Construction Industry) published by the EPD;</li> <li>The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines;</li> <li>Before commencing any work, the Contractor shall submit to the Environmental Review for approval the method of working, equipment and noise mitigation measures intended to be used at the site;</li> <li>The Contractor shall devise and execute working methods to minimise the noise impact on the identified surrounding sensitive uses, and provide experienced personnel with suitable training to ensure that those methods are implemented;</li> <li>Noisy equipment and noisy activities should be located as far away from the NSR's as is practical;</li> <li>Machines and plant (such as dump truck, vibratory compactor, lorry, cranes) that may be intermitted use should be shut down between work periods or should be throttled down to a minimum. Additionally, the combined use of noisy equipment/ machines should be avoided, when possible;</li> </ul>	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction programme;</li> <li>Silencers, mufflers or acoustic treatment mats on construction equipment should be utilised and properly maintained during the construction duration;</li> <li>Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures should be effectively utilised as noise barriers, where practicable.</li> </ul>					
S.4.7.2	S. 4.8.1	The Contractor shall, from time to time, be aware of the noise impacts on the surrounding NSRs through adequate noise monitoring during the works so that adjustments can be made to the number of plants used for any construction activity and the corresponding plant positioning. These requirements shall be incorporated into the project works contract.	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented

## Ecological Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Construct	tion Phase						
S.5.9.2	S.5.2.1	The section of watercourse with construction activities should be hydrologically isolated from the rest of the watercourse as far as practicable (except discharge of treated runoff).	Ecological – to avoid and minimize the spatial impact/ disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented
S.5.9.2	S.5.2.1	The staged construction activities should be commenced from upstream and progresses toward the downstream area and the reinstatement work especially the planting of riparian vegetation should also be undertaken in stages and commenced as soon as the hardscape work completed in the working section	Ecological – to avoid and minimize the spatial impact and shorten the temporal disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented



# Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.5.9.3	S.5.2.2	<ul> <li>Good Site Practice</li> <li>Effective implementation of an Environmental Management Systems in accordance with the ISO 14001 for all work sites;</li> <li>Effective implementation of mitigation measures recommended for dust suppression, noise reduction, as well as water quality and waste management as detailed in other sections of the EIA Report.</li> <li>Effective implementation of the Tree Preservation Measures as detailed in the guidelines published by the Tree Management Office.</li> <li>Staff awareness training on the ecological importance of the riverine habitats and inhabited wildlife, as well as briefing on the mitigation measures recommended in the EIA Report.</li> <li>Well defined and fenced Work Area to prevent intentional or accidental encroachment or trespassing into the adjacent habitats for access, parking and operation of plants/ machineries, as well as stockpiling of construction material or waste;</li> <li>Fence off any potentially ecologically sensitive resources within the work area with warning signpost;</li> <li>Water diversion by means of submerged water pump should be avoided as far as practicable to prevent obstruction of wildlife movement along the channel;</li> </ul>	Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>Waste and refuse should be stored or dumped in appropriate receptacles and on- site burning of waste should be strictly prohibited;</li> <li>Excavated material should be properly covered or promptly disposed of, and opportunities to stockpile and backfill the topsoil should be explored;</li> <li>No chemical should be stockpiled on-site until absolutely necessary;</li> <li>On-site maintenance of plant/ machineries/ vehicle should be avoided as far as practicable;</li> <li>Silt/ Sediment/ Oil traps should be installed to avoid direct discharge of effluent or site run-off;</li> <li>Regular ecological checks;</li> <li>Cut down of vegetation during site clearance should be in stages before groundwork takes place as such to disperse any wildlife that is sheltering in the immediate area; and</li> <li>minimise vehicle access.</li> </ul>					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.5.9.4	S.5.2.10	The construction work in Tai Wo should be scheduled in the dry season and sandbags or other similar facilities should be placed along the southern boundary of the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition. In addition, discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. The above measure should be audited regularly as part of the routine site inspection undertaken by the ET.	Ecological – to avoid and minimize any potential impact to the Cheung Po EIA from site discharge	Contractor(s)	Tai Wo	EIA, contractual requirements	Implemented
S.5.9.6 to 5.9.7	S.5.2.7, 5.2.8	A detail survey to update the abundance and distribution of the endemic freshwater crabs within the project site (include the original watercourse which will be cut-off at Ha Che and Lin Fa Tei, inclusive of a receptor site search for the preparation of a "Freshwater Crab Translocation Plan", in which the whole process including logistic arrangement should be detailed for the approval of AFCD.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Engineer	Lin Fa Tei and Ha Che, before the commencement of the construction work	EIA, contractual requirements	Implemented, EPD advised no comment on the FCTP on 9 Feb 2024
S.5.9.6 to 5.9.7	S.5.2.9	Capture and translocate two endemic freshwater crabs and undertake post-translocation monitoring programme in accordance to the approved "Freshwater Crab Translocation Plan".	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species.	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented, pre- construction surveys at Ha Che and Lin Fa Tei were completed between 5 and 7 Feb 2024 and 11 and 13 Mar 2024 respectively



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.5.9.6 to 5.9.8	S.5.2.9	Before the commencement of a construction work in a new section, the site should be inspected by the ecologist to confirm no inhabitation of the two freshwater crab species.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented
S.5.9.9	S.5.2.4	The Aquilaria sinensis (seedling) within the site boundary at Sung Shan New Village to be protected and retained during construction in accordance with DEVB TCW No. 4/2020 Tree Preservation	Ecological – to preserve the floral species of conservation concern	Engineer	Sung Shan New Village	EIA, contractual requirements	Implemented
S.5.9.13- 5.9.19	S.5.2.15	Restoration of wildlife habitat by ecological habitat and niche that could promote colonisation of aquatic wildlife during the reinstatement of embankment and channel bed	Ecological – to compensate for the loss of wildlife habitat especially the two endemic freshwater crab species	Contractor(s)	All sites during construction	EIA, contractual requirements	The restoration an planting works wil be conducted afte the completion of construction work a Ha Che, Lin Fa Te and Sung Shan New Village



#### Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.6.7.2	S.6.2.3	<ul> <li>The mitigation measures should cover, but not limited to the following Best Management Practices:</li> <li>Sand/ silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/ silt particles from runoff to meet the requirements of the Technical Memorandum standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 2/23. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.</li> <li>Work programmes should be designed to minimize the size of work areas to minimize the soil exposure soil and reduce the potential for increased siltation and runoff;</li> <li>Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary;</li> <li>Silt removal facilities, channels and manholes should be maintained and cleaned regularly to ensure the proper function;</li> <li>Water pumped out from excavations should be discharged into silt removal facilities;</li> </ul>	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Deficiency of Mitigation Measures but rectified by the Contractor. WPCO licenses for Ha Che and Lin Fa Tei were granted on 26 Apr 2024 and 24 May 2024 respectively. WPCO license for Sung Shan New Village and Tai Wo is under application.



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>Careful programming of the works to minimize soil excavation during the rainy season. If excavation of soil cannot be avoided during the wet season (April to September), exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 2/23;</li> <li>Earthwork surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed;</li> <li>Wastewater generated from the washing down of mixer trucks and drum mixers and similar equipment should wherever practicable be recycled. The discharge of wastewater should be kept to a minimum;</li> <li>To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on-line standby pump of adequate capacity and with automatic alternating devices;</li> </ul>					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment. Surface run-off should be segregated from the concrete batching plant and casting yard area as much as possible, and diverted to the stormwater drainage system. Surface run-off contaminated by materials in a concrete batching plant or casting yard should be adequately treated before disposal into stormwater drains;</li> <li>Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric during rainstorms.</li> </ul>					
S.6.7.4	S6.2.3	The guidelines stipulated in the ProPECC PN 2/23 "Construction Site Drainage" issued by the EPD should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project.	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Deficiency of Mitigation Measures but rectified by the Contractor. WPCO licenses for Ha Che and Lin Fa Tei were granted on 26 Apr 2024 and 24 May 2024 respectively. WPCO license for Sung Shan New Village and Tai Wo is under application.



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silt/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates;</li> <li>Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means;</li> <li>All drainage facilities and erosion and sediment control structures, if any, should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms;</li> <li>Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;</li> </ul>					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>All open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; 3Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;</li> <li>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 2/23. Particular attention should be paid to the control of silty surface runoff during storm events;</li> </ul>					



<ul> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should</li> </ul>	EIA Ref.	Location/ What requirements Timing of or standards for Implementation implementation the measures to Status of Measures achieve?	Objectives of the EM&A Ref. Recommended Environmental Protection recommended Measures/ Mitigation Measures measures & main concerns to addres
<ul> <li>a have sand and sill settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to the public road should be paved with sufficient backfall toward the wheel-washing bay to prevent vehicle tracking of soil and silly water to public road should be paved with sufficient backfall</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources as far as possible. The oil interceptors, if any, should be emptied and cleaned regularly to prevent there is solved with sufficient and grass and rainage system after accidental spillage;</li> <li>Construction solid waste, debris and rubbish on site should be called and disposed of properly to avoid water quality impacts;</li> <li>All fuel tarks and storage areas should be provided in select areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> </ul>			<ul> <li>before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to the public road should be paved with sufficient backfall toward the wheel-washing bay to prevent vehicle tracking of soil and silty water to public roads and drains;</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources as far as possible. The oil interceptors, if any, should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage;</li> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching</li> </ul>



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.5	S.6.2.3	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage is expected to be carried out off-site and should only be undertaken within areas appropriately equipped to control these discharges.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented
S.6.7.6	S.6.2.3	Contractor shall apply for a discharge license under WPCO.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	WPCO licenses for Ha Che and Lin Fa Tei were granted on 26 Apr 2024 and 24 May 2024 respectively. WPCO license for Sung Shan New Village and Tai Wo is under application.



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.7 & S.6.7.8	S.6.2.3	<ul> <li>Sewage from Workforce</li> <li>Portable chemical toilets and/ or sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets to cater to 0.15 m<sup>3</sup>/day/worker of sewage and be responsible for appropriate disposal and maintenance.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Regular environmental audit on the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water quality impact after undertaking all required measures.</li> </ul>	To control sewage generation during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and Waste Disposal Ordinance	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.10 - S.6.7.15	S.6.2.3	<ul> <li>Widening of Drainage Channels</li> <li>Due to the characteristics of narrow width and small water flow of the existing channel, the excavation should be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel with a temporary sheet piles, earth bund or barrier so that the works area will remain dry for later excavation and widening works;</li> <li>The temporary drainage channel would be backfilled when the construction works are completed or the temporary diversion is no longer required. Although flooding of the proposed contaminant section seldom occurs in dry season, the excavation would consider to suspend when flood water enters the containment causing leakage of runoffs to stream water;</li> <li>After dewatering of the streams, the sediments should be allowed to dry before excavation (yet still maintain a moist state to avoid dust nuisance). This will facilitate excavation of the sediments and also minimize the risk of drained water flowing back into watercourses or diversion channels as the sediment is handled. Where time or weather constraints require handling of wet sediment, care should be taken in the removal of sediment and the storage area should be bunded to prevent silty runoff entering watercourses. Given its small quantity, all excavated sediment should be reused on-site as backfilling material;</li> </ul>	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>To further minimize the leakage and loss of sediments during excavation, tightly sealed closed grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used;</li> <li>Excavated sediment will likely be temporarily stored on-site for reuse as backfilling material. This should be stored in a bunded area and covered at any time to avoid inadvertent release of silts and suspended solids to nearby water bodies;</li> <li>Regular monitoring of suspended solids, pH and turbidity should be conducted during excavation works. Any exceedance of water quality in the nearby water bodies caused by inadvertent release of site runoff should be rectified in accordance with EM&amp;A programme for this project.</li> </ul>					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.16	S6.2.3	<ul> <li>Cast in-situ Construction</li> <li>Minimise the area of the site which generates contaminated stormwater runoff;</li> <li>Provide a separate dedicated drainage system to discharge clean stormwater from the site;</li> <li>Drain all contaminated stormwater and process wastewater to a collection pit for recycling;</li> <li>Regularly clean out solids that accumulate in the pit;</li> <li>There must be no dry weather wastewater discharges from the site;</li> <li>Monitor wet weather discharges for pH and suspended solids. Retain the records.</li> </ul>	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented
S.6.7.17	S6.2.3	Registration to EPD as a CWP (Chemical Waste Producers) is required if chemical wastes are generated and need to be disposed of. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance (WDO). The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be used as a guideline for handing chemical wastes.	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO, WDO and the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.18	S.6.2.3	<ul> <li>Mitigation measures to avoid potential impact to Cheung Po EIS</li> <li>The construction work in Tai Wo should be scheduled in the dry season and sand bags or other similar facilities should be placed along the southern boundary to the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition;</li> <li>Discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS.</li> </ul>	Water quality control during construction	Contractor(s)	At Tai Wo Area during the entire construction period	WPCO	Implemented



Environmental Mitigation Implementation Schedule (EMIS)

# Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	uction Phase						
S.7.5.1	S.7.2.5	<ul> <li>An on-site environmental co-ordinator employed by the contractor should be identified prior to the outset of the work. Prior to commencement of project, the environmental coordinator shall prepare a WMP in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, for the Engineers Representative's approval. The WMP shall include monthly and yearly Waste Flow Tables (WFT) that indicate the amount of waste generated, recycled and disposed of (including final disposal location), and which should be regularly updated;</li> </ul>	Waste management during construction	Contractor(s)	Prior to commencement of Project works and implemented throughout the entire construction period	ETWB TCW No. 19/2005	Implemented
S.7.5.1	S.7.2.5	<ul> <li>The Project contractor's waste management practices and effectiveness should also be audited by the Engineer on a regular basis;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented
S.7.5.1	S.7.2.5	<ul> <li>The reuse/ recycling of all materials on site should be investigated and exhausted prior to treatment/ disposal off-site;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	<ul> <li>Good site practices should be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented
S.7.5.1	S.7.2.5	<ul> <li>All waste materials should be sorted on-site into inert and non-inert C&amp;D materials, and where the materials can be recycled or reused, they should be further segregated. Inert material, or public fill will comprise stone, rock, masonry, brick, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	<ul> <li>The Project contractor should be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the contractor should make arrangements for the collection of the recyclable materials. Any remaining non-inert waste should be collected and disposed of to the landfill as last resort whilst any inert C&amp;D materials should be re-used on site as far as possible. Alternatively, if no use of the inert materials can be found on- site, the materials can be delivered to a public fill area or public fill bank after obtaining the appropriate licence;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	• In order to monitor the disposal of C&D materials and solid waste at public filling facilities and landfills, and to control fly- tipping, a trip ticket system shall be implemented by the contractor, in accordance with the contract and the requirements of DEVB TCW No. 6/2010 "Trip Ticket System for Disposal of Construction and Demolition Material";	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	DEVB TCW No. 6/2010	Implemented
S.7.5.1	S.7.2.5	<ul> <li>Under the Waste Disposal (Chemical Waste) (General) Regulation, the Project contractor shall register as a Chemical Waste Producer (CWP) if chemical wastes such as spent lubricants, paints, etc. are generated onsite. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated onsite. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by the EPD;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal (Chemical Waste) (General) Regulation	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	<ul> <li>A sufficient number of covered bins should be provided onsite for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins should be cleared daily and the collected waste disposed of to the nearest refuse transfer station. Further to the issue of DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness, the contractor is required to maintain a clean and hygienic site throughout the Project works;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance and DEVB TC(W) No. 8/2010	Implemented
S.7.5.1	S.7.2.5	<ul> <li>Minimize windblown litter and dust during transportation by either fitting trucks with mechanical covers or transporting waste in enclosed containers;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	<ul> <li>All chemical toilets, if any, should be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal;</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	• Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling; and	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	• The project contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of the project construction.	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	\$.7.2.5	<ul> <li>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices.</li> <li>Segregation and storage different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the workforce;</li> <li>Use of reusable non-timber formwork to reduce the amount of C&amp;D material;</li> <li>Prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metal shall be separated for re-used and/ or recycling to minimise the quantity of waste to be disposal of to landfill;</li> <li>Proper storage and site practice to minimise the potential for damage and contamination of construction materials;</li> <li>Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul>	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	ETWB TCW No. 19/2005	Implemented



Environmental Mitigation Implementation Schedule (EMIS)

# Land Contamination – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.8.8.1	S.8.2.1	<ul> <li>Unexpected contaminated materials may be encountered near identified potential contaminated sites during construction. Should suspected contamination be found during construction, the extent and nature of contamination within project areas should be properly assessed and the contaminated soil/ groundwater should be remediated in accordance with EPD issued publications as below:</li> <li>Guidance Note for Contaminated Land Assessment and Remediation;</li> <li>Guidance Manual for Use of Risk-based Remediation Goals ("RBRGs") for Contaminated Land Management; and</li> <li>Practice Guide for Investigation and Remediation of Contaminated Land.</li> </ul>	Safety precautionary measures for handling possible contaminated materials	Contractor(s)	During construction works within the works areas nearby the land contamination sites HC-A, HC- C, HC-D, HC-I, LFT-A, LFT-B, LFT-C, LFT-D, LFT-E and SSNV-A	Guidance Note for Contaminated Land Assessment and Practice Guide for Investigation Remediation of Contaminated Land	No unexpected contaminated material was encountered during reporting period

Environmental Mitigation Implementation Schedule (EMIS)

# Landscape & Visual Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Construct	tion Phase						
S9.12.1.1	S.9.2	Construction Site Control CM01 - Tree Protection and Preservation Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM02 – Compensatory Tree Planting If removal of trees unavoidable due to construction impacts, trees will be compensated where technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No tree was removed during reporting period
S9.12.1.1	S.9.2	CM03 - Works Area and Temporary Works Areas (Good Site Practice) The construction sequence and construction programme shall be optimized in order to minimize the duration of impact. Construction site controls shall be enforced including the storage of materials, and the location and appearance of site accommodation and site storage. The site office or temporary above- ground structures shall be sited in locations which are not visually prominent.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM04 - Advance Implementation of Mitigation Planting Replanting of existing/ disturbed vegetation shall be undertaken as soon as technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No replanting work was conducted during reporting period



# Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S9.12.1.1	S.9.2	CM05 - Coordination with Concurrent Projects Coordinated implementation programme with concurrent projects to minimise impacts and where possible reduce the period of disturbance.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM06 - Decorative Screen Hoarding Decorative screen hoarding will be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/ or is close to visually sensitive receivers (VSRs) to screen undesirable views of the works site. It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM07 – Light Control Construction and night time lighting glare will be controlled to minimize glare impact to adjacent VSRs during the construction stage. This is considered a general measure for good practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM08 – Topsoil reuse Excavated topsoil should be conserved for re- use by the project or other projects. This is considered a general measure for good site practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM09 - Channel Bed Translocation Excavated natural stream bedding should be conserved for re-use by the project. This is considered a general measure for promoting sustainability and ecological continuity.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented

# aurecon

Environmental Mitigation Implementation Schedule (EMIS)

# Cultural Heritage Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
Table 10-3	Table 10.1	<ul> <li>Lee Tat Bridge (GB-01)</li> <li>A condition survey will be carried out in advance of works that may be affected by ground-borne vibration. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are recommended with aid of photo records. The condition survey report must be submitted to AMO for comment before construction activities commence. The contractor should implement the approved monitoring and precautionary measures;</li> <li>Vibration monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings should be adopted. A monitoring equipment, the frequency of monitoring, reporting requirements and action plan should be included in the condition survey report. The location of any monitoring equipment in the building must be approved by the owner before installation;</li> </ul>	Cultural heritage protection	Contractors	During the construction period, for Lee Tat Bridge (GB- 01)	AMO Guidelines on CHIA; EIAO-TM	The condition survey report was submitted on 22 December 2023



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		<ul> <li>A buffer zone should be provided to separate the building or walls of the building from the construction works. The buffer zone should be clearly marked out by temporary fencing. The buffer zone should be made at least 5 m from the proposed works or if this is not possible as large as the site restrictions allow;</li> <li>The contractor should ensure that safe public access is possible, through provision of clearly marked paths separated from the construction works areas, and is provided for any such affected cultural heritage structure. It is recommended that safe public access to the bridge be provided during the construction works.</li> </ul>					
Table 10-3	Table 10.1	Lan Fong Study Hall (GB-02) <ul> <li>No mitigation required</li> </ul>	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO-TM	N/A
Table 10-3	Table 10.1	St. John's Chapel (GB-03) <ul> <li>No mitigation required</li> </ul>	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO-TM	N/A
Table 10-1	S.10.2.1 – S.10.2.2	<ul> <li>The proposed drainage works in the Lin Fa Tei area near previous wooden archaeological remains;</li> <li>Archaeological survey prior to construction works in area marked on Figure 10.16 of the EIA report;</li> <li>A qualified archaeologist shall apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) for the archaeological fieldwork.</li> </ul>	Identification of archaeological remains, deposits and material within survey area Identification of archaeological extent	Qualified archaeologist engaged by Contractor	Prior to construction phase	Antiquities and Monuments Ordinance	Archaeological Survey will be conducted prior to the construction works



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Table 10-1	S.10.2.3	As a precautionary measure, the Antiquities and Monuments Office (AMO) should be informed immediately in case of discovery of antiquities or supposed antiquities in the course of excavation for the proposed drainage improvement works at Tai Wo area, Ha Che River area, Lin Fa Tei area (all areas except area identified for Archaeological Survey) and Sung Shan New village area, so that appropriate mitigation measures, if needed, can be timely formulated and implemented in agreement with AMO.	To ensure appropriate mitigation measures can be timely formulated and implemented to preserve archaeological data, if discovered, in agreement with AMO	Contractor	During construction phase	Antiquities and Monuments Ordinance	No antiquities or supposed antiquities was discovered during the reporting period

Appendix 2.1 Calibration Certificates of Impact Water Quality Monitoring Equipment



# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No. Date of Issue Page No. : R-BD040041 : 16 April 2024 : 1 of 2

#### **PART A - CUSTOMER INFORMATION**

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

#### **PART B - SAMPLE INFORMATION**

Name of Equipment :	YSI ProDSS (Multi-Parameters)
Manufacturer :	YSI (a xylem brand)
Serial Number :	22C106561
Date of Received :	10 April 2024
Date of Calibration :	16 April 2024
Date of Next Calibration :	15 July 2024
Request No. :	D-BD040041

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
pH value	APHA 21e 4500-H <sup>+</sup> B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Turbidity	APHA 21e 2130 B (Nephelometric Method)

#### **PART D - CALIBRATION RESULT**

#### (1) pH value

Target ( pH unit )	Display Reading ( pH unit )	Tolerance	Result
4.00	4.14	0.14	Satisfactory
7.42	7.56	0.14	Satisfactory
10.01	10.09	0.08	Satisfactory

Tolerance of pH value should be less than  $\pm 0.2$  ( pH unit )

#### (2) Temperature

Reading of Ref. thermometer ( °C )	Display Reading ( °C )	Tolerance	Result
11.0	11.1	0.1	Satisfactory
26.0	25.1	-0.9	Satisfactory
40.0	38.7	-1.3	Satisfactory

Tolerance of Temperature should be less than  $\pm\,2.0$  (  $^{\circ}C$  )

#### (3) Salinity

Expected Reading (g/L)	Display Reading ( g/L )	Tolerance (%)	Result
10	9.68	-3.20	Satisfactory
20	19.27	-3.65	Satisfactory
30	28.85	-3.83	Satisfactory

Tolerance of Salinity should be less than  $\pm 10.0$  (%)

--- CONTINUED ON NEXT PAGE ---

LEE Chun-ning Assistant Manager

AUTHORIZED SIGNATORY:

This report shall not be reproduced unless with prior written approval from this laboratory



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No.
Date of Issue
Page No.

: R-BD040041 : 16 April 2024 : 2 of 2

#### (4) Dissolved oxygen

Expected Reading ( mg/L )	Display Reading ( mg/L )	Tolerance	Result
8.14	8.59	0.45	Satisfactory
5.35	5.12	-0.23	Satisfactory
2.92	2.72	-0.20	Satisfactory
0.32	0.26	-0.06	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm$  0.5 ( mg/L )

#### (5) Turbidity

Expected Reading ( NTU )	Display Reading ( NTU )	Tolerance (%)	Result
0	0.88		Satisfactory
10	9.62	-3.8	Satisfactory
20	18.76	-6.2	Satisfactory
100	98.45	-1.6	Satisfactory
800	770.86	-3.6	Satisfactory

Tolerance of Turbidity should be less than  $\pm$  10.0 ( % )

#### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No.	:R-BD050046
Date of Issue	: 16 May 2024
Page No.	:1 of 2

#### **PART A - CUSTOMER INFORMATION**

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

#### **PART B - SAMPLE INFORMATION**

Name of Equipment :	YSI ProDSS (Multi-Parameters)
Manufacturer :	YSI (a xylem brand)
Serial Number :	22D100436
Date of Received :	07 May 2024
Date of Calibration :	14 May 2024
Date of Next Calibration :	13 August 2024
Request No. :	D-BD050046

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
pH value	APHA 21e 4500-H <sup>+</sup> B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Turbidity	APHA 21e 2130 B (Nephelometric Method)

#### **PART D - CALIBRATION RESULT**

#### (1) pH value

Target ( pH unit )	Display Reading ( pH unit )	Tolerance	Result
4.00	4.03	0.03	Satisfactory
7.42	7.37	-0.05	Satisfactory
10.01	10.10	0.09	Satisfactory

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

#### (2) Temperature

Reading of Ref. thermometer ( °C )	Display Reading ( °C )	Tolerance	Result	
16.5	16.3	-0.2	Satisfactory	
26.0	25.0	-1.0	Satisfactory	
33.0	31.6	-1.4	Satisfactory	

Tolerance of Temperature should be less than  $\pm$  2.0 ( °C )

#### (3) Salinity

Expected Reading (g/L)	Display Reading ( g/L )	Tolerance (%)	Result
10	9.54	-4.60	Satisfactory
20	19.66	-1.70	Satisfactory
30	29.94	-0.20	Satisfactory

Tolerance of Salinity should be less than  $\pm$  10.0 ( % )

--- CONTINUED ON NEXT PAGE ---

LEE Chun-ning

Assistant Manager

This assess shall as he are a decident of the reader of the second s

AUTHORIZED SIGNATORY:



# **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

Test Report No.	:R-BD050046
Date of Issue	: 16 May 2024
Page No.	: 2 of 2

#### (4) Dissolved oxygen

Expected Reading ( mg/L )	Display Reading ( mg/L )	Tolerance	Result
7.95	7.77	-0.18	Satisfactory
4.04	4.07	0.03	Satisfactory
3.17	3.55	0.38	Satisfactory
0.40	0.47	0.07	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm 0.5$  (mg/L)

#### (5) Turbidity

Expected Reading (NTU)	Display Reading ( NTU )	Tolerance (%)	Result
0	0.06		Satisfactory
10	9.73	-2.7	Satisfactory
20	19.38	-3.1	Satisfactory
100	96.38	-3.6	Satisfactory
800	721.14	-9.9	Satisfactory

Tolerance of Turbidity should be less than  $\pm$  10.0 (%)

#### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

•"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures. •The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Appendix 2.2 Event and Action Plan for Water Quality Exceedance

# Event and Action Plan for Water Quality

		Act	tion	
Event	ET <sup>(1)</sup>	IEC <sup>(1)</sup>	ER <sup>(1)</sup>	Contractor
Action Level being exceeded by one sampling day	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC and the Contractor;</li> <li>Check monitoring data, all plant, equipment and the Contractor's working methods;</li> <li>Discuss mitigation measures with the IEC and the Contractor;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with the ET and the Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with the IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER;</li> <li>Implement the agreed mitigation measures.</li> </ol>
Action Level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC and the Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with the IEC and the Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with the ET and the Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with the IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>

Event		Ac	tion	
Event	ET <sup>(1)</sup>	IEC <sup>(1)</sup>	ER <sup>(1)</sup>	Contractor
Limit Level being exceeded by one sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC, the Contractor and the DEP;</li> <li>Check monitoring data, all plant, equipment and the Contractor's working methods;</li> <li>Discuss mitigation measures with the IEC, the ER and the Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit Level.</li> </ol>	<ol> <li>Discuss with the ET and the Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly;</li> <li>Access the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures;</li> <li>Request the Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the Engineer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>

Front		Ac	tion	
Event	ET <sup>(1)</sup>	IEC <sup>(1)</sup>	ER <sup>(1)</sup>	Contractor
Limit Level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact.</li> <li>Inform the IEC, the Contractor and the DEP;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with the IEC, the ER and the Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.</li> </ol>	<ol> <li>Discuss with the ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly;</li> <li>Access the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works until no exceedance of Limit Level.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days;</li> <li>Implement the agreed mitigation measures;</li> <li>As directed by the ER, slow down or stop all or part of the construction activities.</li> </ol>

 
 days.
 days.

 Note (1)
 ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative, DEP – Director of Environmental Protection.

Appendix 2.3 Impact Monitoring Schedule of the Reporting Month

	Impact Noise & W	ater Monitoring Schedule for Cor	ntract No. DC/202	2/02 Drainage In	nprovement Works at Yuen Long	Stage 2 (Version 3)	
				2024			-
Sun	Mon	Tue	Wed		Thur	Fri	Sat
							1 #Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
2	3	4	5		6	7	8
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
9	10	11	12		13	14	15
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
16	17	18	19		20	21	22
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
23	24	25	26		27	28	29
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
30							
Noise Monitoring Locations: Noise monitoring stations at Ha Che: HC_M3A, I Noise monitoring stations at Tai Wo: TW_M2 an Noise monitoring stations at Lin Fa Tei: LFT_M1 LFT_M11 Noise monitoring stations at Sung Shat SSNV_M6 Remarks: 1. The schedule may be changed due to unforeseen 2. As stipulated in EP No.: EP-596/2021 condition	d TW_M3 1, LFT_M3A, LFT_M5, LFT_M6, and n New Village: SSNV_M2, SSNV_M3, and	n work is scheduled at Tai Wo between April 2024 a	and September 2024. Thus	Water quality monitoring Water quality monitoring Water quality monitoring	stations at Ha Che: C9 and C10 stations at Tai Wo: C4 and C5 stations at Lin Fa Tei: C6, C7A, and C8 stations at Sung Shan New Village: C1A, C2, and 0		1
Note (s): # The monitoring event is cancalled due to adverse	weather						

Appendix 2.4 Impact Water Quality Monitoring Data



Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C1A	20240604	Cloudy	16:09	6.86	81.7	7.49	0.10	24.20	7.26	<2.5	/
C1A	20240604	Cloudy	16:09	6.83	81.4	7.47	0.10	24.20	6.97	<2.5	/
C1A	20240606	Cloudy	15:34	6.93	83.4	7.28	0.06	25.20	4.05	<2.5	/
C1A	20240606	Cloudy	15:34	6.91	83.1	7.26	0.06	25.20	3.99	<2.5	/
C1A	20240608	Cloudy	11:54	6.98	85.0	7.11	0.07	25.50	3.61	<2.5	/
C1A	20240608	Cloudy	11:55	7.09	86.3	7.14	0.07	25.50	3.49	<2.5	/
C1A	20240611	Cloudy	15:41	7.05	90.5	7.37	0.06	28.20	4.36	<2.5	/
C1A	20240611	Cloudy	15:41	7.05	90.3	7.35	0.06	28.20	4.31	<2.5	/
C1A	20240613	Cloudy	15:35	6.80	88.6	7.47	0.06	29.80	4.21	<2.5	/
C1A	20240613	Cloudy	15:36	6.78	88.2	7.43	0.06	29.80	4.01	<2.5	/
C1A	20240615	Cloudy	11:00	6.80	84.6	7.55	0.06	28.10	5.38	<2.5	/
C1A	20240615	Cloudy	11:00	6.88	85.8	7.53	0.06	28.10	5.24	<2.5	/
C1A	20240618	Sunny	14:38	6.80	89.7	7.56	0.05	28.10	4.48	<2.5	/
C1A	20240618	Sunny	14:38	6.77	89.3	7.53	0.05	28.10	4.5	<2.5	/
C1A	20240620	Sunny	15:45	7.60	101.4	7.60	0.05	30.50	5.19	<2.5	/
C1A	20240620	Sunny	15:45	7.60	101.4	7.49	0.05	30.50	5.23	<2.5	/
C1A	20240622	Sunny	11:30	6.80	84.8	7.77	0.05	28.50	5.16	<2.5	/
C1A	20240622	Sunny	11:30	6.78	84.5	7.78	0.05	28.50	5.18	<2.5	/
C1A	20240625	Sunny	15:33	7.41	98.7	7.52	0.06	30.40	5.28	<2.5	/
C1A	20240625	Sunny	15:33	7.41	98.6	7.51	0.06	30.40	5.25	<2.5	/
C1A	20240627	Sunny	15:31	6.93	91.6	7.56	0.06	31.70	5.23	<2.5	/
C1A	20240627	Sunny	15:31	6.93	91.6	7.55	0.06	31.70	5.25	<2.5	/
C1A	20240629	Sunny	11:38	6.90	86.0	7.85	0.08	27.50	6.56	<2.5	/
C1A	20240629	Sunny	11:38	6.88	85.8	7.88	0.08	27.50	6.26	<2.5	/



Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C2	20240604	Cloudy	15:57	6.89	82.0	7.43	0.09	24.10	6.48	5	/
C2	20240604	Cloudy	15:58	6.87	81.8	7.42	0.09	24.10	6.47	5	/
C2	20240606	Cloudy	15:25	5.79	70.5	7.27	0.06	25.30	4.51	3	/
C2	20240606	Cloudy	15:25	5.70	69.4	7.23	0.06	25.30	4.37	4	/
C2	20240608	Cloudy	11:41	5.88	71.6	7.07	0.05	25.40	4.31	<2.5	/
C2	20240608	Cloudy	11:41	5.80	70.6	7.03	0.05	25.40	4.21	<2.5	/
C2	20240611	Cloudy	15:32	6.61	84.5	7.26	0.06	28.10	4.21	3	/
C2	20240611	Cloudy	15:32	6.60	84.5	7.25	0.06	28.10	4.28	3	/
C2	20240613	Cloudy	15:28	6.18	81.4	7.39	0.06	29.80	3.97	<2.5	/
C2	20240613	Cloudy	15:28	6.17	81.4	7.38	0.06	29.80	4	3	/
C2	20240615	Cloudy	10:48	8.13	101.4	7.74	0.06	26.60	4.37	<2.5	/
C2	20240615	Cloudy	10:48	8.14	101.4	7.73	0.06	26.60	4.32	<2.5	/
C2	20240618	Sunny	14:27	6.29	82.9	7.44	0.06	26.50	5.58	<2.5	/
C2	20240618	Sunny	14:27	6.27	82.7	7.45	0.06	26.50	5.43	3	/
C2	20240620	Sunny	15:37	7.58	100.7	7.49	0.05	30.30	6.2	5	/
C2	20240620	Sunny	15:37	7.57	100.6	7.48	0.05	30.30	6.24	5	/
C2	20240622	Sunny	11:18	7.23	90.1	7.43	0.08	28.10	5.55	3	/
C2	20240622	Sunny	11:19	7.25	90.4	7.43	0.08	28.10	5.63	4	/
C2	20240625	Sunny	15:25	7.32	97.4	7.47	0.06	30.30	6.4	3	/
C2	20240625	Sunny	15:25	7.32	97.4	7.47	0.06	30.30	6.31	4	/
C2	20240627	Sunny	15:18	6.65	90.5	7.72	0.06	31.70	5.01	3	/
C2	20240627	Sunny	15:18	6.64	90.4	7.71	0.06	31.60	5.07	3	/
C2	20240629	Sunny	11:27	6.55	81.7	7.63	0.10	28.20	5.83	4	/
C2	20240629	Sunny	11:27	6.57	81.9	7.64	0.10	28.20	5.79	5	/



Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C3A	20240604	Cloudy	15:43	8.23	97.2	7.24	0.02	23.70	7.63	4	/
C3A	20240604	Cloudy	15:43	8.23	97.2	7.20	0.02	23.70	7.54	6	/
C3A	20240606	Cloudy	15:09	8.07	96.7	7.61	0.02	24.40	7.89	4	/
C3A	20240606	Cloudy	15:09	8.07	96.7	7.58	0.02	24.40	7.31	5	/
C3A	20240608	Cloudy	11:26	7.63	92.9	7.51	0.02	24.80	6.65	<2.5	/
C3A	20240608	Cloudy	11:26	7.81	95.1	7.50	0.02	24.80	6.31	<2.5	/
C3A	20240611	Cloudy	15:17	7.92	100	7.43	0.02	27.40	8.47	6	/
C3A	20240611	Cloudy	15:18	7.92	100	7.41	0.02	27.40	8.44	5	/
C3A	20240613	Cloudy	15:14	7.77	99.4	7.17	0.02	28.10	7.1	3	/
C3A	20240613	Cloudy	15:14	7.77	99.4	7.17	0.02	28.10	6.99	4	/
C3A	20240615	Cloudy	10:38	7.77	96.9	7.19	0.05	27.30	6.13	3	/
C3A	20240615	Cloudy	10:38	7.77	96.9	7.19	0.05	27.30	6.19	5	/
C3A	20240618	Sunny	14:15	7.58	100	7.20	0.04	27.40	6.66	<2.5	/
C3A	20240618	Sunny	14:15	7.54	99.4	7.20	0.04	27.40	6.73	<2.5	/
C3A	20240620	Sunny	15:20	7.97	102.7	7.64	0.02	28.50	6.84	4	/
C3A	20240620	Sunny	15:20	7.96	102.6	7.63	0.02	28.50	6.85	5	/
C3A	20240622	Sunny	11:05	7.81	97.4	7.50	0.03	27.50	4.21	<2.5	/
C3A	20240622	Sunny	11:05	7.85	97.9	7.50	0.03	27.50	4.18	<2.5	/
C3A	20240625	Sunny	15:18	7.37	98	7.60	0.06	30.30	3.55	4	/
C3A	20240625	Sunny	15:18	7.35	97.7	7.58	0.06	30.30	3.66	7	/
C3A	20240627	Sunny	14:58	7.96	103.6	7.91	0.02	29.10	6.3	3	/
C3A	20240627	Sunny	14:58	7.96	103.7	7.89	0.02	29.10	6.48	4	/
C3A	20240629	Sunny	11:12	6.71	83.7	7.60	0.06	27.90	6.49	3	/
C3A	20240629	Sunny	11:12	6.75	84.2	7.60	0.06	27.90	6.57	2	/



Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C6	20240604	Cloudy	14:21	8.96	104.9	7.88	0.07	23.20	8.84	9	/
C6	20240604	Cloudy	14:21	8.96	104.8	7.87	0.07	23.20	9.19	9	/
C6	20240606	Cloudy	14:04	8.81	105.3	8.18	0.06	24.30	5.00	6	/
C6	20240606	Cloudy	14:04	8.82	105.4	8.15	0.06	24.30	5.10	6	/
C6	20240608	Cloudy	10:07	7.33	89.2	8.01	0.07	24.50	4.80	<2.5	/
C6	20240608	Cloudy	10:07	7.42	90.3	7.99	0.07	24.50	4.71	<2.5	/
C6	20240611	Cloudy	14:11	8.47	104	7.67	0.06	25.80	4.32	3	/
C6	20240611	Cloudy	14:11	8.47	104	7.66	0.06	25.80	4.22	3	/
C6	20240613	Cloudy	13:59	8.34	103.7	8.27	0.13	26.50	5.07	4	/
C6	20240613	Cloudy	13:59	8.34	103.7	8.26	0.13	26.50	5.04	4	/
C6	20240615	Cloudy	9:30	8.34	104	8.11	0.11	26.80	5.27	4	/
C6	20240615	Cloudy	9:30	8.31	103.6	8.10	0.11	26.80	5.24	3	/
C6	20240618	Sunny	12:59	7.66	101	8.15	0.11	26.80	5.18	<2.5	/
C6	20240618	Sunny	12:59	7.74	102.1	8.15	0.11	26.80	5.24	<2.5	/
C6	20240620	Sunny	14:08	8.45	104.8	8.10	0.05	26.30	4.50	4	/
C6	20240620	Sunny	14:08	8.45	104.8	8.09	0.05	26.30	4.47	4	/
C6	20240622	Sunny	9:47	8.14	101.5	8.01	0.09	26.40	5.67	<2.5	/
C6	20240622	Sunny	9:47	8.11	101.1	8.01	0.09	26.40	5.64	<2.5	/
C6	20240625	Sunny	13:59	8.41	105	7.91	0.05	26.70	4.22	7	/
C6	20240625	Sunny	14:00	8.41	105	7.92	0.05	26.70	4.33	5	/
C6	20240627	Sunny	13:59	7.66	104.6	8.25	0.08	31.90	5.97	6	/
C6	20240627	Sunny	13:59	7.65	104.6	8.25	0.08	31.90	6.00	10	/
C6	20240629	Sunny	9:51	8.04	100.3	7.77	0.11	27.40	5.88	<2.5	/
C6	20240629	Sunny	9:51	8.01	99.9	7.77	0.11	27.40	5.79	<2.5	/



Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C7A	20240604	Cloudy	14:48	7.36	87.8	7.69	0.12	24.20	5.59	16	/
C7A	20240604	Cloudy	14:49	7.35	87.7	7.67	0.12	24.20	5.51	15	/
C7A	20240606	Cloudy	14:26	7.20	89.0	7.83	0.11	26.10	5.80	9	/
C7A	20240606	Cloudy	14:26	7.17	88.7	7.81	0.11	26.10	5.75	6	/
C7A	20240608	Cloudy	10:39	7.52	91.6	7.63	0.12	25.90	4.38	<2.5	/
C7A	20240608	Cloudy	10:39	7.77	94.6	7.65	0.12	25.90	4.25	<2.5	/
C7A	20240611	Cloudy	14:36	6.66	86.6	7.62	0.11	29.00	5.00	12	/
C7A	20240611	Cloudy	14:36	6.65	86.5	7.62	0.11	29.00	4.98	12	/
C7A	20240613	Cloudy	14:26	8.22	110.2	8.13	0.12	30.70	5.24	4	/
C7A	20240613	Cloudy	14:26	8.23	110.2	8.13	0.12	30.70	5.25	4	/
C7A	20240615	Cloudy	9:51	8.22	102.5	7.98	0.14	27.70	5.48	8.6	/
C7A	20240615	Cloudy	9:51	8.23	102.6	7.98	0.14	27.70	5.59	6	/
C7A	20240618	Sunny	13:28	8.10	106.8	8.11	0.16	29.50	5.33	<2.5	/
C7A	20240618	Sunny	13:28	8.13	107.2	8.11	0.16	29.50	5.35	<2.5	/
C7A	20240620	Sunny	14:33	7.43	100.4	7.98	0.10	31.20	7.40	4	/
C7A	20240620	Sunny	14:33	7.44	100.5	7.97	0.10	31.20	7.55	5	/
C7A	20240622	Sunny	10:09	7.36	91.8	7.97	0.10	28.30	5.18	<2.5	/
C7A	20240622	Sunny	10:09	7.41	92.4	7.97	0.10	28.30	5.09	<2.5	/
C7A	20240625	Sunny	14:30	9.22	124.6	8.17	0.09	31.20	5.65	3	/
C7A	20240625	Sunny	14:30	9.23	124.6	8.13	0.09	31.20	5.42	4	/
C7A	20240627	Sunny	14:13	6.39	86.2	8.03	0.10	31.10	6.89	5	/
C7A	20240627	Sunny	14:13	6.39	86.2	8.02	0.10	31.10	6.98	5	/
C7A	20240629	Sunny	10:14	6.68	83.3	7.58	0.09	28.60	5.63	<2.5	/
C7A	20240629	Sunny	10:14	6.73	83.9	7.58	0.09	28.60	5.58	<2.5	/



Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C8	20240604	Cloudy	15:03	7.29	87.1	7.57	0.10	24.30	7.60	10	/
C8	20240604	Cloudy	15:04	7.28	87.0	7.56	0.10	24.30	7.19	8	/
C8	20240606	Cloudy	14:39	6.74	83.0	7.65	0.11	25.90	8.28	5	/
C8	20240606	Cloudy	14:39	6.70	82.6	7.63	0.11	25.90	8.48	4	/
C8	20240608	Cloudy	10:55	6.55	79.7	7.42	0.14	25.80	6.47	<2.5	/
C8	20240608	Cloudy	10:55	6.40	77.9	7.38	0.14	25.80	6.59	<2.5	/
C8	20240611	Cloudy	14:48	6.87	88.1	7.54	0.08	28.20	6.17	<2.5	/
C8	20240611	Cloudy	14:48	6.86	88.0	7.53	0.08	28.20	6.90	<2.5	/
C8	20240613	Cloudy	14:39	7.09	94.4	7.79	0.10	30.30	7.30	3	/
C8	20240613	Cloudy	14:39	7.09	94.3	7.78	0.10	30.30	7.37	<2.5	/
C8	20240615	Cloudy	10:04	7.09	88.4	7.63	0.08	28.10	6.18	4	/
C8	20240615	Cloudy	10:04	7.11	88.7	7.63	0.08	28.10	6.37	3	/
C8	20240618	Sunny	13:49	7.21	95.1	7.83	0.15	28.30	7.13	<2.5	/
C8	20240618	Sunny	13:49	7.24	95.5	7.85	0.15	28.30	7.07	<2.5	/
C8	20240620	Sunny	14:48	7.10	95.5	7.75	0.09	31.00	9.78	3	/
C8	20240620	Sunny	14:48	7.09	95.4	7.74	0.09	31.00	9.84	4	/
C8	20240622	Sunny	10:24	7.00	87.3	7.70	0.08	28.10	6.33	<2.5	/
C8	20240622	Sunny	10:24	6.99	87.2	7.70	0.08	28.10	6.49	<2.5	/
C8	20240625	Sunny	14:50	8.24	110.7	7.81	0.08	30.90	7.83	<2.5	/
C8	20240625	Sunny	14:50	8.24	110.8	7.79	0.08	30.90	7.76	3	/
C8	20240627	Sunny	14:26	6.64	88.7	7.94	0.10	30.50	8.42	4	/
C8	20240627	Sunny	14:26	6.63	88.5	7.92	0.10	30.50	8.32	4	/
C8	20240629	Sunny	10:29	6.35	79.2	7.63	0.06	28.50	6.48	<2.5	/
C8	20240629	Sunny	10:29	6.37	79.4	7.63	0.06	28.50	6.55	<2.5	/




Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C9	20240604	Cloudy	13:41	8.81	102.8	8.01	0.07	23.00	8.63	9	/
C9	20240604	Cloudy	13:41	8.81	102.6	7.99	0.07	23.00	8.45	11	/
С9	20240606	Cloudy	13:22	8.60	102.2	8.31	0.28	23.90	3.80	3	/
C9	20240606	Cloudy	13:22	8.60	102.1	8.29	0.28	23.90	4.00	3	/
C9	20240608	Cloudy	9:18	8.15	99.2	8.33	0.18	24.20	3.66	3	/
С9	20240608	Cloudy	9:18	8.00	97.4	8.38	0.18	24.20	3.79	3	/
C9	20240611	Cloudy	13:19	8.42	102.3	7.87	0.07	25.20	3.87	5	/
C9	20240611	Cloudy	13:19	8.42	102.3	7.86	0.07	25.20	3.73	6	/
C9	20240613	Cloudy	13:22	8.31	102.0	8.35	0.20	25.70	8.21	23	/
C9	20240613	Cloudy	13:22	8.30	101.9	8.33	0.20	25.70	7.85	22	/
C9	20240615	Cloudy	8:52	8.31	103.6	8.10	0.11	25.90	7.66	6	/
С9	20240615	Cloudy	8:52	8.30	103.5	8.10	0.11	25.90	7.51	4	/
С9	20240618	Sunny	12:18	8.26	108.9	8.10	0.11	26.10	8.14	3	/
С9	20240618	Sunny	12:18	8.25	108.8	8.08	0.11	26.10	7.99	<2.5	/
С9	20240620	Sunny	13:11	8.36	103.2	8.50	0.24	26.00	4.42	13	/
С9	20240620	Sunny	13:11	8.36	103.1	8.49	0.24	26.00	4.31	10	/
С9	20240622	Sunny	9:11	8.21	102.4	8.21	0.16	26.20	7.16	3	/
С9	20240622	Sunny	9:11	8.18	102.0	8.21	0.16	26.20	7.01	5	/
C9	20240625	Sunny	13:13	8.37	103.4	8.00	0.06	26.10	4.49	5	/
С9	20240625	Sunny	13:13	8.37	103.4	7.99	0.06	26.10	4.55	5	/
С9	20240627	Sunny	13:23	8.20	102.1	8.30	0.21	26.50	6.05	10	/
C9	20240627	Sunny	13:23	8.20	102.1	8.29	0.21	26.50	6.10	18	/
C9	20240629	Sunny	9:14	8.00	99.8	8.01	0.18	27.60	7.01	4	/
C9	20240629	Sunny	9:14	7.98	99.5	8.01	0.18	27.60	7.08	6	/




Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	pН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C10	20240604	Cloudy	13:53	7.13	83.6	7.69	0.06	23.20	8.76	4	/
C10	20240604	Cloudy	13:53	7.12	83.4	7.67	0.06	23.20	8.67	5	/
C10	20240606	Cloudy	13:36	6.14	73.9	8.07	0.08	24.70	7.84	3	/
C10	20240606	Cloudy	13:36	6.12	73.7	8.03	0.08	24.70	8.81	<2.5	/
C10	20240608	Cloudy	9:33	5.58	67.9	7.88	0.09	24.50	6.58	<2.5	/
C10	20240608	Cloudy	9:33	5.38	65.5	7.81	0.09	24.50	6.69	<2.5	/
C10	20240611	Cloudy	13:36	6.37	79.4	7.42	0.06	26.60	5.02	<2.5	/
C10	20240611	Cloudy	13:36	6.36	79.3	7.41	0.06	26.60	5.01	<2.5	/
C10	20240613	Cloudy	13:32	6.27	79.8	7.85	0.07	27.80	4.31	<2.5	/
C10	20240613	Cloudy	13:32	6.27	79.8	7.84	0.07	27.80	4.28	4	/
C10	20240615	Cloudy	9:06	6.27	78.2	7.88	0.07	26.80	5.49	3	/
C10	20240615	Cloudy	9:06	6.33	78.9	7.89	0.07	26.80	5.63	<2.5	/
C10	20240618	Sunny	12:30	5.11	67.4	7.93	0.08	27.20	5.68	<2.5	/
C10	20240618	Sunny	12:30	5.18	68.3	7.94	0.08	27.20	5.44	4	/
C10	20240620	Sunny	13:28	6.75	85.8	7.96	0.06	27.70	6.75	<2.5	/
C10	20240620	Sunny	13:28	6.75	85.7	7.96	0.06	27.70	6.77	3	/
C10	20240622	Sunny	9:24	5.36	66.8	7.55	0.05	27.10	6.33	3	/
C10	20240622	Sunny	9:24	5.47	68.2	7.56	0.05	27.10	6.45	4	/
C10	20240625	Sunny	13:25	4.52	58.0	7.65	0.11	28.20	7.56	<2.5	/
C10	20240625	Sunny	13:25	4.5	57.8	7.64	0.11	28.20	7.15	<2.5	/
C10	20240627	Sunny	13:33	6.24	81.2	8.1	0.09	29.00	9.83	<2.5	/
C10	20240627	Sunny	13:33	6.23	81.1	8.08	0.09	29.00	9.75	3	/
C10	20240629	Sunny	9:27	4.48	55.9	7.23	0.07	27.80	8.27	<2.5	/
C10	20240629	Sunny	9:27	4.55	56.7	7.23	0.07	27.80	8.44	<2.5	/







Date


























Date










0

2024-04-17

2024.04.22





- Johner Johner Johner Stater Johner Johner

Appendix 3.1 Calibration Certificates of Impact Noise Monitoring Equipment

# **Certificate of Calibration**

for

Description:	Sound Level Meter
Manufacturer:	NTi Audio
Type No.:	XL2 (Serial No.: A2A-13661-E0)
Microphone:	ACO 7052 (Serial No.:73780)
Preamplifier:	NTi Audio MA220 (M2211) (Serial No.:6282)

### Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

☑ Within (31.5Hz – 8kHz) □ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 31 August 2023

Date of calibration: 04 September 2023

Date of NEXT calibration: 03 September 2024

Calibrated by:	X
	Calibration Technician

Date of issue: 04 September 2023

Certified by: Mr. Ng Yan Wa Laboratory Manager



Certificate No.: APJ23-053-CC001

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

Air Temperature:	23.6 °C
Air Pressure:	1005 hPa
<b>Relative Humidity:</b>	62.6 %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 2	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.1	±0.7

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 2	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
			94		94.1	Ref	
30-130 dBA SPL	Fast	104	1000	104.1	±0.7		
			114		114.1	$\pm 0.7$	

Time Weighting

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 2	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130 dBA SPL	SDI	Fast	04	94 1000	94.1	Ref	
	UDA	JDA SPL	Slow		1000	94.1	±0.8

Certificate No.: APJ23-053-CC001





Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 2												
Range, dB	Freq. We	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB											
					31.5	94.1	±3.5											
					63	94.1	±2.5											
	30-130 dB SPL	Fast			125	94.1	±2.0											
			94	250	94.0	±1.9												
30-130				500	94.1	±1.9												
																1000	94.1	Ref
				2000	94.4	±2.6												
				4000	95.3	±3.6												
					8000	94.5	±5.6											

A-weighting

Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 2						
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB					
					31.5	54.7	-39.4 ±3.5					
					63	67.9	-26.2 ±2.5					
	30-130 dBA SPL	Fast	94	125	78.0	-16.1 ±2.0						
				250	85.4	-8.6±1.9						
30-130				500	90.9	$-3.2 \pm 1.9$						
										1000	94.1	Ref
					2000	95.6	+1.2 ±2.6					
				4000	96.3	$+1.0\pm3.6$						
				8000	93.4	$-1.1 \pm 5.6$						

C-weighting

Sett	Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 2
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.0	-3.0 ±3.5
					63	93.2	-0.8 ±2.5
			-	125	93.9	-0.2 ±2.0	
				250	94.0	$-0.0 \pm 1.9$	
30-130 dBC SPL	Fast	94	500	94.1	-0.0±1.9		
					1000	94.1	Ref
		-	2000	94.2	$-0.2 \pm 2.6$		
			4000	94.5	$-0.8 \pm 3.6$		
				8000	91.5	$-3.0\pm 5.6$	

Certificate No.: APJ23-053-CC001



# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 2.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-053-CC001



# Certificate of Calibration

### for

Description:	Sound Level Meter
Manufacturer:	NTi Audio
Type No.:	XL2 (Serial No.: A2A-09696-E0)
Microphone:	ACO 7052 (Serial No.:73780)
Preamplifier:	NTi Audio MA220 (Serial No.:6282)

### Submitted by:

Customer: Address:

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223-231 Wai Yip Street, Kwun Tong, Kowloon, Hong Kong.

Aurecon Hong Kong Limited

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz – 8kHz)
 □ Outside
 the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 28 February 2024

Date of calibration: 02 March 2024

Date of NEXT calibration: 01 March 2025

Calibrated by: Calibration Technician

Date of issue: 02 March 2024

Certificate No.: APJ23-146-CC003

Certified by:

Mr. Ng Yan Wa Laboratory Manager

age 1 of 4

#### 

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

Air Temperature:	22.9 °C
Air Pressure:	1005 hPa
<b>Relative Humidity:</b>	61.2 %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to	
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS	

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.1	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.1	Ref
30-130	dBA	SPL	Fast	104	1000	104.1	±0.3
				114		114.1	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	4D V	CDI	Fast	94	1000	94.1	Ref
30-130 dBA	UDA	dBA SPL	Slow	94	1000	94.1	±0.3

Page 2 of 4

Certificate No.: APJ23-146-CC003

### Frequency Response

### Linear Response

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1												
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB										
				31.5	94.0	±2.0											
				63	94.1	±1.5											
30-130 dB SPL				125	94.1	±1.5											
		- 11-5-6	PL Fast		250	94.1	±1.4										
	dB SPL	Fast		Fast	94	94	500	94.1	±1.4								
																	1000
					2000	94.4	±1.6										
					4000	95.2	±1.6										
					8000	94.5	+2.1; -3.1										

A-weighting

Setti	Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1													
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB												
				31.5	54.6	-39.4 ±2.0													
				63	67.9	-26.2±1.5													
				125	78.0	-16.1±1.5													
			Fast						250	85.4	-8.6±1.4								
30-130	30-130 dBA	dBA SPL		94	500	90.9	$-3.2 \pm 1.4$												
																	1000	94.1	Ref
					2000	95.6	+1.2±1.6												
					4000	96.2	$+1.0 \pm 1.6$												
				8000	93.4	-1.1+2.1; -3.1													

C-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1														
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB														
				31.5	91.0	-3.0 ±2.0															
				63	93.3	-0.8±1.5															
		dBC SPL	Fast	st 94	125	93.9	-0.2 ±1.5														
					250	94.1	$-0.0 \pm 1.4$														
30-130	dBC				500	94.2	$-0.0 \pm 1.4$														
																				1000	94.1
					2000	94.2	-0.2 ±1.6														
					4000	94.4	-0.8 ±1.6														
					8000	91.5	-3.0 +2.1: -3.1														

Certificate No.: APJ23-146-CC003





# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	$\pm$ 0.05
	2000 Hz	$\pm$ 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	$\pm$ 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate No.: APJ23-146-CC003



# Certificate of Calibration

# for

Description:	Sound Level Meter
Manufacturer:	NTi Audio
Type No.:	XL2 (Serial No.: A2A-13663-F0)
Microphone:	ACO 7052 (Serial No.: 84413)
Preamplifier:	NTi Audio M2211 MA220 (Serial No.: 7014)

## Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz – 4kHz)□ Outside

#### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 25 January 2024

Date of calibration: 29 January 2024

Date of NEXT calibration: 28 January 2025

Calibrated by: Calibration Technician

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Date of issue: 29 January 2024

Certificate No.: APJ23-132-CC001

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

20.6 °C
1006 hPa
48.5 %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to	
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS	

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Uni	t-under-te	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB		
30-130	dBA	SPL	Fast	94	1000	94.1	±0.4

Linearity

Setti	ing of Un	it-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.1	Ref
30-130	dBA	SPL	Fast	104	1000	104.1	±0.3
				114		114.1	±0.3

Time Weighting

Setti	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB		
20.120	A CL	CDI	Fast	94	1000	94.1	Ref
30-130	dBA	SPL	Slow	94	1000	94.1	±0.3

Certificate No.: APJ23-132-CC001

Page 2 of 4



### Frequency Response

### Linear Response

	Setti	ing of Unit	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
	Range, dB Freq. Weighting Tin		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
						31.5	94.1	±2.0
						63	94.1	±1.5
		dB	3 SPL			125	94.1	±1.5
	30-130			Fast	94	250	94.1	±1.4
	50-150	uБ	SFL	rasi	94	500	94.1	±1.4
						1000	94.1	Ref
					2000	94.5	±1.6	
						4000	95.1	±1.6

A-weighting

Setti	Setting of Unit-under-test (UUT)				ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
					31.5	54.8	-39.4 ±2.0
	30-130 dBA SPL		Fast	63 125 250 500 1000	63	67.9	-26.2±1.5
					78.0	-16.1±1.5	
30-130		SPL			250	85.4	-8.6±1.4
30-130	UDA	UDA SPL			500	90.9	$-3.2 \pm 1.4$
					1000	94.1	Ref
				2000	95.7	+1.2 ±1.6	
					4000	96.2	$+1.0 \pm 1.6$

C-weighting

Setti	ing of Unit	-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Range, dB Freq. Weighting Time		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.1	-3.0 ±2.0
					63 125	93.3	-0.8±1.5
· · · · · · · · · · · · · · · · · · ·						93.9	-0.2±1.5
30-130	dBC SPL	CDI	Fast	94	250	94.1	$-0.0 \pm 1.4$
30-130		SPL			500	94.2	$-0.0 \pm 1.4$
					1000	94.1	Ref
					2000 94.3	94.3	-0.2±1.6
					4000	94.4	-0.8±1.6

Certificate No.: APJ23-132-CC001





# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.10
	4000 Hz	± 0.15
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ23-132-CC001



Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com Page 4 of 4



# Certificate of Calibration

## for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	SVAN 971 (Serial No.:C132269)
Microphone:	ACO 7052 E (Serial No.: 85230)
Preamplifier:	SVANTEK SV-18 (Serial No.:C122483)
	Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz − 8kHz)□ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 19 October 2023

Date of calibration: 26 October 2023

Date of NEXT calibration: 25 October 2024

Calibrated by: Calibration Technician

Certified by: Mr. Ng Yan Wa

Date of issue: 27 October 2023

Certificate No.: APJ23-091-CC003

Page 1 of 4

Laboratory Manager

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

Air Temperature:	22.6 °C
Air Pressure:	1016 hPa
<b>Relative Humidity:</b>	<u>65.3</u> %

# 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Range, dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB	
25-124.9	dBA	SPL	Fast	94	1000	94.3	±0.4

Linearity

Sett	ing of U	nit-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.3	Ref
25-124.9	dBA	SPL	Fast	104	1000	104.3	±0.3
				114		114.3	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	/eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SPL	Fast	94	1000	94.3	Ref
23-124.9	uDA	SFL	Slow	94	1000	94.3	±0.3

Certificate No.: APJ23-091-CC003



Page 2 of 4



### Frequency Response

### Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.6	±2.0
					63	95.2	±1.5
					125	94.5	±1.5
					250	94.3	±1.4
25-124.9	dB	SPL	Fast	94	500	94.3	±1.4
					1000	94.3	Ref
					2000	94.5	±1.6
					4000	94.2	±1.6
					8000	91.1	+2.1; -3.1

### A-weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.3	-39.4 ±2.0
					63	68.4	-26.2 ±1.5
					125	78.3	-16.1 ±1.5
					250	85.7	-8.6 ±1.4
25-124.9	dBA	SPL	Fast	94	500	91.1	-3.2 ±1.4
					1000	94.3	Ref
					2000	95.3	$+1.2 \pm 1.6$
					4000	94.9	+1.0 ±1.6
					8000	89.8	-1.1 +2.1; -3.1

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
					31.5	91.7	-3.0 ±2.0
					63	94.4	-0.8 ±1.5
					125	94.3	-0.2 ±1.5
					250	94.3	-0.0 ±1.4
25-124.9	dBC	SPL	Fast	94	500	94.3	-0.0 ±1.4
					1000	94.3	Ref
					2000	94.3	-0.2 ±1.6
					4000	93.4	-0.8 ±1.6
					8000	88.3	-3.0 +2.1; -3.1



Page 3 of 4

Certificate No.: APJ23-091-CC003

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

94 dB 31.5 Hz  $\pm 0.10$ 63 Hz  $\pm 0.05$ 125 Hz  $\pm 0.05$ 250 Hz  $\pm 0.05$ 500 Hz  $\pm 0.05$ 1000 Hz  $\pm 0.05$ 2000 Hz  $\pm 0.05$ 4000 Hz  $\pm 0.05$ 8000 Hz  $\pm 0.10$ 104 dB 1000 Hz  $\pm 0.05$ 114 dB 1000 Hz  $\pm 0.05$ 

Uncertainties of Applied Value:

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-091-CC003

# Certificate of Calibration

### for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: 96062)
Microphone:	13905
Preamplifier:	SVANTEK SV 18 (Serial No.:C132231)

# Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit E, 12/F., Ford Glory Plaza,
	Nos. 37-39 Wing Hong Street,
	Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz − 8kHz)□ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by: Calibration Technician

Date of issue: 3 August 2023

Certificate No.: APJ23-049-CC001

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Page 1 of 4

# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

### 2. Calibration Conditions:

Air Temperature:	22.6 ° <b>C</b>
Air Pressure:	1006 <b>hPa</b>
<b>Relative Humidity:</b>	52.9 %

### 3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

## 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25.0-124.2	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
25.0-124.2	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
25.0.124.2		CDI	Fast	0.1	1000	94.0	Ref
25.0-124.2	dBA	SPL	Slow	94	1000	94.0	±0.3

Certificate No.: APJ23-049-CC001



Page 2 of 4



Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. '	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.3	±2.0
					63	94.2	±1.5
					125	94.1	±1.5
					250	94.1	±1.4
25.0-124.2	dB	SPL	Fast	94	500	94.0	±1.4
					1000	94.0	Ref
					2000	93.7	±1.6
					4000	93.1	±1.6
					8000	91.9	+2.1; -3.1

A-weighting

Setti	ing of Unit	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				31.5	55.3	-39.4 ±2.0	
				63	68.2	$-26.2 \pm 1.5$	
			125	78.0	-16.1±1.5		
				250	85.4	-8.6±1.4	
25.0-124.2	dBA	BA SPL	Fast	94	500	90.8	$-3.2 \pm 1.4$
					1000	94.0	Ref
					2000	94.9	$+1.2 \pm 1.6$
					4000	94.1	$+1.0 \pm 1.6$
					8000	90.9	-1.1+2.1; -3.1

C-weighting

Setti	ing of Uni	it-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.3	-3.0 ±2.0
				63	93.3	$-0.8 \pm 1.5$	
				125	93.9	$-0.2 \pm 1.5$	
				250	94.0	$-0.0 \pm 1.4$	
25.0-124.2	dBC	SPL	Fast	94	500	94.0	$-0.0 \pm 1.4$
					1000	94.0	Ref
					2000	93.6	$-0.2 \pm 1.6$
				4000	92.4	$-0.8 \pm 1.6$	
					8000	89.1	-3.0 +2.1: -3.1

Certificate No.: APJ23-049-CC001



Page 3 of 4

# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-049-CC001



for

Sound Level Calibrator
RION
NC-75
34724244

### Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

### Upon receipt for calibration, the instrument was found to be:

$\checkmark$	Within
	Outside

### the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by:

Calibration Technician

Date of issue: 3 August 2023

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Page 1 of 2

Certificate No.: APJ23-049-CC004

# 1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Specifications:

Calibration check

# 3. Calibration Conditions:

Air Temperature:	22.6 °C
Air Pressure:	1006 <b>hPa</b>
<b>Relative Humidity:</b>	52.9 %

# 4. Calibration Equipment:

Test Equipment	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV220120	HOKLAS

# 5. Calibration Results

5.1 Sound Pressure Level

Nominal value dB	dB dB		Measured value dB
94.0	93.6	94.4	94.0

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Certificate No.: APJ23-049-CC004

Page 2 of 2

Appendix 3.2 Event and Action Plan for Noise Exceedance

### **Event and Action Plan for Noise**

Event	ET	IEC	ER	Contractor
Level	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and the Contractor and formulate remedial measures; and</li> <li>Increase monitoring frequency to check the effectiveness of mitigation measures.</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER; and</li> <li>Implement noise mitigation proposals.</li> </ol>
Level	<ol> <li>Notify IEC, ER, EPD, and Contractor;</li> <li>Identify source and investigate the cause of exceedance;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, and Contractor on the potential remedial actions; and</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures; and</li> <li>If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by ER, until the exceedance is abated.</li> </ol>

Appendix 3.3 Impact Noise Monitoring Data



### Noise Level Results at HC\_M3a

					Leq-5min, dB(A)						Leq-	Leq-30min with
Date		Time	2	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)	free-field correction, dB(A)
07/06/2024	11:51	-	12:21	Cloudy	64.9	65.4	65.5	65.4	65.6	65.7	65.4	68.4
14/06/2024	13:00	-	13:30	Cloudy	67.3	67.8	67.7	67.5	67.5	67.4	67.5	70.5
21/06/2024	10:36	-	11:06	Sunny	66.9	66.6	66.7	66.6	66.8	66.8	66.7	69.7
28/06/2024	10:54	-	11:24	Sunny	69.1	68.7	68.6	68.5	68.6	68.7	68.7	71.7
						-					Max	Min
											71.7	68.4

### Noise Level Results at HC\_M4

	Leq-5min, dB(A)									Leq-	
Data		<b>T</b> :	_	Maathan	Deeding (1)	Deeding (2)	Deeding (2)	Deeding (4)	Deeding (C)	Deading (C)	30min,
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/06/2024	13:02	-	13:32	Cloudy	58.4	58.5	58.5	58.4	58.3	58.3	58.4
14/06/2024	13:39	-	14:09	Cloudy	57.9	58.1	58	58.1	58.2	58.1	58.1
21/06/2024	11:19	-	11:49	Sunny	57.6	57.7	57.7	57.6	57.5	57.5	57.6
28/06/2024	11:31	-	12:01	Sunny	59.1	59.0	58.9	58.9	58.8	58.8	58.9
										Max	Min
										58.9	57.6

### Noise Level Results at HC\_M6

							Leq-5min	<i>,</i> dB(A)			Leq-
											30min,
Date	Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	
07/06/2024	13:40	-	14:10	Cloudy	58.1	57.8	57.9	57.9	57.8	57.8	57.9
14/06/2024	14:14	-	14:44	Cloudy	57.5	57.7	57.6	57.5	57.5	57.4	57.5
21/06/2024	13:07	-	13:37	Sunny	57.2	57.3	57.4	57.4	57.3	57.2	57.3
28/06/2024	13:04	-	13:34	Sunny	58.2	58.4	58.3	58.4	58.3	58.3	58.3
										Max	Min
										58.3	57.3



### Noise Level Results at LFT\_M1

							Leq-5min	<i>,</i> dB(A)			Leq-
Data	-	<b>-</b> :	_		Deeding (1)	$\mathbf{D}$ and $\mathbf{b}$ and $(2)$	Deedine (2)	Deeding (4)		Deading (C)	30min,
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/06/2024	9:06	-	9:36	Cloudy	60.1	64.2	62.3	64.1	61.8	63.4	62.9
14/06/2024	8:37	-	9:07	Cloudy	62.3	62.8	61.7	63.9	64.5	64.2	63.4
21/06/2024	8:24	-	8:54	Sunny	63.0	62.7	61.9	61.4	62.8	63.9	62.7
28/06/2024	10:03	-	10:33	Sunny	64.7	66.9	65.8	66.7	66.0	66.4	66.1
										Max	Min
										66.1	62.7

### Noise Level Results at LFT\_M3A

							Leq-5min, dB(A)							
											30min,	free-field		
Date		Time	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)		
07/06/2024	11:01	-	11:31	Cloudy	53.8	53.6	53.5	53.5	53.4	53.5	53.6	56.6		
14/06/2024	10:34	-	11:04	Cloudy	54.2	54.1	54.3	54.2	54.1	54.1	54.2	57.2		
21/06/2024	10:02	-	10:32	Sunny	53.8	53.6	53.7	53.6	53.5	53.5	53.6	56.6		
28/06/2024	12:11	-	12:41	Sunny	53.6	53.4	53.5	53.6	53.6	53.5	53.5	56.5		
											Max	Min		
											57.2	56.5		

### Noise Level Results at LFT\_M5

							Leq-5min	, dB(A)			Leq-
Data	-	Гime		Moothor	Pooding (1)	Booding (2)	Reading (3)	Pooding (4)	Pooding (E)	Booding (6)	30min,
Date		IIme		Weather	Reading (1)	Reading (2)	Reading (5)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/06/2024	10:26	-	10:56	Cloudy	53.8	53.6	53.5	53.6	53.7	53.6	53.6
14/06/2024	9:58	-	10:28	Cloudy	53.4	53.3	53.4	53.4	53.5	53.4	53.4
21/06/2024	9:24	-	9:54	Sunny	53.6	53.7	53.6	53.5	53.5	53.4	53.6
28/06/2024	11:34	-	12:04	Sunny	54.5	54.1	56.7	56.6	54.6	55.6	55.5
										Max	Min
										55.5	53.4

### Noise Level Results at LFT\_M6

					Leq-5min, dB(A)						
Date	-	Time	9	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/06/2024	11:37	-	12:07	Cloudy	56.9	59.6	58.4	58.8	59.1	59.7	58.8
14/06/2024	11:19	-	11:49	Cloudy	58.7	60.3	60.1	61.1	61.7	60.9	60.6
21/06/2024	10:44	-	11:14	Sunny	61.5	60.7	63.8	60.9	59.7	58.4	61.2
28/06/2024	11:29	-	11:59	Sunny	58.3	59.6	58.7	57.4	58.8	58.2	58.6
										Max	Min
										61.2	58.6

#### Noise Level Results at LFT\_M11

							Leq-5min	<i>,</i> dB(A)			Leq-
Date	Т	ime	9	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min <i>,</i> dB(A)
07/06/2024	9:43	-	10:13	Cloudy	65.7	65.6	65.8	65.7	65.8	65.8	65.7
14/06/2024	9:15	-	9:45	Cloudy	66.9	66.8	66.9	67.0	66.9	66.9	66.9
21/06/2024	8:42	-	9:12	Sunny	65.9	65.8	65.9	66.0	66.1	66.0	66.0
28/06/2024	10:49	-	11:19	Sunny	62.9	62.2	61.7	62.4	61.7	63.1	62.4
										Max	Min
										66.9	62.4



### Noise Level Results at SSNV\_M2

							Leq-5min	<i>,</i> dB(A)			Leq-
											30min,
Date		Tim	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/06/2024	8:37	-	9:07	Cloudy	60.9	62.6	61.0	62.0	60.5	60.9	61.4
14/06/2024	9:04	-	9:34	Cloudy	62.5	62.4	61.6	60.9	62.3	61.6	61.9
21/06/2024	8:21	-	8:51	Sunny	60.4	60.8	61.3	62.7	62.5	61.9	61.7
28/06/2024	8:16	-	8:46	Sunny	61.9	61.8	62.8	62.4	62.2	61.0	62.1
										Max	Min
										62.1	61.4


### Noise Level Results at SSNV\_M3

					Leq-5min, dB(A)							
											30min,	
Date		Tim	е	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	
07/06/2024	9:16	-	9:46	Cloudy	63.4	63.2	61.0	61.7	62.5	63.1	62.6	
14/06/2024	9:31	-	10:01	Cloudy	62.9	62.4	62.3	61.5	61.0	61.8	62.0	
21/06/2024	8:58	-	9:28	Sunny	63.2	62.1	62.7	61.4	62.4	60.9	62.2	
28/06/2024	8:54	-	9:24	Sunny	60.9	63.9	62.8	62.6	63.0	61.0	62.5	
										Max	Min	
										62.6	62.0	

### Noise Level Results at SSNV\_M6

							Leq-5min	, dB(A)			Leq-	Leq-30min with
											30min,	free-field
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
07/06/2024	9:58	-	10:28	Cloudy	62.8	65.6	65.4	63.8	64.6	64.8	64.6	67.6
14/06/2024	10:16	-	10:46	Cloudy	64.5	62.7	65.7	64.0	63.4	63.4	64.1	67.1
21/06/2024	9:33	-	10:03	Sunny	62.9	64.1	63.5	63.8	64.1	62.8	63.6	66.6
28/06/2024	9:40	-	10:10	Sunny	65.1	64.2	64.5	65.0	64.3	62.9	64.4	67.4
											Max	Min
											67.6	66.6







45 -																			
40																			
24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24
/20	/20	%20	%20	%20	1/20	%20	i/20	1/20	1/20	1/20	1/20	1/20	1/20	1/20	<i>%20</i>	<i>%20</i>	<i>1</i> /20	1/20	1/20
20%	<u> 7</u> /02	3/03	//03	×03	4/03	/03	//04	104	/04	\$/04	5/05	2/05	1/05	\$∕05	2/06,	9/06	\$/0E	\$/06	//06
18,	26	(1)	10,	11	24	31		14,	21	28	4)	12,	19,	26,	~~	0)	16,	23,	30,
										Date									


50



















Appendix 5.1 Waste Flow Table

Name of Department : Drainage Services Department

		Actual Quantiti	es of Inert C&D	Materials Gener	rated Monthly		Ac	tual Quantities o	f C&D Material	ls Generated Mo	nthly
	Total	Hard Rock and	Reused	Reused	Disposed			Paper /			Others,
Month	Quantity	Large Broken	in the	in other	as	Imported Fill	Metals	Cardboard	Plastic	Chemical	e.g.
	Generated	Concrete	Contract	Projects	Public Fill			Packaging		Waste	General Refuse
	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )					
Feb	0.053	0.046	0.000	0.000	0.053	0.000	0.000	0.000	0.000	0.000	0.030
Mar	0.437	0.098	0.000	0.000	0.437	0.000	0.000	0.000	0.000	0.000	0.055
Apr	1.040	0.305	0.000	0.000	1.040	0.000	0.000	0.000	0.000	0.000	0.000
May	0.498	0.038	0.000	0.000	0.498	0.000	0.000	0.000	0.000	0.000	0.002
Jun	0.232	0.012	0.000	0.000	0.232	0.000	0.000	0.000	0.000	0.000	0.026
Sub-total	2.261	0.499	0.000	0.000	2.261	0.000	0.000	0.000	0.000	0.000	0.113
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	2.261	0.499	0.000	0.000	2.261	0.000	0.000	0.000	0.000	0.000	0.113

# **Monthly Summary Waste Flow Table for 2024**

\*As of 6 July 2024

Appendix 10.1 Complaint Log

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report



### Statistical Summary of Environmental Complaints

Reporting	E	nvironmental Complaint St	atistics
Period	Frequency	Cumulative	Complaint Nature
1 June 2024 - 30 June 2024	1	1	Water Quality

## Statistical Summary of Environmental Summons

Reporting	I	Environmental Summons Sta	tistics
Period	Frequency	Cumulative	Details
1 June 2024 -	0	0	N/A
30 June 2024	U	U	IN/A

### Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics				
	Frequency	Cumulative	Details		
1 June 2024 -	0	0	N/A		
30 June 2024	0				

Appendix 11.1 Impact Monitoring Schedule of Next Reporting Month

Impact Noise & Water Monitoring Schedule for Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long Stage 2 (Version 0) July 2024									
	1	2 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	3	<b>4</b> Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	5 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	<b>6</b> Water quality monitoring at C1A, C2 C3A, C6, C7A, C8, C9 and C10			
7	8	9 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	10	11 Water quality monitoring at C1A, C2. C3A, C6, C7A, C8, C9 and C10	HC_M4, HC_M6, LF1_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11				
14	15	16 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	17	18 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	19 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	20 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			
21	22	<b>23</b> Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	24	<b>25</b> Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	26 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	<b>27</b> Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			
28	29	<b>30</b> Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	31						
Noise Monitoring Locations: Noise monitoring stations at Ha Che: HC_M3A, HC_M4, and HC_M6 Noise monitoring stations at Tai Wo: TW_M2 and TW_M3 Noise monitoring stations at Lin Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11 Noise monitoring stations at Sung Shan New Village: SSNV_M2, SSNV_M3, and SSNV_M6			Water Monitoring Locations: Water quality monitoring stations at Ha Che: C9 and C10 Water quality monitoring stations at Tai Wo: C4 and C5 Water quality monitoring stations at Lin Fa Tei: C6, C7A, and C8 Water quality monitoring stations at Sung Shan New Village: C1A, C2, and C3A						

1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.) 2. As stipulated in EP No.: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2024 and September 2024. Thus, impact noise monitoring and impact water quality monitoring, will be suspended between April 2024 and September 2024.

### Document prepared by

### Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

- **T** +852 3664 6888
- **F** +852 3664 6999
- E hongkong@aurecongroup.com
- W aurecongroup.com

