

ID	Task Name	Constraint Date	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023, Half 2					2024, Half 1					2024, Half 2					2025, Half 1					2025, Half 2					2026, Half 1					2026, Half 2					2027, Half 1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
														A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
1	Starting date	#####	Earlier Than	1 day	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	0 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Task Name	Constraint Date	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023, Half 2	2024, Half 1	2024, Half 2	2025, Half 1	2025, Half 2	2026, Half 1	2026, Half 2	2027, Half 1
LFT03 CH.80.00~CH.851.00 (PC3)	NA	As Possible	85 days	Thu 25/3/13	Thu 25/6/5	Thu 25/3/13	Thu 25/6/5	Thu 26/6/4	Thu 26/8/27	448 days											
Temp, Drainage Diversion / Sheetpiling	NA	As Possible	25 days	Thu 25/3/13	Sun 25/4/6	Thu 25/3/13	Sun 25/4/6	Thu 26/6/4	Sun 26/6/28	448 days	1	201FS-17 days									
Excavation and Lateral Support	NA	As Possible	25 days	Sun 25/3/23	Wed 25/4/16	Sun 25/3/23	Wed 25/4/16	Sun 26/6/14	Wed 26/7/8	448 days	1	203FS-15 days									
Ground and Edge Beams	NA	As Possible	33 days	Mon 25/3/31	Fri 25/5/2	Mon 25/3/31	Fri 25/5/2	Mon 26/6/22	Fri 26/7/24	448 days											
Rebar Fixing	NA	As Possible	25 days	Mon 25/3/31	Thu 25/4/24	Mon 25/3/31	Thu 25/4/24	Mon 26/6/22	Thu 26/7/16	448 days	1	204FS-17 days									
Formwork Erection and Cast-in items	NA	As Possible	25 days	Tue 25/4/8	Fri 25/5/2	Tue 25/4/8	Fri 25/5/2	Tue 26/6/30	Fri 26/7/24	448 days	1	206FS-17 days									
Concreting	NA	As Possible	1 day	Wed 25/4/16	Wed 25/4/16	Wed 25/4/16	Wed 25/4/16	Wed 26/7/8	Wed 26/7/8	448 days	0	207FS-17 days									
Walls	NA	As Possible	33 days	Thu 25/4/17	Mon 25/5/19	Thu 25/4/17	Mon 25/5/19	Thu 26/7/9	Mon 26/8/10	448 days											
Rebar Fixing	NA	As Possible	25 days	Thu 25/4/17	Sun 25/5/11	Thu 25/4/17	Sun 25/5/11	Thu 26/7/9	Sun 26/8/2	448 days	1	208									
Formwork Erection and Cast-in items	NA	As Possible	25 days	Fri 25/4/25	Mon 25/5/19	Fri 25/4/25	Mon 25/5/19	Fri 26/7/17	Mon 26/8/10	448 days	1	210FS-17 days									
Concreting	NA	As Possible	1 day	Sat 25/5/3	Sat 25/5/3	Sat 25/5/3	Sat 25/5/3	Sat 26/7/25	Sat 26/7/25	448 days	0	211FS-17 days									
Backfilling and Compaction	NA	As Possible	25 days	Sun 25/5/4	Wed 25/5/28	Sun 25/5/4	Wed 25/5/28	Sun 26/7/26	Wed 26/8/19	448 days	0	212									
Removal of Sheetpiles	NA	As Possible	25 days	Mon 25/5/12	Thu 25/6/5	Mon 25/5/12	Thu 25/6/5	Mon 26/8/3	Thu 26/8/27	448 days	0	213FS-17 days									
Pedestrian Crossing no. 3	Mon 26/8/31	o Later Than	21 days	Tue 25/5/20	Mon 25/6/9	Tue 25/5/20	Mon 25/6/9	Tue 26/8/11	Mon 26/8/31	448 days	3	214FS-17 days									
Section VI	NA	As Possible	925 days	Mon 23/5/15	Mon 25/11/24	Mon 23/5/15	Mon 25/11/24	Mon 23/5/15	Mon 26/8/31	0 days											
access date of Portion C3	NA	As Possible	0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	0 days	0	\\WingTatNasC									
section VI (Lin Fa Tei - Kam Sheung Road)	Tue 25/8/26	o Later Than	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	0	\\WingTatNasC									
Planned Completion Day	#####	o Later Than	90 days	Wed 25/8/27	Mon 25/11/24	Wed 25/8/27	Mon 25/11/24	Wed 25/8/27	Mon 25/11/24	0 days	0	3									
Site Establishment	NA	As Possible	868 days	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15	Sat 26/8/1	0 days											
Prepare and Accept Temp, Works Design and Method Statement	NA	As Possible	734 days	Tue 23/9/26	Sun 25/9/28	Tue 23/9/26	Sun 25/9/28	Tue 23/9/26	Sun 25/9/28	0 days	0	\\WingTatNasC									
Public Liaison and Negotiation with Village Rep.	NA	As Possible	194 days	Tue 23/9/12	Sat 24/3/23	Tue 23/9/12	Sat 24/3/23	Tue 26/1/20	Sat 26/8/1	861 days	0	\\WingTatNasC									
Initial Survey	NA	As Possible	868 days	Sun 25/9/28	Mon 23/5/15	Sun 25/9/28	Mon 23/5/15	Sun 25/9/28													

[illegible]

WING TAT CIVIL ENGINEERING CO.LTD													CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2																											
PROJECT PROGRAMME													2022 Half 1																											
ID	Task Name	Constraint Date	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1	2023 Half 2	2024 Half 1	2024 Half 2	2025 Half 1	2025 Half 2	2026 Half 1	2026 Half 2	2027 Half 1	2027 Half 2	2028 Half 1	2028 Half 2	2029 Half 1	2029 Half 2	2030 Half 1	2030 Half 2	2031 Half 1	2031 Half 2	2032 Half 1	2032 Half 2	2033 Half 1	2033 Half 2	2034 Half 1	2034 Half 2			
28	HC05 CH.A284.946~CH.A339.556 (Ex. Ch. Str. Assessment)	Thu 26/7/2	o Later Than	60 days	Fri 24/3/8	Mon 24/5/6	Fri 24/3/8	Mon 24/5/6	Mon 26/5/4	Thu 26/7/2	787 days	0	19																											
29	(Deleted in PMI) Demolish & relocate wall, gate YLL797/2	NA	As Possible	30 days	Tue 23/12/26	Wed 24/1/24	Tue 23/12/26	Wed 24/1/24	Mon 26/3/22	Mon 26/4/20	817 days	0	6																											
30	(Deleted in PMI) HC01 CH.A11.113~CH.A18.14	NA	As Possible	45 days	Thu 24/1/25	Sat 24/3/9	Thu 24/1/25	Sat 24/3/9	Tue 26/4/21	Thu 26/6/4	817 days	5	29																											
31	(Deleted in PMI) Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 1)	Thu 26/7/2	o Later Than	28 days	Sun 24/3/10	Sat 24/4/6	Sun 24/3/10	Sat 24/4/6	Fri 26/6/5	Thu 26/7/2	817 days	0	30																											
32	Pedestrian & Vehicular Crossing no. 2 (Box Culvert no. 2) [A]	Thu 26/7/2	o Later Than	28 days	Thu 24/2/8	Wed 24/3/6	Thu 24/2/8	Wed 24/3/6	Thu 24/2/8	Wed 24/3/6	0 days	0	26,25,15FS-14																											
33	HC02 CH.A18.14~CH.A120.261 (BC1~2)	NA	As Possible	282 days	Thu 23/10/19	Fri 24/7/26	Thu 23/10/19	Fri 24/7/26	Thu 24/3/7	Mon 26/8/31	140 days	0																												
34	EWN/007 NCE/001 Ambiguity on Drawings	Thu 23/10/19	Earlier Than	30 days	Thu 23/10/19	Fri 23/11/17	Thu 23/10/19	Fri 23/11/17	Mon 26/7/13	Tue 26/8/11	998 days	0																												
35	C9 tender for Precast units [A]	NA	As Possible	20 days	Sat 23/11/18	Thu 23/12/7	Sat 23/11/18	Thu 23/12/7	Wed 26/8/12	Mon 26/8/31	998 days	0	34																											
36	Sheetpiling & Temp. Drainage Diversion [A]	NA	As Possible	44 days	Thu 24/3/7	Fri 24/4/19	Thu 24/3/7	Fri 24/4/19	Thu 24/3/7	Fri 24/4/19	0 days	1	32																											
37	Excavation and Lateral Support [A]	NA	As Possible	35 days	Tue 24/4/2	Mon 24/5/6	Tue 24/4/2	Mon 24/5/6	Tue 24/4/2	Mon 24/5/6	0 days	1	36FS-18 days																											
38	Walls	NA	As Possible	40 days	Fri 24/4/19	Tue 24/5/28	Fri 24/4/19	Tue 24/5/28	Fri 24/4/19	Tue 24/5/28	0 days	0																												
39	Install precast portion (double beam)	NA	As Possible	40 days	Fri 24/4/19	Tue 24/5/28	Fri																																	

WING TAT CIVIL ENGINEERING CO LTD										CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2									
PROJECT PROGRAMME										PROJECT SUMMARY									
2027 Half										2027 Half									
2026 Half 2										2026 Half 2									
2026 Half 1										2026 Half 1									
2025 Half 2										2025 Half 2									
2025 Half 1										2025 Half 1									
2024 Half 2										2024 Half 2									
2024 Half 1										2024 Half 1									
2023 Half 2										2023 Half 2									
2023 Half 1										2023 Half 1									
2022 Half 2										2022 Half 2									
2022 Half 1										2022 Half 1									
ID	Task Name	Constraint	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TBA	Predecessors	Half 1	Half 2	Half 1	Half 2	Half 1	
110	Excavation and Lateral Support	NA	As Possible	35 days	Fri 25/8/8	Thu 25/9/11	Fri 25/8/8	Thu 25/9/11	Fri 25/8/8	Thu 25/9/11	0 days	109FS-18 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
111	Ground and Edge Beams	NA	As Possible	55 days	Mon 25/8/25	Sat 25/10/18	Mon 25/8/25	Sat 25/10/18	Mon 25/8/25	Sat 25/10/18	0 days	110FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
112	Install precast portion (ground beam)	NA	As Possible	40 days	Mon 25/8/25	Fri 25/10/3	Mon 25/8/25	Fri 25/10/3	Mon 25/8/25	Fri 25/10/3	0 days	110FS-18 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
113	Rebar Fixing	NA	As Possible	30 days	Mon 25/8/25	Wed 25/10/8	Mon 25/8/25	Wed 25/10/8	Mon 25/8/25	Wed 25/10/8	0 days	110FS-18 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
114	Formwork Erection and Cast-in Items	NA	As Possible	30 days	Mon 25/10/8	Fri 25/11/8	Mon 25/10/8	Fri 25/11/8	Mon 25/10/8	Fri 25/11/8	0 days	111FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
115	Concrete	NA	As Possible	1 day	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	0 days	111FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
116	Walls	NA	As Possible	40 days	Tue 25/9/30	Sat 25/11/8	Tue 25/9/30	Sat 25/11/8	Tue 25/9/30	Sat 25/11/8	0 days	114FS-25 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
117	Rebar Fixing	NA	As Possible	30 days	Tue 25/9/30	Wed 25/10/29	Tue 25/9/30	Wed 25/10/29	Tue 25/9/30	Wed 25/10/29	0 days	115	0 days	0 days	0 days	0 days	0 days	0 days	0 days
118	Formwork Erection and Cast-in Items	NA	As Possible	30 days	Mon 25/10/20	Fri 25/11/8	Mon 25/10/20	Fri 25/11/8	Mon 25/10/20	Fri 25/11/8	0 days	117FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
119	Concrete	NA	As Possible	1 day	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	Mon 25/10/20	0 days	118FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
120	Backfilling and Compaction	NA	As Possible	30 days	Tue 25/10/21	Wed 25/11/19	Tue 25/10/21	Wed 25/11/19	Tue 25/10/21	Wed 25/11/19	0 days	119	0 days	0 days	0 days	0 days	0 days	0 days	0 days
121	Removal of Shearkeys	NA	As Possible	30 days	Fri 25/10/31	Sat 25/11/29	Fri 25/10/31	Sat 25/11/29	Fri 25/10/31	Sat 25/11/29	0 days	120FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
122	Demolish & relocate porch, hoarding YLL797/44	NA	As Possible	28 days	Mon 25/11/10	Mon 25/12/7	Mon 25/11/10	Mon 25/12/7	Mon 25/11/10	Mon 25/12/7	0 days	121FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
123	Demolish & relocate porch YLL797/38,39	NA	As Possible	28 days	Mon 25/11/10	Mon 25/12/7	Mon 25/11/10	Mon 25/12/7	Mon 25/11/10	Mon 25/12/7	0 days	121FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
124	HC08 CHA500.00-CHA546.816	NA	As Possible	28 days	Mon 25/11/10	Sun 25/12/7	Mon 25/11/10	Sun 25/12/7	Mon 25/11/10	Sun 25/12/7	0 days	121FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
125	Sheepfiling & Temp. Drainage Diversion	NA	As Possible	25 days	Sun 25/11/23	Wed 25/12/17	Sun 25/11/23	Wed 25/12/17	Sun 25/11/23	Wed 25/12/17	0 days	122FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
126	Excavation and Lateral Support	NA	As Possible	25 days	Mon 25/12/29	Fri 25/1/25	Mon 25/12/29	Fri 25/1/25	Mon 25/12/29	Fri 25/1/25	0 days	122FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
127	Ground and Edge Beams	NA	As Possible	40 days	Wed 25/12/17	Sun 26/1/15	Wed 25/12/17	Sun 26/1/15	Wed 25/12/17	Sun 26/1/15	0 days	125FS-13 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
128	Install precast portion (ground beam)	NA	As Possible	30 days	Wed 25/12/17	Thu 26/1/15	Wed 25/12/17	Thu 26/1/15	Wed 25/12/17	Thu 26/1/15	0 days	126FS-13 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
129	Rebar Fixing	NA	As Possible	20 days	Sat 25/12/27	Thu 26/1/15	Sat 25/12/27	Thu 26/1/15	Sat 25/12/27	Thu 26/1/15	0 days	128FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
130	Formwork Erection and Cast-in Items	NA	As Possible	20 days	Thu 26/1/15	Fri 26/1/16	Thu 26/1/15	Fri 26/1/16	Thu 26/1/15	Fri 26/1/16	0 days	129FS-10 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
131	Concrete	NA	As Possible	1 day	Fri 26/1/16	Fri 26/1/16	Fri 26/1/16	Fri 26/1/16	Fri 26/1/16	Fri 26/1/16	0 days	130FS-10 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
132	Walls	NA	As Possible	30 days	Sat 26/1/17	Sun 26/2/15	Sat 26/1/17	Sun 26/2/15	Sat 26/1/17	Sun 26/2/15	0 days	131	0 days	0 days	0 days	0 days	0 days	0 days	0 days
133	Rebar Fixing	NA	As Possible	30 days	Sat 26/1/17	Sun 26/2/15	Sat 26/1/17	Sun 26/2/15	Sat 26/1/17	Sun 26/2/15	0 days	131	0 days	0 days	0 days	0 days	0 days	0 days	0 days
134	Formwork Erection and Cast-in Items	NA	As Possible	20 days	Tue 26/1/27	Sun 26/2/15	Tue 26/1/27	Sun 26/2/15	Tue 26/1/27	Sun 26/2/15	0 days	133FS-10 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
135	Concrete	NA	As Possible	1 day	Fri 26/2/6	Fri 26/2/6	Fri 26/2/6	Fri 26/2/6	Fri 26/2/6	Fri 26/2/6	0 days	134FS-10 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
136	Backfilling and Compaction	NA	As Possible	30 days	Sat 26/2/7	Sun 26/3/8	Sat 26/2/7	Sun 26/3/8	Sat 26/2/7	Sun 26/3/8	0 days	135	0 days	0 days	0 days	0 days	0 days	0 days	0 days
137	Removal of Shearkeys	NA	As Possible	30 days	Wed 26/2/17	Tue 26/3/18	Wed 26/2/17	Tue 26/3/18	Wed 26/2/17	Tue 26/3/18	0 days	136FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
138	Pedestrian & Vehicular Crossing no. 3 (Box Culvert no. 4)	Thu 26/7/2	Later Than	45 days	Fri 26/2/27	Sun 26/4/12	Fri 26/2/27	Sun 26/4/12	Fri 26/2/27	Sun 26/4/12	81 days	137FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
139	Demolish & relocate hoarding, wall YLL797/40	NA	As Possible	28 days	Fri 26/2/27	Thu 26/3/26	Fri 26/2/27	Thu 26/3/26	Fri 26/2/27	Thu 26/3/26	0 days	137FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
140	Demolish & relocate storage YLL797/42	NA	As Possible	28 days	Fri 26/2/27	Thu 26/3/26	Fri 26/2/27	Thu 26/3/26	Fri 26/2/27	Thu 26/3/26	0 days	137FS-20 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
141	HC09 CHA546.816-CHA611.404	NA	As Possible	92 days	Thu 26/3/12	Thu 26/6/11	Thu 26/3/12	Thu 26/6/11	Thu 26/3/12	Thu 26/6/11	0 days	138FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
142	Sheepfiling & Temp. Drainage Diversion	NA	As Possible	25 days	Sun 26/4/5	Wed 26/4/15	Sun 26/4/5	Wed 26/4/15	Sun 26/4/5	Wed 26/4/15	0 days	139FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
143	Excavation and Lateral Support	NA	As Possible	25 days	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	0 days	140FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
144	Base Slab	NA	As Possible	35 days	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	Wed 26/4/15	0 days	141FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
145	Formwork Erection and Cast-in Items	NA	As Possible	25 days	Sat 26/4/25	Wed 26/4/1	Sat 26/4/25	Wed 26/4/1	Sat 26/4/25	Wed 26/4/1	0 days	143FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
146	Formwork Erection and Cast-in Items	NA	As Possible	25 days	Tue 26/4/11	Sat 26/4/5	Tue 26/4/11	Sat 26/4/5	Tue 26/4/11	Sat 26/4/5	0 days	145FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
147	Concrete	NA	As Possible	1 day	Tue 26/4/21	Tue 26/4/21	Tue 26/4/21	Tue 26/4/21	Tue 26/4/21	Tue 26/4/21	0 days	146FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
148	Walls and Roof Slab	NA	As Possible	35 days	Wed 26/4/22	Tue 26/5/26	Wed 26/4/22	Tue 26/5/26	Wed 26/4/22	Tue 26/5/26	0 days	148FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
149	Rebar Fixing	NA	As Possible	25 days	Wed 26/4/22	Sat 26/5/16	Wed 26/4/22	Sat 26/5/16	Wed 26/4/22	Sat 26/5/16	0 days	147	0 days	0 days	0 days	0 days	0 days	0 days	0 days
150	Formwork Erection and Cast-in Items	NA	As Possible	1 day	Tue 26/5/26	Tue 26/5/26	Tue 26/5/26	Tue 26/5/26	Tue 26/5/26	Tue 26/5/26	0 days	149FS-15 days	0 days	0 days	0 days	0 days	0 days	0 days	0 days
151	Concrete	NA	As Possible	1 day	Tue 26/5/12	Tue 26/5/12	Tue 26/5/12	Tue 26/5/12	Tue 26/5/12										

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

PROJECT PROGRAMME

ID	Task Name	Constraint Date	Constraint Type	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TBA	Predecessors	Half 1	2023 Half 2	2024 Half 1	2024 Half 2	2025 Half 1	2025 Half 2	2026 Half 1	2026 Half 2	2027 Half
193	Bedding works	Thu 26/7/2	> Later Than	21 days	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	Fri 26/6/12	Thu 26/7/2	0 days	0	190FS-20 days									
112	Section VII	NA	< As Possible	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Mon 26/8/31	0 days	0										
2	access date of Portion D	NA	< As Possible	210 days	Tue 23/5/30	Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	0 days	0	\\WingTatNasC									
3	section VII (-Ha Che - Fam Kam Road)	Tue 25/8/26	> Later Than	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	0	\\WingTatNasC									
4	Site Establishment	NA	< As Possible	389 days	Tue 23/9/12	Fri 24/10/4	Tue 23/9/12	Fri 24/10/4	Fri 23/9/22	Mon 26/8/31	10 days	0										
5	Public Liaison and Negotiation with Village Rep. [A]	NA	< As Possible	104 days	Tue 23/9/12	Sun 23/12/24	Tue 23/9/12	Sun 23/12/24	Fri 23/9/22	Wed 24/L/3	10 days	0	\\WingTatNasC									
6	Initial Survey	NA	< As Possible	285 days	Mon 23/12/25	Fri 24/10/4	Mon 23/12/25	Fri 24/10/4	Thu 24/L/4	Mon 24/10/14	10 days	0	2FS-1 day,5									
8	Initial Safety & Environmental measures	NA	< As Possible	91 days	Mon 23/12/25	Sun 24/3/24	Mon 23/12/25	Sun 24/3/24	Thu 25/12/4	Wed 26/3/4	710 days	0	2FS-1 day,5									
9	Setup of instrumentation and monitoring	NA	< As Possible	60 days	Mon 24/3/25	Thu 24/5/23	Mon 24/3/25	Thu 24/5/23	Thu 26/3/5	Sun 26/5/3	710 days	0	8									
10	Tree Survey [A]	NA	< As Possible	60 days	Mon 24/3/25	Thu 24/5/23	Mon 24/3/25	Thu 24/5/23	Thu 26/3/5	Sun 26/5/3	710 days	0	8									
11	Condition Survey	NA	< As Possible	60 days	Fri 24/5/24	Mon 24/7/22	Fri 24/5/24	Mon 24/7/22	Fri 26/7/3	Mon 26/8/31	770 days	0	9,10									
12	UU detection	NA	< As Possible	60 days	Fri 24/5/24	Mon 24/7/22	Fri 24/5/24	Mon 24/7/22	Mon 26/5/4	Thu 26/7/2	710 days	0	9,10									
13	Site Clearance	NA	< As Possible	60 days	Tue 24/7/23	Fri 24/9/20	Tue 24/7/23	Fri 24/9/20	Fri 26/7/3	Mon 26/8/31	710 days	0	12									
14	Temporary Traffic Arrangement	NA	< As Possible	281 days	Mon 23/12/25	Mon 24/9/30	#####	Mon 24/9/30	#####	Mon 24/9/30	0 days	0										
15	Application of XP	NA	< As Possible	251 days	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25	Sat 24/8/31	0 days	0	2FS-1 day									
16	Submission of TTA and Arrange TMLG	NA	< As Possible	251 days	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25	Sat 24/8/31	Mon 23/12/25	Sat 24/8/31	0 days	0	2FS-1 day									
17	Approval of TTA	NA	< As Possible	30 days	Sun 24/9/1	Mon 24/9/30	Sun 24/9/1	Mon 24/9/30	Sun 24/9/1	Mon 24/9/30	0 days	0	15,16									
18	Drain Laying Works	NA	< As Possible	684 days	Fri 23/10/13	Tue 25/8/26	Fri 23/10/13	Tue 25/8/26	Fri 23/10/13	Tue 25/8/26	0 days	0										
19	PMDI02 Alternative methodology design for drainage channel underneath Fan Kam Road (Impact to be ascertained)	Fri 23/10/13	Start No Earlier Than	354 days	Fri 23/10/13	Mon 24/9/30	Fri 23/10/13	Mon 24/9/30	Fri 23/10/13	Mon 24/9/30	0 days	0										
20	Protection to ex.Dongjiang Water Main	NA	< As Possible	14 days	Tue 24/10/1	Mon 24/10/14	Tue 24/10/1	Mon 24/10/14	Tue 24/10/1	Mon 24/10/14	0 days	0	17,19									
21	HC10 CH.A611.404~CH.A674.419 (Fan Kam Road)	NA	< As Possible	253 days	Tue 24/10/15	Tue 25/6/24	Tue 24/10/15	Tue 25/6/24	Tue 24/10/15	Tue 25/6/24	0 days	0										
22	Mobilisation of plant	NA	< As Possible	14 days	Tue 24/10/15	Tue 24/10/28	Tue 24/10/15	Mon 24/10/28	Tue 24/10/15	Mon 24/10/28	0 days	0	20,17,6									
23	Installation of pipe roofing	NA	< As Possible	55 days	Tue 24/10/29	Sun 24/12/22	Tue 24/10/29	Sun 24/12/22	Tue 24/10/29	Sun 24/12/22	0 days	10	22									
24	Demolition of existing drainage structure	NA	< As Possible	32 days	Mon 24/12/23	Thu 25/1/23	Mon 24/12/23	Thu 25/1/23	Mon 24/12/23	Thu 25/1/23	0 days	3	23									
25	Installation of temporary support	NA	< As Possible	32 days	Fri 25/1/24	Mon 25/2/24	Fri 25/1/24	Mon 25/2/24	Fri 25/1/24	Mon 25/2/24	0 days	5	24									
26	Construction of alternative box-culvert	NA	< As Possible	80 days	Tue 25/2/25	Thu 25/5/15	Tue 25/2/25	Thu 25/5/15	Tue 25/2/25	Thu 25/5/15	0 days	10	25									
27	Removal of temporary support	NA	< As Possible	30 days	Fri 25/5/16	Sat 25/6/14	Fri 25/5/16	Sat 25/6/14	Fri 25/5/16	Sat 25/6/14	0 days	3	26									
28	Demobilisation	NA	< As Possible	10 days	Sun 25/6/15	Tue 25/6/24	Sun 25/6/15	Tue 25/6/24	Sun 25/6/15	Tue 25/6/24	0 days	0	27									
32	CCTV inspection	NA	< As Possible	28 days	Wed 25/6/25	Tue 25/7/22	Wed 25/6/25	Tue 25/7/22	Wed 25/6/25	Tue 25/7/22	0 days	4	28									
33	Reinstatement	Tue 25/8/26	> Later Than	35 days	Wed 25/7/23	Tue 25/8/26	Wed 25/7/23	Tue 25/8/26	Wed 25/7/23	Tue 25/8/26	0 days	5	32									
114	Section V	NA	< As Possible	1009 days	Mon 23/5/29	Mon 26/3/2	Mon 23/5/29	Mon 26/3/2	Mon 23/5/29	Mon 26/8/31	0 days	0										
2	access date of Portion E1	Mon 26/1/26	> Later Than	0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	0 days	0	\\WingTatNasC									
3	section V (Shan Ha Tsuen - Shan Ha Road)	Mon 26/1/26	> Later Than	973 days	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days	0	\\WingTatNasC									
4	Planned Completion Day	Mon 26/3/2	> Later Than	35 days	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	Tue 26/1/27	Mon 26/3/2	0 days	0	3									
5	Site Establishment	NA	< As Possible	873 days	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	0 days	0										
6	Prepare and Accept Temp. Works Design and Method Statement [A]	Mon 26/3/2	> Later Than	753 days	Tue 23/9/26	Fri 25/10/17	Tue 23/9/26	Fri 25/10/17	Tue 23/9/26	Fri 25/10/17	0 days	0	\\WingTatNasC									
7	Public Liaison and Negotiation with Village Rep. [A]	NA	< As Possible	104 days	Tue 23/9/12	Sun 23/12/24	Tue 23/9/12	Sun 23/12/24	Sun 23/9/24	Fri 24/L/5	12 days	0	\\WingTatNasC									
8	Initial Survey [A]	Mon 26/3/2	> Later Than	873 days	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	Mon 23/5/29	Fri 25/10/17	0 days	0	2FS-1 day									
9	[EWN011] Objection and additional request of Village Rep.	NA	< As Possible	85 days	Mon 23/12/25	Mon 24/3/18	Mon 23/12/25	Mon 24/3/18	Sat 24/L/6	Sat 24/3/30	12 days	0	7									
10	[EWN011] Objection and additional request of Village Rep.	NA	< As Possible	30 days	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	Sun 24/3/31	Mon 24/4/29	12 days	0	9									
12	Initial Safety & Environmental measures [A]	NA	< As Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0	17FF									
14	Setup of instrumentation and monitoring [A]	NA	< As Possible	45 days	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	0 days	0	17FF									
15	Tree Survey [A]	NA	< As Possible	45 days	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	Sat 24/3/16	Mon 24/4/29	0 days	0	17FF									
16	UU detection [A]	NA	< As Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0	17FF									
17	Site Clearance [A]	NA	< As Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0	21FF									
18	Temporary Traffic Arrangement	NA	< As Possible	337 days	Mon 23/5/29	Mon 24/4/29	Mon 23/5/29	Mon 24/4/29	Mon 23/5/29	Mon 24/4/29	0 days	0										
19	Application of XP [A]	NA	< As Possible	307 days	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	0 days	0	2FS-1 day									
20	Submission of TTA and Arrange TMLG [A]	NA	< As Possible	307 days	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	Mon 23/5/29	Sat 24/3/30	0 days	0	2FS-1 day									
21	Approval of TTA [A]	NA	< As Possible	30 days	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	Sun 24/3/31	Mon 24/4/29	0 days	0	19,20,9									
22	Drain Laying Works	NA	< As Possible	672 days	Tue 24/4/30	Mon 26/3/2	Tue 24/4/30	Mon 26/3/2	Tue 24/4/30	Mon 26/3/2	0 days	0										
23	SHT.A3A~SHT.A04,1500PC,ØL=49.29,D=3.65	NA	< As Possible	161 days	Tue 24/4/30	Mon 24/10/7	Tue 24/4/30	Mon 24/10/7	Tue 24/4/30	Mon 24/10/7	0 days	0										
24	Stage 1	NA	< As Possible	83 days	Tue 24/4/30	Sun 24/7/21	Tue 24/4/30	Sun 24/7/21	Tue 24/4/30	Sun 24/7/21	0 days	0										
25	TTA Implementation (trial run) [A]	NA	< As Possible	7 days	Tue 24/4/30	Mon 24/5/6	Tue 24/4/30	Mon 24/5/6	Tue 24/4/30	Mon 24/5/6	0 days	0	17,21,12,14,15,									
26	Breaking Ground [A]	NA	< As Possible	14 days	Sun 24/5/5	Sat 24/5/18	Sun 24/5/5	Sat 24/5/18	Sun 24/5/5	Sat 24/5/18	0 days	1	25FS-2 days									
27	Excavation and Lateral Support	NA	< As Possible	18 days	Fri 24/5/17	Mon 24/6/3	Fri 24/5/17	Mon 24/6/3	Fri 24/5/17	Mon 24/6/3	0 days	2	26FS-2 days									
28	Drain Laying	NA	< As Possible	20 days	Sun 24/6/2	Tue 24/6/12	Sun 24/6/2	Tue 24/6/12	Sun 24/6/2	Tue 24/6/12	0 days	2	27FS-2 days									
29	Bedding and Backfilling	NA	< As Possible	12 days	Thu 24/6/20	Mon 24/7/1	Thu 24/6/20	Mon 24/7/1	Thu 24/6/20	Mon 24/7/1	0 days	0	28FS-2 days									
30	Manhole Construction	NA	< As Possible	12 days	Sun 24/6/30	Thu 24/7/11	Sun 24/6/30	Thu 24/7/11	Sun 24/6/30	Thu 24/7/11	0 days	1	29FS-2 days									
31	Reinstatement	NA	< As Possible	8 days	Fri 24/7/12	Fri 24/7/19	Fri 24/7/12	Fri 24/7/19	Fri 24/7/12	Fri 24/7/19	0 days	0	30									
32	TTA Removal	NA	< As Possible	2 days	Sat 24/7/20	Sun 24/7/21	Sat 24/7/20	Sun 24/7/21	Sat 24/7/20	Sun 24/7/21	0 days	0	31									
33	Stage 2	NA	< As Possible	78 days	Mon 24/7/22	Mon 24/10/7	Mon 24/7/22	Mon 24/10/7	Mon 24/7/22	Mon 24/10/7	0 days	0										
34	TTA Implementation	NA	< As Possible	4 days	Mon 24/7/22	Thu 24/7/25	Mon 24/7/22	Thu 24/7/25	Mon 24/7/22	Thu 24/7/25	0 days	0	32									
35	Breaking Ground	NA	< As Possible	14 days	Wed 24/7/24	Tue 24/8/6	Wed 24/7/24	Tue 24/8/6	Wed 24/7/24	Tue 24/8/6	0 days	1	34FS-2 days									
36	Excavation and Lateral Support	NA	< As Possible	18 days	Mon 24/8/5	Thu 24/8/22	Mon 24/8/5	Thu 24/8/22	Mon 24/8/5	Thu 24/8/22	0 days	2	35FS-2 days									
37	Drain Laying	NA	< As Possible	18 days	Wed 24/8/21	Sat 24/9/7																

ID	Task Name	Constraint	Date	Type	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TPA	Predecessors
380	Reconstruction of U/S end wall	NA	Mon 26/3/22	o Later Than	141 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	318 days	0	379F5-2 days
381	SHT.CP7-SHT.CP6,600CU(HD-G).L=130.8	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
382	SHT.CP7-SHT.CP6,600CU(HD-G).L=130.8	NA	Mon 26/3/22	o Later Than	141 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
383	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
384	Formwork Erection	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
385	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
386	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
387	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
388	Formwork Erection	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
389	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
390	Formwork Erection	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
391	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
392	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
393	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
394	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
395	Catchpit construction	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
396	Formwork Erection	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
397	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
398	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
399	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
400	Catchpit construction	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
401	Formwork Erection	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
402	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
403	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
404	Formwork Erection	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
405	Catchpit construction	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
406	Formwork Erection	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
407	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
408	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	28 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
409	Formwork Erection	NA	Mon 26/3/22	o Later Than	13 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
410	Catchpit construction	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
411	Formwork Erection	NA	Mon 26/3/22	o Later Than	14 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
412	Catchpit construction	NA	Mon 26/3/22	o Later Than	13 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
413	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
414	Connection of ex. 400CU to SHT.CP5	NA	Mon 26/3/22	o Later Than	28 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
415	SHT.CP5-SHT.CP4,600CU(HD-G).L=73.9	NA	Mon 26/3/22	o Later Than	85 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
416	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
417	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
418	Catchpit construction	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
419	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
420	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
421	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
422	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
423	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
424	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
425	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	29 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
426	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
427	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
428	Formwork Erection	NA	Mon 26/3/22	o Later Than	12 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
429	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
430	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
431	Connection of ex. 450CU to SHT.CP4	NA	Mon 26/3/22	o Later Than	28 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
432	SHT.CP4-End 525CU(HD-G).L=82.3	NA	Mon 26/3/22	o Later Than	78 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
433	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	27 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
434	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
435	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
436	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
437	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	20 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
438	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
439	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
440	Formwork Erection	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
441	Catchpit construction	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
442	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
443	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	26 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
444	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
445	Catchpit construction	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
446	Concrete	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
447	Catchpit construction	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
448	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
449	Catchpit construction	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
450	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
451	Catchpit construction	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
452	Concrete	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
453	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	26 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
454	Formwork Erection	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
455	Catchpit construction	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
456	Concrete	NA	Mon 26/3/22	o Later Than	1 day	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
457	Excavation and Lateral Support	NA	Mon 26/3/22	o Later Than	20 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
458	Formwork Erection	NA	Mon 26/3/22	o Later Than	10 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	0 days	0	380F5-2 days
459	Catchpit construction	NA	Mon 26/3/22	o Later Than	11 days	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31	Mon 25/3/31			