

Drainage Services Department Project Management Division 42/F Revenue Tower 5 Gloucester Road Wanchai, Hong Kong

Attn: Mr. Ken Ho

Your Reference

Our Reference

2

Contract No. PM 10/2022 -Independent Environmental Checker for Drainage Improvement Works at TC/LL/hc/601100222/L08 Yuen Long – Stage 2

3/F, Manulife Place, 348 Kwun Tong Road, Kwun Tong, Kowloon, Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.com

Verification of Monthly EM&A Report (May 2025)

16 June 2025

Dear Sir,

We refer to the Monthly EM&A Report under the captioned Project, which was provided by the Environmental Team on 16 June 2025 and certified by the Environmental Team Leader appointed under Condition 2.1 of the Environmental Permit No. EP-596/2021 (hereinafter referred to as "EP").

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we hereby verify the abovementioned submission in accordance with EP Conditions 1.9 and 4.4.

Should you have any queries regarding the captioned, please contact our Hin Chan at 2828 5764 or the undersigned at 2828 5967.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

them Chen

Ir. Thomas CHAN Deputy Independent Environmental Checker T 2828 5967 Thomas.chan@mottmac.com

By E-mail

Drainage

Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che

Monthly Environmental Monitoring and Audit (EM&A) Report

Wing Tat Civil Engineering Co. Limited

Revision: 3 2025-06-13





Document control record

Document prepared by:

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

- T +852 3664 6888
- F +852 3664 6999
- E hongkong@aurecongroup.com
- W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Docι	ument control		aurecon							
Repo	ort title	Monthly Environmental Mo	Monthly Environmental Monitoring and Audit (EM&A) Report							
Docu	iment code	EM&A-16	Project nun	nber	P525672					
File p	bath									
Clien	t	Wing Tat Civil Engineering Co. Limited								
Client contact			Client refer	ence						
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver				
0	2025-06-10	Draft	Oliver Chiu	F. C. Tsang		Kevin Li				
1	2025-06-12	First vision	Oliver Chiu	F. C. Tsang		Kevin Li				
2	2025-06-13	Second vision	Oliver Chiu	F. C. Tsang		Kevin Li				
3 2025-06-13 Third vision		Oliver Chiu	F. C. Tsang		Kevin Li					
Current revision		3								

Approval

Author signature	Ollinr	Certified by	Toang Faulbearg
Name	Oliver Chiu	Name	F. C. Tsang
Title	Environmental Team Consultant	Title	Environmental Team Leader

Contents

E	XECU	ITIVE SUMMARY	1
1	INT	TRODUCTION	5
	1.1 1.2 1.3 1.4 1.5	PROJECT BACKGROUND CONSTRUCTION WORKS PROGRAMME PROJECT ORGANISATION CONSTRUCTION WORKS PROGRAMME AND CONSTRUCTION WORKS AREA SUMMARY OF ENVIRONMENTAL STATUS	6 6 7
2	WA	ATER QUALITY	12
	2.1 2.2 2.3 2.4 2.5 2.6 2.7 2.8 2.9 2.10	MONITORING REQUIREMENT MONITORING LOCATION MONITORING PARAMETER AND FREQUENCY SAMPLING DEPTHS & REPLICATION MONITORING EQUIPMENT MONITORING METHODOLOGY QA/QC REQUIREMENTS. ACTION AND LIMIT LEVEL FOR WATER QUALITY MONITORING EVENT AND ACTION PLAN RESULTS AND OBSERVATIONS	
3	NC	DISE	21
	3.1 3.2 3.3 3.4 3.5 3.6	MONITORING LOCATIONS NOISE MONITORING PARAMETER, FREQUENCY AND DURATION MONITORING EQUIPMENT, METHODOLOGY AND QA / QC PROCEDURE MAINTENANCE AND CALIBRATION ACTION AND LIMIT LEVELS RESULTS AND OBSERVATIONS	21 22 23 23
4	EC	OLOGY	25
5		FRESHWATER CRAB HABITAT COMPENSATION FOR THE AFFECTED RIVERINE HABITAT ASTE MANAGEMENT	26 27
6 7		ND CONTAMINATION NDSCAPE AND VISUAL	
'	7.1 7.2	AUDIT REQUIREMENTS	
8	CU	ILTURAL HERITAGE	
	8.1 8.2	ARCHAEOLOGY BUILT HERITAGE	31
9			
40	9.1	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	
10 S		SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF ONS AND PROSECUTIONS	34
	10.1 10.2 10.3 10.4	SUMMARY OF EXCEEDANCE SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE SUMMARY OF ENVIRONMENTAL COMPLAINT SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	34 34 34
11	1 I	FUTURE KEY ISSUES	

	WORKS AND POTENTIAL ENVIRONMENTAL ISSUES IN THE NEXT REPORTING PERIOD RECOMMENDATION	
	NCLUSIONS	
12.1	CONCLUSION	
	COMMENTS/ RECOMMENDATIONS	

Appendices

APPENDIX 1.1	CONSTRUCTION PROGRAMME
APPENDIX 1.2	PROJECT ORGANIZATION CHART
APPENDIX 1.3	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE
APPENDIX 2.1	CALIBRATION CERTIFICATES OF IMPACT WATER QUALITY MONITORING EQUIPMENT
APPENDIX 2.2	EVENT AND ACTION PLAN FOR WATER QUALITY EXCEEDANCE
APPENDIX 2.3	IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH
APPENDIX 2.4	IMPACT WATER QUALITY MONITORING DATA
APPENDIX 3.1	CALIBRATION CERTIFICATES OF IMPACT NOISE MONITORING EQUIPMENT
APPENDIX 3.2	EVENT AND ACTION PLAN FOR NOISE EXCEEDANCE
APPENDIX 3.3	IMPACT NOISE MONITORING DATA
APPENDIX 5.1	WASTE FLOW TABLE
APPENDIX 10.1	COMPLAINT LOG
APPENDIX 11.1	IMPACT MONITORING SCHEDULE OF NEXT REPORTING MONTH
Figures	

- Figure 1.1 General Site Location Plan
- Figure 1.2 Location of Work Areas for the Project Figure 2.1 Impact Water Quality Monitoring Locations
- Figure 3.1 Impact Visite Monitoring Locations
- Figure 8.1 Area for Archaeological Survey
- Figure 8.2 Layout plan showing distance between the works area at Ha Che and the Lan Fong Study Hall
- Figure 8.3 Monitoring Locations of Lan Fong Study Hall at Ha Che

Tables

- Table A1 Summary of EM&A activities in the Reporting Period
- Table A2 Summary of Exceedances for Water Quality and Noise in the Reporting Period
- Table A3
 Summary of Exceedances for Cultural Heritage in the Reporting Period
- Table 1.1Parties Involved in Project Organisation
- Table 1.2
 Status of Environmental License, Notifications and Permits
- Table 1.3 Summary of Status for Key Environmental Aspects under the Approved Updated EM&A Manual
- Table 2.1
 Summary of Impact Water Quality Monitoring Stations
- Table 2.2 Parameters measured in the Impact Water Quality Monitoring
- Table 2.3
 Water Quality Monitoring Equipment
- Table 2.4 Method for Laboratory Analysis for Water Samples
- Table 2.5 Action and Limit Levels for Water Quality
- Table 2.6
 Action and Limit Levels of Water Quality
- Table 2.7 Summary of Exceedance Records of Water Quality Monitoring in the Reporting Period

- Table 3.1
 Noise Monitoring Stations during Construction Phase
- Table 3.2
 Construction Noise Monitoring Parameter, Frequency and Duration
- Table 3.3 Construction Noise Monitoring Equipment
- Table 3.4 Action and Limit Levels for Construction Noise Monitoring
- Table 3.5
 Summary of Construction Noise Monitoring Results
- Table 3.6
 Influencing Factors at Noise Monitoring Stations
- Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings
- Table 9.1 Site Inspection Record
- Table 9.2Site Observations

Executive Summary

A1. This is the 16th Monthly Environmental Monitoring and Audit (EM&A) Report for Drainage Improvement Works Near Four Villages in Yuen Long (the Project). This report was prepared by Aurecon Hong Kong Limited under Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long – Stage 2 (hereinafter called the "Contract"). This report documents the findings of EM&A works during the reporting period from 1 to 31 May 2025.

Key Construction Works in the Reporting Period

A2. A summary of construction activities undertaken during the reporting period is presented below:

<u>Ha Che</u>

- Site clearance;
- Breaking ground;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Lin Fa Tei</u>

- Site clearance;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting; and
- Sheet pilling & backfilling and compaction;
- Removal of sheet piles, drain laying works, reinstatement.

Sung Shan New Village

- Site clearance;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Tai Wo</u>

No construction activities.

Monitoring and Audit Programme

A3. The monthly EM&A programme was undertaken by the ET in accordance with the approved Updated EM&A Manual. A summary of the monitoring and audit activities during the reporting period is presented in **Table A1**.

EM&A Activities	Date
Water Quality Monitoring	<u>Ha Che, Lin Fa Tei and Sung Shan New Village:</u> 8, 16 ,22 and 28 May 2025
Noise Monitoring	<u>Ha Che, Lin Fa Tei and Sung Shan New Village:</u> 7, 13 ,23 and 29 May 2025
Weekly Environmental Site Inspection	7, 12, 21 and 28 May 2025

Table A1 Summary of EM&A activities in the Reporting Period

Breaches of Action and Limit Levels

A4. No exceedance was recorded in the reporting month. Summary of the environmental exceedance for the reporting month is tabulated in Table A2 and A3.

Table A2 Summary of Exceedances for Water Quality and Noise in the Reporting Period

Environmental Monitoring	Parameter	No. of non- project related exceedances		Total No. of non-project related exceedances	No. of exceedances related to the the project		Total No. of exceedance related to the project	
		AL	LL	excecuances	AL	ĹL		
	DO	0	0	0	0	0	0	
Water Quality	Turbidity	0	0	0	0	0	0	
	SS	0	0	0	0	0	0	
Noise	Leq(30mins)	0	0	0	0	0	0	

Water Quality

A5. No exceedance of impact water quality monitoring was recorded during the reporting period.

<u>Noise</u>

A6. No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

Cultural Heritage

A7. No exceedance was recorded for settlement and tilting monitoring during the reporting period.

Complaint Log

A8. No environmental complaint was recorded during the reporting period.

Environmental Monitoring	Parameter	related exceedances no		Total No. of non-project related	No. of exceedances related to the the project		Total No. of exceedance related to the		
		Level	Level	Action Level	exceedances	Alert Level	Alarm Level	Action Level	project
	Settlement	0	0	0	0	0	0	0	0
Cultural Heritage	Tilting	0	0	0	0	0	0	0	0
	Vibration	0	0	0	0	0	0	0	0

Table A3 Summary of Exceedances for Cultural Heritage in the Reporting Period

Notification of Summons and Successful Prosecutions

A9. No notification of summons or successful prosecutions was received in the reporting period.

Reporting Changes

A10. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the construction EM&A programme at Tai Wo, including impact water quality monitoring, impact noise monitoring and weekly inspection, are temporarily suspended during the reporting period.

Future Key Issues

A11. The major site activities for the next reporting period are summarized below:

<u>Ha Che</u>

- Site clearance;
- Breaking ground;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Lin Fa Tei</u>

- Site clearance;
- Breaking ground;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

Sung Shan New Village

- Site clearance;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Tai Wo</u>

No construction activities.

1 Introduction

1.1 Project Background

- 1.1.1 The Drainage Master Plan Studies for the Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Basin (YLDMP) were completed in 1998. The majority of the improvement works in Yuen Long and Kam Tin recommended under the YLDMP Study have been completed. Since completion of the DMP Studies, there have been changes in developments within the areas and new development proposals and town planning studies were commissioned. In addition, some new flooding complaints were received at the upstream areas of the drainage basins, indicating that further improvement to the drainage systems was required.
- 1.1.2 The Drainage Services Department (DSD) commissioned the "Review of Drainage Master Plans in Yuen Long and North Districts – Feasibility Study" (the Review Study) in 2008 so that the new development scenarios could be incorporated and the effectiveness of the previously recommended works could also be assessed. The Review Study completed in end 2011 identified that some areas in Yuen Long District could not meet the required flood protection level according to the latest land use changes and future developments taking into account various factors, including sedimentation at the downstream main channels, mangrove growth at river estuaries, updated extreme sea level statistics at Tsim Bei Tsui and projected climate change impacts, in the hydraulic analysis. To account for the severity and extent of possible flooding and the works implementation time, the Review Study proposed drainage improvement works in Yuen Long District.
- 1.1.3 Atkins China Ltd (ACL) was commissioned by the DSD in November 2013 to undertake an Investigation, Design and Construction Consultancy entitled "Agreement No. CE 22/2013 (DS) Drainage Improvement Works in Yuen Long, Stage 1 Investigation, Design and Construction" (hereinafter called the Assignment). The Project comprises construction of drainage improvement works to four villages (namely Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che) including landscaping, waterscaping, utilities diversion, temporary traffic arrangements, re-provisioning / improvements to existing dry weather flow intercepting system and any other works incidental to the completion of the Project.
- 1.1.4 An Environmental Impact Assessment (EIA) Study Brief (ESB-279/2014) for four villages namely Ha Che, Tai Wo, Lin Fa Tei and Sung Shan New Village which is a designated project was issued by the Environmental Protection Department (EPD) on 14 October 2014.
- 1.1.5 The EIA Report for Drainage Improvement Works Near Four Villages in Yuen Long Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (referred to as "the Project") (Register No. AEIAR-229/2021) was approved on 3 June 2021 and the Environmental Permit (EP) EP-596/2021, covering the Upgrading, Construction and Deepening of the Project was granted on 28 September 2021.
- 1.1.6 Aurecon Hong Kong Limited (Aurecon) is commissioned by the Wing Tat Civil Engineering Co. Limited to undertake the Environmental Team (ET) services and carry out the Environmental Monitoring and Audit (EM&A) for Drainage Improvement Works Near Four Villages in Yuen Long - Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (Register No. EP-596/2021).

1.1.7 This is the 16th Monthly EM&A Report summarizing the key findings of the construction phase EM&A programme from 1 to 31 May 2025 (the reporting period) and is submitted to fulfil the requirements in Condition 4.4 of EP-596/2021 and Section 12.2 of the approved Updated EM&A Manual of the Project.

1.2 Construction Works Programme

1.2.1 The construction programme and the location plan of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. The locations of the proposed drainage improvement works at the four villages are presented in **Figures 1.2a** to **Figures 1.2d**.

1.3 Project Organisation

1.3.1 Involvement of relevant parties in a collaborative and interactive manner is essential for the implementation of the recommended EM&A programme. The following sections outline the primary responsibilities and duties of the key EM&A programme participants. The lines of communication with respect to EM&A works are shown in **Diagram 1.1**.




Diagram 1.1 Organisation Chart

1.3.2 Parties with different levels of involvement in the Project organisation are summarized in **Table 1.1**.

Parties	Organization / Company		
Project Proponent	Drainage Services Department		
Supervisor / Engineer's Representative (ER)	Atkins China Ltd		
Contractor	Wing Tat Civil Engineering Co. Limited		
Environmental Team (ET)	Aurecon Hong Kong Limited		
Independent Environmental Checker (IEC)	Mott MacDonald Hong Kong Limited		

Table 1.1 Parties Involved in Project Organisation

1.3.3 The key personnel contact names and numbers are summarized in **Appendix 1.2**.

1.4 Construction Works Programme and Construction Works Area

1.4.1 The construction works commenced on 20 February 2024. The construction works programme and the construction works area of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. A summary of construction activities undertaken during this reporting period is presented below:

<u>Ha Che</u>

- Site clearance;
- Breaking ground;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Lin Fa Tei</u>

- Site clearance;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting; and
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Sung Shan New Village</u>

- Site clearance;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;

- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.
 Tai Wo
- No construction activities.

1.5 Summary of Environmental Status

1.5.1 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 1.2**.

	Valid Pe		
Permit / License No.	From	То	Status
Environmental Permit			
EP-596/2021	28/09/2021	N/A	Valid
Notification pursuant to Air Pollution C	ontrol (Construction E	Dust) Regulation	
Ref. Number: 497623	29/09/2023	N/A	Valid
Billing Account for Disposal of Constru	uction Waste		
7048880	18/10/2023	N/A	Valid
Registration of Chemical Waste Produc	cer		
5213-526-W3771-01	02/11/2023	N/A	Valid
Effluent Discharge License under Wate	r Pollution Control Or	dinance	
<u>Lin Fa Tei</u> WT10002494-2023	24/05/2024	31/05/2029	Valid
<u>Tai Wo</u> WT10002495-2023	29/07/2024	31/07/2029	Valid
Ha Che WT10002496-2023	26/04/2024	30/04/2029	Valid
Sung Shan New Village WT10002497-2023	10/07/2024	31/07/2029	Valid
Construction Noise Permit (CNP)			
Lin Fa Tei GW-RN0091-25	29/01/2025	28/07/2025	Valid
Ha Che GW-RN0092-25	01/02/2025	31/07/2025	Valid
Sung Shan New Village GW-RN0387-25	05/04/2025	01/10/2025	Valid

Table 1.2 Status of Environmental License. Notifications and Permits

1.5.2 The status for all environmental aspects is presented in **Table 1.3**.

1.5.3 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the approved Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix 1.3**.

Table 1.3 Summary of Status for Key Environmental Aspects under the Approved Updated EM&A Manual

	EM&A Manual
Parameters	Status
Water Quality	
Baseline Monitoring under Approved Updated EM&A Manual	The baseline water quality monitoring results have been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 4.3.
Impact Monitoring	The regular impact water quality monitoring was commenced at Ha Che on 21 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact water quality monitoring at Lin Fa Tei (i.e. C6, C7A and C8) and Tai Wo (i.e. C4 and C5) were started 20 March 2024. Impact water quality monitoring at Sung Shan New Village (i.e. C1A, C2 and C3A) was commenced on 17 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024.
Noise	
Baseline Monitoring	Up to the end of the reporting period, the baseline noise monitoring results for Ha Che have been reported in the Baseline Monitoring Report and submitted to the EPD under EP Condition 4.3. Baseline noise monitoring results for Tai Wo, Lin Fa Tei, and Sung Shan New Village will be further updated in the Baseline Monitoring Report and submitted to the EPD. The revised Baseline Monitoring Report was submitted to EPD for acceptance on 4 July 2024.
Impact Monitoring	The weekly impact noise monitoring was commenced at Ha Che on 23 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact noise monitoring at Lin Fa Tei (i.e. LFT_M1, LFT_M3A, LFT_M7 and LFT_M11) and Tai Wo (i.e. TW_M2 and TW_M3) were started 20 March 2024. Impact noise monitoring at Sung Shan New Village (i.e. SSNV_M2, SSNV_M3 and SSNV_M6) was commenced on 19 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024. The noise monitoring at LFT_M7 have been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The property management office formally refused our application of access right LFT_M7 on 29 May 2024. An alternative monitoring location LFT_M6 was proposed to replace LFT_M7 and agreed with the ER and the IEC on 29 May 2024 and 4 June 2024 respectively, impact noise monitoring was thus carried out at LFT_M6 from 4 June 2024 onward.
Ecology	
Freshwater Crab Translocation Plan (FCTP)	The EPD had no further comment on the submitted FCTP on 9 February 2024. A formal reply letter was issued by the EPD on 4 July 2024 after the submission of hardcopy for their record. Pre- construction survey at CH.A300.00~CH.A653.949 of Ha Che was carried out between 11 and 13 September 2024, individuals of freshwater crab were translocated from the Drainage Work Area and a one-year post-translocation monitoring was being undertaken. No freshwater crab was translocated during the pre-construction survey at CH.A818.86~CH.A500.00 of Lin Fa Tei which was carried out between 7 and 9 May 2025.

Parameters	Status
Habitat Creation and Management Plan (HCMP)	The first draft of HCMP was submitted to the EPD and the Agriculture, Fisheries and Conservation Department (AFCD) on 22 December 2023. Following comments from the EPD and AFCD dated 17 January 2024, the revised HCMP was submitted to EPD and AFCD for further review. Further comment was received from EPD on 27 May 2024, the revised HCMP was submitted to EPD for approval on 13 June 2024. It was accepted by EPD on 9 July 2024.
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Waste Management	
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Land Contamination	
Mitigation Measures listed in Approved Updated EM&A Manual	No suspected contamination was observed or reported by the Contractor in the reporting period.
Landscape and Visual	
Landscape and Visual Mitigation Plan (LVMP)	The revised LVMP (Rev. 10) was submitted to the EPD on 7 May 2025.
Weekly Site Audit	On-going
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Cultural Heritage	
Archaeological Survey	The Archaeological Survey at Lin Fa Tei was carried out from 16 to 28 October 2024. The completion brief of archaeological survey was submitted to AMO for review on 30 October 2024. No comment was received from the AMO up to the end of the reporting period.
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Environmental Audit	

Parameters	Status
Site Inspection covering Measures of Air Quality, Noise, Water Quality, Waste, Land Contamination, Ecological Quality, Landscape and Visual Impacts and Cultural	On-going
Heritage	

2 Water Quality

2.1 Monitoring Requirement

- 2.1.1 In accordance with the approved Updated EM&A Manual, impact water quality monitoring should be carried out three days per week at all designated monitoring stations during the construction period. The interval between two sets of monitoring should not be less than 36 hours.
- 2.1.2 Replicate in-situ measurements of dissolved oxygen (DO), temperature, pH, turbidity, salinity, water depth and suspended solids (SS) for each independent sampling event shall be collected to ensure a robust statistically interpretable database.

2.2 Monitoring Location

2.2.1 Impact water quality monitoring was conducted at 10 monitoring stations which is summarized in Table 2.1. The location of water quality monitoring stations is shown in Figure 2.1a to Figure 2.1d.

Stroom	Stream Monitoring Co		es (HK Grid)	Remarks
Stream	ID	Easting	Northing	Rellidiks
	C1A ⁽¹⁾	821702	831945	Alternative Impact Monitoring Point
SSNV	C2	822459	831470	Control Monitoring Point
	C3A ⁽²⁾	822413	831284	Alternative Control Monitoring Point
TW	C4 ⁽³⁾	825497	830664	Control Monitoring Point
1 V V	C5 ⁽³⁾	825486	830716	Impact Monitoring Point
	C6	827232	831713	Control Monitoring Point
LFT	C7A ⁽⁴⁾	826865	832115	Alternative Control Monitoring Point
	C8	826513	832075	Impact Monitoring Point
НС С9 828304 835029 Со		Control Monitoring Point		
	C10	827919	834271	Impact Monitoring Point

Table 2.1 Summary of Impact Water Quality Monitoring Stations

Notes:

- (1) At Station C1, access to safe sampling of water is not feasible due to steep banks on both sides of the stream channel. An alternative monitoring location is proposed at Station C1A, which is about 250 m along the same stream channel downstream of Station C1 and is accessible for safe water sampling.
- (2) During the first day of baseline monitoring at Station C3, shallow water was observed, and the ET could not sample enough water for monitoring. As agreed by the ER, the Contractor, and the IEC, a new sampling location, Station C3A, was identified at about 130 m upstream and was accessible for water sampling.
- (3) Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021.
- (4) For Station C7, the location is not close to the nearest, revised works boundary (about 200 m away). An alternative monitoring location is proposed at Station C7A, which is about 23 m upstream of the nearest, revised works boundary.

2.3 Monitoring Parameter and Frequency

2.3.1 The monitoring parameters, frequency and duration of impact water quality monitoring are listed in **Table 2.2**.

Parameter	Frequency	Duration	Stream	Monitoring ID
				C1A
			SSNV	C2
				C3A
Dissolved exugen (DO)	1 day in a week ⁽¹⁾	Throughout the construction phase		C6
Dissolved oxygen (DO), temperature, turbidity, salinity, pH, stream water depth and suspended solids (SS)			LFT	C7A
				C8
			HC	C9
				C10
-	3 days in a		TW ⁽²⁾	C4
	week			C5

Table 2.2 Parameters measured in the Impact Water Quality Monitoring

Notes:

- (1) Impact monitoring shall be carried out 3 days per week during the construction process. The monitoring frequency can be reduced to once per week, with sampling/ measurement at the designated monitoring locations when no exceedances were recorded during the past three-month period in accordance with Section 2.7, Appendix 4 of the Updated EM&A Manual. The change of the monitoring frequency at SSNV, LFT and HC was approved by EPD on 25 November 2024. Hence, the monitoring frequency at SSNV, LFT and HC was changed to 1 day in a week starting from 2 December 2024.
- (2) No construction work would be undertaken at Tai Wo between April and September under Condition 3.2 of EP No.: EP-596/2021. Thus, impact water quality monitoring at C4 and C5 was suspended during the reporting period.
- 2.3.2 Monitoring location and position, time, sampling depth, weather conditions and any special phenomena or work underway nearby are recorded during the impact monitoring.

2.4 Sampling Depths & Replication

- 2.4.1 During impact water quality monitoring, each station was sampled. Due to a shallow water depth (less than 3 m) with low flow rates in rivers, all the monitoring would be located at mid-depth level.
- 2.4.2 Duplicate water samples were collected at each sampling depth for laboratory measurement of SS. Samples were stored in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory on the same day of collection for analysis.

2.5 Monitoring Equipment

2.5.1 The measurement of DO, temperature, turbidity, salinity, pH and stream water depth were undertaken *in-situ*. *In-situ* monitoring instruments in compliance with the specifications listed under Section 2.3 of Appendix 4 of the approved Updated EM&A Manual were adopted to undertake the water quality monitoring for the Project. Water quality monitoring equipment with the following specifications shall be supplied and maintained by the ET.

Dissolved Oxygen and Temperature Measuring Equipment

- 2.5.2 The instrument for measuring dissolved oxygen and temperature should be portable and weatherproof complete with cable, sensor, and use DC power source. The equipment was capable of measuring:
 - A dissolved oxygen level in the range of 0 20 mg/L and 0 200% saturation; and
 - The temperature within 0 45 °C.
- 2.5.3 It should have a membrane electrode with automatic temperature compensation connected with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

<u>рН</u>

2.5.4 pH meter (e.g. Hanna – HI 9024 or equivalent) should be used to measure pH value of water samples in-situ. It should be readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 to pH 10 shall be used for calibration of the instrument before and after use.

Turbidity Measurement Equipment

2.5.5 The instrument should be a portable, weatherproof turbidity-measuring instrument with a comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 – 1000 NTU and be equipped with a cable (e.g. Hach model 2100P or an approved similar instrument).

Suspended Solids

- 2.5.6 A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, and should be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).
- 2.5.7 Water samples for suspended solids measurement shall be collected in high density polythene bottles, packed in ice (chilled to 4 °C without being frozen), and delivered to the laboratory as soon as possible after collection.

Water Depth Detector

2.5.8 A portable, battery-operated echo sounder should be used for determining water depth at each designated monitoring station.

2.5.9 For shallow water (less than 1 m deep), a portable water depth ruler will be used to measure water depth.

Monitoring Position Equipment

2.5.10 A hand-held or boat-fixed digital Global Positioning System (GPS) or other equivalent instrument of similar accuracy shall be provided and used during water quality monitoring to ensure the water sampling locations are correct during water quality monitoring work.

Water Sampling Equipment

- 2.5.11 A transparent PVC or glass cylinder, which has a volume of not less than 2 litres and can be sealed at both ends with cups, should be equipped with a positive latching system. During the water sampling, a messenger is released to trigger the closure of the water sampler at suitable water depth.
- 2.5.12 For sampling location with shallow water depth, plastic bucket would be used instead.

Calibration of In-situ Instruments

- 2.5.13 All in-situ monitoring instruments should be checked, calibrated and certified by a laboratory accredited under HOKLAS or another international accreditation scheme before use, and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location.
- 2.5.14 For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.

Back-up Equipment

- 2.5.15 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterruptedly even when some equipment is under maintenance, calibration, etc.
- 2.5.16 **Table 2.3** summarizes the equipment used in the water quality monitoring programme. Copies of the calibration certificates of multi-parameter water quality monitoring system are shown in **Appendix 2.1**.

Equipment	Model	Quantity	Serial No.	Parameter	Range	Accuracy	
Water Sampler	Wildco 2.2L Water Sampler with messenger or plastic bucket (used in shallow water depth)	1	N/A	N/A	N/A	N/A	
					0 to 500%	 0 to 200%: ±1% of reading 200 to 500%: ±8% of reading 	
		22C1		Dissolved Oxygen (DO)	0 to 50 mg/L	 0 to 20 mg/L: ±0.1 mg/L or 1% of reading, whichever is greater 20 to 50 mg/L: ±8% of reading 	
Multi- functional	YSI ProDSS				22C10651	Temperature	-5 to 50 °C
Water Quality	(multi- parameters)	2	and 22D100436	рН	0 to 14 pH units	±0.2 pH units	
Meter				Turbidity	0 to 4000 NTU	 0 to 999 NTU: 0.3 NTU or ±2% of reading, whichever is greater 1000 to 4000 NTU: ±5% of reading 	
				Salinity	0 to 70 ppt	• ±1.0% of reading or ±0.1 ppt, whichever is greater	
Water Depth Ruler	鼎峯 0708	1	N/A	Water depth	0 – 7 m (Used for water depth less than 1 m)	±0.01 m	
Positioning Equipment	Garmin (GPSmap 78s)	1	1WL223754	Positioning	N/A	GPS: ±1m	

Table 2.3 Water Quality Monitoring Equipment

2.6 Monitoring Methodology

2.6.1 Water samples were collected at an appropriate water depth using a sealable transparent PVC or glass cylinder. For locations with shallow water depth, a plastic bucket was used as an alternative. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.

- 2.6.2 Multi-functional water quality meters were checked, calibrated and certified by Quality Pro Test-Consult Limited (HOKLAS reg no. 259) before use, and would be subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location. For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.
- 2.6.3 Water samples for suspended solids measurement were collected in high density polythene bottles, packed in ice (chilled to 4 °C being frozen), and delivered to the laboratory as soon as possible after collection.
- 2.6.4 Water sampling equipment deployed during the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.
- 2.6.5 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

Laboratory Analytical Methods

2.6.6 Analysis of SS was carried out by a HOKLAS accredited laboratory (Acumen Laboratory and Testing Limited). At least two replicate samples from each independent sampling event were collected for the SS measurement. Sufficient water samples (about 3,000 mL) were collected at the monitoring stations for carrying out the laboratory SS determination. The analytical method for suspended solids is presented in **Table 2.4**.

Table 2.4 Method for Laboratory Analysis for water Samples					
Parameters	Analytical Method	Detection Limit			
Suspended Solid (SS)	APHA 17ed 2540-D ⁽¹⁾	1 mg/L or better			
Note:					

Table 2.4 Method for Laboratory Analysis for Water Samples

(1) APHA American Public Health Association Standard Methods for the Examination of Water and Wastewater.

2.7 QA/QC Requirements

Decontamination Procedures

2.7.1 Water sampling equipment used during the course of the monitoring process was decontaminated by manual washing and rinsed with distilled water after each sampling event. All of the disposable components/ accessories were discarded after sampling.

Sampling Management and Supervision

2.7.2 All sampling bottles were labelled with the sample ID numbers (including the sampling station), and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible. All the collected samples were stored in a cool box to keep the temperature less than 4 as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.

Quality Control Measures for Sample Testing

- 2.7.3 Quality control of laboratory analysis of water samples was performed by Acumen Laboratory and Testing Limited for every batch of 20 samples:
 - One method blank; and
 - One set of QC sample

2.8 Action and Limit Level for Water Quality Monitoring

2.8.1 The criteria of action and limit levels for water quality monitoring are defined in **Table 2.5**.

Parameters	Action Level	Limit Level
DO in mg/L	< 5%-ile of baseline data	< 4 mg/L or < 1%-ile of baseline data
SS in mg/L	> 95%-ile of baseline data or >120% of upstream control station of the same day, whichever is higher	> 99%-ile of baseline data or > 130% of upstream control station of the same day, whichever is higher
Turbidity in NTU	> 95%-ile of baseline data or >120% of upstream control station of the same day, whichever is higher	> 99%-ile of baseline data or > 130% of upstream control station of the same day, whichever is higher
Notes:		

Table 2.5 Action and Limit Levels for Water Quality

Notes:

(1) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.

(2) For SS and turbidity, non-compliance of the water quality limit occurs when monitoring result is higher than the limits

(3) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

2.8.2 Based on the criteria listed in **Table 2.5**, the action and limit levels for water quality are determined in **Table 2.6**.

Stream	Monitoring ID	Parameters	Action	Limit
	DO in mg/L	DO in mg/L	<6.72	<4 (1)
SSNV C1A	SS in mg/L	>7.3 or >120% of upstream control station of the same day, whichever is higher	>8.5 or > 130% of upstream control station of the same day, whichever is higher	
	Turbidity in NTU	>10.37 or >120% of upstream control station of the same day, whichever is higher	>10.81 or > 130% of upstream control station of the same day, whichever is higher	
		DO in mg/L	<8.36	<4 (2)
TW	TW C5	SS in mg/L	>9.9 or > 120% of upstream control station of the same day, whichever is higher	>10.0 or > 130% of upstream control station of the same day, whichever is higher
_	Turbidity in NTU	>13.64 or > 120% of upstream control station of the same day, whichever is higher	>13.87 or > 130% of upstream control station of the same day, whichever is higher	
		DO in mg/L	<5.38	<4 ⁽³⁾
LFT	IFT C8	SS in mg/L	>6.3 or > 120% of upstream control station of the same day, whichever is higher	>7.0 or > 130% of upstream control station of the same day, whichever is higher
		Turbidity in NTU	>12.46 or > 120% of upstream control station of the same day, whichever is higher	>12.94 or > 130% of upstream control station of the same day, whichever is higher
		DO in mg/L	<2.55	<2.43 (4)
нс С10	C10	SS in mg/L	>8.7 or > 120% of upstream control station of the same day, whichever is higher	>8.8 or > 130% of upstream control station of the same day, whichever is higher
Notoo:		Turbidity in NTU	>20.06 or > 120% of upstream control station of the same day, whichever is higher	>21.07 or > 130% of upstream control station of the same day, whichever is higher

Table 2.6 Action and Limit Levels of Water Quality

Notes:

The 1%-ile of baseline DO data at C1A is 6.61 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
 The 1%-ile of baseline DO data at C5 is 8.09 mg/L, which is higher than 4 mg/L. Thus, DO concentration

of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.

(3) The 1%-ile of baseline DO data at C8 is 5.36 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.

(4) The 1%-ile of baseline DO data at C10 is 2.43 mg/L, which is lower than 4 mg/L. Taking account of the baseline water quality condition and to minimise any false alarm of water quality deterioration during construction phase, DO concentration of 2.43 mg/L is adopted as the limit level.

2.9 Event and Action Plan

2.9.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 2.2** shall be followed. Investigation of the exceedances of environmental quality performance limits should be conducted, and the ET will immediately notify the IEC and EPD, as appropriate. The notification should be followed up with advice to the IEC and EPD on the results of the investigation, proposed actions and success of the action taken, with any necessary follow-up proposals.

2.10 Results and Observations

- 2.10.1 The water quality monitoring schedule for this reporting month is shown in **Appendix 2.3**. The monitoring results and graphical presentation of water quality monitoring at the monitoring stations are shown in **Appendix 2.4**.
- 2.10.2 No exceedance of impact water quality monitoring was recorded during reporting period. The exceedance of impact water quality monitoring in the reporting Period is summarised in Table 2.7.

			i enou				
Parameter	No. of non- project related exceedances ⁽¹⁾		project related Total No. of non-		No. of exceedance related to the Project		Total No. of exceedance related to the
	AL	LL		AL	LL	Project	
Dissolved Oxygen	0	0	0	0	0	0	
Turbidity	0	0	0	0	0	0	
Suspended Solids	0	0	0	0	0	0	

Table 2.7 Summary of Exceedance Records of Water Quality Monitoring in the Reporting Period

3 Noise

3.1 Monitoring Locations

3.1.1 The monitoring locations for construction noise monitoring are listed in **Table 3.1** and shown in **Figure 3.1a** to **Figure 3.1d**.

ID No. ⁽¹⁾	Location	Nature of Uses	Type of Measurement
SSNV_M2	Village house next to a nullah in Tong Tai Po Tsuen (near DD118 1720 S.A)	Residential	Façade
SSNV_M3	Village house near a soybean sauce factory in Sung Shan New Village (near DD118 1712)	Residential	Façade
SSNV_M6	#43, Sung Shan New Village	Residential	Free-field
TW_M2 ⁽⁴⁾	#200, Cheung Po	Residential	Free-field
TW_M3 ⁽⁴⁾	Kai Yip Garden, #3H, Tai Wo	Residential	Free-field
LFT_M1	#2G, Lin Fa Tei	Residential	Façade
LFT_M3A ⁽²⁾	Near #125B, Lin Fa Tei	Residential	Free-field
LFT_M5	#156B, Lin Fa Tei	Residential	Façade
LFT_M6 (3)	#47, Shui Tsan Ti	Residential	Façade
LFT_M11 (2)	#210, Ngau Keng Tsuen	Residential	Façade
HC_M3A (2)	Next to DD111 326 S.B RP near Fan Kam Road	-	Free-field
HC_M4	#1C, Chuk Hang	Residential	Façade
HC_M6	The Arbutus House 12, #52, Shui Kan Shek	Residential	Façade

Table 3.1 Noise Monitoring Stations during Construction Phase

Notes:

(1) SSNV – Sung Shan New Village; TW – Tai Wo; LFT – Lin Fa Tei; HC – Ha Che.

- (2) LFT_M3A, LFT_M11, and HC_M3A are alternative noise monitoring stations proposed to replace LFT_M3, LFT_M13 and HC_M3, respectively.
- (3) Due to the objection from property management office for providing access to designated monitoring location, the noise monitoring at LFT_M7 have been suspended since 27 March 2024. An alternative monitoring location LFT_M6 was proposed to replace LFT_M7 and agreed with the ER and the IEC.
- (4) No construction work would be undertaken at Tai Wo between April and September under Condition 3.2 of EP No.: EP-596/2021. Thus, impact noise monitoring at TW_M2 and TW_M3 was suspended during the reporting period.

3.2 Noise Monitoring Parameter, Frequency and Duration

- 3.2.1 Construction noise level was measured by the ET and measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq(30mins) used as the monitoring parameter for the construction noise monitoring.
- 3.2.2 As supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ were also obtained for reference.
- 3.2.3 **Table 3.2** summarizes the monitoring parameters, duration, and frequency of construction noise monitoring.

Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, TW_M2, TW_M3, LFT_M1, LFT_M3A, LFT_M5, LFT_M6 and LFT_M11	$L_{eq(30mins)}$ (as a logarithmic average of 6 consecutive $L_{eq(5mins)}$)	Once every week throughout the construction phase

3.3 Monitoring Equipment, Methodology and QA / QC Procedure

- 3.3.1 As referred to the technical memorandum issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used for carrying out the construction noise monitoring.
- 3.3.2 Noise measurements were not made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed was checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.3.3 Sufficient numbers of noise measuring equipment and associated instrumentation were prepared by the ET. All the equipment and associated instrumentation were clearly labelled.
- 3.3.4 Wind data were collected from the records of Hong Kong Observatory Shek Kong Weather Station, which is about 2 km south-west of Ha Che and about 900 m north of Lin Fa Tei.
- 3.3.5 The monitoring procedures are as follows:
 - For façade measurement, the monitoring station was set at a point 1 m from the exterior of the sensitive receivers building façade and set at a position 1.2 m above the ground. For free-field measurement, the monitoring station was set at a position 1.2 m above the ground.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the interval were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Interval: 30 minutes (L_{eq(30mins)}) would be determined for daytime noise by calculating the logarithmic average of six L_{eq(5mins)} data
 - Prior to and after each noise measurement, the meter was calibrated using an acoustic calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement will be required after re-calibration or repair of the equipment.
 - At the end of the monitoring period, the values of L_{eq}, L90 and L10 were recorded. In addition, noise sources were recorded on a standard record sheet.

3.3.6 **Table 3.3** summarizes the noise monitoring equipment used during the construction noise monitoring. Calibration certificates for the impact noise monitoring equipment are attached in **Appendix 3.1**.

Equipment	Model	No. of Equipment	Serial No.
Sound Level Meter	SVANTEK 971	1	C119577
Acoustic Calibrator	Rion NC-75	1	34724244

Table 3.3 Construction Noise Monitoring Equipment

3.4 Maintenance and Calibration

- 3.4.1 Maintenance and calibration procedures are as follows:
 - The microphone head of the sound level meter and calibrator were regularly cleaned with a soft cloth; and
 - The sound level meter and acoustic calibrator were calibrated annually by a HOKLAS accredited laboratory or the manufacturer.

3.5 Action and Limit Levels

3.5.1 The Action and Limit levels were established in accordance with the approved Updated EM&A Manual. **Table 3.4** presents the Action and Limit Levels for construction noise. Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan presented in **Appendix 3.2** shall be carried out.

Time Period	Action	Limit Level
07:00 – 19:00 on normal weekdays		75 dB(A) ⁽¹⁾
07:00 – 23:00 on holidays; and	When one or more documented	45 dB(A) ⁽²⁾
19:00 – 23:00 on all other days	complaints are received	45 UD(A)
23:00 – 07:00 of the next day	_	30 dB(A) ⁽²⁾

Table 3.4 Action and Limit Levels for Construction Noise Monitoring

Notes:

(1) Between 07:00 and 19:00, construction noise limit for school during normal term time is 70 dB(A) and 65 dB(A) during examination period.

(2) The Area Sensitivity Rating of identified noise sensitive receivers is "A", which is a rural area that is not affected by the in Influencing Factors (Ifs). The limit levels are stipulated in the Technical Memorandum on Noise from Construction Work in Designated Areas.

3.6 Results and Observations

- 3.6.1 The construction noise monitoring was conducted on 7, 13,23 and 29 May 2025. The monitoring schedule is presented in **Appendix 2.3**.
- 3.6.2 The construction noise monitoring results are summarized in **Table 3.5**. No Action or Limit levels exceedance was recorded in the reporting period. Details of the results and graphical presentation are shown in **Appendix 3.3**.

Noise Level, dB(A)			
Monitoring Station	L _{eq(30mins)}		Limit Level
	Minimum	Maximum	
SSNV_M2	54.7	60.7	75 dB(A)
SSNV_M3	51.3	60.8	75 dB(A)
SSNV_M6 ⁽¹⁾	48.2	62.5	75 dB(A)
TW_M2 ⁽²⁾	/	/	75 dB(A)
TW_M3 ⁽²⁾	/	/	75 dB(A)
HC_M3A ⁽¹⁾	64.6	73.1	75 dB(A)
HC_M4	62.7	66.9	75 dB(A)
HC_M6	60.7	69.5	75 dB(A)
LFT_M1	55.0	62.1	75 dB(A)
LFT_M3A ⁽¹⁾	54.1	65.3	75 dB(A)
LFT_M5	51.6	54.9	75 dB(A)
LFT_M6	55.9	62.6	75 dB(A)
LFT_M11	60.8	62.0	75 dB(A)

Table 3.5 Summary of Construction Noise Monitoring Results

Note:

For Free Field measurement, +3 dB(A) was added to the measured results.

(1) (2) No impact monitoring at Tai Wo was undertaken in reporting month.

3.6.3 During the construction noise monitoring period, the influencing factors which may affect the results are summarized in Table 3.6.

Monitoring Stations	Influencing Factors
SSNV_M2	Nil
SSNV_M3	Nil
SSNV_M6	Nil
TW_M2 ⁽¹⁾	1
TW_M3 ⁽¹⁾	/
HC_M3A	Road Traffic Noise
HC_M4	Road Traffic Noise
HC_M6	Road Traffic Noise
LFT_M1	Nil
LFT_M3A	Nil
LFT_M5	Road Traffic Noise
LFT_M6	Nil
LFT_M11	Road Traffic Noise

Table 3.6 Influencing Factors at Noise Monitoring Stations

Note:

(1) No impact noise monitoring at TW_M2 and TW_M3 was undertaken in reporting period.

4 Ecology

4.1 Freshwater Crab

4.1.1 With reference to the approved EIA Report (Register No.: AEIAR-229/2021), two freshwater crab species of conservation importance were recorded within the work sites during the ecological baseline survey. *Somanniathelphusa zanklon* was recorded at Lin Fa Tei and Ha Che, while *Cryptopotamon anacoluthon* was recorded in the upstream area at Ha Che. Both species are endemic to Hong Kong and considered to be "Endangered" and "Vulnerable" by the IUCN respectively (IUCN 2023). The construction activities of the project will disturb their natural habitats and potentially causing a direct loss of these two species due to their limited mobility.

Post-translocation Monitoring

- 4.1.2 According to Section 5.2.5 of the approved Updated EM&A Manual for the Project, monthly post-translocation monitoring shall be conducted at least 12 months after pre-construction surveys to monitor their establishment.
- 4.1.3 During the monitoring, active visual search by hand netting and kick sampling for aquatic fauna species would be performed at the respective receptor sites. Potential micro-habitats and hiding spaces that is favoured by the crabs such as rocks, organic debris, leaf litter, and riparian vegetation etc., will also be overturned or raked.
- 4.1.4 Upon discovery of any marked individuals from the pre-construction survey, date and time of capture, size and health condition of the individual will also be recorded once again.
- 4.1.5 The practice of mark and recapture of the translocated population of *S. zanklon* and *C. anacoluthon* at the receptor site can then be used to estimate population size, as well as inform the health and survival status of the translocated population.
- 4.1.6 The upper and lower receptor sites of Ha Che were visited on 12 May 2025 to monitor the population of freshwater crabs translocated from Ha Che CH.A300.00~CH.A653.949.
- 4.1.7 No pollution or anthropogenic disturbance was observed at the Lower Ha Che receptor site. At the Upper Ha Che receptor site, consistent with the previous month's observations, several bags of cement powder were seen near the stream, indicating potential construction of a new grave site (unrelated to the Project) in proximity to the receptor site. However, no construction materials or wastes were found within the stream. Representative photos of the site conditions are presented in **Plate 4.1**.

Plate 4.1 Site condition of receptor sites at Ha Che during the reporting month





Lower receptor site for S. zanklon at Ha Che

Several bags of cement present near the upper receptor site for C. anacoluthon at Ha Che

4.1.8 None of the translocated individuals from the pre-construction surveys were found in the upper and lower receptor sites of Ha Che in the reporting month. The inability to recapture the translocated individuals could be due to the structural complexity of the habitats of both sites. Given the presence of many rocks and riffles at the Upper Ha Che receptor site, together with large and deep pools in the Lower Ha Che receptor site, these receptor sites provide excellent refuge and protection for the crabs.

4.2 Habitat Compensation for the Affected Riverine Habitat

4.2.1 In order to ensure the reinstated habitat could compensate the loss of the important riverine habitat, Habitat Creation and Management Plan (HCMP) was approved by EPD under Condition 2.9 of the EP. The relevant drainage improvement works has been conducted continuously during the reporting period in accordance with the HCMP.

5 Waste Management

- 5.1.1 Waste generated from the Project include inert construction and demolition (C&D) materials and non-inert C&D wastes in the reporting period. The amount of waste generated by the construction works of the Project during the reporting period are shown in **Appendix 5.1**.
- 5.1.2 Sorting of construction and demolition (C&D) materials was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to minimize the disposal of C&D waste to public fill.
- 5.1.3 The Contractor is advised to minimize the wastes generated through recycling or reusing. All applicable mitigation measures stipulated in the approved Updated EM&A Manual and waste management plans have been fully implemented.

6 Land Contamination

- 6.1.1 With reference to results of land contamination assessment included in the approved EIA Report (Register No.: AEIAR-229/2021), all identified sites with potential contamination are located outside the work area of the Project and no potential contamination arising from the proposed drainage improvement works is anticipated. Therefore, no land contamination issue is anticipated for this Project.
- 6.1.2 Mitigation measures listed in **Appendix 1.3** should be adopted if any suspended contamination encountered during construction.
- 6.1.3 No suspected on-site contamination was observed or reported by the Contractor in the reporting period.

7 Landscape and Visual

7.1 Audit Requirements

7.1.1 According to the approved Updated EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Mitigation measures recommended in the EIA Report as the audit requirements including, preservation of existing vegetation, transplanting of affected trees, compensatory tree planting, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix 1.3**.

7.2 Results and Observations

- 7.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly landscape and visual site audits were carried out on 7, 12, 21 and 28 May 2025.
- 7.2.2 No deficiency in the mitigation measures on landscape and visual was observed during the reporting period.

8 Cultural Heritage

8.1 Archaeology

- 8.1.1 According to the assessment included in the approved EIA report (Register No.: AEIAR-229/2021) the proposed drainage works in the Lin Fa Tei area are located immediately adjacent to existing river course on mainly Pleistocene terraced alluvium and the western end of the alignment on Holocene alluvium between Lin Fa Tei Site of Archaeological Interest (SAI) and Shui Lau Tin SAI. The proposed works are partially located within Lin Fa Tei SAI. Previous investigations within SAI have shown both in situ and secondary deposit and with potential for wooden features near the stream bed. As per the recommendation from EIA Report, Archaeological Survey shall be conducted prior to the construction works, the concerned area is marked in Figure 8.1.
- 8.1.2 A qualified archaeologist shall be engaged and apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) to conduct the Archaeological Survey prior to the construction phase. The scope and methodology of the Archaeological Survey shall be agreed with the Antiquities and Monuments Office (AMO) prior to implementation. Tentatively and subject to agreement with AMO, a fieldscan, where possible, twenty auger tests and four 5 m by 1 m narrow trenches are proposed to further assess the archaeological potential of the area. If significant remains are uncovered, the AMO should be notified and potential need for mitigation and/ or an appropriate way forward should be agreed by the AMO and relevant parties.
- 8.1.3 For remaining drainage work areas (outside the area identified for Archaeological Survey) deemed to have limited (near Kam Sheung Road) to minimal (remainder of Works Areas) archaeological potential, the AMO shall be informed immediately if antiquities or supposed antiquities are discovered during construction works for the proposed drainage improvement works for ascertaining required remedial works.
- 8.1.4 The licence application for archaeological survey works at Lin Fa Tei, Yuen Long was approved by the AMO on 28 June 2024. The Archaeological Survey at Lin Fa Tei was carried out from 16 to 28 October 2024. During this period, a qualified Archaeologist had excavated five test trenches (5 m × 1.2 m each in size) coded TT1 to TT5 respectively and executed 20 auger tests coded AH1 to AH20 respectively.
- 8.1.5 Generally, the fill deposit at the top of the excavated area is modern and formed in recent years; the sludge deposits underneath contain no archaeological remains whatsoever.
- 8.1.6 Therefore, it can be concluded that there is no archaeological potential in the Licence Area, and the construction works of the Project will not cause any adverse impact to archaeological heritage in this part of the Lin Fa Tei Site of Archaeological Interest. The completion brief of archaeological survey was submitted to AMO for review on 30 October 2024. Draft Report on the Archaeological Survey at Lin Fa Tei were submitted to the AMO on 19 November 2024. Comments on the draft Report from the AMO were issued on 10 March 2025. The Report was revised and submitted to the AMO for further review on 21 March 2025. No further comment was received from the AMO up to the end of the reporting period.

8.2 Built Heritage

- 8.2.1 According to the approved Updated EM&A manual, mitigation measures that should be implemented during the construction phase for graded historic buildings are presented in Table 8.1.
- 8.2.2 Condition surveys were carried out by qualified structural engineer for Lee Tat Bridge, Lan Fong Study Hall and St John's Chapel prior to construction works. The Pre-construction Condition Survey Report were submitted to the EPD on 22 December 2023 under Condition 2.10 of the EP. The Antiquities and Monuments Office (AMO) had no adverse comment on the report on 3 January 2024. A formal reply letter was issued by the EPD on 21 June 2024 for their acceptance on the report.
- 8.2.3 Due to the distance between the works area at Ha Che and the Lan Fong Study Hall exceeded 30m radial distance during the reporting period, no vibration monitoring was undertaken. Settlement and tilting monitoring at Lan Fong Study Hall at Ha Che has been carried out during the reporting period (excluded public holiday). The distance between the north works area at Ha Che and the Lan Fong Study Hall is around 395.34 m. While the distance between the south works area at Ha Che and the Lan Fong Study Hall is around 63.76 m. The layout plan showing distance between the works area at Ha Che and the Lan Fong Study Hall is around 63.76 m. The layout plan showing distance between the works area at Ha Che and the Lan Fong Study Hall is presented in Figure 8.2. The monitoring locations of Lan Fong Study Hall at Ha Che are indicated Figure 8.3. No exceedance for relevant monitoring was recorded during the reporting period.
- 8.2.4 As no construction work was carried out at Tai Wo in May 2025, no structural monitoring was conducted at St. John Chapel.
- 8.2.5 No monitoring has been carried out at Lee Tat Bridge at Lin Fa Tei as the works areas are more than 500 m away.
- 8.2.6 Monitoring data is submitted to the AMO on quarterly basis.

Graded Historic Buildings	Mitigation Measures
Lee Tat Bridge, Shui Tsan Tin (Grade 3)	 A condition survey should be carried out in advance of works and after completion of works by qualified building surveyor or structural engineer. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are or were recommended with aid of photo records. The condition survey report must be submitted to the AMO for some and here a structure activities as a superior of the survey report must
	be submitted to the AMO for comment before construction activities commence and after the works have been completed. The contractor should implement the approved monitoring and precautionary measures.
Lan Fong Study Hall, Chuk Hang (Grade 3)	 Vibration, settlement and tilting monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings, settlement limit set at 6/ 8/ 10mm, and tilting limit set at
St John's Chapel, Cheung Po (Grade 2)	1/2000; 1/1500; 1/1000 should be adopted. Monitoring proposal, including checkpoint locations, installation details, response actions for each of the AAA levels and frequency of monitoring should be submitted for AMO's consideration. Installation of monitoring checkpoints shall be carried out in great care and adequate protection shall be provided so as to avoid unnecessary disturbance/ damage to the historic fabrics. Photo records of monitoring checkpoints shall be submitted upon installation for AMO's records. Monitoring records should be submitted to AMO on regular basis and alert AMO should the monitoring reach AAA levels.

Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings

Environmental Site Inspection and Audit 9

9.1 Implementation Status of Environmental Mitigation Measures

9.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 7, 12, 21 and 28 May 2025 at the site portions listed in **Table 9.1** below.

	Table 9.1 Site Inspection Record									
Date	Inspected Site Portion	Time								
7 May 2025	Lin Fa Tei	11:00 – 11:30								
12 May 2025	Sung Shan New Village	14:30 - 15:00								
21 May 2025	Ha Che	14:30 – 15:00								
28 May 2025	Lin Fa Tei	14:00 - 14:30								

Table 0.1 Site Increation Beaard

Environmental deficiencies were observed during weekly site inspection. Key observations 9.1.2 during the site inspections and during the reporting period are summarized in Table 9.2.

Date	Environmental Observations	Follow-up Status
7 May 2025	 <u>Observation(s) and Recommendation(s)</u> The contractor was reminded to cover stockpiles with tarpaulin when they are not in used. 	 Stockpiles has been covered with tarpaulin.
12 May 2025	 <u>Observation(s) and Recommendation(s)</u> 1. Water spray regularly to maintain dust control 	 Water spraying has been regularly applied to maintain dust control.
21 May 2025	 <u>Observation(s) and Recommendation(s)</u> The contractor was reminded to adopt regular water spraying at exposed area for dust suppression. Impervious sheeting should be provided for breaker to prevent land contamination on site. 	 Water spraying has been regularly applied to maintain dust control. Impervious sheeting has been provided for placing the breaker to prevent land contamination on site.
28 May 2025	 <u>Observation(s) and Recommendation(s)</u> Stockpiles should be covered with tarpaulin when they are not in use The contractor was reminded to adopt water spraying on Main Haul Road for dust suppression. 	 Stockpiles have been covered with tarpaulin. The contractor has been adopted water spraying on Main Haul Road for dust suppression

Table 9.2 Site Observations

According to the EIA Study Report, Environmental Permit, contract documents and approved 9.1.3 Updated EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in Appendix 1.3.

10 Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions

10.1 Summary of Exceedance

- 10.1.1 During the reporting month, no exceedances for impact water quality monitoring was recorded.
- 10.1.2 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 10.1.3 No exceedance for settlement and tilting monitoring was recorded during the reporting period.

10.2 Summary of Environmental Non-Compliance

10.2.1 No environmental non-compliance was recorded in the reporting period.

10.3 Summary of Environmental Complaint

10.3.1 No environmental complaint was recorded during the reporting period. The Cumulative Complaint Log is presented in **Appendix 10.1**.

10.4 Summary of Environmental Summon and Successful Prosecution

10.4.1 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution is presented in **Appendix 10.1**.

11 Future Key Issues

11.1 Works and Potential Environmental Issues in the next Reporting Period

- 11.1.1 The construction programme for the Project for the next reporting period is presented in **Appendix 1.1**.
- 11.1.2 Works to be undertaken in the next reporting period are summarized below:

<u>Ha Che</u>

- Site clearance;
- Breaking ground;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Lin Fa Tei</u>

- Site clearance;
- Breaking ground;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

Sung Shan New Village

- Site clearance;
- Temporary drainage diversion;
- Excavation and Lateral Support, relocate/ divert utilities, rebar fixing, formwork erection and cast-in, concreting;
- Sheet pilling & backfilling and compaction; and
- Removal of sheet piles, drain laying works, reinstatement.

<u>Tai Wo</u>

No construction activities.

11.1.3 Potential environmental impacts arising from the above construction activities are mainly associated with construction noise impact, water quality impact, ecological impact, waste management, and landscape and visual.

11.2 Recommendation

11.2.1 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

<u>Noise</u>

- Only well-maintained plant should be operated on-site, and plant should be maintained regularly during the construction programme; and
- Quality Powered Mechanical Equipment (QPME) should be adopted as far as possible.

Water Quality

- Surface run-off from construction sites should be discharged into dedicated discharge point via adequately designed sand/ silt removal facilities;
- Channels/ earth bunds/ sandbags barriers should be provided on site to properly direct stormwater to silt removal facilities;
- Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly;
- Open stockpiles of construction materials on sites should be covered with tarpaulin or similar fabric during rainstorms; and
- Perimeter channels should be provided on site boundaries where necessary to intercept stormwater run-off from outside the site so that it will not wash across the site.

Waste Management

- Provision of sufficient waste disposal points and regular collection of waste;
- Regular cleaning and maintenance programme for drainage system; and
- Chemical containers shall be stored with drip tray underneath.

Ecology

- Minimize loss of habitats and associated wildlife; and
- Using directional lighting to prevent excessive light spill into adjacent natural habitat and disturbance to nocturnal fauna.

Landscape and Visual

 Construction activities shall be carefully designed to minimize impact on existing retained trees; and

- Adequate tree protection measures shall be provided for the trees to be retained on site.
- 11.2.2 The tentative schedule of regular construction noise and water quality monitoring in the next reporting period is presented in **Appendix 11.1**. The regular impact noise and water quality monitoring will be conducted at the same monitoring locations in the next reporting period.

12 Conclusions

12.1 Conclusion


- 12.1.1 This 16th Monthly EM&A Report presents the EM&A works during the reporting period from 1 to 31 May 2025 in accordance with the approved Updated EM&A Manual.
- 12.1.2 No exceedance during impact water quality monitoring was recorded during reporting period.
- 12.1.3 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 12.1.4 No exceedance was recorded for settlement and tilting monitoring during the reporting period.
- 12.1.5 Environmental site inspections were conducted on 7, 12, 21 and 28 May 2025 by the ET in the reporting period.
- 12.1.6 No environmental complaint was recorded during the reporting period.
- 12.1.7 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

12.2 Comments/ Recommendations

12.2.1 The proposed mitigation measures were properly implemented and were considered effective and efficient in pollution control.

Figures


Figure 1.1 General Site Location Plan




A LON T								
新								
The second								
A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-								
XXX								
KY KA								
ZTE								
STE								
alos () #								
271 12								
YET MILITAL								
A COM								
ar show	1							
ANK.								
TIZE	1							
A TO A	1							
SAUN -	1							
CALLER .	1							
2000								
ALCON L								
SRE								
5 A								
ZAAS!								
ENV-3								
S Sanda S	_					r		
FA-ST								
								0.1
	A	OCT 2022	TENDER ADDENDUM	/ NO.3		SHC	WCTT	24 KP
La Ca	2	JUL 2022	ISSUE FOR TENDER			SHC	WCTT	KP
Wong	Rev. Drawin	Date g Status		Description		Ву	Chk'd Suitabil	App'd ity
JES L			CONT	nagi				8
The second second			ΛΤ					
「「不成 課題」 Struings Wantition								
to MP		1	1ember of th	ne SNC-Lav	alin Gro	ир		
	Client		梟務署					
			Drainage	Service	es De	par	tme	ent
No Contraction	20		工 ject Mar	程管理部	部			
A CAR	Contra		ject Mar	nageme	nt Div	/isi	on	_
SA SE		DR	CONTRAC				S	
			AT Y	UEN LON STAGE 2				
	Drawin	g Title						
200	1		SITE LC	CATION	PLAN			
L'AC	L							
		N.T.S.	Designed SHC	Drawn AC	Checked WCTT	8	Authorised KF	
DARS	Origina	A1 Size A1 Ig Number	Date JUL 2022	Date JUL 2022	Date JUL 202		JUL 2 Revisio	
	Jawn		Figu	re 1.1				° A
	-				_	_	_	_

Copyright C Atkins Limited (2014)


Figure 1.2 Location of Work Areas for the Project



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)



Copyright C Atkins Limited (2014)






Figure 2.1 Impact Water Quality Monitoring Locations




	Legend:				
		Work Lir	nit Bour	ndary	
		500 m s	tudy are	a	
	•	Control	Station		
	•	Alternati	ve Cont	rol Sta	ation
		Alternati	ve Impa	ict Sta	tion
		Flow dire			
			Cotion		
ROSET					
K. S. S. S.					
	DRAINA	AGE IMPRO	N LONG		RKS
	Figure Title:	STA	GE 2		
	Water C	uality Mon			s at
		Sung Shan	New VIII	age	
	Drawn by:		Scale:	1:5,000) on A3
	Checked By: Approved by:		Date:		
	Approved by: Figure Number:	Fiour	e 2.1a		Revision:
11/10/11/12	1				R1

Revision:




DO NOT SCALE	
/ / 大窩	
/ / TAI WO	PAT RODO
	HEUNU KAN ROAD LIN FA TEL
OW IAT	
	KEY PLAN N;T.5,
- か 啓業花園 Kai Yip Garden	
Kai iip Garden 3C	
	L WORKS BOUNDARY
311	
	Control Station
FP L _H 20.6	Impact Station
Ен	Impact Station
	Flow Direction
20.7	
20.8 A	
-, /// ///	
16.0	Sat u 2
	A OCT 2022 TENDER ADDENDUM NO.3 SHC WCTT KE
	JUL 2022 ISSUE FOR TENDER SHC WCTT KP Rev. Date Description By Chkid App'd
/	Drawing Status CONTRACT Suitability
	ΛΤΚΙΝS
	Member of the SNC-Lavalin Group
> $>$ $<$	深務署
	Drainage Services Department
The A	工程管理部 Project Management Division
C	Contract Tile CONTRACT NO. DC/2022/02
TAN	DRAINAGE IMPROVEMENT WORKS AT YUEN LONG -
$\neg \rangle$	STAGE 2
	Water Quality Monitoring Locations
	at Tai Wo
	Scale Designed Drawn Checked Authorised
22.9 Å	1:500 SHC AC WCTT KP Original Size Date <
05 10 15 20 25 m	Art Joc 2022 Joc 2022 <thjoc 2022<="" th=""> Joc 2022 J</thjoc>
1 : 500 SCALE BAR	

Copyright (C) Atkins Limited (2014)




Copyright (C) Atkins Limited (2014)




) de la companya de la	LEGEND:	
	WORKS BOUNDARY	
	I RECTANGULAR CHANNE	il 🛛
	Control Statio	n
16.5		
	Impact Station	n
	Flow Direction	
		1
8006		
5050		
575		
M/////////////////////////////////////		
	Project Title:	
		O. DC/2022/02 OVEMENT WORKS
		N LONG -
		NGE 2
	Figure Title:	
		I
		itoring Locations at
	На	Che
	Drawn by:	Scale: 1:6,500 on A3
	Checked By:	Date:
	Approved by:	
		Revision:
	Figu	ure 2.1d Revision: R1


Figure 3.1 Impact Noise Monitoring Locations



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)






Figure 8.1Area for Archaeological Survey




Copyright (C) Atkins Limited (2014)

Figure 8.2 Layout plan showing distance between the works area at Ha Che and the Lan Fong Study Hall



Copyright (C) Atkins Limited (2014)

Figure 8.3 Monitoring Locations of Lan Fong Study Hall at Ha Che




Appendices

Appendix 1.1 Construction Programme

						CONTRACT NO	PROJECT PROGRAMME	
ID .	Task Name	Constraint Constraint Date Type	Duration	Start	Finish	Total Slack Predecessors	Half1 2023, Half2 2024, Half1 2024, Half2 2025, Half1 2025, Half1 2025, Half1 2025, Half2 A M J J A S O N D J F M A M J J A S O N D J F M A S O N D J F M A S O N D J F M J J A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J A S O N D J	E
1	Starting date	Mon 23/5/29 Earlier Than	1 day	Mon 23/5/29	Mon 23/5/29	-5 days		
2	Access date	NA As Possible	270 days	Mon 23/5/29	Fri 24/2/23	1132 days		
3	Portion A	NA 1 As Possible	-	Tue 23/5/30		1132 days 1		
4	Portion B	NA 1 As Possible		Tue 23/5/30	M on 23/12/25	· · ·		
5	Portion C1 & C2	NA 1 As Possible	-	Tue 23/5/30	Fri 24/2/23	1132 days 1		
6	Portion C3	NA 1 As Possible	0 days		Mon 23/5/29		\$729	
/	Portion D	NA 1 As Possible	-	Tue 23/5/30				
8	Portion E1	NA h As Possible		Mon 23/5/29				
9	Portion E2	NA 1 As Possible	-	Tue 23/5/30	Fri 24/2/23	1132 days 1		
10	Completion Date (Extended as accepted)	NA As Possible	-	Tue 23/5/30	Sat 26/8/8 Thu 26/5/28	-5 days		
11	Section I - Drainage Improvement Works at Sung Shan New Village	Thu 26/5/28 o Later Than		Tue 23/5/30		0 days 1		
12	Section II - Drainage Improvement Works at Tai Wo	Tue 25/8/26 o Later Than		Tue 23/5/30	Tue 25/8/26	0 days 1		_
12	Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall construction and drainage improvement works along Kam Sheung Road)	NA As Soon As Possible	1100.5 days	Tue 23/5/30	Sat 26/8/8	-3 days		
14	Original	NA h As Possible	1155 days	Tue 23/5/30	Mon 26/7/27	-3 days 1		
15	EOT - Inclement weather Cl. 60.1(13)(iv)(v)	Sat 26/8/8 o Later Than	11.5 days	Tue 26/7/28	Sat 26/8/8	-3 days 14		
16	Section IV - Drainage Improvement Works at Ha Che (except pip e laying works	NA As Soon As	1108.5 days	Tue 23/5/30	Thu 26/6/11	-5 days		_
17	by trenchless method and pipe rehabilitation works across Fan Kam Road)	Possible	1005 dava	Tue 22 (E (20	Thu: 20/E (20	E dava 1		
17	Original	NA 1 As Possible	-	Tue 23/5/30	Thu 26/5/28	-5 days 1		4444
18	EOT - Inclement weather Cl. 60.1(13)(iv)(v)	Thu 26/6/11 o Later Than		Fri 26/5/29	Thu 26/6/11	-5 days 17		_
19	Section V - Drainage Improvement Works at Shan Ha Tsuen	NA As Possible		Tue 23/5/30	Wed 26/2/4	-5 days		—
20	Original EOT - Inclement weather Cl. 60.1(13)(iv)(v)	NA 1 As Possible	-	Tue 23/5/30	Mon 26/1/26	-5 days 1		h
21		Wed 26/2/4 o Later Than	9 days	Tue 26/1/27	Wed 26/2/4	-5 days 20		U I
22	Section VI - Flood Wall Construction and Drainage Improvement Works along Kam Sheung Road at Lin Fa Tei	Tue 25/8/26 Finish No Later Than	820 days	Tue 23/5/30	Tue 25/8/26	0 days 1		1
23	Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation	Tue 25/8/26 Finish No	820 days	Tue 23/5/30	Tue 25/8/26	0 days 1		1
	Works across Fan Kam Road and Upstream Channel and Downstream Box Culvert	Later Than						1
44	Construction Works (Chainage 626.224m - 678.859m) at Ha Che Planned Completion Day of whole of the works	NA I As Possible	582 days	Tue 25/8/26	Wed 27/3/31	0 days		
44	Section I - Drainage Improvement Works at Sung Shan New Village	NA I As Possible	,	Fri 26/5/29	Thu 27/3/4	0 days		
46	EOT - Inclement weather (anticipated upto 31 Jul 2024)	Thu 26/8/6 o Later Than	70 days	Fri 26/5/29	Thu 26/8/6	0 days 11		1
47	EOT - Uncharted/Retained Trees obstructing the works	Sun 27/1/3 o Later Than	-	Fri 26/8/7	Sun 27/1/3	0 days 46		1
47	EOT - Obstruction to Sheet Piling at CH.A50 - CH.A280	Thu 27/3/4 o Later Than		M on 27/1/4	Thu 27/3/4	0 days 40 0 days 47		1
40	Section II - Drainage Improvement Works at Tai Wo	NA As Possible	1	Wed 25/8/27		0 days 47		<u> </u>
50	EOT - Blockade of access by others	Wed 27/3/31 o Later Than	-	Wed 25/8/27	Wed 27/3/31	0 days 0 days 12		
51	Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall	NA As Soon As	-	Wed 25/6/27 Wed 26/8/5		0 days 12 0 days		2000
51	construction and drainage improvement works at Emrare (except hood wail	Possible	01.5 days	Wed 20/0/5	1011 20/ 10/ 5	0 days		1
52	EOT - Inclement weather (anticipated upto 31 Jul 2024)	Mon 26/10/5 o Later Than	61.5 days	Wed 26/8/5	Mon 26/10/5	-3 days 13		1
53	Section IV - Drainage Improvement Works at Ha Che (except pipelaying works	NA As Soon As	271.5 days	Sat 26/6/6	Thu 27/3/4	0 days		1
54	by trenchless method and pipe rehabilitation works across Fan Kam Road) EOT - Inclement weather (anticipated upto 31 Jul 2024)	Possible Thu 26/8/6 o Later Than	61.5 days	Sat 26/6/6	Thu 26/8/6	-5 days 16		1
55	EOT - Additional request from landlord of HC06,07	Sun 27/1/3 o Later Than	-	Fri 26/8/7	Sun 27/1/3	0 days 54		1
56	EOT - Additional Trees behind Arbutus of HC04	Thu 27/3/4 o Later Than	60 days	M on 27/1/4	Thu 27/3/4	0 days 54 0 days 55		1
57	Section V - Drainage Improvement Works at Shan Ha Tsuen	NA As Possible		Sat 26/1/31	Mon 26/4/6	0 days 55		
58	EOT - Inclement weather (anticipated upto 31 Jul 2024)	Mon 26/4/6 o Later Than	66 days	Sat 26/1/31	Mon 26/4/6	-5 days 19		1000
59	Section VI - Flood Wall Construction and Drainage Improvement Works along	NA As Soon As	-	Wed 25/8/27				
35	Kam Sheung Road at Lin Fa Tei	Possible	400 uays	Weu 23/8/27	weu 20/ 5/ 50	ouays		
60	EOT - Difficulty/infeasibility for construction of 1650mm dia. pipe at Kam Sheur	Wed 26/9/30 o Later Than	400 days	Wed 25/8/27	Wed 26/9/30	0 days 22		
61	Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation	NA As Soon As	0 days	Tue 25/8/26	Tue 25/8/26	582 days 23	\$/26	
	Works across Fan Kam Road and Upstream Channel and Downstream Box Culvert Construction Works (Chainage 626.224m - 678.859m) at H a Che	Possible						
62	Curvert Construction Works (Chamage 020.224m 070.055m) at tha che							
63	Project establishment	NA As Possible	307 days	Mon 23/5/15	Sat 24/3/16	0 days		
64	Project Manager's Accommodation	NA As Possible	209 days	Mon 23/8/21	Sat 24/3/16	1110 days 1FS-1 day		
65	PMI001 - Possession of Works Area at 22 Fan Kam road [A]	Fri 23/9/1 Earlier Than	1 day	Fri 23/9/1	Fri 23/9/1	1110 days		
66	Rennovation and Certification of ex. PM accommodation	NA As Possible	197 days	Sat 23/9/2	Sat 24/3/16	1110 days		
67	Inspection and review of ex. PM accommodation [A]	NA 1 As Possible	100 days	Sat 23/9/2	Sun 23/12/10	1110 days 65		
68	Arranging time slot with RSS for power and server down [A]	NA 1 As Possible	83 days	Mon 23/12/11	Sat 24/3/2	1110 days 67		
69	Issuance of check certificates [A]	NA 1 As Possible		Sun 24/3/3	Sat 24/3/16	1110 days 68		
70	C11 Tendering procedure for EDMS & DWSS [A]	Mon 23/8/21 Earlier Than		Mon 23/8/21		1249 days		
71	Installation and commissioning of EDMS & DWSS [A]	NA 1 As Possible			Sun 23/10/29			
72	Environmental Team (ET) procurement	NA As Possible	-		Tue 24/2/20	0 days		
73	C9 Tendering procedure [A]	Tue 23/8/15 Earlier Than	58 days	Tue 23/8/15				
74	Commencement for ET (Aurecon) [A]	NA 1 As Possible	1 day		Thu 23/10/12	0 days 73		
75	Proposal and Acceptance of ET Members [A]	NA 1 As Possible	-	Fri 23/10/13				
76	Updating and Acceptance of EM&A Manual [A]	NA 1 As Possible			Wed 23/11/22	· · ·		
77	Notice of Commencement of Construction to EPD [A]	NA 1 As Possible	-		Tue 24/2/20	0 days 76		
78	Complete necessary submissions to EPD [A]	NA 1 As Possible	-	Thu 24/2/1	Tue 24/2/20	1135 days 77FF		
83	Setup Public Liaison Team	NA As Possible	-		Mon 23/9/11	0 days		
84	Recruitment of Public Liaison Officer [A]	NA 1 As Possible	-		Sat 23/8/12	0 days		
85	Appointment and Acceptance of Public Liaison Officer [A]	NA 1 As Possible			Mon 23/9/11	0 days 84		
93	Works Area establishment	NA As Possible	-	Fri 23/9/1	Sat 23/10/14	15 days		
94	PMI001 - Possession of Works Area at 22 Fan Kam road [A]	Fri 23/9/1 • Earlier Than	1 day	Fri 23/9/1	Fri 23/9/1	15 days		
95	Establish concrete haul road and slab [A]	NA 1 As Possible	-	Sat 23/9/2	Sat 23/10/14	1264 days 94		
96	Contractor's Accommodation (office and welfare facilities)	NA As Possible	-	Sat 23/9/2	Wed 24/1/24			
97	Establish temporary site office (containers) [A]	NA 1 As Possible	-	Sat 23/9/2	Mon 23/9/25	15 days 94		
105	C9 Tendering procedure for Contractor's Site Office [A]	NA 1 As Possible		Sat 23/9/2	Fri 23/9/29	1162 days 94		
106	Proposal and Acceptance of Temp. Works Design and Method Statement [A]	NA 1 As Possible	,	S at 23/9/30	Fri 23/11/3	1162 days 105		
107	Construction of Footing [A]	NA 1 As Possible	-	Sat 23/11/4	Sat 23/11/18			
108	Construction of Structure [A]	NA 1 As Possible		Sun 23/11/19		1162 days 107		
109	Interior furnishment and Furnitures [A]	NA 1 As Possible	-	Wed 24/1/3	Wed 24/1/17	1162 days 108		
110	Move-in [A]	NA 1 As Possible	-		Wed 24/1/24			
111			,	1	1			
	Section I	NA I As Possible	1375 days	Tue 23/5/30	Thu 27/3/4	0 days		
2	access date of Portion A	Fri 24/2/23 o Later Than	-	Tue 23/5/30	Fri 24/2/23	0 days 0 days \\WingTatNas		
3	Period of section I (Sung Shan New Village)	NA 1 As Possible	-	Tue 23/5/30	Thu 26/5/28	0 days \\WingTatNas		
			, ,	1	1			1000
	í Task	Progress 🔳		Summary	, L	Rolled	Jp Critical Task 📰 👘 Rolled Up Progress 🗰 External Tasks 👘 👘 Group By Summary 👎	—
Dovicion + 10.0								
Revision.: 18.0	Date: 28 February 2025 Critical Task	Milestone 🖌	•	Rolled Up	o Task	Rolled	Jp Milestone 💠 Split Project Summary 🛡 🔫 Deadline 🕀	

U-Channel: {U/S}-{D/S},size+type,length(m) Drainage Channel: {U/S}-{D/S}




							CONTRACT N			ECT PROGRAM			- STAGE 2				
ID T	Task Name	Constraint C Date	Constraint Type	Duration	Start	Finish	Total Slack Predecessors		202	3, Half 2	2024	Half1	2024, Half 2		Half 1		; Half 1 2026, Half 2 2027, Half 1 2027, A M J J A S O N D J F M A M J J A S
4	Extended Completion Day		As Possible	0 days	Thu 26/5/28	Thu 26/5/28	307 days 3		JJAS		JFM		JASOND	JFM		JASONDJFM	5/28
5	Planned Completion Day	Thu 27/3/4 o		-	Fri 26/5/29	Thu 27/3/4	0 days 3										
6	Early access (partial) [A] Site Establishment		As Possible As Possible		Tue 23/5/30 Tue 23/9/12	Fri 23/12/15	70 days \\WingTatNas 0 days										
8	Prepare and Accept Temp. Works Design and Method Statement		As Possible		Tue 23/9/12 Tue 23/9/26	Thu 26/2/5	224 days \\WingTatNas	c									
9	Public Liaison and Negotiation with Village Rep.		As Possible	-	Tue 23/9/12	Thu 24/2/22	0 days \\WingTatNas		I								
10	Initial Survey	NA 1 A	As Possible	714 days	Fri 24/2/23	Thu 26/2/5	224 days 9,6FS-1 day										
11	Initial Safety & Environmental measures [A]		As Possible	-		Thu 24/3/14	0 days 9,6FS-1 day										
14	Setup of instrumentation and monitoring [A] EIAO Commencement of Construction [A]	Thu 27/3/4 o				Thu 24/4/11	1057 days 11	0						-			
16 17	Environmental Baseline Monitoring [A]		As Possible As Possible	1 day 28 days		Wed 24/2/21 Mon 24/2/19	1107 days \\WingTatNas 1136 days 16FS-30 days				New Frv	ironmental Tea	ı				
18	Condition Survey [A]		As Possible			Thu 24/4/11	0 days 11	-					rveyor / Structural Engineer				
19	Vegetation Survey [A]	NA 1 A	As Possible	28 days	Fri 24/3/15	Thu 24/4/11	0 days 11	1			Ì			-			
20	Tree Survey [A]		As Possible			Thu 24/4/11	0 days 11					Arborist					
21	Site Clearance [A]		As Possible			Mon 24/6/10	0 days 18,19,20	_					ompetent Person (UU)				
22	[PMIxxx] TPRP for Additional Trees (impact to be ascertained) [PMI-xxx] Aquilaria Sinensis seedling (impact to be ascertained)	Thu 27/3/4 o		-	Sun 24/5/12 Sun 24/5/12	Fri 24/8/9 Wed 24/7/10	0 days 21FS-30 days 967 days 21FS-30 days	-									
24	UU detection		As Possible	-		Mon 24/6/10	30 days 21FS-30 days	-				2	alabour, 1 grab truck				
25	Establish access(es) to channels [A]	NA 1 A	As Possible	30 days	Sun 24/5/12	Mon 24/6/10	30 days 21FS-30 days	-				L L	idening, making good or lea	sing of private	nd may be re	quired	
26	Guarding / Barrier / Hoarding [A]			30 days		Wed 24/7/10							1x Lorry Crane, 3x labour,	1x welder			
27	Drainage Channels Works		s Possible			Thu 27/3/4	0 days	_									
28 29	Excavate & Backfill ex. Unregistered feature [A] Relocate/Divert ex. Utilities [A]		As Possible As Possible			Thu 24/8/29 Thu 24/8/29	0 days 26,22 0 days 26,22	-									
30	Demolish & relocate metal frame YLL796/B/9 [A]			-		Sat 24/9/28	0 days 28,22	-									
31	SSNV04 CH.A333.00~ CH A361.00		sPossible			Wed 24/11/20											
32	Sheetpiling & Temp. Drainage Diversion [A]		As Possible		Sun 24/9/29		0 days 30						i i i i i i i i i i i i i i i i i i i				
33	Excavation and Lateral Support [A]			-	Mon 24/10/7		0 days 32FS-12 days	_									
34 35	Ground and Edge Beams Rebar Fixing [A]		As Possible As Possible	15 days 10 days	Tue 24/10/15 Tue 24/10/15	Tue 24/10/29	0 days 0 days 33FS-12 days	-									
36	Formwork Erection and Cast-in items [A]				Sun 24/10/15		0 days 35FS-12 days 0 days 35FS-5 days	-									
37	Concreting [A]		As Possible	-		Fri 24/10/25	0 days 36FS-5 days	1					let in the second seco				
38	Walls		sPossible		Sat 24/10/26		839 days						.				
39	Rebar Fixing		As Possible			Mon 24/11/4											
40 41	Formwork Erection and Cast-in items Concreting		As Possible As Possible	10 days 1 day	Thu 24/10/31	Sat 24/11/9 Tue 24/11/5	839 days 39FS-5 days 839 days 40FS-5 days	_									
42	Backfilling and Compaction				Wed 24/11/6		839 days 41	-									
43	Removal of Sheetpiles				Mon 24/11/11			-									
44	[PMI-017] Uncharted/Additional Trees obstructing the works [impact to be	NA A	As Soon As	210 days	Sat 24/10/26	Fri 25/5/23	0 days 37										
45	ascertained] Relocate/Divert ex. Utilities	NA 1 A	Possible As Possible	14 days	Sat 24/10/26	Fri 24/11/8	60 days 37	-									
46	Demolish & relocate wall and porch YLL 796/B/5,5A	NA 1 A	As Possible	14 days	Wed 24/10/30	Tue 24/11/12	60 days 45FS-10 days	-									
47	Demolish & relocate booth, metal frame YLL796/B/16 [A]		As Possible	14 days	Wed 24/10/30		60 days 45FS-10 days										
48 49	Demolish & relocate wall YLL 796/B/17 [A] SSNV07 CH.A0.00~ CH.A50.00		As Possible	14 days	Wed 24/10/30 Wed 24/11/13		60 days 45FS-10 days	_									
49 50	Sheetpiling & Temp. Drainage Diversion [A]		As Possible		Wed 24/11/13 Wed 24/11/13		60 days 60 days 45,46,47,48	-					100000	1x Sheetpiling	machine Ix I	orry Crane	
51	Excavation and Lateral Support [A]		As Possible	40 days		Sat 25/1/11	60 days 50FS-20 days	-						1x Excavate	-		
52	Ground and Edge Beams		sPossible	-	Mon 24/12/23	Sat 25/2/8	60 days										
53	Rebar Fixing [A]		As Possible		Mon 24/12/23		60 days 51FS-20 days							3x rebar f			
54	Formwork Erection and Cast-in items [A] Concreting [A]		As Possible As Possible		Fri 25/1/10 Tue 25/1/28	Sat 25/2/8 Fri 25/1/31	60 days 53FS-12 days 634 days 54FS-12 days	_						3x car	2 I I I I I I I I I I I I I I I I I I I	rs, pump truck	
55	Walls		s Possible	4 days 58 days		Sun 25/3/30	634 days 541 512 days	-							ê 🗌	apanip track	
57	Rebar Fixing		As Possible		Sat 25/2/1	Fri 25/3/7	634 days 55	-						3x	ebar fixers		
58	Formwork Erection and Cast-in items	NA 1 A	As Possible	35 days	Mon 25/2/24	Sun 25/3/30	634 days 57FS-12 days								3x carpenter		
59	Concreting			-			634 days 58FS-12 days	_								te mixers pump truck	
60 61	Backfilling and Compaction Removal of Sheetpiles		As Possible As Possible	25 days 20 days		Wed 25/4/16 Sat 25/4/26	634 days 59 634 days 60FS-10 days	-								tor,1x dump truck piling machine,1x Lorry Crane	
62	UU diversion (CLP, HKT, HKBN)		As Possible	-		Sun 25/5/11	634 days 60-3-10 days	-								, juit and a conjecture	
63	Pedestrian Crossing no. 2	Thu 27/3/4 o		28 days	Mon 25/5/12		634 days 62	-									
64	SSNV07 CH.A50.00~ CH.A100.00		sPossible	-		Fri 25/9/19	60 days										
65	Sheetpiling & Temp. Drainage Diversion [obstructed, A]		As Possible			Wed 25/2/19	60 days 54	-									
66 67	[NCE-xxx] Obstruction to sheet piling [PMI-092] Ground Investigation Works between Chainage CH.A50 to CH.A		As Possible arlier Than		Thu 25/2/20 Fri 25/3/14	Tue 25/5/20 Sun 25/4/27	60 days 65 83 days	-									
68	Excavation and Lateral Support		As Possible		Wed 25/5/21		60 days 66,67	-								6	
69	Ground and Edge Beams	NA I A	sPossible	48 days		Sun 25/7/27	68 days										
70	Rebar Fixing		As Possible	-		Wed 25/7/9	603 days 68FS-20 days								l 🖡	.	
71	Formwork Erection and Cast-in items		As Possible			Sun 25/7/27	612 days 70FS-12 days	_									
72 73	Concreting Walls		As Possible As Possible		Wed 25/6/18	Sat 25/6/21 Mon 25/8/18	60 days 68FS-12 days	-									
75	Rebar Fixing		As Possible			Sat 25/7/26	60 days	-									
75	Formwork Erection and Cast-in items		As Possible			Mon 25/8/18	60 days 74FS-12 days	1						1	E '		
76	Concreting		As Possible			Sun 25/8/10	60 days 75FS-12 days										
77	Backfilling and Compaction		As Possible	-	Mon 25/8/11		60 days 76	_									
78 79	Removal of Sheetpiles Demolish & relocate wall, hoarding YLL796/B/13,13B		As Possible As Possible		Sun 25/8/31 Wed 25/9/10		60 days 77FS-10 days 60 days 78FS-10 days	-									
79 80	Demolish & relocate wall, hoarding YLL/96/B/13,13B Demolish & relocate OSC YLL796/B/14A,14B		As Possible As Possible		Wed 25/9/10 Wed 25/9/10		60 days 78FS-10 days	-									
81	Demolish & relocate fence & wall YLL796/B/14		As Possible			Wed 25/9/24		1									
82	SSNV05 CH.A200.00~ CH.A300.00	NA I A	sPossible	185 days	Thu 25/9/25		60 days										
83	Sheetpiling & Temp. Drainage Diversion		As Possible			Tue 25/11/11	60 days 79,80,81									1x Sheetpiling maching	
84	Excavation and Lateral Support		As Possible	48 days	Thu 25/10/23		60 days 83FS-20 days	_								1x Excavator, 1x c	dump truck, 2x lab our
85 86	Ground and Edge Beams Rebar Fixing		As Possible As Possible		Wed 25/11/19 Wed 25/11/19		60 days 60 days 84FS-21 days	-								3x rebar fixers	
87	Formwork Erection and Cast-in items		As Possible		Sun 25/12/7		60 days 84FS-21 days	-								-3x carp enter	
				,-	1		,	1							-		
ion.: 18.0	Task	Progress			Summary	Ţ	Rolled	Up Critical	Task	Rolle	ed Up Progre	ess 🗖	External Tasks			Group By Summary	-
	Critical Task	Milestone	•		Rolled Up	Task	Rolled	Up Milesto	one 🖒	Split			Project Summ	ary		Deadline 🗸	

ID 1	Task Name	Constraint Constraint Duration	Start Finis	n Total Slac	Predecessors	Half 1 2023, Half 2	2024, Half 1	2024, Half 2 2025, Half 1	2025, Half 2
88	Concreting	Date Type Adapts	Thu 25/12/25 Sun 25/1		/s 87FS-12 days			J A S O N D J F M A M J	
89	Walls	NA I AS Possible 4 days	Mon 25/12/29 Tue 26/	-	-	-			
90	Rebar Fixing	NA n As Possible 35 days	Mon 25/12/29 Sun 26	-					
91	Formwork Erection and Cast-in items	NA n As Possible 35 days	Wed 26/1/21 Tue 26/		/s 90FS-12 days				
92 93	Concreting Backfilling and Compaction	NA n As Possible 4 days NA n As Possible 30 days	Fri 26/2/13 Mon 26, Tue 26/2/17 Wed 26,	-	/s 91FS-12 days /s 92	-			
94	Removal of Sheetpiles	NA n As Possible 20 days	M on 26/3/9 Sat 26/		/s 93FS-10 days				
95	SSNV06 CH.A100.00~ CH.A200.00	NA As Possible 168 days	Thu 26/3/19 Wed 26						
96 97	Sheetpiling & Temp. Drainage Diversion Excavation and Lateral Support	NA n As Possible 48 days NA n As Possible 48 days	Thu 26/3/19 Tue 26, Sun 26/4/12 Fri 26/5	-	/s 94FS-10 days /s 96FS-24 days				
98	Ground and Edge Beams	NA A Possible 48 days	Wed 26/5/6 Mon 26,		-				
99	Rebar Fixing	NA n As Possible 30 days	Wed 26/5/6 Thu 26,	-	/s 97FS-24 days				
100	Formwork Erection and Cast-in items	NA n As Possible 30 days	Sun 26/5/24 Mon 26/	-	/s 99FS-12 days /s 100FS-12 days				
101	Concreting Walls	NA n As Possible 4 days NA i As Possible 48 days	Thu 26/6/11 Sun 26/ Mon 26/6/15 Sat 26/		-				
103	Rebar Fixing	NA h As Possible 30 days	Mon 26/6/15 Tue 26/	-	/s 101				
104	Formwork Erection and Cast-in items	NA n As Possible 30 days	Fri 26/7/3 Sat 26/	-	/s 103FS-12 days				
105 106	Concreting Backfilling and Compaction	NA n As Possible 4 days NA n As Possible 30 days	Tue 26/7/21 Fri 26/ Sat 26/7/25 Sun 26/		/s 104FS-12 days /s 105				
100	Removal of Sheetpiles	NA n As Possible 20 days	Fri 26/8/14 Wed 26	-	/s 106FS-10 days				
108	Animal Escap e Ramp	Thu 27/3/4 o Later Than 14 days	Thu 26/9/3 Wed 26,	-	/s 107				
109 110	Demolish & relocate metal frame YLL796/B/6 Demolish & relocate metal frame YLL796/B/7-8	NA n As Possible 15 days NA n As Possible 15 days	Mon 26/9/7 Mon 26, Mon 26/9/7 Mon 26,		/s 108FS-10 days				
110	SSNV04 CH.A300.00~ CH.A333.00	NA n As Possible 15 days NA i As Possible 104 days NA i As Possible 104 days	Mon 26/9/7 Mon 26, Tue 26/9/22 Sun 27,	-	/s 108FS-10 days				
112	Sheetpiling & Temp. Drainage Diversion	NA 1 As Possible 20 days	Tue 26/9/22 Sun 26/3	0/11 60 day	/s 109,110				
113	Excavation and Lateral Support	NA n As Possible 20 days	Fri 26/10/2 Wed 26/		/s 112FS-10 days				
114	Ground and Edge Beams Rebar Fixing	NA A SPossible 30 days	Mon 26/10/12 Tue 26/2 Mon 26/10/12 Sat 26/1	-	/s /s 113FS-10 days				
116	Formwork Erection and Cast-in items	NA n As Possible 20 days	Thu 26/10/22 Tue 26/2	-	/s 115FS-10 days				
117	Concreting	NA n As Possible 2 days	Sun 26/11/1 Mon 26,	-	/s 116FS-10 days				
118 119	Walls Rebar Fixing	NA I As Possible 30 days	Tue 26/11/3 Wed 26,						
119	Formwork Erection and Cast-in items	NA n As Possible 20 days NA n As Possible 20 days	Tue 26/11/3 Sun 26/3 Fri 26/11/13 Wed 26/		/s 117 /s 119FS-10 days				
121	Concreting	NA h As Possible 2 days	Mon 26/11/23 Tue 26/2	-	/s 120FS-10 days				
122	Backfilling and Compaction	NA n As Possible 30 days	Wed 26/11/25 Thu 26/2	-	/s 121				
123 124	Removal of Sheetpiles SSNV04 CH.A361.00~ CH.A400.00	Thu 27/3/4 o Later Than 20 days NA A A Possible 120 days	Tue 26/12/15 Sun 27, Sat 25/5/24 Sat 25/		/s 122FS-10 days				
125	Sheetpiling & Temp. Drainage Diversion	NA n As Possible 28 days	Sat 25/5/24 Fri 25/6	-	/s 44				
126	Excavation and Lateral Support	NA n As Possible 28 days	Wed 25/6/11 Tue 25		/s 125FS-10 days				
127 128	Ground and Edge Beams Rebar Fixing	NA As Possible 30 days NA As Possible 20 days	Sun 25/6/29 Mon 25/ Sun 25/6/29 Fri 25/						
128	Formwork Erection and Cast-in items	NA hAs Possible 20 days	Wed 25/7/9 Mon 25/	-	/s 126FS-10 days /s 128FS-10 days				
130	Concreting	NA h As Possible 2 days	Sat 25/7/19 Sun 25/	-	/s 129FS-10 days				
131	Walls	NA As Possible 40 days	Mon 25/7/21 Fri 25/8	-					V
132 133	Rebar Fixing Formwork Erection and Cast-in items	NA n As Possible 25 days NA n As Possible 25 days	Mon 25/7/21 Thu 25/ Tue 25/8/5 Fri 25/8		/s 130 /s 132FS-10 days				
134	Concreting	NA h As Possible 2 days	Wed 25/8/20 Thu 25/		/s 133FS-10 days				
135	Backfilling and Compaction	NA n As Possible 20 days	Fri 25/8/22 Wed 25,		/s 134				
136 137	Removal of Sheetpiles SSNV03 CH.A400.00~ CH.A500.00	NA n As Possible 20 days NA i As Possible 164 days	Mon 25/9/1 Sat 25/ Sun 25/9/21 Tue 26		/s 135FS-10 days				
137	Sheetpiling & Temp. Drainage Diversion	NA nAs Possible 50 days	Sun 25/9/21 Sun 25/		/s 136	-			1x Sheetpilir
139	Excavation and Lateral Support	NA n As Possible 50 days	Fri 25/10/17 Fri 25/2		/s 138FS-24 days				1x Excav
140	Ground and Edge Beams	NA A Possible 48 days	Wed 25/11/12 Mon 25/						
141 142	Rebar Fixing Formwork Erection and Cast-in items	NA n As Possible 30 days NA n As Possible 30 days	Wed 25/11/12 Thu 25/2 Sun 25/11/30 Mon 25/	-	/s 139FS-24 days /s 141FS-12 days				3x reba
143	Concreting	NA n As Possible 5 days	Thu 25/12/18 Mon 25/		/s 142FS-12 days				1 gan
144	Walls	NA As Possible 48 days	Tue 25/12/23 Sun 26						i i
145 146	Rebar Fixing Formwork Erection and Cast-in items	NA n As Possible 30 days NA n As Possible 30 days	Tue 25/12/23 Wed 26, Sat 26/1/10 Sun 26,		/s 143 /s 145FS-12 days				
146	Concreting	NA h As Possible 30 days NA h As Possible 5 days	Wed 26/1/28 Sun 26,		/s 145FS-12 days /s 146FS-12 days				
148	Backfilling and Compaction	NA n As Possible 20 days	M on 26/2/2 Sat 26/	/21 0 day	/s 147				E&
149	Removal of Sheetpiles	NA n As Possible 20 days	Thu 26/2/12 Tue 26,		/s 148FS-10 days				
150 151	1:2 slope works SSNV01 CH.A559.5~ CH.A608.13	Thu 27/3/4 o Later Than 30 days NA A A Possible 140 days	Wed 26/3/4 Thu 26, Fri 26/4/3 Thu 26/		/s 149 /s				
151	Sheetpiling & Temp. Drainage Diversion	NA h As Possible 30 days	Fri 26/4/3 Sat 26/		/s 150	1			
153	Excavation and Lateral Support	NA n As Possible 30 days	Sat 26/4/18 Sun 26/	5/17 0 day	/s 152FS-15 days				
154 155	Ground and Edge Beams Rebar Fixing	NA I As Possible 48 days	Sun 26/5/3 Fri 26/6	-					
155	Rebar Hixing Formwork Erection and Cast-in items	NA n As Possible 30 days NA n As Possible 30 days	Sun 26/5/3 Mon 26 Thu 26/5/21 Fri 26/6		/s 153FS-15 days /s 155FS-12 days				
157	Concreting	NA h As Possible 4 days	Mon 26/6/8 Thu 26/	-	/s 156FS-12 days				
158	Walls	NA As Possible 48 days	Fri 26/6/12 Wed 26,						
159 160	Rebar Fixing Formwork Erection and Cast-in items	NA n As Possible 30 days NA n As Possible 30 days	Fri 26/6/12 Sat 26/ Tue 26/6/30 Wed 26/		/s 157 /s 159FS-12 days				
160	Concreting	NA 1 As Possible 50 days NA 1 As Possible 4 days	Sat 26/7/18 Tue 26/		/s 160FS-12 days				
162	Backfilling and Compaction	NA n As Possible 20 days	Wed 26/7/22 Mon 26,	8/10 0 day	/s 161				
163	Removal of Sheetpiles	NA h As Possible 20 days	Sat 26/8/1 Thu 26/		/s 162FS-10 days				
164 165	Pedestrian Crossing no. 1 SSNV02 CH.A500.00~ CH.A559.5	Thu 27/3/4 o Later Than 28 days NA A SPossible 140 days	Fri 26/8/21 Thu 26/ Fri 26/9/18 Thu 27.		/s 163 /s				
166	Sheetpiling & Temp. Drainage Diversion	NA h As Possible 30 days	Fri 26/9/18 Sat 26/1		/s 8,10,164	1			
167	Excavation and Lateral Support	NA n As Possible 30 days	Sat 26/10/3 Sun 26/	L1/1 0 day	/s 166FS-15 days				
168 169	Ground and Edge Beams Rebar Fixing	NA I As Possible 48 days	Sun 26/10/18 Fri 26/2						
703		NA n As Possible 30 days	Sun 26/10/18 Mon 26/	udaj	/s 167FS-15 days		· · ·	· · · · · · · · · · · · · · · · · · ·	
Revision.: 18.0	Task	Progress	Summary		•		ed Up Progress	External Tasks	Group By Summary
nevision 10.0									
	Critical Task	Milestone 🔶	Rolled Up Task		Kolled	Up Milestone Split Page 3	1.1.1.1	Project Summary	Deadline 🗸




r c	Fask Name	Constraint Constraint Date Type	Duration	Start	Finish	Total Slack Predecessors	Half 1 2023, A M J J A S		2024, Half 1 F M A M		2024, Half 2	2025, I		2025, Half 2
70	Formwork Erection and Cast-in items	NA 1 As Possible	30 days	Thu 26/11/5	Fri 26/12/4	0 days 169FS-12 days	A M J J A 3				<u> 3 0 N D</u>		A	1 1 4 3 0 1
71	Concreting	NA h As Possible	4 days		Thu 26/11/26	0 days 170FS-12 days								
72	Walls Rebar Fixing	NA I As Possible NA I As Possible	48 days 30 days	Fri 26/11/27 Fri 26/11/27	Wed 27/1/13 Sat 26/12/26	0 days 0 days 171	-						-	
4	Formwork Erection and Cast-in items	NA 1 As Possible	30 days	Tue 26/12/15	Wed 27/1/13	0 days 173FS-12 days	-							
	Concreting	NA 1 As Possible	4 days	Sat 27/1/2	Tue 27/1/5	0 days 174FS-12 days								
5	Backfilling and Compaction	NA 1 As Possible	20 days	Wed 27/1/6	Mon 27/1/25	0 days 175							-	
	Removal of Sheetpiles Modify ex. Channel at Outlet	NA n As Possible Thu 27/3/4 o Later Than	20 days 21 days	Sat 27/1/16 Fri 27/2/5	Thu 27/2/4 Thu 27/2/25	0 days 176FS-10 days 7 days 177	-							
	Connection to ex. Stream	Thu 27/3/4 o Later Than	28 days	Fri 27/2/5	Thu 27/3/4	0 days 177	-						:	
	U-channels	Thu 27/3/4 o Later Than	28 days	Fri 27/2/5	Thu 27/3/4	0 days 177								
	Facing stone	Thu 27/3/4 o Later Than	28 days	Fri 27/2/5	Thu 27/3/4	0 days 177							-	
	ABWF works	Thu 27/3/4 o Later Than	28 days	Fri 27/2/5	Thu 27/3/4 Thu 27/3/4	0 days 177	-							
	Bedding works	Thu 27/3/4 o Later Than	28 days	Fri 27/2/5	Thu 27/5/4	0 days 177	-							
	Section II	NA As Possible	1402 days	Tue 23/5/30	Wed 27/3/31	0 days				;		÷		
	access date of Portion B	Mon 23/12/25 o Later Than	210 days	Tue 23/5/30	M on 23/12/25	0 days \\WingTatNasC								
	section II (Tai Wo)	NA 1 As Possible	820 days	Tue 23/5/30	Tue 25/8/26	0 days \\WingTatNasC								
	Extended Completion Day Planned Completion Day	Tue 25/8/26 o Later Than Wed 27/3/31 o Later Than	0 days	Tue 25/8/26 Wed 25/8/27	Tue 25/8/26 M on 26/5/4	0 days 3							1	8/26
\rightarrow	Planned Completion Day Early access [A]	Wed 27/3/31 o Later Than NA n As Possible	251 days 144 days	Wed 25/8/27 Tue 23/5/30	M on 26/5/4 Fri 23/10/20	331 days 3 0 days \\WingTatNasC								
-+	Site Establishment	NA AsPossible	469 days	Tue 23/9/26	Mon 25/1/6	25 days		100				ý i	-	
	Prepare and Accept Temp. Works Design and Method Statement	Wed 27/3/31 o Later Than	461 days	Tue 23/9/26	Sun 24/12/29	822 days \\WingTatNasC						1	1	
	Public Liaison and Negotiation with Village Rep.	NA h As Possible	103 days	Fri 23/10/20	Tue 24/1/30	342 days 6FS-1 day						1		
_	Initial Survey Initial Safety & Environmental measures	NA n As Possible NA n As Possible	80 days 80 days	Sat 23/10/21 Sat 23/10/21	M on 24/1/8 M on 24/1/8	0 days 6 0 days 6								
\rightarrow	EIAO Commencement of Construction	NA 1 As Possible	1 day	Wed 24/2/21		328 days \\WingTatNasC			t					
\neg	Environmental Baseline Monitoring	NA 1 As Possible	15 days	Tue 24/1/23	Tue 24/2/6	328 days 13FS-30 days	1		Environmental T	eam			1	
	Subcontracting of works	NA As Possible	120 days	Sat 23/10/21	Sat 24/2/17	350 days								
	Preparation of tendering documents	NA h As Possible	30 days	Sat 23/10/21	Sun 23/11/19	350 days 6								
-	EWN 007 Ambiguities on drawings C9 Tendering procedure for Tai Wo RC works	NA n As Possible NA n As Possible	60 days 30 days	Mon 23/11/20 Fri 24/1/19	Thu 24/1/18 Sat 24/2/17	350 days 16 350 days 17			a					
-	Setup of instrumentation and monitoring	NA 1 As Possible	76 days	Tue 24/1/19	Sun 24/3/24	281 days 11,10	1		3					
-	Condition Survey [A]	NA 1 As Possible	15 days	Tue 24/1/9	Tue 24/1/23	342 days 11,10		B	uilding Surveyor	/ Structural Eng	gineer		1	
	Tree Survey [A]	NA 1 As Possible	15 days	Tue 24/1/9	Tue 24/1/23	289 days 11,10		l 🚺	rborist					
	[PMIxxx] TPRP for Additional Trees (impact to be ascertained)	NA 1 As Possible	60 days	Wed 24/1/24	Sat 24/3/23	289 days 22			lidopir	a ood'	a of private 1 1		1	
_	Establish access(es) to channels [NCExxx] [EWN008] Blockade of access by others (impact to be ascertained)	NA n As Possible NA n As Possible	15 days 349 days	Tue 24/1/9 Wed 24/1/24	Tue 24/1/23 M on 25/1/6	0 days 11,10 0 days 24			naening, making	goou or leasin	g of private land m	ay be required		
\dashv	UU detection [A]	NA 1 As Possible	7 days	Wed 24/1/24 Wed 24/1/24	Tue 24/1/30	342 days 21,24	1	7	Competent Perso	n (UU)		# +		
-	Site Clearance [A]	NA 1 As Possible	7 days	Mon 24/3/25	Sun 24/3/31	281 days 22,20,14	1	6		ur, 1. grab truck	<u>د</u> ـــــــــ	411	1	
	Drainage Channels Works (Dry Season Oct-Mar only)	NA As Possible	776 days	Tue 25/1/7	Sun 27/2/21	0 days								4
	Guarding / Barrier / Hoarding	NA h As Possible	18 days	Tue 25/1/7	Fri 25/1/24	0 days 27,26,9,25,23	-					1x lorry c	ane, 3x labour	ir, 1x welder :
	Demolish fences and temp, structure Demolish & relocate hoarding, fencing YLL803	NA n As Possible NA n As Possible	10 days 10 days	Tue 25/1/7 Tue 25/1/7	Thu 25/1/16 Thu 25/1/16	0 days 27,26,9,25,23 0 days 27,26,9,25,23	-							
\dashv	CH.A200~ CH.A288.29	NA A NA SPossible		Fri 25/1/17	Fri 25/11/14	0 days 27,20,5,25,25	1						ê ren e	÷
	Sheetpiling & Temp. Drainage Diversion (for non-open-cut portions)	NA 1 As Possible	40 days	Fri 25/1/17	Tue 25/2/25	0 days 30,31,29FS-8 d	1							achine 1x lorry crane
	Excavation and Lateral Support	NA h As Possible	40 days	Sun 25/2/2	Thu 25/3/13	0 days 33FS-24 days,1						1 ¹	Excavator, 1x	dump truck, 2x labour
\rightarrow	Base Slab Rebar Fixing	NA I As Possible	27 days	Tue 25/2/18 Tue 25/2/18	Sun 25/3/16 Sun 25/3/9	0 days 0 days 34FS-24 days	-						rebar fixers	
\rightarrow	Formwork Erection and Cast-in items	NA 1 As Possible NA 1 As Possible			Sun 25/3/9 Sun 25/3/16	0 days 34FS-24 days 0 days 36FS-13 days	-						carpenters	
-	Concreting	NA 1 As Possible	1 day	Tue 25/3/4	Tue 25/3/4	0 days 37FS-13 days	1							mixers pump truck
	Walls	NA As Possible	27 days		Mon 25/3/31	0 days	1					- U	ġ.	
	Rebar Fixing	NA h As Possible		1	Mon 25/3/24	0 days 38						E2223	3x rebar fixers	
\rightarrow	Formwork Erection and Cast-in items Concreting	NA 1 As Possible NA 1 As Possible	20 days 1 day	1	Mon 25/3/31 Wed 25/3/19	0 days 40FS-13 days 742 days 41FS-13 days	-					1000	3x carpenters aana concret	rs ete mixers pump truck
\dashv	[NCExxx] [EWN 008] No works at wet season	NA 1 As Possible	-	Tue 25/4/1	Tue 25/9/30	0 days 41	1					1	-	h
	Backfilling and Compaction	NA 1 As Possible	30 days		Thu 25/10/30	0 days 43								
	Removal of Sheetpiles	NA 1 As Possible	30 days		Fri 25/11/14	0 days 44FS-15 days							1	•
_	Connection to ex. Channel at Outlet CH.A100~ CH.A200	Wed 27/3/31 o Later Than	16 days	Fri 25/10/31	Sat 25/11/15	0 days 45FS-15 days	-							1
-	CH.AIUU~ CH.A200 Sheetpiling & Temp. Drainage Diversion (for non-open-cut portions)	NA I As Possible	151 days 45 days	Sat 25/11/1 Sat 25/11/1	Tue 26/3/31 M on 25/12/15	0 days 0 days 46FS-15 days	-						-	
\dashv	Excavation and Lateral Support	NA 1 As Possible	45 days	Wed 25/11/26		0 days 48FS-20 days								*
	Base Slab	NA As Possible		Sun 25/12/21	Tue 26/2/3	0 days								
	Rebar Fixing	NA h As Possible		Sun 25/12/21		0 days 49FS-20 days							1	
_	Formwork Erection and Cast-in items	NA h As Possible	30 days	Mon 26/1/5	Tue 26/2/3 Tue 26/1/20	0 days 51FS-15 days	-							
\rightarrow	Concreting Walls	NA n As Possible NA n As Possible	1 day 37 days	Tue 26/1/20 Wed 26/1/21	Tue 26/1/20 Thu 26/2/26	0 days 52FS-15 days 0 days	-						1	
\dashv	Rebar Fixing	NA 1 As Possible		Wed 26/1/21	Sat 26/2/14	0 days 53								
	Formwork Erection and Cast-in items	NA 1 As Possible	25 days	M on 26/2/2	Thu 26/2/26	0 days 55FS-13 days							1	
	Concreting	NA h As Possible	1 day	Sat 26/2/14	Sat 26/2/14	0 days 56FS-13 days	4							
-	Backfilling and Compaction Removal of Sheetpiles	NA n As Possible NA n As Possible	-	Sun 26/2/15 Mon 26/3/2	Mon 26/3/16 Tue 26/3/31	0 days 57 0 days 58FS-15 days	-							
\dashv	[NCExxx] [EWN008] No works at wet season	NA 1 As Possible	-	Wed 26/4/1	Wed 26/9/30	0 days 59				-				
	CH.A19.69~ CH.A100	NA As Possible			Tue 27/1/19	0 days	1							
	Sheetpiling & Temp. Drainage Diversion (for non-open-cut portions)	NA 1 As Possible	40 days	Thu 26/10/1	Mon 26/11/9	0 days 60							1	
	Excavation and Lateral Support	NA h As Possible			Sun 26/11/29	0 days 62FS-20 days				-				
\rightarrow	Base Slab Rebar Fixing	NA As Possible		Fri 26/11/6	Wed 26/12/2 Wed 26/11/25	0 days 0 days 63FS-24 days	-							
-	Formwork Erection and Cast-in items	NA n As Possible NA n As Possible	20 days 20 days		Wed 26/11/25 Wed 26/12/2	0 days 65FS-24 days 0 days 65FS-13 days	-						1	
-	Concreting	NA 1 As Possible	1 day		Fri 26/11/20	0 days 66FS-13 days	1							
	Walls	NA As Possible	27 days	Sat 26/11/21	Thu 26/12/17	0 days								
	Rebar Fixing	NA 1 As Possible	20 days	Sat 26/11/21	Thu 26/12/10	0 days 67							<u>:</u>	<u>:</u>
	´Task	Progress		Summary			Up Critical Task	Rolled Up			 External Task 			Group By Summa

Drain: {U/S}~{D/S},size+type,bedding,length(r U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



		Date	Type		1	Finish	Total Slack Predecessors	Half1	I A C		EMAIN	2024, Half 2	2025, Half 1	2025, Half 2 J J A S O N D
70	Formwork Erection and Cast-in items		A h As Possible	20 days	Sat 26/11/28		0 days 69FS-13 days		JAJ			J A 3 O N D		N
71			A h As Possible	1 day	Sat 26/12/5	Sat 26/12/5	0 days 70FS-13 days							
72 73	Backfilling and Compaction Removal of Sheetpiles		A 1 As Possible A 1 As Possible	-	Sun 26/12/6 Mon 26/12/21	M on 27/1/4 Tue 27/1/19	0 days 71 0 days 72FS-15 days							
74	900 pipe with flap valve		1 o Later Than		Tue 27/1/5	Mon 27/1/18								
75	Box Culvert & Pedestrian Crossing		1 o Later Than	28 days	Thu 27/1/14	Wed 27/2/10								
76	ABWF works		1 o Later Than	21 days	M on 27/2/1	Sun 27/2/21	38 days 75FS-10 days							
77	Bedding works		1 o Later Than	21 days	M on 27/2/1	Sun 27/2/21	38 days 75FS-10 days							
78 79	U-Channel Works CH.A0.00~CH.A16.40,900CU,L=16.40		A As Possible		Mon 27/2/1 Mon 27/2/1	Tue 27/3/2 Tue 27/3/2	0 days 0 days							
80	Excavation and Lateral Support		A n As Possible	-	Mon 27/2/1 Mon 27/2/1	Tue 27/3/2	0 days 0 days 75FS-10 days							
81	Channel Formwork Erection		A 1 As Possible	-	Tue 27/2/16	M on 27/3/1	0 days 80FS-15 days							
32	Concreting	N.	A n As Possible	1 day	Mon 27/2/15	Mon 27/2/15	0 days 81FS-15 days							
83	Drain Laying Works	N	AIAsPossible	44 days	Tue 27/2/16									
84	CH.A16.40~ CH.A19.69, 900PC, B, L = 3.30, D = 1.5		A A Possible	-	Tue 27/2/16	Wed 27/3/31								
85 86	Excavation and Lateral Support Drain Laying		A 1 As Possible A 1 As Possible	-	Tue 27/2/16 Wed 27/3/3	Wed 27/3/17 Mon 27/3/22								
87	Bedding and Backfilling		A 1 As Possible	-	Sat 27/3/13	Fri 27/3/26	0 days 86FS-10 days							
88	Reinstatement	Wed 27/3/3	1 o Later Than	10 days	Mon 27/3/22	Wed 27/3/31								
.15														
	Section III		A As Possible	,	Tue 23/5/30									-
2	access date of Portion C1 & C2 section III (Lin Fa Tei)		3 o Later Than		Tue 23/5/30	Fri 24/2/23	0 days \\WingTatNas0	-						
3	section III (Lin Fa Tei) Extended Completion Day		A 1 As Possible 8 o Later Than		Tue 23/5/30 Tue 26/7/28	Mon 26/7/27 Sat 26/8/8	0 days \\WingTatNas0 0 days 3							
5	Planned Completion Day		5 o Later Than	-	Tue 26/7/28	Mon 26/10/5								
6	Early access (partial) [A]		A n As Possible	-	Tue 23/5/30	Fri 23/12/15	70 days \\WingTatNas0				_			
7	Site Establishment		AIAsPossible	-		Wed 26/5/27					-		÷	
8	Prepare and Accept Temp. Works Design and Method Statement		A h As Possible		Tue 23/9/26				_			,		
9	Public Liaison and Negotiation with Village Rep. [A]		A n As Possible		Tue 23/9/12	Thu 24/2/22	0 days \\WingTatNas0							
0 2	Initial Survey Initial Safety & Environmental measures [A]		A 1 As Possible A 1 As Possible	,	Fri 24/2/23 Fri 24/2/23	Wed 26/5/27 Thu 24/3/7	35 days 9,6FS-1 day 0 days 9,6FS-1 day							
4	EIAO Commencement of Construction [A]		A 1 As Possible	-	Wed 24/2/21									
16	Environmental Baseline Monitoring [A]		A 1 As Possible		Mon 24/2/19	M on 24/3/4	1122 days 14FS-30 days				Environmental T	eam		
17	Subcontracting of works		5 o Later Than	-	Sat 23/12/16	Wed 24/8/21								
8	Setup of instrumentation and monitoring [A]	N.	A n As Possible	15 days	Fri 24/3/8	Fri 24/3/22	0 days 12				11			
.9	Condition Survey [A]		A n As Possible		Fri 24/3/8	Fri 24/3/22	0 days 12					eyor / Structural Engineer		
0	Freshwater Crab Translocation Plan [A]		A h As Possible	-	Fri 24/3/8	Fri 24/3/22	0 days 12				Environmenta	al Team - Ecologist		
21	Archaeological Survey		A 1 As Possible A 1 As Possible	-	Fri 24/3/8 Fri 24/3/8	Wed 25/1/1 Fri 24/3/22	333 days 12 0 days 12				Arborist		Environmental Team - Acl	naeologist
22 23	Tree Survey [A] Vegetation Survey [A]		A h As Possible		Fri 24/3/8	Fri 24/3/22	0 days 12 0 days 12				88	: al Team - Ecologist		
24	UU detection [A]		A 1 As Possible	-	Sat 24/3/23	Sat 24/4/6	0 days 19,20					i Person (UU)		
25	Site Clearance [A]		A n As Possible	-	Sat 24/3/23	Sat 24/4/6	0 days 22,18,12,23				2x labour, 1			
26	Establish access(es) to channels [A]	Mon 26/10/	5 o Later Than	25 days	Sun 24/4/7	Wed 24/5/1	0 days 25,24				Wideni	ing, making good or leasing of	private land m y be require	ed
7	Guarding / Barrier / Hoarding [A]	N.	A n As Possible	25 days	Sun 24/4/7	Wed 24/5/1	0 days 25,24				_1x lorry	y crane, 3x lab our, 1x weld er		
8	Drainage Channels Works		A As Possible	-	Thu 24/5/2	Mon 26/10/5	-							
29 30	Demolish & relocate retaining wall YLL 795/A/4-5 [A] Pedestrian & Vehicular Crossing no. 1 [A]		A 1 As Possible A 1 As Possible	-	Thu 24/5/2 Sat 24/5/11	Fri 24/5/31 Mon 24/6/24	0 days 27,26 0 days 29FS-21 days					Temp orary crossing		
1	CLP Cable Trough		A h As Possible			Wed 24/7/24								
2	LFT06 CH.A173.5~CH.A227.75 (PVC1)		A As Possible	-		Sat 24/11/2								
33	Temp. Drainage Diversion / Sheetpiling [A]	N.	A n As Possible		Tue 24/6/18	Sat 24/7/27	0 days 30FS-7 days					1x Sheetpiling machine	1x lorry crane	
34	Excavation and Lateral Support [A]	N.	A n As Possible	40 days	Sat 24/7/13	Wed 24/8/21	0 days 33FS-15 days				-	1x Excavator, 1x du	np truck 2x lab⇔ur	
35	Ground and Edge Beams		A As Possible	-	Mon 24/8/5	Sat 24/9/14	0 days							
36 37	Install precast reinforcement cage (ground beam) [A] Rebar Fixing [A]		A 1 As Possible A 1 As Possible		M on 24/8/5 Tue 24/8/13	Sun 24/9/1 Fri 24/9/6	0 days 34FS-17 days 0 days 36FS-20 days					1x lorry crane, 2x l	abour	
38	Formwork Erection and Cast-in items [A]		A 1 As Possible	-	Wed 24/8/21	Sat 24/9/14	0 days 30FS-17 days					3x carp enters		
39	Concreting [A]		A h As Possible	,	Thu 24/8/29	Thu 24/8/29						1.gang.concrete n	nixers pump tru:k	
40	Walls	N	A I As Possible	43 days	Fri 24/8/30	Fri 24/10/11	710 days							
11	Rebar Fixing		A n As Possible		Fri 24/8/30	Sat 24/9/28	710 days 39					3x rebar fixer		
12	Formwork Erection and Cast-in items		A n As Possible		Thu 24/9/12	Fri 24/10/11	710 days 41FS-17 days					3x carp ent		
13 14	Concreting Backfilling and Compaction		A h As Possible			Wed 24/9/25							ete mixerspume truck	
4 5	Backfilling and Compaction Removal of Sheetpiles		A 1 As Possible A 1 As Possible		Thu 24/9/26 Wed 24/10/9	Fri 24/10/25 Sat 24/11/2	710 days 43 879 days 44FS-17 days					1000000	rator,1x dump truck etpiling machine 1x lorry crai	ne
6	LFT07 CH.A227.5~CH.A300.75		A A As Possible	-	Tue 24/9/24	Fri 25/1/10	0 days							
7	Temp. Drainage Diversion / Sheetpiling [A]		A h As Possible	-		Sat 24/10/26							•	
8	Excavation and Lateral Support [A]		A n As Possible			Wed 24/11/13						La constante da		
9	Ground and Edge Beams		A I As Possible	-		Sat 24/12/7	0 days							
0	Install precast reinforcement cage (ground beam) [A]		A n As Possible		1	Sun 24/11/24						4		
1	Rebar Fixing [A]		A n As Possible		Tue 24/11/5	Fri 24/11/29	0 days 50FS-20 days							
2	Formwork Erection and Cast-in items [A] Concreting [A]		A 1 As Possible A 1 As Possible			Sat 24/12/7 Thu 24/11/21	0 days 51FS-17 days 0 days 52FS-17 days							
4	Walls		A A As Possible		1	Tue 24/11/21								
5	Rebar Fixing		A h As Possible		1	M on 24/12/16								
6	Formwork Erection and Cast-in items		A 1 As Possible			Tue 24/12/24								
7	Concreting		A n As Possible		1	Sun 24/12/8						<u> </u>		
8	Backfilling and Compaction		A n As Possible	-	Mon 24/12/9		622 days 57					ji j		
9	Removal of Sheetpiles		An As Possible		Tue 24/12/17	Fri 25/1/10	622 days 58FS-17 days							
50	Pedestrian & Vehicular Crossing no. 2		5 o Later Than			Tue 25/1/21	622 days 59FS-17 days					1	Temporary crossing	
61 62	LFT05 CH.A163.00~ CH.A173.50 Temp. Drainage Diversion / Sheetpiling [A]		A 1 As Possible A 1 As Possible	-	Wed 24/12/25	Thu 25/3/6 Mon 25/1/20	0 days 0 days 53FS+33 days						1x Sheetp ling machine	e 1x lorry crane
53	Excavation and Lateral Support		A h As Possible A h As Possible		M on 25/1/6	Sat 25/2/1	0 days 53FS+33 days 0 days 62FS-15 days						1x Sneetping machine	
55	Ground and Edge Beams		A A As Possible	-	Thu 25/1/16									
5	Rebar Fixing [A]		A h As Possible			Sun 25/2/9	0 days 63FS-17 days						3x rebar fixers	
		1	- 1			1				u	1		(<u>1111</u>	

Urain: {U/S}~{D/S},size+type,bedding,length(r U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}




	Teel Manue		0			122/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME 2021 UK 2	k 1
	Fask Name	Constraint Constraint Duration Date Type	Start	Finish	Total Slack Predecessors	2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2026, Half 1 2026, Half 1 2026, Half 2 2027, Half 1 1 J A S O N D J F M A M J J A S O N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D J F M A N D	
66 67	Formwork Erection and Cast-in items [A] Concreting [A]	NA n As Possible 25 days NA n As Possible 1 day	Fri 25/1/24 Sat 25/2/1	Mon 25/2/17 Sat 25/2/1	0 days 65FS-17 days 0 days 66FS-17 days	Jac calgenters	
68	Walls	NA TAS Possible 1 day NA As Possible 33 days	Sun 25/2/1	Thu 25/3/6	577 days		
69	Rebar Fixing	NA 1 As Possible 25 days	Sun 25/2/2	Wed 25/2/26	577 days 67	3x rebar fixers	
70	Formwork Erection and Cast-in items	NA n As Possible 25 days	Mon 25/2/10		577 days 69FS-17 days	ax tarpenters	
71	Concreting	NA n As Possible 1 day		Tue 25/2/18	577 days 70FS-17 days	ang concrete mixers pump truck	
72	Backfilling and Compaction	NA h As Possible 10 days	Wed 25/2/19	Fri 25/2/28	577 days 71	1x dump truck 1x Excavator	
73	Removal of Sheetpiles	NA h As Possible 10 days	Sat 25/2/22	M on 25/3/3	577 days 72FS-7 days	Ix Drry crane 1x Sheetpiling machine	
74	Animal Escape Ramps Demolish & relocate retaining wall YLL 796/A/5-6	Mon 26/10/5 o Later Than 21 days NA n As Possible 30 days	Sat 25/2/15 Sat 25/2/15	Fri 25/3/7 Sun 25/3/16	577 days 73FS-17 days 0 days 67FS+13 days		
75 76	Demolish & relocate retaining wall YLL /96/A/5-6 Demolish & relocate AFCD Weir & pedestrian crossing	NA 1 As Possible 30 days NA 1 As Possible 30 days		Sun 25/3/16 Sun 25/3/16	0 days 67FS+13 days 0 days 67FS+13 days		
77	LFT02 CH.A100.00~ CH.A163.00	NA I As Possible 85 days		Tue 25/5/20	0 days 0/F3+15 days		
78	Temp. Drainage Diversion / Sheetpiling	NA hAs Possible 25 days	Tue 25/2/25	Fri 25/3/20	0 days 0 days 75FS-20 days,	x Sheetp ling machine 1x lorry crane	
79	Excavation and Lateral Support	NA h As Possible 25 days	Fri 25/3/7	Mon 25/3/31	0 days 78FS-15 days	Lx Excavator, Lx dump truck, 2x labour	
30	Ground and Edge Beams	NA As Possible 33 days	Sat 25/3/15	Wed 25/4/16	0 days		
1	Rebar Fixing	NA h As Possible 25 days	Sat 25/3/15	Tue 25/4/8	0 days 79FS-17 days	Jar ebar fixers	
2	Formwork Erection and Cast-in items	NA n As Possible 25 days	Sun 25/3/23	Wed 25/4/16	0 days 81FS-17 days		
33	Concreting	NA h As Possible 1 day		Mon 25/3/31	0 days 82FS-17 days	E gang concrete mixers pump truck	
4	Walls	NA A Possible 33 days	Tue 25/4/1	Sat 25/5/3	503 days		
5	Rebar Fixing	NA hAs Possible 25 days	Tue 25/4/1	Fri 25/4/25	503 days 83	-2x rebar fixers	
6	Formwork Erection and Cast-in items Concreting	NA hAs Possible 25 days	Wed 25/4/9 Thu 25/4/17	Sat 25/5/3	503 days 85FS-17 days 503 days 86FS-17 days	→ 2x carpenters → 1 gang.concrete mixers pump truck	
37 38	Backfilling and Compaction	NA n As Possible 1 day NA n As Possible 25 days	Fri 25/4/17	Thu 25/4/17 Mon 25/5/12	503 days 86FS-17 days	JJang concrete mixers pump truck	
9	Removal of Sheetpiles	NA 1 As Possible 25 days	Sat 25/4/16	Tue 25/5/20	503 days 88FS-17 days	Li duni fi duci Li Exceverio	
0	Pedestrian Crossing no. 2	NA hAs Possible 21 days	Sun 25/5/4	Sat 25/5/24	676 days 89FS-17 days	state of provide the state of t	
91	Demolish & relocate retaining wall YLL 796/A/14-15	NA 1 As Possible 30 days		M on 25/6/2	0 days 83FS+33 days		
2	LFT08 CH.A300.75~ CH.A391.0	NA As Possible 92 days	Wed 25/5/14	Wed 25/8/13	0 days		
93	Temp. Drainage Diversion / Sheetpiling	NA n As Possible 25 days	Wed 25/5/14	Sat 25/6/7	0 days 91FS-20 days	1 ^x Sheetpiling machine, 1x lorry crane	
4	Excavation and Lateral Support	NA n As Possible 25 days	Sat 25/5/24	Tue 25/6/17	0 days 93FS-15 days	1x Excavator, 1x dump truck, 2x labour	
5	Ground and Edge Beams	NA As Possible 40 days	Sun 25/6/1	Thu 25/7/10	0 days		
96	Install precast portion (ground beam)	NA hAs Possible 28 days	Sun 25/6/1	Sat 25/6/28	0 days 94FS-17 days	1x lorry crane, 2x lab our	
97	Rebar Fixing	NA hAs Possible 25 days	Sun 25/6/8	Wed 25/7/2	0 days 96FS-21 days	3x retrant fixers	
98	Formwork Erection and Cast-in items Concreting	NA n As Possible 25 days NA n As Possible 1 day		Thu 25/7/10	0 days 97FS-17 days 0 days 98FS-17 days	3x carpenters	
9 00	Walls	NA n As Possible 1 day NA (As Possible 33 days	Tue 25/6/24 Wed 25/6/25	Tue 25/6/24 Sun 25/7/27	0 days 98FS-17 days 0 days		
01	Rebar Fixing	NA 1 As Possible 25 days	Wed 25/6/25		0 days 0 days 99	3x rebar fixers	
02	Formwork Erection and Cast-in items	NA hAs Possible 25 days	Thu 25/7/3	Sun 25/7/27	0 days 55 0 days 101FS-17 days	A contracts	
03	Concreting	NA h As Possible 1 day	Fri 25/7/11	Fri 25/7/11	0 days 102FS-17 days	1 gang, concrete mixers, pump truck	
04	Backfilling and Compaction	NA h As Possible 25 days	Sat 25/7/12	Tue 25/8/5	0 days 103	1x Excavator,1x dump truck	
L05	Removal of Sheetpiles	NA n As Possible 25 days	Sun 25/7/20	Wed 25/8/13	0 days 104FS-17 days	1x Sheetpiling machine 1x lorry crane	
.06	Pedestrian Crossing no. 4	Mon 26/10/5 o Later Than 21 days	Mon 25/7/28		0 days 105FS-17 days	Temporary crossing	
07	Demolition of existing crossing	NA n As Possible 30 days		Sat 25/8/30	0 days 106FS-17 days		
.08	LFT01 CH.A0.00~CH.A100.00 (PC1~PC2)	NA A Possible 90 days	Mon 25/8/11		0 days		
.09	Temp. Drainage Diversion / Sheetpiling	NA hAs Possible 25 days	Mon 25/8/11		0 days 107FS-20 days	1x Sheetpiling machine 1x lorry crane	
110 111	Excavation and Lateral Support Ground and Edge Beams	NA n As Possible 25 days NA n As Possible 40 days		Sun 25/9/14 Tue 25/10/7	0 days 109FS-15 days	1x Excavator, 1x dump truck, 2x lab our	
111	Install precast portion (ground beam)	NA 1 As Possible 28 days	Fri 25/8/29 Fri 25/8/29	Tue 25/10/7 Thu 25/9/25	0 days 0 days 110FS-17 days	1x lorry crane 2x lab our	
.12	Rebar Fixing	NA 1 As Possible 25 days	Fri 25/9/5	Mon 25/9/29	0 days 110FS-17 days 0 days 112FS-21 days		
114	Formwork Erection and Cast-in items	NA 1 As Possible 25 days	Sat 25/9/13	Tue 25/10/7	0 days 112FS-17 days		
115	Concreting	NA 1 As Possible 1 day		Sun 25/9/21	0 days 114FS-17 days	A grant gr	
16	Walls	NA As Possible 33 days	Mon 25/9/22		0 days		
17	Rebar Fixing	NA n As Possible 25 days		Thu 25/10/16	0 days 115	2x rebar fixers	
18	Formwork Erection and Cast-in items	NA n As Possible 25 days		Fri 25/10/24	0 days 117FS-17 days	2x carpenters	
19	Concreting	NA hAs Possible 1 day		Wed 25/10/8	0 days 118FS-17 days	Concrete mixers, 1 gang, pump truck	
20	Backfilling and Compaction	NA hAs Possible 24 days		Sat 25/11/1	0 days 119	1x Excavator,1x dump truck	
1	Removal of Sheetpiles Pedestrian Crossing no. 1	NA 1 As Possible 24 days	Thu 25/10/16	Sat 25/11/8 Wed 25/11/12	0 days 120FS-17 days 0 days 121FS-17 days	Lx lorry crane, Lx Sheetpiling machine	
22	Pedestrian Crossing no. 1 Demolish & relocate retaining wall YLL 796/A/20-22	Mon 26/10/5 o Later Than 21 days NA n As Possible 30 days	Mon 25/10/23		0 days 121FS-17 days 0 days 122FS-17 days		
23	LFT09 CH.A391.00~ CH.A464.00	NA 1 As Possible 30 days NA 1 As Possible 92 days	Thu 25/10/27		0 days 122FS-17 days		
15	Temp. Drainage Diversion / Sheetpiling	NA hAs Possible 25 days		Sun 25/11/30	0 days 123FS-20 days	Lynn, Lx Sheetpiling machine, Lx long grane	
26	Excavation and Lateral Support	NA h As Possible 25 days		Wed 25/12/10	0 days 125FS-15 days	Lx Excavator, Lx dump truck, Zx lab our	
7	Ground and Edge Beams	NA As Possible 40 days	Mon 25/11/24		0 days		
28	Install precast portion (ground beam)	NA n As Possible 28 days	Mon 25/11/24	Sun 25/12/21	0 days 126FS-17 days	July lorry crane, 2x labour	
29	Rebar Fixing	NA n As Possible 25 days	Mon 25/12/1	Thu 25/12/25	0 days 128FS-21 days	3x rebar fixers	
30	Formwork Erection and Cast-in items	NA n As Possible 25 days	Tue 25/12/9		0 days 129FS-17 days	3x carpenters	
31	Concreting	NA n As Possible 1 day		Wed 25/12/17	0 days 130FS-17 days	1 gang. concrete mixers pump truck	
32	Walls	NA A Possible 33 days		Mon 26/1/19	0 days		
33	Rebar Fixing	NA h As Possible 25 days	Thu 25/12/18		0 days 131	3x rebar fixers	
34	Formwork Erection and Cast-in items	NA hAs Possible 25 days	Fri 25/12/26	Mon 26/1/19	0 days 133FS-17 days	3x carpenters	
35 36	Concreting Backfilling and Compaction	NA n As Possible 1 day NA n As Possible 25 days	Sat 26/1/3 Sun 26/1/4	Sat 26/1/3 Wed 26/1/28	0 days 134FS-17 days 0 days 135	gang, concrete mixers pump truck	
36 37	Backfilling and Compaction Removal of Sheetpiles	NA 1 As Possible 25 days NA 1 As Possible 25 days	Sun 26/1/4 Mon 26/1/12		0 days 135 0 days 136FS-17 days	LX Steetpiling machine 1x lorry crane	
8	Pedestrian & Vehicular Crossing no. 3	NA hAs Possible 28 days		Mon 26/2/16	0 days 13 7FS-17 days	Temporary crossing	
9	LFT10 CH.A464.00~ CH.A554.00	NA I As Possible 28 days		Tue 26/4/28	0 days 157F3-17 days		
0	Temp. Drainage Diversion / Sheetpiling	NA 1 As Possible 25 days	Tue 26/1/27	Fri 26/2/20	0 days 138FS-21 days	1x Sheetpiling machine,1x lorry crane	
1	Excavation and Lateral Support	NA 1 As Possible 25 days	Fri 26/2/6	M on 26/3/2	0 days 140FS-15 days	La Excavator, Lx dump truck, 2x labour	
42	Ground and Edge Beams	NA As Possible 40 days	Sat 26/2/14	Wed 26/3/25	0 days		
14 3	Install precast portion (ground beam)	NA n As Possible 28 days	Sat 26/2/14	Fri 26/3/13	0 days 141FS-17 days	La lory crane, 2x labour	
144	Rebar Fixing	NA n As Possible 25 days	Sat 26/2/21	Tue 26/3/17	0 days 143FS-21 days	ax rebar fixers	
.45	Formwork Erection and Cast-in items	NA n As Possible 25 days		Wed 26/3/25	0 days 144FS-17 days	3 carpenters	
146	Concreting	NA hAs Possible 1 day		M on 26/3/9	0 days 145FS-17 days	1 gang.concrete mixers.pump truck	
47	Walls	NA As Possible 33 days	Tue 26/3/10	Sat 26/4/11	0 days		
ion.: 18.0	Date: 28 February 2025	Progress	Summary		Rolled	cal Task 🛛 👘 Group By Summary 🖤 🖛 🗸	
	Ligte: 28 February 2025	Milestone $igodot$	-			stone 🚫 Split Project Summary 🗸 Deadline 🖓	

U-Channel: {U/S}~{D/S},size+type,leading,length(i D-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

									PROJ	ECT PROGRAI					
	ask Name	Constraint Date	Constraint Type	Duration	Start	Finish		Half1 A M J		3, Half 2 0 N D	2024, Half 1 J F M A M	2024, Half 2 J J A S O N D	2025, H		2025, Half 2 J A S O N
.9	Rebar Fixing Formwork Erection and Cast-in items		า As Possible ก As Possible		Tue 26/3/10 Wed 26/3/18	Fri 26/4/3 Sat 26/4/11	0 days 146 0 days 148FS-17 days	-							
0	Concreting		n As Possible	-	Thu 26/3/26	Thu 26/3/26	0 days 149FS-17 days						1		
1	Backfilling and Compaction	NA	n As Possible	25 days	Fri 26/3/27	Mon 26/4/20	0 days 150						1		
2	Removal of Sheetpiles		n As Possible	-	Sat 26/4/4	Tue 26/4/28	0 days 151FS-17 days								
3	Pedestrian & Vehicular Crossing no. 4		o Later Thar	-	Sun 26/4/12	Sat 26/5/9	149 days 152FS-17 days	-							
5	Protection to ex. Dongjiang Water Main LFT11 CH.A554.00~ CH.A700.00		1 As Possible 1 As Possible		Sun 26/4/12 Wed 26/4/22		0 days 152FS-17 days 0 days	-					: :		
6	Temp. Drainage Diversion / Sheetpiling		n As Possible	-	Wed 26/4/22 Wed 26/4/22		0 days 0 days 154	-							
7	Excavation and Lateral Support		n As Possible	-	M on 26/5/4	Tue 26/6/2	0 days 156FS-18 days								
8	Ground and Edge Beams	NA	. As Possible	40 days	Thu 26/5/14	Mon 26/6/22	0 days								
9	Install precast portion (ground beam)	NA	n As Possible	28 days	Thu 26/5/14	Wed 26/6/10	0 days 157FS-20 days						1		
50	Rebar Fixing		n As Possible	-	Thu 26/5/21	Sun 26/6/14	0 days 159FS-21 days								
51	Formwork Erection and Cast-in items		n As Possible		Fri 26/5/29	Mon 26/6/22	0 days 160FS-17 days	-					1		
52 53	Concreting Walls		. ∩ As Possible . ⊢ As Possible	-	Sat 26/6/6 Sun 26/6/7	Sat 26/6/6 Thu 26/7/9	0 days 161FS-17 days 0 days	-							
54	Rebar Fixing		n As Possible	-	Sun 26/6/7	Wed 26/7/1	0 days 0 days 162	-							
5	Formwork Erection and Cast-in items		n As Possible	-	Mon 26/6/15	Thu 26/7/9	0 days 164FS-17 days								
6	Concreting	NA	n As Possible	1 day	Tue 26/6/23	Tue 26/6/23	0 days 165FS-17 days						1		
7	Backfilling and Compaction	NA	n As Possible	25 days	Wed 26/6/24	Sat 26/7/18	0 days 166						1		
8	Removal of Sheetpiles		n As Possible		Sun 26/6/28	Wed 26/7/22	0 days 167FS-21 days								
9	LFT12 CH.A700.00~ CH.A818.86		AsPossible		Thu 26/7/2	Thu 26/10/1	0 days	-							
	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support		า As Possible ก As Possible	-	Thu 26/7/2 Sun 26/7/12	Sun 26/7/26 Wed 26/8/5	0 days 168FS-21 days, 0 days 170FS-15 days	-							
2	Ground and Edge Beams		. I As Possible . I As Possible	-	Mon 26/7/12	1	0 days 170FS-15 days 0 days								
3	Install precast portion (ground beam)		n As Possible	-	Mon 26/7/20		0 days 171FS-17 days	1							
1	Rebar Fixing		n As Possible	-	Mon 26/7/27		0 days 173FS-21 days								
5	Formwork Erection and Cast-in items		າ As Possible		Tue 26/8/4	Fri 26/8/28	0 days 174FS-17 days								
5	Concreting		า As Possible		Wed 26/8/12		0 days 175FS-17 days								
	Walls		As Possible	-	Thu 26/8/13		0 days	-							
	Rebar Fixing Formwork Erection and Cast-in items		า As Possible ก As Possible	-	Thu 26/8/13 Fri 26/8/21	Sun 26/9/6 Mon 26/9/14	0 days 176 0 days 178FS-17 days	-							
	Concreting		n As Possible n As Possible		Sat 26/8/21	Sat 26/8/29	0 days 178FS-17 days 0 days 179FS-17 days								
	Backfilling and Compaction		n As Possible	-	Sun 26/8/30	Wed 26/9/23	0 days 1991 0 19 days						1		
	Removal of Sheetpiles		n As Possible	-	M on 26/9/7	Thu 26/10/1	0 days 181FS-17 days								
	Relocate Septic Tank & Soakaway Pit	NA	n As Possible	21 days	Tue 26/9/15	Mon 26/10/5	0 days 182FS-17 days								
	Animal Escape Ramp	Mon 26/10/5	o Later Thar	21 days	Tue 26/9/15	Mon 26/10/5	0 days 183FS-21 days								
	U-channels		o Later Thar	-	Tue 26/9/15	Mon 26/10/5	0 days 183FS-21 days	-							
6	Facing stone		o Later Thar		Tue 26/9/15	1	0 days 183FS-21 days	-					1 1		
7 B	ABWF works Bedding works		o Later Thar o Later Thar	-	Tue 26/9/15 Tue 26/9/15	Mon 26/10/5 Mon 26/10/5	0 days 183FS-21 days 0 days 183FS-21 days	-					: :		
9	Bedding works	MOII 20/10/3	o cater mar	21 days	Tue 20/ 5/ 15	WI011 2 0/ 1 0/ 3	0 uays 105F3-21 uays	-					1		
0	LFT04 CH.B51.00~CH.B149.77	NA	AsPossible	87 days	Sun 25/6/1	Tue 25/8/26	333 days								
	Temp. Drainage Diversion / Sheetpiling		n As Possible	-	Sun 25/6/1	Wed 25/6/25	333 days 21FS +150 days							Ĭ.	1x Sheetpiling machine
2	Excavation and Lateral Support	NA	n As Possible	25 days	Wed 25/6/11	Sat 25/7/5	333 days 191FS-15 days							- F	1x Excavator, 1x dump
3	Ground and Edge Beams		AsPossible	,	Thu 25/6/19		-						: :		
	Rebar Fixing		n As Possible	-	Thu 25/6/19	Sun 25/7/13	333 days 192FS-17 days	-					: :	- 1	2x rebar fixers
5	Formwork Erection and Cast-in items Concreting		า As Possible กา As Possible	-	Fri 25/6/27 M on 25/7/7	Mon 25/7/21 Mon 25/7/7	333 days 194FS-17 days 333 days 195FS-15 days	-					1		2x carpenters
,	Walls		As Possible	-	Tue 25/7/8	Sat 25/8/9	333 days 155F5-15 days	-							I gang, concrete mix
3	Rebar Fixing		n As Possible	-	Tue 25/7/8	Fri 25/8/1	333 days 196								2x rebar fixers
)	Formwork Erection and Cast-in items	NA	n As Possible	25 days	Wed 25/7/16	Sat 25/8/9	333 days 198FS-17 days						1	0	2x carpenters
	Concreting	NA	n As Possible	1 day	Thu 25/7/24	Thu 25/7/24	333 days 199FS-17 days								1 gang concrete r
	Backfilling and Compaction		n As Possible		Fri 25/7/25	Mon 25/8/18	333 days 200						1		1x dump truc
	Removal of Sheetpiles		n As Possible	-	Sat 25/8/2	Tue 25/8/26	333 days 201FS-17 days	-							1x lorry cran
	LFT03 CH.B0.00~ CH.B51.00 (PC3) Temp. Drainage Diversion / Sheetpiling		. ≀As Possible . 1 As Possible	-	Sun 25/8/10 Sun 25/8/10	Sun 25/11/2 Wed 25/9/3	333 days 333 days 202FS-17 days	-					-		1x Sheetpi
	Excavation and Lateral Support		n As Possible		Wed 25/8/20		333 days 202FS-17 days	-							1x Sheetp
	Ground and Edge Beams		As Possible	-	Thu 25/8/28			1							
	Rebar Fixing		n As Possible	-		Sun 25/9/21	333 days 205FS-17 days	1							2x reb ar
	Formwork Erection and Cast-in items		n As Possible		Fri 25/9/5	Mon 25/9/29	333 days 207FS-17 days								2x carp
	Concreting		n As Possible	-	Sat 25/9/13	Sat 25/9/13	333 days 208FS-17 days								1 gang, co
	Walls Deber Sining		As Possible	-		Thu 25/10/16		-							
	Rebar Fixing Formwork Erection and Cast-in items		1 As Possible		Sun 25/9/14	Wed 25/10/8	333 days 209	-							2x rel
	Formwork Erection and Cast-in items Concreting		า As Possible ก As Possible	-	Mon 25/9/22 Tue 25/9/30	Thu 25/10/16 Tue 25/9/30	333 days 211FS-17 days 333 days 212FS-17 days	-							La concre
	Backfilling and Compaction		n As Possible	-		Sat 25/10/25	333 days 213	1							_1x
	Removal of Sheetpiles		n As Possible	-	Thu 25/10/9	Sun 25/11/2	333 days 214FS-17 days								1
	Pedestrian Crossing no. 3	Mon 26/10/5	o Later Thar	21 days	Fri 25/10/17	Thu 25/11/6	333 days 215FS-17 days								
				477-7				-							
Se	access date of Portion C3		. ≀As Possible . 1 As Possible	-		Wed 26/9/30 Mon 23/5/29	0 days 160 days \\WingTatNas0	5	/29						
_	access date of Portion C3 section VI (Lin Fa Tei - Kam Sheung Road)		o Later Thar		Tue 23/5/29	Tue 25/8/26	0 days \\WingTatNasc	👬							aaaaaL
	Planned Completion Day		o Later Than	-	Wed 25/8/27		100 days (Wingrativasc								
	Site Establishment		AsPossible	-		Sun 25/9/28	294 days	▏▁ <mark>ੑੑੑੑ</mark> ੑੑੑੑੑੑੑੑ	-		÷		÷ i		
	Prepare and Accept Temp. Works Design and Method Statement [A]	NA	n As Possible	-		Sun 25/9/28	310 days \\WingTatNas0			Í	·				
	Public Liaison and Negotiation with Village Rep. [A]		n As Possible	-	Tue 23/9/12	S at 24/3/23	230 days \\WingTatNas0		1	T					
	Initial Survey [A]		า As Possible	-		Sun 25/9/28	310 days								
	Initial Safety & Environmental measures		o Later Thar	-	Thu 24/1/4	M on 24/3/4	941 days 15SF	-							
	Setup of instrumentation and monitoring Tree Survey		o Later Thar o Later Thar	-	Thu 24/2/8 Thu 24/2/8	M on 24/3/4 M on 24/3/4	941 days 15SF 941 days 15SF	-			Arb orist				
	UU detection		o Later Thar o Later Thar	-	Thu 24/2/8 Thu 24/2/8	M on 24/3/4 M on 24/3/4	941 days 155F 941 days 155F				Competent	Person (UU)			
		-	- Laco mai							1	1 L1119		· · · ·		-
	Date: 28 February 2025	Progress			Summary		• •	Up Critical Ta			led Up Progress 🔳	External Tasks			Group By Summar Deadline
18.0	Critical Task	Milestone			Rolled Up			Up Milestone		Spl		Project Summ			


U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



					CONTRACT NO.	WING TAT CIVIL ENGINEERING CO LTD DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME
ID	Task Name	Constraint Constraint Duration Date Type	Start	Finish	Total Slack Predecessors H	talf 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2026, Half 1 2026, Half 1 2027, Half 1 2027, Half 2 A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N
15	[NCExxx] [PMI-030] Difficulty/infeasibility for construction of 1650mm dia. pip at Kam Sheung Road (impact to be ascertained)		M on 24/3/4	Wed 25/5/7	0 days	- Zxlabour, 1 grab truck
16	Temporary Traffic Arrangement	NA I As Possible 550 days	Mon 23/5/29 Mon 23/5/29	Thu 24/11/28	160 days	
17	Application of XP [A] Submission of TTA and ArrangeTMLG [A]	NA h As Possible 400 days NA h As Possible 370 days	Mon 23/5/29 Mon 23/5/29		160 days 2FS-1 day 160 days 2FS-1 day	
19	Approval of TTA [A]	NA n As Possible 30 days	Sun 24/6/2	M on 24/7/1	160 days 17FF, 18, 7	
20	[NCExxx] [PMI-030] Submission of revised TTA and Arrange TMLG [NCExxx] [PMI-030] Approval of revised TTA	NA n As Possible 120 days NA n As Possible 30 days	Tue 24/7/2 Wed 24/10/30	Tue 24/10/29 Thu 24/11/28	160 days 19 160 days 20	
22	Drain Laying Works	NA As Possible 821 days		Wed 26/9/30	0 days	
23	Inspection Pit	NA n As Possible 60 days	Tue 24/7/2	Fri 24/8/30	250 days 19	
24	[NCExxx] [PMI-030] Procurement, sampling and testing of drain pipes LFT.D3a~LFT.D4, 1650PC, B, L = 22.88, D = 3.418	NA 1 As Possible 60 days NA 1 As Possible 47 days	Sun 25/3/9 Thu 25/5/8	Wed 25/5/7 Mon 25/6/23	0 days 15FS-60 days 0 days	
26	TTA Implementation	NA h As Possible 2 days	Thu 25/5/8	Fri 25/5/9	0 days 15,21,23,24	
27	Breaking Ground	NA n As Possible 8 days	Thu 25/5/8	Thu 25/5/15	0 days 26FS-2 days	Lx Excavator with breaker
28 29	Excavation and Lateral Support Drain Laying	NA n As Possible 10 days NA n As Possible 10 days	Wed 25/5/14 Thu 25/5/22	Fri 25/5/23 Sat 25/5/31	0 days 27FS-2 days 0 days 28FS-2 days	3. 3x drainlayer, 2x lab our
30	Bedding and Backfilling	NA n As Possible 8 days	Fri 25/5/30	Fri 25/6/6	0 days 29FS-2 days	1x Excavator
31	Manhole Construction Reinstatement	NA n As Possible 10 days NA n As Possible 8 days	Thu 25/6/5 Sun 25/6/15	Sat 25/6/14 Sun 25/6/22	0 days 30FS-2 days 0 days 31	3x carpenter, 2x labour
32	TTA Removal	NA 1 As Possible 0 days	Mon 25/6/23		0 days 31 0 days 32	
34	LFT.D4~ LFT.D5,1650PC,B,L=50.95,D=3.417	NA As Possible 91 days		Mon 25/9/22	0 days	
35	Stage 1 TTA Implementation	NA I As Possible 52 days	Tue 25/6/24	Thu 25/8/14 Wed 25/6/25	0 days 0 days 33	
36	Breaking Ground	NA 1 As Possible 2 days NA 1 As Possible 10 days	Tue 25/6/24 Tue 25/6/24	Thu 25/7/3	0 days 35 0 days 36FS-2 days	1x Excavator with breaker
38	Excavation and Lateral Support	NA n As Possible 12 days	Wed 25/7/2	Sun 25/7/13	0 days 37FS-2 days	Lx Excavator
39 40	Drain Laying Bedding and Backfilling	NA n As Possible 10 days NA n As Possible 8 days	Sat 25/7/12 Sun 25/7/20	Mon 25/7/21 Sun 25/7/27	0 days 38FS-2 days 0 days 39FS-2 days	3x drainlayer, 2x labour
40	Manhole Construction	NA 1 As Possible 10 days	Sat 25/7/26	M on 25/8/4	0 days 40FS-2 days	3x carpenter, 2x labour
42	Reinstatement	NA 1 As Possible 8 days	Tue 25/8/5	Tue 25/8/12	0 days 41	Lx Excavator, 1x dump truck
43	TTA Removal Stage 2	NA n As Possible 2 days NA i As Possible 39 days	Wed 25/8/13 Fri 25/8/15	Thu 25/8/14 Mon 25/9/22	0 days 42 0 days	
45	TTA Implementation	NA n As Possible 2 days	Fri 25/8/15	Sat 25/8/16	0 days 43	
46	Breaking Ground Excavation and Lateral Support	NA n As Possible 8 days NA n As Possible 10 days	Fri 25/8/15 Thu 25/8/21	Fri 25/8/22 Sat 25/8/30	0 days 45FS-2 days 0 days 46FS-2 days	Lx Excavator with breaker
47	Drain Laying	NA 1 As Possible 8 days	Fri 25/8/29	Fri 25/9/5	0 days 47FS-2 days	3x drainlayer, 2x lab our
49	Bedding and Backfilling	NA h As Possible 6 days	Thu 25/9/4	Tue 25/9/9	0 days 48FS-2 days	Lx Excavator
50 51	Manhole Construction Reinstatement	NA n As Possible 8 days NA n As Possible 6 days	M on 25/9/8 Tue 25/9/16	Mon 25/9/15 Sun 25/9/21	0 days 49FS-2 days 0 days 50	3x carp enter, 2x labour
52	TTA Removal	NA n As Possible 1 day	Mon 25/9/22		0 days 51	
53 54	LFT.D5~ NKT Channel, 1650PC,B,L=14.5,D=3.54 TTA Implementation (trial run)	NA I As Possible 52 days	Tue 25/9/23 Tue 25/9/23	Thu 25/11/13 Fri 25/9/26	0 days 0 days 52	
55	Breaking Ground	NA hAs Possible 10 days	Thu 25/9/25		0 days 52 0 days 54FS-2 days	1x Excavator with breaker
56	Excavation and Lateral Support	NA h As Possible 13 days		Wed 25/10/15	0 days 55FS-2 days	1x Excavator
57	Drain Laying Bedding and Backfilling	NA n As Possible 10 days NA n As Possible 8 days	Tue 25/10/14 Wed 25/10/22	Thu 25/10/23 Wed 25/10/29	0 days 56FS-2 days 0 days 57FS-2 days	- 3x drainlayer,2x labour
59	Manhole Construction	NA h As Possible 10 days	Tue 25/10/28		0 days 58FS-2 days	3x carpenter, 2x labour
60 61	Reinstatement TTA Removal	NA n As Possible 6 days NA n As Possible 1 day	Fri 25/11/7 Thu 25/11/13	Wed 25/11/12	0 days 59 0 days 60	1x Excavator, 1x dump truck
62	Proposed flap valve	Wed 26/9/30 o Later Than 21 days	Fri 25/11/14	1	300 days 61	
63	LFT.D3~LFT.D3a, 1650PC, B, L = 13.9, D = 3.418	NA As Possible 35 days		Thu 25/12/18		
64 65	TTA Implementation Breaking Ground	NA n As Possible 2 days NA n As Possible 7 days		Sat 25/11/15 Thu 25/11/20	0 days 61 0 days 64FS-2 days	1x Excavator with breaker
66	Excavation and Lateral Support	NA n As Possible 9 days	Wed 25/11/19	Thu 25/11/27	0 days 65FS-2 days	1x Excavator
67 68	Drain Laying Bedding and Backfilling	NA n As Possible 7 days NA n As Possible 6 days	Wed 25/11/26 Mon 25/12/1		0 days 66FS-2 days 0 days 67FS-2 days	ar drainlayer, 2x labour ■ 1x Excavator
69	Manhole Construction	NA h As Possible 7 days		Thu 25/12/11	0 days 68FS-2 days	3x carpenter, 2x labour
70	Reinstatement	NA 1 As Possible 6 days	Fri 25/12/12	Wed 25/12/17	0 days 69	L Excavator, Lx dump truck
71	TTA Removal LFT.D2~ LFT.D3,1650PC,B,L=39,D=3.34	NA n As Possible 1 day NA i As Possible 82 days	Thu 25/12/18 Fri 25/12/19	Thu 25/12/18 Tue 26/3/10	0 days 70 0 days	
73	Stage 1	NA As Possible 46 days	Fri 25/12/19	Mon 26/2/2	0 days	
74	TTA Implementation Breaking Ground	NA 1 As Possible 2 days NA 1 As Possible 9 days		Sat 25/12/20 Sat 25/12/27	0 days 71 0 days 74FS-2 days	La Excavator with breaker
76	Excavation and Lateral Support	NA 1 As Possible 11 days	Fri 25/12/26	M on 26/1/5	0 days 75FS-2 days	1x Excavator
77	Drain Laying	NA 1 As Possible 9 days		Mon 26/1/12	0 days 76FS-2 days	3x drainlayer,2x labour
78 79	Bedding and Backfilling Manhole Construction	NA n As Possible 7 days NA n As Possible 9 days	Sun 26/1/11 Fri 26/1/16	Sat 26/1/17 Sat 26/1/24	0 days 77FS-2 days 0 days 78FS-2 days	Li Excavator
80	Reinstatement	NA n As Possible 7 days	Sun 26/1/25	Sat 26/1/31	0 days 79	1x Excavator, 1x dump truck
81	TTA Removal	NA 1 As Possible 2 days	Sun 26/2/1	Mon 26/2/2	0 days 80	
82	Stage 2 TTA Implementation	NA I As Possible 36 days NA 1 As Possible 2 days	Tue 26/2/3 Tue 26/2/3	Tue 26/3/10 Wed 26/2/4	0 days 0 days 81	
84	Breaking Ground	NA n As Possible 7 days	Tue 26/2/3	M on 26/2/9	0 days 83FS-2 days	1x Excavator with breaker
85 86	Excavation and Lateral Support Drain Laying	NA n As Possible 9 days NA n As Possible 7 days	Sun 26/2/8 Sun 26/2/15	Mon 26/2/16 Sat 26/2/21	0 days 84FS-2 days 0 days 85FS-2 days	La Excavator
87	Bedding and Backfilling	NA 1 As Possible 7 days NA 1 As Possible 6 days	Fri 26/2/15	Wed 26/2/21	0 days 86FS-2 days	
88	Manhole Construction	NA 1 As Possible 8 days	Tue 26/2/24	Tue 26/3/3	0 days 87FS-2 days	3x carpenter, 2x labour
89 90	Reinstatement TTA Removal	NA n As Possible 6 days NA n As Possible 1 day		M on 26/3/9 Tue 26/3/10	0 days 88 0 days 89	1x Excavator,1x dump truck
91	LFT.D1b~LFT.D2,1650PC,B,L=45.56,D=3.34	NA As Possible 101 days	Wed 26/3/11		0 days 05	
92 93	Stage 1 TTA Implementation	NA I As Possible 51 days NA n As Possible 2 days	Wed 26/3/11	1	0 days 0 days 90	
93	Breaking Ground	NA n As Possible 2 days NA n As Possible 10 days	Wed 26/3/11 Wed 26/3/11		0 days 90 0 days 93FS-2 days	Lx Excavator with breaker
95	Excavation and Lateral Support	NA 1 As Possible 11 days		Sun 26/3/29	0 days 94FS-2 days	1x Excavator
	´Task	Progress	 Summary 		Rolled Un	o Critical Task 🛛 🖉 Rolled Up Progress 🗖 External Tasks 👘 Group By Summary
Revision.: 18.0	0 Date: 28 February 2025 Critical Task	Milestone	Rolled Up		• •	o Milestone 🔷 Split Project Summary Project Summa
Drain: {U/S}~	-{D/S},size+type,bedding,length(m),depth(m)	•		Ŀ		Page 8
U-Channel: {	(U/S)~{D(S),size+type,length(m) iannel: {U/S}~{D(S)					

ID T	Task Name	Constraint Constraint	Duration	Start	Finish	Total Slack Predecessors	Half 1		Half 2	2024, Half 1	2024, Half 2	2025, Half 1		025, Half 2
96	Drain Laying	Date Type NA h As Possible	10 days	Sat 26/3/28	Mon 26/4/6	0 days 95FS-2 days				J F M A M J				
97	Bedding and Backfilling	NA 1 As Possible	8 days	Sun 26/4/5	Sun 26/4/12	0 days 96FS-2 days								
98	Manhole Construction	NA n As Possible	10 days	Sat 26/4/11	Mon 26/4/20									
99	Reinstatement	NA h As Possible	8 days	Tue 26/4/21	Tue 26/4/28	0 days 98								
100	TTA Removal	NA n As Possible	2 days	Wed 26/4/29	Thu 26/4/30	0 days 99								
101	Stage 2	NA As Possible	50 days	Fri 26/5/1	Fri 26/6/19	0 days								
102	TTA Implementation Breaking Ground	NA n As Possible NA n As Possible	2 days 10 days	Fri 26/5/1 Fri 26/5/1	Sat 26/5/2 Sun 26/5/10	0 days 100 0 days 102FS-2 days								
103	Excavation and Lateral Support	NA 1 As Possible	10 days 11 days	Sat 26/5/1	Tue 26/5/10	0 days 102FS-2 days 0 days 103FS-2 days								
105	Drain Laying	NA 1 As Possible	10 days	Mon 26/5/18	Wed 26/5/27	0 days 103FS 2 days								
106	Bedding and Backfilling	NA 1 As Possible	8 days	Tue 26/5/26	Tue 26/6/2	0 days 105FS-2 days								
107	Manhole Construction	NA n As Possible	10 days	M on 26/6/1	Wed 26/6/10									
108	Reinstatement	NA 1 As Possible	8 days	Thu 26/6/11	Thu 26/6/18	0 days 107								
109	TTA Removal	NA n As Possible	1 day	Fri 26/6/19	Fri 26/6/19	0 days 108								
110	LFT.D1a~LFT.D1b,1650PC,B,L=25.59,D=3.411	NA As Possible	46 days	Sat 26/6/20	Tue 26/8/4	0 days								
111	TTA Implementation	NA 1 As Possible	2 days	Sat 26/6/20	Sun 26/6/21	0 days 109								
112	Breaking Ground	NA 1 As Possible	9 days	Sat 26/6/20	Sun 26/6/28	0 days 111FS-2 days								
113	Excavation and Lateral Support	NA 1 As Possible	10 days	Sat 26/6/27 Sun 26/7/5	M on 26/7/6 Sun 26/7/12	0 days 112FS-2 days 0 days 113FS-2 days								
114	Drain Laying Bedding and Backfilling	NA n As Possible NA n As Possible	8 days 8 days	Sun 26/7/11	Sat 26/7/18	0 days 113FS-2 days 0 days 114FS-2 days								
115	Manhole Construction	NA 1 As Possible	10 days	Fri 26/7/17	Sun 26/7/26	0 days 1147 5-2 days 0 days 115FS-2 days								
117	Reinstatement	NA h As Possible	8 days	Mon 26/7/27	M on 26/8/3	0 days 116 0 2 days								
118	TTA Removal	NA 1 As Possible	1 day	Tue 26/8/4	Tue 26/8/4	0 days 117								
119	LFT.D1~LFT.D1a, 1650PC, B, L = 5.65, D = 3.411	NA As Possible	29 days	Wed 26/8/5	Wed 26/9/2	0 days								
120	TTA Implementation	NA 1 As Possible	2 days	Wed 26/8/5	Thu 26/8/6	0 days 118,6,8								
121	Breaking Ground	NA h As Possible	7 days	Wed 26/8/5	Tue 26/8/11	0 days 120FS-2 days								
122	Excavation and Lateral Support	NA n As Possible	7 days	Mon 26/8/10	Sun 26/8/16	0 days 121FS-2 days								
123	Drain Laying	NA 1 As Possible	7 days	Sat 26/8/15	Fri 26/8/21	0 days 122FS-2 days								
124	Bedding and Backfilling	NA hAs Possible	4 days	Thu 26/8/20	Sun 26/8/23	0 days 123FS-2 days								
125	Manhole Construction	NA n As Possible	7 days	Sat 26/8/22	Fri 26/8/28	0 days 124FS-2 days								
126 127	Reinstatement TTA Removal	NA n As Possible	4 days	Sat 26/8/29 Wed 26/9/2	Tue 26/9/1 Wed 26/9/2	0 days 125								
127	CCTV inspection and T&C	NA n As Possible NA n As Possible	1 day 14 days	Thu 26/9/2	Wed 26/9/2 Wed 26/9/16	0 days 126 0 days 127								
128	Final Reinstatement	Wed 26/9/30 o Later Than	14 days 14 days	Thu 26/9/17	Wed 26/9/10 Wed 26/9/30									
119		Theat Eor, 57, 50 of Earter Finan	21 ddy5	1114 2 6, 5, 12,	110020/0700	0 daj 5 120								
120 5	Section IV	NA As Possible	1402 days	Tue 23/5/30	Wed 27/3/31	0 days						ai an		
2	access date of Portion D	NA 1 As Possible	210 days	Tue 23/5/30	M on 23/12/25	0 days \\WingTatNasC	Ĩ			i l				
3	[NCExxx] access date of Portion D at Fu Hing Garden (Delayed access)	NA n As Possible	616 days	Tue 23/12/26	M on 25/9/1	0 days 2								л
4	section IV (Ha Che)	NA h As Possible	1095 days	Tue 23/5/30	Thu 26/5/28	0 days \\WingTatNasC								
5	Extended Completion Day	Thu 26/6/11 o Later Than	13.5 days	Fri 26/5/29	Thu 26/6/11	0 days 4								
6	Planned Completion Day	Thu 27/3/4 o Later Than	220 days	Fri 26/5/29	Sun 27/1/3	60 days 4								
/	Early access (portion)	NA h As Possible	144 days	Tue 23/5/30	Fri 23/10/20	, ,			Ph ;	↓				
8	Access to remaining STLA Private Land Leasing	NA n As Possible	1 day	Sat 23/12/25	M on 23/12/25 Wed 23/11/1									
10	Site Establishment	NA n As Possible NA i As Possible	12 days 869 days	Tue 23/9/12	Tue 26/1/27	37 days 7 33 days								
11	Prepare and Accept Temp. Works Design and Method Statement	NA h As Possible	855 days	Tue 23/9/26	Tue 26/1/27	225 days \\WingTatNasC								
12	Public Liaison and Negotiation with Village Rep. [A]	NA 1 As Possible	35 days	Tue 23/9/12	M on 23/10/16								///////////////////////////////////////	
13	Initial Survey [A]	NA 1 As Possible	-		Tue 26/1/27	225 days 12,7FS-1 day		1010 1						
15	Initial Safety & Environmental measures [A]	NA 1 As Possible	20 days	Fri 23/10/20	Wed 23/11/8	30 days 12,7FS-1 day								
17	EIAO Commencement of Construction [A]	NA n As Possible	1 day	Wed 24/2/21	Wed 24/2/21					f				
19	Environmental Baseline Monitoring [A]	Thu 27/3/4 o Later Than	29 days	Tue 24/1/23	Tue 24/2/20					Environmental Tear				
20	Freshwater Crab Translocation Plan [A]	Thu 27/3/4 o Later Than	30 days		Mon 24/1/22					Environmental Team - Ec	-			
21	Condition Survey & Str. Assessment (Shui Kan Shek, Fu Hing Garden, Twin 15		365 days	Thu 23/11/9	Thu 24/11/7	87 days 9,15				() B (111)	Build	ling Surveyor / Stuctur	al Engineer	
22	UU detection [A]	NA h As Possible	20 days		Tue 23/11/28 Tue 23/11/28					npetent Person (UU) fronmental Team - Ecologist				
23 24	Vegetation Survey [A] Tree Survey and Felling [A]	NA n As Possible NA n As Possible	20 days 20 days		Tue 23/11/28 Tue 23/11/28				Arb	-				
24	Setup of instrumentation and monitoring [A]	NA 1 As Possible	20 days 20 days		M on 23/12/18					UTSC				
26	Site Clearance [A]	NA 1 As Possible	20 days 21 days	Tue 23/12/19	M on 24/1/8	30 days 25,23				2x lab our, 1 grab truck				
27	Establish access(es) to channels [A]	NA 1 As Possible	21 days	Tue 23/12/19	M on 24/1/8	30 days 22,25				Widening, making good or	easing of private land may	y be required		
28	Guarding / Barrier / Hoarding [A]	NA 1 As Possible	21 days	Tue 23/12/19	M on 24/1/8	30 days 22,25				1x lorry crane, 3x labour, 1:				
29	Drainage Channel Works (East)	NA As Possible		1	Wed 27/3/31		1							4
30	HC05 CH.A284.946~CH.A339.556 (Ex. CH Str. Assessment)	Thu 27/3/4 o Later Than	60 days	Fri 24/11/8	M on 25/1/6	787 days 21			•	1	i i i i i i i i i i i i i i i i i i i			
31	(Deleted in PMI) Demolish & relocate wall, gate YLL797/2	NA 1 As Possible	30 days	Tue 23/12/26	Wed 24/1/24				i i		1			
32	(Deleted in PMI) HC01 CHA11.13~CH.A18.14	NA n As Possible	45 days	Thu 24/1/25	Sat 24/3/9	1062 days 31								
33	(Deleted in PMI) Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 1)	Thu 27/3/4 o Later Than	28 days	Sun 24/3/10	Sat 24/4/6	1062 days 32				Temporary of	ossing			
34	[PMI072] HC01 Additional Drainage Channel CH.A11.23~CH.A29.00	NA As Possible	132 days	Mon 24/12/9	Sat 25/4/19	693 days						; V		
35	Liaision with local landlord and HAD for BC1	Mon 24/12/9 Earlier Than	30 days	Mon 24/12/9	Tue 25/1/7	693 days					E			
36	Site Clearance and Hoarding	NA h As Possible	14 days	Wed 25/1/8	Tue 25/1/21	693 days 35								
37 38	Sheetpiling & Temp. Drainage Diversion	NA h As Possible	20 days	Wed 25/1/22	Mon 25/2/10									
38	Excavation and Lateral Support Ground Beams	NA 1 As Possible	20 days	Sat 25/2/1 Tue 25/2/11	Thu 25/2/20 Sat 25/3/1	693 days 37FS-10 days 693 days								
40	Rebar Fixing	NA I As Possible NA I As Possible	19 days 14 days	Tue 25/2/11 Tue 25/2/11	Mon 25/2/24									
40	Formwork Erection and Cast-in items	NA 1 As Possible	14 days 14 days	Sat 25/2/11	Fri 25/2/28	693 days 40FS-10 days								
41	Concreting	NA 1 As Possible	1 days	Sat 25/2/15	Sat 25/3/1	693 days 41								
43	Walls	NA As Possible	19 days	Sun 25/3/2	Thu 25/3/20									
44	Rebar Fixing	NA 1 As Possible	14 days	Sun 25/3/2	Sat 25/3/15	693 days 42						Ň		
45	Formwork Erection and Cast-in items	NA n As Possible	14 days	Thu 25/3/6	Wed 25/3/19									
46	Concreting	NA 1 As Possible	1 day	Thu 25/3/20	Thu 25/3/20	693 days 45						<u> </u>		
47	Backfilling and Compaction	NA n As Possible	20 days	Fri 25/3/21	Wed 25/4/9	693 days 46						Ľ.		
48	Removal of Sheetpiles	NA h As Possible	20 days	Mon 25/3/31	Sat 25/4/19	693 days 47FS-10 days						- j 📫		
49	Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 1)	NA h As Possible	28 days	Thu 25/4/10	Wed 25/5/7	693 days 48FS-10 days							1	
50	Pedestrian & Vehicular Crossing no. 2 (Box Culvert no. 2) [A]	Thu 27/3/4 o Later Than	28 days	Thu 24/2/8	Wed 24/3/6	0 days 28,27,17FS-14 d				Temporary crossi	g	<u> </u>	<u> </u>	<u> </u>
				Cummon		Ballad	Jp Critical 1	ack Base	Dates Dates	ed Up Progress	External Task		(roup	By Summary
Revision.: 18.0	Task Date: 28 February 2025	Progress 🛛		Summary			ip chucai	ask internet	NOI	eu op Flogress	External rase	(5	Gloup	ey sammary


U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



					PROJ	ECT PROGRAM	ME					
ID Tas	ik Name	Constraint Constraint Duration Date Type	Start Fini	A M	202 JJJAS	3, Half 2 5 O N D		Half 2 OND	2025, Half 1 J F M A M J		Half 2 2026, Half 1 0 J F M A M J	2026, Half 2 2027, Half 1 202 J A S O N D J F M A M J J A S
51	HC02 CH.A18.14~ CH.A120.261 (BC1~2)	NA As Possible 359 days	Thu 23/10/19 Fri 24/2	-								
52 53	EWN/007 N CE/001 Ambiguity on Drawings C9 tender for Precast units [A]	Thu 23/10/19 Earlier Than 30 days NA n As Possible 20 days	Thu 23/10/19 Fri 23/2 Sat 23/11/18 Thu 23	-								
4	Sheetpiling & Temp. Drainage Diversion [A]	NA 1 As Possible 20 days	Thu 24/3/7 Fri 24/				1x Sheetpiling machine,	1x lorny grane				
5							1x Sheetpining machine,					
	Excavation and Lateral Support [A] Walls	NA 1 As Possible 44 days	Tue 24/4/2 Wed 24									
_		NA As Possible 68 days	Sun 24/4/28 Thu 24	-			A DESCRIPTION OF A DESC	n o 2v labour				
	Install precast portion (double beam) [A]	NA 1 As Possible 68 days	Sun 24/4/28 Thu 24				1x lorry crai	ne zx labour				
	Ground Beams	NA As Possible 40 days	Mon 24/6/10 Fri 24/	,								
	Rebar Fixing [A]	NA n As Possible 30 days	Mon 24/6/10 Tue 24				3x rebar fix					
	Formwork Erection and Cast-in items [A]	NA n As Possible 30 days	Thu 24/6/20 Fri 24/				3x carper					
	Concreting [A]	NA n As Possible 14 days	Sun 24/6/30 Sat 24,				concrete r	nixers 1 gang, pur	np truck			
	Top Wall	NA As Possible 50 days	Sun 24/7/14 Sun 24	9/1 0 days								
	Rebar Fixing [A]	NAn As Possible 35 days	Sun 24/7/14 Sat 24,	/17 0 days 61								
	Formwork Erection and Cast-in items [A]	NA n As Possible 35 days	Mon 24/7/29 Sun 24	9/1 0 days 63FS-20 days								
	Concreting [A]	NA n As Possible 14 days	Tue 24/8/13 Mon 24	3/26 0 days 64FS-20 days								
	Backfilling and Compaction	NA n As Possible 30 days	Tue 24/8/27 Wed 24	9/25 0 days 65				1x Excavator, 1x	dump truck			
	Removal of Sheetpiles	NA n As Possible 30 days	Thu 24/9/12 Fri 24/3	/11 0 days 66FS-14 days				1x lorry cran	e 1x Sheetpilir g machine			
	Animal Escape Ramp [A]	Thu 27/3/4 o Later Than 28 days	Sat 24/9/28 Fri 24/2	/25 130 days 67FS-14 days			- G					
1	Demolish & relocate toilet YLL 797/5 [A]	NA n As Possible 20 days	Sat 24/10/12 Thu 24/	0/31 0 days 67				1 A				
	Demolish & relocate container YLL797/6 [A]	NA n As Possible 20 days	Sat 24/10/12 Thu 24/	-								
-	Demolish & relocate porch YLL797/7 [A]	NA n As Possible 20 days	Sat 24/10/12 Thu 24/	-								
	Demolish & relocate fencing, retaining wall YLL797/10,11 [A]	NA n As Possible 20 days	Sat 24/10/12 Thu 24/									
	HC03 CH.A126.235~ CH.A150 (BC2~ 3)	NA As Possible 309 days	Wed 24/8/28 Wed 2									
	[PMI-037] Removal of existing structural features protruding into Work Sit	-	Fri 24/11/1 Mon 24,	-			•	1 .	The second se	T		
	[PMI-040] Updated Channel Width of Drainage Channel between Chainag		Wed 24/8/28 Thu 24									
	Sheetpiling & Temp. Drainage Diversion	NA h As Possible 40 days	Tue 24/11/26 Sat 25	,			literie:	* * ***	,			
	Excavation and Lateral Support	NA h As Possible 40 days	Sun 24/12/22 Thu 25,									
	Ground Beams	NA As Possible 66 days	Fri 25/1/17 Sun 25									
	Rebar Fixing	NA h As Possible 40 days	Fri 25/1/17 Tue 25	-								
	Formwork Erection and Cast-in items	NA 1 As Possible 40 days	Wed 25/2/12 Sun 25									
	Concreting	NA 1 As Possible 40 days	Mon 25/3/10 Sun 25,									
	Wall	NA rAs Possible 14 days	Mon 25/3/24 Wed 25									
	Rebar Fixing	NA 1 As Possible 40 days	Mon 25/3/24 Wed 23									
	Formwork Erection and Cast-in items	NA 1 As Possible 40 days	Sat 25/4/19 Wed 25									
	Formwork Erection and Cast-in Items Concreting	NA 1 As Possible 40 days	Thu 25/5/15 Wed 25									
_	5	· · · ·										
	Backfilling and Compaction	NA 1 As Possible 25 days	Thu 25/5/29 Sun 25									
	Removal of Sheetpiles	NA 1 As Possible 20 days	Fri 25/6/13 Wed 2 Tue 24/7/23 Sun 24/				Forester			η Ι		
	[PMI016] Revised Drainage Channel Details	Tue 24/7/23 Earlier Than 90 days		-								
	[NCExxx] Additional Trees behind Arbutus	NA 1 As Possible 120 days	Sat 24/10/26 Sat 25,									
	HC04 CH.A195.853~ CH.A284.946 (BC3~ Ex. CH)	NA A Possible 300 days	Thu 25/7/3 Tue 26									
	Sheetpiling & Temp. Drainage Diversion	NA h As Possible 50 days	Thu 25/7/3 Thu 25,								neetpiling machine 1x lorry crane	
	Excavation and Lateral Support	NA hAs Possible 50 days	Thu 25/8/7 Thu 25,							•	1x Excavator, 1x dump truck, 2x labour	
	Ground and Edge Beams	NA As Possible 85 days	Thu 25/9/11 Thu 25							•		
	Rebar Fixing	NA n As Possible 50 days	Thu 25/9/11 Thu 25/							4	3x rebar fixers	
	Formwork Erection and Cast-in items	NA h As Possible 50 days	Thu 25/10/16 Thu 25,								3x carpenters	
	Concreting	NA h As Possible 15 days	Thu 25/11/20 Thu 25,								1 gang concrete mixers pump true	ck
	Walls	NA As Possible 85 days	Fri 25/12/5 Fri 26/	-								
	Rebar Fixing	NA h As Possible 50 days	Fri 25/12/5 Fri 26/								3x rebar fixers	
	Formwork Erection and Cast-in items	NA n As Possible 50 days	Fri 26/1/9 Fri 26/								3x carpenters	
	Concreting	NA n As Possible 15 days	Fri 26/2/13 Fri 26/								concrete mixers 1 ga	
	Backfilling and Compaction	NAn As Possible 40 days	Sat 26/2/28 Wed 2	4/8 0 days 100							1x Excavator, 1	
	Removal of Sheetpiles	NA n As Possible 35 days	Wed 26/3/25 Tue 26	/28 0 days 101FS-15 days							1x lorry cra	ane,1x Sheetpiling machine
	2x300 pipe with flap valve	Thu 27/3/4 o Later Than 30 days	Tue 26/4/14 Wed 26								•	
	Demolish & relocate drainage channel YLL 797/12	NA n As Possible 20 days	Tue 26/4/14 Sun 26	5/3 0 days 102FS-15 days							₩	
	HC03 CH.A150~ CH.A187.706 (BC2~ 3)	NA As Possible 286 days	Mon 26/5/4 Sat 27,	/13 0 days								
	Sheetpiling & Temp. Drainage Diversion	NA n As Possible 50 days	Mon 26/5/4 Mon 26	-							- 11 1	x Sheetpiling machine, 1x lorry crane
	Excavation and Lateral Support	NA n As Possible 50 days	Tue 26/6/9 Tue 26,	/28 0 days 106FS-14 days								1x Excavator 1x dump truck 2x labour
	Ground Beams	NA As Possible 85 days	Wed 26/7/15 Wed 26	10/7 0 days								
1	Rebar Fixing	NA n As Possible 50 days	Wed 26/7/15 Wed 2	9/2 0 days 107FS-14 days								3x reb ar fixers
	Formwork Erection and Cast-in items	NA n As Possible 50 days	Wed 26/8/19 Wed 26	.0/7 0 days 109FS-15 days								3x carpenters
1	Concreting	NA n As Possible 14 days	Wed 26/9/23 Tue 26	0/6 0 days 110FS-15 days								concrete mixers 1 gang pump truck
1	Wall	NA As Possible 85 days	Wed 26/10/7 Wed 26,	2/30 0 days								V
1	Rebar Fixing	NA n As Possible 50 days	Wed 26/10/7 Wed 26	1/25 0 days 111								n in in its second s
1	Formwork Erection and Cast-in items	NA n As Possible 50 days	Wed 26/11/11 Wed 26/	2/30 0 days 113FS-15 days								
1	Concreting	NA n As Possible 14 days	Wed 26/12/16 Tue 26/									
1	Backfilling and Compaction	NA 1 As Possible 30 days	Wed 26/12/30 Thu 27									1x Excavator 1x dump truck
1	Removal of Sheetpiles	NA n As Possible 30 days	Fri 27/1/15 Sat 27,	-								1x lorry crane, 1x Sheetpiling mac
+	Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 3)	NA 1 As Possible 60 days	Sun 27/1/31 Wed 27									Temp orary crossing
	C9 tender procedure for HC06-08	Fri 24/6/28 Earlier Than 90 days	Fri 24/6/28 Wed 24					L !				* Entertained
	Demolish & relocate metal frame YLL797/28,30,33	NA hAs Possible 20 days	Thu 24/9/26 Tue 24/					T				
	Demolish & relocate storage YLL797/29	NA 1 As Possible 20 days	Thu 24/9/26 Tue 24/					T				
	Demolish & relocate retaining wall YLL 797/32	NA hAs Possible 20 days	Thu 24/9/26 Tue 24/					*				
	[NCExxx] Additional request from landlord by HC06,07	Mon 24/9/16 Earlier Than 225 days	Mon 24/9/16 Mon 25				E	Line (
	HC06 CH.A339.556~ CH.A400.00	NA As Possible 187 days	Tue 25/4/29 Sat 25/				E					
	Sheetpiling & Temp. Drainage Diversion	NA 1 As Possible 35 days	Tue 25/4/29 Mon 2	-					1x S	Sheetpiling	chine, 1x lorry crane	
	Excavation and Lateral Support	NA 1 As Possible 35 days	Fri 25/5/16 Thu 25						10000000		dump truck 2x lab our	
	Ground and Edge Beams	NA As Possible 69 days	Mon 25/6/2 Sat 25									
	Install precast portion	NA 1 As Possible 40 days	Mon 25/6/2 Sat 25 Mon 25/6/2 Fri 25/	-					Laterate	1x lorry crai	ne.2x labour	
	Rebar Fixing	NA 1 As Possible 40 days	Thu 25/6/19 Wed 25									
	_								1	3x carp		
	Formwork Erection and Cast-in items	NA 1 As Possible 35 days	Sun 25/7/6 Sat 25						1	Concerned and a second	i i	
	Concreting	NA 1 As Possible 14 days	Wed 25/7/23 Tue 25							1000	concrete mixers pump truck	
	Walls	NA As Possible 52 days	Wed 25/8/6 Fri 25/	26 0 days	1							
	. Task	Progress	Summary	Rolled Up Critica	l Task	Rolle	d Up Progress	External Tasks		Group By S	Summary	
	Date: 28 February 2025	-	-	· • •	and a second		-			• •	· • •	
18.0	Critical Task	Milestone 📥	Rolled Un Task	Rolled Un Milest	one 🔿	Snlit		Project Summar		Deadline	<u>ب</u>	
	State 21 Grad 2000 Critical Task	Milestone 🔶	Rolled Up Task	Rolled Up Milest	one 🚫	Split Page 10		Project Summar	у 🗸 🗸	Deadline	$\hat{\nabla}$	


ID T	lask Name	Constraint	Constraint	Duration	Start	Finish	Total Slack	Predecessors			, Half 2	ME 2024, Half 1	2024, Half 2		5, Half 1	2025, Half 2
133	Rebar Fixing	Date Na	Type A 1 As Possible	35 days	Wed 25/8/6	Tue 25/9/9	0 days	131	AM	JJAS		J F M A M J	JASON	DJFM		J A S O N 3x rebar fix
134	Formwork Erection and Cast-in items	N	A n As Possible	35 days	Sat 25/8/23	Fri 25/9/26	0 days	133FS-18 days								3x carp e
.35	Concreting		A า As Possible	-	Tue 25/9/9	Mon 25/9/22		134FS-18 days								concrete
6	Backfilling and Compaction		A n As Possible	-		Wed 25/10/22									1	1x E
37	Removal of Sheetpiles		A n As Possible	-	Fri 25/10/3	Sat 25/11/1		136FS-20 days								1x
8	Temp support to 3x ex. Cable bridge		4 o Later Than	-		Thu 25/12/11	-	137FS-20 days								
9	Demolish & relocate porch YLL797/34,37		A h As Possible		Mon 25/10/13			137FS-20 days								
0	Demolish & relocate car body YLL797/36		A h As Possible		Mon 25/10/13			137FS-20 days								
11	Demolish & relocate godown YLL 797/35		A h As Possible	-	Mon 25/10/13		-	137FS-20 days								
42	HC07 CH.A400.00~ CH.A500.00		A As Possible	-		Wed 26/4/22	-	1								
43	Sheetpiling & Temp. Drainage Diversion		A n As Possible	-	Sat 25/10/18			139FS-15 days,								
44	Excavation and Lateral Support		A h As Possible	-	Tue 25/11/4	Mon 25/12/8	-	143FS-18 days								
45	Ground and Edge Beams		A As Possible	-	Fri 25/11/21		-	1								
6	Install precast portion		A h As Possible			Tue 25/12/30	-	144FS-18 days								÷ 4
47	Rebar Fixing		A h As Possible	-	Mon 25/12/8		-	146FS-23 days								
8	Formwork Erection and Cast-in items		A n As Possible	-	Thu 25/12/25		-	14 7F S-18 days								
0	Concreting		A 1 As Possible		Sun 26/1/11			148FS-18 days								
	Walls		A As Possible		Sun 26/1/25	Tue 26/3/17	0 days									÷
51	Rebar Fixing		A h As Possible		Sun 26/1/25	Sat 26/2/28	0 days									
52	Formwork Erection and Cast-in items		A h As Possible	-	Wed 26/2/11		,	151FS-18 days								÷
3	Concreting Backfilling and Compaction		A n As Possible	-	Sat 26/2/28	Fri 26/3/13		152FS-18 days								
4	Backfilling and Compaction		A n As Possible	-	Sat 26/3/14	Sun 26/4/12	0 days									÷
6	Removal of Sheetpiles		A n As Possible	-	Tue 26/3/24	Wed 26/4/22		154FS-20 days	4							
6 7	Demolish & relocate porch, hoarding YLL 797/44		A n As Possible	-	Fri 26/4/3	Wed 26/4/22		155FS-20 days	4							
/ 8	Demolish & relocate porch YLL797/38,39 HC08 CH.A500.00~ CH.A546.816		A n As Possible	-	Fri 26/4/3	Wed 26/4/22 Thu 26/9/24		155FS-20 days								£
			A As Possible	-	Wed 26/4/8		0 days		4							
9	Sheetpiling & Temp. Drainage Diversion		A n As Possible	-	Wed 26/4/8	Thu 26/5/7		156FS-15 days,	4							i i
	Excavation and Lateral Support		A 1 As Possible	-	Thu 26/4/23	Fri 26/5/22	-	159FS-15 days	1							
·	Ground and Edge Beams		A As Possible		Fri 26/5/8	Sat 26/7/11	0 days								-	i i
2	Install precast portion		A h As Possible	-	Fri 26/5/8	Tue 26/6/16	· · · ·	160FS-15 days								
3	Rebar Fixing		A h As Possible	-	Thu 26/5/28	Fri 26/6/26		162FS-20 days								
4	Formwork Erection and Cast-in items		A h As Possible		Fri 26/6/12	Sat 26/7/11		163FS-15 days								E Contra
5	Concreting		A h As Possible		Sat 26/6/27	M on 26/7/6	-	164FS-15 days								
6	Walls		A As Possible	-	Tue 26/7/7	Thu 26/8/20	0 days	1							-	
7	Rebar Fixing		A h As Possible		Tue 26/7/7	Wed 26/8/5	0 days									i i i i i i i i i i i i i i i i i i i
8	Formwork Erection and Cast-in items		A h As Possible	-	Wed 26/7/22	Thu 26/8/20		167FS-15 days								
9	Concreting		A h As Possible		Thu 26/8/6	Sat 26/8/15		168FS-15 days							-	
0	Backfilling and Compaction		A h As Possible		Sun 26/8/16	Mon 26/9/14	0 days	1								
1	Removal of Sheetpiles		A h As Possible		Wed 26/8/26			170FS-20 days								
2	Pedestrian & Vehicular Crossing no. 3 (Box Culvert no. 4)		4 o Later Than		Sat 26/9/5	Tue 26/11/3		171FS-20 days								÷
73	Demolish & relocate hoarding, wall YLL797/40		A h As Possible	-	Sat 26/9/5	Thu 26/9/24		171FS-20 days								
74	Demolish & relocate storage YLL797/42		A 1 As Possible	-	Sat 26/9/5	Thu 26/9/24		171FS-20 days	1							£ 1
75	HC09 CH.A546.816~ CH.A611.404		A As Possible	-	Thu 26/9/10	Thu 27/2/11	0 days									
6	Sheetpiling & Temp. Drainage Diversion		A n As Possible		Thu 26/9/10	Fri 26/10/9	-	173FS-15 days,								÷
7	Excavation and Lateral Support		A h As Possible		Fri 26/9/25	Sat 26/10/24		176FS-15 days	1							
8	Base Slab		A As Possible	-		Mon 26/11/23	,									
9	Rebar Fixing		A h As Possible	-	Sat 26/10/10			177FS-15 days								i i
0	Formwork Erection and Cast-in items		A n As Possible	,		M on 26/11/23	-	179FS-15 days	4						1	÷
1	Concreting Walks and Roof Slob		A n As Possible	-		Wed 26/11/18	-	180FS-15 days							1	
	Walls and Roof Slab		A As Possible	-	Thu 26/11/19		0 days									
3	Rebar Fixing		A n As Possible	-	Thu 26/11/19		0 days		4						1	÷
1	Formwork Erection and Cast-in items		A n As Possible	-	Fri 26/12/4	Sat 27/1/2		183FS-15 days	4							
5	Concreting Red filling and Compaction		A n As Possible			M on 26/12/28	-	184FS-15 days	4							
6	Backfilling and Compaction		A n As Possible	-		Wed 27/1/27	0 days		4							÷
7	Removal of Sheetpiles		A n As Possible	-	Wed 27/1/13		-	186FS-15 days	1							
8	Facing stone		4 o Later Than	-	Fri 27/2/12	Thu 27/3/4	0 days		4						-	i i
9	ABWF works		4 o Later Than		Fri 27/2/12	Thu 27/3/4	0 days	1	4							£ I
0	Bedding works		4 o Later Than	-	Fri 27/2/12	Thu 27/3/4	0 days						<u> </u>			
1	Drainage Channel Works (West)		A A As Possible	-	Fri 24/11/8	Thu 27/3/4	0 days		1				-		:	
2	HC11 CH.A674.419~CH.A740.619 (Ex. CH Str. Assessment)		4 o Later Than	-	Fri 24/11/8	Wed 25/2/5	87 days		4				1			£
3	[NCExxx] Structural review for Fu Hing Garden channel		A n As Possible	-	Thu 25/2/6	Thu 25/6/5	87 days									
	Demolish ex. Geotechnical feature 6NE-B/R19		A n As Possible		M on 25/9/1	Wed 25/11/5	-	3FS-1 day								
5	Demolish ex. Geotechnical feature 6NE-B/R19		A n As Possible	-	M on 25/9/1	Wed 25/11/5	-	193,3FS-1 day	4							
5	Demolish & relocate boundary wall, platform, gate YLL797/46		A n As Possible		M on 25/9/1	Wed 25/11/5	-	193,3FS-1 day	4							
7	HC12 CH.A740.619~ CH.A863.619		A As Possible	-	Wed 25/10/22		0 days									
8	Sheetpiling & Temp. Drainage Diversion		A n As Possible	-	Wed 25/10/22		-	194FS-15 days,	4						1	9
9	Excavation and Lateral Support		A n As Possible	-		Sat 26/1/24	-	198FS-25 days								
1	Ground and Edge Beams		A As Possible		Wed 25/12/31		0 days									
2	Rebar Fixing		A n As Possible	-	Wed 25/12/31			199FS-25 days							1	
3	Formwork Erection and Cast-in items		A n As Possible	-	Fri 26/1/30	Fri 26/3/20 Sat 26/3/14	-	201FS-20 days							1	: :
3	Concreting Walls		A n As Possible	-	Sun 26/3/1		-	202FS-20 days	4							
5	vvaiis Rebar Fixing		A As Possible		Sun 26/3/15		0 days									
	Formwork Erection and Cast-in items		A n As Possible	-	Sun 26/3/15	Sun 26/5/3	0 days									: :
6 7	Formwork Erection and Cast-in items Concreting		A n As Possible A n As Possible	-	Tue 26/4/14 Thu 26/5/14	Tue 26/6/2 Wed 26/5/27	-	205FS-20 days 206FS-20 days	4							
/ 8	Backfilling and Compaction		A 1 As Possible A 1 As Possible	-	Thu 26/5/14 Thu 26/5/28		0 days 0 days									
	Removal of Sheetpiles			-											1	
9			A n As Possible	-	Fri 26/6/12	Sat 26/7/11		208FS-20 days								
	HC13 CH.A863.619~ CH.A905.630 Sheetpiling & Temp. Drainage Diversion		A As Possible	-	Mon 26/6/22 Mon 26/6/22		0 days	209FS-20 days							1	1
1	Excavation and Lateral Support		A n As Possible A n As Possible	-	Mon 26/6/22 Mon 26/7/27		-	209FS-20 days 211FS-25 days								
3	Excavation and Lateral Support Ground and EdgeBeams		A 1 As Possible			Wed 26/9/24	-									
3	Rebar Fixing		A 1 As Possible	-		Wed 26/11/18 Mon 26/10/19	-	212FS-25 days								
'				Jouays	WIGH 20/0/31	14101120/10/19	Judays			1	11		1	:	: :	1
		Duranua -	_		Summary	, I		Pollod	In Coldinal T	ack BERRE	Rolle	ed Up Progress 🛛 🗖 🗖	External	Tasks		Group By Summa
.: 18.0	Date: 28 February 2025	Progress	_		Summary		•	- Kolleu C	Jp Critical T	ask	Handler Horn	a opinogross	External	Tusks		Group by Summa

U-Gnannei: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



ID	Task Name	Constraint	Constraint	Duration	Start	Finish	Total Slack	Predecessors	Half 1	2023, Ha		2024, Half 1	2024, Half 2	2025, Half 1	2025, Half 2	
215	Formwork Erection and Cast-in items	Date NA	Type 1 As Possible	50 days	Wed 26/9/30	Wed 26/11/18	3 0 days	214FS-20 days		JJAS	ONDJ	F M A M J	J A S O N D	J F M A M J	J A S O N D	
216	Concreting		n As Possible	10 days		Sun 26/11/8		215FS-20 days								
217	Walls	1	I As Possible	80 days		Wed 27/1/27	-	1								
218 219	Rebar Fixing Formwork Erection and Cast-in items		n As Possible n As Possible	50 days 50 days	Mon 26/11/9 Wed 26/12/9	M on 26/12/28 Wed 27/1/27	-	216 218FS-20 days	-							
219	Concreting		n As Possible	10 days	Fri 27/1/8	Sun 27/1/17		219FS-20 days	-							
221	Backfilling and Compaction	1	n As Possible	35 days	Mon 27/1/18		0 days									
222	Removal of Sheetpiles		ו As Possible	-	Tue 27/2/2	Wed 27/3/3	0 days	221FS-20 days	1							
223	Facing stone		o Later Than	-	Fri 27/2/12	Thu 27/3/4		222FS-20 days								
224 225	ABWF works Bedding works		o Later Than o Later Than	21 days 21 days	Fri 27/2/12 Fri 27/2/12	Thu 27/3/4 Thu 27/3/4		222FS-20 days 222FS-20 days	-							
121		1110 2 77 374		21 0895	1112//2/12	1110 277 374	0 days	2221 3-20 days	-							
122	Section VII	NA	I As Possible	820 days	Tue 23/5/30	Tue 25/8/26	0 days						: :		i and a second s	
2	access date of Portion D	NA	n As Possible	210 days	Tue 23/5/30	M on 23/12/25	5 0 days	\\WingTatNas0								
3	section VII (Ha Che - Fam Kam Road)		o Later Than	-	Tue 23/5/30	Tue 25/8/26		\\WingTatNas0								
4	Extended Completion Day Site Establishment	1	1 As Possible As Possible	0 days 389 days	Tue 25/8/26 Tue 23/9/12		582 days 10 days	1	-						♦ 8/26	
6	Public Liaison and Negotiation with Village Rep. [A]		n As Possible	-		Sun 23/12/24	-	\\WingTatNas0								
7	Initial Survey		n As Possible			Fri 24/10/4	-	2FS-1 day,6		E221 222			h			
9	Initial Safety & Environmental measures	NA	n As Possible	91 days		Sun 24/3/24		2FS-1 day,6			1	.				
10	Setup of instrumentation and monitoring		n As Possible	,	Mon 24/3/25											
11	Tree Survey [A] Condition Survey		n As Possible	-	Mon 24/3/25		-		-			Arb	orist Building Surveyor / Struc	ural Engineer		
12	UU detection	1	n As Possible n As Possible	-	Fri 24/5/24 Fri 24/5/24	Mon 24/7/22 Mon 24/7/22			-				Competent Person (UU)	and Engineer		
15	Site Clearance	1	n As Possible	-	Tue 24/7/23	Fri 24/9/20	922 days		1			122222	2x labour, 1 gra	o truck		
15	Temporary Traffic Arrangement		ı As Possible	,		6 Mon 24/9/30	-									
16	Application of XP	1	n As Possible	-		Sat 24/8/31		2FS-1 day	-							
17 18	Submission of TTA and Arrange TMLG [A] Approval of TTA [A]		n As Possible n As Possible	,	Mon 23/12/25 Sun 24/9/1	Sat 24/8/31 Mon 24/9/30		2FS-1 day	-							1
18	Drain Laying Works		As Possible	-	Fri 23/10/13		-		-							
20	[PMI022] Alternative methodology design for drainage channel underneath	Fri 23/10/13		324 days	Fri 23/10/13		0 days 0 days	1								
21	Fan Kam Road (impact to be ascertained) Acceptance of alternative methodology and protection method to ex.	NA	Earlier Than As Soon As	30 days	Sun 24/9/1	Mon 24/9/30	0 days	20	-							
	Dongjiang Watermain [A]		Possible													
22	Protection to ex. Dongjiang Water Main [A]		n As Possible	-	Tue 24/10/1	M on 24/10/14	-						<u>n</u>			
23	HC10 CH.A611.404~ CH.A674.419 (Fan Kam Road) N/B TTA implementation [A]	1	1 As Possible	286 days 7 days		Sun 25/7/27 M on 24/10/21	-	22,18,7	-							
24	Sheet Piles installation [A]		n As Possible	-		Tue 24/11/5	0 days 0 days		-							
26	Construction of top slab [A]	1	n As Possible	-		Sat 24/12/7	0 days									
27	Backfilling and reinstatement [A]	NA	n As Possible	15 days		Sun 24/12/22		26								
28	S/B TTA implementation [A]		n As Possible	7 days		Sun 24/12/29							l l	<u>r</u>		
29 30	Sheet Piles installation Construction of top slab	1	n As Possible n As Possible	-	Mon 24/12/30 Tue 25/1/14	Mon 25/1/13 Fri 25/2/14	0 days 0 days	1	-							
31	Backfilling and reinstatement		n As Possible	-	Sat 25/2/15	Sat 25/3/1	0 days 0 days		-							
32	Demolition of existing culvert & install temp. support	1	n As Possible	-	Sun 25/3/2	Wed 25/4/30										
33	Construction of alternative box-culvert	NA	n As Possible	60 days	Thu 25/5/1	Sun 25/6/29	0 days	32							<u>1</u>	
34	Removal of temporary support		n As Possible	28 days	Mon 25/6/30		0 days									
35 123	CCTV inspection and T&C	Tue 25/8/26	o Later Than	30 days	Mon 25/7/28	Tue 25/8/26	0 days	34	-							
	Section V	NA	ı As Possible	1105 davs	Mon 23/5/29	Sat 26/6/6	0 days									
2	access date of Portion E1		o Later Than	0 days		Mon 23/5/29		\\WingTatNas0		5/29						
3	section V (Shan Ha Tsuen - Shan Ha Road)	NA	n As Possible	973 days	Tue 23/5/30	Mon 26/1/26	0 days	\\WingTatNas0					·		i i i i i i i i i i i i i i i i i i i	
4	Extended Completion Day		o Later Than	9 days	Tue 26/1/27	Wed 26/2/4	0 days									1
5	Planned Completion Day Site Establishment	1	o Later Than I As Possible		Tue 26/1/27	M on 26/4/6 Wed 25/10/15	0 days 5 15 days	1								
7	Prepare and Accept Temp. Works Design and Method Statement [A]		o Later Than	-		Wed 25/10/15	-	\\WingTatNas0								
8	Public Liaison and Negotiation with Village Rep. [A]		n As Possible			Sun 23/12/24		\\WingTatNas0			H					
9	Initial Survey [A]	Mon 26/4/6	o Later Than	871 days	Mon 23/5/29	Wed 25/10/15	5 15 days	2FS-1 day								
10	[EWN011] Objection and additional request of Village Rep.	1	n As Possible	85 days		Mon 24/3/18										
11 13	[EWN011] Objection and additional request of Village Rep. Initial Safety & Environmental measures [A]		n As Possible n As Possible	30 days 30 days	Sun 24/3/19	Wed 24/4/17 Mon 24/4/29	-	1	-							
15	Setup of instrumentation and monitoring [A]		n As Possible	-		Mon 24/4/29			1							
16	Tree Survey [A]	NA	n As Possible	45 days	Sat 24/3/16	Mon 24/4/29	0 days	18FF				Arborist	t			
17	UU detection [A]		n As Possible		Sun 24/3/31	Mon 24/4/29	-					8886	tent Person (UU)			
18	Site Clearance [A]	1	n As Possible	-		Mon 24/4/29	-	1				2x labou	ur, 1 grab truck			
19 20	Temporary Traffic Arrangement Application of XP [A]	1	1 As Possible	-	Mon 23/5/29 Mon 23/5/29	Mon 24/4/29 Sat 24/3/30	-	2FS-1 day	╡╹							
20	Submission of TTA and Arrange TMLG [A]		n As Possible		Mon 23/5/29			2FS-1 day	-	-						
22	Approval of TTA [A]		n As Possible	30 days	Sun 24/3/31	Mon 24/4/29		20,21,10	1							
23	Drain Laying Works	NA	ı As Possible	707 days	Tue 24/4/30	Mon 26/4/6	0 days									
24	SHT.A3A~ SHT.A04, 1500PC, B, L = 49.29, D = 3.65		ı As Possible		Tue 24/4/30		-					<u> </u>				
25	Stage 1		As Possible	-	Tue 24/4/30		-					¥				
26 27	TTA Implementation (trial run) [A] Breaking Ground [A]	1	n As Possible n As Possible	7 days 14 days	Tue 24/4/30 Sun 24/5/5	M on 24/5/6 Sat 24/5/18		18,22,13,15,16, 26FS-2 days	-			1. 5	x cavator with breaker			
27	Excavation and Lateral Support [A]		n As Possible	-	Fri 24/5/17	Wed 24/6/5		27FS-2 days	1				x Excavator			-
29	Drain Laying [A]		n As Possible	-	Tue 24/6/4	Sun 24/6/23		28FS-2 days					3x drainlayer, 2x lab our			
30	Bedding and Backfilling [A]	1	n As Possible	18 days	Sat 24/6/22	Tue 24/7/9		29FS-2 days	1			[1x Excavator			
31	Reinstatement [A]		n As Possible		M on 24/7/8	Fri 24/7/19		30FS-2 days					1x Excavator, 1x dump true	k		1
32 33	TTA Removal [A] Stage 2		n As Possible	-	Sat 24/7/20	Sun 24/7/21 Mon 24/10/7	0 days		-							
33	Stage 2 TTA Implementation [A]	1	1 As Possible	-	Mon 24/7/22 Mon 24/7/22		0 days 0 days		-					-		
35	Breaking Ground [A]	1	n As Possible	-	Wed 24/7/24		-	34FS-2 days	1				1x Excavator with break	(er		-
36	Excavation and Lateral Support [A]		n As Possible	-	M on 24/8/5			35FS-2 days	1				1x Excavator			
	Task	Progress			Summar	/		- Rolled	Jp Critica	al Task	Rolled L	Jp Progress	External Tasks		Group By Summary	
evision.: 18.0	Date: 28 February 2025															-

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



						PH	OJECT PROGRAMME			
Tasl	k Name	Constraint Constraint Du Date Type	ration Sta	art Finish	Total Slack Predecessors Half 1		2023, Half 2	2024, Half 1	2024, Half 2 2025, Half 1 2025, Half 2 2026, Half 1 2026, Half 2 2027, Half 1 A S O N D J F M A S O N D J F M A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A M J J A M J J A N M J J A N M J J A N M J J A S O N D J F M A M J J A S O N D J F M A	2027, H
	Drain Laying [A]	NA n As Possible 2) days Fri 24,	/8/23 Wed 24/9/1	1 0 days 36FS-2 days				av drainlayer, 2x lab our	
	Bedding and Backfilling [A]			/9/10 Wed 24/9/2					1x Excavator	
	Reinstatement [A]	NA h As Possible 1	-	/9/24 Sat 24/10/					Lx Excavator, Lx dump truck	
	TTA Removal [A]		-	/10/6 Mon 24/10/						
	SHT.A05~ SHT.A06A, 1500PC, B, L = 13.12, D = 3.15	NA As Possible 8	-	/10/8 Fri 24/12/2	-					
	Stage 1	NA As Possible 4	-	/10/8 Sat 24/11/1						
	TTA Implementation [A]		-	/10/8 Wed 24/10/						
	Breaking Ground [A]			/10/8 Tue 24/10/1					Lx Excavator with breaker	
	Excavation and Lateral Support [A]		-	/10/14 Tue 24/10/2					L Excavator	
	Drain Laying [A]			/10/21 Tue 24/10/2					a v rainlayer, 2x lab our	
	Bedding and Backfilling [A]		,	/10/28 Mon 24/11/					L Excavator	
	Manhole Construction [A]		-	/11/3 Sun 24/11/1					3x carpenter,2x labour	
	Reinstatement [A]			/11/11 Fri 24/11/1					Lize Excavator, 1x duma truck	
	TTA Removal [A]		-	'11/16 Sat 24/11/1						
	Stage 2	NA A Possible 4		/11/17 Fri 24/12/2						
	TTA Implementation [A]		-	/11/17 Mon 24/11/						
	Breaking Ground [A]		-	/11/17 Sun 24/11/2					Lik Excavator with breaker	
	Excavation and Lateral Support	NA n As Possible 1	-	(11/23 Mon 24/12/					Lx Excavator	
	Drain Laying			/12/1 Mon 24/12/					II_3x drainlayer.2x l∋bour	
	Bedding and Backfilling			/12/8 Sun 24/12/1						
	Manhole Construction			(12/14 Sat 24/12/2					3x carpenter, 2² labour	
	Reinstatement			/12/22 Thu 24/12/2					Lix Excavator, Ic dump truck	
	TTA Removal			12/27 Fri 24/12/2						
	SH T. A03~ SHT. A3A, 1500PC, B, L = 8.59, D = 3.65	NA A Possible 8	-	12/28 Wed 25/3/1						
	TTA Implementation			(12/28 Tue 24/12/3						
	Breaking Ground	NA n As Possible 1		/12/30 Sun 25/1/1					LX Excavator with breaker	
	Excavation and Lateral Support			/1/11 Tue 25/1/2					Le Excavitor	
	Drain Laying	NA 1 As Possible 1		5/1/27 Sun 25/2/9					3x draialayer, 2x labour	
	Bedding and Backfilling		-	5/2/8 Mon 25/2/1					1x Excavator	
	M anhole Construction		days Sun 25		0 days 65FS-2 days				3x : arpenter, 2x lab our	
	Reinstatement	NA 1 As Possible 1	-	5/3/8 Mon 25/3/1					14 Excavator,1x dump truck	
	TTA Removal		-	/3/18 Wed 25/3/1						
	SHT.A02~ SHT.A03,1500PC,T,L=32.82,D=3.6	NA As Possible 10		/3/20 Fri 25/7/4	0 days					
	Stage 1	NA As Possible 5	-	/3/20 Tue 25/5/1						
	TTA Implementation			/3/20 Sun 25/3/2						
	Breaking Ground	NA 1 As Possible 1		/3/22 Mon 25/3/3					Lx Excavator with breaker	
	Excavation and Lateral Support	NA 1 As Possible 1		/3/30 Thu 25/4/1					1x Excavator	
	Drain Laying	NA 1 As Possible 1		5/4/9 Sat 25/4/1					- 3x drainlayer, 2x labour	
	Bedding and Backfilling	NA n As Possible 8	days Fri 25,						L1x Excavator	
	Manhole Construction	NA 1 As Possible 1	days Thu 25	/4/24 Sat 25/5/3	0 days 75FS-2 days				a scarpenter, 2x labour	
	Reinstatement		days Sun 2						1 x Excavator, 1x dump truck	
	TTA Removal			5/5/12 Tue 25/5/1						
	Stage 2	NA As Possible 5	,	5/5/14 Fri 25/7/4	0 days					
	TTA Implementation	NA n As Possible 4	days Wed 2	5/5/14 Sat 25/5/1	0 days 78					
	Breaking Ground			/5/16 Sun 25/5/2					Lx Excavator with breaker	
	Excavation and Lateral Support	NA 1 As Possible 1		/5/24 Tue 25/6/3					1x Excavator	
	Drain Laying			5/6/2 Tue 25/6/1					🚺 🐹 drainlayer, 2x labour	
	Bedding and Backfilling	NA h As Possible 8		5/6/9 Mon 25/6/1					1 x Excavator	
	Manhole Construction	NA 1 As Possible 1							ix carpenter, 2x labpur	
	Reinstatement			5/6/25 Wed 25/7/					1x Excavator,1x dump truck	1
	TTA Removal	NA h As Possible 2	days Thu 2	5/7/3 Fri 25/7/4	0 days 86					
	SH T. A04~ SHT.A05, 1500PC, B, L=81, 31, D=3.44	NA As Possible 17		5/7/5 Sat 25/12/2	-					
	Stage 1	NA As Possible 6	-							1
	TTA Implementation		-	5/7/5 Tue 25/7/8						
	Breaking Ground	NA 1 As Possible 1		5/7/7 Fri 25/7/18	0 days 90FS-2 days				1x Excavator with breaker	
	Excavation and Lateral Support	NA n As Possible 1		/7/17 Wed 25/7/3					Lx Excavator	
	Drain Laying	NA n As Possible 1	days Tue 25	/7/29 Sat 25/8/9	0 days 92FS-2 days				a trainlayer.2x labour	
	Bedding and Backfilling		days Fri 25		0 days 93FS-2 days				L Excavatφr	
	Manhole Construction	NA 1 As Possible 1	,	/8/14 Sat 25/8/2					1,3x carpenter,2x labour	
	Reinstatement		-	/8/24 Sun 25/8/3					L1x Excavator,1x dump truck	
	TTA Removal		days Mon 2							
	Stage 2	NA As Possible 5	-	5/9/3 Thu 25/10/3						
	TTA Implementation		days Wed 2							
	Breaking Ground	NA 1 As Possible 1	-	/9/5 Sun 25/9/1					1x Exdavator with breaker	
	Excavation and Lateral Support	NA h As Possible 1	-						Le kcavator	
	Drain Laying	NA 1 As Possible 1		/9/25 Mon 25/10/					ax drainlayer, 2x labour	
	Bedding and Backfilling			i/10/5 Sun 25/10/1					1 Excavator	
	Manhole Construction	NA n As Possible 1	-	'10/11 M on 25/10/					j∎ k carpenter, 2x labour	
	Reinstatement	NA n As Possible 8		/10/21 Tue 25/10/2					Lt Excavator, 1x dump truck	
	TTA Removal			/10/29 Thu 25/10/3						
	Stage 3	NA As Possible 5		10/31 Sat 25/12/2						
	TTA Implementation	NA n As Possible 4		10/31 Mon 25/11/						
	Breaking Ground			i/11/2 Tue 25/11/1					1 Lx Excavator with breaker	
	Excavation and Lateral Support	NA n As Possible 1		/11/10 Sun 25/11/2					Lx Excavator	
	Drain Laying	NA n As Possible 1		(11/22 Wed 25/12/					- 3x drainlayer, 2x labour	
	Bedding and Backfilling	NA h As Possible 8	days Tue 25	/12/2 Tue 25/12/	0 days 111FS-2 days				1x Excavator	
	Manhole Construction	NA h As Possible 1	days Mon 2	5/12/8 Wed 25/12/	7 0 days 112FS-2 days				3x carpenter, 2x labour	
	Reinstatement	NA h As Possible 8	days Thu 25	/12/18 Thu 25/12/2	5 0 days 113				Lx Excavator, 1x dump truck	
	TTA Removal	NA h As Possible 2	days Fri 25/	12/26 Sat 25/12/2	7 0 days 114					
	Connection of ex. 900pipe to SHT.A05	NA n As Possible 3) days Sun 25,	/12/28 Mon 26/1/2	6 0 days 115					
	Connection of ex. 900pipe to SHT.A06A			/1/27 Wed 26/2/2	5 0 days 116					
	CCTV inspection	NA n As Possible 2	days Thu 26	/2/26 Tue 26/3/1						
<u> </u>	(TI. (COMPACE)			* ~~~~		i Kaal Taalu <mark>Persona</mark>	· · · · ·	In Drogram		
18.0	Task Date: 28 February 2025	Progress	Su	mmary	Rolled Up Crit	ucai rask 🔛	Kolled L	p Progress	External Tasks Group By Summary	
0.0	Critical Task	Milestone 🔶		lled Up Task	Rolled Up Mil	^	Split		, , Project Summary 🛛 💭 Deadline 🖓	

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

120 access d 121 access d 123 Site Esta 124 Prep 125 Pub 126 [NC 127 Initi 128 Initi 129 Sett 120 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138	einstatement s date of Portion E2 Access (partial) [A] stablishment repare and Accept Temp. Works Design and Method Statement [A] ublic Liaison and Negotiation with Village Rep. VCExxx[Objection and additional request of local landlord iitial Survey [A] iitial Safety & Environmental measures [A] etup of instrumentation and monitoring [A] iondition Survey [A] iiti Heritage Survey [A] IU detection [A] Laying Works (West) HT.B02- SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 T1 miplementation [A] Breaking pavement [A]	Constraint Date Constraint Type Duration Mon 26/4/6 o Later Than 20 days Mon 26/1/26 o Later Than 270 days Mon 26/1/26 o Later Than 270 days Mon 26/1/26 o Later Than 270 days NA n As Possible 812 days NA n As Possible 812 days NA n As Possible 164 days NA n As Possible 40 days NA n As Possible 21 days NA n As Possible 28 days NA n As Possible 20 days NA n As Possible 20 days NA n As Possible 28 days </th <th>Wed 26/3/18 Mon 26/4/6 Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Wed 23/12/20 Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Thu 24/2/23 Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Tue 24/3/1 Fri 24/2/23 Tue 24/3/1 Fri 24/2/13 Tue 24/3/1 Fri 24/2/23 Tue 24/3/1 Fri 24/3/15 Thu 24/3/11</th> <th>0 days 118 703 days \\WingTatNasC</th> <th>A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M M J A S O N D J F M M J A S O N D J F M M J A S O N D J F M M J A S O N D J A</th>	Wed 26/3/18 Mon 26/4/6 Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Wed 23/12/20 Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Thu 24/2/23 Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Tue 24/3/1 Fri 24/2/23 Tue 24/3/1 Fri 24/2/13 Tue 24/3/1 Fri 24/2/23 Tue 24/3/1 Fri 24/3/15 Thu 24/3/11	0 days 118 703 days \\WingTatNasC	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M M J A S O N D J F M M J A S O N D J F M M J A S O N D J F M M J A S O N D J A
120 access d 121 access d 123 Site Esta 124 Prep 125 Pub 126 [NC 127 Initi 128 Initi 129 Sett 120 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138	s date of Portion E2 Access (partial) [A] stablishment repare and Accept Temp. Works Design and Method Statement [A] ublic Liaison and Negotiation with Village Rep. VCExxX] Objection and additional request of local landlord nitial Survey [A] itial Safety & Environmental measures [A] etu pof instrumentation and monitoring [A] iondition Survey [A] ree Survey [A] uilt Heritage Survey [A] U detection [A] ite Clearance [A] Laying Works (West) HT.B02-: SHT.B03.900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	Mon 26/4/6 o Later Than 20 days Mon 26/1/26 o Later Than 270 days Mon 26/1/26 o Later Than 270 days NA 1 As Possible 205 days NA i As Possible 812 days NA i As Possible 164 days NA i As Possible 164 days NA i As Possible 648 days NA i As Possible 28 days	Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Wed 23/12/20 Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Thu 24/2/22 Fri 24/2/23 Tue 23/9/12 Fri 24/2/23 Tue 23/9/12 Fri 24/2/23 Tue 23/9/12 Fri 24/2/23 Tue 24/4/2 Fri 24/2/13 Tue 24/3/14 Fri 24/2/13 Thu 24/3/14 Fri 24/3/15 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11	0 days 118 703 days \WingTatNasC 65 days \WingTatNasC 0 days \WingTatNasC 108 days \WingTatNasC 0 days \WingTatNasC 1093 days 125 108 days 125-1 day.12 0 days 125.122FS-1 day.12	
121 access d 122 Early Acc 123 Site Esta 124 Prep 125 Pubb 126 INC 127 Initi 128 Initi 129 Setu 130 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138	Access (partial) [A] stablishment repare and Accept Temp. Works Design and Method Statement [A] ublic Liaison and Negotiation with Village Rep. NCExxx] Objection and additional request of local landlord itial Survey [A] itial Safety & Environmental measures [A] etup of instrumentation and monitoring [A] iondition Survey [A] ree Survey [A] IU detection [A] IU detection [A] Itie Clearance [A] Laying Works (West) HT.B02– SHT.B03.900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 205 days NA As Possible 812 days NA 1 As Possible 738 days NA 1 As Possible 164 days NA 1 As Possible 648 days NA 1 As Possible 21 days NA 1 As Possible 22 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 20 days	Tue 23/5/30 Wed 23/12/20 Tue 23/9/12 Mon 25/12/1 Tue 23/9/26 Mon 25/12/1 Tue 23/9/26 Mon 25/12/1 Tue 23/9/27 Thu 24/2/2 Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Thu 24/3/14 Fri 24/2/23 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	65 days \\WingTatNasC 0 days \\WingTatNasC 108 days \\WingTatNasC 1093 days \\WingTatNasC 1093 days 125 108 days 22FS-1 day.12 0 days 125.122FS-1 da	
122 Early Acc 123 Site Esta 124 Prep 125 Pub 126 INC 127 Initi 128 Initi 129 Setu 130 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138 140 141 142 143 144 145 144 145 146 147 150 151 152 153 154 155 156	Access (partial) [A] stablishment repare and Accept Temp. Works Design and Method Statement [A] ublic Liaison and Negotiation with Village Rep. NCExxx] Objection and additional request of local landlord itial Survey [A] itial Safety & Environmental measures [A] etup of instrumentation and monitoring [A] iondition Survey [A] ree Survey [A] IU detection [A] IU detection [A] Itie Clearance [A] Laying Works (West) HT.B02– SHT.B03.900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 205 days NA As Possible 812 days NA 1 As Possible 738 days NA 1 As Possible 164 days NA 1 As Possible 648 days NA 1 As Possible 21 days NA 1 As Possible 22 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 20 days	Tue 23/5/30 Wed 23/12/20 Tue 23/9/12 Mon 25/12/1 Tue 23/9/26 Mon 25/12/1 Tue 23/9/26 Mon 25/12/1 Tue 23/9/27 Thu 24/2/2 Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Thu 24/3/14 Fri 24/2/23 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	65 days \\WingTatNasC 0 days \\WingTatNasC 108 days \\WingTatNasC 1093 days \\WingTatNasC 1093 days 125 108 days 22FS-1 day.12 0 days 125.122FS-1 da	
123 Site Esta 124 Prep 125 Pub 126 [NC 127 Initi 128 Initi 129 Setu 130 Con 131 Tree 132 Builti 133 UU 134 Site 135 Drain La 136 SHT 137 1 138 - 139 - 140 - 142 - 143 - 144 - 145 - 144 - 145 - 146 - 147 - 148 - 150 - 151 - 152 - 153 - 154 - 155 - 156 -	repare and Accept Temp. Works Design and Method Statement [A] ublic Liaison and Negotiation with Village Rep. VCExxt) Objection and additional request of local landlord iitial Survey [A] etup of instrumentation and monitoring [A] etup of instrumentation and monitoring [A] iondition Survey [A] ree Survey [A] U detection [A] ite Clearance [A] Laying Works (West) HT.B02- SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 798 days NA 1 As Possible 164 days NA 1 As Possible 40 days NA 1 As Possible 648 days NA 1 As Possible 21 days NA 1 As Possible 21 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 200 days NA 1 As Possible 28 days	Tue 23/9/26 Mon 25/12/1 Tue 23/9/12 Thu 24/2/22 Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Mon 25/12/1 Fri 24/2/23 Mon 25/12/1 Fri 24/2/13 Thu 24/3/14 Fri 24/3/15 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	0 days 108 days \\WingTatNasC 0 days \\WingTatNasC 1093 days 125 108 days 122FS-1 day.12 0 days 125.122FS-1 da	
125 Pub 126 [NC 127 Initi 128 Initi 129 Setu 130 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138 1 139 1 134 Site 135 Drain La 136 SHT 137 1 138 1 140 1 141 1 142 1 143 1 144 1 145 1 146 1 151 1 152 1 153 1 154 1 155 1 158 1 159 1	ublic Liaison and Negotiation with Village Rep. VCExxx] Objection and additional request of local landlord itital Survey [A] etup of instrumentation and monitoring [A] fordition Survey [A] rea Survey [A] uilt Heritage Survey [A] U detection [A] te Clearance [A] Laying Works (West) HT.B02-: SHT.B03.900C,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 164 days NA 1 As Possible 40 days NA 1 As Possible 648 days NA 1 As Possible 21 days NA 1 As Possible 28 days NA 1 As Possible 200 days NA 1 As Possible 28 days	Tue 23/9/12 Thu 24/2/22 Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Mon 25/12/1 Fri 24/2/23 Thu 24/3/14 Fri 24/2/13 Thu 24/3/14 Fri 24/2/15 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	0 days \\WingTatNasC 1093 days 125 108 days 122FS-1 day.12 0 days 125,122FS-1 da	
126 [NC 127 Initia 128 Initia 129 Setu 130 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138	NCExxx] Objection and additional request of local landlord initial Survey [A] itial Safety & Environmental measures [A] etu pof instrumentation and monitoring [A] iondition Survey [A] ree Survey [A] uilt Heritage Survey [A] U detection [A] ite Clearance [A] Laying Works (West) HT.B02 SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 40 days NA 1 As Possible 648 days NA 1 As Possible 21 days NA 1 As Possible 28 days NA 1 As Possible 20 days NA 1 As Possible 28 days	Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Mon 25/12/1 Fri 24/2/23 Thu 24/3/14 Fri 24/3/15 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	1093 days 125 108 days 122FS-1 day,12 0 days 125,122FS-1 da	
128 Initia 129 Setu 130 Con 131 Tree 132 Builtia 133 UU 134 Site 135 Drain La 136 SHT 137 1 138 - 139 - 140 - 141 - 142 - 143 - 144 - 145 - 144 - 145 - 144 - 145 - 146 - 157 SHT 158 - 155 - 157 SHT 158 - 159 - 160 - 161 - 162 - 163 - <tr tbold=""> </tr>	itial Safety & Environmental measures [A] etup of instrumentation and monitoring [A] ondition Survey [A] ree Survey [A] Uit Heritage Survey [A] U detection [A] te Clearance [A] Laying Works (West) HT.B02~ SHT.B03.00PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 21 days NA 1 As Possible 28 days NA 1 As Possible 200 days NA 1 As Possible 28 days	Fri 24/2/23 Thu 24/3/14 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	0 days 125,122FS-1 da	
129 Setu 130 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138 1 139 1 140 1 142 1 143 1 144 1 145 1 144 1 145 1 146 1 147 1 148 1 150 1 151 1 152 1 153 1 154 1 155 1 156 1 157 SHT 158 1 160 1 161 1 162 1 163 1 <tr td=""></tr>	etup of instrumentation and monitoring [A] iondition Survey [A] ree Survey [A] uilt Heritage Survey [A] UI detection [A] ite Clearance [A] Laying Works (West) HT.B02~SHT.B03,900PC, B, L=36.94, D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 200 days NA 1 As Possible 28 days	Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11		
130 Con 131 Tree 132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 Image: Constance 138 Image: Constance 139 Image: Constance 139 Image: Constance 140 Image: Constance 141 Image: Constance 142 Image: Constance 143 Image: Constance 144 Image: Constance 145 Image: Constance 144 Image: Constance 145 Image: Constance 144 Image: Constance 145 Image: Constance 150 Image: Constance 151 Image: Constance 152 Image: Constance 153 Image: Constance 154 Image: Constance 155 Image: Constance 156 Image: Constance 157 Image: Conse<	iondition Survey [A] ree Survey [A] uilt Heritage Survey [A] U detection [A] ite Clearance [A] Laying Works (West) HT.B02~ SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA 1 As Possible 28 days NA 1 As Possible 28 days NA 1 As Possible 200 days NA 1 As Possible 28 days	Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11	1004 ddys 120	
132 Built 133 UU 134 Site 135 Drain La 136 SHT 137 1 138 1 139 1 140 1 141 1 142 1 143 1 144 1 145 1 144 1 145 1 146 1 147 1 148 1 150 1 151 1 152 1 153 1 154 1 155 1 156 1 157 SHT 158 1 160 1 162 1 163 1 164 1	uilt Heritage Survey [A] IU detection [A] Ite Clearance [A] Laying Works (West) HT.B02~ SHT.B03.900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA As Possible 200 days NA As Possible 28 days		0 days 128	Building Surveyor / Structural Engineer
133 UU 134 Site 135 Drain La 136 SHT 137 1 138 1 139 1 140 1 141 1 142 1 144 1 145 1 144 1 145 1 144 1 145 1 144 1 145 1 146 1 147 1 150 1 151 1 152 1 153 1 154 1 155 1 157 SHT 158 1 160 1 161 1 162 1 163 1	U detection [A] ite Clearance [A] Laying Works (West) HT.B02~ SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]	NA n As Possible 28 days		0 days 128	Arborist
134 Site 135 Drain La 136 SHT 137 1 138 1 139 1 140 1 141 1 142 1 143 1 144 1 145 1 144 1 145 1 144 1 145 1 146 1 147 1 148 1 150 1 151 1 152 1 153 1 154 1 155 1 156 1 157 SHT 158 1 160 1 161 1 162 1 163 1 164 1	ite Clearance [A] Laying Works (West) HT.B02~ SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]			912 days 128 0 days 130,131	Environmental Team - Achacologist / Building Surveyor / Structural Engineer
136 SHT 137	HT.B02~ SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1 TTA implementation [A] Breaking pavement [A]			0 days 130,151 0 days 133FS-7 days	2x labour, 1 grab truck
137 138 139 140 141 142 143 144 145 146 147 148 149 150 151 152 155 156 157 158 159 160 161 163 164 165	Stage 1 TTA implementation [A] Breaking pavement [A]	NA As Possible 691 days		0 days	
138 139 140 141 142 143 144 145 144 145 146 147 148 149 150 151 152 153 154 155 157 158 159 160 161 163 164 165	TTA implementation [A] Breaking pavement [A]	NA A Possible 82 days		0 days	
140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 163 164		NA I As Possible 41 days	Fri 24/5/31 Wed 24/7/10 Fri 24/5/31 Mon 24/6/3	0 days 0 days 134	
141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 162 163 164	Excavation and Lateral Support [A]	NA n As Possible 6 days	Sun 24/6/2 Fri 24/6/7	0 days 138FS-2 days	1x Excavator with breaker
142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 160 161 162 163 164	Excavation and Lateral Support [A]	NA n As Possible 14 days		0 days 139FS-2 days	
143 144 145 146 147 148 149 150 151 152 153 154 157 158 159 160 161 163 164 165	Manhole bedding construction [A] Drain Laying [A]	NA n As Possible 6 days NA n As Possible 6 days	Tue 24/6/18 Sun 24/6/23 Sat 24/6/22 Thu 24/6/27	0 days 14 0FS-2 days 0 days 14 1FS-2 days	3x drainlayer, 2x lab our Lx Excavator
145 146 147 148 149 150 151 152 153 154 156 157 158 159 160 161 162 163 164	Manhole construction [A]	NA n As Possible 6 days	Wed 24/6/26 Mon 24/7/1	0 days 142FS-2 days	
146 147 148 149 150 151 152 153 154 156 157 158 159 160 161 162 163 164	Backfilling and Compaction [A]	NA n As Possible 5 days	Sun 24/6/30 Thu 24/7/4	0 days 143FS-2 days	
147 148 149 150 151 152 153 154 155 156 159 160 162 163 164	Reinstatement [A] TTA removal [A]	NA n As Possible 5 days NA n As Possible 1 day	Fri 24/7/5 Tue 24/7/9 Wed 24/7/10 Wed 24/7/10	0 days 144 0 days 145	Lx Excavator, 1x dump truck
149 150 151 152 153 154 155 156 157 158 159 160 161 163 164 165	Stage 2	NA As Possible 41 days		0 days	
150 151 152 153 154 155 156 157 158 159 160 161 162 163 164 165	TTA implementation [A]	NA n As Possible 4 days	Thu 24/7/11 Sun 24/7/14	0 days 146	Lix Excavator with breaker
151 152 153 154 155 156 157 158 159 161 162 163 164	Breaking pavement [A] Excavation and Lateral Support [A]	NA n As Possible 6 days NA n As Possible 14 days	Sat 24/7/13 Thu 24/7/18 Wed 24/7/17 Tue 24/7/30	0 days 148FS-2 days 0 days 149FS-2 days	LX Excavator with Dreaker
153 154 154 155 156 157 157 SHT 158 159 160 161 162 163 164 165	Manhole bedding construction [A]	NA 1 As Possible 6 days	Mon 24/7/29 Sat 24/8/3	0 days 150FS-2 days	
154 155 156 157 158 159 160 161 162 163 164 165	Drain Laying [A]	NA n As Possible 6 days	Fri 24/8/2 Wed 24/8/7	0 days 151FS-2 days	Lx Excavator
155	Manhole construction [A] Backfilling and Compaction [A]	NA n As Possible 6 days NA n As Possible 5 days	Tue 24/8/6 Sun 24/8/11 Sat 24/8/10 Wed 24/8/14	0 days 152FS-2 days 0 days 153FS-2 days	- 3x carpenter, 2x lab our
157 SHT 158	Reinstatement	NA n As Possible 5 days	Thu 24/8/15 Mon 24/8/19	0 days 154	L Excavator, 1x dump truck
158 159 160 161 162 163 164 165	TTA removal	NA n As Possible 1 day	Tue 24/8/20 Tue 24/8/20	0 days 155	
159 160 161 162 163 164 165	HT.B03~ SHT.B04,900PC,B,L=21,D=1.97 TTA implementation [A]	NA I As Possible 39 days NA I As Possible 4 days	Wed 24/8/21 Sat 24/9/28 Wed 24/8/21 Sat 24/8/24	0 days 0 days 156	
161 162 163 164 165 165 165 165 165 165 165 165 165 165	Breaking pavement [A]	NA n As Possible 6 days	Fri 24/8/23 Wed 24/8/28	0 days 158FS-2 days	1x Excavator with breaker
162 163 164 165	Excavation and Lateral Support [A]	NA n As Possible 12 days		0 days 159FS-2 days	L Excavator
163 164 165	Manhole bedding construction [A] Drain Laying	NA n As Possible 6 days NA n As Possible 6 days	Fri 24/9/6 Wed 24/9/11 Tue 24/9/10 Sun 24/9/15	0 days 160FS-2 days 0 days 161FS-2 days	3x drainlayer,2x labour
165	Manhole construction [A]	NA hAs Possible 6 days	Sat 24/9/14 Thu 24/9/19	0 days 161F3-2 days 0 days 162FS-2 days	3x carpenter,2x labour
	Backfilling and Compaction [A]	NA n As Possible 5 days	Wed 24/9/18 Sun 24/9/22	0 days 163FS-2 days	
100	Reinstatement [A] TTA removal [A]	NA n As Possible 5 days NA n As Possible 1 day	Mon 24/9/23 Fri 24/9/27 Sat 24/9/28 Sat 24/9/28	0 days 164 0 days 165	1x Excavator, 1x dump truck
167 SHT	HT.B01~ SHT.B02,900PC,B,L=61.6,D=1.59	NA IASPOSSIBLE 104y		0 days 105	
	Stage 1	NA As Possible 97 days		0 days	
169 170	TTA implementation [A] Breaking pavement [A]	NA n As Possible 4 days	Sun 24/9/29 Wed 24/10/2 Tue 24/10/1 Sun 24/10/6	0 days 166 0 days 169FS-2 days	1. 1x Excavator with breaker
170	[NCExxx] CLP cable diversion	NA n As Possible 6 days NA n As Possible 60 days		0 days 109F3-2 days 0 days 170FS-2 days	
172	Excavation and Lateral Support	NA n As Possible 10 days	Wed 24/12/4 Fri 24/12/13	0 days 171	1x Excavator
173	Manhole bedding construction	NA n As Possible 6 days NA n As Possible 6 days	Thu 24/12/12 Tue 24/12/17 Mon 24/12/16 Sat 24/12/21	0 days 172FS-2 days 0 days 173FS-2 days	3x drainlayer,2clabour
174	Drain Laying Manhole construction	NA n As Possible 6 days NA n As Possible 6 days	Fri 24/12/20 Wed 24/12/25	0 days 175FS-2 days 0 days 174FS-2 days	
176	Backfilling and Compaction	NA n As Possible 5 days	Tue 24/12/24 Sat 24/12/28	0 days 175FS-2 days	
177 178	Reinstatement TTA removal	NA n As Possible 5 days NA n As Possible 1 day	Sun 24/12/29 Thu 25/1/2 Fri 25/1/3 Fri 25/1/3	0 days 176 0 days 177	Lix Excavator.ix/dump truck
178	Stage 2	NA TAS Possible 1 day NA As Possible 37 days		0 days 177	
180	TTA implementation	NA n As Possible 4 days	Sat 25/1/4 Tue 25/1/7	0 days 178	
181 182	Breaking pavement Excavation and Lateral Support	NA n As Possible 6 days NA n As Possible 10 days	M on 25/1/6 Sat 25/1/11 Fri 25/1/10 Sun 25/1/19	0 days 180FS-2 days 0 days 181FS-2 days	1x Excavator with breaker
183	Manhole bedding construction	NA TAS Possible 10 days	Sat 25/1/18 Thu 25/1/23	0 days 181FS-2 days	- 3x drainlayer, 2x lab our
184	Drain Laying	NA n As Possible 6 days	Wed 25/1/22 Mon 25/1/27	0 days 183FS-2 days	
185	Manhole construction Backfilling and Compaction	NA n As Possible 6 days NA n As Possible 5 days	Sun 25/1/26 Fri 25/1/31 Thu 25/1/30 Mon 25/2/3	0 days 184FS-2 days 0 days 185FS-2 days	
187	Reinstatement	NA h As Possible 5 days	Tue 25/2/4 Sat 25/2/8	0 days 185F5-2 days 0 days 186	1x Excevator, 1x dump truck
188	TTA removal	NA n As Possible 1 day	Sun 25/2/9 Sun 25/2/9	0 days 187	
	HT.CP2~ SHT.B01,900PC,B,L=10.36,D=1.59 TTA implementation	NA I As Possible 37 days	Mon 25/2/10 Tue 25/3/18 Mon 25/2/10 Wed 25/2/12	0 days 0 days 188	
	Breaking pavement	NA n As Possible 3 days NA n As Possible 6 days	Tue 25/2/10 Wed 25/2/12 Tue 25/2/11 Sun 25/2/16	0 days 188 0 days 190FS-2 days	1x Ex-avator with breaker
192	Excavation and Lateral Support	NA n As Possible 10 days	Sat 25/2/15 Mon 25/2/24	0 days 191FS-2 days	L Excavator
	Manhole bedding construction	NA h As Possible 6 days	Sun 25/2/23 Fri 25/2/28	0 days 192FS-2 days	A cran hayer, 2x labour
	Drain Laying Manhole construction	NA n As Possible 6 days NA n As Possible 7 days	Thu 25/2/27 Tue 25/3/4 Mon 25/3/3 Sun 25/3/9	0 days 193FS-2 days 0 days 194FS-2 days	
196	Backfilling and Compaction	NA n As Possible 5 days	Sat 25/3/8 Wed 25/3/12	0 days 195FS-2 days	
	Reinstatement	NA h As Possible 5 days	Thu 25/3/13 Mon 25/3/17	0 days 196	Liz Excavator,1x dump truck
	TTA removal	NA n As Possible 1 day NA i As Possible 54 days	Tue 25/3/18 Tue 25/3/18 Wed 25/4/30 Sun 25/6/22	0 days 197 45 days	
	HT.B04~ SHT.A1A,900PC,B,L=13.155D=2.06	NA n As Possible 3 days		-	
	HT.B04~ SHT.A1A, 900PC, B,L=13.155D=2.06 TTA implementation	and instrussible bidays	Wed 25/4/30 Fri 25/5/2	45 days 78FS-14 days	
ision.: 18.0	TTA implementation	Progress	Wed 25/4/30 Fri 25/5/2		Up Critical Task Rolled Up Progress External Tasks Group By Summary
in: {U/S}~{D/S},size+ty hannel: {U/S}~{D/S},si	TTA implementation			Rolled U	

Drainage Channel: {U/S}~{D/S}

						CONTRACT NO	NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME
ID	Task Name		straint Dura ype	tion Start	Finish	Total Slack Predecessors	Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2026, Half 1 2026, Half 2 2027, Half 1 A M J J A S O N D J F M J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A M J J A M J J A M J J A M J J A M J
201	Breaking pavement	NA 1 As F	Possible 6 da			45 days 200FS-2 days	1 Lx Excavator with breaker
202	Excavation and Lateral Support	NA 1As F				45 days 201FS-2 days	
203 204	Manhole bedding construction Drain Laying		Possible 10 d Possible 10 d		Mon 25/5/26 Tue 25/6/3	45 days 202FS-2 days 45 days 203FS-2 days	
204	Drain Laying Manhole construction	NA 1ASE NA 1ASE				45 days 203FS-2 days 45 days 204FS-2 days	
206	Backfilling and Compaction	NA 1 As F) Sun 25/6/15	45 days 205FS-2 days	
207	Reinstatement	NA 1 As F	Possible 6 da	ys Mon 25/6/1	6 Sat 25/6/21	45 days 206	1x Excavator, 1x dump truck
208	TTA removal	NA 1 As F			Sun 25/6/22	45 days 207	
209	Connection of ex. UC to SHT.A1A	Fri26/6/5 oLat			3 Sun 25/7/20	45 days 208	
210	SHT.CP1~ SHT.A1A, 550PC, B,L = 4.16, D = 2.06		Possible 53 d	-	1 Thu 25/9/11	45 days	
211 212	TTA implementation Breaking pavement	NA nAs f NA nAs f			1 Wed 25/7/23 Mon 25/7/28	45 days 209 45 days 211FS-2 days	s
212	Excavation and Lateral Support		Possible 7 da Possible 12 d			45 days 211FS-2 days 45 days 212FS-2 days	
213	Manhole bedding construction		Possible 10 d		Fri 25/8/15	45 days 212F5 2 days	
215	Drain Laying		Possible 10 d		Sat 25/8/23	45 days 214FS-2 days	
216	Manhole construction	NA 1 As F	Possible 10 d	ays Fri25/8/22	Sun 25/8/31	45 days 215FS-2 days	s argenter,2x labour
217	Backfilling and Compaction	NA 1 As F	Possible 6 da	ys Sat 25/8/30	Thu 25/9/4	45 days 216FS-2 days	
218	Reinstatement	NA 1 As F		-		45 days 217	Lx Excavator, 1x dump truck
219	TTA removal	NA hAs F		-		45 days 218	
220	Connection of ex. 550pipe to SHT.CP1	Fri26/6/5 oLat		-		45 days 219	
221 222	SHT.A1A~ SHT.A01,1200PC B,L = 7.675,D = 2.14 TTA implementation	NA i As P NA i As F	Possible 47 d Possible 4 da		Tue 25/11/25 Mon 25/10/13	45 days 45 days 220	
222	Breaking pavement	NA 1ASE NA 1ASE				45 days 220 45 days 222FS-2 days	s
223	Excavation and Lateral Support		Possible 12 d		6 Mon 25/10/17	45 days 222FS-2 days 45 days 223FS-2 days	
225	M anhole bedding construction	NA 1 As F			6 Sun 25/11/2	45 days 224FS-2 days	
226	Drain Laying		Possible 8 da		Sat 25/11/8	45 days 225FS-2 days	
227	Manhole construction	NA 1 As F	Possible 8 da		Fri 25/11/14	45 days 226FS-2 days	3 s carpenter, 2x labour
228	Backfilling and Compaction	NA 1 As i			3 Tue 25/11/18	45 days 227FS-2 days	
229	Reinstatement	NA 1 As F		-	9 M on 25/11/24		La Excavator, 1x dump truck
230	TTA removal	NA hAs F		-	5 Tue 25/11/25	45 days 229	
231	Connection of ex. Pipe to SHT.A01		erThan 28d	-	16 Tue 25/12/23	45 days 230	
232	SH T.A01~ SH T.A02, 1500PC, B, L=8.39, D=3.6 TTA implementation		Possible 42 d	-	24 Tue 26/2/3	45 days 45 days 231	
233 234	Breaking pavement	NA nAs F NA nAs F			4 Sat 25/12/27 5 Tue 25/12/30	45 days 231 45 days 233FS-2 days	s
234	Excavation and Lateral Support		Possible 5 da Possible 12 d	- I	9 Fri 26/1/9	45 days 255F5-2 days 45 days 234FS-2 days	
236	Drain Laying	NA 1As F			Tue 26/1/13	45 days 235FS-2 days	
237	Bedding and Backfilling	NA 1 As F				45 days 236FS-2 days	
238	M anhole construction	NA 1 As F	Possible 8 da	ys Fri 26/1/16	Fri 26/1/23	45 days 237FS-2 days	
239	Backfilling and Compaction	NA 1 As i		-		45 days 238FS-2 days	
240	Reinstatement	NA 1 As F		·		45 days 239	1x Excavator, 1x dump truck
241	TTA removal	NA hAs F		-		45 days 240	
242	Temporary decking over ex. UC		Possible 28 d	-		45 days 241	
243 244	CCTV inspection Reinstatement	NAn As F Fri26/6/5 oLat			8 Tue 26/3/17 8 Tue 26/4/21	45 days 242FS-14 days 45 days 243	
244 245	Keinstatement U-Channel Works (West)		erihan 35d Possible 445d		8 Tue 26/4/21 9 Sat 26/6/6	45 days 243 0 days	
24.5	End~ex. UC,450CU(G),L=70		ossible 111 o	-	9 Mon 25/7/7	0 days	
247	Stage 1	NA I As P		,	9 Wed 25/4/16	0 days	
248	Excavation and Lateral Support [A]	NA 1 As F			9 Fri 25/3/28	0 days 198	Ix Excavator
249	Formwork Erection [A]		Possible 12 d	-	7 M on 25/4/7	0 days 248FS-2 days	
250	Catchpit construcion [A]	NA hAs F			Wed 25/4/16		
251	Concreting [A]	NA 1 As F			Tue 25/4/15	0 days 250FS-2 days	s
252 253	Stage 2 Excavation and Lateral Support [A]		Possible 29 d Possible 10 d		6 Wed 25/5/14 6 Fri 25/4/25	0 days 0 days 251	A Lx Excavator
253	Excavation and Lateral Support [A] Formwork Erection [A]		Possible 10d Possible 12d		6 Fri 25/4/25 Mon 25/5/5	0 days 251 0 days 253FS-2 days	
255	Catchpit construcion [A]		Possible 12 d		Wed 25/5/14	0 days 255FS-2 days	
256	Concreting [A]	NA 1 As F		-		0 days 255FS-2 days	
257	Stage 3		ossible 29 d		4 Wed 25/6/11	0 days	
258	Excavation and Lateral Support [A]	NA 1 As F	Possible 10 d	ays Wed 25/5/1	4 Fri 25/5/23	0 days 256	1x Excavator
259	Formwork Erection [A]		Possible 12 d		2 M on 25/6/2	0 days 258FS-2 days	
260	Catchpit construcion		Possible 11 d		Wed 25/6/11	0 days 259FS-2 days	
261	Concreting	NA hAs F) Tue 25/6/10	0 days 260FS-2 days	
262	Stage 4		Possible 27 d	-	1 Mon 25/7/7	0 days	
263 264	Excavation and Lateral Support	NA 1 As F				0 days 261 0 days 263FS-2 days	s Lx Excavator
264	Formwork Erection [A] Catchpit construcion	NA 1ASE NA 1ASE	Possible 11 d Possible 10 d		Sun 25/6/29 Mon 25/7/7	0 days 263FS-2 days 0 days 264FS-2 days	
265	Concreting	Fri 26/6/5 o Lat			Mon 25/7/7	0 days 264FS-2 days 0 days 265FS-1 day	
267	SHT.CP2.5~SHT.CP2, 300->900CU(G),L=11.4		ossible 22 d		Tue 25/7/29	0 days	
268	Excavation and Lateral Support [A]	NA nAs f			Sun 25/7/13	0 days 266	IX Excavator
269	Formwork Erection [A]	NA nAs F	Possible 11 d		Tue 25/7/22	0 days 268FS-2 days	
270	Catchpit construcion [A]	NA 1 As i			1 Tue 25/7/29	0 days 269FS-2 days	
271	Concreting [A]	NA 1 As F			8 Mon 25/7/28	0 days 270FS-2 days	5 Concrete gang
272	SHT.CP3~ SHT.CP2.5, 300-> 900CU(G), L=66.5		ossible 70 d		9 Mon 25/10/6	0 days	
273	Stage 1		Possible 24 d	-	7 Thu 25/8/21	0 days	
274 275	Excavation and Lateral Support Formwork Erection	NA nAs F NA nAs F			Tue 25/8/5 Wed 25/8/13	0 days 271 0 days 274FS-2 days	s
275	Formwork Erection Catchpit construcion	NA 1ASE NA 1ASE			Wed 25/8/13 Thu 25/8/21	0 days 274FS-2 days 0 days 275FS-2 days	
270	Concreting	NA TASE NA TASE			0 Wed 25/8/20	0 days 276FS-2 days	
278	Stage 2		ossible 24 d		L Sat 25/9/13	0 days 2701 3-2 days	
279	Excavation and Lateral Support	NA 1 As F		-		0 days 277	1x Excavator
280	Formwork Erection		Possible 10 d			0 days 279FS-2 days	
281	Catchpit construcion	NA 1 As F			Sat 25/9/13	0 days 280FS-2 days	s 2x carpenter
282	Concreting	NA hAs i	Possible 1 d	ay Fri 25/9/12	Fri 25/9/12	0 days 281FS-2 days	Concrete gang
	ŤTask	Progress		Summa	ry I	Rolled	d Up Critical Task Group By Summary
evision.: 18.0	Date: 28 February 2025	<u>_</u>				• •	

Drainage Channel: {U/S}~{D/S}

					CONTRACT NO). DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME
ID 1	Task Name	Constraint Constraint Duration Date Type	Start	Finish	Total Slack Predecessors	
283	Stage 3	NA As Possible 24 days		Mon 25/10/6	0 days	
84	Excavation and Lateral Support	NA n As Possible 8 days	Sat 25/9/13		0 days 282	Lx Excavator
85 86	Formwork Erection Catchpit construcion	NA n As Possible 10 days NA n As Possible 10 days	Fri 25/9/19 Sat 25/9/27	Sun 25/9/28 Mon 25/10/6	0 days 284FS-2 days 0 days 285FS-2 days	2x carpenter
87	Concreting	NA hAs Possible 1 days	Sun 25/10/5		0 days 286FS-2 days	Concrete gang
288	SHT.CP3.3~SHT.CP3, 300->450CU(G),L=54.5	NA As Possible 76 days	Mon 25/10/6		0 days	
289	Stage 1	NA As Possible 24 days	Mon 25/10/6	Wed 25/10/29	0 days	
290	Excavation and Lateral Support	NA n As Possible 8 days	Mon 25/10/6		0 days 287	1 x Excavator
291 292	Formwork Erection Catchpit construcion	NA n As Possible 10 days NA n As Possible 10 days	Sun 25/10/12 Mon 25/10/20		0 days 290FS-2 days 0 days 291FS-2 days	2x carpenter
292	Concreting	NA 1 As Possible 10 days		Tue 25/10/28	0 days 291FS-2 days 0 days 292FS-2 days	Concrete gang
294	Stage 2	-	Wed 25/10/29		0 days	
95	Excavation and Lateral Support	NA n As Possible 8 days	Wed 25/10/29	Wed 25/11/5	0 days 293	
96	Formwork Erection	NA n As Possible 12 days	Tue 25/11/4	Sat 25/11/15	0 days 295FS-2 days	
97	Catchpit construcion	NA n As Possible 11 days		M on 25/11/24	0 days 296FS-2 days	
298	Concreting	NA h As Possible 1 day	Sun 25/11/23		0 days 297FS-2 days	Concrete gang
299 300	Stage 3 Excavation and Lateral Support	NA I As Possible 27 days NA I As Possible 8 days	Mon 25/11/24 Mon 25/11/24		0 days 0 days 298	1x Excavator
301	Formwork Erection	NA nAs Possible 12 days	Sun 25/11/30		0 days 300FS-2 days	2x carpenter
302	Catchpit construcion	NA h As Possible 11 days	Wed 25/12/10		0 days 301FS-2 days	2x carpenter
303	Concreting	NA n As Possible 1 day	Fri 25/12/19		0 days 302FS-2 days	Concrete gang
04	SHT.CP3.5~SHT.CP3.3,300->450CU(G),L=43.3	NA As Possible 57 days	Sat 25/12/20		0 days	
05	Stage 1	NA As Possible 29 days	Sat 25/12/20		0 days	
06	Excavation and Lateral Support Formwork Erection	NA n As Possible 10 days NA n As Possible 12 days	Sat 25/12/20 Sun 25/12/28		0 days 303 0 days 306FS-2 days	1x Excavator
08	Catchpit construcion	NA TAS Possible 12 days	Wed 26/1/7		0 days 300FS-2 days	
09	Concreting	NA h As Possible 1 day	Fri 26/1/16	Fri 26/1/16	0 days 308FS-2 days	Concrete gang
310	Stage 2	NA As Possible 29 days	Sat 26/1/17	Sat 26/2/14	0 days	
311	Excavation and Lateral Support	NA n As Possible 10 days	Sat 26/1/17	Mon 26/1/26	0 days 309	
812	Formwork Erection	NA h As Possible 12 days	Sun 26/1/25	Thu 26/2/5	0 days 311FS-2 days	2x carpenter
313 314	Catchpit construcion Concreting	NA n As Possible 11 days NA n As Possible 1 day	Wed 26/2/4 Fri 26/2/13	Sat 26/2/14 Fri 26/2/13	0 days 312FS-2 days 0 days 313FS-2 days	Concrete gang
315	End~ SHT. CP3.5,300->450CU (G),L=107.7	NA rAs Possible 113 days	Sat 26/2/13	Sat 26/6/6	0 days 515F5-2 days	
16	Stage 1	NA As Possible 29 days	Sat 26/2/14		0 days	
17	Excavation and Lateral Support	NA n As Possible 10 days	Sat 26/2/14	Mon 26/2/23	0 days 314	1x Excavator
18	Formwork Erection	NA n As Possible 12 days	Sun 26/2/22	Thu 26/3/5	0 days 317FS-2 days	a carpenter
19	Catchpit construcion	NA h As Possible 11 days	Wed 26/3/4	Sat 26/3/14	0 days 318FS-2 days	2x carpenter
20	Concreting Store 2	NA h As Possible 1 day	Fri 26/3/13	Fri 26/3/13	0 days 319FS-2 days	
321 322	Stage 2 Excavation and Lateral Support	NA As Possible 29 days NA 1 As Possible 10 days	Sat 26/3/14 Sat 26/3/14	Sat 26/4/11 Mon 26/3/23	0 days 0 days 320	L 1x Excavator
323	Formwork Erection	NA 1 As Possible 10 days	Sun 26/3/22	Thu 26/4/2	0 days 322FS-2 days	2x carpenter:
324	Catchpit construcion	NA 1 As Possible 11 days	Wed 26/4/1		0 days 323FS-2 days	2x carp enter
325	Concreting	NA n As Possible 1 day	Fri 26/4/10	Fri 26/4/10	0 days 324FS-2 days	Concrete gang
326	Stage 3	NA As Possible 29 days	Sat 26/4/11	Sat 26/5/9	0 days	
327	Excavation and Lateral Support	NA h As Possible 10 days	Sat 26/4/11	Mon 26/4/20	0 days 325	
328 329	Formwork Erection Catchpit construcion	NA n As Possible 12 days NA n As Possible 11 days	Sun 26/4/19 Wed 26/4/29	Thu 26/4/30 Sat 26/5/9	0 days 327FS-2 days 0 days 328FS-2 days	Zx carpenter
330	Concreting	NA 1 As Possible 11 days	Fri 26/5/8	Fri 26/5/8	0 days 329FS-2 days	
331	Stage 4	NA As Possible 29 days	Sat 26/5/9	Sat 26/6/6	0 days	
332	Excavation and Lateral Support	NA n As Possible 10 days	Sat 26/5/9	Mon 26/5/18	0 days 330	
333	Formwork Erection	NA 1 As Possible 12 days	Sun 26/5/17	Thu 26/5/28	0 days 332FS-2 days	2x carpenter
334	Catchpit construcion	NA h As Possible 11 days	Wed 26/5/27	Sat 26/6/6	0 days 333FS-2 days	2x carpenter
35 36	Concreting U-Channel Works (East)	NA n As Possible 1 day NA i As Possible 570 days	Fri 26/6/5 Wed 24/11/13	Fri 26/6/5 Fri 26/6/5	299 days 334FS-2 days 0 days	Concrete gang
37	SHT.CP11~SHT.CP10E,750CU(HD-G),L=19.8	NA rAs Possible 370 days	Wed 24/11/13 Wed 24/11/13		0 days	
38	Excavation and Lateral Support	NA h As Possible 11 days	Wed 24/11/13		0 days 248SS-126 day	Lx Excavator
39	Formwork Erection	NA n As Possible 12 days	Fri 24/11/22	Tue 24/12/3	0 days 338FS-2 days	2x carpenter
0	Catchpit construcion	NA n As Possible 11 days	Mon 24/12/2		0 days 339FS-2 days	2x carpenter
1	Concreting	NA h As Possible 1 day	Wed 24/12/11		0 days 340FS-2 days	L Concrete gang
42 43	SHT.CP10E~ SHT.CP10D,750CU(HD-G),L=23.7 Excavation and Lateral Support	NA 1 As Possible 36 days	Thu 24/12/12 Thu 24/12/12		0 days 0 days 341	1x Excavator
4	Formwork Erection	NA 1 As Possible 13 days	Mon 24/12/12		0 days 341 0 days 343FS-2 days	
5	Catchpit construcion	NA h As Possible 13 days	Sat 25/1/4	Thu 25/1/16	0 days 344FS-2 days	2x carpenter
16	Concreting	NA n As Possible 1 day	Wed 25/1/15		0 days 345FS-2 days	Concrete gang
7	SHT.CP10D~SHT.CP10C, 750CU(HD-G), L=11.9	NA As Possible 24 days	Thu 25/1/16		0 days	
18	Excavation and Lateral Support	NA h As Possible 8 days		Thu 25/1/23	0 days 346	Lx Excava or
19 50	Formwork Erection Catchpit construcion	NA n As Possible 10 days NA n As Possible 10 days	Wed 25/1/22 Thu 25/1/30	Fri 25/1/31 Sat 25/2/8	0 days 348FS-2 days 0 days 349FS-2 days	2x carp enter
1	Concreting	NA 1 As Possible 10 days	Fri 25/2/7	5at 25/2/8 Fri 25/2/7	0 days 349FS-2 days 0 days 350FS-2 days	
52	SHT.CP10C~ SHT.CP10B,750CU(HD-G),L=6.5	NA ras rossible 11 day NA ras Possible 17 days		Mon 25/2/24	0 days	
3	Excavation and Lateral Support	NA n As Possible 6 days	Sat 25/2/8	Thu 25/2/13	0 days 351	1x Excivator
4	Formwork Erection	NA n As Possible 8 days	Wed 25/2/12		0 days 353FS-2 days	2x capenter
5	Catchpit construcion	NA 1 As Possible 7 days		Mon 25/2/24	0 days 354FS-2 days	2x carpenter
5	Concreting SHT.CP108~ SHT.CP10A, 75 0CU (HD-G), L= 6.4	NA h As Possible 1 day	Sun 25/2/23		0 days 355FS-2 days	- Concrete gang
7 8	SH I.CPIOB~ SH I.CPIOA, /SOCU (HD-G), L=6.4 Excavation and Lateral Support	NA I As Possible 17 days NA I As Possible 6 days	Mon 25/2/24 Mon 25/2/24		0 days 0 days 356	1x Excavator
59	Formwork Erection	NA 1 As Possible 6 days	Fri 25/2/28	Fri 25/3/7	0 days 358 0 days 358FS-2 days	2x = arpenter
50	Catchpit construcion	NA 1 As Possible 7 days		Wed 25/3/12	0 days 359FS-2 days	2 carpenter
61	Concreting	NA n As Possible 1 day	1	Tue 25/3/11	0 days 360FS-2 days	Concrete gang
62	SHT.CP10A~ SHT.CP10,750CU(HD-G),L=26.7	NA As Possible 39 days	Wed 25/3/12		0 days	
53	Excavation and Lateral Support	NA n As Possible 14 days	Wed 25/3/12		0 days 361	
64	Formwork Erection	NA n As Possible 15 days	Mon 25/3/24	M on 25/4/7	0 days 363FS-2 days	2x carpenter
ion.: 18.0	Date: 28 February 2025 Critical Task	Progress	Summary Rolled Up	_	· · · · ·	Jp Critical Task 👘 Rolled Up Progress 🗰 External Tasks 👘 Group By Summary 🛡 🖤 Deadline 🖓

							PROJECT PROGRAMME
	Fask Name	Constraint Constraint Date Type	Duration	Start	Finish	Total Slack Predecessors	
365 366	Catchpit construcion Concreting	NA 1 As Possible NA 1 As Possible	14 days 1 day	Sun 25/4/6 Fri 25/4/18	Sat 25/4/19 Fri 25/4/18	0 days 364FS-2 days 0 days 365FS-2 days	2x carpenter
367	SHT.CP10~SHT.CP9,750CU(HD-G),L=4.3	NA TAS Possible	-	Sat 25/4/18	Mon 25/5/5	0 days 565F3-2 days	
368	Excavation and Lateral Support	NA 1 As Possible	6 days		Thu 25/4/24	0 days 366	
369 370	Formwork Erection	NA 1 As Possible	8 days	Wed 25/4/23		0 days 368FS-2 days	2x carpenter
370	Catchpit construcion Concreting	NA n As Possible NA n As Possible	7 days 1 day	Sun 25/5/4	M on 25/5/5 Sun 25/5/4	0 days 369FS-2 days 0 days 370FS-2 days	L Concrete gang
372	SHT.CP9~ SHT.CP8, 600CU(HD-G), L=33.7	NA A Possible	-		Wed 25/6/18	0 days	
373	Stage 1	NA As Possible	24 days	Mon 25/5/5	Wed 25/5/28	0 days	
374	Excavation and Lateral Support	NA 1 As Possible	8 days		Mon 25/5/12	0 days 371	
375	Formwork Erection	NA 1 As Possible		Sun 25/5/11		0 days 374FS-2 days	2x carpenter
376 377	Catchpit construcion Concreting	NA n As Possible NA n As Possible	10 days 1 day	Mon 25/5/19 Tue 25/5/27	Wed 25/5/28 Tue 25/5/27	0 days 375FS-2 days 0 days 376FS-2 days	Concrete gang
378	Stage 2	NA As Possible	-	Wed 25/5/28		0 days	
379	Excavation and Lateral Support	NA 1 As Possible	8 days	Wed 25/5/28		0 days 377	1x Excavator
380	Formwork Erection	NA 1 As Possible	10 days	Tue 25/6/3	Thu 25/6/12	0 days 379FS-2 days	2x carpenter
381	Catchpit construcion	NA n As Possible	8 days	Wed 25/6/11		0 days 380FS-2 days	x carpenter
382 383	Concreting Connection of ex. 300CU to SHT.CP8	NA n As Possible Fri 26/6/5 o Later Than	1 day 28 days	Tue 25/6/17 Mon 25/6/16	Tue 25/6/17	0 days 381FS-2 days 327 days 382FS-2 days	
385	SHT.CP8~ SHT.CP7, 600CU (HD-G), L=8.5	NA AsPossible	-	Wed 25/6/18		0 days	
385	Excavation and Lateral Support	NA h As Possible	6 days	Wed 25/6/18		0 days 382	1x Excavator
386	Formwork Erection	NA n As Possible	8 days	Sun 25/6/22		0 days 385FS-2 days	2x carpenter
387	Catchpit construcion	NA n As Possible	7 days	Sat 25/6/28	Fri 25/7/4	0 days 386FS-2 days	
388	Concreting	NA n As Possible	1 day	Thu 25/7/3	Thu 25/7/3	0 days 387FS-2 days	Concrete gang
389 390	Reconstruction of U/S end wall SHT.CP7~SHT.CP6,600CU(HD-G),L=130.8	Fri 26/6/5 o Later Than NA I As Possible	-	Wed 25/7/2 Fri 25/7/4	Tue 25/7/22 Fri 25/11/21	318 days 388FS-2 days 0 days	
390	Stage 1	NA TAS Possible		Fri 25/7/4	Fri 25/11/21	0 days	
392	Excavation and Lateral Support	NA h As Possible		Fri 25/7/4	Sun 25/7/13	0 days 388	Lx Excavator
393	Formwork Erection	NA n As Possible	12 days	Sat 25/7/12	Wed 25/7/23	0 days 392FS-2 days	2x carpenter
394	Catchpit construcion	NA 1 As Possible		Tue 25/7/22	Fri 25/8/1	0 days 393FS-2 days	2x carpenter
395	Concreting	NA n As Possible	1 day	Thu 25/7/31	Thu 25/7/31	0 days 394FS-2 days	Concrete gang
396 397	Stage 2 Excavation and Lateral Support	NA I As Possible		Fri 25/8/1 Fri 25/8/1	Fri 25/8/29 Sun 25/8/10	0 days 0 days 395	
397	Formwork Erection	NA h As Possible NA h As Possible	-	Fri 25/8/1 Sat 25/8/9	Wed 25/8/20	0 days 395 0 days 397FS-2 days	2x carpenter
399	Catchpit construcion	NA 1 As Possible		Tue 25/8/19	Fri 25/8/29	0 days 398FS-2 days	2x carpenter
400	Concreting	NA n As Possible	1 day		Thu 25/8/28	0 days 399FS-2 days	Concrete gang
401	Stage 3	NA As Possible			Fri 25/9/26	0 days	
402	Excavation and Lateral Support	NA n As Possible	-	Fri 25/8/29	Sun 25/9/7	0 days 400	1x Excavator
403 404	Formwork Erection Catchpit construcion	NA h As Possible NA h As Possible	-	Sat 25/9/6 Tue 25/9/16	Wed 25/9/17 Fri 25/9/26	0 days 402FS-2 days 0 days 403FS-2 days	2x carpenter
404	Catchpit construcion	NA h As Possible NA h As Possible	11 days 1 day	Tue 25/9/16 Thu 25/9/25	Thu 25/9/25	0 days 403FS-2 days 0 days 404FS-2 days	
406	Stage 4	NA As Possible	-	Fri 25/9/26		0 days	
407	Excavation and Lateral Support	NA n As Possible	-		Sun 25/10/5	0 days 405	1x Excavator
408	Formwork Erection	NA n As Possible			Wed 25/10/15	0 days 407FS-2 days	2x carpenter
409	Catchpit construcion	NA n As Possible	11 days	Tue 25/10/14		0 days 408FS-2 days	
410 411	Concreting Stage 5	NA n As Possible NA n As Possible	1 day 29 days	Thu 25/10/23 Fri 25/10/24		0 days 409FS-2 days 0 days	Let a concrete gang
411 412	Excavation and Lateral Support	NA 1 As Possible		Fri 25/10/24 Fri 25/10/24		0 days 410	1x Excavator
413	Formwork Erection	NA h As Possible		Sat 25/11/1		0 days 412FS-2 days	2x carpenter
414	Catchpit construcion	NA 1 As Possible	-	Tue 25/11/11	Fri 25/11/21	0 days 413FS-2 days	2x carpenter
415	Concreting	NA n As Possible	1 day		Thu 25/11/20	0 days 414FS-2 days	
416	Connection of ex. 400CU to SHT.CP6	Fri 26/6/5 o Later Than		Wed 25/11/19		171 days 415FS-2 days	
417 418	SHT.CP6~ SHT.CP5, 600CU(HD-G), L= 24.1 Excavation and Lateral Support	NA I As Possible NA I As Possible	,	Fri 25/11/21	Fri 25/12/26 Wed 25/12/3	0 days 0 days 415	
418	Formwork Erection	NA 1 As Possible			M on 25/12/15	0 days 415 0 days 418FS-2 days	
420	Catchpit construcion	NA 1 As Possible	-	Sun 25/12/14		0 days 419FS-2 days	
421	Concreting	NA n As Possible	1 day	Thu 25/12/25	Thu 25/12/25	0 days 420FS-2 days	Concrete gang
422	Connection of ex. 400CU to SHT.CP5	Fri 26/6/5 o Later Than	-	Wed 25/12/24		136 days 421FS-2 days	
423 424	SHT.CP5~ SHT.CP4, 600CU(HD-G), L=73.9	NA As Possible		Fri 25/12/26 Fri 25/12/26		0 days	
424	Stage 1 Excavation and Lateral Support	NA I As Possible NA I As Possible	-	Fri 25/12/26 Fri 25/12/26	Fri 26/1/23 Sun 26/1/4	0 days 0 days 421	
425	Formwork Erection	NA TASTOSSIBLE		Sat 26/1/3	Wed 26/1/14	0 days 425FS-2 days	2x carpenter
427	Catchpit construcion	NA n As Possible	11 days	Tue 26/1/13	Fri 26/1/23	0 days 426FS-2 days	2x carp enter
428	Concreting	NA n As Possible	1 day	Thu 26/1/22	Thu 26/1/22	0 days 427FS-2 days	Concrete gang
429	Stage 2	NA As Possible		Fri 26/1/23	Fri 26/2/20	0 days	
430	Excavation and Lateral Support	NA n As Possible	-	Fri 26/1/23	Sun 26/2/1	0 days 428	2x Excavator
431 432	Formwork Erection Catchpit construcion	NA n As Possible NA n As Possible	-	Sat 26/1/31 Tue 26/2/10	Wed 26/2/11 Fri 26/2/20	0 days 430FS-2 days 0 days 431FS-2 days	
432	Concreting	NA TASTOSSIBLE	11 days	Thu 26/2/10	Thu 26/2/20	0 days 432FS-2 days	
434	Stage 3	NA As Possible			Fri 26/3/20	0 days	
435	Excavation and Lateral Support	NA n As Possible	-	Fri 26/2/20	Sun 26/3/1	0 days 433	1 x Excavator
436	Formwork Erection	NA n As Possible		Sat 26/2/28	Wed 26/3/11	0 days 435FS-2 days	2x carpenter
437 438	Catchpit construcion	NA n As Possible		Tue 26/3/10	Fri 26/3/20	0 days 436FS-2 days	
438	Concreting Connection of ex. 450CU to SHT.CP4	NA n As Possible Fri 26/6/5 o Later Than	1 day 28 days	Thu 26/3/19 Wed 26/3/18	Thu 26/3/19 Tue 26/4/14	0 days 437FS-2 days 52 days 438FS-2 days	Concrete gang
433	SHT. CP4~ End, 5 25 CU (HD-G), L = 82.3	NA As Possible		Fri 26/3/20	Fri 26/6/5	0 days	
441	Stage 1	NA As Possible	-		Wed 26/4/15	0 days	
44 2	Excavation and Lateral Support	NA n As Possible	-		Sun 26/3/29	0 days 438,124,127	1x Excavator
443	Formwork Erection	NA n As Possible		Sat 26/3/28	Tue 26/4/7	0 days 44 2FS-2 days	2x carpenter
444 445	Catchpit construcion	NA h As Possible	10 days		Wed 26/4/15	0 days 443FS-2 days	2x carpenter
	Concreting Stage 2	NA n As Possible NA n As Possible	1 day 27 days	Wed 26/4/14	Tue 26/4/14 Mon 26/5/11	0 days 444FS-2 days 0 days	Concrete gang
446		1751 033010	ys			,	

Urain: {U/S}~{D/S},size+type,bedding,length(n U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

	WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME																
ID	Task Name		Constraint	Duration	Start	Finish	Total Slack	Predecessors	Half 1	2023, Half 2	2024, Half 1	2024, Half 2	2025, Half 1	2025, Half 2	2026, Half 1	2026, Half 2 2027, Half 1	2027, Half 2
		Date	Туре						A M J .	JASOND	J F M A M J	J A S O N D J	FMAMJ	J A S O N D J F	FMAMJJ	A S O N D J F M A M J	J A S O N
447	Excavation and Lateral Support	NA	n As Possible	10 days	Wed 26/4/15	Fri 26/4/24	0 days	445							1x Excavator		
448	Formwork Erection	NA	n As Possible	11 days	Thu 26/4/23	Sun 26/5/3	0 days	447FS-2 days	1						2x carp ente	r	
449	Catchpit construcion	NA	n As Possible	10 days	Sat 26/5/2	Mon 26/5/11	0 days	448FS-2 days	1						2x carp en	er	
450	Concreting	NA	n As Possible	1 day	Sun 26/5/10	Sun 26/5/10	0 days	449FS-2 days	1						Concrete	jang	
451	Stage 3	NA	ı As Possible	26 days	Mon 26/5/11	Fri 26/6/5	0 days	1									
452	Excavation and Lateral Support	NA	n As Possible	10 days	Mon 26/5/11	Wed 26/5/20	0 days	450	1						1x Excav	ator	
453	Formwork Erection	NA	n As Possible	10 days	Tue 26/5/19	Thu 26/5/28	0 days	452FS-2 days	1						2x carp	enter	
454	Catchpit construcion	NA	n As Possible	10 days	Wed 26/5/27	Fri 26/6/5	0 days	453FS-2 days	1						2x car	penter	
455	Concreting	Fri 26/6/5	o Later Than	1 day	Fri 26/6/5	Fri 26/6/5	0 days	454FS-1 day	1						Concr	ete gang	

Revision.: 18.0	Date: 28 February 2025	´ Task	Progress		Summary	 Rolled Up Critical Task	Rolled Up Progress	External Tasks	Group By Summary	
Trevision 10.0	Date: 26 February 2025	Critical Task	Milestone	♦	Rolled Up Task	Rolled Up Milestone 🛛 🔿	Split	 Project Summary	 Deadline	$\hat{\nabla}$
Drain: {U/S}~{D/S},s U-Channel: {U/S}~{[Drainage Channel: {	size+type,bedding,length(m),c D/S},size+type,length(m) {U/S}~{D/S}	lepth(m)				Page 1	8			

Appendix 1.2 Project Organization Chart


Appendix 1

Wing Tat Civil Engineering Co. Ltd

Contract No. : DC/2022/02

Drainage Improvement Works at Yuen Long - Stage 2

Organization Chart of Environmental Management (updated on 12-06-2024)



ENVIRONMENTAL TEAM

Appendix 1.3 Implementation Status of Environmental Mitigation Measure



Air Quality Impact Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Construe	ction Phase							
S.3.8.1	S.3.2.3	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Deficiency of Mitigation Measures but rectified by the Contractor.	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	 Proper and regular watering should be provided for all exposed and excavated work sites. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Deficiency of Mitigation Measures but rectified by the Contractor.	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	 Open stockpiles should be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Deficiency of Mitigation Measures but rectified by the Contractor.	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	• All excavated or stockpile of dusty materials should be entirely covered by impervious sheeting or sprayed with water to ensure that the entire surface is wet. They should be sprayed with water immediately prior to any loading or transfer activities. These materials should be removed, backfilled or reinstated where practicable.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



EIA Ref.	EM&A Ref.		Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	•	After the removal of stockpiles, the remaining dusty material should be sprayed with water and cleared from the surface of roads. Stockpiling areas of dusty materials should not be extended beyond the pedestrian barriers, fencing or traffic cones.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	•	At locations with proposed open excavation and reinstatement works, hoarding of not less than 2.4 m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. The contractor should ensure that the hoardings are well maintained throughout the entire construction period.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	•	Vehicles used for the transportation of dusty materials/ spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	•	Vehicle wheel washing facilities will be provided at exit of the works site. The areas where vehicle wheel washing activities are carried out and the section of the construction site between the vehicle washing facilities and the exit should be paved with concrete or bituminous materials.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



EIA Ref.	EM&A Ref.		Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	•	Where possible, routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	•	All demolished materials that may generate dust should be covered entirely by impervious sheeting or placed in a covered area with the top and three sides enclosed within a day of demolition.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	•	At construction works areas where demolition takes place, water or dust suppression chemicals should be sprayed prior to, during and immediately after the demolition activities to ensure that the top surface remains wet.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	•	The requirements stipulated in the Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness should be followed as far as practicable to enhance the cleanliness and tidiness of construction sites.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	 NRMMs should be approved or exempted with a label issued by EPD. The label should be displayed at a conspicuous position of the machine or vehicle. Nonroad vehicles are required to meet the Euro V emission standards and smoke requirements as stipulated under the Air Pollution Control (Vehicle Design Standards) (Emission) Regulation. 	Emission from NRMM during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.3.8.1	S.3.2.3	 The works at overlapping section are recommended to be scheduled to avoid works at the areas near Fan Kam Road. The Contractor shall liaise with No. CE 61/2012 (HY) – Improvement to Fan Kam Road – Investigation contractors so as to avoid undertaking works concurrently with the works from CE 61/2012 Project when they are in the close proximity. As a conservative approach, works for drainage improvement shall be carried when the works from the No. CE 61/2012 project is over 500 m away. 	Prevent potential cumulative construction air quality impacts	Contractor(s)	At all construction areas of the site for Ha Che during the entire construction period	-	Implemented	HC: 20 Feb 2024

Remarks:

1. "HC" equal to Ha Che

"LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo

Noise Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
Constru	ction Phas	se							
S.4.6.6	S. 4.8.1	Use of quiet PMEs and smaller sized of PMEs as practicable.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	
S.4.6.7	S. 4.8.1	Use of quiet PME for generator, mobile crane and excavator, wheeled/ tracked.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	
S.4.6.8	S. 4.8.1	The Contractor should be responsible for the design of temporary/ movable noise barriers with consideration of the size of PME and the requirements of intercepting the line of sight between the noise sensitive receivers and PME.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	The mitigation measures of utilising material stockpiles and other structures as noise barriers, is not applicable to the construction areas.





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
S.4.7.1	S. 4.8.1	 The Contractor shall adopt the Code of Practice on Good Management Practice to Prevent Violation of the NCO (Cap. 400) (for Construction Industry) published by the EPD; The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines; Before commencing any work, the Contractor shall submit to the Environmental Review for approval the method of working, equipment and noise mitigation measures intended to be used at the site; The Contractor shall devise and execute working methods to minimise the noise impact on the identified surrounding sensitive uses, and provide experienced personnel with suitable training to ensure that those methods are implemented; Noisy equipment and noisy activities should be located as far away from the NSR's as is practical; 	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
S.4.7.1	S. 4.8.1	 Machines and plant (such as dump truck, vibratory compactor, lorry, cranes) that may be intermitted use should be shut down between work periods or should be throttled down to a minimum. Additionally, the combined use of noisy equipment/ machines should be avoided, when possible; Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction programme; Silencers, mufflers or acoustic treatment mats on construction equipment should be utilised and properly maintained during the construction duration; Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilised as noise barriers, where practicable. 	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	

Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
S.4.7.2	S. 4.8.1	The Contractor shall, from time to time, be aware of the noise impacts on the surrounding NSRs through adequate noise monitoring during the works so that adjustments can be made to the number of plants used for any construction activity and the corresponding plant positioning. These requirements shall be incorporated into the project works contract.	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	

Remarks:

"HC" equal to Ha Che
 "LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo



Ecological Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constructi	on Phase							
S.5.9.2	S.5.2.1	The section of watercourse with construction activities should be hydrologically isolated from the rest of the watercourse as far as practicable (except discharge of treated runoff).	Ecological – to avoid and minimize the spatial impact/ disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.5.9.2	S.5.2.1	The staged construction activities should be commenced from upstream and progresses toward the downstream area and the reinstatement work especially the planting of riparian vegetation should also be undertaken in stages and commenced as soon as the hardscape work completed in the working section	Ecological – to avoid and minimize the spatial impact and shorten the temporal disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.5.9.3	S.5.2.2	 Good Site Practice Effective implementation of an Environmental Management Systems in accordance with the ISO 14001 for all work sites; Effective implementation of mitigation measures recommended for dust suppression, noise reduction, as well as water quality and waste management as detailed in other sections of the EIA Report. 	Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



S.5.9.3 S.5.2.2	 Effective implementation of the Tree Preservation Measures as detailed in the guidelines published by the Tree Management Office. Staff awareness training on the ecological importance of the riverine habitats and inhabited wildlife, as well as briefing on the mitigation measures recommended in the EIA Report. Well defined and fenced Work Area to prevent intentional or accidental encroachment or trespassing into the adjacent habitats for access, parking and 	Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
	 Management Office. Staff awareness training on the ecological importance of the riverine habitats and inhabited wildlife, as well as briefing on the mitigation measures recommended in the EIA Report. Well defined and fenced Work Area to prevent intentional or accidental encroachment or trespassing into the adjacent 	habitats and wildlife inhabited within or adjacent to the work					TW: 16 Dec 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.5.9.3	S.5.2.2	 No chemical should be stockpiled on-site until absolutely necessary; On-site maintenance of plant/ machineries/ vehicle should be avoided as far as practicable; Silt/ Sediment/ Oil traps should be installed to avoid direct discharge of effluent or site run-off; Regular ecological checks; Cut down of vegetation during site clearance should be in stages before groundwork takes place as such to disperse any wildlife that is sheltering in the immediate area; and Minimise vehicle access. 	Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.5.9.4	S.5.2.10	The construction work in Tai Wo should be scheduled in the dry season and sandbags or other similar facilities should be placed along the southern boundary of the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition. In addition, discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. The above measure should be audited regularly as part of the routine site inspection undertaken by the ET.	Ecological – to avoid and minimize any potential impact to the Cheung Po EIA from site discharge	Contractor(s)	Tai Wo	EIA, contractual requirements	Implemented	TW: 16 Dec 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.5.9.6 to 5.9.7	S.5.2.7, 5.2.8	A detail survey to update the abundance and distribution of the endemic freshwater crabs within the project site (include the original watercourse which will be cut-off at Ha Che and Lin Fa Tei, inclusive of a receptor site search for the preparation of a "Freshwater Crab Translocation Plan", in which the whole process including logistic arrangement should be detailed for the approval of AFCD.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Engineer	Lin Fa Tei and Ha Che, before the commencement of the construction work	EIA, contractual requirements	Implemented, EPD advised no comment on the FCTP on 9 Feb 2024. A formal reply letter was issued by the EPD on 4 July 2024 after the submission of hardcopy for their record.	HC (CH.A300.00 ~ CH.A653.949): 11 Sep 2024 LFT (CH.A818.86 ~CH. A500.00): 7 May 2025
S.5.9.6 to 5.9.7	S.5.2.9	Capture and translocate two endemic freshwater crabs and undertake post- translocation monitoring programme in accordance to the approved "Freshwater Crab Translocation Plan".	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species.	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented, pre-construction surveys at Ha Che and Lin Fa Tei were completed between 5 and 7 Feb 2024 and 11 and 13 Mar 2024 respectively	HC (CH.A300.00 ~ CH.A653.949): 11 Sep 2024 LFT (CH.A818.86 ~CH. A500.00): 7 May 2025
S.5.9.6 to 5.9.8	S.5.2.9	Before the commencement of a construction work in a new section, the site should be inspected by the ecologist to confirm no inhabitation of the two freshwater crab species.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024

Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.5.9.9	S.5.2.4	The Aquilaria sinensis (seedling) within the site boundary at Sung Shan New Village to be protected and retained during construction in accordance with DEVB TCW No. 4/2020 Tree Preservation	Ecological – to preserve the floral species of conservation concern	Engineer	Sung Shan New Village	EIA, contractual requirements	Implemented	SSNV: 16 Apr 2024
S.5.9.13- 5.9.19	S.5.2.15	Restoration of wildlife habitat by ecological habitat and niche that could promote colonisation of aquatic wildlife during the reinstatement of embankment and channel bed	Ecological – to compensate for the loss of wildlife habitat especially the two endemic freshwater crab species	Contractor(s)	All sites during construction	EIA, contractual requirements	The restoration and planting works will be conducted after the completion of construction work at Ha Che, Lin Fa Tei and Sung Shan New Village	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024

Remarks:

1. "HC" equal to Ha Che

"LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo

Monthly EM&A Report

Environmental Mitigation Implementation Schedule (EMIS)

Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
Construc	ction Phas	Se la							
S.6.7.2	S.6.2.3	 The mitigation measures should cover, but not limited to the following Best Management Practices: Sand/ silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/ silt particles from runoff to meet the requirements of the Technical Memorandum standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 2/23. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Work programmes should be designed to minimize the size of work areas to minimize the soil exposure soil and reduce the potential for increased siltation and runoff; Silt removal facilities, channels and manholes should be 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	WPCO licenses for HC, LFT, SSNV and TW were granted on 26 Apr 2024, 24 May 2024, 10 July 2024 and 29 July 2024 respectively.





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 maintained and cleaned regularly to ensure the proper function; Water pumped out from excavations should be discharged into silt removal facilities; Careful programming of the works to minimize soil excavation during the rainy season. If excavation of soil cannot be avoided during the wet season (April to September), exposed slope surfaces should be covered by a tarpaulin or other meas. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 2/23; Earthwork surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed; Wastewater generated from the washing down of mixer trucks and drum mixers and similar equipment should wherever practicable be recycled. The 							



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 discharge of wastewater should be kept to a minimum; To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on-line standby pump of adequate capacity and with automatic alternating devices; Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment. Surface run-off should be segregated from the concrete batching plant and casting yard area as much as possible, and diverted to the stormwater drainage system. Surface run-off contaminated by materials in a concrete batching plant or casting yard should be adequately treated before disposal into stormwater drains; Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric during rainstorms. 							



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
S.6.7.4	S6.2.3	 The guidelines stipulated in the ProPECC PN 2/23 "Construction Site Drainage" issued by the EPD should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	 WPCO licenses for HC, LFT, SSNV and TW were granted on 26 Apr 2024, 24 May 2024, 10 July 2024 and 29 July 2024 respectively. The provision of oil interceptors in the drainage system downstream is not applicable as there is no oil/ fuel pollution spotted at the construction sites. Fuel tanks and storage areas are not placed



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means; All drainage facilities and erosion and sediment control structures, if any, should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms; Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas; All open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; 3Manholes (including newly constructed ones) should 							



EIA EM&/ Ref. Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
	 always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers; Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 2/23. Particular attention should be paid to the control of silty surface runoff during storm events; All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access 							



EIA EM&# Ref. Ref.	Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
	 road leading to, and exiting from, the wheel-washing bay to the public road should be paved with sufficient backfall toward the wheel-washing bay to prevent vehicle tracking of soil and silty water to public roads and drains; Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources as far as possible. The oil interceptors, if any, should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage; Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. 							

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
S.6.7.5	S.6.2.3	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage is expected to be carried out off-site and should only be undertaken within areas appropriately equipped to control these discharges.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	
S.6.7.6	S.6.2.3	Contractor shall apply for a discharge license under WPCO.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented.	HC: 26 Apr 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	
S.6.7.7 & S.6.7.8	S.6.2.3	 Sewage from Workforce Portable chemical toilets and/ or sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets to cater to 0.15 m³/day/worker of sewage and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the 	To control sewage generation during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		construction phase of the project. Regular environmental audit on the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water quality impact after undertaking all required measures.							
S.6.7.10 - S.6.7.15	S.6.2.3	 Widening of Drainage Channels Due to the characteristics of narrow width and small water flow of the existing channel, the excavation should be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel with a temporary sheet piles, earth bund or barrier so that the works area will remain dry for later excavation and widening works; The temporary drainage channel would be backfilled when the construction works area completed or the temporary 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 diversion is no longer required. Although flooding of the proposed contaminant section seldom occurs in dry season, the excavation would consider to suspend when flood water enters the containment causing leakage of runoffs to stream water; After dewatering of the streams, the sediments should be allowed to dry before excavation (yet still maintain a moist state to avoid dust nuisance). This will facilitate excavation of the sediments and also minimize the risk of drained water flowing back into watercourses or diversion channels as the sediment is handled. Where time or weather constraints require handling of wet sediment, care should be taken in the removal of sediment and the storage area should be bunded to prevent silty runoff entering watercourses. Given its small quantity, all excavated sediment should be reused onsite as backfilling material; To further minimize the leakage and loss of sediments during excavation, tightly sealed closed 							

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used; Excavated sediment will likely be temporarily stored on-site for reuse as backfilling material. This should be stored in a bunded area and covered at any time to avoid inadvertent release of silts and suspended solids to nearby water bodies; Regular monitoring of suspended solids, pH and turbidity should be conducted during excavation works. Any exceedance of water quality in the nearby water bodies caused by inadvertent release of site runoff should be rectified in accordance with EM&A programme for this project. 							
S.6.7.16	S6.2.3	 Cast in-situ Construction Minimise the area of the site which generates contaminated stormwater runoff; Provide a separate dedicated drainage system to discharge clean stormwater from the site; 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 Drain all contaminated stormwater and process wastewater to a collection pit for recycling; Regularly clean out solids that accumulate in the pit; There must be no dry weather wastewater discharges from the site; Monitor wet weather discharges for pH and suspended solids. Retain the records. 							
S.6.7.17	S6.2.3	Registration to EPD as a CWP (Chemical Waste Producers) is required if chemical wastes are generated and need to be disposed of. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance (WDO). The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be used as a guideline for handing chemical wastes.	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO, WDO and the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024	
S.6.7.18	S.6.2.3	 Mitigation measures to avoid potential impact to Cheung Po EIS The construction work in Tai Wo should be scheduled in the dry season and sand bags or other similar facilities should be 	Water quality control during construction	Contractor(s)	At Tai Wo Area during the entire construction period	WPCO	Implemented	TW: 16 Dec 2024	

Environmental Mitigation Implementation Schedule (EMIS)



M&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
	 placed along the southern boundary to the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition; Discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. 							

Remarks:

"HC" equal to Ha Che
 "LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo

Monthly EM&A Report

Environmental Mitigation Implementation Schedule (EMIS)

Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constru	ction Phase							
S.7.5.1	S.7.2.5	 An on-site environmental co-ordinator employed by the contractor should be identified prior to the outset of the work. Prior to commencement of project, the environmental coordinator shall prepare a WMP in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, for the Engineers Representative's approval. The WMP shall include monthly and yearly Waste Flow Tables (WFT) that indicate the amount of waste generated, recycled and disposed of (including final disposal location), and which should be regularly updated; 	Waste management during construction	Contractor(s)	Prior to commencement of Project works and implemented throughout the entire construction period	ETWB TCW No. 19/2005	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	• The Project contractor's waste management practices and effectiveness should also be audited by the Engineer on a regular basis;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	 The reuse/ recycling of all materials on site should be investigated and exhausted prior to treatment/ disposal off-site; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	 Good site practices should be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	 All waste materials should be sorted on- site into inert and non-inert C&D materials, and where the materials can be recycled or reused, they should be further segregated. Inert material, or public fill will comprise stone, rock, masonry, brick, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	• The Project contractor should be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the contractor should make arrangements for the collection of the recyclable materials. Any remaining non-inert waste should be collected and disposed of to the landfill as last resort whilst any inert C&D materials should be re-used on site as far as possible. Alternatively, if no use of the inert materials can be delivered to a public fill area or public fill bank after obtaining the appropriate licence;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	 In order to monitor the disposal of C&D materials and solid waste at public filling facilities and landfills, and to control fly- tipping, a trip ticket system shall be implemented by the contractor, in accordance with the contract and the requirements of DEVB TCW No. 6/2010 "Trip Ticket System for Disposal of Construction and Demolition Material"; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	DEVB TCW No. 6/2010	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	 Under the Waste Disposal (Chemical Waste) (General) Regulation, the Project contractor shall register as a Chemical Waste Producer (CWP) if chemical wastes such as spent lubricants, paints, etc. are generated onsite. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated onsite. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Waste Control Scheme both published by the EPD; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal (Chemical Waste) (General) Regulation	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	 A sufficient number of covered bins should be provided onsite for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins should be cleared daily and the collected waste disposed of to the nearest refuse transfer station. Further to the issue of DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness, the contractor is required to maintain a clean and hygienic site throughout the Project works; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance and DEVB TC(W) No. 8/2010	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	 Minimize windblown litter and dust during transportation by either fitting trucks with mechanical covers or transporting waste in enclosed containers; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	All chemical toilets, if any, should be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	 Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling; and 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	• The project contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of the project construction.	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S.7.5.1	S.7.2.5	 Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Segregation and storage different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	ETWB TCW No. 19/2005	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024

Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.		commended Environmental tection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	 cans, provi enab from the w Use of to rec Prior recor other used quan landf Prope minin conta mate Plan caref gene 	er storage and site practice to nise the potential for damage and amination of construction	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	ETWB TCW No. 19/2005	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024

Remarks:

"HC" equal to Ha Che
 "LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo



Land Contamination – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.8.8.1	tion Phase S.8.2.1	Unexpected contaminated materials may be encountered near identified potential	Safety precautionary measures for	Contractor(s)	During construction	Guidance Note for	No unexpected contaminated	N/A
		 contaminated sites during construction. Should suspected contamination be found during construction, the extent and nature of contamination within project areas should be properly assessed and the contaminated soil/ groundwater should be remediated in accordance with EPD issued publications as below: Guidance Note for Contaminated Land Assessment and Remediation; Guidance Manual for Use of Riskbased Remediation Goals ("RBRGs") for Contaminated Land Management; and Practice Guide for Investigation and Remediation of Contaminated Land. 	handling possible contaminated materials		works within the works areas nearby the land contamination sites HC-A, HC-C, HC-D, HC-I, LFT- A, LFT-B, LFT-C, LFT-D, LFT-E and SSNV-A	Contaminated Land Assessment and Practice Guide for Investigation Remediation of Contaminated Land	material was encountered during reporting period	

Monthly EM&A Report

Environmental Mitigation Implementation Schedule (EMIS)

Landscape & Visual Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constructio	on Phase							
S9.12.1.1	S.9.2	Construction Site Control CM01 - Tree Protection and Preservation Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S9.12.1.1	S.9.2	CM02 – Compensatory Tree Planting If removal of trees unavoidable due to construction impacts, trees will be compensated where technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No tree was removed during reporting period	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S9.12.1.1	S.9.2	CM03 - Works Area and Temporary Works Areas (Good Site Practice) The construction sequence and construction programme shall be optimized in order to minimize the duration of impact. Construction site controls shall be enforced including the storage of materials, and the location and appearance of site accommodation and site storage. The site office or temporary above-ground structures shall be sited in locations which are not visually prominent.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S9.12.1.1	S.9.2	CM04 - Advance Implementation of Mitigation Planting Replanting of existing/ disturbed vegetation shall be undertaken as soon as technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No replanting work was conducted during reporting period	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S9.12.1.1	S.9.2	CM05 - Coordination with Concurrent Projects Coordinated implementation programme with concurrent projects to minimise impacts and where possible reduce the period of disturbance.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S9.12.1.1	S.9.2	CM06 - Decorative Screen Hoarding Decorative screen hoarding will be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/ or is close to visually sensitive receivers (VSRs) to screen undesirable views of the works site. It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S9.12.1.1	S.9.2	CM07 – Light Control Construction and night time lighting glare will be controlled to minimize glare impact to adjacent VSRs during the construction stage. This is considered a general measure for good practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024

aurecon

Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S9.12.1.1	S.9.2	CM08 – Topsoil reuse Excavated topsoil should be conserved for re-use by the project or other projects. This is considered a general measure for good site practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024
S9.12.1.1	S.9.2	CM09 - Channel Bed Translocation Excavated natural stream bedding should be conserved for re-use by the project. This is considered a general measure for promoting sustainability and ecological continuity.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	HC: 20 Feb 2024 LFT: 20 Mar 2024 SSNV: 16 Apr 2024 TW: 16 Dec 2024

Remarks:

"HC" equal to Ha Che
 "LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo



Cultural Heritage Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constru	ction Phas	Se la						
Table 10-3	Table 10.1	 Lee Tat Bridge (GB-01) A condition survey will be carried out in advance of works that may be affected by ground-borne vibration. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are recommended with aid of photo records. The condition survey report must be submitted to AMO for comment before construction activities commence. The contractor should implement the approved monitoring and precautionary measures; 	Cultural heritage protection	Contractors	During the construction period, for Lee Tat Bridge (GB-01)	AMO Guidelines on CHIA; EIAO- TM	The condition survey report was submitted on 22 Dec 2023. Antiquities and Monuments Office (AMO) had no adverse comment on the report on 3 Jan 2024. A formal reply letter was issued by the EPD on 21 Jun 2024 for their acceptance on the report.	N/A



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Table 10-3	Table 10.1	 Vibration monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings should be adopted. A monitoring schedule, the location of monitoring equipment, the frequency of monitoring, reporting requirements and action plan should be included in the condition survey report. The location of any monitoring equipment in the building must be approved by the owner before installation; A buffer zone should be provided to separate the building or walls of the building from the construction works. The buffer zone should be made at least 5 m from the proposed works or if this is not possible as large as the site restrictions allow; The contractor should ensure that safe public access is possible, through provision of clearly marked paths separated from the construction works areas, and is provided for any such affected cultural heritage structure. It is recommended that safe public access to the bridge be provided during the construction works. 	Cultural heritage protection	Contractors	During the construction period, for Lee Tat Bridge (GB-01)	AMO Guidelines on CHIA; EIAO- TM	The condition survey report was submitted on 22 Dec 2023. Antiquities and Monuments Office (AMO) had no adverse comment on the report on 3 Jan 2024. A formal reply letter was issued by the EPD on 21 Jun 2024 for their acceptance on the report.	N/A

Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Table 10-3	Table 10.1	Lan Fong Study Hall (GB-02) No mitigation required 	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO- TM	N/A	N/A
Table 10-3	Table 10.1	St. John's Chapel (GB-03)No mitigation required	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO- TM	N/A	N/A
Table 10-1	S.10.2.1 - S.10.2.2	 The proposed drainage works in the Lin Fa Tei area near previous wooden archaeological remains; Archaeological survey prior to construction works in area marked on Figure 10.16 of the EIA report; A qualified archaeologist shall apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) for the archaeological fieldwork. 	Identification of archaeological remains, deposits and material within survey area Identification of archaeological extent	Qualified archaeologist engaged by Contractor	Prior to construction phase	Antiquities and Monuments Ordinance	The Archaeological Survey at Lin Fa Tei was carried out from 16 to 28 Oct 2024.	16 Oct 2024
Table 10-1	S.10.2.3	As a precautionary measure, the Antiquities and Monuments Office (AMO) should be informed immediately in case of discovery of antiquities or supposed antiquities in the course of excavation for the proposed drainage improvement works at Tai Wo area, Ha Che River area, Lin Fa Tei area (all areas except area identified for Archaeological Survey) and Sung Shan New village area, so that appropriate mitigation measures, if needed, can be timely formulated and implemented in agreement with AMO.	To ensure appropriate mitigation measures can be timely formulated and implemented to preserve archaeological data, if discovered, in agreement with AMO	Contractor	During construction phase	Antiquities and Monuments Ordinance	No antiquities or supposed antiquities was discovered during the reporting period	N/A

Remarks:

"HC" equal to Ha Che
 "LFT" equal to Lin Fa Tei
 "SSNV" equal to Sung Shan New Village
 "TW" equal to Tai Wo

Appendix 2.1 Calibration Certificates of Impact Water Quality Monitoring Equipment QUALITY PRO TEST-CONSULT LIMITED Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.	
Date of Issue	
Page No.	

: R-BE030347 : 03 April 2025 : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit 1608, 16/F, Tower B, Manulife Fin. Centre 223 - 231 Wai Yip Street, Kwun Tong, Kowloon (HK) Hong Kong

專業化驗有限公司

PART B - SAMPLE INFORMATION

Name of Equipment :	YSI ProDSS (Multi Parameters)
Manufacturer :	YSI
Serial Number :	22D100436
Date of Received :	31 March 2025
Date of Calibration :	01 April 2025
Date of Next Calibration :	30 June 2025
Request No. :	D-BE030347

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500-H ⁺ B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working
	Thermometer Calibration Procedure
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Salinity	APHA 21e 2520 B
Turbidity	APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance (pH unit)	Result
4.00	4.16	0.16	Satisfactory
7.42	7.50	0.08	Satisfactory
10.01	10.07	0.06	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading	Tolerance	Result
9.7	9.9	0.2	Satisfactory
19.5	19.4	-0.1	Satisfactory
32.3	31.7	-0.6	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance (mg/L)	Result
9.28	9.36	0.08	Satisfactory
6.21	6.08	-0.13	Satisfactory
3.32	3.16	-0.16	Satisfactory
0.01	0.12	0.11	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

--- CONTINUED ON NEXT PAGE ---

FUNG Yuen-ching

Laboratory Manager

AUTHORIZED SIGNATORY:



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

	Test Report No.	:R-BE030347
	Date of Issue	: 03 April 2025
PART D - CALIBRATION RESULT	Page No.	:2 of 2

(4) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.77	-2.3	Satisfactory
20	19.59	-2.05	Satisfactory
30	29.31	-2.3	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance ^(a) (%)	Result
0	0.17	- '	Satisfactory
10	10.76	7.6	Satisfactory
20	19.14	-4.3	Satisfactory
100	94.58	-5.42	Satisfactory
800	732.96	-8.38	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

(a) For O NTU, Display Reading should be less than 1 NTU

Remark(s): -

- The "Date of Next Calibration" is recommended according to best practice principles followed by QPT or relevant international standards.
- The results relate only to the calibrated equipment as received.
- The performance of the equipment stated in this report is checked using independent reference material, with results compared against a calibrated secondary source. "Displayed Reading" denotes the figure shown on the item under calibration/checking, regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable to similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---



Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.	:R-BE030049
Date of Issue	:18 March 2025
Page No.	:1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit 1608, 16/F, Tower B, Manulife Fin. Centre 223 - 231 Wai Yip Street, Kwun Tong, Kowloon (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment :	YSI ProDSS Multi Parameters
Manufacturer :	YSI
Serial Number:	22C106561
Date of Received :	13 March 2025
Date of Calibration :	17 March 2025
Date of Next Calibration :	16 June 2025
Request No. :	D-BE030049

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500-H ⁺ B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working
	Thermometer Calibration Procedure
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Salinity	APHA 21e 2520 B
Turbidity	APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance (pH unit)	Result
4.00	3.96	-0.04	Satisfactory
7.42	7.27	-0.15	Satisfactory
10.01	9.96	-0.05	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer	Display Reading	Tolerance	Result
11.8	12.3	0.5	Satisfactory
21.8	21.1	-0.7	Satisfactory
34.1	33.0	-1.1	Satisfactory

Tolerance of Temperature should be less than \pm 2.0 (°C)

(3) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance (mg/L)	Result
8.84	9.11	0.27	Satisfactory
6.65	6.51	-0.14	Satisfactory
3.90	3.98	0.08	Satisfactory
0.01	0.34	0.33	Satisfactory

Tolerance of Dissolved oxygen should be less than $\pm\,0.5$ (mg/L)

--- CONTINUED ON NEXT PAGE ---

FUNG Yuen-ching

Laboratory Manager

AUTHORIZED SIGNATORY:



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.	
Date of Issue	
Page No.	

: R-BE030049 : 18 March 2025 : 2 of 2

PART D - CALIBRATION RESULT

(4) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result	
10	10.35	3.5	Satisfactory	
20	20.62	3.1	Satisfactory	
30	30.38	1.3	Satisfactory	

Tolerance of Salinity should be less than \pm 10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance ^(a) (%)	Result
0	0.76	-	Satisfactory
10	10.80	8	Satisfactory
20	19.73	-1.35	Satisfactory
100	96.97	-3.03	Satisfactory
800	721.95	-9.8	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

(a) For O NTU, Display Reading should be less than 1 NTU

Remark(s): -

- The "Date of Next Calibration" is recommended according to best practice principles followed by QPT or relevant international standards.
- The results relate only to the calibrated equipment as received.
- The performance of the equipment stated in this report is checked using independent reference material, with results compared against a calibrated secondary source. "Displayed Reading" denotes the figure shown on the item under calibration/checking, regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable to similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---

Appendix 2.2 Event and Action Plan for Water Quality Exceedance

Event and Action Plan for Water Quality

		Action							
Event	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor					
Action Level being exceeded by one sampling day	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC and the Contractor; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss mitigation measures with the IEC and the Contractor; Repeat measurement on next day of exceedance. 	 Discuss with the ET and the Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. 	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER; Implement the agreed mitigation measures. 					
Action Level being exceeded by more than one consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC and the Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with the IEC and the Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	 Discuss with the ET and the Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. 	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures. 					

Event	Action											
Event	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor								
Limit Level being exceeded by one sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC, the Contractor and the DEP; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss mitigation measures with the IEC, the ER and the Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. 	 Discuss with the ET and the Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Access the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; Request the Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. 	 Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures. 								

Front	Action											
Event	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor								
Limit Level being exceeded by more than one consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact. Inform the IEC, the Contractor and the DEP; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with the IEC, the ER and the Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	 Discuss with the ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Access the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works until no exceedance of Limit Level. 	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, slow down or stop all or part of the construction activities. 								

 days.
 days.

 Note (1)
 ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative, DEP – Director of Environmental Protection.

Appendix 2.3 Impact Monitoring Schedule of the Reporting Month

	I	mpact Noise & Water Monitoring Schedule for	Contract No. DC/202	2/02 Drainage Imp	provement Works at Yuen Long S	tage 2 (Version 3)			
			May	2025					
Sun	Mon	Tue	Wed]	Thur	Fri	Sat		
				1	1	2	3		
4	5	6	7	8	8	9	10		
			SSNV_M3, SSNV	V_M6, HC_M3A, FT_M1, LFT_M3A,	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10				
11	12	13 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3, LFT_M5, LFT_M6, LFT_M11		1	15	16 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	17		
18	19	20	21	2	22	23	24		
					Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A LFT_M5, LFT_M6, LFT_M11	Α,		
25	26	27		itoring at C1A, C2, C8, C9 and C10	29 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A LFT_M5, LFT_M6, LFT_M11	30	31		
Noise monitoring stations at Tai Noise monitoring stations at Lin	Che: HC_M3A, HC_M4, and HC_M6 Wo: TW_M2 and TW_M3 Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and S ng Shan New Village: SSNV_M2, SSNV_M3, and S			Water quality monitoring sta Water quality monitoring sta	s: ations at Ha Che: C9 and C10 ations at Tai Wo: C4 and C5 ations at Lin Fa Tei: C6, C7A, and C8 ations at Sung Shan New Village: C1A, C2, and C	 C3A			

Remarks:

1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.)
 2. As stipulated in EP No.: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2025 and September 2025. Thus, impact noise monitoring and impact water quality monitoring at Tai Wo will be suspended between April 2025 and September 2025.
 3. As approved by the EPD that the frequency of water monitoiring at Ha Che, Lin Fa Tei and Sung Shan New Village has been changed from three times per week to once per week.
 4. As confirmed by the Contrator that there will be no construction works undertaken on 1 May 2025, 5 May 2025 and 31 May 2025.

Appendix 2.4 Impact Water Quality Monitoring Data

Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long -Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Water Quality Monitoring Result

Water Qual	ity Monitoring Lo	cation: C1A																	
				Water Depth		ed Oxygen g/L)		Dissoloved Oxygen Saturation (%)		Н	Salinity (ppt)		Tempertuare (°C)		Turbidty (NTU)		Suspended Solids (mg/L)		Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C1A	20250508	Cloudy	12:30	0.38	6.73		88.1		6.07		0.15		29.3		8.79		4.1		
C1A	20250508	Cloudy	12:30	0.38	6.98	6.86	90.9	89.5	6.07	6.07	0.15	0.15	29.2	29.3	8.69	8.74	4.0	4.1	
C1A	20250516	Sunny	11:00	0.36	6.77		96.5		7.78		0.11		34.4		7.59		1.2		
C1A	20250516	Sunny	11:00	0.36	6.75	6.76	96.3	96.4	7.73	7.76	0.11	0.11	34.4	34.4	7.69	7.64	2.3	1.8	
C1A	20250522	Sunny	12:10	0.38	6.90		89.6		6.33		0.11		32.2		9.17		6.6		
C1A	20250522	Sunny	12:10	0.38	6.90	6.90	89.6	89.6	6.14	6.24	0.11	0.11	32.2	32.2	9.13	9.15	6.9	6.8	
C1A	20250528	Cloudy	12:45	0.38	6.80		88.2		7.04		0.19		26.6		10.12		3.2		
C1A	20250528	Cloudy	12:45	0.38	6.80	6.80	88.7	88.5	7.05	7.05	0.19	0.19	26.6	26.6	10.20	10.16	5.0	4.1	



Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long -Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Water Quality Monitoring Result

Water Qual	Water Quality Monitoring Location: C2																		
				Water Depth		ed Oxygen g/L)		Dissoloved Oxygen Saturation (%)		рH		Salinity (ppt)		Tempertuare (°C)		y (NTU)	Suspended Solids (mg/L)		Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C2	20250508	Cloudy	12:15	0.40	2.59		32.8		7.40		0.22		27.4		11.68		15.2		
C2	20250508	Cloudy	12:15	0.40	2.59	2.59	32.8	32.8	7.40	7.40	0.22	0.22	27.4	27.4	11.64	11.66	15.1	15.2	
C2	20250516	Sunny	11:46	0.30	2.45		31.8		7.40		0.29		26.1		9.44		9.6		
C2	20250516	Sunny	11:46	0.30	2.45	2.45	31.8	31.8	7.40	7.40	0.29	0.29	26.1	26.1	9.63	9.54	7.9	8.8	
C2	20250522	Sunny	12:05	0.32	2.59		32.8		7.33		0.19		32.6		14.34		10.0		
C2	20250522	Sunny	12:05	0.32	2.59	2.59	32.8	32.8	7.33	7.33	0.19	0.19	32.6	32.6	14.64	14.49	15.0	12.5	
C2	20250528	Cloudy	12:30	0.35	4.26		52.3		7.29		0.27		25.7		5.53		7.7		
C2	20250528	Cloudy	12:30	0.35	3.64	3.95	44.7	48.5	7.25	7.27	0.27	0.27	25.7	25.7	6.71	6.12	12.0	9.9	



Water Qual	ity Monitoring Loo	cation: C3A																	
				Water Depth		ed Oxygen g/L)		ed Oxygen tion (%)	р	Н	Salinit	y (ppt)	Tempert	uare (°C)	Turbidty	y (NTU)	Suspended S	Solids (mg/L)	Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C3A	20250508	Cloudy	12:09	0.16	4.28		52.7		6.19		0.02		25.9		8.21		10.9		
C3A	20250508	Cloudy	12:09	0.16	4.46	4.37	54.8	53.8	6.46	6.33	0.02	0.02	25.9	25.9	8.38	8.30	13.9	12.4	
C3A	20250516	Sunny	10:43	0.14	5.11		62.0		7.32		0.01		25.1		10.58		7.3		
C3A	20250516	Sunny	10:43	0.14	5.06	5.09	61.9	62.0	7.59	7.46	0.02	0.02	25.5	25.3	8.71	9.65	12.0	9.7	
C3A	20250522	Sunny	12:00	0.16	4.44		54.6		8.12		0.03		30.1		8.36		8.3		
C3A	20250522	Sunny	12:00	0.16	4.35	4.40	53.5	54.1	7.96	8.04	0.03	0.03	30.1	30.1	8.46	8.41	10.0	9.2	
C3A	20250528	Cloudy	12:20	0.21	5.88		69.5		7.73		0.02		23.8		7.67		7.1		
C3A	20250528	Cloudy	12:20	0.21	5.70	5.79	67.5	68.5	7.53	7.63	0.02	0.02	23.9	23.9	7.90	7.79	10.0	8.6	



Water Quality Monitoring Location: C6 Dissoloved Oxygen Dissoloved Oxygen Water Salinity (ppt) Depth (mg/L)Saturation (%) nН Value Average Average Weather Time (m) Value Average Value Average Value Date Location C6 20250508 Cloudy 11:29 0.24 2.22 28.0 7.07 1.43 Cloudy 11:29 20250508 1.42 0.24 2.73 2.48 34.5 7.07 7.07 1.43 С6 31.3 C6 20250516 Sunny 12:00 0.18 6.43 80.2 7.55 0.21 6.42 С6 20250516 Sunny 12:00 0.18 6.40 79.7 80.0 7.55 7.55 0.21 0.21 20250522 0.24 С6 Sunny 11:11 2.29 29.0 8.07 1.39 33.0 7.99 С6 20250522 11:11 0.24 2.61 2.45 31.0 8.03 1.39 1.39 Sunny C6 20250528 94.0 7.90 Cloudy 11:35 0.20 7.59 0.78 20250528 7.87 97.5 C6 Cloudy 11:35 0.20 7.90 0.78 7.73 95.8 7.90 0.78



Turbidty	y (NTU)	Suspended S	olids (mg/L)	Remark
Value	Average	Value	Average	
52.53		6.0		
48.78	50.66	6.8	6.4	
29.63		26.0		
27.94	28.79	34.0	30.0	
51.75		34.0		
50.48	51.12	18.0	26.0	
29.59		56.0		
30.56	30.08	41.0	48.5	

Tempertuare (°C)

Value

27.00

27.10

26.60

26.60

27.00

27.10

26.00

26.00

Average

27.05

26.60

27.05

26.00

				Water Depth		ed Oxygen g/L)		ed Oxygen ion (%)	g	Н	Salinit	ty (ppt)	Tempert	uare (°C)	Turbidt	y (NTU)	Suspended S	Solids (mg/L)	Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C7A	20250508	Cloudy	11:35	0.12	5.09		62.7		7.48		0.18		27.8		6.04		3.9		
C7A	20250508	Cloudy	11:35	0.12	5.05	5.07	62.3	62.5	7.4	7.44	0.18	0.18	27.8	27.8	5.39	5.72	6.1	5.0	
C7A	20250516	Sunny	12:25	0.08	6.38		81.6		7.61		0.17		28.0		7.26		3.5		
C7A	20250516	Sunny	12:25	0.08	6.38	6.38	81.6	81.6	7.61	7.61	0.17	0.17	28.0	28.0	7.28	7.27	5.1	4.3	
C7A	20250522	Sunny	11:22	0.10	4.92		62.6		7.13		0.19		31.4		4.31		6.2		
C7A	20250522	Sunny	11:22	0.10	4.91	4.92	62.6	62.6	7.13	7.13	0.19	0.19	31.7	31.6	4.30	4.31	8.8	7.5	
C7A	20250528	Cloudy	11:50	0.08	5.09		62.7		7.48		0.18		26.0		6.04		7.6		
C7A	20250528	Cloudy	11:50	0.08	5.04	5.07	62.1	62.4	7.39	7.44	0.18	0.18	26.0	26.0	5.40	5.72	4.4	6.0	

Water Quality Monitoring Location: C7A



Water Quality Monitoring Location: C8

				Water Depth		ed Oxygen g/L)		ed Oxygen ion (%)	р	Н	Salinit	ty (ppt)	Tempert	uare (°C)	Turbidt	y (NTU)	Suspended S	Solids (mg/L)	Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C8	20250508	Cloudy	11:42	0.23	5.54		68.3		7.19		0.15		27.4		2.76		2.2		
C8	20250508	Cloudy	11:42	0.23	5.54	5.54	68.3	68.3	7.2	7.2	0.15	0.15	27.3	27.4	2.90	2.83	3.2	2.7	
C8	20250516	Sunny	12:30	0.10	6.33		80.1		7.45		0.14		27.4		6.12		<1.0		
C8	20250516	Sunny	12:30	0.10	6.33	6.33	80.1	80.1	7.28	7.37	0.14	0.14	27.3	27.4	6.38	6.25	<1.0	1.0	
C8	20250522	Sunny	11:28	0.18	5.44		67.1		7.24		0.20		31.3		3.64		<1.0		
C8	20250522	Sunny	11:28	0.18	5.42	5.43	67.0	67.1	7.24	7.24	0.20	0.20	31.2	31.3	3.82	3.73	<1.0	1.0	
C8	20250528	Cloudy	11:58	0.14	5.40		66.6		7.25		0.15		26.0		4.02		<1.0		
C8	20250528	Cloudy	11:58	0.14	5.42	5.41	68.1	67.4	7.21	7.23	0.15	0.15	26.0	26.0	3.77	3.90	<1.0	1.0	



Water Quality Monitoring Location: C9

				Water Depth	11	ed Oxygen g/L)		ed Oxygen tion (%)	р	H	Salinit	ty (ppt)	Tempert	uare (°C)	Turbidty	y (NTU)	Suspended S	Solids (mg/L)	Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C9	20250508	Cloudy	10:16	0.18	7.23		87.4		6.47		0.10		24.9		1.81		5.3		
C9	20250508	Cloudy	10:16	0.18	7.23	7.23	87.4	87.4	6.47	6.47	0.10	0.10	24.9	24.9	2.17	1.99	3.9	4.6	
С9	20250516	Sunny	11:23	0.18	7.50		89.4		7.54		0.09		24.2		3.02		5.6		
C9	20250516	Sunny	11:23	0.18	7.50	7.50	89.3	89.4	7.53	7.54	0.09	0.09	24.1	24.2	3.67	3.35	3.8	4.7	
C9	20250522	Sunny	10:19	0.20	7.24		87.4		7.91		0.09		26.56		1.83		4.9		
C9	20250522	Sunny	10:19	0.20	7.24	7.24	87.4	87.4	8.03	7.97	0.09	0.09	26.56	26.6	2.10	1.97	9.5	7.2	
C9	20250528	Cloudy	11:02	0.20	7.85		91.3		7.33		0.09		22.9		11.99		26.0		
С9	20250528	Cloudy	11:02	0.20	7.85	7.85	91.3	91.3	7.33	7.33	0.09	0.09	22.9	22.9	11.30	11.65	29.0	27.5	





Water Quality Monitoring Location: C10

				Water Depth	11	ed Oxygen g/L)		ed Oxygen ion (%)	p	Н	Salinit	ty (ppt)	Tempert	uare (°C)	Turbidt	y (NTU)	Suspended S	Solids (mg/L)	Remark
Location	Date	Weather	Time	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
C10	20250508	Cloudy	10:29	0.18	3.27		41.0		6.37		0.16		27.0		17.79		1.8		
C10	20250508	Cloudy	10:29	0.18	3.54	3.41	44.3	42.7	6.45	6.41	0.16	0.16	26.9	27.0	17.26	17.53	2.4	2.1	
C10	20250516	Sunny	11:35	0.16	3.91		48.5		7.34		0.16		26.3		9.38		<1.0		
C10	20250516	Sunny	11:35	0.16	3.85	3.88	47.7	48.1	7.27	7.31	0.16	0.16	26.2	26.3	9.06	9.22	<1.0	1.0	
C10	20250522	Sunny	10:34	0.16	3.27		41.0		7.33		0.13		28.3		17.91		2.0		
C10	20250522	Sunny	10:34	0.16	3.53	3.40	44.3	42.7	7.42	7.38	0.13	0.13	28.5	28.4	17.23	17.57	3.7	2.9	
C10	20250528	Cloudy	10:35	0.21	3.98		48.1		7.16		0.16		24.9		11.12		5.1		
C10	20250528	Cloudy	10:35	0.21	3.96	3.97	47.9	48.0	7.17	7.17	0.16	0.16	24.9	24.9	11.82	11.47	2.8	4.0	










































Date




































Appendix 3.1 Calibration Certificates of Impact Noise Monitoring Equipment



Certificate of Calibration

for

Description:	Sound Level Calibrator
Manufacturer:	RION
Type No.:	NC-75
Serial No.:	34724244

Submitted by:

Customer:	Aurecon Hong Kong Limited
Address:	Unit 1608, 16/F, Tower B, Manulife Financial Centre,
	223-231 Wai Yip Street, Kwun Tong,
	Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

\checkmark	Within
\Box	Outside

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 22 July 2024

Date of calibration: 24 July 2024

Date of NEXT calibration: 23 July 2025

Calibrated by: Calibration Technician

Certified by: Mr. Ng Yan Wa

Laboratory Manager

Date of issue: 24 July 2024

Certificate No.: APJ23-154-CC002

Page 1 of 2

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature:	23.4 °C
Air Pressure:	1005 hPa
Relative Humidity:	56.7 %

4. Calibration Equipment:

Test Equipment	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV230128	HOKLAS

5. Calibration Results

5.1 Sound Pressure Level

Nominal value	Accept lower level	Accept upper level	Measured value
dB	dB	dB	dB
94.0	93.6	94.4	

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Certificate No.: APJ23-154-CC002



Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: C119577)
Microphone:	ACO 7052E (Serial No.: 93026)
Preamplifier:	SV 18 (Serial No.:103880)

Submitted by:

Customer: Aurecon Hong Kong Limited Address: Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223-231 Wai Yip Street, Kwun Tong, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz − 4kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 23 October 2024

Date of calibration: 24 October 2024

Date of NEXT calibration: 23 October 2025

Calibrated by: Calibration Technician

Date of issue: 24 October 2024

Certified by:

Mr. Ng Yan Wa Laboratory Manager

Page 1 of 4

Certificate No.: APJ23-155-CC004

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	25.6 °C
Air Pressure:	1006 hPa
Relative Humidity:	51.8 %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Uni	it-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Range, dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB	
25-125.2	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Sett	ing of Ur	it-under-t	est (UUT)	App	lied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
			94		94.0	Ref	
25-125.2	2 dBA SPL	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Sett	ing of U	nit-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25 125 2	dBA	SPL	Fast	04	1000 NO AIR TESTIM	94.0	Ref
25-125.2		SFL	Slow	94		LABOR 94.0	±0.3

Certificate No.: APJ23-155-CC004

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com Page 2 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

Frequency Response

Linear Response

Sett	ing of Unit	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. We	eighting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
			31.5	94.3	±2.0		
		dB SPL	Fast	94	63	94.2	±1.5
					125	94.1	±1.5
25-125.2	dD				250	94.1	±1.4
25-125.2	UD				500	94.1	±1.4
					1000	94.0	Ref
					2000	93.7	±1.6
					4000	93.2	±1.6

A-weighting

Sett	ing of U	nit-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
				31.5	55.0	-39.4 ±2.0	
			Fast	94 -	63	68.1	-26.2 ±1.5
					125	78.1	-16.1±1.5
25-125.2	dBA	SPL '			250	85.5	-8.6±1.4
25-125.2	UDA	DA SIL			500	90.8	-3.2 ± 1.4
					1000	94.0	Ref
					2000	94.9	$+1.2 \pm 1.6$
					4000	94.3	$+1.0 \pm 1.6$

C-weighting

Sett	ing of Unit	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. We	eighting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
				31.5	91.4	-3.0 ±2.0	
			Fast	94	63	93.4	-0.8±1.5
					125	94.0	-0.2±1.5
25-125.2	dBC	SPL			250	94.1	-0.0±1.4
25-125.2	UDC	BC SFL			500	94.1	-0.0 ±1.4
					1000	94.0	Ref
					2000	93.6	-0.2±1.6
					4000	92.5	-0.8±1.6



Page 3 of 4

Certificate No.: APJ23-155-CC004



5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-155-CC004

Appendix 3.2 Event and Action Plan for Noise Exceedance

Event and Action Plan for Noise

Event	ET	IEC	ER	Contractor
Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and the Contractor and formulate remedial measures; and Increase monitoring frequency to check the effectiveness of mitigation measures. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; and Supervise the implementation of remedial measures. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.
Level	 Notify IEC, ER, EPD, and Contractor; Identify source and investigate the cause of exceedance; Repeat measurement to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Discuss with the IEC, Contractor and ER on remedial measures required; Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, and Contractor on the potential remedial actions; and Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; and Stop the relevant portion of works as determined by ER, until the exceedance is abated.

Appendix 3.3 Impact Noise Monitoring Data



Noise Level Results at HC_M3a

							Leq-5min	, dB(A)			Leq-	Leq-30min with
											30min,	free-field
Date		Time	9	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
07/05/2025	9:36	-	10:06	Cloudy	63.9	59.2	60.2	60.7	62.4	61.4	61.6	64.6
13/05/2025	9:37	-	10:07	Fine	71.2	69.8	70.4	71.2	67.2	69.9	70.1	73.1
23/05/2025	9:33	-	10:03	Fine	63.4	64.0	64.2	64.8	65.5	64.3	64.4	67.4
29/05/2025	9:36	-	10:06	Cloudy	62.4	65.8	63.1	62.8	61.2	60.7	63.0	66.0
											Max	Min
											73.1	64.6

Noise Level Results at HC_M4

							Leq-5min	, dB(A)			Leq-
Date		Tim	•	Weather	Pooding (1)	Pooding (2)	Pooding (2)	Pooding (4)	Pooding (E)	Booding (6)	30min,
Date		IIM	e	weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/05/2025	10:09	-	10:39	Cloudy	67.3	66.1	67.8	66.7	67.8	65.1	66.9
13/05/2025	10:11	-	10:41	Fine	61.3	63.7	62.3	64.5	61.7	61.4	62.7
23/05/2025	9:00	-	9:30	Fine	64.3	63.0	63.4	64.2	63.9	64.1	63.8
29/05/2025	10:09	-	10:39	Cloudy	62.1	64.9	63.7	62.2	61.6	61.5	62.9
										Max	Min
										66.9	62.7

Noise Level Results at HC_M6

							Leq-5min	<i>,</i> dB(A)			Leq-
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/05/2025	9:00	-	9:30	Cloudy	62.5	63.1	62.4	64.7	62.1	61.7	62.9
13/05/2025	9:00	-	9:30	Fine	69.8	69.5	68.3	70.2	69.7	69.3	69.5
23/05/2025	8:24	-	8:54	Fine	60.5	59.8	62.2	61.4	59.0	60.7	60.7
29/05/2025	9:00	-	9:30	Cloudy	62.8	62.5	64.6	61.3	62.1	62.5	62.8
										Max	Min
										69.5	60.7

aurecon

Noise Level Results at LFT_M1

							Leq-5min	, dB(A)			Leq-
Date		Tin	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min <i>,</i> dB(A)
07/05/2025	10:48	-	11:18	Cloudy	57.3	58.8	58.1	57.2	58.4	57.9	58.0
13/05/2025	10:46	-	11:16	Fine	56.1	55.2	55.3	54.7	54.4	53.9	55.0
23/05/2025	12:55	-	13:25	Fine	64.4	63.2	59.1	62.0	62.5	58.7	62.1
29/05/2025	10:47	-	11:17	Cloudy	55.4	55.2	55.3	55.1	55.3	54.6	55.2
							-			Max	Min
										62.1	55.0

Noise Level Results at LFT_M3A

								Leq-	Leq-30min with			
Date		Tir	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)	free-field correction, dB(A)
07/05/2025	11:23	-	11:53	Cloudy	60.2	63.1	62.7	62.5	63.4	61.1	62.3	65.3
13/05/2025	11:24	-	11:54	Fine	51.5	51.7	52.4	50.1	49.3	50.7	51.1	54.1
23/05/2025	12:15	-	12:45	Fine	54.2	53.5	55.1	53.5	56.0	54.7	54.6	57.6
29/05/2025	11:22	-	11:52	Cloudy	50.3	52.3	52.6	54.2	52.1	52.7	52.5	55.5
											Max	Min
											65.3	54.1

Noise Level Results at LFT_M5

							Leq-5min	, dB(A)			Leq-
											30min,
Date		Tin	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/05/2025	13:00	-	13:30	Cloudy	55.5	50.4	53.5	53.2	52.8	51.1	53.1
13/05/2025	13:00	-	13:30	Fine	52.7	51.2	51.6	51.3	51.2	51.2	51.6
23/05/2025	11:40	-	12:10	Fine	55.7	55.4	54.8	54.9	54.2	53.9	54.9
29/05/2025	13:00	-	13:30	Cloudy	52.2	52.4	51.3	52.3	51.3	50.1	51.7
										Max	Min
										54.9	51.6

Noise Level Results at LFT_M6

							Leq-5min	, dB(A)			Leq-
											30min,
Date		Tir	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/05/2025	13:34	-	14:04	Cloudy	53.7	58.3	57.4	56.1	54.8	52.4	55.9
13/05/2025	13:35	-	14:05	Fine	60.6	61.3	60.7	61.3	62.2	58.1	60.9
23/05/2025	11:08	-	11:38	Fine	63.2	62.4	61.9	62.6	63.0	62.4	62.6
29/05/2025	13:33	-	14:03	Cloudy	61.3	61.2	61.5	60.6	61.2	59.9	61.0
										Max	Min
										62.6	55.9

Noise Level Results at LFT_M11

							Leq-5min	, dB(A)			30min,
Date		Tin	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/05/2025	14:09	-	14:39	Cloudy	60.4	60.5	60.7	61.2	61.7	60.3	60.8
13/05/2025	14:10	-	14:40	Fine	61.2	62.4	60.3	61.5	63.5	62.2	62.0
23/05/2025	10:28	-	10:58	Fine	60.5	61.7	59.9	60.5	62.1	61.8	61.2
29/05/2025	14:08	-	14:38	Cloudy	60.2	62.4	61.1	61.5	61.2	60.8	61.3
										Max	Min

62.0 60.8



Noise Level Results at SSNV_M2


							Leq-5min	, dB(A)			Leq-
											30min,
Date	1	Гim	е	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
07/05/2025	15:30	-	16:00	Cloudy	55.3	55.1	56.2	55.4	55.7	55.2	55.5
13/05/2025	15:30	-	16:00	Fine	55.1	55.6	53.4	55.2	53.4	55.1	54.7
23/05/2025	15:19	-	15:49	Fine	60.6	60.5	61.2	60.2	60.7	60.9	60.7
29/05/2025	15:28	-	15:58	Cloudy	55.1	55.1	55.2	55.1	54.9	55.2	55.1
										Max	Min
										60.7	54.7


Noise Level Results at SSNV_M3


							Leq-5min	<i>,</i> dB(A)			Leq-
Date		Time	2	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min <i>,</i> dB(A)
07/05/2025	16:02	-	16:32	Cloudy	55.1	55.5	55.5	54.8	55.6	54.1	55.1
13/05/2025	16:03	-	16:33	Fine	51.2	51.4	51.0	51.4	51.8	51.1	51.3
23/05/2025	15:50	-	16:20	Fine	60.7	61.6	59.9	61.6	60.0	60.6	60.8
29/05/2025	16:00	-	16:30	Cloudy	55.1	55.1	55.3	55.1	55.2	55.1	55.2
										Max	Min
										60.8	51.3

Noise Level Results at SSNV_M6

							Leq-5min	<i>,</i> dB(A)			Leq-	Leq-30min with
											30min,	free-field
Date		Time	9	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
07/05/2025	14:55	-	15:25	Cloudy	49.5	49.3	49.1	49.1	48.2	48.1	48.9	51.9
13/05/2025	14:55	-	15:25	Fine	45.3	45.2	46.4	47.5	46.6	45.4	46.2	49.2
23/05/2025	14:35	-	15:05	Fine	58.9	59.0	57.8	59.0	60.4	61.0	59.5	62.5
29/05/2025	14:53	-	15:23	Cloudy	45.3	45.1	44.9	45.6	45.3	45.1	45.2	48.2
											Max	Min
											62.5	48.2










aurecon


aurecon










aurecon






aurecon





Noise Level dB(A) Vs Date for Location SSNV_M6

Measured Level
 Limit Level
 Free-field Correction



Appendix 5.1 Waste Flow Table

Name of Department : Drainage Services Department

Monthly Summary Waste Flow Table for 2025

		Actual Quantiti	es of Inert C&D	Materials Gener	ated Monthly		Ac	ctual Quantities of	of C&D Materia	ls Generated Mo	onthly
	Total	Hard Rock and	Reused	Reused	Disposed			Paper /			Others,
Month	Quantity	Large Broken	in the	in other	as	Imported Fill	Metals	Cardboard	Plastic	Chemical	e.g.
	Generated	Concrete	Contract	Projects	Public Fill			Packaging		Waste	General Refuse
	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)					
Jan	2.212	0.205	0.000	0.000	2.007	0.000	0.000	0.000	0.000	0.000	0.009
Feb	0.439	0.081	0.000	0.000	0.358	0.000	0.000	0.000	0.000	0.000	0.014
Mar	0.550	0.048	0.000	0.000	0.501	0.000	0.000	0.000	0.000	0.000	0.021
Apr	0.511	0.098	0	0	0.413	0	0	0	0	0	0.055
May	0.249	0.031	0.000	0.000	0.219	0.000	0.000	0.000	0.000	0.000	0.026
Jun											
Sub-total	3.961	0.464	0.000	0.000	3.498	0.000	0.000	0.000	0.000	0.000	0.126
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	3.961	0.464	0.000	0.000	3.498	0.000	0.000	0.000	0.000	0.000	0.126

Appendix 10.1 Complaint Log



Statistical Summary of Environmental Complaints

Reporting	E	Cnvironmental Complaint Sta	tistics
Period	Frequency	Cumulative	Complaint Nature
1 May 2025 - 31 May 2025	0	5	N/A

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics			
Period	Frequency	Cumulative	Details	
1 May 2025 -	0	0	N/A	
31 May 2025	0	0	IV/A	

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics			
Period	Frequency	Cumulative	Details	
1 May 2025 -	0	0	N/A	
31 May 2025	0	0	N/A	

Appendix 11.1 Impact Monitoring Schedule of Next Reporting Month

	Impact Nois	e & Water Monitoring Schedule for C		mprovement Works at Yuen Long Sta	ge 2 (Version 1)	
June 2025						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
1	2	3 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, LFT_M11	4	5	6 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	7
8	9	10	11	12Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A LFT_M5, LFT_M6, LFT_M11Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		14
15	16	17	18 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A LFT_M5, LFT_M6, LFT_M11 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		20	21
22	23 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A LFT_M5, LFT_M6, LFT_M11	24 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	25	26	27	28
29	30 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10					
Noise monitoring stations at Tai Noise monitoring stations at Lin	Che: HC_M3A, HC_M4, and HC_M6 i Wo: TW_M2 and TW_M3 n Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11 ng Shan New Village: SSNV_M2, SSNV_M3, and SSNV_M6		Water quality monitoring Water quality monitoring	ions: g stations at Ha Che: C9 and C10 g stations at Tai Wo: C4 and C5 g stations at Lin Fa Tei: C6, C7A, and C8 g stations at Sung Shan New Village: C1A, C2, and C3A	Α	1

Remarks:

The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.)
 As stipulated in EP No.: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2025 and September 2025. Thus, impact noise monitoring and impact water quality monitoring at Tai Wo will be suspended between April 2025 and September 2025.
 As approved by the EPD that the frequency of water monitoirng at Ha Che, Lin Fa Tei and Sung Shan New Village has been changed from three times per week to once per week.

Document prepared by

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

- T +852 3664 6888
- **F** +852 3664 6999
- E hongkong@aurecongroup.com
- \boldsymbol{W} aurecongroup.com



Bringing ideas to life