

Drainage Services Department Project Management Division 42/F Revenue Tower 5 Gloucester Road Wanchai, Hong Kong

Attn: Mr. Ken Ho

Your Reference

Our Reference TC/LL/hc/601100222/L03 0	Contract No. PM 10/2022 - Independent Environmental Checker for Drainage Improvement Works at Yuen Long – Stage 2
3/F, Manulife Place, 348 Kwun Tong Road, Kwun Tong, Kowloon, Hong Kong	<u>Verification of Monthly EM&A Report (April 2024)</u> 17 May 2024
T +852 2828 5757 F +852 2827 1823 mottmac.com	Dear Sir, We refer to the Monthly EM&A Report under the captioned Project, which was certified on 16 May 2024 by the Environmental Team Leader appointed under Condition 2.1 of the Environmental Permit No. EP-596/2021 (hereinafter referred to as "EP").

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we hereby verify the abovementioned submission in accordance with EP Conditions 1.9 and 4.4.

Should you have any queries regarding the captioned, please contact our Hin Chan at 2828 5764 or the undersigned at 2828 5751.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

rugg.

Liz LO Independent Environmental Checker T 2828 5751 Liz.lo@mottmac.com

By E-mail

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che

Monthly Environmental Monitoring and Audit (EM&A) Report

Wing Tat Civil Engineering Co. Limited

Revision: 2 2024-05-16





Document control record

Document prepared by:

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

- **T** +852 3664 6888
- **F** +852 3664 6999
- E hongkong@aurecongroup.com
- W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- **b)** Using the documents or data for any purpose not agreed to in writing by Aurecon.

Doci	ument control					aurecon
Report title Monthly Environmental Monitoring and Audit (EM&A) Report						
Docu	iment code	EM&A-01	Project nu	mber	P525672	
File p	path					
Clien	ıt	Wing Tat Civil Engineering	Co. Limited			
Clien	t contact		Client refe	rence		
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver
0	2024-05-10	First Issue	Joe Ho	F. C. Tsang		Kevin Li
1	2024-05-14	Revision based on IEC comments	Joe Ho	F. C. Tsang		Kevin Li
2	2024-05-16	Revision based on IEC comments	Joe Ho	F. C. Tsang		Kevin Li
Current revision 2						

Approval			
Author signature	J.	Certified by	Toang Fandbearg
Name	Joe Ho	Name	F. C. Tsang
Title	Environmental Team Consultant	Title	Environmental Team Leader

Contents

E	XECUT	TIVE SUMMARY	. IV
1	INT	RODUCTION	1
	1.3	PROJECT BACKGROUND CONSTRUCTION WORKS PROGRAMME PROJECT ORGANISATION CONSTRUCTION WORKS PROGRAMME AND CONSTRUCTION WORKS AREA SUMMARY OF ENVIRONMENTAL STATUS	2 2 3
2	WA	TER QUALITY	7
	2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirement Monitoring Location Monitoring Parameter and Frequency Sampling Depths & Replication Monitoring Equipment Monitoring Methodology QA/QC Requirements Action and Limit Level for Water Quality Monitoring Event and Action Plan Results and Observations	7 8 8 .12 .13 .13 .13
3	NO	SE	.18
	3.2 3.3 3.4	MONITORING LOCATIONS NOISE MONITORING PARAMETER, FREQUENCY AND DURATION MONITORING EQUIPMENT, METHODOLOGY AND QA / QC PROCEDURE MAINTENANCE AND CALIBRATION ACTION AND LIMIT LEVELS RESULTS AND OBSERVATIONS	.18 .19 .20 .20
4	ECC	DLOGY	.22
	4.1 4.2	FRESHWATER CRAB HABITAT COMPENSATION FOR THE AFFECTED RIVERINE HABITAT	
5		STE MANAGEMENT	-
6		ID CONTAMINATION	
7		IDSCAPE AND VISUAL	
		AUDIT REQUIREMENTS	
8	CUL	TURAL HERITAGE	.29
		ARCHAEOLOGY	
9		/IRONMENTAL SITE INSPECTION AND AUDIT	
3		IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	
1(UMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS	
A		OSECUTIONS	
	10.1 10.2 10.3 10.4	SUMMARY OF EXCEEDANCE	.33 .33
1	I FU	UTURE KEY ISSUES	.34
	11.1 11.2	Works and Potential Environmental Issues in the next Reporting Period	-
12	2 C	ONCLUSIONS	.36

12.1	CONCLUSION	36
12.2	COMMENTS/ RECOMMENDATIONS	36

Appendices

- APPENDIX 1.1 CONSTRUCTION PROGRAMME
- APPENDIX 1.2 PROJECT ORGANIZATION CHART
- APPENDIX 1.3 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE
- APPENDIX 2.1 CALIBRATION CERTIFICATES OF IMPACT WATER QUALITY MONITORING EQUIPMENT
- APPENDIX 2.2 EVENT AND ACTION PLAN FOR WATER QUALITY EXCEEDANCE
- APPENDIX 2.3 IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH
- APPENDIX 2.4 IMPACT WATER QUALITY MONITORING DATA
- APPENDIX 3.1 CALIBRATION CERTIFICATES OF IMPACT NOISE MONITORING EQUIPMENT
- APPENDIX 3.2 EVENT AND ACTION PLAN FOR NOISE EXCEEDANCE
- APPENDIX 3.3 IMPACT NOISE MONITORING DATA
- APPENDIX 5.1 WASTE FLOW TABLE
- APPENDIX 10.1 COMPLAINT LOG
- APPENDIX 11.1 IMPACT MONITORING SCHEDULE OF NEXT REPORTING MONTH

Figures

- Figure 1.1 General Site Location Plan
- Figure 1.2 Location of Work Areas for the Project
- Figure 2.1 Figure 3.1 Impact Water Quality Monitoring Locations
- Impact Noise Monitoring Locations
- Figure 8.1 Area for Archaeological Survey

Tables

- Table A1 Summary of EM&A activities in the Reporting Period
- Table A2 Summary of Exceedances in the Reporting Period
- Table 1.1 Parties Involved in Project Organisation
- Table 1.2 Status of Environmental License, Notifications and Permits
- Table 1.3 Summary of Status for Key Environmental Aspects under the Approved EM&A Manual
- Table 2.1 Summary of Impact Water Quality Monitoring Stations
- Table 2.2 Parameters measured in the Impact Water Quality Monitoring
- Table 2.3 Water Quality Monitoring Equipment
- Table 2.4 Method for Laboratory Analysis for Water Samples
- Table 2.5 Action and Limit Levels for Water Quality
- Table 2.6 Action and Limit Levels of Water Quality
- Table 2.7 Summary of Exceedance Records of Water Quality Monitoring
- Table 2.8 Summary of Exceedance Records of Water Quality Monitoring
- Table 3.1 Noise Monitoring Stations during Construction Phase
- Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration
- Table 3.3 Construction Noise Monitoring Equipment
- Table 3.4 Action and Limit Levels for Construction Noise Monitoring
- Table 3.5 Summary of Construction Noise Monitoring Results
- Table 3.6 Influencing Factors at Noise Monitoring Stations
- Table 4.1 Summary of Species Captured during the Post-Translocation Monitoring
- Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings
- Table 9.1 Site Inspection Record
- Table 9.2 Site Observations

Executive Summary

A1. This is the 3rd Monthly Environmental Monitoring and Audit (EM&A) Report for Drainage Improvement Works Near Four Villages in Yuen Long (the Project). This report was prepared by Aurecon Hong Kong Limited under Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long – Stage 2 (hereinafter called the "Contract"). This report documents the findings of EM&A works during the reporting period from 1 April to 30 April 2024.

Key Construction Works in the Reporting Period

A2. A summary of construction activities undertaken during the reporting period is presented below:

<u>Ha Che</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

<u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation; and
- Excavation

Sung Shan New Village

No Construction Work

Monitoring and Audit Programme

A3. The monthly EM&A programme was undertaken by the ET in accordance with the approved EM&A Manual. A summary of the monitoring and audit activities during the reporting period is presented in **Table A1**.

EM&A Activities Date	
	Ha Che and Lin Fa Tei:
Water Quality Monitoring	3, 5, 8, 10, 12, 15, 17, 19, 23, 25, 27 and 29 April 2024
	Sung Shan New Village:
	17, 19, 23, 25, 27 and 29 April 2024
	Ha Che and Lin Fa Tei:
	5, 12, 19 and 26 April 2024
Noise Monitoring	
	Sung Shan New Village:
	19 and 26 April 2024
Weekly Environmental Site Inspection	3, 10, 17 and 24 April 2024

Table A1 Summary of EM&A activities in the Reporting Period

Breaches of Action and Limit Levels

A4. Summary of the environmental exceedances of the reporting month is tabulated in Table A2.

Environmental Monitoring	Parameter	No. of non- project related exceedances ⁽¹⁾		Total No. of non-project related exceedances ⁽¹⁾	No. of exceedances related to the the project ⁽¹⁾		Total No. of exceedance related to the project ⁽¹⁾
		AL	LL	exceedances	AL	ĹL	project
Water Quality	DO	0	0	0	0	0	0
	Turbidity	0	0	0	0	0	0
	SS	2	1	3	0	0	0
Noise	Leq(30mins)	0	0	0	0	0	0

Table A2 Summary	of Exceedances in	the Reporting Period

Note:

(1) Only exceedances recorded on 10, 17 and 19 April 2024 is counted. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.

Water Quality

A5. All water quality monitoring was conducted as scheduled in the reporting period. Two (2) action level exceedances for SS and seven (7) limit level exceedances for SS during impact water quality monitoring were recorded. After investigation, exceedances recorded on 10, 17 and 19 April 2024 were considered non-project related. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.

<u>Noise</u>

A6. No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

Complaint Log

A7. No environmental complaint was received in the reporting period.

Notification of Summons and Successful Prosecutions

A8. No notification of summons or successful prosecutions was received in the reporting period.

Reporting Changes

- A9. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the construction EM&A programme at Tai Wo, including impact water quality monitoring, impact noise monitoring and weekly inspection, are temporarily suspended during the reporting period.
- A10. Construction work at Sung Shan New Village was commenced on 16 April 2024 and the construction phase EM&A programme at Sung Shan New Village started on 16 April 2024.

A11. The noise monitoring at LFT_M7 have been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The noise monitoring at LFT_M7 will be resumed when the access to the monitoring location is granted.

Future Key Issues

A12. The major site activities for the next reporting period are summarized below:

<u>Ha Che</u>

- Lifting Operation;
- Plant Operation;
- Excavation;
- Sheet Piling; and
- Installation of Precast unit

<u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

Sung Shan New Village

No Construction Work

1 Introduction

1.1 Project Background

- 1.1.1 The Drainage Master Plan Studies for the Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Basin (YLDMP) were completed in 1998. The majority of the improvement works in Yuen Long and Kam Tin recommended under the YLDMP Study have been completed. Since completion of the DMP Studies, there have been changes in developments within the areas and new development proposals and town planning studies were commissioned. In addition, some new flooding complaints were received at the upstream areas of the drainage basins, indicating that further improvement to the drainage systems was required.
- 1.1.2 The Drainage Services Department (DSD) commissioned the "Review of Drainage Master Plans in Yuen Long and North Districts Feasibility Study" (the Review Study) in 2008 so that the new development scenarios could be incorporated and the effectiveness of the previously recommended works could also be assessed. The Review Study completed in end 2011 identified that some areas in Yuen Long District could not meet the required flood protection level according to the latest land use changes and future developments taking into account various factors, including sedimentation at the downstream main channels, mangrove growth at river estuaries, updated extreme sea level statistics at Tsim Bei Tsui and projected climate change impacts, in the hydraulic analysis. To account for the severity and extent of possible flooding and the works implementation time, the Review Study proposed drainage improvement works in Yuen Long District.
- 1.1.3 Atkins China Ltd (ACL) was commissioned by the DSD in November 2013 to undertake an Investigation, Design and Construction Consultancy entitled "Agreement No. CE 22/2013 (DS) Drainage Improvement Works in Yuen Long, Stage 1 Investigation, Design and Construction" (hereinafter called the Assignment). The Project comprises construction of drainage improvement works to four villages (namely Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che) including landscaping, waterscaping, utilities diversion, temporary traffic arrangements, re-provisioning / improvements to existing dry weather flow intercepting system and any other works incidental to the completion of the Project.
- 1.1.4 An Environmental Impact Assessment (EIA) Study Brief (ESB-279/2014) for four villages namely Ha Che, Tai Wo, Lin Fa Tei and Sung Shan New Village which is a designated project was issued by the Environmental Protection Department (EPD) on 14 October 2014.
- 1.1.5 The EIA Report for Drainage Improvement Works Near Four Villages in Yuen Long Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (referred to as "the Project") (Register No. AEIAR-229/2021) was approved on 3 June 2021 and the Environmental Permit (EP) EP-596/2021, covering the Upgrading, Construction and Deepening of the Project was granted on 28 September 2021.
- 1.1.6 Aurecon Hong Kong Limited (Aurecon) is commissioned by the Wing Tat Civil Engineering Co. Limited to undertake the Environmental Team (ET) services and carry out the Environmental Monitoring and Audit (EM&A) for Drainage Improvement Works Near Four Villages in Yuen Long - Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (Register No. EP-596/2021).

1.1.7 This is the 3rd Monthly EM&A Report summarizing the key findings of the construction phase EM&A programme from 1 April to 30 April 2024 (the reporting period) and is submitted to fulfil the requirements in Condition 4.4 of EP-596/2021 and Section 12.2 of the approved EM&A Manual of the Project.

1.2 Construction Works Programme

1.2.1 The construction programme and the location plan of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. The locations of the proposed drainage improvement works at the four villages are presented in **Figures 1.2a** to **Figures 1.2d**.

1.3 Project Organisation

1.3.1 Involvement of relevant parties in a collaborative and interactive manner is essential for the implementation of the recommended EM&A programme. The following sections outline the primary responsibilities and duties of the key EM&A programme participants. The lines of communication with respect to EM&A works are shown in **Diagram 1.1**.




Diagram 1.1 Organisation Chart

1.3.2 Parties with different levels of involvement in the Project organisation are summarized in **Table 1.1**.

Parties	Organization / Company
Project Proponent	Drainage Services Department
Supervisor / Engineer's Representative (ER)	Atkins China Ltd
Contractor	Wing Tat Civil Engineering Co. Limited
Environmental Team (ET)	Aurecon Hong Kong Limited
Independent Environmental Checker (IEC)	Mott MacDonald Hong Kong Limited

Table 1.1 Parties Involved in Project Organisation

1.3.3 The key personnel contact names and numbers are summarized in **Appendix 1.2**.

1.4 Construction Works Programme and Construction Works Area

1.4.1 The construction works commenced on 20 February 2024. The construction works programme and the construction works area of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. A summary of construction activities undertaken during this reporting period is presented below:

<u>Ha Che</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

<u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation; and
- Excavation

Sung Shan New Village

No Construction Work

1.5 Summary of Environmental Status

1.5.1 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 1.2**.

Table 1.2 Status of Environmental License, Notifications and Permits

Permit / License No.	Valid P	Status		
Fernit / License No.	From	То	Status	
Environmental Permit				
EP-596/2021	28/09/2021	N/A	Valid	
Notification pursuant to Air Pollution Contro	ol (Construction I	Dust) Regulation		
Ref. Number: 497623	29/09/2023	N/A	Valid	
Billing Account for Disposal of Construction	n Waste			
7048880	18/10/2023	N/A	Valid	
Registration of Chemical Waste Producer				
5213-526-W3771-01	02/11/2023	N/A	Valid	
Effluent Discharge License under Water Pol	Effluent Discharge License under Water Pollution Control Ordinance			
Ha Che WT10002496-2023	26/04/2024	30/04/2029	Valid	
Lin Fa Tei NA	NA	NA	Under Application	
Tai Wo NA	NA	NA	Under Application	
<u>Sung Shan New Village</u> NA	NA	NA	Under Application	

1.5.2 The status for all environmental aspects is presented in **Table 1.3**.

1.5.3 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the approved EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix 1.3**.

Table 1.3 Summary of Status for Key Environmental Aspects under the Approved EM&A Manual

	Manual
Parameters	Status
Water Quality	
Baseline Monitoring under Approved EM&A Manual	The baseline water quality monitoring results have been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 4.3.
Impact Monitoring	The regular impact water quality monitoring was commenced at Ha Che on 21 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact water quality monitoring at Lin Fa Tei (i.e. C6, C7A and C8) and Tai Wo (i.e. C4 and C5) were started 20 March 2024. Impact water quality monitoring at Sung Shan New Village (i.e. C1A, C2 and C3A) was commenced on 17 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No. EP-596/2021. Thus, the impact water quality monitoring at Tai Wo is temporarily suspended during the reporting period.
Noise	
Baseline Monitoring	Up to the end of the reporting period, the baseline noise monitoring results for Ha Che have been reported in the Baseline Monitoring Report and submitted to the EPD under EP Condition 4.3. Baseline noise monitoring results for Tai Wo, Lin Fa Tei, and Sung Shan New Village will be further updated in the Baseline Monitoring Report and submitted to the EPD.
Impact Monitoring	The weekly impact noise monitoring was commenced at Ha Che on 23 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact noise monitoring at Lin Fa Tei (i.e. LFT_M1, LFT_M3A, LFT_M7 and LFT_M11) and Tai Wo (i.e. TW_M2 and TW_M3) were started 20 March 2024. Impact noise monitoring at Sung Shan New Village (i.e. SSNV_M2, SSNV_M3 and SSNV_M6) was commenced on 19 April 2024 since the construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the impact noise monitoring at Tai Wo is temporarily suspended during the reporting period.
Ecology	
Freshwater Crab Translocation Plan (FCTP)	The EPD had no further comment on the submitted FCTP on 9 February 2024. Pre-construction survey at Ha Che was carried out between 5 and 7 February 2024. Pre-construction survey at Lin Fa Tei was carried out between 11 and 13 March 2024.
Habitat Creation and Management Plan (HCMP)	The first draft of HCMP was submitted to the EPD and the Agriculture, Fisheries and Conservation Department (AFCD) on 22 December 2023. Following comments from the EPD and AFCD dated 17 January 2024, the HCMP is pending for further revision.
Mitigation Measures listed in Approved EM&A Manual	On-going

Parameters	Status
Waste Management	
Mitigation Measures listed in Approved EM&A Manual	On-going
Land Contamination	
Mitigation Measures listed in Approved EM&A Manual	No suspected contamination was observed or reported by the Contractor in the reporting period.
Landscape and Visual	
Landscape and Visual Mitigation Plan (LVMP)	The first draft of LVMP was submitted to the EPD, the AFCD and the Planning Department (PlanD) on 22 December 2023. Following comments from the EPD, AFCD and PlanD on 7 February 2024, the LVMP is pending for further revision.
Weekly Site Audit	On-going
Mitigation Measures listed in Approved EM&A Manual	On-going
Cultural Heritage	
Archaeological Survey	Archaeological Survey will be carried out at site area within Lin Fa Tei of Archaeological Interest.
Mitigation Measures listed in Approved EM&A Manual	On-going
Environmental Audit	
Site Inspection covering Measures of Air Quality, Noise, Water Quality, Waste, Land Contamination, Ecological Quality, Landscape and Visual Impacts and Cultural Heritage	On-going

2 Water Quality

2.1 Monitoring Requirement

- 2.1.1 In accordance with the approved EM&A Manual, impact water quality monitoring should be carried out three days per week at all designated monitoring stations during the construction period. The interval between two sets of monitoring should not be less than 36 hours.
- 2.1.2 Replicate in-situ measurements of dissolved oxygen (DO), temperature, turbidity, pH, and suspended solids (SS) for each independent sampling event shall be collected to ensure a robust statistically interpretable database.

2.2 Monitoring Location

2.2.1 Impact water quality monitoring was conducted at 6 monitoring stations which is summarized in Table 2.1. The location of water quality monitoring stations is shown in Figure 2.1a to Figure 2.1d.

Stroom	Monitoring	-	es (HK Grid)	Remarks
Stream	ID	Easting	Northing	Remarks
	C1A ⁽¹⁾	821702	831945	Alternative Impact Monitoring Point
SSNV	C2	822459	831470	Control Monitoring Point
	C3A (2)	822413	831284	Alternative Control Monitoring Point
TW	C4	825497	830664	Control Monitoring Point
	C5	825486	830716	Impact Monitoring Point
	C6	827232	831713	Control Monitoring Point
LFT	C7A ⁽³⁾	826865	832115	Alternative Control Monitoring Point
	C8	826513	832075	Impact Monitoring Point
110	C9	828304	835029	Control Monitoring Point
HC	C10	827919	834271	Impact Monitoring Point

Table 2.1 Summary of Impact Water Quality Monitoring Stations

Notes:

- (1) At Station C1, access to safe sampling of water is not feasible due to steep banks on both sides of the stream channel. An alternative monitoring location is proposed at Station C1A, which is about 250 m along the same stream channel downstream of Station C1 and is accessible for safe water sampling.
- (2) During the first day of baseline monitoring at Station C3, shallow water was observed, and the ET could not sample enough water for monitoring. As agreed by the ER, the Contractor, and the IEC, a new sampling location, Station C3A, was identified at about 130 m upstream and was accessible for water sampling.
- (3) For Station C7, the location is not close to the nearest, revised works boundary (about 200 m away). An alternative monitoring location is proposed at Station C7A, which is about 23 m upstream of the nearest, revised works boundary.

2.3 Monitoring Parameter and Frequency

2.3.1 The monitoring parameters, frequency and duration of impact water quality monitoring are listed in **Table 2.2**.

Table 2.2 Parameters measured in the Impact Water Quality Monitoring

Parameter	Frequency	Duration
Dissolved oxygen (DO), temperature, turbidity, salinity, pH, stream water depth and suspended solids (SS)	3 days in a week	Throughout the construction phase

2.3.2 Monitoring location and position, time, sampling depth, weather conditions and any special phenomena or work underway nearby are recorded during the impact monitoring.

2.4 Sampling Depths & Replication

- 2.4.1 During impact water quality monitoring, each station was sampled. Due to a shallow water depth (less than 3 m) with low flow rates in rivers, all the monitoring would be located at mid-depth level.
- 2.4.2 Duplicate water samples were collected at each sampling depth for laboratory measurement of SS. Samples were stored in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory on the same day of collection for analysis.

2.5 Monitoring Equipment

2.5.1 The measurement of DO, temperature, turbidity, salinity, pH and stream water depth were undertaken in-situ. In-situ monitoring instruments in compliance with the specifications listed under Section 6.3 of the approved EM&A Manual were adopted to undertake the water quality monitoring for the Project. Water quality monitoring equipment with the following specifications shall be supplied and maintained by the ET.

Dissolved Oxygen and Temperature Measuring Equipment

- 2.5.2 The instrument for measuring dissolved oxygen and temperature should be portable and weatherproof complete with cable, sensor, and use DC power source. The equipment was capable of measuring:
 - A dissolved oxygen level in the range of 0 20 mg/L and 0 200% saturation; and
 - The temperature within 0 45 °C.

2.5.3 It should have a membrane electrode with automatic temperature compensation connected with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

<u>рН</u>

2.5.4 pH meter (e.g. Hanna – HI 9024 or equivalent) should be used to measure pH value of water samples in-situ. It should be readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 to pH 10 shall be used for calibration of the instrument before and after use.

Turbidity Measurement Equipment

2.5.5 The instrument should be a portable, weatherproof turbidity-measuring instrument with a comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 – 1000 NTU and be equipped with a cable (e.g. Hach model 2100P or an approved similar instrument).

Suspended Solids

- 2.5.6 A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, and should be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).
- 2.5.7 Water samples for suspended solids measurement shall be collected in high density polythene bottles, packed in ice (chilled to 4 °C without being frozen), and delivered to the laboratory as soon as possible after collection.

Water Depth Detector

- 2.5.8 A portable, battery-operated echo sounder should be used for determining water depth at each designated monitoring station.
- 2.5.9 For shallow water (less than 1 m deep), a portable water depth ruler will be used to measure water depth.

Monitoring Position Equipment

2.5.10 A hand-held or boat-fixed digital Global Positioning System (GPS) or other equivalent instrument of similar accuracy shall be provided and used during water quality monitoring to ensure the water sampling locations are correct during water quality monitoring work.

Water Sampling Equipment

- 2.5.11 A transparent PVC or glass cylinder, which has a volume of not less than 2 litres and can be sealed at both ends with cups, should be equipped with a positive latching system. During the water sampling, a messenger is released to trigger the closure of the water sampler at suitable water depth.
- 2.5.12 For sampling location with shallow water depth, plastic bucket would be used instead.

Calibration of In-situ Instruments

- 2.5.13 All in-situ monitoring instruments should be checked, calibrated and certified by a laboratory accredited under HOKLAS or another international accreditation scheme before use, and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location.
- 2.5.14 For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.

Back-up Equipment

- 2.5.15 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterruptedly even when some equipment is under maintenance, calibration, etc.
- 2.5.16 **Table 2.3** summarizes the equipment used in the water quality monitoring programme. Copies of the calibration certificates of multi-parameter water quality monitoring system are shown in **Appendix 2.1**.

	Table 2.3 water Quality Monitoring Equipment							
Equipment	Model	Quantity	Serial No.	Parameter	Range	Accuracy		
Water Sampler	Wildco 2.2L Water Sampler with messenger or plastic bucket (used in shallow water depth)	1	N/A	N/A	N/A	N/A		
					0 to 500%	 0 to 200%: ±1% of reading 200 to 500%: ±8% of reading 		
Multi- functional	YSI ProDSS (multi- parameters)	2	15M101091	Dissolved Oxygen (DO)	0 to 50 mg/L	 0 to 20 mg/L: ±0.1 mg/L or 1% of reading, whichever is greater 20 to 50 mg/L: ±8% of reading 		
Water Quality			and 22C106561	Temperature	-5 to 50 °C	±0.2 °C		
Meter	parameters		220100301	рН	0 to 14 pH units	±0.2 pH units		
				Turbidity	0 to 4000 NTU	 0 to 999 NTU: 0.3 NTU or ±2% of reading, whichever is greater 1000 to 4000 NTU: ±5% of reading 		
Water Depth Ruler	鼎峯 0708	1	NA*	Water depth	0 – 7 m (Used for water depth less than 1 m)	±0.01 m		
Positioning Equipment	Garmin (GPSmap 78s)	1	1WL223754	Positioning	N/A	GPS: ±1m		

Table 2.3 Water Quality Monitoring Equipment

2.6 Monitoring Methodology

- 2.6.1 Water samples were collected at an appropriate water depth using a sealable transparent PVC or glass cylinder. For locations with shallow water depth, a plastic bucket was used as an alternative. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.
- 2.6.2 Multi-functional water quality meters were checked, calibrated and certified by Quality Pro Test-Consult Limited (HOKLAS reg no. 259) before use, and would be subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location. For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.
- 2.6.3 Water samples for suspended solids measurement were collected in high density polythene bottles, packed in ice (chilled to 4 °C being frozen), and delivered to the laboratory as soon as possible after collection.
- 2.6.4 Water sampling equipment deployed during the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.
- 2.6.5 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

Laboratory Analytical Methods

2.6.6 Analysis of SS was carried out by a HOKLAS accredited laboratory (Acumen Laboratory and Testing Limited). At least two replicate samples from each independent sampling event were collected for the SS measurement. Sufficient water samples (about 3,000 mL) were collected at the monitoring stations for carrying out the laboratory SS determination. The analytical method for suspended solids is presented in **Table 2.4**.

Table 2.4 Method for Laboratory Analysis for Water Samples

Parameters	Analytical Method	Detection Limit
Suspended Solid (SS)	APHA 17ed 2540-D ⁽¹⁾	1 mg/L or better

Note:

(1) APHA American Public Health Association Standard Methods for the Examination of Water and Wastewater.

2.7 QA/QC Requirements

Decontamination Procedures

2.7.1 Water sampling equipment used during the course of the monitoring process was decontaminated by manual washing and rinsed with distilled water after each sampling event. All of the disposable components/ accessories were discarded after sampling.

Sampling Management and Supervision

2.7.2 All sampling bottles were labelled with the sample ID numbers (including the sampling station), and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible. All the collected samples were stored in a cool box to keep the temperature less than 4 as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.

Quality Control Measures for Sample Testing

- 2.7.3 Quality control of laboratory analysis of water samples was performed by Acumen Laboratory and Testing Limited for every batch of 20 samples:
 - One method blank; and
 - One set of QC sample

2.8 Action and Limit Level for Water Quality Monitoring

201	The criteric of ection and limit loyale for water qual	lity monitoring are defined in Tehle 2.5
2.0.1	The criteria of action and limit levels for water qual	ity morntoring are defined in Table 2.5 .

Parameters	Action Level	Limit Level
DO in mg/L	< 5%-ile of baseline data	< 4 mg/L or < 1%-ile of baseline data
SS in mg/L	> 95%-ile of baseline data or >120% of upstream control station of the same day	> 99%-ile of baseline data or 130% of upstream control station of the same day
Turbidity in NTU	> 95%-ile of baseline data or >120% of upstream control station of the same day	> 99%-ile of baseline data or > 130% of upstream control station of the same day

Table 2.5 Action and Limit Levels for Water Quality

Notes:

(1) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.

(2) For SS and turbidity, non-compliance of the water quality limit occurs when monitoring result is higher than the limit.

(3) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

2.8.2 Based on the criteria listed in **Table 2.5**, the action and limit levels for water quality are determined in **Table 2.6**.

Stream	Monitoring ID	Parameters	Action	Limit
		DO in mg/L	6.72	4 (1)
SSNV	C1A	SS in mg/L	7.3 or >120% of upstream control station of the same day	8.5 or > 130% of upstream control station of the same day
		Turbidity in NTU	10.37 or >120% of upstream control station of the same day	10.81 or > 130% of upstream control station of the same day
		DO in mg/L	8.36	4 (2)
TW	C5	SS in mg/L	9.9 or > 120% of upstream control station of the same day	10.0 or > 130% of upstream control station of the same day
		Turbidity in NTU	13.64 or > 120% of upstream control station of the same day	13.87 or > 130% of upstream control station of the same day
		DO in mg/L	5.38	4 (3)
LFT	C8	SS in mg/L	6.3 or > 120% of upstream control station of the same day	7.0 or > 130% of upstream control station of the same day
		Turbidity in NTU	12.46 or > 120% of upstream control station of the same day	12.94 or > 130% of upstream control station of the same day
		DO in mg/L	2.55	2.43 (4)
НС	C10	SS in mg/L	8.7 or > 120% of upstream control station of the same day	8.8 or > 130% of upstream control station of the same day
		Turbidity in NTU	20.06 or > 120% of upstream control station of the same day	21.07 or > 130% of upstream control station of the same day

Table 2.6 Action and Limit Levels of Wate

Notes:

- (1) The 1%-ile of baseline DO data at C1A is 6.61 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (2) The 1%-ile of baseline DO data at C5 is 8.09 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (3) The 1%-ile of baseline DO data at C8 is 5.36 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (4) The 1%-ile of baseline DO data at C10 is 2.43 mg/L, which is lower than 4 mg/L. Taking account of the baseline water quality condition and to minimise any false alarm of water quality deterioration during construction phase, DO concentration of 2.43 mg/L is adopted as the limit level.

2.9 Event and Action Plan

2.9.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 2.2** shall be followed. Investigation of the exceedances of environmental quality performance limits should be conducted, and the ET will immediately notify the IEC and EPD, as appropriate. The notification should be followed up with advice to the IEC and EPD on the results of the investigation, proposed actions and success of the action taken, with any necessary follow-up proposals.

2.10 Results and Observations

- 2.10.1 All water quality monitoring was conducted as scheduled in the reporting month. The water quality monitoring schedule for this reporting month is shown in **Appendix 2.3**. The monitoring results and graphical presentation of water quality monitoring at the monitoring stations are shown in **Appendix 2.4**.
- 2.10.2 Two (2) action level exceedances for SS and seven (7) limit level exceedances for SS during impact water quality monitoring were recorded. After investigation, exceedances recorded on 10, 17 and 19 April 2024 were considered non-project related. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.

		-	Averaged	Exceed	dance	
Date	Station	Parameter (Unit)	Measured Value	Action Level (AL)	Limit Level (LL)	Exceedances due to the Project
	C6		4.1			N/A (Control Manitarian Daint)
		SS				(Control Monitoring Point) N/A
10/04	C7A	(mg/L)	6.0			
	C8	· –	6.6	✓		(Control Monitoring Point) NO
	0		0.0	•		N/A
17/04	C9	SS	15.0			(Control Monitoring Point)
17/04	C10	(mg/L) -	19.0	✓		NO
	C10		32.5	•	✓	NO
		· –	32.5		•	N/A
19/04	C2	SS	15.0			(Control Monitoring Point)
13/04		(mg/L)				N/A
	C3A		13.5			(Control Monitoring Point)
						N/A
23/04	C9	SS	15.0			(Control Monitoring Point)
20,01	C10	- (mg/L)	19.0	✓		_(1)
						N/A
	C6		8.20			(Control Monitoring Point)
						N/A
	C7A	SS	35.5			(Control Monitoring Point)
25/04	C8	(mg/L)	36.5		\checkmark	_(1)
						N/A
	C9		3.7			(Control Monitoring Point)
	C10	. –	17.5		✓	_(1)
	00		0.0			N/A
	C6		9.3			(Control Monitoring Point)
27/04	<u> </u>	SS ⁻ (mg/L)	E 0			N/A
	C7A	(····g/ ⊑)	5.2			(Control Monitoring Point)
	C8		9.5		✓	_(1)
	C1A	SS -	13.0		✓	_(1)
29/04	<u></u>	(mg/L)	22 F			N/A
	C2	\ 3 , −,	22.5			(Control Monitoring Point)

Table 2.7 Summary of Exceedance Records of Water Quality Monitoring

			Averaged	Exceed	dance		
Date	e Station (Unit)		Measured Value	Action Level (AL)	Limit Level (LL)	Exceedances due to the Project	
	C3A		2.0			N/A	
	CSA		3.2			(Control Monitoring Point)	
	00		4.0			N/A	
	C6		1.3			(Control Monitoring Point)	
	074		0.0			N/A	
	C7A		9.2			(Control Monitoring Point)	
	C8		22.0		✓	_(1)	

Note:

(1) After investigation, exceedances recorded on 10, 17 and 19 April 2024 were considered non-project related. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.

Table 2.0 Summary of Exceedance Records of Water Quanty Monitoring						
Parameter	No. of non-project related exceedances ⁽¹⁾		Total No. of non- project related exceedances ⁽¹⁾	No. of exceedance related to the Project ⁽¹⁾		Total No. of exceedance related to the
	AL	LL		AL	LL	Project ⁽¹⁾
Dissolved Oxygen	0	0	0	0	0	0
Turbidity	0	0	0	0	0	0
Suspended Solids	2	1	3	0	0	0

Table 2.8 Summary of Exceedance Records of Water Quality Moni	toring
---	--------

Note:

(1) Only exceedances recorded on 10, 17 and 19 April 2024 is counted. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.

- 2.10.3 After confirmation of exceedance of the water quality monitoring results, ET has issued Notification of Exceedance (NOE) to inform relevant parties (i.e., EPD, ER, IEC and Contractor) about the exceedances. After investigation, exceedances recorded on 10, 17 and 19 April 2024 were considered non-project related. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented in the next monthly EM&A report.
- 2.10.4 Exceedance of action level on SS was recorded during the regular monitoring at C8 on 10 April 2024. A geotextile was properly deployed onsite as the mitigation measure for preventing site runoff. No accidental site runoff was reported on 10 April 2024 at Lin Fa Tei. Sedimentation Tank and Sump Pump were deployed for directing the river water from the upstream of work area to the downstream of work area at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 10 April 2024. It is considered that the exceedance of action level of SS is not related to the Project.

- 2.10.5 Exceedance of action level on SS was recorded during the regular monitoring at C10 on 17 April 2024. A geotextile was properly deployed onsite and a water bypass was deployed to direct river water from the upstream of work area to the downstream of work area at Ha Che. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Ha Che on 17 April 2024. It is considered that the exceedance of action level of SS is not related to the Project.
- 2.10.6 Exceedance of limit level on SS was recorded during the regular monitoring at C1A on 19 April 2024. Since no construction work was carried out at Sung Shan New Village on 19 April 2024 and the work area remained in natural condition. It is considered that the exceedance of limit level of SS is not related to the Project.

3 Noise

3.1 Monitoring Locations

3.1.1 The monitoring locations for construction noise monitoring are listed in **Table 3.1** and shown in **Figure 3.1a** to **Figure 3.1d**.

ID No. ⁽¹⁾	Location	Nature of Uses	Type of Measurement
SSNV_M2	Village house next to a nullah in Tong Tai Po Tsuen (near DD118 1720 S.A)	Residential	Façade
SSNV_M3	Village house near a soybean sauce factory in Sung Shan New Village (near DD118 1712)	Residential	Façade
SSNV_M6	#43, Sung Shan New Village	Residential	Free-field
TW_M2	#200, Cheung Po	Residential	Free-field
TW_M3	Kai Yip Garden, #3H, Tai Wo	Residential	Free-field
LFT_M1	#2G, Lin Fa Tei	Residential	Façade
LFT_M3A ⁽²⁾	Near #125B, Lin Fa Tei	Residential	Free-field
LFT_M5	#156B, Lin Fa Tei	Residential	Façade
LFT_M7	Village house near the nullah (DD112 699 S.E)	Residential	Façade
LFT_M11 ⁽²⁾	#210, Ngau Keng Tsuen	Residential	Façade
HC_M3A (2)	Next to DD111 326 S.B RP near Fan Kam Road	-	Free-field
HC_M4	#1C, Chuk Hang	Residential	Façade
HC_M6	The Arbutus House 12, #52, Shui Kan Shek	Residential	Façade

Table 3.1 Noi	se Monitorina	Stations during	g Construction Phase
	se monitoring		

Notes:

(1) SSNV – Sung Shan New Village; TW – Tai Wo; LFT – Lin Fa Tei; HC – Ha Che.

(2) LFT_M3A, LFT_M11, HC_M3A and are alternative noise monitoring stations proposed to replace LFT_M3, LFT_M13 and HC_M3, respectively.

3.2 Noise Monitoring Parameter, Frequency and Duration

- 3.2.1 Construction noise level was measured by the ET and measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{eq(30mins)} used as the monitoring parameter for the construction noise monitoring.
- 3.2.2 As supplementary information for data auditing, statistical results such as L10 and L90 were also obtained for reference.
- 3.2.3 **Table 3.2** summarizes the monitoring parameters, duration, and frequency of construction noise monitoring.

Table 3.2 Construction Noise Monitoring Parameter	Frequency and Duration
Table 3.2 Construction Noise Monitoring Farameter	, i requericy and Duration

Monitoring Station	Parameter	Frequency and Duration
HC_M3A, HC_M4, HC_M6, TW_M2, TW_M3, LFT_M1, LFT_M3A, LFT_M5, LFT_M7 and LFT_M11	L _{eq(30mins)} (as a logarithmic average of 6 consecutive L _{eq(5mins)})	Once every week throughout the construction phase

3.3 Monitoring Equipment, Methodology and QA / QC Procedure

- 3.3.1 As referred to the technical memorandum issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used for carrying out the construction noise monitoring.
- 3.3.2 Noise measurements were not made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed was checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.3.3 Sufficient numbers of noise measuring equipment and associated instrumentation were prepared by the ET. All the equipment and associated instrumentation were clearly labelled.
- 3.3.4 Wind data were collected from the records of Hong Kong Observatory Shek Kong Weather Station, which is about 2 km south-west of Ha Che and about 900 m north of Lin Fa Tei.
- 3.3.5 The monitoring procedures are as follows:
 - For façade measurement, the monitoring station was set at a point 1 m from the exterior of the sensitive receivers building façade and set at a position 1.2 m above the ground. For free-field measurement, the monitoring station was set at a position 1.2 m above the ground.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the interval were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Interval: 30 minutes (L_{eq(30mins)}) would be determined for daytime noise by calculating the logarithmic average of six L_{eq(5mins)} data
 - Prior to and after each noise measurement, the meter was calibrated using an acoustic calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement will be required after re-calibration or repair of the equipment.
 - At the end of the monitoring period, the values of L_{eq}, L90 and L10 were recorded. In addition, noise sources were recorded on a standard record sheet.

3.3.6 **Table 3.3** summarizes the noise monitoring equipment used during the construction noise monitoring. Calibration certificates for the impact noise monitoring equipment are attached in **Appendix 3.1**.

Equipment	Model	No. of Equipment	Serial No.
Sound Level Meter	Svantek SVAN 971	2	96062
Sound Level Meter	Svanlek Svan 971	Z	C132269
Acoustic Calibrator	Rion NC-75	1	34724244

Table 3.3 Construction Noise Monitoring Equipment

3.4 Maintenance and Calibration

- 3.4.1 Maintenance and calibration procedures are as follows:
 - The microphone head of the sound level meter and calibrator were regularly cleaned with a soft cloth; and
 - The sound level meter and acoustic calibrator were calibrated annually by a HOKLAS accredited laboratory or the manufacturer.

3.5 Action and Limit Levels

3.5.1 The Action and Limit levels were established in accordance with the approved EM&A Manual. **Table 3.4** presents the Action and Limit Levels for construction noise. Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan presented in **Appendix 3.2** shall be carried out.

Table 3.4 Action and Limit Levels for Construction Noise Monitoring

Time Period	Action	Limit Level
07:00 – 19:00 on normal weekdays		75 dB(A) ⁽¹⁾
07:00 – 23:00 on holidays; and 19:00 – 23:00 on all other days	When one or more documented complaints are received	45 dB(A) ⁽²⁾
23:00 – 07:00 of the next day		30 dB(A) ⁽²⁾
N L C C C		

Notes:

(1) Between 07:00 and 19:00, construction noise limit for school during normal term time is 70 dB(A) and 65 dB(A) during examination period.

(2) The ASR of identified noise sensitive receivers is "A", which is a rural area that is not affected by the in Influencing Factors (Ifs). The limit levels are stipulated in the Technical Memorandum on Noise from Construction Work in Designated Areas.

3.6 Results and Observations

- 3.6.1 The construction noise monitoring was conducted on 5, 12, 19 and 26 April 2024. The monitoring schedule is presented in **Appendix 2.3**.
- 3.6.2 The construction noise monitoring results are summarized in **Table 3.5**. No Action or Limit levels exceedance was recorded in the reporting period. Details of the results and graphical presentation are shown in **Appendix 3.3**.

	Noise Level	•	
Monitoring Station	Leq(30mins)		Limit Level
	Minimum	Maximum	
SSNV_M2	60.3	60.7	75 dB(A)
SSNV_M3	63.6	64.0	75 dB(A)
SSNV_M6 ⁽¹⁾	62.7	63.5	75 dB(A)
HC_M3A ⁽¹⁾	67.6	70.3	75 dB(A)
HC_M4	68.2	68.7	75 dB(A)
HC_M6	63.3	64.3	75 dB(A)
LFT_M1	58.0	60.0	75 dB(A)
LFT_M3A ⁽¹⁾	66.2	67.7	75 dB(A)
LFT_M5	64.0	66.0	75 dB(A)
LFT_M7 ⁽²⁾	-	-	75 dB(A)
LFT_M11	59.7	61.0	75 dB(A)

Table 3.5 Summary of Construction Noise Monitoring Results

Note:

(1) For Free Field measurement, +3 dB(A) was added to the measured results.

(2) Noise monitoring at LFT_M7 has been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The noise monitoring at LFT_M7 will be resumed when the access to the monitoring location is granted.

3.6.3 During the construction noise monitoring period, the influencing factors which may affect the results are summarized in Table 3.6.

Table 3.6 Influencing Factors at Noise Monitoring Stations			
Monitoring Stations	Influencing Factors		
SSNV_M2	Nil		
SSNV_M3	Nil		
SSNV_M6	Nil		
HC_M3A	Road Traffic Noise		
HC_M4	Road Traffic Noise		
HC_M6	Road Traffic Noise		
LFT_M1	Nil		
LFT_M3A	Nil		
LFT_M5	Road Traffic Noise		
LFT_M7	Nil		
LFT_M11 Road Traffic Noise			

4 Ecology

4.1 Freshwater Crab

4.1.1 With reference to the approved EIA Report (Register No.: AEIAR-229/2021), two freshwater crab species of conservation importance were recorded within the work sites during the ecological baseline survey. *Somanniathelphusa zanklon* was recorded at Lin Fa Tei and Ha Che, while *Cryptopotamon anacoluthon* was recorded in the upstream area at Ha Che. Both species are endemic to Hong Kong and considered to be "Endangered" and "Vulnerable" by the IUCN respectively (IUCN 2023). The construction activities of the project will disturb their natural habitats and potentially causing a direct loss of these two species due to their limited mobility.

Freshwater Crab Translocation Plan

4.1.2 Freshwater Crab Translocation Plan (FCTP) was prepared by an Ecologist with relevant experience in freshwater habitats and submitted to the EPD and the AFCD for their approval under Condition 2.8 of the EP. Any aquatic species of conservation importance found during the pre-construction surveys were translocated to suitable receptor sites outside of the proposed works area, and their condition and number was monitored to ensure their long-term survivorship after translocation. The EPD advised no further comment on the submitted FCTP on 9 February 2024.

Pre-construction Survey Results

Ha Che

- 4.1.3 The pre-construction survey was carried out at Ha Che on 5, 6 and 7 February 2024 prior to the commencement of construction works at Ha Che. A total of 11 freshwater crabs were collected, marked, and translocated from Ha Che. All these captured individuals were observed on the first (5 February 2024) and third (7 February 2024) nights of the three consecutive pre-construction surveys. No crabs were collected on 6 February 2024. Seven *C. anacoluthon* (four males and three females) were found particularly on the upper section of the works area within rocky substratum and leaf-litters, while four *S. zanklon* were noted on sections with soft silty-muddy substrate.
- 4.1.4 The captured endemic freshwater crabs were translocated to the identified receptor sites indicated in the approved Freshwater Crab Translocation Plan. *C. anacoluthon* were translocated in the section of shallow fast-flowing semi-natural watercourse with rocky substratum located south-east of Chuk Hang Village. Meanwhile *S. zanklon* were translocated to the section of shallow slow-flowing seminatural channel characterised soft soil substrate encompassed by a small patch of woodland and village houses. The receptor sites have comparable characteristics with the collection site.

4.1.5 Several aquatic invertebrates were also incidentally caught during the surveys. Among the observed aquatic invertebrates, larvae of species with conservation importance namely one *Macromia berlandi*, two *Macromia urania* and two *Zygonyx iris* were translocated to the proposed receptor sites. *M. urania* and *M. berlandi* were translocated to the receptor site for *S. zanklon* while *Z. iris* to the receptor site of *C. anacoluthon*.

Lin Fa Tei

- 4.1.6 The pre-construction survey was carried out at Lin Fa Tei on 11, 12 and 13 March 2024 prior to the commencement of construction works at Lin Fa Tei. A freshwater crab was collected, marked, and translocated from Lin Fa Tei. The captured individuals were observed on the third (13 March 2024) night of the three consecutive pre-construction surveys. No crabs were collected on 11 and 12 March 2024. The captured *C. anacoluthon* was found by kick sampling within the stream bed roughly 5 meters downstream from the concrete water gate within section CH.A0.00 ~ CH.A200.00.
- 4.1.7 The captured endemic freshwater crab was translocated to the identified receptor site indicated in the approved Freshwater Crab Translocation Plan. The captured *C. anacoluthon* was translocated to a section of a shallow slow-flowing seminatural watercourse with silt and rocky substrate surrounded by agricultural lands at Lin Fa Tei which has comparable characteristics with the collection site.
- 4.1.8 A single individual of an adult Spotted Narrow-mouthed Frog was found on a slope in the eastern section of section CH.A0.00 ~ CH.A200.00. As the specimen is mobile and able to avoid the construction area once the construction work commences, it was not translocated to the receptor site.

Post-translocation Monitoring

- 4.1.9 According to Section 5.2.5 of the approved EM&A Manual for the Project, monthly posttranslocation monitoring shall be conducted for at least 12 months after pre-construction surveys to monitor their establishment.
- 4.1.10 During the monitoring, active visual search by hand netting and kick sampling for aquatic fauna species would be performed at the respective receptor sites. Potential micro-habitats and hiding spaces that is favoured by the crabs such as rocks, organic debris, leaf litter, and riparian vegetation etc., will also be overturned or raked.
- 4.1.11 Upon discovery of any marked individuals from the pre-construction survey, date and time of capture, size and health condition of the individual will also be recorded once again.
- 4.1.12 The practice of mark and recapture of the translocated population of *S. zanklon* and *C. anacoluthon* at the receptor site can then be used to estimate population size, as well as inform the health and survival status of the translocated population.

- 4.1.13 The upper and lower receptor sites of Ha Che and receptor site of Lin Fa Tei were visited on 22 April 2024 to monitor the population of freshwater crabs translocated from Ha Che CH.A11.13~CH.A300.00, and Lin Fa Tei CH.A0.00~CH.A200.00 and CH.C117.50 ~ CH.D239.03.
- 4.1.14 Site conditions of both receptor sites are similar to that during the pre-construction survey, i.e., no pollution, anthropogenic disturbance or change in vegetation was observed. Representative photos of the site conditions are presented in **Plate 4.1**.
- Plate 4.1 Site condition of receptor sites at Ha Che and Lin Fa Tei during the reporting month



Receptor site for *Cryptopotamon anacoluthon* (Upper Receptor Site) at Ha Che



Receptor site for Somanniathelphusa zanklon (Lower Receptor Site) at Ha Che



Receptor site for Cryptopotamon anacoluthon and Somanniathelphusa zanklon at Lin Fa Tei

4.1.15 None of the translocated individuals from the pre-construction survey was found in the upper and lower receptor sites of Ha Che or the receptor site of Lin Fa Tei. The inability to recapture the translocated individuals could be due to the structural complexity of the habitats of both sites. The many rocks and riffles at the upper Ha Che receptor site and large and deep pools of water in the lower Ha Che and Lin Fa Tei receptor sites provides excellent refuge and protection for the crabs. 4.1.16 No individuals of *Cryptopotamon anacoluthon* and *Somanniathelphusa zanklon* without markings were also incidentally found in all three of the receptor sites either, which may be a result of continuous rainfall and increased waterflow flushing stream fauna away in the week prior to the monitoring.

4.2 Habitat Compensation for the Affected Riverine Habitat

- 4.2.1 In order to ensure the reinstated habitat could compensate the loss of the important riverine habitat, Habitat Creation and Management Plan (HCMP) is required to be submitted for EPD and AFCD approval under Condition 2.9 of the EP.
- 4.2.2 The first draft of HCMP was submitted to EPD and AFCD on 22 December 2023 with the following objectives:
 - detail the approach and design features for restoring/ reinstating the three green channels at Sung Shan New Village, Lin Fa Tei and Ha Che so as to facilitate and promote the colonisation of the freshwater crab and other wildlife after the reinstatement; and
 - detail the monitoring programme to monitor the physical environment of the restored/reinstated channels (i.e. green channels) including water quality, water current, as well as the establishment of riparian vegetation and the biota assemblage that would recolonise the reinstated channel.

5 Waste Management

- 5.1.1 Waste generated from the Project include inert construction and demolition (C&D) materials and non-inert C&D wastes in the reporting period. The amount of waste generated by the construction works of the Project during the reporting period are shown in **Appendix 5.1**.
- 5.1.2 Sorting of construction and demolition (C&D) materials was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to minimize the disposal of C&D waste to public fill.
- 5.1.3 The Contractor is advised to minimize the wastes generated through recycling or reusing. All applicable mitigation measures stipulated in the approved EM&A Manual and waste management plans will be fully implemented.

6 Land Contamination

- 6.1.1 With reference to results of land contamination assessment included in the approved EIA Report (Register No.: AEIAR-229/2021), all identified sites with potential contamination are located outside the work area of the Project and no potential contamination arising from the proposed drainage improvement works is anticipated. Therefore, no land contamination issue is anticipated for this Project.
- 6.1.2 Mitigation measures listed in **Appendix 1.3** should be adopted if any suspended contamination encountered during construction.
- 6.1.3 No suspected on-site contamination was observed or reported by the Contractor in the reporting period.

7 Landscape and Visual

7.1 Audit Requirements

7.1.1 According to the approved EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Mitigation measures recommended in the EIA Report as the audit requirements including, preservation of existing vegetation, transplanting of affected trees, compensatory tree planting, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix 1.3**.

7.2 Results and Observations

- 7.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly landscape and visual site audits were carried out on 3, 10, 17 and 24 April 2024.
- 7.2.2 No deficiency in the mitigation measures on landscape and visual was observed during the reporting period.

8 Cultural Heritage

8.1 Archaeology

- 8.1.1 According to the assessment included in the approved EIA report (Register No.: AEIAR-229/2021) the proposed drainage works in the Lin Fa Tei area are located immediately adjacent to existing river course on mainly Pleistocene terraced alluvium and the western end of the alignment on Holocene alluvium between Lin Fa Tei Site of Archaeological Interest (SAI) and Shui Lau Tin SAI. The proposed works are partially located within Lin Fa Tei SAI. Previous investigations within SAI have shown both in situ and secondary deposit and with potential for wooden features near the stream bed. As per the recommendation from EIA report, Archaeological Survey shall be conducted prior to the construction works, the concerned area is marked in Figure 8.1.
- 8.1.2 A qualified archaeologist shall be engaged and apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) to conduct the Archaeological Survey prior to the construction phase. The scope and methodology of the Archaeological Survey shall be agreed with Antiquities and Monuments Office (AMO) prior to implementation. Tentatively and subject to agreement with AMO, a fieldscan, where possible, twenty auger tests and four 5 by 1m narrow trenches are proposed to further assess the archaeological potential of the area. If significant remains are uncovered, AMO should be notified and potential need for mitigation and/ or an appropriate way forward should be agreed by AMO and relevant parties.
- 8.1.3 For remaining drainage work areas (outside the area identified for Archaeological Survey) deemed to have limited (near Kam Sheung Road) to minimal (remainder of Works Areas) archaeological potential, AMO shall be informed immediately if antiquities or supposed antiquities are discovered during construction works for the proposed drainage improvement works for ascertaining required remedial works.

8.2 Built Heritage

- 8.2.1 According to the approved EM&A manual, mitigation measures that should be implemented during the construction phase for graded historic buildings are presented in **Table 8.1**.
- 8.2.2 Condition surveys were carried out by qualified structural engineer for Lee Tat Bridge, Lan Fong Study Hall and St John's Chapel prior to construction works. The Pre-construction Condition Survey Report were submitted to the EPD on 22 December 2023 under Condition 2.10 of the EP.

Graded Historic Buildings	Mitigation Measures						
Lee Tat Bridge, Shui Tsan Tin (Grade 3)	 A condition survey should be carried out in advance of works and after completion of works by qualified building surveyor or structural engineer. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are or were recommended with aid of photo records. The condition survey report must be submitted to the AMO for comment before construction activities commence 						
	and after the works have been completed. The contractor should implement the approved monitoring and precautionary measures.						
Lan Fong Study Hall, Chuk Hang (Grade 3)	 Vibration, settlement and tilting monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. A Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade historic buildings, settlement limit set at 6/ 8/ 10mm, and tilting limit set at a set at 6 / 8/ 10mm. 						
St John's Chapel, Cheung Po (Grade 2)	1/2000; 1/1500; 1/1000 should be adopted. Monitoring proposal, including checkpoint locations, installation details, response actions for each of the AAA levels and frequency of monitoring should be submitted for AMO's consideration. Installation of monitoring checkpoints shall be carried out in great care and adequate protection shall be provided so as to avoid unnecessary disturbance/ damage to the historic fabrics. Photo records of monitoring checkpoints shall be submitted to AMO's records. Monitoring records should be submitted to AMO on regular basis and alert AMO should the monitoring reach AAA levels.						

Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings

9 Environmental Site Inspection and Audit

9.1 Implementation Status of Environmental Mitigation Measures

9.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 3, 10, 17 and 24 April 2024 at the site portions listed in **Table 9.1** below.

	Table 9.1 Site Inspection Record	
Date	Inspected Site Portion	Time
3 April 2024	Lin Fa Tei and Ha Che	9:50 am – 11:30 am
10 April 2024	Lin Fa Tei	14:00 pm – 15:30 pm
17 April 2024	Lin Fa Tei, Ha Che, Sung Sang San Tsuen	14:00 pm – 16:00 pm
24 April 2024	Lin Fa Tei	14:15 pm – 15:00 pm

9.1.2 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 9.2**.

Observation(s) and Recommendation(s)	
Nil	Nil
Observation(s) and Recommendation(s)	
Lin Fa Tei:	Lin Fa Tei:
 Inert materials nearby the drainage should be removed regularly to prevent surface run-off. 	 Inert materials nearby the drainage had been removed regularly to prevent surface run-off.
2. The stagnant water within the material storage zone should be removed or pumped.	 The stagnant water within the material storage zone had been removed.
Observation(s) and Recommendation(s)	
NII	Nil
Observation(s) and Recommendation(s)	
Lin Fa Tei:	Lin Fa Tei:
 The NRMM label should be displayed on excavator "BH03" clearly. 	 The NRMM label had been displayed on excavator "BH03" clearly.
	Observation(s) and Recommendation(s) Lin Fa Tei: 1. Inert materials nearby the drainage should be removed regularly to prevent surface run-off. 2. The stagnant water within the material storage zone should be removed or pumped. Observation(s) and Recommendation(s) Nil Observation(s) and Recommendation(s) Lin Fa Tei: 1. The NRMM label should be displayed on excavator "BH03"

Table 9.2 Site Observations

9.1.3 According to the EIA Study Report, Environmental Permit, contract documents and approved EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix 1.3**.

10 Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions

10.1 Summary of Exceedance

- 10.1.1 During the reporting month, two (2) action level exceedances for SS and seven (7) limit level exceedances for SS during impact water quality monitoring were recorded. After investigation, exceedances recorded on 10, 17 and 19 April 2024 were considered non-project related. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.
- 10.1.2 Exceedance of action level on SS was recorded during the regular monitoring at C8 on 10 April 2024. A geotextile was properly deployed onsite as the mitigation measure for preventing site runoff. No accidental site runoff was reported on 10 April 2024 at Lin Fa Tei. Sedimentation Tank and Sump Pump were deployed for directing the river water from the upstream of work area to the downstream of work area at Lin Fa Tei. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Lin Fa Tei on 10 April 2024. It is considered that the exceedance of action level of SS is not related to the Project.
- 10.1.3 Exceedance of action level on SS was recorded during the regular monitoring at C10 on 17 April 2024. A geotextile was properly deployed onsite and a water bypass was deployed to direct river water from the upstream of work area to the downstream of work area at Ha Che. Since sufficient measures for preventing contamination of downstream water were well implemented and no deficiency in mitigation measures for preventing site runoff was observed during weekly site inspection at Ha Che on 17 April 2024. It is considered that the exceedance of action level of SS is not related to the Project.
- 10.1.4 Exceedance of limit level on SS was recorded during the regular monitoring at C1A on 19 April 2024. Since no construction work was carried out at Sung Shan New Village on 19 April 2024 and the work area remained in natural condition. It is considered that the exceedance of limit level of SS is not related to the Project.
- 10.1.5 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

10.2 Summary of Environmental Non-Compliance

10.2.1 No environmental non-compliance was recorded in the reporting period.

10.3 Summary of Environmental Complaint

10.3.1 No environmental complaint was received in the reporting period. The Cumulative Complaint Log is presented in **Appendix 10.1**.

10.4 Summary of Environmental Summon and Successful Prosecution

10.4.1 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution is presented in **Appendix 10.1**.

11 Future Key Issues

11.1 Works and Potential Environmental Issues in the next Reporting Period

- 11.1.1 The construction programme for the Project for the next reporting period is presented in **Appendix 11.1**.
- 11.1.2 Works to be undertaken in the next reporting period are summarized below:

<u>Ha Che</u>

- Lifting Operation;
- Plant Operation;
- Excavation;
- Sheet Piling; and
- Installation of Precast unit

<u>Lin Fa Tei</u>

- Site Clearance Work
- Lifting Operation;
- Plant Operation;
- Excavation; and
- Sheet Piling

Sung Shan New Village

- No Construction Work
- 11.1.3 Potential environmental impacts arising from the above construction activities are mainly associated with construction noise impact, water quality impact, ecological impact, waste management, and landscape and visual.

11.2 Recommendation

11.2.1 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

<u>Noise</u>

- Only well-maintained plant should be operated on-site, and plant should be maintained regularly during the construction programme; and
- Quality Powered Mechanical Equipment (QPME) should be adopted as far as possible.

Water Quality

• No effluent discharge would be allowed before acquired the effluent discharge license;

- Surface run-off from construction sites should be discharged into dedicated discharge point via adequately designed sand/ silt removal facilities;
- Channels/ earth bunds/ sandbags barriers should be provided on site to properly direct stormwater to silt removal facilities;
- Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly;
- Open stockpiles of construction materials on sites should be covered with tarpaulin or similar fabric during rainstorms; and
- Perimeter channels should be provided on site boundaries where necessary to intercept stormwater run-off from outside the site so that it will not wash across the site.

Waste Management

- Provision of sufficient waste disposal points and regular collection of waste;
- Regular cleaning and maintenance programme for drainage system; and
- Chemical containers shall be stored with drip tray underneath.

Ecology

- Minimize loss of habitats and associated wildlife; and
- Using directional lighting to prevent excessive light spill into adjacent natural habitat and disturbance to nocturnal fauna.

Landscape and Visual

- Construction activities shall be carefully designed to minimize impact on existing retained trees; and
- Adequate tree protection measures shall be provided for the trees to be retained on site.
- 11.2.2 The tentative schedule of regular construction noise and water quality monitoring in the next reporting period is presented in **Appendix 11.1**. The regular impact noise and water quality monitoring will be conducted at the same monitoring locations in the next reporting period.

12 Conclusions

12.1 Conclusion


- 12.1.1 This 3rd Monthly EM&A Report presents the EM&A works during the reporting period from 1 April 2024 to 30 April 2024 in accordance with the approved EM&A Manual.
- 12.1.2 Two (2) action level exceedances for SS and seven (7) limit level exceedances for SS during impact water quality monitoring were recorded. After investigation, exceedances recorded on 10, 17 and 19 April 2024 were considered non-project related. Since the exceedances recorded on 23, 25, 27 and 29 April 2024 are under investigation, the results of investigation will be presented on next monthly EM&A report.
- 12.1.3 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 12.1.4 Environmental site inspections were conducted on 3, 10, 17 and 24 April 2024 by the ET in the reporting period.
- 12.1.5 No environmental complaint was received in the reporting period.
- 12.1.6 No notification of summons and prosecution was received in the reporting period.
- 12.1.7 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

12.2 Comments/ Recommendations

12.2.1 The proposed mitigation measures were properly implemented and were considered effective and efficient in pollution control.

Figures


Figure 1.1 General Site Location Plan




J. Leg. J.								
新								
The second								
A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-A-								
XXX								
KY KA								
ZTE								
STE								
alos () #								
271 12								
YET MILITAL								
P. Chille								
anstr	1							
She was	1							
TIRE								
A JOKA	1							
I SAL								
CALLER .								
The second second								
355								
HSSR .								
ZRE								
PAR.								
STR.								
FAT HIL								
ERECT B								
STAR	_							
TAS PU								
						Sal	M.	24
100 m	Α	OCT 2022	TENDER ADDENDUM			SHC	WCTT	KP
Wong	- Rev.	JUL 2022 Date	ISSUE FOR TENDER	Description		SHC By	WCTT Chk'd	KP App'd
	Drawin	g Status	CONT	RACT			Suitabil	ity =
	⊢						1	
			ΛΤ	KII	V	5		
Servings Teachern			lember of th					
t 34	Client							_
			梟務署	. .	-			
			Drainage					ent
S ACR		Pro	工 ject Mar	栏管理 ageme	部 nt Div	isi	on	
	Contra	ct Title	CONTRAC					
2 C		DR	AINAGE IM		ENT WO		S	
				STAGE 2	a.			
X	Drawin	g Title						
200			SITE LC	CATION	PLAN			
	Scale		Designed	Drawn	Checked		Authorised	
2400			SHC	AC Date	WCTT Date	18. 	KF Date	•
	Drawin	A1 g Number	JUL 2022	JUL 2022	JUL 202	22	JUL 2 Revisio	n
1/125/5E			Figu	re 1.1			L /	۹.

Copyright (C) Atkins Limited (2014)


Figure 1.2 Location of Work Areas for the Project



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)



Copyright C Atkins Limited (2014)






Figure 2.1 Impact Water Quality Monitoring Locations




	Legend:					
	Legenu.					
		Work Lin	nit Boun	dary		
		500 m st	tudy are	а		
	•	Control S	Station			
	•	Alternati	ve Cont	rol St	atior	h
		Alternati			uon	
	•	Flow dire	ection			
SUSER 6						
	Project Title:					
	COI	NTRACT N AGE IMPRO				
	DIVAINE	AT YUE				,
	Figure Title:	51A				
	Water C	uality Mon			ns at	
		Sung Shan	INGW VIIIS	aye		
	Drawn by:		Scale:	1:5,00	0 c	n A3
	Checked By:		Date:			
	Approved by:					
	Figure Number:	Figur	e 2.1a		Revi	sion:

	Revision:
I	R1




DO NOT SCALE		
		65
/ / 大窩		
/ / TAI WO	PAT ROAD KAN ROAD LIN FA T	
	HUNU KAM ROAU LIN FA I	
OW IAT		
		ALCONT.
	OW LAT	
	KEX PLAN N.I.S.	
の一部業花園		0009
Kai Yip Garden 3C	LEGEND:	
> L/M		
	I RECTANGULAR CHANNEL	
	Control Station	
FP L _H 20.6		
Ен	Impact Station	
20.7	Flow Direction	
20.8 Å		
		I
\/K <i>#</i> // _		
16.0		St M. K
	A OCT 2022 TENDER ADDENDUM NQ3 JUL 2022 ISSUE FOR TENDER	SHC WCTT KE
16.0	JUL 2022 ISSUE FOR TENDER Rev. Date Description	SHC WCTT KP SHC WCTT KP By Chk'd App'd
	JUL 2022 ISSUE FOR TENDER	SHC WCTT KP
	JUL 2022 ISSUE FOR TENDER Rex. Date Description Drawing Status CONTRACT	SHC WCTT KP SHC WCTT KP By Chkd App'd Suitability
16.0	JUL 2022 ISSUE FOR TENDER Rev. Date Description Pravion Status	SHC WCTT KP SHC WCTT KP By Chkd App'd Suitability
	JUL 2022 ISSUE FOR TENDER Rex. Date Description Drawing Status CONTRACT	SHC WCTT KP SHC WCTT KP By Chika Appa Suitabiliy
	JUL 2022 ISSUE FOR TENDER Rex. Date Description Drawing Status CONTRACT CONTRACT CONTRACT Client Client	SHC WCTT KP SHC WCTT KP By Chika Appa Suitabiliy
		SHC WCTT KP By Crick Appro
	IJU 2222 ISSUE FOR TENDER Rec. Date Description Drawing Status CONTRACT Cleart 采務署 Draving Services Description	SHC WCIT KP SHC WCIT KP By Chka Appa Suitabiliy Suitabiliy By Chka Appa Suitabiliy
	- JUL 2022 ISSUE FOR TENDER Rex Date Description Drawing Status CONTRACT CONTRA	SHC WCIT KP SHC WCIT KP By Chka Appa Suitabiliy Suitabiliy By Chka Appa Suitabiliy
	 JUL 222 IISUE FOR TENDER Dectpilon Description CONTRACT CONTRACT Member of the SNC-Lavalin Gr Clear 業務署 Drainage Services Dectpilon 工程管理部 Project Management Di Contract Tile CONTRACT NO. DC/2022/ CONTRACT NO. DC/2022/ Contract Tile CONTRACT NO. DC/2022/ 	epartment
	 JUL 2022 ISSUE FOR TENDER Rex. Date Desciption Drawing Status CONTRACT CONTRACT Member of the SNC-Lavalin Gr Client ご 実務署 Drainage Services Date T程管理部 Project Management Di Contract Tite CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - CONTRACT NO. DC/2022/ CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - CONTRACT NO. DC/2022/ CONTRACT NO. DC/2022/ CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - CONTRACT NO. DC/2022/ CONTRACT NO. DC/2022/	epartment
	 JUL 2022 ISSUE FOR TENDER Rev. Date Description Drawing Status CONTRACT CONTRACT Member of the SNC-Lavalin Gr Clerit 案務署 Drainage Services Do 工程管理部 Project Management Di Contract THe CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 STAGE 2 Description Contract 10 Contract 10 Contract THE CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 CONTRACT NO. DC/2024 CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 CONTRACT NO. DC/2024 CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 	epartment
	 Jul 222 IISUE FOR TENDER Date Desciption Drawing Status CONTRACT CONTRACT Member of the SNC-Lavalin Gr Cleat 業務署 Drainage Services Do 工程管理部 Project Management Di Contract Tile CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 Drawing Tile Drawing Tile 	SHC WCTT KP SHC WCTT KP By CrKd App'd Suidbilly epartment ivision
	 JUL 2022 ISSUE FOR TENDER Rev. Date Description Drawing Status CONTRACT CONTRACT Member of the SNC-Lavalin Gr Clerit 案務署 Drainage Services Do 工程管理部 Project Management Di Contract THe CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 STAGE 2 Description Contract 10 Contract 10 Contract THE CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 CONTRACT NO. DC/2024 CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 CONTRACT NO. DC/2024 CONTRACT NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 	SHC WCTT KP SHC WCTT KP By CrKd App'd Suidbilly epartment ivision
	 JUL 222 IISUE FOR TENDER Pack Date Description Description CONTRACT CONTRACT Member of the SNC-Lavalin Gr Client 文務署 Drainage Services Date T程管理部 Project Management Date Contract NO. DC/2022/ DRAINAGE IMPROVEMENT WAT YUEN LONG - STAGE 2 Draveng Tite Water Quality Monitoring at Tai Wo Scale Designed Desage 	SHC WCTT RP BY CHKU App'd Sutability Epartment ivision /02 /ORKS
	Image: Project Management Discrete Tele Contract Tile	SHC WCTT RP By Cikid App'd Suitability epartment ivision //ORKS Locations
	Image: Provide the sector of the sector	SHC WCTT RP By Child Appd Suitability Suit

Copyright (C) Atkins Limited (2014)




Copyright (C) Atkins Limited (2014)




) de la company de la compa	LEGEND:	
	WORKS BOUNDARY	
	I RECTANGULAR CHANNE	il 🛛
	Control Statio	n
10.5		
	Impact Station	n
	Flow Direction	
		1
RODE		
575		
//////////////////////////////////////		
\\\\\ <i>\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\</i>		
		7
	Project Title:	
		O. DC/2022/02 OVEMENT WORKS
		N LONG -
		AGE 2
	Figure Title:	
		itoring Locations at
	На	Che
	Drawn by:	Scale: 1:6,500 on A3
	Checked By:	Date:
	Approved by:	
		Revision:
	Figu	ure 2.1d Revision: R1


Figure 3.1 Impact Noise Monitoring Locations



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)



Copyright (C) Atkins Limited (2014)





Figure 8.1Area for Archaeological Survey




Appendices

Appendix 1.1 Construction Programme

							CONT	RACT NO, DC/2	WING T 2022/02 - DRA		NT WORKS AT YUEN LONG - STAGE 2
ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish		TRA Predecessors	Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2 A M J A S O N D J F M M J A S O N D J F M M J J A S O N D J F M M J J A S O N D J F M M J J A S O N D J F M M J J A S O N D J F M M J A S O N D J F M M J A S O N D J F M M J A S O N D J F M M J N D
1 2	Starting date Access date	1 day 270 days	Mon 23/5/29 Mon 23/5/29	Mon 23/5/29 Fri 24/2/23	Mon 23/5/29 Mon 23/5/29	Mon 23/5/29 Fri 24/2/23	Mon 23/5/29 Fri 25/10/31	Mon 23/5/29 Mon 26/7/27	0 days 885 days		
3	Portion A	270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/10/31	Mon 26/7/27	885 days	1	
4	Portion B	210 days	Tue 23/5/30	Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	Tue 25/12/30	Mon 26/7/27	945 days	1	
5	Portion C1 & C2	270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/10/31	Mon 26/7/27	885 days	1	
6	Portion C3	0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 26/7/27	Mon 26/7/27	1155 days	1	5/29
7	Portion D Portion E1	210 days 0 days	Tue 23/5/30 Mon 23/5/29	Mon 23/12/25 Mon 23/5/29	Tue 23/5/30 Mon 23/5/29	Mon 23/12/25 Mon 23/5/29	Tue 25/12/30 Mon 26/7/27	Mon 26/7/27 Mon 26/7/27	945 days 1155 days	1	5/29
9	Portion E2	270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/10/31	Mon 26/7/27	885 days	1	12
10	Completion Date	, 1155 days	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	0 days		
11	Section I - Drainage Improvement Works at Sung Shan New Village	1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days	1	
12	Section II - Drainage Improvement Works at Tai Wo	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	1	
13	Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall construction and drainage improvement works along Kam Sheung Road)	1155 days	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	0 days	1	
14	Section IV - Drainage Improvement Works at Ha Che (except pipe laying works by	1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days	1	
15	trenchless method and pipe rehabilitation works across Fan Kam Road) Section V - Drainage Improvement Works at Shan Ha Tsuen	973 days	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days	1	*
16	Section VI - Flood Wall Construction and Drainage Improvement Works along Kam	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	1	
17	Sheung Road at Lin Fa Tei Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	3	
1	Works across Fan Kam Road and Upstream Channel and Downstream Box Culvert	uen naño							0 Jays	1	
39	Construction Works (Chainage 626,224m - 678,859m) at Ha Che Planned Completion Day of whole of the works (1155day)	335 days	Tue 25/8/26	Mon 26/7/27	Tue 25/8/26	Mon 26/7/27	Wed 25/11/19	Mon 26/7/27	0 days		
10	Section I - Drainage Improvement Works at Sung Shan New Village	0 days	Thu 26/5/28	Thu 26/5/28	Thu 26/5/28	Thu 26/5/28	Mon 26/7/27	Mon 26/7/27	60 days	11	
11	Section II - Drainage Improvement Works at Jair Wo	251 days	Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	Wed 25/11/19	Mon 26/7/27	84 days	12	
2	Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall constructi	0 days	Mon 26/7/27	Mon 26/7/27	Mon 26/7/27	Mon 26/7/27	Mon 26/7/27	Mon 26/7/27	0 days	13	
3	Section IV - Drainage Improvement Works at Ha Che (except pipe laying works by t	0 days	Thu 26/5/28	Thu 26/5/28	Thu 26/5/28	Thu 26/5/28	Mon 26/7/27	Mon 26/7/27	60 days	14	
1	Section V - Drainage Improvement Works at Shan Ha Tsuen	0 days	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/7/27	Mon 26/7/27	182 days	15	
5	Section VI - Flood Wall Construction and Drainage Improvement Works along Kam	0 days	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	Mon 26/7/27	Mon 26/7/27	335 days	16	
6 7	Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation Work	0 days	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	Tue 25/8/26	Mon 26/7/27	Mon 26/7/27	335 days	17	
8	Project establishment	307 days	Mon 23/5/15	Sat 24/3/16	Mon 23/5/15	Sat 24/3/16	Mon 23/5/15	Mon 26/7/27	0 days		
9	Project Manager's Accommodation	209 days	Mon 23/8/21	Sat 24/3/16 Sat 24/3/16	Mon 23/8/21	Sat 24/3/16	Sun 26/1/11	Mon 26/7/27	863 days	1FS-1 day	
0	PMI001 - Possession of Works Area at 22 Fan Kam road [A]	1 day	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Sun 26/1/11	Sun 26/1/11	863 days	0	h t
1	Rennovation and Certification of ex. PM accommodation	197 days	Sat 23/9/2	Sat 24/3/16	Sat 23/9/2	Sat 24/3/16	Mon 26/1/12	Mon 26/7/27	863 days	0	
2	Inspection and review of ex. PM accommodation [A]	100 days	Sat 23/9/2	Sun 23/12/10	Sat 23/9/2	Sun 23/12/10	Mon 26/1/12	Tue 26/4/21	863 days	50	
3	Arranging time slot with RSS for power and server down [A]	83 days	Mon 23/12/11	Sat 24/3/2	Mon 23/12/11	Sat 24/3/2	Wed 26/4/22	Mon 26/7/13	863 days	0 52	
4	Issuance of check certificates [A]	14 days	Sun 24/3/3	Sat 24/3/16	Sun 24/3/3	Sat 24/3/16	Tue 26/7/14	Mon 26/7/27	863 days	0 53	
5	C11 Tendering procedure for EDMS & DWSS [A]	30 days	Mon 23/8/21	Tue 23/9/19	Mon 23/8/21	Tue 23/9/19	Tue 26/5/19	Wed 26/6/17	1002 days	0	
5	Installation and commissioning of EDMS & DWSS [A] Environmental Team (ET) procurement	40 days 190 days	Wed 23/9/20 Tue 23/8/15	Sun 23/10/29 Tue 24/2/20	Wed 23/9/20 Tue 23/8/15	Sun 23/10/29 Tue 24/2/20	Thu 26/6/18 Tue 23/8/15	Mon 26/7/27 Mon 26/7/27	1002 days 0 days	0 55	
8	C9 Tendering procedure [A]	58 days	Tue 23/8/15	Wed 23/10/11	Tue 23/8/15	Wed 23/10/11	Tue 23/8/15	Wed 23/10/11	0 days	0	and the second s
9	Commencement for ET (Aurecon) [A]	1 day	Thu 23/10/12	Thu 23/10/12	Thu 23/10/12	Thu 23/10/12	Thu 23/10/12	Thu 23/10/12	0 days	0 58	
0	Proposal and Acceptance of ET Members [A]	18 days	Fri 23/10/13	Mon 23/10/30	Fri 23/10/13	Mon 23/10/30	Fri 23/10/13	Mon 23/10/30	0 days	0 59	
1	Updating and Acceptance of EM&A Manual [A]	23 days	Tue 23/10/31	Wed 23/11/22	Tue 23/10/31	Wed 23/11/22	Tue 23/10/31	Wed 23/11/22	0 days	0 60	
2	Notice of Commencement of Construction to EPD [A]	90 days	Thu 23/11/23	Tue 24/2/20	Thu 23/11/23	Tue 24/2/20	Thu 23/11/23	Tue 24/2/20	0 days	0 61	
3	Complete necessary submissions to EPD [A]	20 days	Thu 24/2/1	Tue 24/2/20	Thu 24/2/1	Tue 24/2/20	Wed 26/7/8	Mon 26/7/27	B88 days	0 62FF	
8	Setup Public Liaison Team	120 days	Mon 23/5/15	Mon 23/9/11	Mon 23/5/15	Mon 23/9/11	Mon 23/5/15	Mon 23/9/11	0 days		
9	Recruitment of Public Liaison Officer (A) Appointment and Acceptance of Public Liaison Officer (A)	90 days 30 days	Mon 23/5/15 Sun 23/8/13	Sat 23/8/12 Mon 23/9/11	Mon 23/5/15 Sun 23/8/13	Sat 23/8/12 Mon 23/9/11	Mon 23/5/15 Sun 23/8/13	Sat 23/8/12 Mon 23/9/11	0 days 0 days	0 69	
8	Works Area establishment	44 days	Fri 23/9/1	Sat 23/10/14	Fri 23/9/1	Sat 23/10/14	Fri 23/9/1	Mon 26/7/27	0 days	0 05	
9	PMI001 - Possession of Works Area at 22 Fan Kam road [A]	1 day	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	Fri 23/9/1	0 days	0	
0	Establish concrete haul road and slab [A]	43 days	Sat 23/9/2	Sat 23/10/14	Sat 23/9/2	Sat 23/10/14	Mon 26/6/15	Mon 26/7/27	-	0 79	
L	Contractor's Accommodation (office and welfare facilities)	145 days	Sat 23/9/2	Wed 24/1/24	Sat 23/9/2	Wed 24/1/24	Sat 23/9/2	Mon 26/7/27	0 days		
2	Establish temporary site office (containers) [A]	24 days	Sat 23/9/2	Mon 23/9/25	Sat 23/9/2	Mon 23/9/25	Sat 23/9/2	Mon 23/9/25	0 days	0 79	
0	C9 Tendering procedure for Contractor's Site Office [A]	28 days	Sat 23/9/2	Fri 23/9/29	Sat 23/9/2	Fri 23/9/29	Thu 26/3/5	Wed 26/4/1	915 days	0 79	
2	Proposal and Acceptance of Temp, Works Design and Method Statement [A]	35 days	Sat 23/9/30	Fri 23/11/3	Sat 23/9/30	Fri 23/11/3	Thu 26/4/2	Wed 26/5/6	915 days	0 90	
3	Construction of Footing [A] Construction of Structure [A]	15 days 45 days	Sat 23/11/4 Sun 23/11/19	Sat 23/11/18 Tue 24/1/2	Sat 23/11/4 Sun 23/11/19	Sat 23/11/18 Tue 24/1/2	Thu 26/5/7 Fri 26/5/22	Thu 26/5/21 Sun 26/7/5	915 days 915 days	0 91 0 92	
1	Interior furnishment and Furnitures [A]	45 days 15 days	Wed 24/1/3	Wed 24/1/2	Wed 24/1/3	Wed 24/1/2	Mon 26/7/6	Mon 26/7/20	915 days 915 days	0 93	
5	Move-in [A]	7 days	Thu 24/1/18	Wed 24/1/24	Thu 24/1/18	Wed 24/1/24	Tue 26/7/21	Mon 26/7/27	-	0 94	
6									-		
-	Section I	1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days		
	access date of Portion A	270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Sun 24/9/1	Wed 25/5/28	460 days	0 \\WingTatNasC	
3	Period of section I (Sung Shan New Village)	1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days	0 \\WingTatNasC	
	Early access (partial) [A] Site Establishment	200 days	Tue 23/5/30 Tue 23/9/12	Fri 23/12/15	Tue 23/5/30 Tue 23/9/12	Fri 23/12/15 Sun 25/12/21	Tue 23/8/8 Tue 23/9/12	Fri 24/2/23 Sun 25/12/21	70 days	0 \\WingTatNasC	
	Site Establishment Prepare and Accept Temp, Works Design and Method Statement	832 days 818 days	Tue 23/9/12 Tue 23/9/26	Sun 25/12/21 Sun 25/12/21	Tue 23/9/12 Tue 23/9/26	Sun 25/12/21 Sun 25/12/21	Tue 23/9/12 Tue 23/9/26	Sun 25/12/21 Sun 25/12/21	0 days 0 days	0 \\WingTatNasC	
	Prepare and Accept Temp, works Design and Wethod Statement Public Liaison and Negotiation with Village Rep	164 days	Tue 23/9/26 Tue 23/9/12	Thu 24/2/22	Tue 23/9/20	Thu 24/2/22	Tue 23/9/26 Tue 23/9/12	Thu 24/2/22	0 days 0 days	0 \\WingTatNasC	
-	Initial Survey	668 days	Fri 24/2/23	Sun 25/12/21	Fri 24/2/23	Sun 25/12/21	Fn 24/2/23	Sun 25/12/21	0 days	0 7,4FS-1 day	
	Initial Safety & Environmental measures	21 days	Fri 24/2/23	Thu 24/3/14	Fri 24/2/23	Thu 24/3/14	Fri 24/2/23	Thu 24/3/14	0 days	0 7,4FS-1 day	
	Setup of instrumentation and monitoring	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	0 days	0 9	
	EIAO Commencement of Construction	1 day	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Tue 24/3/5	Tue 24/3/5	13 days	-	
	Environmental Baseline Monitoring	28 days	Tue 24/1/23	Mon 24/2/19	Tue 24/1/23	Mon 24/2/19	Mon 24/2/5	Sun 24/3/3		0 14FS-30 days	Environmental Team
	Condition Survey	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	0 days	0 9	Building Surveyor / Structural Engineer
	Freshwater Crab Translocation Plan	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	0 days		Environmental Team - Ecologist Arborist
	Tree Survey [RMIvey] TOPP for Additional Trees (impact to be accertained)	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15 Fri 24/4/12	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11 Fri 24/6/7	0 days 7 days	0 9 0 18	
2	[PMIxxx] TPRP for Additional Trees (impact to be ascertained) Vegetation Survey	50 days 28 days	Fri 24/4/12 Fri 24/3/15	Fri 24/5/31 Thu 24/4/11	Fri 24/4/12 Fri 24/3/15	Fri 24/5/31 Thu 24/4/11	Fri 24/4/19 Fri 24/3/15	Fn 24/6/7 Thu 24/4/11	7 days 0 days	0 18	Environmental Team - Ecologist
0	Vegetation Survey [PMI-xxx] Aquilaria Sinensis seedling (impact to be ascertained)	28 days 60 days	Fri 24/3/15 Tue 24/2/20	Fri 24/4/11	Fn 24/3/15 Tue 24/2/20	Fri 24/4/11	Fri 24/3/15 Mon 24/3/4	Thu 24/4/11 Thu 24/5/2	0 days 13 days	0 9	
2	(PMI-xxx) Aquilaria sinensis seeding (impact to be ascertained) UU detection	21 days	Fri 24/4/12	Thu 24/4/19	Fri 24/2/20	Thu 24/4/19	Fri 24/4/12	Thu 24/5/2 Thu 24/5/2	0 days		Competent Person (UU)
3	Site Clearance	21 days	Fri 24/4/12	Thu 24/5/2	Fri 24/4/12	Thu 24/5/2	Fri 24/4/12	Thu 24/5/2	0 days	0 18,12,15,9,20	2x labour, 1 grab truck
4	Establish access(es) to channels	15 days	Fri 24/5/3	Fri 24/5/17	Fri 24/5/3	Fri 24/5/17	Fri 24/5/3	Fri 24/5/17	0 days	0 23,22,21	Widening, making good or leasing of private l
5	Guarding / Barrier / Hoarding	21 days	Sat 24/5/18	Fri 24/6/7	Sat 24/5/18	Fri 24/6/7	Sat 24/5/18	Fri 24/6/7	-	0 24	1x Lorry Crane, 3x labour, 1x welder
			_		6	1		Polled U. C.	ical T-al:		
	Task	Progress			Summary	-	-	Rolled Up Crit	ical lask	Roll	led Up Progress External Tasks Group By Summary
п:70	Date: 31 March 2024 Critical Task	Milestone			Rolled Up Ta	and the second sec	the state state and state and	Rolled Up Mil		Spli	t Project Summary Deadline

U-Channel: (U/S)~(D/S),size+type,length(m) U-Channel: (U/S)~(D/S),size+type,length(m) Drainage Channel: (U/S)~(D/S)




Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

								1	PROJECT PROGRA	<i>M</i> E
ID Tas	ik Name	Duration	Start Fin	sh Early Start	Early Finish	Late Start	Late Finish		TRA Predecessors	
26	Drainage Channels Works	,	Sat 24/6/8 Thu 26		Thu 26/5/28	Sat 24/6/8	Thu 26/5/28	0 days		
27 28	Demolish & relocate metal frame YLL796/B/6		Sat 24/6/8 Fri 24		Fri 24/6/21	Sat 24/6/8	Fri 24/6/21	0 days		
3	Demolish & relocate metal frame YLL796/B/7-8	-	Sat 24/6/8 Fri 24		Fri 24/6/21	Sat 24/6/8	Fri 24/6/21	,	0 25,19	
)	CH.A500.00~CH.A608.13	,	Sat 24/6/22 Tue 24		Tue 24/11/19		Tue 24/11/19	0 days	2 27 20	
	Sheetpiling & Temp. Drainage Diversion	-	Sat 24/6/22 Tue 24		Tue 24/8/20		Tue 24/8/20		3 27,28	1x Sheetpiling machine, 1x Lorry Crane
2	Excavation and Lateral Support	,	Sun 24/7/7 Wed 2		Wed 24/9/4	Sun 24/7/7	Wed 24/9/4	0 days	3 30FS-45 days	Lx Excavator, Lx dump truck, 2x labour
	Ground and Edge Beams		Mon 24/7/22 Mon 24				Mon 24/9/16	0 days		
2.	Install precast portion (ground beam)		Mon 24/7/22 Tue 24				Tue 24/8/20		0 31FS-45 days	1x Lorry Crane,2x labour
1	Rebar Fixing	,	Tue 24/8/6 Mon 2		Mon 24/9/2	Tue 24/8/6	Mon 24/9/2	0 days	2 33FS-15 days	ax rebar fixers
5	Formwork Erection and Cast-in items		Tue 24/8/20 Mon 24		Mon 24/9/16		Mon 24/9/16	0 days	2 34FS-14 days	3x carpenters
5	Concreting		Tue 24/9/3 Thu 2		Thu 24/9/5	Tue 24/9/3	Thu 24/9/5	0 days	2 35FS-14 days	L gang.concrete mixers.pump truck
	Walls		Fri 24/9/6 Thu 24		Thu 24/10/17		Thu 24/10/17	0 days		
	Rebar Fixing	,	Fn 24/9/6 Thu 24		Thu 24/10/3	Fri 24/9/6	Thu 24/10/3	0 days		3x rebar fixers
)	Formwork Erection and Cast-in items		Fri 24/9/20 Thu 24		Thu 24/10/17		Thu 24/10/17	0 days	2 38FS-14 days	3x carpenters
F	Concreting	,	Fri 24/10/4 Sat 24		Sat 24/10/5	Fri 24/10/4	Sat 24/10/5	0 days		1 gang.concrete mixers.pump truck
2	Backfilling and Compaction		Sun 24/10/6 Mon 24		Mon 24/11/4		Mon 24/11/4	2	0 40	Lx Excavator, Lx dump truck
	Removal of Sheetpiles		Mon 24/10/21 Tue 24,				Tue 24/11/19	,	0 41FS-15 days	Lx Sheetpiling machine, Lx Lorry Crane
	Modify ex Channel at Outlet		Ved 24/11/20 Tue 24,				Thu 26/5/28	,	0 42	
ŧ.	Excavate & Backfill ex. Unregistered feature		Ved 24/11/20 Tue 24				Thu 26/5/28	,	0 42	
	Relocate/Divert ex. Utilities	,	Ved 24/11/20 Tue 24,				Thu 26/5/28	54B days	0 42	
	CH_A400.00~CH_A500.00		Tue 24/11/5 Sat 25				Sat 25/2/22	0 days		
_	Sheetpiling & Temp, Drainage Diversion	,	Tue 24/11/5 Sun 24,				Sun 24/12/22	0 days	2 42FS-15 days	1x Sheetpiling machine,1x Lorry Crane
	Excavation and Lateral Support	•	Sun 24/11/17 Fri 25			Sun 24/11/17	Fri 25/1/3	0 days	2 47FS-36 days	1x Excavator, 1x dump truck, 2x labour
	Ground and Edge Beams	44 days Fr	Fri 24/11/29 Sat 25	1/11 Fri 24/11/29	Sat 25/1/11	Fri 24/11/29	Sat 25/1/11	0 days		
	Install precast portion (ground beam)	28 days Fr	Fri 24/11/29 Thu 24,	12/26 Fri 24/11/29	Thu 24/12/26	Fri 24/11/29	Thu 24/12/26	0 days	0 48FS-36 days	Ix Lorry Crane,2x labour
	Rebar Fixing	20 days Fr	Fri 24/12/13 Wed 2	5/1/1 Fri 24/12/13	Wed 25/1/1	Fri 24/12/13	Wed 25/1/1	0 days	1 SOFS-14 days	3x rebar fixers
	Formwork Erection and Cast-in Items		Non 24/12/23 Sat 25				Sat 25/1/11	0 days	1 51FS-10 days	3x carpenters
_	Concreting	,	Thu 25/1/2 Thu 2		Thu 25/1/2	Thu 25/1/2	Thu 25/1/2	-	0 52FS-10 days	J gang.concrete mixers.pump truck
	Walls		Fri 25/1/3 Sat 25		Sat 25/2/1	Fri 25/1/3	Sat 25/2/1	0 days		
	Rebar Fixing		Fri 25/1/3 Wed 25		Wed 25/1/22		Wed 25/1/22	0 days	1 53	3x rebar fixers
	Formwork Erection and Cast-in items	,	Vion 25/1/13 Sat 25		Sat 25/2/1	Mon 25/1/13	Sat 25/2/1		1 55FS-10 days	3 carpenters
	Concreting		Thu 25/1/23 Thu 25		Thu 25/1/23		Thu 25/1/23	0 days 0 days	0 56FS-10 days	1 gang.concrete mixers.pump truck
	Backfilling and Compaction		Fri 25/1/24 Wed 25		Wed 25/2/12		Wed 25/2/12	0 days 0 days		1 garg, concrete mixers, pump dack
_	Removal of Sheetpiles		Mon 25/2/3 Sat 25		Sat 25/2/22		Sat 25/2/22	0 days		Ix Sheetpiling machine, Ix Lorry Crane
	•								2	an anequing machine to by clane
_	Pedestrian Crossing no. 1		Sun 25/2/23 Sat 25		Sat 25/3/22		Thu 26/5/28	432 days		
_	Demolish & relocate metal frame YLL796/B/9		Thu 25/2/13 Wed 25		Wed 25/2/26		Wed 25/2/26	-	0 59FS-10 days	
_	CH.A300.00~CH.A400.00		Thu 25/2/27 Tue 25		Tue 25/5/27		Tue 25/5/27	0 days		
_	Sheetpiling & Temp. Drainage Diversion		Thu 25/2/27 Tue 25		Tue 25/4/15		Tue 25/4/15	0 days		D Sheepling machine, Lx Lorry Grane
	Excavation and Lateral Support		Tue 25/3/11 Sun 25		Sun 25/4/27		Sun 25/4/27	/-	2 63FS-36 days	Ltx Excavator, 1x dump truck, 2x labour
/	Ground and Edge Beams	44 days Su	Sun 25/3/23 Mon 2		Mon 25/5/5		Mon 25/5/5	0 days		
	Install precast portion (ground beam)	28 days Su	Sun 25/3/23 Sat 25	4/19 Sun 25/3/23	Sat 25/4/19		Sat 25/4/19	0 days	0 64FS-36 days	Lerry Crane, 2x labour
	Rebar Fixing	20 days S	Sun 25/4/6 Fri 25/	4/25 Sun 25/4/6	Fri 25/4/25	Sun 25/4/6	Fri 25/4/25	0 days	1 66F5-14 days	3 rebar fixers
3	Formwork Erection and Cast-in items	20 days W	Ned 25/4/16 Mon 2	5/5/5 Wed 25/4/16	Mon 25/5/5	Wed 25/4/16	Mon 25/5/5	0 days	1 67FS-10 days	3x carpenters
)	Concreting	1 day Si	Sat 25/4/26 Sat 25	4/26 Sat 25/4/26	Sat 25/4/26	Sat 25/4/26	Sat 25/4/26	0 days	0 68FS-10 days	gang.concrete mixers,pump truck
	Walls	30 days Su	Sun 25/4/27 Mon 25	/5/26 Sun 25/4/27	Mon 25/5/26	Sun 25/4/27	Mon 25/5/26	0 days		
i	Rebar Fixing	20 days Su	Sun 25/4/27 Fri 25/	5/16 Sun 25/4/27	Fri 25/5/16	Sun 25/4/27	Fri 25/5/16	0 days	1 69	3x rebar fixers
2	Formwork Erection and Cast-in items	20 days W	Wed 25/5/7 Mon 25	/5/26 Wed 25/5/7	Mon 25/5/26	Wed 25/5/7	Mon 25/5/26	0 days	1 71FS-10 days	3x carpenters
	Concreting	1 day S	Sat 25/5/17 Sat 25	5/17 Sat 25/5/17	Sat 25/5/17	Sat 25/5/17	Sat 25/5/17	0 days	0 72FS-10 days	1 gang.concrete mixers.pump truck
	Backfilling and Compaction	10 days Su	Sun 25/5/18 Tue 25	5/27 Sun 25/5/18	Tue 25/5/27	Sun 25/5/18	Tue 25/5/27	0 days	0 73	Lik Excavator, Lx dump truck
_	Removal of Sheetpiles	10 days Su	Sun 25/5/18 Tue 25	5/27 Sun 25/5/18	Tue 25/5/27	Sun 25/5/18	Tue 25/5/27	0 days	0 74FS-10 days	Le Sheetpiling machine.1x Lony Crane
	Animal Escape Ramp		Ned 25/5/28 Tue 25		Tue 25/6/17		Thu 26/5/28		0 75	
	1:2 slope works	,	Ned 25/5/28 Tue 25		Tue 25/7/1		Thu 26/5/28	,	5 62	
	Demolish & relocate wall, hoarding YLL796/B/13,13B		Sun 25/5/18 Sat 25		Sat 25/5/31		Sat 25/5/31	-	0 62FS-10 days	
	Demolish & relocate OSC YLL796/B/14A,14B		Sun 25/5/18 Sat 25		Sat 25/5/31		Sat 25/5/31	1	0 62FS-10 days	
	Demolish & relocate fence & wall YLL796/8/14	-	Sun 25/5/18 Sat 25, Sun 25/5/18 Sat 25,		Sat 25/5/31		Sat 25/5/31		0 62FS-10 days	
	CH_A200.00~CH_A300.00		Sun 25/6/1 Thu 25		Thu 25/9/18		Thu 25/9/18	0 days	2 051 2-TO 092	
-		-						-) 79 70 00	Ix Sheetpiling machine. Ix Lorry Crane
	Sheetpiling & Temp. Drainage Diversion		Sun 25/6/1 Fri 25/		Fri 25/7/18		Fri 25/7/18	-	2 78,79,80	1x Sheetpuing machine, 1x Lorry Crane
	Excavation and Lateral Support	,	Fri 25/6/13 Wed 25		Wed 25/7/30		Wed 25/7/30	,	2 82FS-36 days	Lx Excavator,1x dump truck_ex jabour
	Ground and Edge Beams		Ved 25/6/25 Thu 25		Thu 25/8/7		Thu 25/8/7	0 days	0.0000.000	
_	Install precast portion (ground beam)		Wed 25/6/25 Tue 25		Tue 25/7/22		Tue 25/7/22	/-	0 83FS-36 days	1x Lorry Crane, 2x labour
	Rebar Fixing	,	Wed 25/7/9 Mon 25		Mon 25/7/28		Mon 25/7/28	0 days	1 85FS-14 days	3 rebar fixers
	Formwork Erection and Cast-in items		Sat 25/7/19 Thu 25		Thu 25/8/7	Sat 25/7/19	Thu 25/8/7	0 days	1 86FS-10 days	3x carpenters
	Concreting	,	Tue 25/7/29 Tue 25		Tue 25/7/29		Tue 25/7/29	-	0 87FS-10 days	I gang.concrete mixers pump truck
	Walls		Ved 25/7/30 Thu 25	8/28 Wed 25/7/30	Thu 25/8/28	Wed 25/7/30	Thu 25/8/28	0 days		
	Rebar Fixing	,	Ned 25/7/30 Mon 25	/8/18 Wed 25/7/30	Mon 25/8/18	Wed 25/7/30	Mon 25/8/18	0 days	1 88	a second s
	Formwork Erection and Cast-in items	20 days S	Sat 25/8/9 Thu 25	8/28 Sat 25/8/9	Thu 25/8/28	Sat 25/8/9	Thu 25/8/28	0 days	1 90FS-10 days	3x carpenters
	Concreting	1 day Tu	Tue 25/8/19 Tue 25	8/19 Tue 25/8/19	Tue 25/8/19	Tue 25/8/19	Tue 25/8/19	0 days	0 91FS-10 days	gang.concrete mixers.pump truck
	Backfilling and Compaction	20 days Wi	Ved 25/8/20 Mon 2	/9/8 Wed 25/8/20	Mon 25/9/8	Wed 25/8/20	Mon 25/9/8	0 days	0 92	Ltx Excavator, Lx dump truck
	Removal of Sheetpiles	20 days Sa	Sat 25/8/30 Thu 25	9/18 Sat 25/8/30	Thu 25/9/18	Sat 25/8/30	Thu 25/9/18	0 days	0 93FS-10 days	Ix Sheetpiling machine, Ix Lorry Crane
	CH_A100.00~CH_A200.00	90 days Ti	Tue 25/9/9 Sun 25	12/7 Tue 25/9/9	Sun 25/12/7	Tue 25/9/9	Sun 25/12/7	0 days		
	Sheetpiling & Temp. Drainage Diversion		Tue 25/9/9 Sun 25/		Sun 25/10/26		Sun 25/10/26	2	2 94F5-10 days	15 Sheet piling machine, 1x Lony Crane
	Excavation and Lateral Support		Sun 25/9/21 Fri 25/		Fri 25/11/7		Fri 25/11/7	-	2 96FS-36 days	Ix Exception Lx dump truck, 2x labour
	Ground and Edge Beams		Fri 25/10/3 Sat 25/		Sat 25/11/15		Sat 25/11/15	0 days	,-	
	Install precast portion (ground beam)		Fri 25/10/3 Thu 25/		Thu 25/10/30		Thu 25/10/30	-	0 97FS-36 days	Lik Lorry Crane, 2x labour
	Rebar Fixing	-	Fri 25/10/17 Wed 25		Wed 25/11/5		Wed 25/11/5	0 days 0 days	1 99FS-14 days	Sx rebar fixets
	-									3x carpenters
	Formwork Erection and Cast-in items		fon 25/10/27 Sat 25/				Sat 25/11/15	0 days	1 100FS-10 days	
	Concreting		Thu 25/11/6 Thu 25		Thu 25/11/6		Thu 25/11/6		0 101FS-10 days	gang concrete mixers, pump truck
	Walls		Fri 25/11/7 Sun 25/		Sun 25/11/16		Sun 25/11/16	0 days		
	Rebar Fixing		Fri 25/11/7 Sun 25/		Sun 25/11/16		Sun 25/11/16	2	1 102	a rabar fixers
	Formwork Erection and Cast-in Items	,	Fri 25/11/7 Sun 25/		Sun 25/11/16	Fri 25/11/7	Sun 25/11/16	0 days	1 104FS-10 days	a capenters
	Concreting	1 day Fi	Fri 25/11/7 Fri 25/	1/7 Fri 25/11/7	Fri 25/11/7	Fri 25/11/7	Fri 25/11/7	0 days	0 105FS-10 days	gang concrete mixers,pump truck
	Backfilling and Compaction	20 days Sa	Sat 25/11/8 Thu 25/	11/27 Sat 25/11/8	Thu 25/11/27	Sat 25/11/8	Thu 25/11/27	0 days	0 106	Likexcavator, 1x dump truck
					(<u>-</u>			-		
	/						Valled Up Crit	col Teck	Dell	Course De Course and Table
.0	Date: 31 March 2024	Progress		Summary			Rolled Up Criti		KOI	ed Up Progress External Tasks Group By Summary


							CONTR	RACT NO, DC/2	WING T/ 2022/02 - DRA	INAGE		NT WORKS AT YUEN LONG - STAGE 2 MME	
ר סו	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Ha A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A	
108	Removal of Sheetpiles	20 days	Tue 25/11/18	Sun 25/12/7	Tue 25/11/18	Sun 25/12/7	Tue 25/11/18 Mon 25/12/8	Sun 25/12/7 Sun 25/12/21	0 days	0	107FS-10 days 108FS-10 days		
109	Demolish & relocate wall and porch YLL796/B/5,5A Demolish & relocate booth, metal frame YLL796/B/16	14 days 14 days		Thu 25/12/11 Thu 25/12/11	Fri 25/11/28 Fri 25/11/28	Thu 25/12/11 Thu 25/12/11	Mon 25/12/8	Sun 25/12/21	10 days 10 days	0	95FS-10 days		
111	Demolish & relocate wall YLL796/B/17	14 days		Thu 25/12/11	Fri 25/11/28	Thu 25/12/11	Mon 25/12/8	Sun 25/12/21	10 days	0	95FS-10 days		
112	Relocate/Divert ex. Utilities	14 days	Mon 25/12/8	Sun 25/12/21	Mon 25/12/8	Sun 25/12/21	Mon 25/12/8	Sun 25/12/21	0 days	0	95		
113	CH_A0.00~CH_A100.00	130 days	Mon 25/12/22	Thu 26/4/30	##########	Thu 26/4/30	############		0 days				
114	Sheetpiling & Temp, Drainage Diversion	48 days	Mon 25/12/22	Sat 26/2/7	Mon 25/12/22	Sat 26/2/7	Mon 25/12/22	Sat 26/2/7	0 days	2	109,110,111,11		
115	Excavation and Lateral Support	48 days	Sat 26/1/3	Thu 26/2/19 Fri 26/2/27	Sat 26/1/3 Thu 26/1/15	Thu 26/2/19 Fri 26/2/27	Sat 26/1/3 Thu 26/1/15	Thu 26/2/19 Fri 26/2/27	0 days 0 days	2	114FS-36 days		
116	Ground and Edge Beams Install precast portion (ground beam)	44 days 28 days	Thu 26/1/15 Thu 26/1/15	Wed 26/2/11	Thu 26/1/15	Wed 26/2/11	Thu 26/1/15	Wed 26/2/11	0 days	0	115FS-36 days		
118	Rebar Fixing	20 days	Thu 26/1/29	Tue 26/2/17	Thu 26/1/29	Tue 26/2/17	Thu 26/1/29	Tue 26/2/17	0 days	1	117FS-14 days		
119	Formwork Erection and Cast-in items	20 days	Sun 26/2/8	Fri 26/2/27	Sun 26/2/8	Fri 26/2/27	Sun 26/2/8	Fri 26/2/27	0 days	1	118FS-10 days		
120	Concreting	1 day	Wed 26/2/18	Wed 26/2/18	Wed 26/2/18	Wed 26/2/18	Wed 26/2/18	Wed 26/2/18		0	119FS-10 days		
121	Walls	50 days	Thu 26/2/19	Thu 26/4/9	Thu 26/2/19	Thu 26/4/9	Thu 26/2/19	Thu 26/4/9	0 days		120		
122	Rebar Fixing Formwork Erection and Cast-in items	20 days 20 days	Thu 26/2/19 Sat 26/3/21	Tue 26/3/10 Thu 26/4/9	Thu 26/2/19 Sat 26/3/21	Tue 26/3/10 Thu 26/4/9	Thu 26/2/19 Sat 26/3/21	Tue 26/3/10 Thu 26/4/9	0 days 0 days	1	120 122FS+10 days		
124	Concreting	1 day	Tue 26/3/31	Tue 26/3/31	Tue 26/3/31	Tue 26/3/31	Tue 26/3/31	Tue 26/3/31	0 days	0	123FS-10 days		
125	Backfilling and Compaction	20 days	Wed 26/4/1	Mon 26/4/20	Wed 26/4/1	Mon 26/4/20	Wed 26/4/1	Mon 26/4/20	0 days	0	124		
126	Removal of Sheetpiles	20 days	Sat 26/4/11	Thu 26/4/30	Sat 26/4/11	Thu 26/4/30	Sat 26/4/11	Thu 26/4/30	0 days	0	125FS-10 days		
127	Pedestrian Crossing no. 2	28 days	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	0 days	0	126		
128	Connection to ex. Stream	28 days	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	0 days	0	126		
129	U-channels	28 days	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	0 days	0	126		
130	Facing stone ABWF works	28 days 28 days	Fri 26/5/1 Fri 26/5/1	Thu 26/5/28 Thu 26/5/28	Fri 26/5/1 Fri 26/5/1	Thu 26/5/28 Thu 26/5/28	Fri 26/5/1 Fri 26/5/1	Thu 26/5/28 Thu 26/5/28	0 days 0 days	0	126 126		
131	Bedding works	28 days 28 days	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	Fri 26/5/1	Thu 26/5/28	0 days	0	126		
98													
	Section II	1071 days	Tue 23/5/30	Mon 26/5/4	Tue 23/5/30	Mon 26/5/4	Tue 23/5/30	Mon 26/5/4	0 days				_
2	access date of Portion B	210 days	Tue 23/5/30	Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	Tue 25/10/7	Mon 26/5/4	-		\\WingTatNasC	· · · · · · · · · · · · · · · · · · ·	
3	section II (Tai Wo)	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26	0 days	0	\\WingTatNasC		11
4	[NCExxx] [EWN008] Extension of time for section II due to blockade of access	251 days	Wed 25/8/27	Мол 26/5/4	Wed 25/8/27	Mon 26/5/4	Wed 25/8/27	Mon 26/5/4	0 days		3	*	
5	Early access [A] Site Establishment	144 days 461 days	Tue 23/5/30 Tue 23/9/26	Fri 23/10/20 Sun 24/12/29	Tue 23/5/30 Tue 23/9/26	Fri 23/10/20 Sun 24/12/29	Sun 23/10/15 Thu 24/3/7	Wed 24/3/6 Wed 25/7/16	138 days 163 days	0	\\WingTatNasC		
7	Prepare and Accept Temp. Works Design and Method Statement	461 days	Tue 23/9/26	Sun 24/12/29	Tue 23/9/26	Sun 24/12/29	Fri 24/4/12	Wed 25/7/16	199 days	0	\\WingTatNasC		
8	Public Liaison and Negotiation with Village Rep	103 days	Fri 23/10/20	Tue 24/1/30	Fri 23/10/20	Tue 24/1/30	Mon 24/5/6	Fri 24/8/16			5FS-1 day		
9	Initial Survey	80 days	Sat 23/10/21	Mon 24/1/8	Sat 23/10/21	Mon 24/1/8	Thu 24/3/7	Sat 24/5/25		0	5		
10	Initial Safety & Environmental measures	80 days	Sat 23/10/21	Mon 24/1/8	Sat 23/10/21	Mon 24/1/8	Thu 24/3/7	Sat 24/5/25	138 days	0	5		
12	EIAO Commencement of Construction	1 day	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Sat 24/8/24	Sat 24/8/24	-		\\WingTatNasC		
13	Environmental Baseline Monitoring	15 days	Tue 24/1/23	Tue 24/2/6	Tue 24/1/23	Tue 24/2/6	Fri 24/7/26	Fri 24/8/9		0	12FS-30 days	Environmental Team	
14	Subcontracting of works	120 days	Sat 23/10/21	Sat 24/2/17	Sat 23/10/21	Sat 24/2/17	Wed 24/11/6	Wed 25/3/5	382 days	0	5		
15	Preparation of tendering documents EWN007 Ambiguities on drawings	30 days 60 days	Sat 23/10/21 Mon 23/11/20	Sun 23/11/19 Thu 24/1/18	Sat 23/10/21 Mon 23/11/20	Sun 23/11/19 Thu 24/1/18	Wed 24/11/6 Fri 24/12/6	Thu 24/12/5 Mon 25/2/3	382 days 382 days	0	15		
17	C9 Tendering procedure for Tai Wo RC works	30 days	Fri 24/1/19	Sat 24/2/17	Fri 24/1/19	Sat 24/2/17	Tue 25/2/4	Wed 25/3/5	382 days		15	······································	
19	Setup of instrumentation and monitoring	76 days	Tue 24/1/9	Sun 24/3/24	Tue 24/1/9	Sun 24/3/24	Sun 24/5/26	Fri 24/8/9	138 days		10,9		
20	Condition Survey [A]	15 days	Tue 24/1/9	Tue 24/1/23	Tue 24/1/9	Tue 24/1/23	Fri 24/7/26	Fri 24/8/9	199 days	0	10,9	Building Su-veyor / Structural Engineer	
21	Freshwater Crab Translocation Plan	60 days	Tue 24/1/9	Fri 24/3/8	Tue 24/1/9	Fri 24/3/8	Tue 24/6/11	Fri 24/8/9	154 days	0	10,9	Environmental Team - Ecologist	
22	Tree Survey [A]	15 days	Tue 24/1/9	Tue 24/1/23	Tue 24/1/9	Tue 24/1/23	Mon 24/6/3	Mon 24/6/17	146 days	0	10,9	Arborist	
23	[PMIxxx] TPRP for Additional Trees (impact to be ascertained)	60 days	Wed 24/1/24	Sat 24/3/23	Wed 24/1/24	Sat 24/3/23	Tue 24/6/18	Fri 24/8/16	146 days	0	22		
24	Establish access(es) to channels	15 days 68 days	Tue 24/1/9 Wed 24/1/24	Tue 24/1/23 Sun 24/3/31	Tue 24/1/9 Wed 24/1/24	Tue 24/1/23 Sun 24/3/31	Sun 24/5/26 Mon 24/6/10	Sun 24/6/9 Fri 24/8/16	138 days 138 days	0	10,9 24	Widebing, making good or leasing of private land may be required	
25	[NCExxx] [EWN008] Blockade of access by others Guarding / Barrier / Hoarding	22 days	Tue 24/1/24	Sun 24/5/51 Tue 24/1/30	Tue 24/1/24	Tue 24/1/30	Fri 24/7/26	Fri 24/8/16	199 days	0	10,9	🗶 🗽 🗽 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹	
27	UU detection	7 days	Sat 24/3/9	Fri 24/3/15	Sat 24/3/9	Fri 24/3/15	Sat 24/8/10	Fri 24/8/16	154 days	0.00	20,21,24	To npetent Person (UU)	
28	Site Clearance	7 days	Mon 24/3/25	Sun 24/3/31	Mon 24/3/25	Sun 24/3/31	Sat 24/8/10	Fri 24/8/16	-		22,19,13	2x labour, 1 grab truck	
29	Drainage Channels Works (Dry Season Oct-Mar only)	613 days	Mon 24/4/1	Thu 25/12/4	Mon 24/4/1	Thu 25/12/4	Sat 24/8/17	Mon 26/5/4	138 days				_
30	[NCExxx] No works for wet season	183 days	Mon 24/4/1	Mon 24/9/30	Mon 24/4/1	Mon 24/9/30	Sat 24/8/17	Sat 25/2/15	138 days		28,26,27,8,25,2		
31	Demolish fences and temp ₁ structure	9 days	Tue 24/10/1	Wed 24/10/9	Tue 24/10/1	Wed 24/10/9	Sun 25/2/16	Mon 25/2/24	,	0	30		
32	Demolish & relocate hoarding, fencing YLL803 CH.A200~CH.A288.29	9 days	Tue 24/10/1	Wed 24/10/9	Tue 24/10/1	Wed 24/10/9	Sun 25/2/16	Mon 25/2/24		Q	30		
33		69 days 45 days	Thu 24/10/10 Thu 24/10/10	Sat 24/12/17	Thu 24/10/10 Thu 24/10/10	Tue 24/12/17 Sat 24/11/23	Tue 25/2/25 Tue 25/2/25	Sun 25/5/4 Thu 25/4/10	138 days 138 days	ı	31,32	1x Sheetpiling machin	e.lx
35	Sheetpiling & Temp, Drainage Diversion (for non-open-cut portions) Excavation and Lateral Support	45 days		Mon 24/12/2	Sat 24/10/19	Mon 24/12/2	Thu 25/3/6	Sat 25/4/19	138 days		34FS-36 days,1		
36	Base Slab	34 days	Mon 24/10/28		###########	Sat 24/11/30	Sat 25/3/15	Thu 25/4/17	138 days	-	suj 5,1		
37	Rebar Fixing	26 days	Mon 24/10/28	Fri 24/11/22	Mon 24/10/28	Fri 24/11/22	Sat 25/3/15	Wed 25/4/9	-	1	35FS-36 days	3x rebar fixers	
38	Formwork Erection and Cast-in items	26 days	Tue 24/11/5	Sat 24/11/30	Tue 24/11/5	Sat 24/11/30	Sun 25/3/23	Thu 25/4/17	138 days	1	37FS-18 days	3x carpenters	
39	Concreting	1 day					Mon 25/3/31	Mon 25/3/31		0	38FS-18 days	1 gang.concrete mixers	pum
40	Walls	34 days	Thu 24/11/14			Tue 24/12/17	Tue 25/4/1	Sun 25/5/4	1				
41	Rebar Fixing	26 days	Thu 24/11/14	Man 24/12/9	Thu 24/11/14	Mon 24/12/9	Tue 25/4/1	Sat 25/4/26	,	1	39 4155 18 days	3x rebar fixers	
42	Formwork Erection and Cast-in items	26 days		Tue 24/12/17	Fri 24/11/22 Sat 24/11/30	Tue 24/12/17 Sat 24/11/30	Wed 25/4/9 Thu 25/4/17	Sun 25/5/4 Thu 25/4/17	-		41FS-18 days 42FS-18 days	sx carpenters	ers n
43	Concreting CHA200~CHA288.29 (continue)	1 day 39 days	Sat 24/11/30 Sun 24/12/1	Sat 24/11/30 Wed 25/1/8	Sat 24/11/30 Sun 24/12/1	Sat 24/11/30 Wed 25/1/8	Fri 25/4/17	Mon 25/4/17	138 days 138 days	0	-121 2-10 09A2	spin gang concrete mixe	·
45	Backfilling and Compaction	30 days		Mon 24/12/30	Sun 24/12/1	Mon 24/12/30	Fri 25/4/18	Sat 25/5/17		0	43	Lx dump truck,1	x Ex
46	Removal of Sheetpiles	30 days	Tue 24/12/10	Wed 25/1/8	Tue 24/12/10	Wed 25/1/8	Sun 25/4/27	Mon 25/5/26		0	45FS-21 days	jix lorry crane.	
47	Connection to ex. Channel at Outlet	20 days	Thu 24/12/19	Tue 25/1/7	Thu 24/12/19	Tue 25/1/7	Wed 26/4/15	Mon 26/5/4	-		46FS-21 days	A	
48	CH.A100~CH.A200	93 days	Thu 24/12/19	Fri 25/3/21	Thu 24/12/19	Fri 25/3/21	Tue 25/5/6	Wed 25/8/6	138 days				
49	Sheetpiling & Temp. Drainage Diversion (for non-open-cut portions)	30 days	Thu 24/12/19	Fri 25/1/17	Thu 24/12/19	Fri 25/1/17	Tue 25/5/6	Wed 25/6/4	,		46FS-21 days	1x Sheetpilin	T
50	Excavation and Lateral Support	30 days	Fri 24/12/27	Sat 25/1/25	Fii 24/12/27	Sat 25/1/25	Wed 25/5/14	Thu 25/6/12	138 days	1	49FS-22 days	Ix Ekcavato	,1× (
51	Base Slab	39 days	Sat 25/1/4	Tue 25/2/11	Sat 25/1/4	Tue 25/2/11	Thu 25/5/22	Sun 25/6/29	138 days		5055 12 days	,3x rebar fi	abre .
52	Rebar Fixing	30 days	Sat 25/1/4	Sun 25/2/2	Sat 25/1/4	Sun 25/2/2	Thu 25/5/22 Sat 25/5/31	Fri 25/6/20			50FS-22 days	SX rebar to	
53 54	Formwork Erection and Cast-in items	30 days	Mon 25/1/13 Wed 25/1/22	Tue 25/2/11 Wed 25/1/22	Mon 25/1/13 Wed 25/1/22	Tue 25/2/11 Wed 25/1/22	Sat 25/5/31 Mon 25/6/9	Sun 25/6/29 Mon 25/6/9	138 days 138 days	1	52FS-21 days 53FS-21 days	s carper	
54	Concreting Walls	1 day 39 days	Wed 25/1/22 Thu 25/1/23	Sun 25/3/2	Wed 25/1/22 Thu 25/1/23	Sun 25/3/2	Tue 25/6/10	Fri 25/7/18	138 days 138 days	v	201 2-51 09X2		122
56	Rebar Fixing	30 days	Thu 25/1/23	Fri 25/2/21	Thu 25/1/23	Fri 25/2/21	Tue 25/6/10	Wed 25/7/9	-	1	54	3x reba	r fixe
57	Formwork Erection and Cast-in items	30 days	Sat 25/2/1	Sun 25/3/2	Sat 25/2/1	Sun 25/3/2	Thu 25/6/19	Fri 25/7/18			56FS-21 days	3x car	pent
58	Concreting	1 day		Mon 25/2/10	Mon 25/2/10	Mon 25/2/10	Sat 25/6/28	Sat 25/6/28			57FS-21 days	a 1 gang.co	Incre
	- Task	Progress			Summer		_	Rolled Up Cri	tical Tack		Pol	led Up Progress Group By Summary	=
	lask	Progress			Summary		-	Noned up Cri			KO	External rasks Group by summary	
ision : 7.0	Date 31 March 2024 Critical Task	Milestone			Rolled Up Ta			Rolled Up Mil	· · ·		Spli	it Project Summary Deadline Deadline	

U-Channel: {U/S}-{D/S},size+type,length(m) Drainage Channel: {U/S}-{D/S}



							CONT	RACT NO, DC/20			EIMPROVEMEN		YUEN LON	G - STAGE 2	
	Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish		TRA I	Predecessors	alf 1 A M J		. Haif 2 2024, 1 O N D J F M	Half 1 2024, Half 2 A M J J A S O N D J
59 60	Backfilling and Compaction Removal of Sheetpiles	30 days 30 days	Tue 25/2/11 Thu 25/2/20	Wed 25/3/12 Fri 25/3/21	Tue 25/2/11 Thu 25/2/20	Wed 25/3/12 Fri 25/3/21	Sun 25/6/29 Tue 25/7/8	Mon 25/7/28 Wed 25/8/6	138 days 138 days	100 11	58 59FS-21 days				
51	CH,A19.69~CH.A100	31 days	Sat 25/3/1	Mon 25/3/31	Sat 25/3/1	Mon 25/3/31	Thu 25/7/17	Sat 25/8/16	-	0	551 5-21 days				
2	Sheetpiling & Temp, Drainage Diversion (for non-open-cut portions)	28 days	Sat 25/3/1	Fri 25/3/28	Sat 25/3/1	Fri 25/3/28	Thu 25/7/17	Wed 25/8/13		1 (60FS-21 days,7				
3	Excavation and Lateral Support	24 days	Sat 25/3/8	Mon 25/3/31	Sat 25/3/8	Mon 25/3/31	Thu 25/7/24	Sat 25/8/16	138 days	1	62FS-21 days				
	No works for wet season	183 days	Tue 25/4/1	Tue 25/9/30	Tue 25/4/1	Tue 25/9/30	Sun 25/8/17	Sun 26/2/15	138 days	0	63				
	CH.A19.69~CH.A100 (continue)	65 days	Wed 25/10/1	Thu 25/12/4	Wed 25/10/1	Thu 25/12/4	Mon 26/2/16	Mon 26/5/4	138 days						
	Base Slab	33 days	Wed 25/10/1	Sun 25/11/2	Wed 25/10/1	Sun 25/11/2	Mon 26/2/16	Fri 26/3/20	-						
	Rebar Fixing	27 days	Wed 25/10/1	Mon 25/10/27	Wed 25/10/1	Mon 25/10/27	Mon 26/2/16	Sat 26/3/14	138 days		64				1
	Formwork Erection and Cast-in items	27 days	Tue 25/10/7	Sun 25/11/2	Tue 25/10/7	Sun 25/11/2	Sun 26/2/22	Fri 26/3/20	138 days		67FS-21 days				
	Concreting Walls	1 day ∃3 days	Mon 25/10/13 Tue 25/10/14		Mon 25/10/13 Tue 25/10/14	Mon 25/10/13 Sat 25/11/15	Sat 26/2/28 Sun 26/3/1	Sat 26/2/28 Thu 26/4/2	138 days 138 days	0 6	68FS-21 days				
	Rebar Fixing	27 days	Tue 25/10/14	Sun 25/11/19	Tue 25/10/14 Tue 25/10/14	Sun 25/11/19	Sun 26/3/1	Fri 26/3/27		1 6	69				
	Formwork Erection and Cast-in items	27 days 27 days	Mon 25/10/20		Mon 25/10/20	Sat 25/11/15	Sat 26/3/7	Thu 26/4/2			71FS-21 days				
	Concreting	1 day	Sun 25/10/26		Sun 25/10/26	Sun 25/10/26	Fri 26/3/13	Fri 26/3/13			72FS-21 days				
	Backfilling and Compaction	30 days	Mon 25/10/27	Tue 25/11/25	Mon 25/10/27	Tue 25/11/25	Fri 26/3/27	Sat 26/4/25	-		73				
	Removal of Sheetpiles	30 days	Wed 25/11/5	Thu 25/12/4	Wed 25/11/5	Thu 25/12/4	Sun 26/4/5	Mon 26/5/4	151 days	0	74FS-21 days				
	900 pipe with flap valve	15 days	Fri 25/11/14	Fri 25/11/28	Fn 25/11/14	Fri 25/11/28	Mon 26/4/20	Mon 26/5/4	157 days	0	75FS-21 days				
	Box Culvert & Pedestrian Crossing	21 days	Fri 25/11/14	Thu 25/12/4	Fri 25/11/14	Thu 25/12/4	Tue 26/4/14	Mon 26/5/4	151 days	0	75FS-21 days				
]	ABWF works	21 days	Fri 25/11/14	Thu 25/12/4	Fri 25/11/14	Thu 25/12/4	Tue 26/4/14	Mon 26/5/4			75FS-21 days				
	Bedding works	21 days	Fri 25/11/14	Thu 25/12/4	Fri 25/11/14	Thu 25/12/4	Tue 26/4/14	Mon 26/5/4	151 days	0	75FS-21 days				
	J-Channel Works	41 days	Mon 25/10/27		****	Sat 25/12/6	Sat 26/3/14	Thu 26/4/23	138 days						
	CH.A0.00- CH.A16.40,900CU,L=16.40	41 days	Mon 25/10/27		###########	Sat 25/12/6	Sat 26/3/14	Thu 26/4/23	138 days	, .	73				
_	Excavation and Lateral Support	30 days	Mon 25/10/27	Tue 25/11/25	Mon 25/10/27	Tue 25/11/25	Sat 26/3/14	Sun 26/4/12	-		73 9355 10 days				1
_	Channel Formwork Erection	30 days	Fri 25/11/7 Mon 25/11/17	Sat 25/12/6	Fri 25/11/7 Mon 25/11/17	Sat 25/12/6	Wed 26/3/25	Thu 26/4/23	138 days		82FS-19 days				1
_	Concreting Drain Laving Works	1 day 30 days	Mon 25/11/17	Mon 25/11/1/ Wed 25/12/17	Mon 25/11/17 Tue 25/11/18	Mon 25/11/17 Wed 25/12/17	Sat 26/4/4 Sun 26/4/5	Sat 26/4/4 Mon 26/5/4	138 days 138 days	0 8	83FS-20 days				1
-	Drain Laying Works CH.A16.40~CH.A19.69.900PC.B.L=3.30.D=1.5	30 days 30 days		Wed 25/12/17 Wed 25/12/17		Wed 25/12/17 Wed 25/12/17	Sun 26/4/5 Sun 26/4/5	Mon 26/5/4 Mon 26/5/4	138 days 138 days						
-	Excavation and Lateral Support	18 days	Tue 25/11/18	Fri 25/12/17	Tue 25/11/18	Fri 25/12/17	Sun 26/4/5	Wed 26/4/22	-	0 8	84				
	Drain Laying	14 days	Wed 25/11/26	Tue 25/12/9	Wed 25/11/26	Tue 25/12/9	Mon 26/4/13	Sun 26/4/26	-		87FS-10 days				
	Bedding and Backfilling	9 days	Fn 25/12/5	Sat 25/12/13	Fri 25/12/5	Sat 25/12/13	Wed 26/4/22	Thu 26/4/30			88FS-5 days				
	Reinstatement	9 days	Tue 25/12/9	Wed 25/12/17	Tue 25/12/9	Wed 25/12/17	Sun 26/4/26	Mon 26/5/4			89FS-5 days				
Secti	on III	1155 days	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	0 days						
	access date of Portion C1 & C2	270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/10/31	Mon 26/7/27	885 days		\\WingTatNasC	1000	- 10 C		
	ection III (Lin Fa Tei)	1155 days	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	Tue 23/5/30	Mon 26/7/27	-		\\WingTatNasC	4		dina dina ana dina	in a state of the second s
	arly access (partial) [A]	200 days	Tue 23/5/30	Fri 23/12/15	Tue 23/5/30	Fri 23/12/15	Tue 23/8/8	Fn 24/2/23	70 days	0 \	\\WingTatNasC	ų			
	Site Establishment	954 days	Tue 23/9/12	Wed 26/4/22	Tue 23/9/12	Wed 26/4/22	Tue 23/9/12	Mon 26/7/27	0 days		VIAG T-AL		-	*	
_	Prepare and Accept Temp, Works Design and Method Statement Public Lisison and Negotiation with Village Rep.	940 days	Tue 23/9/26	Wed 26/4/22	Tue 23/9/26	Wed 26/4/22	Sun 23/12/31	Mon 26/7/27	-		\\WingTatNasC				
-	Public Liaison and Negotiation with Village Rep. Initial Survey	164 days 790 days	Tue 23/9/12 Fri 24/2/23	Thu 24/2/22 Wed 26/4/22	Tue 23/9/12 Fri 24/2/23	Thu 24/2/22 Wed 26/4/22	Tue 23/9/12 Wed 24/5/29	Thu 24/2/22 Mon 26/7/27	-		\\WingTatNasC 7,4FS-1 day		1	······	3
	Initial Safety & Environmental measures [A]	14 days	Fri 24/2/23	Thu 24/3/7	Fri 24/2/23	Thu 24/3/7	Fri 24/2/23	Thu 24/3/7	-		7,4FS-1 day 7,4FS-1 day			*	
	EIAO Commencement of Construction [A]	28 days	Wed 24/2/21	Tue 24/3/19	Wed 24/2/23	Tue 24/3/19	Fri 24/2/25	Thu 24/5/16	,		\\WingTatNasC			*	
_	Environmental Baseline Monitoring [A]	15 days	Mon 24/2/19	Mon 24/3/4	Mon 24/2/19	Mon 24/3/4	Wed 24/4/17	Wed 24/5/1			12FS-30 days			Env	conmental Team
_	Subcontracting of works	250 days	Sat 23/12/16	Wed 24/8/21	Sat 23/12/16	Wed 24/8/21	Thu 25/11/20	Mon 26/7/27	-	0 4				· · · · · ·	
	Setup of instrumentation and monitoring [A]	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	-	0 1	10				+
	Condition Survey [A]	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	0 days	0 1	10				uilding Surveyor / Structural Engineer
	Freshwater Crab Translocation Plan [A]	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	0 days	0 1	10			E	rvironmental Team - Ecologist
	Archaeological Survey	300 days	Fri 24/3/8	Wed 25/1/1	Fri 24/3/8	Wed 25/1/1	Tue 25/4/29	Sun 26/2/22	,		10				Envi
	Tree Survey (A)	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	0 days		10				oborist
	Vegetation Survey [A]	15 days	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	Fri 24/3/8	Fri 24/3/22	,		10				ivironmental Team - Ecologist
	UU detection	15 days	Sat 24/3/23	Sat 24/4/6	Sat 24/3/23	Sat 24/4/6	Sat 24/3/23	Sat 24/4/6	1		17,18				Competent Person (UU)
	Site Clearance	15 days	Sat 24/3/23	Sat 24/4/6	Sat 24/3/23	Sat 24/4/6	Sat 24/3/23	Sat 24/4/6	0 days		20,16,10,21				2x labour, 1 grab truck
	Establish access(es) to channels Guardian / Barrier / Hoardian	25 days	Sun 24/4/7	Wed 24/5/1	Sun 24/4/7	Wed 24/5/1	Fri 26/7/3	Mon 26/7/27 Word 24/5/1	,		23,22				Widening, making good or leasing of privat
	Guarding / Barrier / Hoarding Drainage Channels Works	25 days 817 days	Sun 24/4/7 Thu 24/5/2	Wed 24/5/1 Mon 26/7/27	Sun 24/4/7 Thu 24/5/2	Wed 24/5/1 Mon 26/7/27	Sun 24/4/7 Thu 24/5/2	Wed 24/5/1 Mon 26/7/27	0 days 0 days	0 2	23,22				A lotty clane, 5x labour, 1x welder
_	Preinage Channels Works Pedestrian & Vehicular Crossing no. 1	817 days 28 days	Thu 24/5/2 Thu 24/5/2	Mon 26/7/27 Wed 24/5/29	Thu 24/5/2 Thu 24/5/2	Mon 26/7/27 Wed 24/5/29	Thu 24/5/2 Thu 24/5/2	Wed 24/5/29		4 2	25,16,14				Temporary crossing
_	Pedestrian & Venicular Crossing no. 1 CLP Cable Trough	28 days 21 days	Thu 24/5/2 Thu 24/5/9	Wed 24/5/29 Wed 24/5/29	Thu 24/5/2 Thu 24/5/9	Wed 24/5/29 Wed 24/5/29	Thu 24/5/2 Thu 24/7/4	Wed 24/5/29 Wed 24/7/24	-		25,16,14 27FF				Compositive Crossing
	LFT05 CH.A163.00~CH.A173.50	66 days	Thu 24/5/9	Sat 24/7/27	Thu 24/5/9	Sat 24/7/27	Thu 24/5/23	Sat 24/7/27	0 days						
-	Temp Drainage Diversion / Sheetpiling	25 days	Thu 24/5/23	Sun 24/6/16	Thu 24/5/23	Sun 24/6/16	Thu 24/5/23	Sun 24/6/16		0 2	27FS-7 days				1 Sheetpiling machine, 1x lorry cran
	Excavation and Lateral Support	25 days	Fri 24/5/31	Mon 24/6/24	Fri 24/5/31	Mon 24/6/24	Fn 24/5/31	Mon 24/6/24			30FS-17 days				1x Excavator, 1x dump truck 2x labo
	Ground and Edge Beams	33 days	Sat 24/6/8	Wed 24/7/10	Sat 24/6/8	Wed 24/7/10	Sat 24/6/8	Wed 24/7/10	0 days		<i>.</i>				
	Rebar Fixing	25 days	Sat 24/6/8	Tue 24/7/2	Sat 24/6/8	Tue 24/7/2	Sat 24/6/8	Tue 24/7/2		0 3	31FS-17 days				3x rebar fixers
-	Formwork Erection and Cast-in items	25 days	Sun 24/6/16	Wed 24/7/10	Sun 24/6/16	Wed 24/7/10	Sun 24/6/16	Wed 24/7/10		0 3	33FS-17 days				-3x carpenters
	Concreting	1 day	Mon 24/6/24	Mon 24/6/24	Mon 24/6/24	Mon 24/6/24	Mon 24/6/24	Mon 24/6/24	0 days	0 3	34FS-17 days				gang,concrete mixers,pump truck
	Walls	33 days	Tue 24/6/25	Sat 24/7/27	Tue 24/6/25	Sat 24/7/27	Tue 24/6/25	Sat 24/7/27	0 days						
	Rebar Fixing	25 days	Tue 24/6/25	Fri 24/7/19	Tue 24/6/25	Fri 24/7/19	Tue 24/6/25	Fri 24/7/19	,		35				3x rebar fixers
	Formwork Erection and Cast-in items	25 days	Wed 24/7/3	Sat 24/7/27	Wed 24/7/3	Sat 24/7/27	Wed 24/7/3	Sat 24/7/27	,		37FS-17 days				3x carpenters
_	Concreting	1 day	Thu 24/7/11	Thu 24/7/11	Thu 24/7/11	Thu 24/7/11	Thu 24/7/11	Thu 24/7/11	1		38FS-17 days				1 gang, concrete mixers, pump tru
_	Backfilling and Compaction	10 days	Fri 24/7/12	Sun 24/7/21	Fri 24/7/12	Sun 24/7/21	Fri 24/7/12	Sun 24/7/21	2		39 4055 7 days				1x dump truck, 1x Excavator
-	Removal of Sheetpiles Demolish & relocate retaining wall YLL795/A/4-5	10 days	Mon 24/7/15 Thu 24/7/4	Wed 24/7/24 Fri 24/8/2	Mon 24/7/15 Thu 24/7/4	Wed 24/7/24 Fri 24/8/2	Mon 24/7/15 Thu 24/7/4	Wed 24/7/24 Fri 24/8/2			40FS-7 days 28FS-21 days,4				ax iony crane, 1x sneetpling m
-	LFT06 CH.A173.5~CH.A227.75 (PVC1)	30 days 90 days	Sun 24/7/14	Fri 24/8/2 Fri 24/10/11	Sun 24/7/14	Fri 24/8/2 Fri 24/10/11	Sun 24/7/14	Fri 24/8/2	0 days 0 days	~ 4	201 2-51 ngà2'4				and the second se
-	Temp. Drainage Diversion / Sheetpiling	25 days	Sun 24/7/14 Sun 24/7/14	Wed 24/8/7	Sun 24/7/14 Sun 24/7/14	Wed 24/8/7	Sun 24/7/14 Sun 24/7/14	Wed 24/8/7		1 4	42FS-20 days				1x Sheetpiling machine 1x lo
-	Excavation and Lateral Support	25 days 25 days	Mon 24/7/22	Thu 24/8/15	Mon 24/7/22	Thu 24/8/15	Mon 24/7/22	Thu 24/8/15			44FS-17 days				1x Excavator, 1x dump truck
-	Ground and Edge Beams	40 days	Tue 24/7/30	Sat 24/9/7	Tue 24/7/30	Sat 24/9/7	Tue 24/7/30	Sat 24/9/7	0 days						
	Install precast portion (ground beam)	28 days	Tue 24/7/30	Mon 24/8/26	Tue 24/7/30	Mon 24/8/26	Tue 24/7/30	Mon 24/8/26	-	0 4	45FS-17 days				1x lorry crane, 2x labour
-	Rebar Fixing	25 days	Tue 24/8/6	Fri 24/8/30	Tue 24/8/6	Fri 24/8/30	Tue 24/8/6	Fri 24/8/30	0 days		47FS-21 days				3x rebar fixers
-	Formwork Erection and Cast-in items	25 days	Wed 24/8/14	Sat 24/9/7	Wed 24/8/14	Sat 24/9/7	Wed 24/8/14	Sat 24/9/7	0 days		48FS-17 days				3x carpenters
	Concreting	1 day	Thu 24/8/22	Thu 24/8/22	Thu 24/8/22	Thu 24/8/22	Thu 24/8/22	Thu 24/8/22			49FS-17 days				1 gang, concrete mixers, pr
	Walls	33 days	Fri 24/8/23	Tue 24/9/24	Fri 24/8/23	Tue 24/9/24	Fri 24/8/23	Tue 24/9/24	0 days						
	Rebar Fixing	25 days	Fri 24/8/23	Mon 24/9/16	Fri 24/8/23	Mon 24/9/16	Fn 24/8/23	Mon 24/9/16	0 days	1 5	50				3x rebar fixers
_	´Task	Progress		_	Summary			Rolled Up Critic	al Task		Pollo	d Up Progress	-	External Tasks	Group By Summa
	IGAN	i ugress			Samuery		•				nulle	- op nogless		External rasks	Group by Summa
7.0	Date: 31 March 2024 Critical Task	Milestone			Rolled Up Ta	1		Rolled Up Mile	A		Split			Project Summa	ry Deadline

U-Channel: {U/S}~{D/S},size+type Drainage Channel: {U/S}~{D/S}



							CONT	AGT NO. DG/2	2022/02 - DRAIN		PROGRAM		AT YUEN LUNG	- STAGE 2		
ID Tas	sk Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack TF		ecessors)-	laif 1	2023,		2024, Half 1	
53	Formwork Erection and Cast-in items	25 days	Sat 24/8/31	Tue 24/9/24	Sat 24/8/31	Tue 24/9/24	Sat 24/8/31	Tue 24/9/24	0 days	1 52FS	-17 days	AMJ	JAS	ONDJF	MA	M J J A S O N D J F M A M
54	Concreting	1 day	Sun 24/9/8	0 days	0 53FS	-17 days					gang, concrete mixers, pump truck					
55	Backfilling and Compaction Removal of Sheetpiles	25 days	Mon 24/9/9	Thu 24/10/3	Mon 24/9/9	Thu 24/10/3	Mon 24/9/9	Thu 24/10/3 Fri 24/10/11		0 54 0 55FS	-17 days				1	Lx Excavator, Lx dump truck
57	Animal Escape Ramps	25 days 21 days	Tue 24/9/17 Wed 24/9/25	Fri 24/10/11 Tue 24/10/15	Tue 24/9/17 Wed 24/9/25	Fri 24/10/11 Tue 24/10/15	Tue 24/9/17 Tue 26/7/7	Mon 26/7/27			-17 days					
58	Demolish & relocate retaining wall YLL796/A/5-6	30 days	Wed 24/9/25	Thu 24/10/24	Wed 24/9/25	Thu 24/10/24	Wed 24/9/25	Thu 24/10/24			-17 days					• h
59	Demolish & relocate AFCD Weir & pedestrian crossing	30 days	Wed 24/9/25	Thu 24/10/24	Wed 24/9/25	Thu 24/10/24	Wed 24/9/25	Thu 24/10/24	-	0 56FS	-17 days					
60	LFT02 CH.A100.00~CH.A163.00	83 days	Sat 24/10/5	Thu 24/12/26 Tue 24/10/29	Sat 24/10/5 Sat 24/10/5	Thu 24/12/26 Tue 24/10/29	Sat 24/10/5 Sat 24/10/5	Thu 24/12/26 Tue 24/10/29	0 days 0 days (0 58FS	-20 days,5					1x Sheetpiling machine, 1x lorry
62	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	25 days 25 days	Sat 24/10/5 Sun 24/10/13	Wed 24/11/6	Sun 24/10/13	Wed 24/10/29	Sun 24/10/13	Wed 24/10/23			-20 days, 3					1x Excavator, 1x dump truck, 2x
63	Ground and Edge Beams	33 days	Mon 24/10/21	Fri 24/11/22	########## ###	Fri 24/11/22	*****	Fri 24/11/22	0 days							
64	Rebar Fixing	25 days	Mon 24/10/21	Thu 24/11/14	Mon 24/10/21	Thu 24/11/14	Mon 24/10/21	Thu 24/11/14	,		-17 days					2x rebar fixers
65	Formwork Erection and Cast-in items	25 days	Tue 24/10/29	Fri 24/11/22	Tue 24/10/29	Fri 24/11/22	Tue 24/10/29 Wed 24/11/6	Fri 24/11/22 Wed 24/11/6	, -		-17 days -17 days					2x carpenters
67	Concreting Walls	1 day 33 days	Wed 24/11/6 Thu 24/11/7	Wed 24/11/6 Mon 24/12/9	Wed 24/11/6 Thu 24/11/7	Wed 24/11/6 Mon 24/12/9	Thu 24/11/7	Mon 24/12/9	0 days 0 days	0 03F3	-17 days					gang, concrete mixers, pump i
68	Rebar Fixing	25 days	Thu 24/11/7	Sun 24/12/1	Thu 24/11/7	Sun 24/12/1	Thu 24/11/7	Sun 24/12/1		0 66						2x rebar fixers
69	Formwork Erection and Cast-in items	25 days	Fri 24/11/15	Mon 24/12/9	Fri 24/11/15	Mon 24/12/9	Fri 24/11/15	Mon 24/12/9			-17 days					2x carpenters
70	Concreting Backfilling and Compaction	1 day	Sat 24/11/23 Sun 24/11/24	Sat 24/11/23 Wed 24/12/18	Sat 24/11/23 Sun 24/11/24	Sat 24/11/23 Wed 24/12/18	Sat 24/11/23 Sun 24/11/24	Sat 24/11/23 Wed 24/12/18		0 69FS 0 70	-17 days					1 gang.concrete mixers.pum
72	Removal of Sheetpiles	25 days 25 days	Mon 24/12/2	Thu 24/12/26	Mon 24/12/2	Thu 24/12/26	Mon 24/12/2	Thu 24/12/26			-17 days	- 1				1x lorry crane,1x Sheet
73	Pedestrian Crossing no. 2	21 days	Tue 24/12/10	Mon 24/12/30	Tue 24/12/10	Mon 24/12/30	Tue 24/12/10	Mon 24/12/30	0 days	3 72FS	-17 days				1	Temporary crossing
74	LFT07 CH_A227.5~CH A300.75	90 days	Tue 24/12/17	Sun 25/3/16	Tue 24/12/17	Sun 25/3/16	Tue 24/12/17	Sun 25/3/16	0 days							
75	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	25 days 25 days	Tue 24/12/17 Wed 24/12/25	Fri 25/1/10 Sat 25/1/18	Tue 24/12/17 Wed 24/12/25	Fri 25/1/10 Sat 25/1/18	Tue 24/12/17 Wed 24/12/25	Fri 25/1/10 Sat 25/1/18			-14 days -17 days					
77	Ground and Edge Beams	40 days	Thu 25/1/2	Mon 25/2/10	Thu 25/1/2	Mon 25/2/10	Thu 25/1/2	Mon 25/2/10	0 days	0 /5/3	-17 days					
78	Install precast portion (ground beam)	28 days	Thu 25/1/2	Wed 25/1/29	Thu 25/1/2	Wed 25/1/29	Thu 25/1/2	Wed 25/1/29	-	0 76FS	-17 days					
79	Rebar Fixing	25 days	Thu 25/1/9	Sun 25/2/2	Thu 25/1/9	Sun 25/2/2	Thu 25/1/9	Sun 25/2/2	· · · · ·		-21 days					G In
80	Formwork Erection and Cast-in items	25 days	Fri 25/1/17	Mon 25/2/10	Fri 25/1/17	Mon 25/2/10	Fn 25/1/17	Mon 25/2/10			-17 days					the second s
82	Concreting Walls	l day 33 days	Sat 25/1/25 Sun 25/1/26	Sat 25/1/25 Thu 25/2/27	Sat 25/1/25 Sun 25/1/26	Sat 25/1/25 Thu 25/2/27	Sat 25/1/25 Sun 25/1/26	Sat 25/1/25 Thu 25/2/27	0 days (0 days	0 80FS	-17 days					
83	Rebar Fixing	25 days	Sun 25/1/26	Wed 25/2/19	Sun 25/1/26	Wed 25/2/19	Sun 25/1/26	Wed 25/2/19	0 days	0 81						
84	Formwork Erection and Cast-in items	25 days	Mon 25/2/3	Thu 25/2/27	Mon 25/2/3	Thu 25/2/27	Mon 25/2/3	Thu 25/2/27	0 days		-17 days				1	
85	Concreting	1 day	Tue 25/2/11		0 84FS 0 85	-17 days					1 August 1					
86 87	Backfilling and Compaction Removal of Sheetpiles	25 days 25 days	Wed 25/2/12 Thu 25/2/20	Sat 25/3/8 Sun 25/3/16	Wed 25/2/12 Thu 25/2/20	Sat 25/3/8 Sun 25/3/16	Wed 25/2/12 Thu 25/2/20	Sat 25/3/8 Sun 25/3/16		-	-17 days					
88	Pedestrian & Vehicular Crossing no. 2	28 days	Fri 25/2/28	Thu 25/3/27	Fri 25/2/28	Thu 25/3/27	Fn 25/2/28	Thu 25/3/27	,		-17 days					Tempor
89	Demolish & relocate retaining wall YLL796/A/14-15	30 days	Fri 25/3/7	Sat 25/4/5	Fri 25/3/7	Sat 25/4/5	Fri 25/3/7	Sat 25/4/5	0 days	0 88FS	-21 days					G ,
90	LFT08 CH.A300.75~CH.A391.0	90 days	Mon 25/3/17	Sat 25/6/14	Mon 25/3/17	Sat 25/6/14	Mon 25/3/17	Sat 25/6/14	0 days	1 9050	20 days				1.00	Jx Shu
91	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	25 days 25 days	Mon 25/3/17 Tue 25/3/25	Thu 25/4/10 Fri 25/4/18	Mon 25/3/17 Tue 25/3/25	Thu 25/4/10 Fri 25/4/18	Mon 25/3/17 Tue 25/3/25	Thu 25/4/10 Fri 25/4/18	0 days 1 0 days 1		-20 days -17 days				****	Lix Bu
93	Ground and Edge Beams	40 days	Wed 25/4/2	Sun 25/5/11	Wed 25/4/2	Sun 25/5/11	Wed 25/4/2	Sun 25/5/11	0 days						1	
94	Install precast portion (ground beam)	28 days	Wed 25/4/2	Tue 25/4/29	Wed 25/4/2	Tue 25/4/29	Wed 25/4/2	Tue 25/4/29	0 days		-17 days			1		1×
95	Rebar Fixing	25 days	Wed 25/4/9	Sat 25/5/3	Wed 25/4/9	Sat 25/5/3	Wed 25/4/9	Sat 25/5/3	0 days		-21 days				1000	34
96 97	Formwork Erection and Cast-in items Concreting	25 days 1 day	Thu 25/4/17 Fri 25/4/25	Sun 25/5/11 Fri 25/4/25	Thu 25/4/17 Fri 25/4/25	Sun 25/5/11 Fri 25/4/25	Thu 25/4/17 Fri 25/4/25	Sun 25/5/11 Fri 25/4/25	0 days 0 days (-17 days -17 days					
98	Walls	33 days	Sat 25/4/26	Wed 25/5/28	Sat 25/4/26	Wed 25/5/28	Sat 25/4/26	Wed 25/5/28	0 days		1. 00,0					
99	Rebar Fixing	25 days	Sat 25/4/26	Tue 25/5/20	Sat 25/4/26	Tue 25/5/20	Sat 25/4/26	Tue 25/5/20	0 days	1 97					1	
100	Formwork Erection and Cast-in items	25 days	Sun 25/5/4	Wed 25/5/28	Sun 25/5/4	Wed 25/5/28	Sun 25/5/4	Wed 25/5/28	/-		-17 days					
101	Concreting Backfilling and Compaction	1 day 25 days	Mon 25/5/12 Tue 25/5/13	Mon 25/5/12 Fri 25/6/6	Mon 25/5/12 Tue 25/5/13	Mon 25/5/12 Fri 25/6/6	Mon 25/5/12 Tue 25/5/13	Mon 25/5/12 Fri 25/6/6	· · ·	0 100F 0 101	S-17 days					
103	Removal of Sheetpiles	25 days	Wed 25/5/21	Sat 25/6/14	Wed 25/5/21	Sat 25/6/14	Wed 25/5/21	Sat 25/6/14		S	S-17 days					5
104	Pedestrian Crossing no. 4	21 days	Thu 25/5/29	Wed 25/6/18	Thu 25/5/29	Wed 25/6/18	Thu 25/5/29	Wed 25/6/18			S-17 days					9
105	Demolition of existing crossing	30 days	Mon 25/6/2	Tue 25/7/1	Mon 25/6/2	Tue 25/7/1	Mon 25/6/2	Tue 25/7/1		0 104F	S-17 days				10010	
106	LFT01 CH_A0.00~CH_A100.00 (PC1~PC2) Temp. Drainage Diversion / Sheetpiling	88 days 25 days	Thu 25/6/12 Thu 25/6/12	Sun 25/9/7 Sun 25/7/6	Thu 25/6/12 Thu 25/6/12	Sun 25/9/7 Sun 25/7/6	Thu 25/6/12 Thu 25/6/12	Sun 25/9/7 Sun 25/7/6	0 days 0 days 1	1 105F	S-20 days				1	
108	Excavation and Lateral Support	25 days	Fri 25/6/20	Mon 25/7/14	Fri 25/6/20	Mon 25/7/14	Fri 25/6/20	Mon 25/7/14	-		S-17 days					
109	Ground and Edge Beams	40 days	Sat 25/6/28	Wed 25/8/6	Sat 25/6/28	Wed 25/8/6	Sat 25/6/28	Wed 25/8/6	0 days							
110	Install precast portion (ground beam)	28 days	Sat 25/6/28	Fri 25/7/25	Sat 25/6/28	Fri 25/7/25	Sat 25/6/28	Fri 25/7/25	,		S-17 days					
111	Rebar Fixing Formwork Erection and Cast-in items	25 days 25 days	Sat 25/7/5 Sun 25/7/13	Tue 25/7/29 Wed 25/8/6	Sat 25/7/5 Sun 25/7/13	Tue 25/7/29 Wed 25/8/6	Sat 25/7/5 Sun 25/7/13	Tue 25/7/29 Wed 25/8/6	0 days 0 days		S-21 days S-17 days				1	
113	Concreting	1 day	Mon 25/7/21	•		S-17 days										
114	Walls	33 days	Tue 25/7/22	Sat 25/8/23	Tue 25/7/22	Sat 25/8/23	Tue 25/7/22	Sat 25/8/23	0 days							
115	Rebar Fixing	25 days	Tue 25/7/22	Fri 25/8/15	Tue 25/7/22	Fri 25/8/15	Tue 25/7/22	Fri 25/8/15	0 days							
116	Formwork Erection and Cast-in items Concreting	25 days	Wed 25/7/30 Thu 25/8/7	Sat 25/8/23 Thu 25/8/7	Wed 25/7/30 Thu 25/8/7	Sat 25/8/23 Thu 25/8/7	Wed 25/7/30 Thu 25/8/7	Sat 25/8/23 Thu 25/8/7	0 days 0 days (S-17 days S-17 days					
117	Concreting Backfilling and Compaction	1 day 24 days	Глц 25/6/7 Fл 25/8/8	Sun 25/8/7	Fri 25/8/8	Sun 25/8/7	Fri 25/8/8	Sun 25/8/31		0 110	S-TL nays				10.4	
119	Removal of Sheetpiles	24 days	Fri 25/8/15	Sun 25/9/7	Fri 25/8/15	Sun 25/9/7	Fri 25/8/15	Sun 25/9/7		8 	S-17 days				1011	
120	Pedestrian Crossing no. 1	21 days	Fri 25/8/22	Thu 25/9/11	Fri 25/8/22	Thu 25/9/11	Fri 25/8/22	Thu 25/9/11			S-17 days				100	
121	Demolish & relocate retaining wall YLL796/A/20-22	30 days	Tue 25/8/26	Wed 25/9/24	Tue 25/8/26	Wed 25/9/24	Tue 25/8/26	Wed 25/9/24	,	0 120F	S-17 days					
122	LFT09 CH_A391.00~CH_A464.00 Temp. Drainage Diversion / Sheetpiling	90 days 25 days	Fri 25/9/5 Fri 25/9/5	Wed 25/12/3 Mon 25/9/29	Fri 25/9/5 Fri 25/9/5	Wed 25/12/3 Mon 25/9/29	Fri 25/9/5 Fri 25/9/5	Wed 25/12/3 Mon 25/9/29	0 days 0 days	1 1215	S-20 days					
123	Excavation and Lateral Support	25 days	Sat 25/9/13	Tue 25/10/7	Sat 25/9/13	Tue 25/10/7	Sat 25/9/13	Tue 25/10/7			S-17 days					
125	Ground and Edge Beams	40 days	Sun 25/9/21	Thu 25/10/30	Sun 25/9/21	Thu 25/10/30		Thu 25/10/30	0 days							
126	Install precast portion (ground beam)	28 days	Sun 25/9/21	Sat 25/10/18	Sun 25/9/21	Sat 25/10/18	Sun 25/9/21	Sat 25/10/18			S-17 days					
127	Rebar Fixing Formwork Erection and Cast-in Items	25 days	Sun 25/9/28 Mon 25/10/6	Wed 25/10/22 Thu 25/10/30	Sun 25/9/28 Mon 25/10/6	Wed 25/10/22 Thu 25/10/30		Wed 25/10/22 Thu 25/10/30	0 days 0 days		S-21 days S-17 days					
128	Formwork Erection and Cast-in items Concreting	25 days 1 day		Tue 25/10/30 Tue 25/10/14	Tue 25/10/14	Tue 25/10/14		Tue 25/10/30			S-17 days S-17 days				l i	
130	Walls	33 days			Wed 25/10/15		Wed 25/10/15		0 days		/-				-	
131	Rebar Fixing	25 days	Wed 25/10/15	Sat 25/11/8	Wed 25/10/15	Sat 25/11/8	Wed 25/10/15	Sat 25/11/8	0 days							
132	Formwork Erection and Cast-in items	25 days	Thu 25/10/23	Sun 25/11/16	Thu 25/10/23	Sun 25/11/16		Sun 25/11/16	0 days		S-17 days					
133	Concreting Backfilling and Compaction	1 day 25 days	Fri 25/10/31 Sat 25/11/1	Fri 25/10/31 Tue 25/11/25	Fri 25/10/31 Sat 25/11/1	Fri 25/10/31 Tue 25/11/25	Fri 25/10/31 Sat 25/11/1	Fri 25/10/31 Tue 25/11/25	· · · · ·	0 132F 0 133	S-17 days					
ana (190						T 1	
	Task Date: 31 March 2024	Progress			Summary Rolled Up Ta			Rolled Up Crit				d Up Progi	ess	External		Group By Summary
vision.: 7.0	Critical Task	Milestone	•					Rolled Up Mile			Split			Project		Deadline

WING TAT CIVIL ENGINEERING CO LTD

U-Channel: {U/S}~{D/S},size+type,bedding,tength(m) Drainage Channel: {U/S}~{D/S}

alf 1 2025, Half 2 2026, Half 1 2026, Half 2 A M J J A S O N D J F M A M J J A S O N D J F

rry crane

x lorry crane uck,2x labour

pump truck


rs,pump truck Excavator Sheetpiling machine sing

emporary crossing

1x Sheetpiling machine,1x lorry crane 1x Excavator,1x dump truck,2x labour 1x lorry crane,2x labour 3x rebar fixers 3x carpenters ang,concrete mixers,pump truck 3x rebar fixers 3x carpenters gang, concrete mixers, pump truck 1x Excavator, 1x dump truck 1x Sheetpiling machine, 1x lorry crane Temporary crossing 1x Sheetpiling machine, 1x lorry crane 1x Excavator, 1x dump truck, 2x labour 1x lorry crane, 2x labour 2x rebar fixers 2x carpenters gang, concrete mixers, pump truck 2x rebar fixers 2x carpenters concrete mixers,1 gang,pump truck 1x lorry crane,1x Sheetpiling machine Temporary crossing 1x Sheetpiling machine, 1x lorry crane 1x Excavator, 1x dump truck, 2x labour 1x lorry crane, 2x labour 3x rebar fixers 3x carpenters . gang, concrete mixers, pump truck 3x carpenters 3x carpenters 1gang.concrete mixers.pump truck 1x Excavator.1x dump truck

						CONT	RACT NO, DC/	2022/02 - DRAII	T CIVIL ENGINE	ENT WOR		IG - STAGE 2				
ID	Task Name	Duration	Start Finish	Early Start	Early Finish	Late Start	Late Finish		ROJECT PROGR		202	3, Half 2	2024, Half	1	2024, Half 2	2025, Haif 1
135	Removal of Sheetpiles	25 days	Sun 25/11/9 Wed 25/12/3		Wed 25/12/3	Sun 25/11/9	Wed 25/12/3	0 days	0 134FS-17 day	A M		ONIDII				
135	Pedestrian & Vehicular Crossing no. 3	23 days 28 days	Mon 25/11/17 Sun 25/12/14						4 135FS-17 da							
137	LFT10 CH.A464.00~CH.A554.00	90 days	Mon 25/11/24 Sat 26/2/21			********		0 days								
138	Temp. Drainage Diversion / Sheetpiling	25 days	Mon 25/11/24 Thu 25/12/14	8 Mon 25/11/24	Thu 25/12/18	Mon 25/11/24	Thu 25/12/18	0 days	1 136FS-21 day	s						
139	Excavation and Lateral Support	25 days	Tue 25/12/2 Fri 25/12/26		Fri 25/12/26	Tue 25/12/2	Fri 25/12/26	,	1 138FS-17 day	5						
140	Ground and Edge Beams	40 days	Wed 25/12/10 Sun 26/1/18			Wed 25/12/10		0 days	a 12055 17 day							
141	Install precast portion (ground beam) Rebar Fixing	28 days 25 days	Wed 25/12/10 Tue 26/1/6 Wed 25/12/17 Sat 26/1/10	Wed 25/12/10 Wed 25/12/17	Tue 26/1/6 Sat 26/1/10	Wed 25/12/10 Wed 25/12/17		0 days 0 days	0 139FS-17 day 1 141FS-21 day							
143	Formwork Erection and Cast-in items	25 days 25 days	Thu 25/12/25 Sun 26/1/18		Sun 26/1/18	Thu 25/12/25	Sun 26/1/18		1 142FS-17 day							
144	Concreting	1 day	Fri 26/1/2 Fri 26/1/2	Fri 26/1/2	Fri 26/1/2	Fri 26/1/2	Fri 26/1/2		0 143FS-17 day							
145	Walls	33 days	Sat 26/1/3 Wed 26/2/4	Sat 26/1/3	Wed 26/2/4	Sat 26/1/3	Wed 26/2/4	0 days	~							
146	Rebar Fixing	25 days	Sat 26/1/3 Tue 26/1/27	Sat 26/1/3	Tue 26/1/27	Sat 26/1/3	Tue 26/1/27	0 days	1 144							
147	Formwork Erection and Cast-in items	25 days	Sun 26/1/11 Wed 26/2/4		Wed 26/2/4	Sun 26/1/11	Wed 26/2/4	0 days	1 146FS-17 day							
148	Concreting Backfilling and Compaction	1 day 25 days	Mon 26/1/19 Mon 26/1/19 Tue 26/1/20 Fri 26/2/13	Mon 26/1/19 Tue 26/1/20	Mon 26/1/19 Fri 26/2/13	Mon 26/1/19 Tue 26/1/20	Mon 26/1/19 Fri 26/2/13		0 147FS-17 day 0 148	5						
149	Removal of Sheetpiles	25 days 25 days	Wed 26/1/28 Sat 26/2/21	Wed 26/1/28	Sat 26/2/15	Wed 26/1/28	Sat 26/2/13	-	0 149FS-17 day				1			
151	Pedestrian & Vehicular Crossing no. 4	28 days	Thu 26/2/5 Wed 26/3/4	Thu 26/2/5	Wed 26/3/4	Tue 26/6/30	Mon 26/7/27		4 150FS-17 day				ŝ.			
152	Protection to ex Dongjiang Water Main	10 days	Thu 26/2/5 Sat 26/2/14	Thu 26/2/5	Sat 26/2/14	Thu 26/2/5	Sat 26/2/14	-	0 150FS-17 day	5			8			
153	LFT11 CH.A554.00~CH.A700.00	90 days	Sun 26/2/15 Fri 26/5/15	Sun 26/2/15	Fri 26/5/15	Sun 26/2/15	Fri 26/5/15	0 days					8			
154	Temp, Drainage Diversion / Sheetpiling	30 days	Sun 26/2/15 Mon 26/3/16		Mon 26/3/16	Sun 26/2/15	Mon 26/3/16		1 152				1			
155	Excavation and Lateral Support	30 days	Wed 26/2/25 Thu 26/3/26		Thu 26/3/26	Wed 26/2/25	Thu 26/3/26) -	1 154FS-20 day	5						
156	Ground and Edge Beams Install precast portion (ground beam)	40 days 28 days	Sat 26/3/7 Wed 26/4/1 Sat 26/3/7 Fri 26/4/3	5 Sat 26/3/7 Sat 26/3/7	Wed 26/4/15 Fri 26/4/3	Sat 26/3/7 Sat 26/3/7	Wed 26/4/15 Fri 26/4/3	0 days 0 days	0 155FS-20 day							
158	Rebar Fixing	25 days	Sat 26/3/14 Tue 26/4/7	Sat 26/3/14	Tue 26/4/7	Sat 26/3/14	Tue 26/4/7	-	1 157FS-21 day							
159	Formwork Erection and Cast-in items	25 days	Sun 26/3/22 Wed 26/4/15		Wed 26/4/15	Sun 26/3/22	Wed 26/4/15	-	1 158FS-17 day				1			
160	Concreting	1 day	Mon 26/3/30 Mon 26/3/30		Mon 26/3/30	Mon 26/3/30	Mon 26/3/30		0 159FS-17 day							
161	Walls	33 days	Tue 26/3/31 Sat 26/5/2	Tue 26/3/31	Sat 26/5/2	Tue 26/3/31	Sat 26/5/2	0 days								
162	Rebar Fixing	25 days	Tue 26/3/31 Fri 26/4/24	Tue 26/3/31	Fri 26/4/24	Tue 26/3/31	Fri 26/4/24	,	1 160							1
163 164	Formwork Erection and Cast-in items Concreting	25 days	Wed 26/4/8 Sat 26/5/2 Thu 26/4/16 Thu 26/4/16	Wed 26/4/8 Thu 26/4/16	Sat 26/5/2 Thu 26/4/16	Wed 26/4/8 Thu 26/4/16	Sat 26/5/2 Thu 26/4/16		1 162FS-17 day 0 163FS-17 day				1			
165	Backfilling and Compaction	1 day 25 days	Fri 26/4/17 Mon 26/5/11		Mon 26/5/11	Fri 26/4/17	Mon 26/5/11		0 164							
166	Removal of Sheetpiles	25 days	Tue 26/4/21 Fri 26/5/15	Tue 26/4/21	Fri 26/5/15	Tue 26/4/21	Fri 26/5/15	,	0 165FS-21 day				1			
167	LFT12 CH.A700.00~CH.A818.86	90 days	Sat 26/4/25 Thu 26/7/23	Sat 26/4/25	Thu 26/7/23	Sat 26/4/25	Thu 26/7/23	0 days					ŝ			
168	Temp, Drainage Diversion / Sheetpiling	25 days	Sat 26/4/25 Tue 26/5/19	Sat 26/4/25	Tue 26/5/19	Sat 26/4/25	Tue 26/5/19	0 days	1 166FS-21 day	;						
169	Excavation and Lateral Support	25 days	Sun 26/5/3 Wed 26/5/27		Wed 26/5/27	Sun 26/5/3	Wed 26/5/27		1 168FS-17 day				1			
170	Ground and Edge Beams	40 days	Mon 26/5/11 Fri 26/6/19	Mon 26/5/11	Fri 26/6/19	Mon 26/5/11	Fri 26/6/19	0 days	0 16055 17 day				1			
171	Install precast portion (ground beam) Rebar Fixing	28 days 25 days	Mon 26/5/11 Sun 26/6/7 Mon 26/5/18 Thu 26/6/11	Mon 26/5/11 Mon 26/5/18	Sun 26/6/7 Thu 26/6/11	Man 26/5/11 Man 26/5/18	Sun 26/6/7 Thu 26/6/11	,	 169FS-17 day 171FS-21 day 				8			
173	Formwork Erection and Cast-in items	25 days	Tue 26/5/26 Fri 26/6/19	Tue 26/5/26	Fri 26/6/19	Tue 26/5/26	Fri 26/6/19	0 days	1 172FS-17 day		0		1			
174	Concreting	I day	Wed 26/6/3 Wed 26/6/3	Wed 26/6/3	Wed 26/6/3	Wed 26/6/3	Wed 26/6/3	0 days	0 173FS-17 day	;			1			
175	Walls	33 days	Thu 26/6/4 Mon 26/7/6		Mon 26/7/6	Thu 26/6/4	Mon 26/7/6	0 days								
176	Rebar Fixing Formwork Erection and Cast-in items	25 days	Thu 26/6/4 Sun 26/6/28		Sun 26/6/28	Thu 26/6/4	Sun 26/6/28 Mon 26/7/6	,-	1 174							
177	Concreting	25 days 1 day	Fri 26/6/12 Mon 26/7/6 Sat 26/6/20 Sat 26/6/20	Fri 26/6/12 Sat 26/6/20	Mon 26/7/6 Sat 26/6/20	Fri 26/6/12 Sat 26/6/20	Sat 26/6/20	0 days 0 days	 176FS-17 day 177FS-17 day 							
179	Backfilling and Compaction	25 days	Sun 26/6/21 Wed 26/7/15		Wed 26/7/15	Sun 26/6/21	Wed 26/7/15	-	0 178		0					
180	Removal of Sheetpiles	25 days	Mon 26/6/29 Thu 26/7/23	Mon 26/6/29	Thu 26/7/23	Mon 26/6/29	Thu 26/7/23		0 179FS-17 day	;						
181	Relocate Septic Tank & Soakaway Pit	21 days	Tue 26/7/7 Mon 26/7/27		Mon 26/7/27	Tue 26/7/7	Mon 26/7/27	/-	4 180FS-17 day							
182	Animal Escape Ramp	21 days	Tue 26/7/7 Mon 26/7/27		Mon 26/7/27	Tue 26/7/7	Mon 26/7/27	,	0 181FS-21 day				1			
183	U-channels Facing stone	21 days 21 days	Tue 26/7/7 Mon 26/7/27 Tue 26/7/7 Mon 26/7/27		Mon 26/7/27 Mon 26/7/27	Tue 26/7/7 Tue 26/7/7	Mon 26/7/27 Mon 26/7/27	0 days	0 181FS-21 day 0 181FS-21 day							
185	ABWF works	21 days	Tue 26/7/7 Mon 26/7/27		Mon 26/7/27	Tue 26/7/7	Mon 26/7/27		0 181FS-21 day				1.1			
186	Bedding works	21 days	Tue 26/7/7 Mon 26/7/27	Tue 26/7/7	Mon 26/7/27	Tue 26/7/7	Mon 26/7/27	0 days	0 181FS-21 day							
187																
188	LFT04 CH.B51.00-CH.B149.77	85 days	Thu 25/1/2 Thu 25/3/27	Thu 25/1/2	Thu 25/3/27	Mon 26/2/23	Mon 26/5/18	417 days	0 10							1x Sheetpiling
189	Temp. Drainage Diversion / Sheetpiling Excavation and Lateral Support	25 days 25 days	Thu 25/1/2 Sun 25/1/26 Fri 25/1/10 Mon 25/2/3	Thu 25/1/2 Fri 25/1/10	Sun 25/1/26 Mon 25/2/3	Mon 26/2/23 Tue 26/3/3	Thu 26/3/19 Fri 26/3/27		0 19 0 189FS-17 day							1x Sheetplang
191	Ground and Edge Beams	33 days	Sat 25/1/18 Wed 25/2/19		Wed 25/2/19		Sun 26/4/12	417 days	0 10913-17 day							IX Excavator,
192	Rebar Fixing	25 days	Sat 25/1/18 Tue 25/2/11		Tue 25/2/11	Wed 26/3/11	Sat 26/4/4		0 190FS-17 day							2x rebar fixe
193	Formwork Erection and Cast-in items	25 days	Sun 25/1/26 Wed 25/2/19	Sun 25/1/26	Wed 25/2/19	Thu 26/3/19	Sun 26/4/12	-	0 192FS-17 day	:						2x carpente
194	Concreting	l day	Wed 25/2/5 Wed 25/2/5	Wed 25/2/5	Wed 25/2/5	Sun 26/3/29	Sun 26/3/29	-	0 193FS-15 day							1 gang.concr
195	Walls Babas Swing	33 days	Thu 25/2/6 Mon 25/3/10		Mon 25/3/10		Fri 26/5/1	417 days	0 104							
196 197	Rebar Fixing Formwork Erection and Cast-in items	25 days 25 days	Thu 25/2/6 Sun 25/3/2 Fri 25/2/14 Mon 25/3/10	Thu 25/2/6 Fri 25/2/14	Sun 25/3/2 Mon 25/3/10	Mon 26/3/30 Tue 26/4/7	Thu 26/4/23 Fri 26/5/1	,	0 194 0 196FS-17 day							2x rebar l
197	Concreting	25 days 1 day	Sat 25/2/22 Sat 25/2/22	Sat 25/2/14	Sat 25/2/22	Wed 26/4/15	Wed 26/4/15		0 197FS-17 day							1 gang, cor
199	Backfilling and Compaction	25 days	Sun 25/2/23 Wed 25/3/19		Wed 25/3/19	Thu 26/4/16	Sun 26/5/10	-	0 198							1× dun
200	Removal of Sheetpiles	25 days	Mon 25/3/3 Thu 25/3/27	Mon 25/3/3	Thu 25/3/27	Fri 26/4/24	Man 26/5/18		0 199FS-17 day							1x lor
201	LFT03 CH.B0.00~CH.B51.00 (PC3)	83 days	Tue 25/3/11 Sun 25/6/1	Tue 25/3/11	Sun 25/6/1	Sat 26/5/2	Thu 26/7/23	417 days								-
202	Temp Drainage Diversion / Sheetpiling	25 days	Tue 25/3/11 Fri 25/4/4	Tue 25/3/11	Fri 25/4/4	Sat 26/5/2	Tue 26/5/26	,	1 200FS-17 day							1×S
203	Excavation and Lateral Support Ground and Edge Beams	25 days 33 days	Wed 25/3/19 Sat 25/4/12 Thu 25/3/27 Mon 25/4/28	Wed 25/3/19 Thu 25/3/27	Sat 25/4/12 Mon 25/4/28	Sun 26/5/10 Mon 26/5/18	Wed 26/6/3 Fri 26/6/19	417 days 417 days	1 202FS-17 day							۲ <u>ا</u> 1x
204	Rebar Fixing	25 days	Thu 25/3/27 Non 25/4/20		Sun 25/4/28	Mon 26/5/18 Mon 26/5/18	Thu 26/6/19		1 203FS-17 day							·····
206	Formwork Erection and Cast-in items	25 days	Fri 25/4/4 Mon 25/4/28		Mon 25/4/28	Tue 26/5/26	Fri 26/6/19	-	1 205FS-17 day				1			
207	Concreting	1 day	Sat 25/4/12 Sat 25/4/12	Sat 25/4/12	Sat 25/4/12	Wed 26/6/3	Wed 26/6/3		0 206FS-17 day				1			
208	Walls	33 days	Sun 25/4/13 Thu 25/5/15		Thu 25/5/15	Thu 26/6/4	Mon 26/7/6	417 days	2				XESS			
209	Rebar Fixing	25 days	Sun 25/4/13 Wed 25/5/7	Sun 25/4/13	Wed 25/5/7	Thu 26/6/4	Sun 26/6/28		1 207							-
210	Formwork Erection and Cast-in items Concreting	25 days 1 day	Mon 25/4/21 Thu 25/5/15 Tue 25/4/29 Tue 25/4/29	Mon 25/4/21 Tue 25/4/29	Thu 25/5/15 Tue 25/4/29	Fri 26/6/12 Sat 26/6/20	Mon 26/7/6 Sat 26/6/20		1 209FS-17 day 0 210FS-17 day							-
211 212	Backfilling and Compaction	1 day 25 days	Wed 25/4/29 Tue 25/4/29 Wed 25/4/30 Sat 25/5/24	Wed 25/4/29	Tue 25/4/29 Sat 25/5/24	Sat 26/6/20 Sun 26/6/21	Sat 26/6/20 Wed 26/7/15		0 210FS-17 day 0 211							-
212	Removal of Sheetpiles	25 days	Thu 25/5/8 Sun 25/6/1	Thu 25/5/8	Sun 25/6/1	Mon 26/6/29	Thu 26/7/23	-	0 212FS-17 day				0111			5
214	Pedestrian Crossing no. 3	21 days	Fri 25/5/16 Thu 25/6/5	Fri 25/5/16	Thu 25/6/5	Tue 26/7/7	Mon 26/7/27	-	3 213FS-17 day			-				I
102	5		No 20/5/10													
103	Section VI	835 days	Mon 23/5/15 Tue 25/8/26	Mon 23/5/15	Tue 25/8/26	Mon 23/5/15	Tue 25/8/26	0 days					1		SAU OF BUILD	
Revision : 7.0	Date: 31 March 2024	Progress		Summary	-	~	Rolled Up Cri		R	lled Up Pro	ogress	Externa	Tasks	1 Augusta	100 C	Summary
	Critical Task	Milestone	•	Rolled Up Ta	ask 📃		Rolled Up Mil	estone 🖒	S	lit	0.000	Project	Summary	·	Deadline	4
Drain: {U/S}~	D/S},size+type,bedding,length(m),depth(m)								Page 6							
U-Channel: (U	J/S}~{D/S},size+type,length(m)								-							

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}




							CONT	RACT NO, DC/	WING TA 2022/02 - DRAII F	NAGE IMPROVE	MENT WORKS AT YUEN LONG - STAGE AMME	12
D T	ask Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA Predecesso	Half 1 2023, Half 2 A M J J A S O N	2024 Half 1 2024 Half 2 21 D J F M A M J J A S O N D J F
2	access date of Portion C3	0 days	Mon 23/5/29	0 days	0 \\WingTatN	ISC \$1/29						
\$	section VI (Lin Fa Tei - Kam Sheung Road) Site Establishment	820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26 Mon 25/6/30	Tue 23/5/30 Mon 23/5/15	Tue 25/8/26		0 \\WingTatN	ISC	the state of the second s
	Prepare and Accept Temp, Works Design and Method Statement	778 days 644 days	Mon 23/5/15 Tue 23/9/26	Mon 25/6/30 Mon 25/6/30	Mon 23/5/15 Tue 23/9/26	Mon 25/6/30	Tue 23/9/26	Tue 25/8/26 Mon 25/6/30	0 days 0 days	0 \\WingTatN	IST	
_	Public Liaison and Negotiation with Village Rep.	194 days	Tue 23/9/12	Sat 24/3/23	Tue 23/9/12	Sat 24/3/23	Fri 23/9/15	Tue 24/3/26	3 days	0 \\WingTatN		
	Initial Survey	778 days	Mon 23/5/15	Mon 25/6/30	Mon 23/5/15	Mon 25/6/30	Mon 23/5/15	Mon 25/6/30	0 days	0	has an	
	Initial Safety & Environmental measures	60 days	Thu 24/2/1	Mon 24/4/1	Thu 24/2/1	Mon 24/4/1	Sat 25/6/28	Tue 25/8/26	\$13 days	0 14SF		
8	Setup of instrumentation and monitoring	25 days	Thu 24/3/7	Mon 24/4/1	Thu 24/3/7	Mon 24/4/1	Sat 25/8/2	Tue 25/8/26	513 days	0 145F		
8	Tree Survey	25 days	Thu 24/3/7	Mon 24/4/1	Thu 24/3/7	Mon 24/4/1	Sat 25/8/2	Tue 25/8/26	513 days	0 14SF		Arborist
3	UU detection	25 days	Thu 24/3/7	Mon 24/4/1	Thu 24/3/7	Mon 24/4/1	Sat 25/8/2	Tue 25/8/26	,	0 14SF		Competent Person (UU)
<u>6 i</u>	Site Clearance	25 days	Mon 24/4/1	Thu 24/4/25	Mon 24/4/1	Thu 24/4/25	Mon 24/4/1	Thu 24/4/25	0 days	0 18FF		2x labour, 1 grab truck
	Temporary Traffic Arrangement	333 days	Mon 23/5/29	Thu 24/4/25	Mon 23/5/29	Thu 24/4/25	Mon 23/5/29	Thu 24/4/25	0 days	3 are 1 1	¥+	
5	Application of XP	330 days	Mon 23/5/29	Mon 24/4/22	Mon 23/5/29	Mon 24/4/22	Thu 23/6/1	Thu 24/4/25	3 days	0 2FS-1 day		
3	Submission of TTA and Arrange TMLG Approval of TTA	303 days 30 days	Mon 23/5/29 Wed 24/3/27	Tue 24/3/26 Thu 24/4/25	Mon 23/5/29 Wed 24/3/27	Tue 24/3/26 Thu 24/4/25	Mon 23/5/29 Wed 24/3/27	Tue 24/3/26 Thu 24/4/25	0 days 0 days	0 2FS-1 day 0 16FF,17,6	· · · · · · · · · · · · · · · · · · ·	
	Drain Laying Works	488 days	Fri 24/4/26	Tue 25/8/26	Fri 24/4/26	Tue 25/8/26	Fri 24/4/26	Tue 25/8/26	0 days	0 1011,17,0		
<u>.</u>	LFT.D5~NKT Channel,1650PC,B,L=14.5,D=3,54	41 days	Fri 24/4/26	Wed 24/6/5	Fri 24/4/26	Wed 24/6/5	Fri 24/4/26	Wed 24/6/5	0 days			
1	TTA Implementation (trial run)	4 days	Fri 24/4/26	Mon 24/4/29	Fri 24/4/26	Mon 24/4/29	Fri 24/4/26	Mon 24/4/29	0 days	0 14,16		
2	Breaking Ground	8 days	Sun 24/4/28	Sun 24/5/5	Sun 24/4/28	Sun 24/5/5	Sun 24/4/28	Sun 24/5/5	0 days	0 21FS-2 days		1x Excavator with breaker
3	Excavation and Lateral Support	10 days	Sat 24/5/4	Mon 24/5/13	Sat 24/5/4	Mon 24/5/13	Sat 24/5/4	Mon 24/5/13	0 days	1 22FS-2 days		1x Excavator
1	Drain Laying	8 days	Sun 24/5/12	Sun 24/5/19	Sun 24/5/12	Sun 24/5/19	Sun 24/5/12	Sun 24/5/19	0 days	0 23FS-2 days		3x drainlayer,2x labour
<u>.</u>	Bedding and Backfilling	7 days	Sat 24/5/18	Fri 24/5/24	Sat 24/5/18	Fri 24/5/24	Sat 24/5/18	Fri 24/5/24	,	0 24FS-2 days		1x Excavator
-	Manhole Construction	8 days	Thu 24/5/23	Thu 24/5/30	Thu 24/5/23	Thu 24/5/30	Thu 24/5/23	Thu 24/5/30		0 25FS-2 days		3x carpenter, 2x labour
-	Reinstatement	5 days	Fri 24/5/31	Tue 24/6/4	Fri 24/5/31	Tue 24/6/4	Fri 24/5/31	Tue 24/6/4	0 days	0 26		1x Excavator, 1x dump truck
_	TTA Removal	1 day	Wed 24/6/5	,	0 27		1					
_	Proposed flap valve LFT.D4~LFT.D5,1650PC,B,L=50.95,D=3.417	21 days	Thu 24/6/6 Thu 24/6/6	Wed 24/6/26 Thu 24/8/29	Thu 24/6/6 Thu 24/6/6	Wed 24/6/26 Thu 24/8/29	Wed 25/8/6 Thu 24/6/6	Tue 25/8/26 Thu 24/8/29	426 days 0 days	0 28		
	LFT,D4~LFT.D5,1650PC,8,L=50.95,D=3.417 Stage 1	85 days 50 days	Thu 24/6/6	Thu 24/8/29 Thu 24/7/25	Thu 24/6/6 Thu 24/6/6	Thu 24/8/29 Thu 24/7/25	Thu 24/6/6	Thu 24/8/29 Thu 24/7/25	0 days 0 days			
-	TTA Implementation	2 days	Thu 24/6/6	Fri 24/6/7	Thu 24/6/6	Fri 24/6/7	Thu 24/6/6	Fri 24/6/7	0 days 0 days	0 28		Y Y
	Breaking Ground	10 days	Thu 24/6/6	Sat 24/6/15	Thu 24/6/6	Sat 24/6/15	Thu 24/6/6	Sat 24/6/15	0 days	2 32FS-2 days		1x Excavator with breaker
	Excavation and Lateral Support	12 days	Fri 24/6/14	Tue 24/6/25	Fri 24/6/14	Tue 24/6/25	Fri 24/6/14	Tue 24/6/25	0 days	2 33FS-2 days		1x Excavator
_	Drain Laying	10 days	Mon 24/6/24	Wed 24/7/3	Mon 24/6/24	Wed 24/7/3	Mon 24/6/24	Wed 24/7/3	0 days	2 34FS-2 days		3x drainlayer, 2x labour
i i	Bedding and Backfilling	7 days	Tue 24/7/2	Mon 24/7/8	Tue 24/7/2	Mon 24/7/8	Tue 24/7/2	Mon 24/7/8	0 days	0 35FS-2 days		1x Excavator
	Manhole Construction	10 days	Sun 24/7/7	Tue 24/7/16	Sun 24/7/7	Tue 24/7/16	Sun 24/7/7	Tue 24/7/16	0 days	2 36FS-2 days		3x carpenter,2x labour
	Reinstatement	7 days	Wed 24/7/17	Tue 24/7/23	Wed 24/7/17	Tue 24/7/23	Wed 24/7/17	Tue 24/7/23	,	0 37		L1x Excavator, 1x dump truck
	TTA Removal	2 days	Wed 24/7/24	Thu 24/7/25	Wed 24/7/24	Thu 24/7/25	Wed 24/7/24	Thu 24/7/25	-	0 38		<u>6</u>
	Stage 2	35 days	Fri 24/7/26	Thu 24/8/29	Fri 24/7/26	Thu 24/8/29	Fri 24/7/26	Thu 24/8/29	0 days			
_	TTA Implementation	2 days	Fri 24/7/26	Sat 24/7/27	Fri 24/7/26	Sat 24/7/27 Thu 24/8/1	Fri 24/7/26	Sat 24/7/27 Thu 24/8/1		0 39 2 41FS-2 days		1x Excavator with breaker
	Breaking Ground Excavation and Lateral Support	7 days 10 days	Fri 24/7/26 Wed 24/7/31	Thu 24/8/1 Fri 24/8/9	Fri 24/7/26 Wed 24/7/31	Fri 24/8/9	Fri 24/7/26 Wed 24/7/31	Fri 24/8/9	,	2 41FS-2 days 2 42FS-2 days		1x Excavator
-	Drain Laying	7 days	Thu 24/8/8	Wed 24/8/14	Thu 24/8/8	Wed 24/8/14	Thu 24/8/8	Wed 24/8/14		2 43FS-2 days		3x drainlayer,2x labour
	Bedding and Backfilling	5 days	Tue 24/8/13	Sat 24/8/17	Tue 24/8/13	Sat 24/8/17	Tue 24/8/13	Sat 24/8/17		0 44FS-2 days		1x Excavator
	Manhole Construction	8 days	Fri 24/8/16	Fri 24/8/23	Fri 24/8/16	Fri 24/8/23	Fri 24/8/16	Fri 24/8/23	,-	2 45FS-2 days		3x carpenter, 2x labour
2	Reinstatement	5 days	Sat 24/8/24	Wed 24/8/28	Sat 24/8/24	Wed 24/8/28	Sat 24/8/24	Wed 24/8/28	-	0 46		1x Excavator, 1x dump truck
	TTA Removal	1 day	Thu 24/8/29		0 47							
	LFT.D3a~LFT.D4,1650PC,B,L=22.88,D=3.418	41 days	Fri 24/8/30	Wed 24/10/9	Fri 24/8/30	Wed 24/10/9	Fri 24/8/30	Wed 24/10/9	0 days			
	TTA Implementation	2 days	Fri 24/8/30	Sat 24/8/31	Fri 24/8/30	Sat 24/8/31	Fri 24/8/30	Sat 24/8/31	0 days	0 48		
	Breaking Ground	7 days	Fri 24/8/30	Thu 24/9/5	Fri 24/8/30	Thu 24/9/5	Fri 24/8/30	Thu 24/9/5	,	0 SOFS-2 days		1x Excavator with breaker
	Excavation and Lateral Support	9 days	Wed 24/9/4	Thu 24/9/12	Wed 24/9/4	Thu 24/9/12	Wed 24/9/4	Thu 24/9/12	v aays	2 51FS-2 days		Lx Excavator
	Drain Laying	9 days	Wed 24/9/11	Thu 24/9/19	Wed 24/9/11	Thu 24/9/19	Wed 24/9/11	Thu 24/9/19		2 52FS-2 days		3x drainlayer,2x labour
	Bedding and Backfilling	7 days	Wed 24/9/18	Tue 24/9/24	Wed 24/9/18	Tue 24/9/24	Wed 24/9/18	Tue 24/9/24		0 53FS-2 days		1x Excavator 3x carpenter,2x labour
_	Manhole Construction Reinstatement	9 days 7 days	Mon 24/9/23 Wed 24/10/2	Tue 24/10/1 Tue 24/10/8	Mon 24/9/23 Wed 24/10/2	Tue 24/10/1 Tue 24/10/8	Mon 24/9/23 Wed 24/10/2	Tue 24/10/1 Tue 24/10/8	,	2 54FS-2 days 0 55		1x Excavator,1x dump
	TTA Removal	1 days	Wed 24/10/2 Wed 24/10/9	Wed 24/10/9	Wed 24/10/2 Wed 24/10/9	Wed 24/10/9		Wed 24/10/9		0 56		
-	LFT.D3~LFT.D3a,1650PC,B,L=13.9,D=3.418	35 days		Wed 24/11/13		Wed 24/11/13	Thu 24/10/10		0 days	0 50		
	TTA Implementation	2 days	Thu 24/10/10	Fri 24/10/11	Thu 24/10/10	Fri 24/10/11	Thu 24/10/10			0 57		
-	Breaking Ground	7 days		Wed 24/10/16	Thu 24/10/10	Wed 24/10/16		Wed 24/10/16	,	0 59FS-2 days		1x Excavator with br
	Excavation and Lateral Support	9 days	Tue 24/10/15	Wed 24/10/23	Tue 24/10/15	Wed 24/10/23	Tue 24/10/15	Wed 24/10/23	-	1 60FS-2 days		1x Excavator
	Drain Laying	7 days	Tue 24/10/22	Mon 24/10/28	Tue 24/10/22	Mon 24/10/28	Tue 24/10/22	Mon 24/10/28	0 days	0 61FS-2 days		3x drainlayer,2x la
	Bedding and Backfilling	6 days	Sun 24/10/27	Fn 24/11/1	Sun 24/10/27	Fri 24/11/1	Sun 24/10/27	Fri 24/11/1	0 days	0 62FS-2 days		1x Excavator
	Manhole Construction	7 days	Thu 24/10/31	Wed 24/11/6	Thu 24/10/31	Wed 24/11/6		Wed 24/11/6		0 63FS-2 days		3x carpenter,2x l
	Reinstatement	6 days	Thu 24/11/7	Tue 24/11/12	Thu 24/11/7	Tue 24/11/12	Thu 24/11/7	Tue 24/11/12		0 64		Ix Excavator, 1x
		1 day		Wed 24/11/13			Wed 24/11/13		,	0 65		<u>h</u>
	LFT.D2-LFT.D3,1650PC,B,L=39,D=3.34	82 days	Thu 24/11/14	Mon 25/2/3	Thu 24/11/14	Mon 25/2/3	Thu 24/11/14		0 days			
-	Stage 1	46 days		Sun 24/12/29		Sun 24/12/29		Sun 24/12/29	0 days	0 66		
	TTA Implementation Breaking Ground	2 days 9 days	Thu 24/11/14 Thu 24/11/14	Fri 24/11/15 Fri 24/11/22	Thu 24/11/14 Thu 24/11/14	Fri 24/11/15 Fri 24/11/22	Thu 24/11/14 Thu 24/11/14	Fri 24/11/15 Fri 24/11/22		0 66 2 69FS-2 days		Lx Excavator
-	Excavation and Lateral Support	11 days	Thu 24/11/14	Sun 24/12/1	Thu 24/11/14 Thu 24/11/21	Sun 24/12/1	Thu 24/11/21	Sun 24/12/1	-	2 70FS-2 days		Ix Excavator
	Drain Laying	9 days	Sat 24/11/30	Sun 24/12/8	Sat 24/11/30	Sun 24/12/8	Sat 24/11/30	Sun 24/12/8		2 71FS-2 days		3x drainlay
	Bedding and Backfilling	7 days	Sat 24/12/7	Fri 24/12/13	Sat 24/12/7	Fri 24/12/13	Sat 24/12/7	Fri 24/12/13		0 72FS-2 days		1x Excavat
	Manhole Construction	9 days	Thu 24/12/12	Fri 24/12/20	Thu 24/12/12	Fri 24/12/20	Thu 24/12/12	Fri 24/12/20		2 73FS-2 days		3x carper
	Reinstatement	7 days	Sat 24/12/21	Fri 24/12/27	Sat 24/12/21	Fri 24/12/27	Sat 24/12/21	Fri 24/12/27		0 74		1x Excav
	TTA Removal	2 days	Sat 24/12/28	Sun 24/12/29	Sat 24/12/28	Sun 24/12/29	Sat 24/12/28	Sun 24/12/29	0 days	0 75		
	Stage 2	36 days	Mon 24/12/30	Mon 25/2/3	*********	Mon 25/2/3	********	Mon 25/2/3	0 days			
	TTA Implementation	2 days	Mon 24/12/30	Tue 24/12/31	Mon 24/12/30	Tue 24/12/31		Tue 24/12/31	,	0 76		
	Breaking Ground	7 days	Mon 24/12/30	Sun 25/1/5	Mon 24/12/30	Sun 25/1/5	Mon 24/12/30	Sun 25/1/5	,	0 78FS-2 days		IX Exc
	Excavation and Lateral Support	9 days	Sat 25/1/4	Sun 25/1/12	Sat 25/1/4	Sun 25/1/12	Sat 25/1/4	Sun 25/1/12	,-	1 79FS-2 days		Lix 6
	Drain Laying	7 days	Sat 25/1/11	Fri 25/1/17	Sat 25/1/11	Fri 25/1/17	Sat 25/1/11	Fri 25/1/17	,	1 80FS-2 days		3x d
	Bedding and Backfilling	6 days	Thu 25/1/16	Tue 25/1/21	Thu 25/1/16	Tue 25/1/21	Thu 25/1/16	Tue 25/1/21		0 81FS-2 days		
	Manhole Construction	8 days	Mon 25/1/20	Mon 25/1/27	Mon 25/1/20	Mon 25/1/27	Mon 25/1/20	Mon 25/1/27		1 82FS-2 days		3× 1
	Reinstatement	6 days	Tue 25/1/28 Mon 25/2/3	Sun 25/2/2 Mon 25/2/3	Tue 25/1/28 Mon 25/2/3	Sun 25/2/2 Mon 25/2/3	Tue 25/1/28 Mon 25/2/3	Sun 25/2/2 Mon 25/2/3		0 83 0 84		
	TTA Removal	1 day	Mon 25/2/3	0 days	v 04		l. i:h					
		Progress	-		Summary	-	~	Rolled Up Crit	tical Task		olled Up Progress	External Tasks Group By Summary
7.0	Date: 31 March 2024	inogress										

U-Channel: {U/S}-{D/S},size+type,length(m) Drainage Channel: {U/S}-{D/S}

1 202 M J J A 3	25, Half 2 2026, Half 1 2026, Half 2 S O N D J F M A M J J A S O N D J F
ALLM	SONDJFMAMJJASONDJF
0	
r	
p truck	
reaker	
abour	
labour x dump truck	

							CONT	RACT NO: DC/		INAGE IMPRON PROJECT PRO	EMENT WORKS AT YUEN LONG - STAGE 2 SRAMME	
ID Ta	sk Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA Predeces	ors Half 1 2023, Half 2 2024, Half 1 20 A M J J A S O N D J F M A M J J A	24, Half 2 SONDJ
86 i 87 i	LFT.D1b~LFT.D2,1650PC,8,L=45,56,D=3,34	101 days	Tue 25/2/4	Thu 25/5/15	Tue 25/2/4	Thu 25/5/15	Tue 25/2/4	Thu 25/5/15	0 days			<u> </u>
37 .	Stage 1 TTA Implementation	51 days 2 days	Tue 25/2/4 Tue 25/2/4	Wed 25/3/26 Wed 25/2/5	Tue 25/2/4 Tue 25/2/4	Wed 25/3/26 Wed 25/2/5	Tue 25/2/4 Tue 25/2/4	Wed 25/3/26 Wed 25/2/5	0 days 0 days	0 85		1
39	Breaking Ground	10 days	Tue 25/2/4	Thu 25/2/13	Tue 25/2/4	Thu 25/2/13	Tue 25/2/4	Thu 25/2/13	0 days	2 88FS-2 da	ys	
)	Excavation and Lateral Support	11 days	Wed 25/2/12	Sat 25/2/22	Wed 25/2/12	Sat 25/2/22	Wed 25/2/12	Sat 25/2/22	0 days	2 89FS-2 d		
. [Drain Laying	10 days	Fn 25/2/21	Sun 25/3/2	Fn 25/2/21	Sun 25/3/2	Fri 25/2/21	Sun 25/3/2	0 days	2 90FS-2 da		
	Bedding and Backfilling	8 days	Sat 25/3/1	Sat 25/3/8	Sat 25/3/1	Sat 25/3/8	Sat 25/3/1	Sat 25/3/8	0 days	0 91FS-2 d		
	Manhole Construction	10 days	Fri 25/3/7 Mon 25/3/17	Sun 25/3/16 Mon 25/3/24	Fri 25/3/7 Mon 25/3/17	Sun 25/3/16 Mon 25/3/24	Fri 25/3/7 Mon 25/3/17	Sun 25/3/16 Mon 25/3/24	0 days	2 92FS-2 da	ys	
	Reinstatement TTA Removal	8 days 2 days	Tue 25/3/25	Wed 25/3/24	Tue 25/3/25	Wed 25/3/26	Tue 25/3/25	Wed 25/3/26	0 days 0 days	0 94		
	Stage 2	50 days	Thu 25/3/27	Thu 25/5/15	Thu 25/3/27	Thu 25/5/15	Thu 25/3/27	Thu 25/5/15	0 days	37 · · ·		
	TTA Implementation	2 days	Thu 25/3/27	Fri 25/3/28	Thu 25/3/27	Fri 25/3/28	Thu 25/3/27	Fri 25/3/28	0 days	0 95		
	Breaking Ground	10 days	Thu 25/3/27	Sat 25/4/5	Thu 25/3/27	Sat 25/4/5	Thu 25/3/27	Sat 25/4/5	0 days	2 97FS-2 da		
	Excavation and Lateral Support	11 days	Fri 25/4/4	Mon 25/4/14	Fri 25/4/4	Mon 25/4/14	Fri 25/4/4	Mon 25/4/14	0 days	2 98FS-2 di		
2	Drain Laying Bedding and Backfilling	10 days 8 days	Sun 25/4/13 Mon 25/4/21	Tue 25/4/22 Mon 25/4/28	Sun 25/4/13 Mon 25/4/21	Tue 25/4/22 Mon 25/4/28	Sun 25/4/13 Mon 25/4/21	Tue 25/4/22 Mon 25/4/28	0 days 0 days	2 99FS-2 da		
	Manhole Construction	10 days	Sun 25/4/27	Tue 25/5/6	Sun 25/4/27	Tue 25/5/6	Sun 25/4/27	Tue 25/5/6	0 days	2 101FS-2 (-	
	Reinstatement	8 days	Wed 25/5/7	Wed 25/5/14	Wed 25/5/7	Wed 25/5/14	Wed 25/5/7	Wed 25/5/14	0 days	0 102	*	
	TTA Removal	1 day	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	Thu 25/5/15	0 days	0 103		
i 1	LFT_D1a~LFT.D1b,1650PC,B,L=25.59,D=3.411	46 days	Fri 25/5/16	Mon 25/6/30	Fri 25/5/16	Mon 25/6/30	Fri 25/5/16	Mon 25/6/30	0 days	~		
		2 days	Fri 25/5/16	Sat 25/5/17	Fri 25/5/16	Sat 25/5/17	Fri 25/5/16	Sat 25/5/17	0 days	0 104		
	Breaking Ground	9 days	Fri 25/5/16	Sat 25/5/24	Fri 25/5/16	Sat 25/5/24	Fri 25/5/16	Sat 25/5/24	0 days	0 106FS-2 (
	Excavation and Lateral Support Drain Laying	10 days 8 days	Fri 25/5/23 Sat 25/5/31	Sun 25/6/1 Sat 25/6/7	Fri 25/5/23 Sat 25/5/31	Sun 25/6/1 Sat 25/6/7	Fri 25/5/23 Sat 25/5/31	Sun 25/6/1 Sat 25/6/7	0 days 0 days	2 107FS-2 0 2 108FS-2 0		
_	Drain Laying Bedding and Backfilling	8 days 8 days	Sat 25/5/31 Fri 25/6/6	Sat 25/6/13	Sat 25/5/31 Fri 25/6/6	Sat 25/6/13	5at 25/5/31 Fri 25/6/6	Sat 25/6/13	0 days 0 days	1 109FS-20		
	Manhole Construction	10 days	Thu 25/6/12	Sat 25/6/21	Thu 25/6/12	Sat 25/6/21	Thu 25/6/12	Sat 25/6/21	0 days	2 110FS-2 0		
	Reinstatement	8 days	Sun 25/6/22	\$un 25/6/29	Sun 25/6/22	Sun 25/6/29	Sun 25/6/22	Sun 25/6/29	0 days	1 111		
	TTA Removal	1 day	Mon 25/6/30	Mon 25/6/30	Mon 25/6/30	Mon 25/6/30	Mon 25/6/30	Mon 25/6/30	0 days	0 112		
	LFT.D1~LFT.D1a,1650PC,B,L=S.65,D=3.411	29 days	Tue 25/7/1	Tue 25/7/29	Tue 25/7/1	Tue 25/7/29	Tue 25/7/1	Tue 25/7/29	0 days	3		
	TTA Implementation	2 days	Tue 25/7/1	Wed 25/7/2	Tue 25/7/1	Wed 25/7/2	Tue 25/7/1	Wed 25/7/2	0 days	0 113,5,7		
	Breaking Ground	7 days	Tue 25/7/1	Mon 25/7/7	Tue 25/7/1	Mon 25/7/7	Tue 25/7/1	Mon 25/7/7	0 days	0 115FS-20		
	Excavation and Lateral Support Drain Laving	7 days 7 days	Sun 25/7/6 Fri 25/7/11	Sat 25/7/12 Thu 25/7/17	Sun 25/7/6 Fri 25/7/11	Sat 25/7/12 Thu 25/7/17	Sun 25/7/6 Fri 25/7/11	Sat 25/7/12 Thu 25/7/17	0 days 0 days	1 116FS-2 0 1 117FS-2 0		
	Drain Laying Bedding and Backfilling	7 days 4 days	Wed 25/7/11	Sat 25/7/17	Wed 25/7/11	Sat 25/7/19	Wed 25/7/11	Sat 25/7/19	0 days	0 118FS-20	-	
-	Manhole Construction	7 days	Fri 25/7/18	Thu 25/7/24	Fri 25/7/18	Thu 25/7/24	Fri 25/7/18	Thu 25/7/24	0 days	0 119FS-2 0		
	Reinstatement	4 days	Fri 25/7/25	Mon 25/7/28	Fri 25/7/25	Mon 25/7/28	Fri 25/7/25	Mon 25/7/28	0 days	0 120		
	TTA Removal	1 day	Tue 25/7/29	Tue 25/7/29	Tue 25/7/29	Tue 25/7/29	Tue 25/7/29	Tue 25/7/29	0 days	0 121		
	CCTV inspection and T&C	14 days	Wed 25/7/30	Tue 25/8/12	Wed 25/7/30	Tue 25/8/12	Wed 25/7/30	Tue 25/8/12	0 days	4 122		
<u> </u>	Final Reinstatement	14 days	Wed 25/8/13	Tue 25/8/26	Wed 25/8/13	Tue 25/8/26	Wed 25/8/13	Tue 25/8/26	0 days	4 123		
t 5 Se	ection IV	1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days			
50	access date of Portion D	210 days	Tue 23/5/30	Mon 23/12/25	Tue 23/5/30	Mon 23/12/25	Sun 25/7/20	Sat 26/2/14	782 days	0 \\WingTa	Nas	
_	section (V (Ha Che)	1095 days	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	Tue 23/5/30	Thu 26/5/28	0 days	0 \\WingTa		
	Early access (portion)	144 days	Tue 23/5/30	Fri 23/10/20	Tue 23/5/30	Frr 23/10/20	Tue 23/5/30	Fri 23/10/20	0 days	0 \\WingTa		
	Access to remaining STLA	1 day	Mon 23/12/25	Mon 23/12/25	Mon 23/12/25	Mon 23/12/25	Sat 26/2/14	Sat 26/2/14	782 days	0 2FS-1 day		
_	Private Land Leasing	12 days	Sat 23/10/21	Wed 23/11/1	Sat 23/10/21	Wed 23/11/1	Mon 23/11/27	Fri 23/12/8	37 days	0 4		
	Site Establishment	877 days	Tue 23/9/12	Wed 26/2/4	Tue 23/9/12	Wed 26/2/4	Fri 23/9/15	Thu 26/5/28	3 days			
	Prepare and Accept Temp. Works Design and Method Statement	863 days	Tue 23/9/26	Wed 26/2/4 Mon 23/10/16	Tue 23/9/26	Wed 26/2/4 Mon 23/10/16	Tue 23/9/26	Wed 26/2/4 Thu 23/10/19	-	0 \\WingTa 0 \\WingTa	A REAL PROPERTY OF A REAL PROPER	endi mertikan da i
_	Public Liaison and Negotiation with Village Rep. [A] Initial Survey [A]	35 days 839 days	Tue 23/9/12 Fri 23/10/20	Wed 26/2/4	Tue 23/9/12 Fri 23/10/20	Wed 26/2/4	Fri 23/9/15 Fri 23/10/20	Wed 26/2/4	3 days 0 days	0 \\WingTa 0 9,4FS-1 d	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
	Initial Safety & Environmental measures [A]	20 days	Fri 23/10/20	Wed 23/11/8	Fri 23/10/20	Wed 23/11/8	Sun 23/11/19	Fri 23/12/8	30 days	0 9,4FS-1 d		
	EIAO Commencement of Construction	1 day	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	Wed 24/2/21	0 days	0 \\WingTa		
	Environmental Baseline Monitoring	29 days	Tue 24/1/23	Tue 24/2/20	Tue 24/1/23	Tue 24/2/20	Thu 26/4/30	Thu 26/5/28	828 days	0 14FS-30 d	ays Environmental Team	
	Freshwater Crab Translocation Plan [A]	30 days	Sat 23/12/23	Mon 24/1/22	Sat 23/12/23	Mon 24/1/22	Wed 26/4/29	Thu 26/5/28	858 days	0 6,14SF-30		
	Condition Survey & Str. Assessment (Shui Kan Shek, Fu Hing Garden, Twin 150(120 days	Thu 23/11/9	Thu 24/3/7	Thu 23/11/9	Thu 24/3/7	Sun 25/11/30	Sun 26/3/29	752 days	0 6,12	Building Surveyor / Structure	l Engineer
	UU detection [A]	20 days	Thu 23/11/9	Tue 23/11/28	Thu 23/11/9	Tue 23/11/28	Fri 23/12/29	Wed 24/1/17	50 days	0 6,12	Competent Person (5U)	
	Vegetation Survey [A]	20 days	Thu 23/11/9	Tue 23/11/28 Tue 23/11/28	Thu 23/11/9	Tue 23/11/28	Fri 23/12/29	Wed 24/1/17	50 days	0 6,12 0 6,12	Arborist	
	Tree Survey and Felling [A] Setup of instrumentation and monitoring [A]	20 days 20 days	Thu 23/11/9 Wed 23/11/29	Tue 23/11/28 Mon 23/12/18	Thu 23/11/9 Wed 23/11/29	Tue 23/11/28 Mon 23/12/18	Sat 23/12/9 Fri 23/12/29	Thu 23/12/28 Wed 24/1/17	30 days 30 days	0 6,12		
	Site Clearance [A]	20 days 21 days	Tue 23/12/19	Mon 24/1/8	Tue 23/12/19	Mon 24/1/8	Thu 24/1/18	Wed 24/1/1/	30 days	0 22,20	2x labour, 1 g-ab truck	
	Establish access(es) to channels [A]	21 days	Tue 23/12/19	Mon 24/1/8	Tue 23/12/19	Mon 24/1/8	Thu 24/1/18	Wed 24/2/7	30 days	0 19,22	Widening, making good or leasing of	private land may be requ
	Guarding / Barrier / Hoarding [A]	21 days	Tue 23/12/19	Mon 24/1/8	Tue 23/12/19	Mon 24/1/8	Thu 24/1/18	Wed 24/2/7	30 days	0 19,22	1x lorry crane 3x labour, 1x welder	
1	Drainage Channel Works (East)	953 days	Thu 23/10/19	Thu 26/5/28	Thu 23/10/19	Thu 26/5/28	4############### #		0 days			
	HC05 CH.A284.946~CH.A339.556 (Ex. CH Str. Assessment)	60 days	Fri 24/3/8	Mon 24/5/6	Fri 24/3/8	Mon 24/5/6	Mon 26/3/30	Thu 26/5/28	,	0 18	_	
_	(Deleted in PMI) Demolish & relocate wall gate YLL797/2	30 days	Tue 23/12/26	Wed 24/1/24	Tue 23/12/26	Wed 24/1/24	Sun 26/2/15	Mon 26/3/16	782 days	0 5		
	(Deleted in PMI) HC01 CH.A11.13~CH.A18,14 (Deleted in PMI) Pedestrian & Vehicular Crossing no., 1 (Box Culvert no., 1)	45 days 28 days	Thu 24/1/25 Sun 24/3/10	Sat 24/3/9 Sat 24/4/6	Thu 24/1/25 Sun 24/3/10	Sat 24/3/9 Sat 24/4/6	Tue 26/3/17 Fri 26/5/1	Thu 26/4/30 Thu 26/5/28	782 days 782 days	5 28 0 29	Temporary crossing	
	(Deleted in PMI) Pedestrian & Venicular Crossing no. 1 (Box Culvert no. 1) HC02 CH.A18.14~CH.A120.261 (BC1~2)	28 days 245 days	Sun 24/3/10 Thu 23/10/19	Sat 24/4/6 Wed 24/6/19	Sun 24/3/10 Thu 23/10/19	Sat 24/4/6 Wed 24/6/19	Fri 26/5/1 #############		0 days	2.5		
	EWN/007 NCE/001 Ambiguity on Drawings	30 days	Thu 23/10/19	Fri 23/11/17	Thu 23/10/19	Fri 23/11/17	Mon 23/11/20		32 days	0		
	C9 tender for Precast units [A]	20 days	Sat 23/11/18	Thu 23/12/7	Sat 23/11/18	Thu 23/12/7	Wed 23/12/20		32 days	0 32		
	Fabrication of Precast units	30 days	Fri 23/12/8	Sat 24/1/6	Fri 23/12/8	Sat 24/1/6	Tue 24/1/9	Wed 24/2/7	32 days	0 33		
	Sheetpiling & Temp. Drainage Diversion	35 days	Thu 24/2/8	Wed 24/3/13	Thu 24/2/8	Wed 24/3/13	Thu 24/2/8	Wed 24/3/13	0 days	1 34,24,25,	the second se	-
	Excavation and Lateral Support	35 days	Sun 24/2/25	Sat 24/3/30	Sun 24/2/25	Sat 24/3/30	Sun 24/2/25	Sat 24/3/30	,	1 35FS-18 d	ays	ck,2x Iadour
	Walls	40 days	Wed 24/3/13	Sun 24/4/21	Wed 24/3/13	Sun 24/4/21	Wed 24/3/13	Sun 24/4/21	0 days	0 3676 10	avs Ix lorry crane,2x labo	Ur
	Install precast portion (double beam) Ground Beams	40 days	Wed 24/3/13	Sun 24/4/21 Mon 24/5/6	Wed 24/3/13	Sun 24/4/21 Mon 24/5/6	Wed 24/3/13 Thu 24/3/28	Sun 24/4/21 Mon 24/5/6	0 days 0 days	0 36FS-18 0	dys	u
	Ground Beams Rebar Fixing	40 days 30 days	Thu 24/3/28 Thu 24/3/28	Mon 24/5/6 Fri 24/4/26	Thu 24/3/28 Thu 24/3/28	Mon 24/5/6 Fri 24/4/26	Thu 24/3/28 Thu 24/3/28	Mon 24/5/6 Fri 24/4/26	0 days 0 days	1 38FS-25 d	avs avs rebar fixers	
	Rebar Fixing Formwork Erection and Cast-in items	30 days 30 days	Sun 24/3/28	Mon 24/5/6	Sun 24/3/28	Mon 24/5/6	Sun 24/3/28	Mon 24/5/6	0 days	1 40FS-20 0	- Internal	
-	Concreting	1 day	Wed 24/4/17	Wed 24/4/17	Wed 24/4/17	Wed 24/4/17	Wed 24/4/17	Wed 24/4/17	0 days	0 41FS-20 0	Lord .	g.pump truck
	Other in-situ portions	40 days	Thu 24/4/18	Mon 24/5/27	Thu 24/4/18	Mon 24/5/27	Thu 24/4/18	Mon 24/5/27	0 days			
	Rebar Fixing	30 days	Thu 24/4/18	Fn 24/5/17	Thu 24/4/18	Fri 24/5/17	Thu 24/4/18	Fri 24/5/17	-	1 42		
-	Formwork Erection and Cast-in items	30 days	Sun 24/4/28	Mon 24/5/27	Sun 24/4/28	Mon 24/5/27	Sun 24/4/28	Mon 24/5/27	0 days	1 44FS-20 d	ays	
						1122						10 0 0 0
	Task	Progress			Summary			Rolled Up Cri	tical Task		Rolled Up Progress External Tasks	Group By Summa

Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}




							CONTR	RACT NO. DC/2	2022/02 - DRAII	T CIVIL ENGINEER NAGE IMPROVEME ROJECT PROGRA	T WORKS AT YUEN LONG - STAGE 2 ME
) Tasl	sk Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	IRA Predecessors	Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 2 2025, Half 2 2025, Half 2 2025, Half 1 2026, Half
5	Concreting Backfilling and Compaction	1 day	Wed 24/5/8	Wed 24/5/8	Wed 24/5/8	Wed 24/5/8	Wed 24/5/8	Wed 24/5/8	0 days		Ix Excavator, Ix dump truck
3	Removal of Sheetpiles	28 days 28 days	Thu 24/5/9 Thu 24/5/23	Wed 24/6/5 Wed 24/6/19	Thu 24/5/9 Thu 24/5/23	Wed 24/6/5 Wed 24/6/19	Thu 24/5/9 Thu 24/5/23	Wed 24/6/5 Wed 24/6/19	0 days 0 days	-	1 A Sclavalo, 12 Guilp truck
_	Animal Escape Ramp	28 days	Thu 24/6/6	Wed 24/7/3	Thu 24/6/6	Wed 24/7/3	Fri 26/5/1	Thu 26/5/28		0 48FS-14 days	
	Pedestrian & Vehicular Crossing no. 2 (Box Culvert no. 2)	28 days	Thu 24/6/6	Wed 24/7/3	Thu 24/6/6	Wed 24/7/3	Fri 26/5/1	Thu 26/5/28	694 days	0 48FS-14 days	Temporary crossing
	Demolish & relocate toilet YLL797/5	10 days	Thu 24/6/6	Sat 24/6/15	Thu 24/6/6	Sat 24/6/15	Thu 24/6/6	Sat 24/6/15		0 4BFS-14 days	
	Demolish & relocate container YLL797/6 Demolish & relocate porch YLL797/7	10 days 10 days	Thu 24/6/6 Thu 24/6/6	Sat 24/6/15 Sat 24/6/15	Thu 24/6/6 Thu 24/6/6	Sat 24/6/15 Sat 24/6/15	Thu 24/6/6 Thu 24/6/6	Sat 24/6/15 Sat 24/6/15	,	0 48FS-14 days 0 48FS-14 days	
	Demolish & relocate fencing, retaining wall YLL797/10,11	10 days	Thu 24/6/6	Sat 24/6/15	Thu 24/6/6	Sat 24/6/15	Thu 24/6/6	Sat 24/6/15	,	0 48FS-14 days	
_	HC03 CH A126.235~CH A187.706 (BC2~3)	122 days	Sat 24/6/1	Mon 24/9/30	Sat 24/6/1	Mon 24/9/30		Mon 24/9/30	0 days		
	Sheetpiling & Temp. Drainage Diversion	28 days	Sat 24/6/1	Fri 24/6/28	Sat 24/6/1	Fri 24/6/28	Sat 24/6/1	Fri 24/6/28	0 days	2 51FS-15 days,	1x Sheetpiling machine,1x lorry crane
_	Excavation and Lateral Support	28 days	Sat 24/6/15	Fri 24/7/12	Sat 24/6/15	Fri 24/7/12	Sat 24/6/15	Fri 24/7/12	,	2 56FS-14 days	Ix Excavator, Ix dump truck, 2x labour
-	Walls Install precast portion (double beam)	35 days 35 days	Sat 24/6/29 Sat 24/6/29	Fri 24/8/2 Fri 24/8/2	Sat 24/6/29 Sat 24/6/29	Fri 24/8/2 Fri 24/8/2	Sat 24/6/29 Sat 24/6/29	Fri 24/8/2 Fri 24/8/2	0 days 0 days	0 57FS-14 days	1x lorry crane,2x labour
-	Ground Beams	30 days	Tue 24/7/9	Wed 24/8/7	Tue 24/7/9	Wed 24/8/7		Wed 24/8/7	0 days	0 3/13 2/ 00/3	
_	Rebar Fixing	20 days	Tue 24/7/9	Sun 24/7/28	Tue 24/7/9	Sun 24/7/28	Tue 24/7/9	Sun 24/7/28	0 days	2 59FS-25 days	3x rebar fixers
	Formwork Erection and Cast-in items	20 days	Fri 24/7/19	Wed 24/8/7	Fri 24/7/19	Wed 24/8/7	Fri 24/7/19	Wed 24/8/7	0 days	2 61FS-10 days	a carpenters
	Concreting	1 day	Mon 24/7/29	Mon 24/7/29	Mon 24/7/29	Mon 24/7/29		Mon 24/7/29	-	0 62FS-10 days	concrete mixers,1 gang,pump truck
_	Other in-situ portions Rebar Fixing	30 days 20 days	Tue 24/7/30 Tue 24/7/30	Wed 24/8/28 Sun 24/8/18	Tue 24/7/30 Tue 24/7/30	Wed 24/8/28 Sun 24/8/18		Wed 24/8/28 Sun 24/8/18	0 days 0 days	2 63	
-	Formwork Erection and Cast-in items	20 days 20 days	Fri 24/8/9	Wed 24/8/28	Fri 24/8/9	Wed 24/8/28		Wed 24/8/28	-	2 65FS-10 days	
	Concreting	1 day	Mon 24/8/19	Mon 24/8/19	Mon 24/8/19	Mon 24/8/19		Mon 24/8/19	-	0 66FS-10 days	
	Backfilling and Compaction	28 days	Tue 24/8/20	Mon 24/9/16	Tue 24/8/20	Mon 24/9/16		Mon 24/9/16	0 days		1x Excavator, 1x dump truck
	Removal of Sheetpiles	28 days	Tue 24/9/3	Mon 24/9/30		Mon 24/9/30		Mon 24/9/30	0 days	-	1x lorry crane, 1x Sheetpiling machine
_	Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 3) Demolish & relocate drainage channel YLL797/12	28 days		Mon 24/10/14		Mon 24/10/14		Mon 24/10/14	2	0 69FS-14 days 0 71FS-14 days	Temporary crossing
_	Demolish & relocate drainage channel YLL/9//12 HC04 CH.A195.853~CH.A284.946 (BC3~Ex. CH)	20 days 133 days	Tue 24/10/1 Sun 24/10/6	Sun 24/10/20 Sat 25/2/15	Tue 24/10/1 Sun 24/10/6	Sun 24/10/20 Sat 25/2/15		Sun 24/10/20 Sat 25/2/15	0 days 0 days	0 71FS-14 days	
-	Sheetpiling & Temp. Drainage Diversion	36 days		Sun 24/11/10		Sun 24/11/10		Sun 24/11/10		2 72FS-15 days	1x Sheetpiling machine,1x lorry crane
	Excavation and Lateral Support	36 days	Thu 24/10/24	Thu 24/11/28		Thu 24/11/28	Thu 24/10/24			2 74FS-18 days	1x Excavator, 1x dump truck, 2x labour
	Ground and Edge Beams	55 days	Mon 24/11/11		########### #		**********		0 days		
	Install precast portion (ground beam)	40 days	Mon 24/11/11		Mon 24/11/11	Fri 24/12/20		Fri 24/12/20		0 75FS-18 days	Lx lorry crane, 2x labour
-	Rebar Fixing Formwork Erection and Cast-in items	30 days 30 days	Tue 24/11/26 Fri 24/12/6	Wed 24/12/25 Sat 25/1/4	Tue 24/11/26 Fri 24/12/6	Wed 24/12/25 Sat 25/1/4	Tue 24/11/26 Fri 24/12/6	Wed 24/12/25 Sat 25/1/4	0 days 0 days	2 77FS-25 days 2 78FS-20 days	3x rebar fixers 3x carpenters
-	Concreting	l day	Mon 24/12/16						-	0 79FS-20 days	1 gang.concrete mixers.pump truck
-	Walls	40 days	Tue 24/12/17	Sat 25/1/25	Tue 24/12/17	Sat 25/1/25		Sat 25/1/25	0 days	· · · · · · · · · · · · · · · · · · ·	
	Rebar Fixing	30 days	Tue 24/12/17	Wed 25/1/15	Tue 24/12/17	Wed 25/1/15	Tue 24/12/17	Wed 25/1/15	0 days	2 80	3x rebar fixers
	Formwork Erection and Cast-in items	30 days	Fri 24/12/27	Sat 25/1/25	Fri 24/12/27	Sat 25/1/25		Sat 25/1/25		2 82FS-20 days	G 3x carpenters
_	Concreting	1 day	Mon 25/1/6	Mon 25/1/6	Mon 25/1/6	Mon 25/1/6	Mon 25/1/6	Mon 25/1/6	0 days		concrete mixers,1 gang,pump truck
-	Backfilling and Compaction Removal of Sheetpiles	30 days 30 days	Tue 25/1/7 Fn 25/1/17	Wed 25/2/5 Sat 25/2/15	Tue 25/1/7 Fri 25/1/17	Wed 25/2/5 Sat 25/2/15	Tue 25/1/7 Fri 25/1/17	Wed 25/2/5 Sat 25/2/15	0 days 0 days	0 85FS-20 days	Ix lorry crane, 1x Sheetpiling machine
-	2x300 pipe with flap valve	30 days	Mon 25/1/27	Tue 25/2/25	Mon 25/1/27	Tue 25/2/25		Thu 26/5/28		4 86FS-20 days	
	Demolish & relocate metal frame YLL797/28,30,33	30 days	Mon 25/1/27	Tue 25/2/25	Mon 25/1/27	Tue 25/2/25		Tue 25/2/25	-	0 86FS-20 days	
	Demolish & relocate storage YLL797/29	30 days	Mon 25/1/27	Tue 25/2/25	Mon 25/1/27	Tue 25/2/25		Tue 25/2/25	0 days	0 86FS-20 days	
	Demolish & relocate retaining wall YLL797/32	30 days	Mon 25/1/27	Tue 25/2/25	Mon 25/1/27	Tue 25/2/25		Tue 25/2/25		0 86FS-20 days	
_	HC06 CH.A339.556~CH.A400.00 Sheetpiling & Temp, Drainage Diversion	127 days 30 days	Tue 25/2/11 Tue 25/2/11	Tue 25/6/17 Wed 25/3/12	Tue 25/2/11 Tue 25/2/11	Tue 25/6/17 Wed 25/3/12		Tue 25/6/17 Wed 25/3/12	0 days 0 days	2 88FS-15 days,8	1x Sheetpiling machine,1x lorry crane
_	Excavation and Lateral Support	30 days	Wed 25/2/26	Thu 25/3/27	Wed 25/2/26	Thu 25/3/27		Thu 25/3/27	,	2 92FS-15 days	1x Excavator, 1x dump truck 2x labour
_	Ground and Edge Beams	55 days		Tue 25/5/6	Thu 25/3/13	Tue 25/5/6		Tue 25/5/6	0 days	,_	
	Install precast portion (ground beam)	40 days	Thu 25/3/13	Mon 25/4/21	Thu 25/3/13	Mon 25/4/21	Thu 25/3/13	Mon 25/4/21	0 days	0 93FS-15 days	bx lorry crane, 2x labour
	Rebar Fixing	30 days	Fri 25/3/28	Sat 25/4/26	Fri 25/3/28	Sat 25/4/26	Fri 25/3/28	Sat 25/4/26	0 days	2 95FS-25 days	A rebar fixers
_	Formwork Erection and Cast-in items	30 days	Mon 25/4/7	Tue 25/5/6	Mon 25/4/7	Tue 25/5/6	Mon 25/4/7	Tue 25/5/6	,	2 96FS-20 days	3x carpenters
_	Concreting Walls	1 day 40 days	Thu 25/4/17 Fri 25/4/18	Thu 25/4/17 Tue 25/5/27	Thu 25/4/17 Fri 25/4/18	Thu 25/4/17 Tue 25/5/27		Thu 25/4/17 Tue 25/5/27	,	0 97FS-20 days	1 gang.concrete mixers.pump truck
-	Rebar Fixing	40 days 30 days	Fri 25/4/18	Sat 25/5/17	Fri 25/4/18	Sat 25/5/27	Fri 25/4/18	Sat 25/5/27	0 days 0 days	2 98	3x rebar fixers
	Formwork Erection and Cast-in items	30 days	Mon 25/4/28	Tue 25/5/27	Mon 25/4/28	Tue 25/5/27		Tue 25/5/27		2 100FS-20 days	3x carpenters
	Concreting	1 day	Thu 25/5/8	Thu 25/5/8	Thu 25/5/8	Thu 25/5/8	Thu 25/5/8	Thu 25/5/8	0 days	0 101FS-20 days	concrete mixers,1 gang,pump truck
	Backfilling and Compaction	30 days	Fri 25/5/9	Sat 25/6/7	Fri 25/5/9	Sat 25/6/7	Fri 25/5/9	Sat 25/6/7	,	0 102	tx Excavator,1x dump truck
_	Removal of Sheetpiles	30 days	Mon 25/5/19	Tue 25/6/17	Mon 25/5/19	Tue 25/6/17		Tue 25/6/17	,	0 103FS-20 days	1x lorry crane, 1x Sheetpiling machine
-	Temp support to 3x ex. Cable bridge Demolish & relocate porch YLL797/34,37	45 days 30 days	Thu 25/5/29 Thu 25/5/29	Sat 25/7/12 Fri 25/6/27	Thu 25/5/29 Thu 25/5/29	Sat 25/7/12 Fri 25/6/27		Thu 26/5/28 Fri 25/6/27	,	 4 104FS-20 days 0 104FS-20 days 	
-	Demolish & relocate car body YLL797/36	30 days	Thu 25/5/29	Fri 25/6/27	Thu 25/5/29	Fri 25/6/27	Thu 25/5/29	Fri 25/6/27		0 104FS-20 days	
	Demolish & relocate godown YLL797/35	30 days	Thu 25/5/29	Fri 25/6/27	Thu 25/5/29	Fri 25/6/27		Fri 25/6/27		0 104FS-20 days	
	HC07 CH_A400.00~CH_A500.00	131 days		Tue 25/10/21	Fri 25/6/13	Tue 25/10/21		Tue 25/10/21	0 days		
	Sheetpiling & Temp. Drainage Diversion	35 days	Fri 25/6/13	Thu 25/7/17	Fri 25/6/13	Thu 25/7/17	Fri 25/6/13	Thu 25/7/17	/	2 106FS-15 days	1x Sheetpiling machine,1x lorry crane
	Excavation and Lateral Support Ground and Edge Beams	35 days	Mon 25/6/30 Thu 25/7/17	Sun 25/8/3 Tue 25/9/9	Mon 25/6/30 Thu 25/7/17	Sun 25/8/3 Tue 25/9/9	Mon 25/6/30 Thu 25/7/17	Sun 25/8/3 Tue 25/9/9		2 110FS-18 days	1x Excavator,1x dump truck.2x labour
-	Install precast portion (ground beam)	55 days 40 days	Thu 25/7/17 Thu 25/7/17	Mon 25/8/25	Thu 25/7/17 Thu 25/7/17	Mon 25/8/25		Mon 25/8/25	0 days 0 days	0 111FS-18 days	Jx lony crane,2x labour
-	Rebar Fixing	30 days	Fri 25/8/1	Sat 25/8/30	Fri 25/8/1	Sat 25/8/30	Fri 25/8/1	Sat 25/8/30	0 days	2 113FS-25 days	3x rebar fixers
	Formwork Erection and Cast-in items	30 days	Mon 25/8/11	Tue 25/9/9	Mon 25/8/11	Tue 25/9/9	Mon 25/8/11	Tue 25/9/9		2 114FS-20 days	3x carpenters
	Concreting	1 day	Thu 25/8/21	Thu 25/8/21	Thu 25/8/21	Thu 25/8/21		Thu 25/8/21		0 115FS-20 days	ang,concrete mixers,pump truck
	Walls	40 days	Fri 25/8/22	Tue 25/9/30	Fri 25/8/22	Tue 25/9/30		Tue 25/9/30	0 days	3 117	3x rebar fixers
-	Rebar Fixing Formwork Erection and Cast-in items	30 days	Fri 25/8/22 Mon 25/9/1	Sat 25/9/20 Tue 25/9/30	Fri 25/8/22 Mon 25/9/1	Sat 25/9/20 Tue 25/9/30		Sat 25/9/20 Tue 25/9/30	,	2 116 2 118FS-20 days	3x rebar tixers
	Concreting	30 days 1 day	Thu 25/9/11	Tue 25/9/30 Thu 25/9/11	Thu 25/9/1	Tue 25/9/30 Thu 25/9/11		Tue 25/9/30 Thu 25/9/11	0 days 0 days	-	, concrete mixers, 1 gang, pump truck
-	Backfilling and Compaction	30 days	Fri 25/9/12	Sat 25/10/11	Fri 25/9/12	Sat 25/10/11		Sat 25/10/11		0 120	1x Excavator, 1x dump truck
-	Removal of Sheetpiles	30 days	Mon 25/9/22	Tue 25/10/21	Mon 25/9/22	Tue 25/10/21		Tue 25/10/21		0 121FS-20 days	1x lony crane, 1x Sheetpiling machine
	Demolish & relocate porch, hoarding YLL797/44	30 days	Thu 25/10/2	Fri 25/10/31	Thu 25/10/2	Fri 25/10/31		Fri 25/10/31	0 days	0 122FS-20 days	
	Demolish & relocate porch YLL797/38,39	30 days	Thu 25/10/2	Fri 25/10/31	Thu 25/10/2	Fri 25/10/31		Fri 25/10/31	-	0 122FS-20 days	
	HC08 CH.A500.00~CH.A546.816	116 days	Fri 25/10/17	Mon 26/2/9	Fri 25/10/17	Mon 26/2/9		Mon 26/2/9	0 days	2 12256 15	1x Sheetpiling machine,1x lorry crane
-	Sheetpiling & Temp. Drainage Diversion Excavation and Lateral Support	25 days 25 days		Mon 25/11/10 Sat 25/11/22	Fri 25/10/17 Wed 25/10/29	Mon 25/11/10 Sat 25/11/22		Mon 25/11/10 Sat 25/11/22	-,	 123FS-15 days 126FS-13 days 	IX Excavator, IX dump truck, 2x labour
-	Ground and Edge Beams	40 days					######################################		0 days 0 days	- 1501 0-10 udys	
										-	
7.0	Dale: 31 March 2024 Critical Task	Progress Milestone	-		Summary Rolled Up Ta	ek.	1953	Rolled Up Criti Rolled Up Mile		Ro	Design Deadling
					sculed Up (a	NF .		ADJIECT UD MILE			Project Summary Deadline


Drainage Channel: {U/S}~{D/S}

Partitize Partitize <t< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>CONT</th><th>RACT NO. DC</th><th>2022/02 - DRAIN</th><th>NAG</th><th>VIL ENGINEERIN E IMPROVEMEN</th><th>T WORKS A</th><th>TYUEN LON</th><th>G - STAGE 2</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>												CONT	RACT NO. DC	2022/02 - DRAIN	NAG	VIL ENGINEERIN E IMPROVEMEN	T WORKS A	TYUEN LON	G - STAGE 2							
Dia Inside press control bound book Accur is press to the second book book Pacture is press to the second book book book book book book book boo							 Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish			Predecessors	VIE Ialf 1	202	, Half 2	20	024, Half 1	1	2024	, Half 2	20	25, Half
Bale may Bale may Description Bale may	063	art portion (an (ara	und hoam)										1	0			JAS	ONE	ราว คื	MA	MJ	JAS	ON	DJFN	AA
Image: description Description Display Biol Display<			un (gro	uno beam)			-							,	2	129FS-20 days					1					
11.1 Mode 19 Adds Total No.1 19 Adds 1	_	2	and Ca	st-in items										-	2	130FS-10 days					1					
Bits Buse finight State State Distance of technics State State Distance of technics State State State Stat	ing	3						Wed 25/12/10	Wed 25/12/1	0 Wed 25/12/10	Wed 25/12/10	Wed 25/12/10	Wed 25/12/10	0 days	0	131FS-10 days					1.3					
INF Furmers Electronic Cacciment Storp Bit Concern Finance Storp Bit Concern Finance Fi							30 days	Thu 25/12/11	Fri 26/1/9	Thu 25/12/11	Fri 26/1/9	Thu 25/12/11		0 days							111					
IB Generating 1 ativ Web2/2021 Web2/20	-	-													2	132										
337 Betakler gef Compactor 9 dep The Volut F-RVUOL F-RVUOL <thf-rvuol< th=""> F-RVUOL F-RVUOL</thf-rvuol<>			and Ca	st-in items			-							,	2 0	134FS-10 days 135FS-10 days										
Bits Remond State State <th< td=""><td>-</td><td>-</td><td>ion</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>0</td><td>135FS-10 days</td><td></td><td></td><td></td><td></td><td>1050</td><td></td><td></td><td></td><td></td><td></td></th<>	-	-	ion												0	135FS-10 days					1050					
137 Predment (Noticular Contragons) Biol Contragons) 45 deg. 44 deg. <td></td> <td></td> <td>.011</td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>0</td> <td>137FS-20 days</td> <td></td>			.011				-								0	137FS-20 days										
Hit Denotable streams strange (1):27/22 Bit den Med 20/21 The 20/27 The 20/			ing no.	. 3 (Box Culvert n	no. 4)									-	4	138FS-20 days					- a					
Lit HK202 (LMS4454-CuALSLAM SP day N The 2020 N The	ate ł	e hoarding, w	g, wall	YLL797/40			30 days	Wed 26/1/21	Thu 26/2/19	Wed 26/1/21	Thu 26/2/19	Wed 26/1/21	Thu 26/2/19	0 days	0	138FS-20 days										
Hat Sheeping From, Danage Decemin Sign Synth	ate s	e storage YLL	YLL79	//42			30 days	Wed 26/1/21	Thu 26/2/19	Wed 26/1/21	Thu 26/2/19		Thu 26/2/19	0 days	0	138FS-20 days										
Line Description Line MoD2 Werd Act11 Im MoD2 Werd Act11 Mod MoD1 Werd Act11														0 days												
Hate Base Sale 35 days Med 20025 Tre 20027 Sec 2002			-				-							,	1	140FS-15 days,										
Life Reber fining 23 Gap Wei 20/25 Str.20/12 Wei 20/25 Str.20/17 Life 20/25 Str.20/26 Life 20/25 Str.20/26 Life 20/25 Str.20/26 Life 20/25 Str.20/27 Life 20/25 Str.20/27 Life 20/25 Str.20/27 Life 20/25 Str.20/27 Life 20/25 Str.20/26 Life 20/25 Str.20/26 Life 20/25 Str.20/27 Str	nd La	Lateral Supp	upport				-							0 days 0 days	1	143FS-15 days					1					
Hole Permass Excision and Cast in learn 23 Gays 5x TR/V To ASU/U Sx ASU/U S	xína	na													1	144FS-15 days										
Horiz Statu Roof Statu Statu Roof Statu Statu Roof Roof Statu Roof Roof Roof Statu Roof Statu Roof Roof Roof Roof Roof Roof Roof Roo			and Ca	st-in items										0 days	1	146FS-15 days										
Table Returning 20 app Note Sky010 Sky0101	ng]					1 day	Tue 26/3/17	Tue 26/3/17	Tue 26/3/17	Tue 26/3/17	Tue 26/3/17	Tue 26/3/17	0 days	0	147FS-15 days					1					
The stand The stand <t< td=""><td>of S</td><td>f Slab</td><td></td><td></td><td></td><td></td><td>35 days</td><td>Wed 26/3/18</td><td>Tue 26/4/21</td><td>Wed 26/3/18</td><td>Tue 26/4/21</td><td>Wed 26/3/18</td><td>Tue 26/4/21</td><td>0 days</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	of S	f Slab					35 days	Wed 26/3/18	Tue 26/4/21	Wed 26/3/18	Tue 26/4/21	Wed 26/3/18	Tue 26/4/21	0 days												
150 Concersing 150 Concersing 150 153 Backelling and Conception 20 day Wei 20/40 Mon 20/407 Mon 20/407 Wei 20/40 Mon 20/407							-								1	148					10					
135 Backfilling and Compaction 20 days Weiz Advide Non-240427 Non-240447 Non-240447 Non-240447			and Ca	st-in items											1	150FS-15 days										
Bit Bernour directopics 20 days 512 for the Start St	-	-	ion				-							-	0 0	151FS-15 days 152										
Image Package			1011				-							-	0	152 153FS-10 days										
136 ABA [™] conds 21 days Fri 24/07 Tru 25/07 Tr							-								0	154										
138 Danage Channel Work (West) 81.2 days Fri X/V/R Tab 26/27 Fri X/V/R Fri X/V/R <td></td> <td>,</td> <td>0</td> <td>154</td> <td></td> <td></td> <td></td> <td></td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td>														,	0	154					1					
19 19 14 14 15 51 24 16 17 25 24 17 25 25 17 18 17 17 18 17 17 18							21 days	Fri 26/5/8	Thu 26/5/28	Fri 26/5/8	Thu 26/5/28	Fri 26/5/8	Thu 26/5/28	0 days	0	154										
List Demolsh c.: Gostschwich feature 696-2013 30 days Men 25/17 Tor 25/17 25/17 T							812 days							0 days						4				-		
List Demolsh eraceset wordsy will getter words will getter wordsy wi					iment)									,	0	18										
153 Denotion for viocate bounday wall jardom, gan YL1979/6 20 days Mon. 26/1/16 Tore 25/1/1 Mon. 26/1/16 Tore 27/1/1 Tore 25/1/1 Mon. 26/1/16 Tore 27/1/1 Tore 25/1/1							-								0	\\WingTatNasC \\WingTatNasC					1					
154 HC12 CHA266 32-CHA265 321 129 days Tue 27/17					11797/	46	-									\\WingTatNasC					100					
Hot Sheepling & Temp, Dinarge Diversion Storage Tue 27/17 Star 27/17 Star 27/17 Star 27/17 Star 27/17 Star 27/17 Star 27/17 Tue 27/17 T				pierie ini, gete i										0 days	÷	((0.00					
UP Genomal and Edge Ream: Gel days Wed 25/07.0 Sum 25/07.05 Wed 25/07.00 Sum 25/07.05 Wed 25/07.00 Sum 25/07.00 Wed 25/07.00 Sum 25/07.00 Wed 25/07.00 First 25/0	t Ter	emp: Drainag	inage (Diversion			50 days	Tue 25/7/1	Tue 25/8/19	Tue 25/7/1	Tue 25/8/19	Tue 25/7/1	Tue 25/8/19	0 days	2	161FS-15 days,					1					
158 159 50 days Wed 23/620 Sin 23/010	n d Lá	Lateral Supp	upport				50 days	Sat 25/7/26	Sat 25/9/13	Sat 25/7/26	Sat 25/9/13	Sat 25/7/26	Sat 25/9/13	0 days	2	165FS-25 days										
129 Reservation 36 days The 25/09 The 25/00 The	-	-					-							0 days							1111					
120 Formousk Function and Cast-in items 36 days Sun 22/10/2 Sun 22/10/2 Sun 22/10/3 Fir 22/10/			on (gro	und beam)			-							,	0	166FS-25 days										
124 Concreting 1.dw Fir 22/103	-	2	and Ca	st in itoms										0 days 0 days	2	168FS-30 days 169FS-24 days					0.00					
122 Wals Set 25/104 The 25/1120 Set 25/104 The 25/1120 Set 25/104 The 25/1120 123 Rehar fining 36 days Set 25/104 Set 25/104 The 25/1120 Set 25/104 The 25/1120 124 Formwork feretion and Cast-in items 36 days The 25/1028			anu ca	,1-initeriis										-		170FS-24 days										
124 Formwork freeton and Cast-in items 36 days The 25/10/28 The 2		,					-							0 days							100					
15° Concressing 1ds/m Tee 25/10/28	king	ng					36 days	Sat 25/10/4	Sat 25/11/8	Sat 25/10/4	Sat 25/11/8	Sat 25/10/4	Sat 25/11/8	0 days	2	171					- 8					
1/5 Backelling and Congaction 45 days Ked 25/0.02 Fri 25/1/21 Wed 25/0.02 Fri 25/0.21			and Ca	st-in items			36 days								2	173FS-24 days										
177 Removal of Sheepilies 45 days Sun 25/11/2 Tue 25/1/2 Sun 25/11/2 Tue 25/1/2 Tue	-						-									174FS-24 days										
178 HC13 CH A865.619 - CT A905.530 161 days The 25/12/18 Wed 26/727 The 25/727 <td></td> <td></td> <td>ion</td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>175 176FS-20 days</td> <td></td>			ion				-									175 176FS-20 days										
19 Descepting & Temp, Drainage Oliversion 44 days The 376/1/28 Fri 26/1/20 The 357/218 Fri 26/1/20 The 357/210 Sat 267/211 Fri 26/1/20 Sat 267/211 Fri 26/1/20 Sat 267/211 Fri 26/1/20 Sat 267/211 Sat 267			5.630											0 days 0 days		170-3-20 days					1000					
180 Exavation and Laterial Support 44 days (a days) 512 6/1/1 512 512 6/1/1 512 6				Diversion			-							-	2	177FS-20 days										
182 Install precist portion (ground beam) 45 days Sat 26/1/31 Mon 26/3/16 Sat 26/1/32 Thu 26/3/20 Thu 26/3/20 Thu 26/3/20 Thu 26/3/20 Thu 26/3/21 Fri 26/3/27 Fri 26/3/28 Sat 26/1/38 San 26/4/26 Sat 26/3/38 San 26/3/26 Thu 26/3/26 Thu 26/3/26 Tru 26/3/26 Tru 26/3/26 Tru 26/3/27 Tru 26/3/27 Tru 26/3/28 San 26/3/27 San 26/3/26 San 26/3/27 San 26/3/27 San 26/3/26 San 26/3/27 San 26/3/26 San 26/3/27 San 26/3/28 San 26/3/28 San 26/3/28 San 26/3/28 San 26/3/28 San 26/3/28 San 26/3							44 days	Fri 26/1/9	Sat 26/2/21	Fri 26/1/9	Sat 26/2/21	Fri 26/1/9	Sat 26/2/21	0 days	2	179FS-22 days										
183 Rebar Fixing 30 days Wed 26/2/25 Thu 26/3/26 Wed 26/2/25 Wed 26/2/25 Thu 26/3/26 Wed 26/2/25 Thu 26/3/26 Wed 26/2/25 Thu 26/3/26 Wed 26/2/25 Thu 26/3/26 Wed 26/2/27 Thu 26/3/26 Wed	Edge	lge Beams	5				70 days							0 days												
184 Formwork Erection and Cast-in items 30 days Thu 26/3/12 Fn 26/3/12			on (gro	und beam)										,	0	180FS-22 days										
185 Concreting 1 day Fri 26/3/27 Sun 26/4/26 Sun 26/4	-	2												,	2	182FS-20 days 183FS-15 days										
186 Walls 30 days Sat 26/3/28 Sun 26/4/26 Sat 26/3/28 Thu 26/4/15 Sat 26/4/26			and Ca	t-in items											2	184FS-15 days					1					
187 Rebar Fixing 20 days Sat 26/3/28 Thu 26/4/16 Sat 26/3/28 Thu 26/4/16 188 Formwork Exection and Cast-in items 20 days Tue 26/4/7 Sun 26/4/26 Wed 26/5/27 Tue 26/4/28 Wed 26/5/27 Tue 26/4/28 Wed 26/5/27 Tue 26/4/28 Wed 26/5/27 Tue 26/4/28 Wed 26/5/28 Tie 26/5/8 Tue 2	ng	,												0 days	×.	104 5 15 0035					8					
189 Concreting 1 day Fri 26/4/17 Fri 26/4	king	g												-	2	185										
190 Backfilling and Compaction 30 days Sat 26/4/18 Sun 26/5/17 Sat 26/4/18 Sun 26/5/17 191 Removal of Sheetpiles 30 days Tue 26/4/28 Wed 26/5/27 Tue 26/4/28 Fri 26/5/8 Thu 26/5/28 Fri 25/5/8 Thu 26/5/28 Fri 25/5/8 Thu 26/5/28 True 25/8/26 Tue 25/8/2	rk Er	Erection and	and Ca	st-in items			20 days	Tue 26/4/7	Sun 26/4/26	Tue 26/4/7	Sun 26/4/26	Tue 26/4/7	Sun 26/4/26	0 days	2	187FS-10 days										
191 Removal of Sheetpiles 30 days Tue 26/4/28 Wed 26/5/27 Tue 26/4/28 Wed 26/5/27 Tue 26/4/28 Wed 26/5/27 192 Facing stone 21 days Fri 26/5/8 Thu 26/5/28 Thu 26/5/28 Fri 26/5/8 Thu 26/5/28 Fri 26/5/8 Thu 26/5/28 Fri 26/5/8 Thu 26/5/28 Fri 26/5/8 Thu 26/5/28 Thu 26/5/28 Fri 26/5/8							-							-	0	188FS-10 days					1					
192 Facing stone 21 days Fi 26/5/8 Thu 26/5/28 Fi 26/5/8			ion				1								0	189										
193 ABWF works 21 days Fri 26/5/8 Thu 26/5/28 Thu 26/5/28 Fri 26/5/8 Thu 26/5/28	neet	etpiles													0	190FS-20 days 191FS-20 days										
194 Bedding works 21 days Fri 26/5/8 Thu 26/5/28 Thu 25/8/26 Thu 25/8/2							-							,	0	191FS-20 days 191FS-20 days					1.00					
106 Section VII 820 days Tue 23/5/30 Tue 23/5/30 Tue 23/5/30 Mon 23/12/25 Fit 23/5/30 Tue 25/8/26 Tue 23/5/30 Mon 23/12/25 Fit 23/5/30 Tue 23/5/30 Tue 23/5/30 Tue 23/5/30 Mon 23/12/25 Fit 23/5/30 Tue 23/5/30 Tue 23/5/30 Tue 23/5/30 Tue 25/8/26							-									191FS-20 days										
2 access date of Portion D 210 days Tue 23/5/30 Mon 23/12/25 Tue 23/5/30											-		-											1		
3 secton VII (Ha Che - Fam Kam Road) 820 days Tue 23/5/30 Tue 23/5/20 Fri 24/10/4 Fri 23/9/22 ####################################							820 days	Tue 23/5/30	Tue 25/8/26	Tue 23/5/30	Tue 25/8/26		Tue 25/8/26	0 days			1							-		
4 Site Establishment 389 days Tue 23/9/12 Fri 24/10/4 Tue 23/9/12 Fri 24/10/4 Fri 23/9/22 ####################################							-							,		\\WingTatNasC				h	_					
5 Public Liaison and Negotiation with Village Rep. [A] 104 days Tue 23/9/12 Sun 23/12/24 Fri 23/9/22 Wed 24/1/3 6 Initial Survey 285 days Mon 23/12/25 Fri 24/10/4 Mon 23/12/25 Fri 24/10/4 Thu 24/1/4 Mon 24/10/14 8 Initial Safety & Environmental measures 91 days Mon 23/12/25 Sun 24/3/24 Mon 23/12/25 Sun 24/3/24 Thu 24/1/4 Wed 24/4/3 9 Setup of instrumentation and monitoring 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/4/4 Sun 24/6/2 10 Tree Survey 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/4/4 Sun 24/6/2 11 Condition Survey 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/6/2 Thu 24/6/2 12 UU detection 60 days Fri 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/7/22 Thu 24/6/2 Mon 24/9/20 Fri 24/9/20 Fri 24/9/20 Fri 24/9/20 Fri 24/9/20 Fri 24/9/20 Fri 24/9/20	am k	n Karn Road)	ad)				-								0	\\WingTatNasC		in martine		month	and in	maria		Section.	in the second second	
6 Initial Survey 285 days Mon 23/12/25 Fri 24/10/4 Mon 23/12/25 Fri 24/10/4 Thu 24/1/4 Mon 24/10/14 8 Initial Safety & Environmental measures 91 days Mon 23/12/25 Sun 24/3/24 Mon 23/12/25 Sun 24/3/24 Thu 24/1/4 Wed 24/4/3 9 Setup of instrumentation and monitoring 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/5/23 Thu 24/4/4 Sun 24/6/2 10 Tree Survey 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/6/2 Sun 24/3/25 Thu 24/5/23 Thu 24/4/4 Sun 24/6/2 11 Condition Survey 60 days Mon 24/3/25 Thu 24/7/23 Fri 24/10/4 Mon 24/3/25 Thu 24/6/2 12 UU detection 60 days Fri 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/6/2 Mon 24/6/2 13 Site Clearance 60 days Tue 24/7/23 Fri 24/9/20 Tue 24/7/24 Fri 24/9/20 Fri 24/10/4 Thu 24/1/4 ########## 15 Application of XP 255 days Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 16 Submission of TTA and Arrange TMLG 255 days </td <td>No-</td> <td>egotistics</td> <td>ا ما ماند رو</td> <td>Villago Doo 141</td> <td></td> <td>0</td> <td>\\WingTatNasC</td> <td></td> <td>1</td> <td></td> <td></td> <td>3</td> <td></td> <td>2</td> <td>*</td> <td></td> <td></td>	No-	egotistics	ا ما ماند رو	Villago Doo 141											0	\\WingTatNasC		1			3		2	*		
8 Initial Safety & Environmental measures 91 days Mon 23/12/25 Sun 24/3/24 Mon 23/12/25 Sun 24/3/24 Thu 24/1/4 Wed 24/4/3 9 Setup of instrumentation and monitoring 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/5/23 Thu 24/5/23 Thu 24/5/23 Thu 24/4/4 Sun 24/6/2 10 Tree Survey 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/4/4 Sun 24/6/2 11 Condition Survey 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/6/2 Sun 24/6/2 12 UU detection 60 days Mon 24/3/25 Thu 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/3/26 Thu 24/6/2 Mon 24/3/26 Mon 24/6/2 Mon 24/6/2 <t< td=""><td>weg</td><td>egoration Wi</td><td>ai with</td><td>, maye kep. [A]</td><td></td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td>-</td><td>0</td><td>2FS-1 day,5</td><td></td><td></td><td>100000000</td><td>1-</td><td>1</td><td></td><td></td><td>-</td><td></td><td></td></t<>	weg	egoration Wi	ai with	, maye kep. [A]			1							-	0	2FS-1 day,5			100000000	1-	1			-		
9 Setup of instrumentation and monitoring 60 days Mon 24/3/25 Thu 24/5/23 Mon 24/3/25 Thu 24/5/23 Thu 24/5	viror	onmental me	Imeasi	ures			-							-	0	2FS-1 day,5				*	1					
10 Tree Survey 60 days Man 24/3/25 Thu 24/5/23 Man 24/3/25 Thu 24/5/23 Thu 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/7/22 Fri 24/10/4 Thu																8					1	h		1		
12 UU detection 60 days Fri 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/7/22 Mon 24/7/22 Mon 24/6/3 Thu 24/8/1 13 Site Clearance 60 days Tue 24/7/23 Fri 24/9/20 Tue 24/7/23 Fri 24/9/20 Fri 24/8/2 Mon 24/9/30 14 Temporary Traffic Arrangement 285 days Mon 23/12/25 Fri 24/10/4 ########### Fri 24/10/4 Thu 24/1/4 ####################################							-	Man 24/3/25			Thu 24/5/23	Thu 24/4/4	Sun 24/6/2		0	8					Í.	Arboris				
13 Site Clearance 60 days Tue 24/7/23 Fri 24/9/20 Tue 24/7/23 Fri 24/9/20 Fri 24/9/20 Fri 24/8/2 Mon 24/9/30 14 Temporary Traffic Arrangement 285 days Mon 23/12/25 Fri 24/10/4 ########### Fri 24/10/4 Thu 24/1/4 ########### 15 Application of XP 255 days Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 16 Submission of TTA and Arrange TMLG 255 days Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 17 Approval of TTA 30 days Thu 24/9/5 Fri 24/10/4 Thu 24/1/4 Sat 24/9/14 18 Progress Summary Summary Rolled Up Criteria Rolled Up Criteria							1									8						Buildin	ng Surveyor /		-	
14 Temporary Traffic Arrangement 285 days Mon 23/12/25 Fri 24/10/4 ########## Fri 24/10/4 Thu 24/1/4 ####################################							-									9,11,10					-	Same		nt Person (L		
15 Application of XP 255 days Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 16 Submission of TTA and Arrange TMLG 255 days Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 17 Approval of TTA 30 days Thu 24/9/5 Fri 24/10/4 Thu 24/9/5 Fri 24/10/4 Sun 24/9/15 Mon 23/12/25 17 Approval of TTA Task Progress Summary Wed 24/9/4 Sat 24/9/16 Mon 24/10/14		and the second sec												,	0	12			1		1			anabour,	1 grab truck	
16 Submission of TTA and Arrange TMLG 255 days Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 17 Approval of TTA 30 days Thu 24/9/5 Fri 24/10/4 Thu 24/9/5 Fri 24/10/4 Sun 24/9/15 Mon 23/12/25 Wed 24/9/4 Mon 23/12/25 Wed 24/9/4 Thu 24/1/4 Sat 24/9/14 17 Approval of TTA Task Progress Summary Wed 24/9/4 Sat 24/9/15 Mon 24/10/14	angi	gement					-							,	0	2FS-1 day			N	¥	-		······1	1		
17 Approval of TTA 30 days Thu 24/9/5 Fri 24/10/4 Thu 24/9/5 Fri 24/10/4 Sun 24/9/15 Mon 24/10/14 Levision: 7.0 Date: 31 March 2024 Task Progress Summary Rolled Up Critical	and	nd Arrange T	ge TML	.G												2FS-1 day				*						
Revision: 7.0 Date: 31 March 2024			-				-							10 days							1		the second se	1		
Revision: 7.0 Date: 31 March 2024	-	1 .	́т-		E.		 Progress	-		Summany	1	-	Rolled Up Cr	itical Task		Rolla	d Up Progre	s –	_	External Tas				Group	By Summary	
	rch 2	h 2024		ical Task	1	T UIII	 Milestone			Rolled Up Ta	ask	•				Split	- 56110916			Project Surr		ALC: NO.		Deadlin		
Drain: (U/S)-{D/S},size+type,bedding,length(m),depth(m)	_		_				 inities to the						Noned of Mi			Page 10				syce: Sull	y	×	*	Jeau		\sim

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



								CONT	RACT NO, DC/2	022/02 - DRA	INAGE	IL ENGINEERI IMPROVEMEN ECT PROGRAM	IT WORKS AT YUEN LO	NG - STAGE 2
D Tas	sk Name		Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish					23, Half 2 2024, Half 1 2024, Half 2 S O N D J F M A M J J A S O N D J F
3	Drain Laying Works		675 days	Fri 23/10/13	Sun 25/8/17	Fri 23/10/13	Sun 25/8/17	*****		9 days			0 1 11 2 1 2 1 0 1	
)	EWN/002 Insufficient space for Temp, Works Design for alterna		1 day 350 days	Fri 23/10/13 Sat 23/10/14	Fri 23/10/13 Fri 24/9/27	Fri 23/10/13 Sat 23/10/14	Fri 23/10/13 Fri 24/9/27		Mon 23/10/30 Mon 24/10/14			19		4
_	Protection to ex. Dongjiang Wal		14 days	Tue 24/10/14	Mon 24/10/14	Tue 24/10/14	Mon 24/10/14	Tue 24/10/1	Mon 24/10/14	0 days		13,\\WingTatN		
	HC10 CH A611.404~CH A674.4		244 days	Tue 24/10/15	Sun 25/6/15	Tue 24/10/15	Sun 25/6/15	Tue 24/10/15	Sun 25/6/15	0 days	-			
	Mobilisation of plant		14 days	Tue 24/10/15	Mon 24/10/28	Tue 24/10/15	Mon 24/10/28	Tue 24/10/15	Mon 24/10/28	-	0	22,17,20,6		
	Installation of pipe roofing		50 days	Tue 24/10/29	Tue 24/12/17	Tue 24/10/29	Tue 24/12/17	Tue 24/10/29	Tue 24/12/17	0 days	10	24		
	Demolition of existing drain	•	30 days	Wed 24/12/18	Thu 25/1/16	Wed 24/12/18	Thu 25/1/16	Wed 24/12/18	Thu 25/1/16	0 days	Э.	25		the second se
	Installation of temporary su		30 days	Fri 25/1/17	Sat 25/2/15	Fri 25/1/17	Sat 25/2/15	Fri 25/1/17	Sat 25/2/15	0 days		26		
	Construction of alternative		80 days	Sun 25/2/16	Tue 25/5/6	Sun 25/2/16	Tue 25/5/6	Sun 25/2/16	Tue 25/5/6			27		
	Removal of temporary supp Demoblisation	ort	30 days 10 days	Wed 25/5/7 Fri 25/6/6	Thu 25/6/5 Sun 25/6/15	Wed 25/5/7 Fri 25/6/6	Thu 25/6/5 Sun 25/6/15	Wed 25/5/7 Fri 25/6/6	Thu 25/6/5 Sun 25/6/15	0 days		28 29		
	CCTV inspection		28 days	Mon 25/6/16	Sun 25/7/13	Mon 25/6/16	Sun 25/6/15 Sun 25/7/13	Wed 25/6/25	Tue 25/7/22	0 days 9 days		30		
	Reinstatement		35 days	Mon 25/7/14	Sun 25/8/17	Mon 25/7/14	Sun 25/8/17	Wed 25/7/23	Tue 25/8/26	9 days		34		
			1							,-	-			
Sec	ction V		974 days	Mon 23/5/29	Mon 26/1/26	Mon 23/5/29	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days				
	access date of Portion E1		0 days	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Mon 23/5/29	Fл 23/6/23	Fri 23/6/23	25 days	0	\\WingTatNasC	5/29	
	section V (Shan Ha Tsuen - Shan Ha	Road) (40d expected EOT)	973 days	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days	0	\\WingTatNasC		
	Site Establishment		742 days	Mon 23/5/29	Sun 25/6/8	Mon 23/5/29	Sun 25/6/8	Tue 23/9/12	Mon 26/1/26	106 days				
		s Design and Method Statement [A]	622 days	Tue 23/9/26	Sun 25/6/8	Tue 23/9/26	Sun 25/6/8	Wed 24/5/15	Mon 26/1/26	232 days		\\WingTatNasC		
	Public Liaison and Negotiation v	ith village Rep. [A]	104 days	Tue 23/9/12	Sun 23/12/24	Tue 23/9/12	Sun 23/12/24	Tue 23/9/12	Sun 23/12/24	0 days		\\WingTatNasC	+	
	Initial Survey [A]	nal request of Village Dec	742 days	Mon 23/5/29	Sun 25/6/8	Mon 23/5/29	Sun 25/6/8	Tue 24/1/16	Mon 26/1/26			2FS-1 day	4	
_	[EWN011] Objection and addition [EWN011] Objection and addition		85 days 30 days	Mon 23/12/25 Tue 24/3/19	Mon 24/3/18 Wed 24/4/17	Mon 23/12/25 Tue 24/3/19	Mon 24/3/18 Wed 24/4/17	Mon 23/12/25 Tue 24/3/19	Mon 24/3/18 Wed 24/4/17	0 days 0 days	0	•		
	Initial Safety & Environmental m		30 days	Tue 24/3/19 Tue 24/3/19	Wed 24/4/17 Wed 24/4/17	Tue 24/3/19	Wed 24/4/17 Wed 24/4/17	Tue 24/3/19	Wed 24/4/17 Wed 24/4/17	0 days 0 days		8 16FF		
	Setup of instrumentation and m		45 days	Mon 24/3/19	Wed 24/4/17 Wed 24/4/17	Mon 24/3/19	Wed 24/4/17 Wed 24/4/17	Mon 24/3/19	Wed 24/4/17 Wed 24/4/17	0 days 0 days	15	16FF		
	Tree Survey [A]	2	45 days	Mon 24/3/4	Wed 24/4/17	Mon 24/3/4	Wed 24/4/17	Mon 24/3/4	Wed 24/4/17	0 days		16FF		Arborist
	UU detection		30 days	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	0 days		16FF		Competent Person (UU)
	Site Clearance		30 days	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	0 days		20FF		x labour, 1 grab truck
Į.	Temporary Traffic Arrangement		325 days	Mon 23/5/29	Wed 24/4/17	Mon 23/5/29	Wed 24/4/17	Fri 23/6/23	Wed 24/4/17	0 days				a second s
	Application of XP [A]		270 days	Mon 23/5/29	Thu 24/2/22	Mon 23/5/29	Thu 24/2/22	Fri 23/6/23	Mon 24/3/18	25 days		2FS-1 day		
	Submission of TTA and Arrange	MLG [A]	270 days	Mon 23/5/29	Thu 24/2/22	Mon 23/5/29	Thu 24/2/22	Fri 23/6/23	Mon 24/3/18	25 days		2FS-1 day	fi cominant	
_	Approval of TTA		30 days	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	Tue 24/3/19	Wed 24/4/17	0 days	0	18,19,8		
	Drain Laying Works	-12120-215	649 days	Thu 24/4/18	Mon 26/1/26	Thu 24/4/18	Mon 26/1/26	Thu 24/4/18	Mon 26/1/26	0 days				
_	SHT.A05~SHT.A06A,1500PC,B, TTA Implementation	=13.12,D=3.15	66 days 4 days	Thu 24/4/18 Thu 24/4/18	Sat 24/6/22 Sun 24/4/21	Thu 24/4/18 Thu 24/4/18	Sat 24/6/22 Sun 24/4/21	Thu 24/4/18 Thu 24/4/18	Sat 24/6/22 Sun 24/4/21	0 days 0 days	0	16,20,11,13,14,		
_	Breaking Ground		14 days	Sat 24/4/20	Бл 24/5/3	Sat 24/4/20	Fri 24/5/3	Sat 24/4/20	Fri 24/5/3	0 days		23FS-2 days		Ix Excavator with breaker
	Excavation and Lateral Supp	ort	16 days	Thu 24/5/2	Fn 24/5/17	Thu 24/5/2	Fri 24/5/17	Thu 24/5/2	Fri 24/5/17			24FS-2 days		1x Excavator
	Drain Laying		14 days	Thu 24/5/16	Wed 24/5/29	Thu 24/5/16	Wed 24/5/29	Thu 24/5/16	Wed 24/5/29	0 days		25FS-2 days		3x drainlayer,2x labour
	Bedding and Backfilling		8 days	Tue 24/5/28	Tue 24/6/4	Tue 24/5/28	Tue 24/6/4	Tue 24/5/28	Tue 24/6/4	0 days		26FS-2 days		Lx Excavator
	Manhole Construction		10 days	Mon 24/6/3	Wed 24/6/12	Mon 24/6/3	Wed 24/6/12	Mon 24/6/3	Wed 24/6/12	0 days		27FS-2 days		3x carpenter,2x labour
	Reinstatement		8 days	Thu 24/6/13	Thu 24/6/20	Thu 24/6/13	Thu 24/6/20	Thu 24/5/13	Thu 24/6/20	0 days	0	28		1x Excavator, 1x dump truck
	TTA Removal		2 days	Fri 24/6/21	Sat 24/6/22	Fri 24/6/21	Sat 24/6/22	Fri 24/6/21	Sat 24/6/22	0 days		29		E C
	Connection of ex. 900pipe to SH		30 days	Sun 24/6/23	Mon 24/7/22	Sun 24/6/23	Mon 24/7/22	Sun 24/6/23	Mon 24/7/22	0 days	0	30		
	SHT_A04~SHT_A05,1500PC,B,L:	81,51,D=3.44	176 days	Tue 24/7/23	Tue 25/1/14	Tue 24/7/23	Tue 25/1/14	Tue 24/7/23	Tue 25/1/14	0 days				
	Stage 1 TTA Implementation		60 days	Tue 24/7/23 Tue 24/7/23	Fri 24/9/20 Fri 24/7/26	Tue 24/7/23 Tue 24/7/23	Fri 24/9/20 Fri 24/7/26	Tue 24/7/23 Tue 24/7/23	Fri 24/9/20 Fri 24/7/26	0 days	0	31		
	Breaking Ground		4 days 12 days	Tue 24/7/23 Thu 24/7/25	Mon 24/8/5	Tue 24/7/23 Thu 24/7/25	Mon 24/8/5	Tue 24/7/23 Thu 24/7/25	Mon 24/8/5	0 days 0 days		31 34FS-2 days		Ix Excavator with breaker
	Excavation and Lateral	Support	12 days 14 days	Sun 24/8/4	Sat 24/8/17	Sun 24/8/4	Sat 24/8/17	Sun 24/8/4	Sat 24/8/17	0 days 0 days		35FS-2 days		1x Excavator
	Drain Laying		12 days	Fri 24/8/16	Tue 24/8/27	Fri 24/8/16	Tue 24/8/27	Fri 24/8/16	Tue 24/8/27			36FS-2 days		3x drainlayer,2x labour
_	Bedding and Backfilling		8 days	Mon 24/8/26	Mon 24/9/2	Mon 24/8/26	Mon 24/9/2	Mon 24/8/26	Mon 24/9/2	0 days		37FS-2 days		1x Excavator
	Manhole Construction		10 days	Sun 24/9/1	Tue 24/9/10	Sun 24/9/1	Tue 24/9/10	Sun 24/9/1	Tue 24/9/10	0 days		38FS-2 days		3x carpenter, 2x labour
	Reinstatement		8 days	Wed 24/9/11	Wed 24/9/18	Wed 24/9/11	Wed 24/9/18	Wed 24/9/11	Wed 24/9/18			39		1x Excavator, 1x dump
	TTA Removal		2 days	Thu 24/9/19	Fri 24/9/20	Thu 24/9/19	Fri 24/9/20	Thu 24/9/19	Fri 24/9/20	0 days	0 4	40		
	Stage 2		58 days	Sat 24/9/21	Sun 24/11/17	Sat 24/9/21	Sun 24/11/17		Sun 24/11/17	0 days	12			
_	TTA Implementation		4 days	Sat 24/9/21	Tue 24/9/24	Sat 24/9/21	Tue 24/9/24	Sat 24/9/21	Tue 24/9/24	0 days		41		
	Breaking Ground		10 days	Mon 24/9/23	Wed 24/10/2	Mon 24/9/23	Wed 24/10/2	Mon 24/9/23	Wed 24/10/2	0 days		43FS-2 days		L Excavator with br
_	Excavation and Lateral Drain Laying	вирроп	14 days	Tue 24/10/1 Sun 24/10/13	Mon 24/10/14	Tue 24/10/1	Mon 24/10/14		Mon 24/10/14	0 days		44FS-2 days		Ix Excavator
-	Bedding and Backfilling		12 days 8 days	Sun 24/10/13 Wed 24/10/23	Thu 24/10/24 Wed 24/10/30	Sun 24/10/13 Wed 24/10/23	Thu 24/10/24 Wed 24/10/30	Sun 24/10/13 Wed 24/10/23	Thu 24/10/24 Wed 24/10/30	0 days 0 days		45FS-2 days 46FS-2 days		3x drainlayer,2x l
-	Manhole Construction		10 days	Tue 24/10/29	Thu 24/11/7	Tue 24/10/29	Thu 24/11/7	Tue 24/10/29	Thu 24/11/7	0 days		40FS-2 days 47FS-2 days		3x carpenter,2
_	Reinstatement		8 days	Fri 24/11/8	Fri 24/11/15	Fri 24/11/8	Fri 24/11/15	Fri 24/11/8	Fri 24/11/15	0 days		47F5-2 days 48		1x Excavator,
-	TTA Removal		2 days	Sat 24/11/16	Sun 24/11/17	Sat 24/11/16	Sun 24/11/17		Sun 24/11/17	-	2.5	49		
	Stage 3		58 days	Mon 24/11/18	Tue 25/1/14	##########		****	Tue 25/1/14	0 days				
	TTA Implementation		4 days	Mon 24/11/18		Mon 24/11/18	Thu 24/11/21		Thu 24/11/21	0 days	0	50		
	Breaking Ground		10 days	Wed 24/11/20	Fri 24/11/29	Wed 24/11/20	Fri 24/11/29	Wed 24/11/20	Fn 24/11/29	0 days	1 5	52FS-2 days		1x Excavato
	Excavation and Lateral	upport	14 days	Thu 24/11/28	Wed 24/12/11	Thu 24/11/28	Wed 24/12/11	Thu 24/11/28	Wed 24/12/11	0 days	2 5	53FS-2 days		1x Excava
	Drain Laying		12 days	Tue 24/12/10	Sat 24/12/21	Tue 24/12/10	Sat 24/12/21	Tue 24/12/10	Sat 24/12/21	0 days		54FS-2 days		3x drain
	Bedding and Backfilling		B days	Fri 24/12/20	Fri 24/12/27	Fri 24/12/20	Fri 24/12/27	Fri 24/12/20	Fri 24/12/27	0 days		55FS-2 days		1x Exca
_	Manhole Construction		10 days	Thu 24/12/26	Sat 25/1/4	Thu 24/12/26	Sat 25/1/4	Thu 24/12/26	Sat 25/1/4	0 days		56FS-2 days		Зх са
_	Reinstatement		8 days	Sun 25/1/5	Sun 25/1/12	Sun 25/1/5	Sun 25/1/12	Sun 25/1/5	Sun 25/1/12	0 days	18	57		LixB
	TTA Removal Connection of ex. 900pipe to SH	105	2 days	Mon 25/1/13	Tue 25/1/14	Mon 25/1/13	Tue 25/1/14	Mon 25/1/13	Tue 25/1/14	0 days		58		L.
-	SHT_A3A~SHT_A04,1500PC,B,L		30 days 144 days	Wed 25/1/15 Fri 25/2/14	Thu 25/2/13 Mon 25/7/7	Wed 25/1/15 Fri 25/2/14	Thu 25/2/13 Mon 25/7/7	Wed 25/1/15 Fri 25/2/14	Thu 25/2/13 Mon 25/7/7	0 days 0 days	0	59		
	Stage 1		72 days	Fri 25/2/14	Sat 25/4/26	Fri 25/2/14 Fri 25/2/14	Sat 25/4/26	Fri 25/2/14	Sat 25/4/26	0 days				
	TTA Implementation		4 days	Fri 25/2/14	Mon 25/2/17	Fri 25/2/14	Mon 25/2/17	Fri 25/2/14	Mon 25/2/17	0 days 0 days	0 6	60		
	Breaking Ground		12 days	Sun 25/2/14	Thu 25/2/27	Sun 25/2/14	Thu 25/2/27	Sun 25/2/14	Thu 25/2/27	0 days 0 days		63FS-2 days		
	Excavation and Lateral	upport	18 days	Wed 25/2/26	Sat 25/3/15	Wed 25/2/26	Sat 25/3/15	Wed 25/2/26	Sat 25/3/15	0 days		64FS-2 days		
	Drain Laying		16 days	Fri 25/3/14	Sat 25/3/29	Fri 25/3/14	Sat 25/3/29	Fri 25/3/14	Sat 25/3/29	0 days		65FS-2 days		
	Bedding and Backfilling		10 days	Fri 25/3/28	Sun 25/4/6	Fri 25/3/28	Sun 25/4/6	Fri 25/3/28	Sun 25/4/6	0 days		66FS-2 days		
	Manhole Construction		12 days	Sat 25/4/5	Wed 25/4/16	Sat 25/4/5	Wed 25/4/16	Sat 25/4/5	Wed 25/4/16	0 days		67FS-2 days		
	Reinstatement		8 days	Thu 25/4/17	Thu 25/4/24	Thu 25/4/17	Thu 25/4/24	Thu 25/4/17	Thu 25/4/24	-	0 6	68		
	1.	Task	Progress	5		Summary	-		Rolled Up Criti	cal Task	-	Della		External Tasks Group By Summar
7.0	Date: 31 March 2024					,							d Up Progress	
		ritical Task	Milestone			Rolled Up Ta	SK	A DEPARTMENT OF THE OWNER OWNER OF THE OWNER OWNE	Rolled Up Mile	stone 🔿		Split		Project Summary Deadline



truck

bour

labour x dump truck




avator with breaker Excavator x drainlayer, 2x labour 1x Excavator 3x carpenter, 2x labour 1x Excavator, 1x dump truck



							CONT	RACT NO. DC/			E IMPROVEME ECT PROGRAM	
	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish				Half 1 2023, Half 2 2024, Half 1 2024, Half 2 A M J J A S O N D J F M M J J A S O N D J F M M J J A S O N D J F M M J J A S O N D J F M A M J J S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M
70 71	TTA Removal Stage 2	2 days 72 days	Fri 25/4/25 Sun 25/4/27	Sat 25/4/26 Mon 25/7/7	Fri 25/4/25 Sun 25/4/27	Sat 25/4/26 Mon 25/7/7	Fri 25/4/25 Sun 25/4/27	Sat 25/4/26 Mon 25/7/7	0 days 0 days	0	69	
72	TTA Implementation	4 days	Sun 25/4/27	Wed 25/4/30	Sun 25/4/27	Wed 25/4/30	Sun 25/4/27	Wed 25/4/30	0 days		70	
73	Breaking Ground	12 days	Tue 25/4/29	Sat 25/5/10	Tue 25/4/29	Sat 25/5/10	Tue 25/4/29	Sat 25/5/10	0 days		72FS-2 days	
74	Excavation and Lateral Support Drain Laying	18 days 16 days	Fri 25/5/9 Sun 25/5/25	Mon 25/5/26 Mon 25/6/9	Fri 25/5/9 Sun 25/5/25	Mon 25/5/26 Mon 25/6/9	Fri 25/5/9 Sun 25/5/25	Mon 25/5/26 Mon 25/6/9	0 days 0 days		73FS-2 days 74FS-2 days	
76	Bedding and Backfilling	10 days	Sun 25/6/8	Tue 25/6/17	Sun 25/6/8	Tue 25/6/17	Sun 25/6/8	Tue 25/6/17	0 days		75FS-2 days	
77	Manhole Construction	12 days	Mon 25/6/16	Fri 25/6/27	Mon 25/6/16	Fri 25/6/27	Mon 25/6/16	Fri 25/6/27	0 days	1	76FS+2 days	
78	Reinstatement	8 days	Sat 25/6/28	Sat 25/7/5	Sat 25/6/28	Sat 25/7/5	Sat 25/6/28	Sat 25/7/5	0 days		77	
79		2 days	Sun 25/7/6	Mon 25/7/7	Sun 25/7/6	Mon 25/7/7	Sun 25/7/6	Mon 25/7/7	0 days	0	78	
80 81	SHT A03~ SHT A3A, 1500PC, B, L=8.59, D=3, 65 TTA Implementation	56 days 4 days	Tue 25/7/8 Tue 25/7/8	Mon 25/9/1 Fri 25/7/11	Tue 25/7/8 Tue 25/7/8	Mon 25/9/1 Fri 25/7/11	Tue 25/7/8 Tue 25/7/8	Mon 25/9/1 Fri 25/7/11	0 days 0 days	0	79	
82	Breaking Ground	10 days	Thu 25/7/10	Sat 25/7/19	Thu 25/7/10	Sat 25/7/19	Thu 25/7/10	Sat 25/7/19	0 days		81FS-2 days	
83	Excavation and Lateral Support	14 days	Fri 25/7/18	Thu 25/7/31	Fri 25/7/18	Thu 25/7/31	Fri 25/7/18	Thu 25/7/31	0 days		82FS-2 days	
84	Drain Laying	12 days	Wed 25/7/30	Sun 25/8/10	Wed 25/7/30	Sun 25/8/10	Wed 25/7/30	Sun 25/8/10	0 days		83FS-2 days	
85	Bedding and Backfilling	8 days	Sat 25/8/9	Sat 25/8/16	Sat 25/8/9	Sat 25/8/16	Sat 25/8/9	Sat 25/8/16	0 days		84FS-2 days	
85 87	Manhole Construction	10 days	Fri 25/8/15 Mon 25/8/25	Sun 25/8/24 Sat 25/8/30	Fri 25/8/15 Mon 25/8/25	Sun 25/8/24 Sat 25/8/30	Fri 25/8/15 Mon 25/8/25	Sun 25/8/24 Sat 25/8/30	0 days 0 days		85FS-2 days 86	
88	Reinstatement TTA Removal	6 days 2 days	Sun 25/8/31	Mon 25/9/1	Sun 25/8/31	Mon 25/9/1	Sun 25/8/31	Mon 25/9/1	0 days 0 days	-	87	
89	SHT_A02~SHT_A03,1500PC,T,L=32.82,D=3.6	107 days		Wed 25/12/17	Tue 25/9/2	Wed 25/12/17	Tue 25/9/2	Wed 25/12/17	0 days			
90	Stage 1	55 days	Tue 25/9/2	Sun 25/10/26	Tue 25/9/2	Sun 25/10/26	Tue 25/9/2	Sun 25/10/26	0 days			
91		4 days	Tue 25/9/2	Fri 25/9/5	Tue 25/9/2	Fri 25/9/5	Tue 25/9/2	Fri 25/9/5	0 days	-	88	
12	Breaking Ground	10 days	Thu 25/9/4	Sat 25/9/13	Thu 25/9/4	Sat 25/9/13	Thu 25/9/4	Sat 25/9/13	0 days		91FS-2 days	
3	Excavation and Lateral Support Drain Laying	12 days 11 days	Fri 25/9/12 Mon 25/9/22	Tue 25/9/23 Thu 25/10/2	Fri 25/9/12 Mon 25/9/22	Tue 25/9/23 Thu 25/10/2	Fri 25/9/12 Mon 25/9/22	Tue 25/9/23 Thu 25/10/2	0 days 0 days		92FS-2 days 93FS-2 days	
5	Urain Laying Bedding and Backfilling	11 days 8 days	Won 25/9/22 Wed 25/10/1	Wed 25/10/2	Wed 25/9/22 Wed 25/10/1	Wed 25/10/2	Wed 25/10/1	Wed 25/10/2	0 days 0 days		93FS-2 days 94FS-2 days	
16	Manhole Construction	10 days	Tue 25/10/7	Thu 25/10/16	Tue 25/10/7	Thu 25/10/16	Tue 25/10/7	Thu 25/10/16	0 days		95FS-2 days	
7	Reinstatement	8 days	Fn 25/10/17	Fri 25/10/24	Fri 25/10/17	Fri 25/10/24	Fri 25/10/17	Fri 25/10/24	0 days		96	
8	TTA Removal	2 days	Sat 25/10/25		Sat 25/10/25	Sun 25/10/26	Sat 25/10/25	Sun 25/10/26	0 days	0	97	
9	Stage 2	52 days	Mon 25/10/27		###########		######################################		0 days	0	98	
00	TTA Implementation Breaking Ground	4 days 10 days	Mon 25/10/27 Wed 25/10/29		Mon 25/10/27 Wed 25/10/29	Thu 25/10/30 Fri 25/11/7	Mon 25/10/27 Wed 25/10/29		0 days 0 days		98 100FS-2 days	
2	Excavation and Lateral Support	11 days		Sun 25/11/16	Thu 25/11/6	Sun 25/11/16	Thu 25/11/6	Sun 25/11/16	0 days		101FS-2 days	
03	Drain Laying	9 days	Sat 25/11/15		Sat 25/11/15	Sun 25/11/23	Sat 25/11/15	Sun 25/11/23	0 days		102FS-2 days	
14	Bedding and Backfilling	8 days	Sat 25/11/22	Sat 25/11/29	Sat 25/11/22	Sat 25/11/29	Sat 25/11/22	Sat 25/11/29	0 days	0	103FS-2 days	
)5	Manhole Construction	10 days	Fri 25/11/28	Sun 25/12/7	Fri 25/11/28	Sun 25/12/7	Fii 25/11/28	Sun 25/12/7	0 days		104FS-2 days	
6	Reinstatement	8 days		Mon 25/12/15	Mon 25/12/8	Mon 25/12/15		Mon 25/12/15	0 days		105	
)7)8	TTA Removal CCTV inspection	2 days 20 days	Tue 25/12/16 Thu 25/12/18	Wed 25/12/17 Tue 26/1/6	Tue 25/12/16 Thu 25/12/18	Wed 25/12/17 Tue 26/1/6	Tue 25/12/16 Thu 25/12/18	Wed 25/12/17 Tue 26/1/6	0 days 0 days		106 107	
09	Reinstatement	20 days 20 days	Wed 26/1/7	Mon 26/1/26	Wed 26/1/7	Mon 26/1/26	Wed 26/1/7	Mon 26/1/26	0 days		108	
10		,-										
11	access date of Portion E2	270 days	Tue 23/5/30	Fri 24/2/23	Tue 23/5/30	Fri 24/2/23	Fri 25/5/2	Mon 26/1/26	703 days		\\WingTatNasC	
12	section V (Shan Ha Tsuen)	973 days	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	Tue 23/5/30	Mon 26/1/26	0 days		\\WingTatNasC	
13	Early Access (partial) [A] Site Establishment	205 days 756 days	Tue 23/5/30 Tue 23/9/12	Wed 23/12/20 Mon 25/10/6	Tue 23/5/30 Tue 23/9/12	Wed 23/12/20 Mon 25/10/6	Thu 23/8/3 Tue 23/9/12	Fri 24/2/23 Tue 25/10/7	65 days 0 days	0	\\WingTatNasC	
15	Prepare and Accept Temp, Works Design and Method Statement [A]	742 days	Tue 23/9/26	Mon 25/10/6	Tue 23/9/26	Mon 25/10/6	Wed 23/9/27	Tue 25/10/7	l day	0	\\WingTatNasC	
16	Public Liaison and Negotiation with Village Rep	164 days	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	Tue 23/9/12	Thu 24/2/22	0 days	0	\\WingTatNasC	
17	[NCExxx] Objection and additional request of local landlord	40 days	Fri 24/2/23	Tue 24/4/2	Fri 24/2/23	Tue 24/4/2	Sun 24/3/3	Thu 24/4/11	9 days		116	
18	Initial Survey [A]	592 days	Fri 24/2/23	Mon 25/10/6	Fri 24/2/23	Mon 25/10/6	Sat 24/2/24	Tue 25/10/7	1 day		113FS-1 day,11	
9	Initial Safety & Environmental measures [A]	21 days	Fri 24/2/23	Thu 24/3/14	Fri 24/2/23	Thu 24/3/14	Fri 24/2/23	Thu 24/3/14	0 days		116,113FS-1 da 119	
20	Setup of instrumentation and monitoring Condition Survey [A]	28 days 28 days	Fri 24/3/15 Fri 24/3/15	Thu 24/4/11 Thu 24/4/11	Fri 24/3/15 Fri 24/3/15	Thu 24/4/11 Thu 24/4/11	Fn 24/3/15 Fn 24/3/15	Thu 24/4/11 Thu 24/4/11	0 days 0 days		119	Building Surveyor / Structural Engineer
22	Tree Survey [A]	28 days	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	Fri 24/3/15	Thu 24/4/11	0 days		119	Arborist
3	Built Heritage Survey [A]	150 days	Fri 24/3/15	Sun 24/8/11	Fri 24/3/15	Sun 24/8/11	Thu 25/4/3	Sat 25/8/30	384 days	0	119	Environmental Team - Achae
4	UU detection	28 days	Fri 24/4/12	Thu 24/5/9	Fri 24/4/12	Thu 24/5/9	Frī 24/4/12	Thu 24/5/9	0 days		121	Competent Person (UU)
25	Site Clearance	28 days	Fri 24/4/12	Thu 24/5/9	Fri 24/4/12	Thu 24/5/9	Fri 24/4/12	Thu 24/5/9	0 days	0	122,120,117	2x labour, 1 grab truck
6	Drain Laying Works (West)	361 days	Fri 24/5/10	Mon 25/5/5	Fri 24/5/10	Mon 25/5/5	Fri 24/5/10	Mon 26/1/26	0 days			
27 28	SHT.A01~SHT.A02,1500PC,B,L=8,39,D=3.6 TTA implementation	28 days 4 days	Fri 24/5/10 Fri 24/5/10	Thu 24/6/6 Mon 24/5/13	Fri 24/5/10 Fri 24/5/10	Thu 24/6/6 Mon 24/5/13	Fri 24/5/10 Fri 24/5/10	Thu 24/6/6 Mon 24/5/13	0 days 0 days	0	125,124,119	
9	Breaking pavement	5 days	Sun 24/5/12	Thu 24/5/16	Sun 24/5/12	Thu 24/5/16	Sun 24/5/12	Thu 24/5/16	0 days		128FS-2 days	1x Excavator with breaker
0	Excavation and Lateral Support	5 days	Wed 24/5/15	Sun 24/5/19	Wed 24/5/15	Sun 24/5/19	Wed 24/5/15	Sun 24/5/19	0 days		129FS-2 days	Lx Excavator
1	Drain Laying	5 days	Sat 24/5/18	Wed 24/5/22	Sat 24/5/18	Wed 24/5/22	Sat 24/5/18	Wed 24/5/22	0 days		130FS-2 days	3x drainlayer,2x labour
2	Bedding and Backfilling	6 days	Tue 24/5/21	Sun 24/5/26	Tue 24/5/21	Sun 24/5/26	Tue 24/5/21	Sun 24/5/26	0 days		131FS-2 days	1x Excavator
3	Manhole construction	7 days	Sat 24/5/25	Fn 24/5/31	Sat 24/5/25	Fri 24/5/31	Sat 24/5/25	Fri 24/5/31	0 days		132FS-2 days	3x carpenter, 2x labour
84 85	Reinstatement TTA removal	5 days 1 day	Sat 24/6/1 Thu 24/6/6	Wed 24/6/5 Thu 24/6/6	Sat 24/6/1 Thu 24/6/6	Wed 24/6/5 Thu 24/6/6	Sat 24/6/1 Thu 24/6/6	Wed 24/6/5 Thu 24/6/6	0 days 0 days		133 134	La excavator, ax dump trock
5	SHT.A1A~SHT.A01,1200PC,8,L=7.675,D=2.14	30 days	Fri 24/6/7	Sat 24/7/6	Fri 24/6/7	Sat 24/7/6	Fri 24/6/7	Sat 24/7/6	0 days	3		
7	TTA implementation	4 days	Fri 24/6/7	Mon 24/6/10	Fri 24/6/7	Man 24/6/10	Fri 24/6/7	Mon 24/6/10	0 days	0	135	
8	Breaking pavement	5 days	Sun 24/6/9	Thu 24/6/13	Sun 24/6/9	Thu 24/6/13	Sun 24/6/9	Thu 24/6/13	0 days		137FS-2 days	Excavator with breaker
9	Excavation and Lateral Support	5 days	Wed 24/6/12	Sun 24/6/16	Wed 24/6/12	Sun 24/6/16	Wed 24/6/12	Sun 24/6/16	0 days		138FS-2 days	Ix Excavator
)	Manhole bedding construction	7 days	Sat 24/6/15	Fri 24/6/21	Sat 24/6/15	Fri 24/6/21	Sat 24/6/15	Fri 24/6/21	0 days		139FS-2 days 140FS-2 days	3x drainlayer,2x labour
2	Drain Laying Manhole construction	6 days 7 days	Thu 24/6/20 Mon 24/6/24	Tue 24/6/25 Sun 24/6/30	Thu 24/6/20 Mon 24/6/24	Tue 24/6/25 Sun 24/6/30	Thu 24/6/20 Mon 24/6/24	Tue 24/6/25 Sun 24/6/30	0 days 0 days		140FS-2 days 141FS-2 days	3x carpenter,2x labour
3	Reinstatement	5 days	Mon 24/6/24	Fri 24/7/5	Mon 24/7/1	Fri 24/7/5	Mon 24/6/24	Fri 24/7/5	0 days		141F 3+2 days 142	Tix Excavator, 1x dump truck
4	TTA removal	1 day	Sat 24/7/6	Sat 24/7/6	Sat 24/7/6	Sat 24/7/6	Sat 24/7/6	Sat 24/7/6	0 days		143	
5	Connection of ex. Pipe to SHT A01	28 days	Sun 24/7/7	Sat 24/8/3	Sun 24/7/7	Sat 24/8/3	Tue 25/12/30	Mon 26/1/26	541 days	0	144	
6	Temporary decking over ex. UC	28 days	Sun 24/7/7	Sat 24/8/3	Sun 24/7/7	Sat 24/8/3	Sun 24/7/7	Sat 24/8/3	0 days	0	144	
7	SHT.CP1~SHT.A1A,550PC,B,L=4,16,D=2,06	27 days	Sun 24/7/21	Fri 24/8/16	Sun 24/7/21	Fri 24/8/16	Sun 24/7/21	Fri 24/8/16	0 days	c.	14555 14	
8	TTA implementation	3 days	Sun 24/7/21 Mon 24/7/22	Tue 24/7/23 Fn 24/7/26	Sun 24/7/21 Mon 24/7/22	Tue 24/7/23 Fri 24/7/26	Sun 24/7/21 Mon 24/7/22	Tue 24/7/23 Fri 24/7/26	0 days 0 days		146FS-14 days 148FS-2 days	Lx Excavator with breaker
19 50	Breaking pavement Excavation and Lateral Support	5 days 5 days	Mon 24/7/22 Thu 24/7/25	Mon 24/7/29	Mon 24/7/22 Thu 24/7/25	Fri 24/7/26 Mon 24/7/29	Thu 24/7/25	Mon 24/7/29	0 days 0 days		148FS-2 days 149FS-2 days	Lx Excavator
1	Manhole bedding construction	7 days	Sun 24/7/28	Sat 24/8/3	Sun 24/7/28	Sat 24/8/3	Sun 24/7/28	Sat 24/8/3	-		150FS-2 days	3x drainlayer,2x labour
							_					lad Up Decorrere Conversion Taske
	Task Date of March 2004	Progress			Summary	-	-	Rolled Up Cri	tical fask	Sine/I	Rol	led Up Progress External Tasks Group By Summar
: 7.0	Date: 31 March 2024 Critical Task	Milestone			Rolled Up Ta			Rolled Up Mi			Spl	it Project Summary Deadline


Drain: {U/S}~{D/S},size+type,bedding,length(m U-Channel: {U/S}-{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



							CONTR	ACT NO. DC/		INAGE IMPROVEME PROJECT PROGRA	IENT WORKS AT YUEN LONG - STAGE 2 AMME
ID Ta	ask Name	Duration	ı Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA Predecessors	Haif1 2023, Haif2 2024, Haif1 2024, Haif1 2025, Haif1 2025, Haif1 2025, Haif1 2026, Haif1 <th< th=""></th<>
.52	Drain Laying	5 days	Fn 24/8/2	Tue 24/8/6	Fri 24/8/2	Tue 24/8/6	Fn 24/8/2	Tue 24/8/6	-	0 151FS-2 days	Ix Excavator
.53 .54	Manhole construction Reinstatement	6 days 5 days	Mon 24/8/5 Sun 24/8/11		Mon 24/8/5 Sun 24/8/11	Sat 24/8/10 Thu 24/8/15	Mon 24/8/5 Sun 24/8/11	Sat 24/8/10 Thu 24/8/15	0 days 0 days	0 152FS-2 days 0 153	3x carpenter, Zx labour Lx Excavator, Lx dump truck
.55	TTA removal	1 day	Fri 24/8/16	-	0 154						
.56	Connection of ex. 550pipe to SHT ₁ CP1	28 days		Fri 24/9/13	Sat 24/8/17	Fri 24/9/13		Mon 26/1/26		0 155	
.57 .58	SHT.B04~SHT.A1A,900PC,B,L=13.155D=2.06	28 days	Sat 24/8/17 Sat 24/8/17	Fri 24/9/13 Mon 24/8/19	Sat 24/8/17	Fri 24/9/13 Mon 24/8/19	Sat 24/8/17 Sat 24/8/17	Fri 24/9/13 Mon 24/8/19	0 days	0 155	
59	TTA implementation Breaking pavement	3 days 5 days	Sun 24/8/18		Sat 24/8/17 Sun 24/8/18	Thu 24/8/22		Thu 24/8/22	0 days 0 days	0 155 0 158FS-2 days	1x Excavator with breaker
60	Excavation and Lateral Support	6 days	Wed 24/8/21					Mon 24/8/26	0 days	0 159FS-2 days	
61	Manhole bedding construction	7 days	Sun 24/8/25		Sun 24/8/25	Sat 24/8/31	Sun 24/8/25	Sat 24/8/31	0 days	0 160FS-2 days	
62 63	Drain Laying Manhole construction	5 days 6 days	Fri 24/8/30 Mon 24/9/2	Tue 24/9/3 Sat 24/9/7	Fri 24/8/30 Mon 24/9/2	Tue 24/9/3 Sat 24/9/7	Fri 24/8/30 Mon 24/9/2	Tue 24/9/3 Sat 24/9/7	0 days 0 days	0 161FS-2 days 0 162FS-2 days	
54	Reinstatement	5 days	Sun 24/9/8	Thu 24/9/12	Sun 24/9/8	Thu 24/9/12	Sun 24/9/8	Thu 24/9/12	0 days		Ix Excavator, Ix dump truck
55	TTA removal	1 day	Fri 24/9/13	0 days	0 164						
56 57	Connection of ex. UC to SHT.A1A SHT.B03~SHT.B04,900PC,B,L=21,D=1.97	28 days		Fri 24/10/11	Sat 24/9/14	Fri 24/10/11		Mon 26/1/26 Sat 24/10/12		0 165	
68	TTA implementation	29 days 4 days	Sat 24/9/14 Sat 24/9/14	Sat 24/10/12 Tue 24/9/17	Sat 24/9/14 Sat 24/9/14	Sat 24/10/12 Tue 24/9/17		Tue 24/9/17	0 days 0 days	0 165	
59	Breaking pavement	5 days	Mon 24/9/16		Mon 24/9/16		Mon 24/9/16	Fri 24/9/20	-	0 16BFS-2 days	Lic Excavator with breaker
70	Excavation and Lateral Support	6 days	Thu 24/9/19		Thu 24/9/19	Tue 24/9/24	Thu 24/9/19	Tue 24/9/24	0 days	0 169FS-2 days	
71	Manhole bedding construction Drain Laying	6 days 6 days	Mon 24/9/23 Fri 24/9/27	Sat 24/9/28 Wed 24/10/2	Mon 24/9/23 Fri 24/9/27	Sat 24/9/28 Wed 24/10/2	Mon 24/9/23 Fri 24/9/27	Sat 24/9/28 Wed 24/10/2	,	0 170FS-2 days 0 171FS-2 days	
73	Manhole construction	6 days	Tue 24/10/1	Sun 24/10/6	Tue 24/10/1	Sun 24/10/6		Sun 24/10/6		0 172FS-2 days	
74	Reinstatement	5 days	Mon 24/10/7	Fri 24/10/11	Mon 24/10/7	Fri 24/10/11	Mon 24/10/7	Fri 24/10/11	0 days	0 173	1x Excavator, 1x dump truck
75	TTA removal	1 day	Sat 24/10/12		Sat 24/10/12	Sat 24/10/12		Sat 24/10/12	,	0 174	<u>h</u>
76 77	SHT.B02-SHT.B03,900PC,B,L=36.94,D=1.72 Stage 1	56 days 28 days	Sun 24/10/13 Sun 24/10/13		Sun 24/10/13 Sun 24/10/13		Sun 24/10/13 Sun 24/10/13		0 days 0 days		
78	TTA implementation	4 days	Sun 24/10/13					Wed 24/10/16	0 days	0 175	
79	Breaking pavement	5 days	Tue 24/10/15					Sat 24/10/19	2	0 178FS-2 days	
30	Excavation and Lateral Support	6 days	Fri 24/10/18			Wed 24/10/23		Wed 24/10/23		0 179FS-2 days	
81 82	Manhole bedding construction Drain Laying	5 days 6 days	Tue 24/10/22 Fri 24/10/25					Sat 24/10/26 Wed 24/10/30		0 180FS-2 days 0 181FS-2 days	
83	Manhole construction	6 days	Tue 24/10/29		Tue 24/10/29			Sun 24/11/3	0 days	0 182FS-2 days	
34	Reinstatement	5 days	Mon 24/11/4		Mon 24/11/4	Fri 24/11/8	Mon 24/11/4	Fri 24/11/8		0 183	Lx Excavator, Lx dump truck
35 36	TTA removal	l day	Sat 24/11/9		Sat 24/11/9	Sat 24/11/9 Sat 24/12/7	Sat 24/11/9 Sun 25/8/3	Sat 24/11/9 Sat 25/8/30	0 days 266 days	0 184	
37	Stage 2 TTA implementation	28 days 4 days	Sun 24/11/10 Sun 24/11/10		Sun 24/11/10 Sun 24/11/10	Wed 24/11/13	Sun 25/8/3	Wed 25/8/6	266 days	0 185	
8	Breaking pavement	5 days	Tue 24/11/12		Tue 24/11/12		Tue 25/8/5	Sat 25/8/9	266 days	0 187FS-2 days	Excavator with breaker
19	Excavation and Lateral Support	6 days	Fri 24/11/15			Wed 24/11/20	Fri 25/8/8	Wed 25/8/13	266 days	0 188FS-2 days	
90 91	Manhole bedding construction Drain Laying	5 days 6 days	Tue 24/11/19 Fri 24/11/22	Sat 24/11/23 Wed 24/11/27		Sat 24/11/23 Wed 24/11/27	Tue 25/8/12 Fri 25/8/15	Sat 25/8/16 Wed 25/8/20	266 days 266 days	0 189FS-2 days 0 190FS-2 days	
92	Manhole construction	6 days		Sun 24/12/1	Tue 24/11/26			Sun 25/8/24		0 191FS-2 days	
93	Reinstatement	5 days	Mon 24/12/2	Fri 24/12/6	Mon 24/12/2	Fri 24/12/6	Mon 25/8/25	Fri 25/8/29	•	0 192	La Excavator, Ix dump truck
94		1 day	Sat 24/12/7	Sat 24/12/7	Sat 24/12/7	Sat 24/12/7	Sat 25/8/30	Sat 25/8/30		0 193	h h
95 96	SHT.B01~SHT.B02,900PC,B,L=61.6,D=1.59 Stage 1	56 days 28 days	Sun 24/12/8 Sun 24/12/8		Sun 24/12/8 Sun 24/12/8	Sat 25/2/1 Sat 25/1/4		Sat 25/10/25 Sat 25/9/27	266 days 266 days		
97	TTA implementation	4 days	Sun 24/12/8				Sun 25/8/31	Wed 25/9/3	266 days	0 123,194	
98	Breaking pavement	5 days	Tue 24/12/10		Tue 24/12/10		Tue 25/9/2	Sat 25/9/6	266 days	0 197FS-2 days	Lix Excavator with breaker
99 00	Excavation and Lateral Support Manhole bedding construction	6 days 5 days			Fri 24/12/13 Tue 24/12/17		Fri 25/9/5 Tue 25/9/9	Wed 25/9/10 Sat 25/9/13	266 days 266 days	 198FS-2 days 199FS-2 days 	1. Excavator 0. 3x drainlayer,2x labour
01	Drain Laying	6 days	Fri 24/12/20			Wed 24/12/25		Wed 25/9/17		0 200FS-2 days	
02	Manhole construction	6 days	Tue 24/12/24		Tue 24/12/24	Sun 24/12/29	Tue 25/9/16	Sun 25/9/21	266 days	0 201FS-2 days	
03	Reinstatement TTA removal	5 days	Mon 24/12/30	Fri 25/1/3 Sat 25/1/4	Mon 24/12/30		Mon 25/9/22	Fri 25/9/26	,	0 202	Lx Excavator, 1x dump truck
05	Stage 2	1 day 28 days	Sat 25/1/4 Sun 25/1/5	Sat 25/2/1	Sat 25/1/4 Sun 25/1/5	Sat 25/1/4 Sat 25/2/1	Sat 25/9/27 Sun 25/9/28	Sat 25/9/27 Sat 25/10/25	266 days 266 days	9 205	
06	TTA implementation	4 days	Sun 25/1/5	Wed 25/1/8	Sun 25/1/5	Wed 25/1/8		Wed 25/10/1	-	0 204	
)7	Breaking pavement	5 days	Tue 25/1/7	Sat 25/1/11	Tue 25/1/7	Sat 25/1/11		Sat 25/10/4	266 days	0 206FS-2 days	
18	Excavation and Lateral Support Manhole bedding construction	6 days 5 days	Fri 25/1/10 Tue 25/1/14	Wed 25/1/15 Sat 25/1/18	Fri 25/1/10 Tue 25/1/14	Wed 25/1/15 Sat 25/1/18		Wed 25/10/8 Sat 25/10/11	266 days 266 days	0 207FS-2 days 0 208FS-2 days	
0	Drain Laying	5 days 6 days	Fri 25/1/17	Wed 25/1/18	Fri 25/1/14	Sat 25/1/18 Wed 25/1/22	Fri 25/10/7		-	0 209FS-2 days	
1	Manhole construction	6 days	Tue 25/1/21		Tue 25/1/21	Sun 25/1/26		Sun 25/10/19		0 210FS-2 days	3x carpenter,2x labour
2	Reinstatement	5 days	Mon 25/1/27		Mon 25/1/27	Fri 25/1/31	Mon 25/10/20		-	0 211	1x Excavator, 1x dump truck
3 4	TTA removal SHT.CP2~SHT.B01,900PC,B,L=10.36,D=1.59	l day 30 days	Sat 25/2/1 Sun 25/2/2	Sat 25/2/1 Mon 25/3/3	Sat 25/2/1 Sun 25/2/2	Sat 25/2/1 Mon 25/3/3	Sat 25/10/25 Sun 25/10/26			0 212	
5	TTA implementation	3 days	Sun 25/2/2 Sun 25/2/2	Tue 25/2/4	Sun 25/2/2	Tue 25/2/4	Sun 25/10/26 Sun 25/10/26		1	0 213	
6	Breaking pavement	6 days	Mon 25/2/3	Sat 25/2/8	Mon 25/2/3	Sat 25/2/8	Mon 25/10/27	Sat 25/11/1	266 days	0 215FS-2 days	
7	Excavation and Lateral Support	6 days	Fri 25/2/7	Wed 25/2/12	Fri 25/2/7	Wed 25/2/12		Wed 25/11/5	266 days	0 216FS-2 days	
8	Manhole bedding construction Drain Laying	6 days 6 days	Tue 25/2/11 Sat 25/2/15	Sun 25/2/16 Thu 25/2/20	Tue 25/2/11 Sat 25/2/15	Sun 25/2/16 Thu 25/2/20		Sun 25/11/9 Thu 25/11/13	266 days 266 days	0 217FS-2 days 0 218FS-2 days	
0	Manhole construction	7 days	Wed 25/2/19		Wed 25/2/19	Tue 25/2/25	Wed 25/11/12		-	0 219FS-2 days	
I	Reinstatement	5 days	Wed 25/2/26		Wed 25/2/26	Sun 25/3/2	Wed 25/11/19	Sun 25/11/23	266 days	0 220	L1x Excavator,1x dump truck
2	TTA removal	1 day	Mon 25/3/3	Mon 25/3/3	Mon 25/3/3	Mon 25/3/3	Mon 25/11/24		-	0 221	
	CCTV inspection Reinstatement	28 days 35 days	Tue 25/3/4 Tue 25/4/1	Mon 25/3/31 Mon 25/5/5	Tue 25/3/4 Tue 25/4/1	Mon 25/3/31 Mon 25/5/5	Tue 25/11/25 Tue 25/12/23		266 days 266 days	0 222	
	U-Channel Works (West)	443 days					Sun 24/11/10		0 days		
5	SHT.CP2.5-SHT.CP2,300->900CU(G),L=11.4	21 days					Sun 24/11/10		0 days		
1	Excavation and Lateral Support	6 days	Sun 24/11/10				Sun 24/11/10		0 days		Lt Excavator 2x carpenter
	Formwork Erection Catchpit construcion	10 days 9 days	Thu 24/11/14 Fri 24/11/22		Thu 24/11/14 Fri 24/11/22	Sat 24/11/23 Sat 24/11/30		Sat 24/11/23 Sat 24/11/30	0 days 0 days	0 227FS-2 days 0 228FS-2 days	2x carpenter
0	Concreting	1 day	Fn 24/11/29					Fri 24/11/29		0 229FS-2 days	
31	SHT.CP3~SHT.CP2.5,300->900CU(G),L=66.5	70 days	Sat 24/11/30		Sat 24/11/30		Sat 24/11/30	Fri 25/2/7	0 days		
32 33	Stage 1	24 days	Sat 24/11/30			Mon 24/12/23		Sat 24/12/7	0 days	0 220	1. Lx Excavator
13	Excavation and Lateral Support	8 days	Sat 24/11/30	Sat 24/12/7	Sat 24/11/30	3dl 24/12//	Sat 24/11/30	Sat 24/12/7	-	0 230	
n:70	Date: 31 March 2024	Progress			Summary			Rolled Up Crit		and a second	olled Up Progress External Tasks Group By Summary
	Critical Task	Milestone			Rolled Up Ta	sk	Land and the state of the	Rolled Up Mil	ectope (Sp	olit Project Summary Deadline

)	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish			Predecessors	IME Half 1 2023, Half 2 2024, Half 1 2024, Half 2
4	Formwork Erection	10 days	Fri 24/12/6	Sun 24/12/15	Fri 24/12/6	Sun 24/12/15	Fri 24/12/6	Sun 24/12/15	0 days		233FS-2 days	A M J J A S O N D J F M A M J J A S O N D J
5	Catchpit construction	10 days		Mon 24/12/23	Sat 24/12/14	Mon 24/12/23		Mon 24/12/23	0 days	0	234FS-2 days	2x car
6	Concreting	1 day	Sun 24/12/22	Sun 24/12/22	Sun 24/12/22	Sun 24/12/22	Sun 24/12/22	Sun 24/12/22	0 days	0	235FS-2 days	Conce
7	Stage 2	24 days	Mon 24/12/23		########### #		**********		0 days			
8	Excavation and Lateral Support	8 days	Mon 24/12/23			Mon 24/12/30	Mon 24/12/23		0 days		236	
9	Formwork Erection Catchpit construcion	10 days 10 days	Sun 24/12/29 Man 25/1/6	Tue 25/1/7 Wed 25/1/15	Sun 24/12/29 Mon 25/1/6	Tue 25/1/7 Wed 25/1/15	Sun 24/12/29 Mon 25/1/6	Tue 25/1/7 Wed 25/1/15	0 days 0 days	0	238FS-2 days 239FS-2 days	.2x
1	Concreting	1 days	Tue 25/1/14	Tue 25/1/14	Tue 25/1/14	Tue 25/1/14	Tue 25/1/14	Tue 25/1/14	0 days		240FS-2 days	Co
2	Stage 3	24 days	Wed 25/1/15	Fri 25/2/7	Wed 25/1/15	Fri 25/2/7	Wed 25/1/15	Fri 25/2/7	0 days		-	
3	Excavation and Lateral Support	8 days	Wed 25/1/15	Wed 25/1/22	Wed 25/1/15	Wed 25/1/22	Wed 25/1/15	Wed 25/1/22	0 days	0	241	
4	Formwork Erection	10 days	Tue 25/1/21	Thu 25/1/30	Tue 25/1/21	Thu 25/1/30	Tue 25/1/21	Thu 25/1/30	0 days		243FS-2 days	
5	Catchpit construcion	10 days	Wed 25/1/29 Thu 25/2/6	Fri 25/2/7	Wed 25/1/29 Thu 25/2/6	Fri 25/2/7 Thu 25/2/6	Wed 25/1/29 Thu 25/2/6	Fri 25/2/7 Thu 25/2/6	0 days	0 0	244FS-2 days 245FS-2 days	
7	Concreting SHT.CP3.3~SHT.CP3,300->450CU(G),L=54.5	1 day 76 days	Fri 25/2/6	Thu 25/2/6 Wed 25/4/23	Fri 25/2/0	Wed 25/2/0	Fri 25/2/6	Wed 25/4/23	0 days 0 days	0	243F3-2 0495	
8	Stage 1	24 days	Fri 25/2/7	Sun 25/3/2	Fri 25/2/7	Sun 25/3/2	Fri 25/2/7	Sun 25/3/2	0 days			
9	Excavation and Lateral Support	8 days	Fri 25/2/7	Fri 25/2/14	Fri 25/2/7	Fri 25/2/14	Fri 25/2/7	Fri 25/2/14	0 days	0	246	
0	Formwork Erection	10 days	Thu 25/2/13	Sat 25/2/22	Thu 25/2/13	Sat 25/2/22	Thu 25/2/13	Sat 25/2/22	0 days	0	249F5-2 days	
1	Catchpit construcion	10 days	Fri 25/2/21	Sun 25/3/2	Fri 25/2/21	Sun 25/3/2	Fri 25/2/21	Sun 25/3/2	0 days		250F5-2 days	
2	Concreting	1 day	Sat 25/3/1	Sat 25/3/1	Sat 25/3/1	Sat 25/3/1	Sat 25/3/1	Sat 25/3/1	0 days	0	251FS-2 days	
3	Stage 2	27 days	Sun 25/3/2	Fri 25/3/28	Sun 25/3/2	Frí 25/3/28 Sun 25/3/9	Sun 25/3/2	Fri 25/3/28	0 days	0	252	
5	Excavation and Lateral Support Formwork Erection	8 days 12 days	Sun 25/3/2 Sat 25/3/8	Sun 25/3/9 Wed 25/3/19	Sun 25/3/2 Sat 25/3/8	Sun 25/3/9 Wed 25/3/19	Sun 25/3/2 Sat 25/3/8	Sun 25/3/9 Wed 25/3/19	0 days 0 days	0	252 254FS-2 days	
, i	Catchpit construcion	11 days	Tue 25/3/18	Fri 25/3/28	Tue 25/3/18	Fri 25/3/28	Tue 25/3/18	Fri 25/3/28	0 days		255FS-2 days	
7	Concreting	l day	Thu 25/3/27	Thu 25/3/27	Thu 25/3/27	Thu 25/3/27	Thu 25/3/27	Thu 25/3/27	0 days		256FS-2 days	
1	Stage 3	27 days		Wed 25/4/23	Fri 25/3/28	Wed 25/4/23	Fri 25/3/28	Wed 25/4/23	0 days		-	
	Excavation and Lateral Support	8 days	Fri 25/3/28	Fri 25/4/4	Fri 25/3/28	Fri 25/4/4	Fri 25/3/28	Fri 25/4/4	0 days		257	
)	Formwork Erection	12 days	Thu 25/4/3	Mon 25/4/14	Thu 25/4/3	Mon 25/4/14	Thu 25/4/3	Mon 25/4/14	0 days		259FS-2 days	
	Catchpit construcion	11 days	Sun 25/4/13	Wed 25/4/23	Sun 25/4/13	Wed 25/4/23	Sun 25/4/13	Wed 25/4/23	0 days		260FS-2 days	
		l day	Tue 25/4/22	Tue 25/4/22	Tue 25/4/22	Tue 25/4/22	Tue 25/4/22	Tue 25/4/22	0 days	0	261FS-2 days	
	SHT.CP3.5~SHT.CP3.3,300->450CU(G),L=43.3 Stage 1	57 days 29 days		Wed 25/6/18 Wed 25/5/21	Wed 25/4/23 Wed 25/4/23	Wed 25/6/18 Wed 25/5/21	Wed 25/4/23 Wed 25/4/23	Wed 25/6/18 Wed 25/5/21	0 days 0 days			
	Excavation and Lateral Support	10 days	Wed 25/4/23 Wed 25/4/23	Fn 25/5/21	Wed 25/4/23 Wed 25/4/23	Fri 25/5/21	Wed 25/4/23 Wed 25/4/23	Fri 25/5/21	0 days 0 days	0	262	
	Formwork Erection	12 days	Thu 25/5/1	Mon 25/5/12	Thu 25/5/1	Mon 25/5/12	Thu 25/5/1	Mon 25/5/12	0 days	0	265FS-2 days	
-	Catchpit construcion	11 days	Sun 25/5/11	Wed 25/5/21	Sun 25/5/11	Wed 25/5/21	Sun 25/5/11	Wed 25/5/21	0 days		266FS-2 days	
	Concreting	1 day	Tue 25/5/20	Tue 25/5/20	Tue 25/5/20	Tue 25/5/20	Tue 25/5/20	Tue 25/5/20	0 days	0	267FS-2 days	
6	Stage 2	29 days	Wed 25/5/21	Wed 25/6/18	Wed 25/5/21	Wed 25/6/18	Wed 25/5/21	Wed 25/6/18	0 days			
	Excavation and Lateral Support	10 days	Wed 25/5/21	Fri 25/5/30	Wed 25/5/21	Fri 25/5/30	Wed 25/5/21	Fri 25/5/30	0 days	0	268	
	Formwork Erection	12 days	Thu 25/5/29	Mon 25/6/9	Thu 25/5/29	Mon 25/6/9	Thu 25/5/29	Mon 25/6/9	0 days		270FS-2 days	
	Catchpit construction	11 days	Sun 25/6/8	Wed 25/6/18	Sun 25/6/8	Wed 25/6/18	Sun 25/6/8	Wed 25/6/18	0 days		271FS-2 days	
	Concreting End~SHT.CP3,5,300->450CU(G),L=107.7	l day 113 days	Tue 25/6/17 Wed 25/6/18	Tue 25/6/17 Wed 25/10/8	Tue 25/6/17 Wed 25/6/18	Tue 25/6/17 Wed 25/10/8	Tue 25/6/17 Wed 25/6/18	Tue 25/6/17 Wed 25/10/8	0 days 0 days	0	272FS-2 days	
i.	End~SH1.CP3,5,300->450CU(G),E=107.7 Stage 1	29 days		Wed 25/10/8 Wed 25/7/16	Wed 25/6/18 Wed 25/6/18	Wed 25/10/8 Wed 25/7/16	Wed 25/6/18 Wed 25/6/18	Wed 25/10/8 Wed 25/7/16	0 days 0 days			
	Excavation and Lateral Support	10 days	Wed 25/6/18	Fri 25/6/27	Wed 25/6/18	Fri 25/6/27	Wed 25/6/18	Fri 25/6/27	0 days	0	273	
	Formwork Erection	12 days	Thu 25/6/26	Mon 25/7/7	Thu 25/6/26	Mon 25/7/7	Thu 25/6/26	Mon 25/7/7	0 days		276FS-2 days	
	Catchpit construcion	11 days	Sun 25/7/6	Wed 25/7/16	Sun 25/7/6	Wed 25/7/16	Sun 25/7/6	Wed 25/7/16	0 days		277FS-2 days	
	Concreting	1 day	Tue 25/7/15	Tue 25/7/15	Tue 25/7/15	Tue 25/7/15	Tue 25/7/15	Tue 25/7/15	0 days	0	278FS-2 days	
	Stage 2	29 days		Wed 25/8/13	Wed 25/7/16	Wed 25/8/13	Wed 25/7/16	Wed 25/8/13	0 days			le l
_	Excavation and Lateral Support	10 days	Wed 25/7/16	Fri 25/7/25	Wed 25/7/16	Fri 25/7/25	Wed 25/7/16	Fri 25/7/25	0 days		279	
	Formwork Erection Catchpit construcion	12 days 11 days	Thu 25/7/24 Sun 25/8/3	Mon 25/8/4 Wed 25/8/13	Thu 25/7/24 Sun 25/8/3	Mon 25/8/4 Wed 25/8/13	Thu 25/7/24 Sun 25/8/3	Mon 25/8/4 Wed 25/8/13	0 days 0 days	0	281FS-2 days 282FS-2 days	
	Concreting	11 days 1 day	Tue 25/8/12	Tue 25/8/12	Tue 25/8/12	Tue 25/8/12	Tue 25/8/12	Tue 25/8/12	0 days		283FS-2 days	
	Stage 3	29 days	Wed 25/8/13	Wed 25/9/10	Wed 25/8/13	Wed 25/9/10	Wed 25/8/13	Wed 25/9/10	0 days		2001 0 2 0090	
5	Excavation and Lateral Support	10 days	Wed 25/8/13	Fri 25/8/22	Wed 25/8/13	Fri 25/8/22	Wed 25/8/13	Fri 25/8/22	0 days	0	284	
-	Formwork Erection	12 days	Thu 25/8/21	Mon 25/9/1	Thu 25/8/21	Mon 25/9/1	Thu 25/8/21	Mon 25/9/1	0 days	0	286FS-2 days	
	Catchpit construcion	11 days	Sun 25/8/31	Wed 25/9/10	Sun 25/8/31	Wed 25/9/10	Sun 25/8/31	Wed 25/9/10	0 days	0	287FS-2 days	
	Concreting	1 day	Tue 25/9/9	Tue 25/9/9	Tue 25/9/9	Tue 25/9/9	Tue 25/9/9	Tue 25/9/9	0 days	0	288FS-2 days	
	Stage 4	29 days		Wed 25/10/8	Wed 25/9/10	Wed 25/10/8	Wed 25/9/10	Wed 25/10/8	0 days	15		
	Excavation and Lateral Support	10 days	Wed 25/9/10	Fri 25/9/19	Wed 25/9/10	Fri 25/9/19	Wed 25/9/10	Fri 25/9/19	0 days		289	
_	Formwork Erection	12 days		Mon 25/9/29	Thu 25/9/18	Mon 25/9/29	Thu 25/9/18	Mon 25/9/29	0 days		291FS-2 days	
	Catchpit construcion Concreting	11 days I day	Sun 25/9/28 Tue 25/10/7	Wed 25/10/8 Tue 25/10/7	Sun 25/9/28 Tue 25/10/7	Wed 25/10/8 Tue 25/10/7	Sun 25/9/28 Tue 25/10/7	Wed 25/10/8 Tue 25/10/7	0 days 0 days		292FS-2 days 293FS-2 days	
_	End~ex. UC,450CU(G),L=70	l day 111 days		Mon 26/1/26	Wed 25/10/7	Mon 26/1/26	Wed 25/10/8	Mon 26/1/26	0 days 0 days		2701 3-2 Udys	
	Stage 1	29 days		Wed 25/11/5	Wed 25/10/8 Wed 25/10/8	Wed 25/11/5	Wed 25/10/8		0 days			
	Excavation and Lateral Support	10 days		Fri 25/10/17	Wed 25/10/8	Fri 25/10/17	Wed 25/10/8	Fri 25/10/17	0 days	0	294,115,118	
-	Formwork Erection	12 days		Mon 25/10/27	Thu 25/10/16	Mon 25/10/27	Thu 25/10/16		0 days		297FS-2 days	
	Catchpit construcion	11 days	Sun 25/10/26	Wed 25/11/5	Sun 25/10/26	Wed 25/11/5	Sun 25/10/26	Wed 25/11/5	0 days	0	298FS-2 days	
	Concreting	1 day	Tue 25/11/4	Tue 25/11/4	Tue 25/11/4	Tue 25/11/4	Tue 25/11/4	Tue 25/11/4	0 days	0	299FS-2 days	
	Stage 2	29 days		Wed 25/12/3	Wed 25/11/5	Wed 25/12/3	Wed 25/11/5		0 days	S.	200	
_	Excavation and Lateral Support	10 days		Fri 25/11/14	Wed 25/11/5	Fri 25/11/14	Wed 25/11/5		0 days		300 20255 J dave	
_	Formwork Erection Catchpit construcion	12 days 11 days		Mon 25/11/24 Wed 25/12/3	Thu 25/11/13 Sun 25/11/23	Mon 25/11/24 Wed 25/12/3	Thu 25/11/13 Sun 25/11/23	Mon 25/11/24 Wed 25/12/3	0 days 0 days		302FS-2 days 303FS-2 days	
_	Catchpit construcion Concreting	11 days 1 day	Sun 25/11/23 Tue 25/12/2	Wed 25/12/3 Tue 25/12/2	Sun 25/11/23 Tue 25/12/2	Wed 25/12/3 Tue 25/12/2	Sun 25/11/23 Tue 25/12/2	Wed 25/12/3 Tue 25/12/2	0 days 0 days		303FS-2 days 304FS-2 days	
	Stage 3	29 days		Wed 25/12/31		Wed 25/12/31	Wed 25/12/2		0 days	17		
_	Excavation and Lateral Support	10 days		Fri 25/12/12	Wed 25/12/3	Fri 25/12/12	Wed 25/12/3		0 days	0	305	
	Formwork Erection	12 days		Mon 25/12/22	Thu 25/12/11	Mon 25/12/22	Thu 25/12/11		0 days		307FS-2 days	
	Catchpit construcion	11 days		Wed 25/12/31	Sun 25/12/21	Wed 25/12/31	Sun 25/12/21		0 days	0	308FS-2 days	
	Concreting	1 day	Tue 25/12/30	Tue 25/12/30	Tue 25/12/30	Tue 25/12/30	Tue 25/12/30	Tue 25/12/30	0 days	0	309FS-2 days	
	Stage 4	27 days			Wed 25/12/31	Mon 26/1/26	Wed 25/12/31		0 days			
	Excavation and Lateral Support	10 days	Wed 25/12/31	Fri 26/1/9	Wed 25/12/31	Fri 26/1/9	Wed 25/12/31	Fri 26/1/9	0 days		310	
	Formwork Erection	11 days	Thu 26/1/8	Sun 26/1/18	Thu 26/1/8	Sun 26/1/18	Thu 26/1/8	Sun 26/1/18	0 days		312FS-2 days	
	Catchpit construcion	10 days	Sat 26/1/17	Mon 26/1/26	Sat 26/1/17	Mon 26/1/26	Sat 26/1/17	Mon 26/1/26	0 days		313FS-2 days	
=1	Concreting	1 day	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 26/1/26	Mon 25/1/26	0 days	0	314FS-1 day	
	Task	Progress			Summary	-	~	Rolled Up Crit	ical Task		Rol	ed Up Progress External Tasks Group By Summa
7.0	Date: 31 March 2024											

Drain: {U/S}-{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}-{D/S},size+type,length(m) Drainage Channel: {U/S}-{D/S}




							CONT	RAUT NO. DG/2	022/02 - DHAIN P	ROJECT PF	OVEMENT WORKS AT YU OGRAMME		
ID Task	k Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack T	RA Predec		2023, Half 2 2024, Half 1 A S O N D J F M A N	2024, Half 2 2025, H
316	U-Channel Works (East)	569 days	Sun 24/7/7	Mon 26/1/26	Sun 24/7/7	Mon 26/1/26	Sun 24/7/7	Mon 26/1/26	0 days		A (M) /	A 5 0 N 0 7 1 N A 0	V
317	SHT.CP11~SHT.CP10E,750CU(HD-G),L=19.8	29 days	Sun 24/7/7	Sun 24/8/4	Sun 24/7/7	Sun 24/8/4	Sun 24/7/7	Sun 24/8/4	0 days				
18	Excavation and Lateral Support	10 days	Sun 24/7/7	Tue 24/7/16	Sun 24/7/7	Tue 24/7/16	Sun 24/7/7	Tue 24/7/16	,	0 125,14			1x Excavator
9	Formwork Erection	12 days	Mon 24/7/15	Fri 24/7/26	Mon 24/7/15	Fri 24/7/26	Mon 24/7/15	Fri 24/7/26	-	0 318FS-			2x carpenter
0	Catchpit construcion	11 days	Thu 24/7/25	Sun 24/8/4	Thu 24/7/25	Sun 24/8/4	Thu 24/7/25	Sun 24/8/4 Sat 24/8/3		0 319FS- 0 320FS-			Concrete gang
1	Concreting	1 day	Sat 24/8/3	Sat 24/8/3	Sat 24/8/3	Sat 24/8/3 Sun 24/9/8	Sat 24/8/3 Sun 24/8/4	Sun 24/9/8	0 days 0 days	0 32013*	2 0895		
2	SHT_CP10E~SHT_CP10D,750CU(HD-G),L=23.7	36 days	Sun 24/8/4	Sun 24/9/8 Fn 24/8/16	Sun 24/8/4 Sun 24/8/4	Sun 24/9/8 Fri 24/8/16	Sun 24/8/4	Fri 24/8/16	-	0 321			1x Excavator
3	Excavation and Lateral Support	13 days 14 days	Sun 24/8/4 Thu 24/8/15	Wed 24/8/28	Thu 24/8/15	Wed 24/8/28	Thu 24/8/15	Wed 24/8/28		0 323FS-	2 davs		2x carpenter
4	Formwork Erection	13 days	Tue 24/8/27	Sun 24/9/8	Tue 24/8/27	Sun 24/9/8	Tue 24/8/27	Sun 24/9/8		0 324FS-			2x carpenter
25 26	Catchpit construcion Concreting	1 day	Sat 24/9/7	Sat 24/9/7	Sat 24/9/7	Sat 24/9/7	Sat 24/9/7	Sat 24/9/7		0 325FS-	2 days		Concrete gang
27	SHT.CP10D~SHT.CP10C,750CU(HD-G),L=11.9	24 days	Sun 24/9/8	Tue 24/10/1	Sun 24/9/8	Tue 24/10/1	Sun 24/9/8	Tue 24/10/1	0 days				
28	Excavation and Lateral Support	8 days	Sun 24/9/8	Sun 24/9/15	Sun 24/9/8	Sun 24/9/15	Sun 24/9/8	Sun 24/9/15	0 days	0 326			1x Excavator
29	Formwork Erection	10 days	Sat 24/9/14	Mon 24/9/23	Sat 24/9/14	Mon 24/9/23	Sat 24/9/14	Mon 24/9/23	0 days	0 328FS-	2 days		2x carpenter
30	Catchpit construcion	10 days	Sun 24/9/22	Tue 24/10/1	Sun 24/9/22	Tue 24/10/1	Sun 24/9/22	Tue 24/10/1		0 329FS-			2x carpenter
31	Concreting	1 day	Mon 24/9/30	Mon 24/9/30	Mon 24/9/30	Mon 24/9/30	Mon 24/9/30	Mon 24/9/30	2	0 330FS-	2 days		Concrete gang
12	SHT.CP10C~SHT.CP10B,750CU(HD-G),L=6.5	17 days	Tue 24/10/1	Thu 24/10/17	Tue 24/10/1	Thu 24/10/17	Tue 24/10/1	Thu 24/10/17	0 days	0 221			1x Excavator
33	Excavation and Lateral Support	6 days	Tue 24/10/1	Sun 24/10/6	Tue 24/10/1	Sun 24/10/6	Tue 24/10/1	Sun 24/10/6 Sat 24/10/12		0 331 0 333FS-	2 dave	1	2x carpenter
34	Formwork Erection	8 days	Sat 24/10/5	Sat 24/10/12	Sat 24/10/5	Sat 24/10/12	Sat 24/10/5 Fri 24/10/11	Sat 24/10/12 Thu 24/10/17	2	0 334FS-		1.1.1	2x carpenter
35	Catchpit construcion	7 days	Fri 24/10/11	Thu 24/10/17	Fri 24/10/11	Thu 24/10/17		Wed 24/10/17		0 335FS-			Concrete gang
6	Concreting	1 day 17 days	Wed 24/10/16 Thu 24/10/17		Wed 24/10/16 Thu 24/10/17	Wed 24/10/16 Sat 24/11/2	Thu 24/10/16		0 days 0 days				
37	SHT.CP10B~SHT.CP10A,750CU(HD-G),L=6.4	17 days 6 days	Thu 24/10/17 Thu 24/10/17		Thu 24/10/17 Thu 24/10/17	Tue 24/10/22	Thu 24/10/17		-	0 336			1x Excavator
38 39	Excavation and Lateral Support Formwork Erection	8 days	Mon 24/10/17			Mon 24/10/28	Mon 24/10/21		-	0 338FS-	2 days		2x carpenter
10	Catchpit construcion	7 days	Sun 24/10/27	Sat 24/11/2	Sun 24/10/27	Sat 24/11/2	Sun 24/10/27	Sat 24/11/2		0 339FS-			2x carpenter
10	Concreting	1 day	Fri 24/11/1	Fri 24/11/1	Fri 24/11/1	Fri 24/11/1	Fn 24/11/1	Fri 24/11/1	,	0 340FS-			Concrete gang
12	SHT_CP10A~SHT.CP10,750CU(HD-G),L=26.7	39 days	Sat 24/11/2	Tue 24/12/10	Sat 24/11/2	Tue 24/12/10	Sat 24/11/2	Tue 24/12/10	0 days				
13	Excavation and Lateral Support	14 days	Sat 24/11/2	Fn 24/11/15	Sat 24/11/2	Fri 24/11/15	Sat 24/11/2	Fri 24/11/15	0 days	0 341		200 E	Lx Excavator
4	Formwork Erection	15 days	Thu 24/11/14	Thu 24/11/28	Thu 24/11/14	Thu 24/11/28	Thu 24/11/14		,	0 343FS-			2x carpenter
15	Catchpit construcion	14 days	Wed 24/11/27		Wed 24/11/27	Tue 24/12/10	Wed 24/11/27			0 344FS			2x carpenter
6	Concreting	1 day	Mon 24/12/9		Mon 24/12/9	Mon 24/12/9	Mon 24/12/9		-	0 345FS-	-2 days		h Concrete gang
7	SHT.CP10~SHT.CP9,750CU(HD-G),L=4.3	17 days	Tue 24/12/10		Tue 24/12/10	Thu 24/12/26	Tue 24/12/10		0 days	0 346			1x Excavator
8	Excavation and Lateral Support	6 days	Tue 24/12/10		Tue 24/12/10	Sun 24/12/15	Tue 24/12/10			0 346 0 348FS	2 days		2x carpenter
9	Formwork Erection	8 days	Sat 24/12/14		Sat 24/12/14	Sat 24/12/21	Sat 24/12/14 Fri 24/12/20	Sat 24/12/21 Thu 24/12/26		0 349FS			Zx carpenter
0	Catchpit construcion	7 days	Fri 24/12/20	Thu 24/12/26	Fri 24/12/20 Wed 24/12/25	Thu 24/12/26 Wed 24/12/25		Wed 24/12/25		0 350FS			Concrete gan
51	Concreting	1 day	Wed 24/12/25 Thu 24/12/26		Thu 24/12/25	Sat 25/2/8	Thu 24/12/26		0 days	0 55015	2 0035		
52	SHT CP9~SHT CP8,600CU(HD-G),L=33.7	45 days 24 days	Thu 24/12/26		Thu 24/12/26	Sat 25/1/18	Thu 24/12/26		0 days				
53 54	Stage 1 Excavation and Lateral Support	8 days	Thu 24/12/26		Thu 24/12/26	Thu 25/1/2	Thu 24/12/26			0 351			1x Excavator
55	Formwork Erection	10 days	Wed 25/1/1	Fri 25/1/10	Wed 25/1/1	Fri 25/1/10	Wed 25/1/1	Fri 25/1/10	0 days	0 354FS	-2 days		2x carpente
56	Catchpit construction	10 days	Thu 25/1/9	Sat 25/1/18	Thu 25/1/9	Sat 25/1/18	Thu 25/1/9	Sat 25/1/18	0 days	0 355FS	-2 days		2x carpen
57	Concreting	1 day	Fri 25/1/17	Fri 25/1/17	Fri 25/1/17	Fri 25/1/17	Fri 25/1/17	Fri 25/1/17	0 days	0 356FS	-2 days		Concrete
58	Stage 2	22 days	Sat 25/1/18	\$at 25/2/8	Sat 25/1/18	Sat 25/2/8	Sat 25/1/18	Sat 25/2/8	0 days				
359	Excavation and Lateral Support	8 days	Sat 25/1/18	Sat 25/1/25	Sat 25/1/18	Sat 25/1/25	Sat 25/1/18	Sat 25/1/25	0 days	0 357		1	1x Excava
60	Formwork Erection	10 days	Fri 25/1/24	Sun 25/2/2	Fri 25/1/24	Sun 25/2/2	Fri 25/1/24	Sun 25/2/2		0 359FS			2x carpe
361	Catchpit construcion	8 days	Sat 25/2/1	Sat 25/2/8	Sat 25/2/1	Sat 25/2/8	Sat 25/2/1	Sat 25/2/8	1	0 360FS		100	2x carp
62	Concreting	1 day	Fri 25/2/7	Fri 25/2/7	Fri 25/2/7	Fri 25/2/7	Fri 25/2/7	Fri 25/2/7	,	0 361FS			Concre
63	Connection of ex. 300CU to SHT CP8	28 days	Thu 25/2/6	Wed 25/3/5	Thu 25/2/6	Wed 25/3/5	Tue 25/12/30	Mon 26/1/26		0 362FS	-2 days	2	<u></u>
64	SHT.CP8~SHT.CP7,600CU(HD-G),L=8.5	17 days	Sat 25/2/8	Mon 25/2/24	Sat 25/2/8	Mon 25/2/24	Sat 25/2/8	Mon 25/2/24	0 days	0 202			1x Exc
55	Excavation and Lateral Support	6 days	Sat 25/2/8	Thu 25/2/13	Sat 25/2/8	Thu 25/2/13	Sat 25/2/8	Thu 25/2/13 Wed 25/2/19	0 days 0 days	0 362 0 365FS	-2 days		22 02
66	Formwork Erection	8 days	Wed 25/2/12		Wed 25/2/12	Wed 25/2/19	Wed 25/2/12 Tue 25/2/18	Mon 25/2/24			-2 days		2x ci
67	Catchpit construcion	7 days	Tue 25/2/18 Sun 25/2/23	Mon 25/2/24 Sun 25/2/23	Tue 25/2/18 Sun 25/2/23	Mon 25/2/24 Sun 25/2/23	Sun 25/2/23		-		-2 days		L.Con
58	Concreting	1 day 21 days	Sat 25/2/22	Fri 25/3/14	Sat 25/2/22	Fri 25/3/14	Tue 26/1/6	Mon 26/1/26			-2 days		កា
69	Reconstruction of U/S end wall	141 days	Mon 25/2/24		Mon 25/2/24	Mon 25/7/14	Mon 25/2/24		0 days			8	
70	SHT,CP7~SHT,CP6,600CU(HD-G),L=130.8 Stage 1	29 days	Mon 25/2/24		Mon 25/2/24	Mon 25/3/24	Mon 25/2/24		0 days				
12	Excavation and Lateral Support	10 days	Mon 25/2/24		Mon 25/2/24	Wed 25/3/5	Mon 25/2/24			0 368			1. p
73	Formwork Erection	12 days	Tue 25/3/4	Sat 25/3/15	Tue 25/3/4	Sat 25/3/15	Tue 25/3/4	Sat 25/3/15		0 372FS	-2 days		
74	Catchpit construcion	11 days	Fri 25/3/14	Mon 25/3/24	Fri 25/3/14	Mon 25/3/24	Fri 25/3/14	Mon 25/3/24	0 days		-2 days	1	
75	Concreting	1 day	Sun 25/3/23	Sun 25/3/23	Sun 25/3/23	Sun 25/3/23	Sun 25/3/23		,	0 374FS	-2 days	2 4 4	
76	Stage 2	29 days	Mon 25/3/24		Mon 25/3/24	Mon 25/4/21	Mon 25/3/24		0 days				
77	Excavation and Lateral Support	10 days	Mon 25/3/24		Mon 25/3/24	Wed 25/4/2	Mon 25/3/24		0 days				
78	Formwork Erection	12 days	Tue 25/4/1	Sat 25/4/12	Tue 25/4/1	Sat 25/4/12	Tue 25/4/1	Sat 25/4/12			-2 days		
79	Catchpit construcion	11 days	Fri 25/4/11	Mon 25/4/21	Fri 25/4/11	Mon 25/4/21	Fri 25/4/11	Mon 25/4/21			-2 days		
80	Concreting	1 day	Sun 25/4/20		Sun 25/4/20	Sun 25/4/20	Sun 25/4/20		1	0 379FS	-z udys	1	
31	Stage 3	29 days		Mon 25/5/19	Mon 25/4/21	Mon 25/5/19	Mon 25/4/21		0 days 0 days	0 380		1	
32	Excavation and Lateral Support	10 days	Mon 25/4/21		Mon 25/4/21 Tue 25/4/29	Wed 25/4/30 Sat 25/5/10	Mon 25/4/21 Tue 25/4/29		,		-2 days		
83	Formwork Erection	12 days	Tue 25/4/29 Fri 25/5/9	Sat 25/5/10 Mon 25/5/19	Fri 25/5/9	Mon 25/5/10	Fri 25/5/9	Mon 25/5/19	0 days		-2 days	ž.	
34	Catchpit construction	11 days 1 day	Sun 25/5/18		Sun 25/5/18	Sun 25/5/18	Sun 25/5/18		-		-2 days		
85	Concreting Stage 4	29 days	Mon 25/5/19		Mon 25/5/19		Mon 25/5/19		0 days	695°		8	
36	Stage 4 Excavation and Lateral Support	10 days	Mon 25/5/19		Mon 25/5/19	Wed 25/5/28	Mon 25/5/19			0 385		1	
88	Formwork Erection	12 days	Tue 25/5/27	Sat 25/6/7	Tue 25/5/27	Sat 25/6/7	Tue 25/5/27	Sat 25/6/7			-2 days		
89	Catchpit construction	11 days	Fri 25/6/6	Mon 25/6/16	Fri 25/6/6	Mon 25/6/16	Fri 25/6/6	Mon 25/6/16	0 days		-2 days		
90	Concreting	1 day	Sun 25/6/15		Sun 25/6/15	Sun 25/6/15	Sun 25/6/15		0 days	0 389FS	-2 days	8	
91	Stage 5	29 days	Mon 25/6/16		Mon 25/6/16		Mon 25/6/16		0 days				
92	Excavation and Lateral Support	10 days	Mon 25/6/16		Mon 25/6/16		Mon 25/6/16		0 days	0 390			
93	Formwork Erection	12 days	Tue 25/6/24		Tue 25/6/24	Sat 25/7/5	Tue 25/6/24	Sat 25/7/5	0 days		-2 days		
94	Catchpit construcion	11 days	Fri 25/7/4	Mon 25/7/14	Fri 25/7/4	Mon 25/7/14	Fn 25/7/4	Mon 25/7/14	0 days		-2 days		
95	Concreting	1 day	Sun 25/7/13		Sun 25/7/13	Sun 25/7/13	Sun 25/7/13		0 days		-2 days		
96	Connection of ex. 400CU to SHT CP5	28 days	Sat 25/7/12		Sat 25/7/12	Fri 25/8/8	Tue 25/12/30			0 395FS	i-2 days	5. 2. 2.	
97	SHT.CP6~SHT.CP5,600CU(HD-G),L=24.1	36 days	Mon 25/7/14	Mon 25/8/18	Mon 25/7/14	Mon 25/8/18	Mon 25/7/14	Mon 25/8/18	0 days			1	
	- Task	Progress		_	Summary			Rolled Up Cr	tical Task 🗾		Rolled Up Progress	External Tasks	Group By Summary
	Date: 31 March 2024				Rolled Up 1	nek i		Rolled Up Mi			Split	Project Summary	Deadline
on : 7 0	Critical Task	Milestone			VOIIED OD 1	dSK		Noneu op Ivi	leatone (/		e prine	rioject Summary	

Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}



							CONT	RACT NO. DC/		AINAG	IVIL ENGINEER E IMPROVEME JECT PROGRAM	INT WORKS AT YUEN LONG - STAGE 2
ID	Task Name	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack	TRA	Predecessors	Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Hal A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J F M A S O N D J N D J F M A S O N D J S
398	Excavation and Lateral Support	13 days	Mon 25/7/14	Sat 25/7/26	Mon 25/7/14	Sat 25/7/26	Mon 25/7/14	Sat 25/7/26	0 days	0	395	
399	Formwork Erection	14 days	Fri 25/7/25	Thu 25/8/7	Fri 25/7/25	Thu 25/8/7	Fri 25/7/25	Thu 25/8/7	0 days	0	39BFS-2 days	
400	Catchpit construcion	13 days	Wed 25/8/6	Mon 25/8/18	Wed 25/8/6	Mon 25/8/18	Wed 25/8/6	Mon 25/8/18	0 days	0	399FS-2 days	
401	Concreting	1 day	Sun 25/8/17	Sun 25/8/17	0 days	0	400FS-2 days					
402	Connection of ex 400CU to SHT CP5	28 days	Sat 25/8/16	Fri 25/9/12	Sat 25/8/16	Fri 25/9/12	Tue 25/12/30	Mon 26/1/26	136 days	0	401FS-2 days	
403	SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9	85 days	Mon 25/8/18	Mon 25/11/10	Mon 25/8/18	Mon 25/11/10	Mon 25/8/18	############	0 days			
404	Stage 1	29 days	Mon 25/8/18	Mon 25/9/15	Mon 25/8/18	Mon 25/9/15	Mon 25/8/18	Mon 25/9/15	0 days			
405	Excavation and Lateral Support	10 days	Mon 25/8/18	Wed 25/8/27	Mon 25/8/18	Wed 25/8/27	Mon 25/8/18	Wed 25/8/27	0 days	0	401	
406	Formwork Erection	12 days	Tue 25/8/26	Sat 25/9/6	Tue 25/8/26	Sat 25/9/6	Tue 25/8/26	Sat 25/9/6	0 days	0	405FS-2 days	
407	Catchpit construcion	11 days	Fn 25/9/5	Mon 25/9/15	Fri 25/9/5	Mon 25/9/15	Fri 25/9/5	Mon 25/9/15	0 days	0	406FS-2 days	
408	Concreting	1 day	Sun 25/9/14	Sun 25/9/14	0 days	Ð	407FS-2 days					
409	Stage 2	29 days	Mon 25/9/15	Mon 25/10/13	Mon 25/9/15	Mon 25/10/13	Mon 25/9/15	######################################	0 days			
410	Excavation and Lateral Support	10 days	Mon 25/9/15	Wed 25/9/24	Mon 25/9/15	Wed 25/9/24	Mon 25/9/15	Wed 25/9/24	0 days	0	408	
411	Formwork Erection	12 days	Tue 25/9/23	Sat 25/10/4	Tue 25/9/23	Sat 25/10/4	Tue 25/9/23	Sat 25/10/4	0 days	0	410FS-2 days	
412	Catchpit construcion	11 days	Fri 25/10/3	Mon 25/10/13	Fri 25/10/3	Mon 25/10/13	Fri 25/10/3	Mon 25/10/13	0 days	0	411FS-2 days	
413	Concreting	1 day	Sun 25/10/12	Sun 25/10/12	0 days	0	412FS-2 days					
414	Stage 3	29 days	Mon 25/10/13	Mon 25/11/10	*****	Mon 25/11/10	################	*********	0 days			
415	Excavation and Lateral Support	10 days	Mon 25/10/13	Wed 25/10/22	Mon 25/10/13	Wed 25/10/22	Mon 25/10/13	Wed 25/10/22	0 days	Ð	413	
416	Formwork Erection	12 days	Tue 25/10/21	Sat 25/11/1	Tue 25/10/21	Sat 25/11/1	Tue 25/10/21	Sat 25/11/1	0 days	0	415FS-2 days	
417	Catchpit construcion	11 days	Fri 25/10/31	Mon 25/11/10	Fri 25/10/31	Mon 25/11/10	Fri 25/10/31	Mon 25/11/10	0 days	0	416FS-2 days	
418	Concreting	1 day	Sun 25/11/9	Sun 25/11/9	0 days	0	417FS-2 days					
419	Connection of ex. 450CU to SHT CP4	28 days	Sat 25/11/8	Fri 25/12/5	Sat 25/11/8	Fri 25/12/5	Tue 25/12/30	Mon 26/1/26	52 days	0	418FS-2 days	
420	SHT.CP4~End,525CU(HD-G),L=82.3	78 days	Mon 25/11/10	Mon 26/1/26	******	Mon 26/1/26	******	Mon 26/1/26	0 days			
421	Stage 1	27 days	Mon 25/11/10	Sat 25/12/6	*******	Sat 25/12/6	#############	Sat 25/12/6	0 days			
422	Excavation and Lateral Support	10 days	Mon 25/11/10	Wed 25/11/19	Mon 25/11/10	Wed 25/11/19	Mon 25/11/10	Wed 25/11/19	0 days	0	418,115,118	
423	Formwork Erection	11 days	Tue 25/11/18	Fri 25/11/28	Tue 25/11/18	Fri 25/11/28	Tue 25/11/18	Fri 25/11/28	0 days	0	422FS-2 days	
424	Catchpit construcion	10 days	Thu 25/11/27	Sat 25/12/6	Thu 25/11/27	Sat 25/12/6	Thu 25/11/27	Sat 25/12/6	0 days	0	423FS-2 days	
425	Concreting	1 day	Fri 25/12/5	Fri 25/12/5	Fri 25/12/5	Fri 25/12/5	Fn 25/12/5	Fri 25/12/5	0 days	0	424FS-2 days	
426	Stage 2	27 days	Sat 25/12/6	Thu 26/1/1	Sat 25/12/6	Thu 26/1/1	Sat 25/12/6	Thu 26/1/1	0 days			
427	Excavation and Lateral Support	10 days	Sat 25/12/6	Mon 25/12/15	Sat 25/12/6	Mon 25/12/15	Sat 25/12/6	Mon 25/12/15	0 days	0	425	
428	Formwork Erection	11 days	Sun 25/12/14	Wed 25/12/24	Sun 25/12/14	Wed 25/12/24	Sun 25/12/14	Wed 25/12/24	0 days	0	427FS-2 days	
429	Catchpit construcion	10 days	Tue 25/12/23	Thu 26/1/1	Tue 25/12/23	Thu 26/1/1	Tue 25/12/23	Thu 26/1/1	0 days	0	428FS-2 days	
430	Concreting	1 day	Wed 25/12/31	Wed 25/12/31	0 days	0	429FS-2 days					
431	Stage 3	26 days	Thu 26/1/1	Mon 26/1/26	Thu 26/1/1	Mon 26/1/26	Thu 26/1/1	Mon 26/1/26	0 days			
432	Excavation and Lateral Support	10 days	Thu 26/1/1	Sat 26/1/10	Thu 26/1/1	Sat 26/1/10	Thu 26/1/1	Sat 26/1/10	0 days	0	430	
433	Formwork Erection	10 days	Fri 26/1/9	Sun 26/1/18	Fri 26/1/9	Sun 26/1/18	Fri 26/1/9	Sun 26/1/18	0 days	0	432FS-2 days	
434	Catchpit construction	10 days	Sat 26/1/17	Mon 26/1/26	Sat 26/1/17	Mon 26/1/26	Sat 26/1/17	Mon 26/1/26	0 days	0	433FS-2 days	
435	Concreting	1 day	Mon 26/1/26	Mon 26/1/26	0 days	0	434FS-1 day					

		´ Task	 Progress	8	Summary		Rolled Up Critical Task		Rolled Up Progress	1	External Tasks	L	Group By Summary	
Revision : 7.0	Date: 31 March 2024	Critical Task	Milestone	•	Rolled Up Task	MERCENTRA	Rolled Up Milestone	\diamond	Split	and a reason	Project Summary	Annual A	Deadline	\sim
Drain: {U/S}~{D/S},size U-Channel: {U/S}~{D/S Drainage Channel: {U/S	+type,bedding,length(m),c }},size+type,length(m) \$}~{D/S}	depth(m)						Page 1	6					



Appendix 1.2 Project Organization Chart


Appendix 1

Wing Tat Civil Engineering Co. Ltd

Contract No. : DC/2022/02

Drainage Improvement Works at Yuen Long - Stage 2

Organization Chart of Environmental Management (updated on 02-05-2024)



ENVIRONMENTAL TEAM

Appendix 1.3 Implementation Status of Environmental Mitigation Measure



Air Quality Impact Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.3.8.1	S.3.2.3	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	 Proper and regular watering should be provided for all exposed and excavated work sites. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	 Open stockpiles should be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Deficiency of Mitigation Measures but rectified by the Contractor
S.3.8.1	S.3.2.3	• All excavated or stockpile of dusty materials should be entirely covered by impervious sheeting or sprayed with water to ensure that the entire surface is wet. They should be sprayed with water immediately prior to any loading or transfer activities. These materials should be removed, backfilled or reinstated where practicable.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.3.8.1	S.3.2.3	 After the removal of stockpiles, the remaining dusty material should be sprayed with water and cleared from the surface of roads. Stockpiling areas of dusty materials should not be extended beyond the pedestrian barriers, fencing or traffic cones. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• At locations with proposed open excavation and reinstatement works, hoarding of not less than 2.4 m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. The contractor should ensure that the hoardings are well maintained throughout the entire construction period.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	 Vehicles used for the transportation of dusty materials/ spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• Vehicle wheel washing facilities will be provided at exit of the works site. The areas where vehicle wheel washing activities are carried out and the section of the construction site between the vehicle washing facilities and the exit should be paved with concrete or bituminous materials.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	Where possible, routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.3.8.1	S.3.2.3	 All demolished materials that may generate dust should be covered entirely by impervious sheeting or placed in a covered area with the top and three sides enclosed within a day of demolition. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• At construction works areas where demolition takes place, water or dust suppression chemicals should be sprayed prior to, during and immediately after the demolition activities to ensure that the top surface remains wet.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.8.1	S.3.2.3	• The requirements stipulated in the Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness should be followed as far as practicable to enhance the cleanliness and tidiness of construction sites.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness	Implemented
S.3.8.1	S.3.2.3	 NRMMs should be approved or exempted with a label issued by EPD. The label should be displayed at a conspicuous position of the machine or vehicle. Nonroad vehicles are required to meet the Euro V emission standards and smoke requirements as stipulated under the Air Pollution Control (Vehicle Design Standards) (Emission) Regulation. 	Emission from NRMM during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation	Deficiency of Mitigation Measures but rectified by the Contractor



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.3.8.1	S.3.2.3	 The works at overlapping section are recommended to be scheduled to avoid works at the areas near Fan Kam Road. The Contractor shall liaise with No. CE 61/2012 (HY) – Improvement to Fan Kam Road – Investigation contractors so as to avoid undertaking works concurrently with the works from CE 61/2012 Project when they are in the close proximity. As a conservative approach, works for drainage improvement shall be carried when the works from the No. CE 61/2012 project is over 500 m away. 	Prevent potential cumulative construction air quality impacts	Contractor(s)	At all construction areas of the site for Ha Che during the entire construction period	-	Implemented



Noise Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.4.6.6	S. 4.8.1	Use of quiet PMEs and smaller sized of PMEs as practicable.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented
S.4.6.7	S. 4.8.1	Use of quiet PME for generator, mobile crane and excavator, wheeled/ tracked.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented
S.4.6.8	S. 4.8.1	The Contractor should be responsible for the design of temporary/ movable noise barriers with consideration of the size of PME and the requirements of intercepting the line of sight between the noise sensitive receivers and PME.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.4.7.1	S. 4.8.1	 The Contractor shall adopt the Code of Practice on Good Management Practice to Prevent Violation of the NCO (Cap. 400) (for Construction Industry) published by the EPD; The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines; Before commencing any work, the Contractor shall submit to the Environmental Review for approval the method of working, equipment and noise mitigation measures intended to be used at the site; The Contractor shall devise and execute working methods to minimise the noise impact on the identified surrounding sensitive uses, and provide experienced personnel with suitable training to ensure that those methods are implemented; Noisy equipment and noisy activities should be located as far away from the NSR's as is practical; Machines and plant (such as dump truck, vibratory compactor, lorry, cranes) that may be intermitted use should be shut down between work periods or should be throttled down to a minimum. Additionally, the combined use of noisy equipment/ machines should be avoided, when possible; 	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented



	inai Mitigation	Implementation Schedule (EMIS)					
EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction programme; Silencers, mufflers or acoustic treatment mats on construction equipment should be utilised and properly maintained during the construction duration; Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilised as noise barriers, where practicable. 					
S.4.7.2	S. 4.8.1	The Contractor shall, from time to time, be aware of the noise impacts on the surrounding NSRs through adequate noise monitoring during the works so that adjustments can be made to the number of plants used for any construction activity and the corresponding plant positioning. These requirements shall be incorporated into the project works contract.	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented



Ecological Impact – Implementation Schedule of Recommended Mitigation Measures


EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Construct	tion Phase						
S.5.9.2	S.5.2.1	The section of watercourse with construction activities should be hydrologically isolated from the rest of the watercourse as far as practicable (except discharge of treated runoff).	Ecological – to avoid and minimize the spatial impact/ disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented
S.5.9.2	S.5.2.1	The staged construction activities should be commenced from upstream and progresses toward the downstream area and the reinstatement work especially the planting of riparian vegetation should also be undertaken in stages and commenced as soon as the hardscape work completed in the working section	Ecological – to avoid and minimize the spatial impact and shorten the temporal disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.5.9.3	S.5.2.2	 Good Site Practice Effective implementation of an Environmental Management Systems in accordance with the ISO 14001 for all work sites; Effective implementation of mitigation measures recommended for dust suppression, noise reduction, as well as water quality and waste management as detailed in other sections of the EIA Report. Effective implementation of the Tree Preservation Measures as detailed in the guidelines published by the Tree Management Office. Staff awareness training on the ecological importance of the riverine habitats and inhabited wildlife, as well as briefing on the mitigation measures recommended in the EIA Report. Well defined and fenced Work Area to prevent intentional or accidental encroachment or trespassing into the adjacent habitats for access, parking and operation of plants/ machineries, as well as stockpiling of construction material or waste; Fence off any potentially ecologically sensitive resources within the work area with warning signpost; Water diversion by means of submerged water pump should be avoided as far as practicable to prevent obstruction of wildlife movement along the channel; 	Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 Waste and refuse should be stored or dumped in appropriate receptacles and on- site burning of waste should be strictly prohibited; Excavated material should be properly covered or promptly disposed of, and opportunities to stockpile and backfill the topsoil should be explored; No chemical should be stockpiled on-site until absolutely necessary; On-site maintenance of plant/ machineries/ vehicle should be avoided as far as practicable; Silt/ Sediment/ Oil traps should be installed to avoid direct discharge of effluent or site run-off; Regular ecological checks; Cut down of vegetation during site clearance should be in stages before groundwork takes place as such to disperse any wildlife that is sheltering in the immediate area; and minimise vehicle access. 					





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.5.9.4	S.5.2.10	The construction work in Tai Wo should be scheduled in the dry season and sandbags or other similar facilities should be placed along the southern boundary of the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition. In addition, discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. The above measure should be audited regularly as part of the routine site inspection undertaken by the ET.	Ecological – to avoid and minimize any potential impact to the Cheung Po EIA from site discharge	Contractor(s)	Tai Wo	EIA, contractual requirements	Implemented
S.5.9.6 to 5.9.7	S.5.2.7, 5.2.8	A detail survey to update the abundance and distribution of the endemic freshwater crabs within the project site (include the original watercourse which will be cut-off at Ha Che and Lin Fa Tei, inclusive of a receptor site search for the preparation of a "Freshwater Crab Translocation Plan", in which the whole process including logistic arrangement should be detailed for the approval of AFCD.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Engineer	Lin Fa Tei and Ha Che, before the commencement of the construction work	EIA, contractual requirements	Implemented, EPD advised no comment on the FCTP on 9 Feb 2024
S.5.9.6 to 5.9.7	S.5.2.9	Capture and translocate two endemic freshwater crabs and undertake post-translocation monitoring programme in accordance to the approved "Freshwater Crab Translocation Plan".	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species.	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented, pro- construction surveies at Ha Che and Lin Fa Tei were completed between 5 and 7 Feb 2024 and 11 and 13 Mar 2024 respectively



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.5.9.6 to 5.9.8	S.5.2.9	Before the commencement of a construction work in a new section, the site should be inspected by the ecologist to confirm no inhabitation of the two freshwater crab species.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented
S.5.9.9	S.5.2.4	The Aquilaria sinensis (seedling) within the site boundary at Sung Shan New Village to be protected and retained during construction in accordance with DEVB TCW No. 4/2020 Tree Preservation	Ecological – to preserve the floral species of conservation concern	Engineer	Sung Shan New Village	EIA, contractual requirements	Implemented
S.5.9.13- 5.9.19	S.5.2.15	Restoration of wildlife habitat by ecological habitat and niche that could promote colonisation of aquatic wildlife during the reinstatement of embankment and channel bed	Ecological – to compensate for the loss of wildlife habitat especially the two endemic freshwater crab species	Contractor(s)	All sites during construction	EIA, contractual requirements	The restoration and planting works will be conducted after the completion of construction work at Ha Che, Lin Fa Tei and Sung Shan New Village



Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.6.7.2	S.6.2.3	 The mitigation measures should cover, but not limited to the following Best Management Practices: Sand/ silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/ silt particles from runoff to meet the requirements of the Technical Memorandum standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 2/23. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Work programmes should be designed to minimize the size of work areas to minimize the soil exposure soil and reduce the potential for increased siltation and runoff; Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary; Silt removal facilities, channels and manholes should be maintained and cleaned regularly to ensure the proper function; Water pumped out from excavations should be discharged into silt removal facilities; 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Implemented, WPCO license for Ha Che was granted on 26 Apr 2024. WPCO license for Sung Shan New Village, Tai Wo and Lin Fa Tei is under application



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 Careful programming of the works to minimize soil excavation during the rainy season. If excavation of soil cannot be avoided during the wet season (April to September), exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 2/23; Earthwork surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed; Wastewater generated from the washing down of mixer trucks and drum mixers and similar equipment should wherever practicable be recycled. The discharge of wastewater should be kept to a minimum; To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on-line standby pump of adequate capacity and with automatic alternating devices; 					



EIA	EM&A Ref.	Recommended Environmental Protection	Objectives of the recommended	Who to implement the measures?	Location/ Timing of	What requirements or standards for	Implementation
Ref.	EM&A Ref.	Measures/ Mitigation Measures	measures & main concerns to address		implementation of Measures	the measures to achieve?	Status
		 Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment. Surface run-off should be segregated from the concrete batching plant and casting yard area as much as possible, and diverted to the stormwater drainage system. Surface run-off contaminated by materials in a concrete batching plant or casting yard should be adequately treated before disposal into stormwater drains; Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric during rainstorms. 					
S.6.7.4	\$6.2.3	The guidelines stipulated in the ProPECC PN 2/23 "Construction Site Drainage" issued by the EPD should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project.	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Implemented, WPCO license for Ha Che was granted on 26 Apr 2024. WPCO license for Sung Shan New Village, Tai Wo and Lin Fa Tei is under application



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silt/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means; All drainage facilities and erosion and sediment control structures, if any, should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms; Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas; 					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 All open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; 3Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers; Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 2/23. Particular attention should be paid to the control of silty surface runoff during storm events; 					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to the public road should be paved with sufficient backfall toward the wheel-washing bay to prevent vehicle tracking of soil and silty water to public roads and drains; Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources as far as possible. The oil interceptors, if any, should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage; Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. 					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.5	S.6.2.3	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage is expected to be carried out off-site and should only be undertaken within areas appropriately equipped to control these discharges.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented
S.6.7.6	S.6.2.3	Contractor shall apply for a discharge license under WPCO.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	WPCO license for Ha Che was granted on 26 Apr 2024. WPCO license for Sung Shan New Village, Tai Wo and Lin Fa Tei is under application



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.7 & S.6.7.8	S.6.2.3	 Sewage from Workforce Portable chemical toilets and/ or sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets to cater to 0.15 m³/day/worker of sewage and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Regular environmental audit on the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water quality impact after undertaking all required measures. 	To control sewage generation during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and Waste Disposal Ordinance	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.10 - S.6.7.15	S.6.2.3	 Widening of Drainage Channels Due to the characteristics of narrow width and small water flow of the existing channel, the excavation should be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel with a temporary sheet piles, earth bund or barrier so that the works area will remain dry for later excavation and widening works; The temporary drainage channel would be backfilled when the construction works are completed or the temporary diversion is no longer required. Although flooding of the proposed contaminant section seldom occurs in dry season, the excavation would consider to suspend when flood water enters the containment causing leakage of runoffs to stream water; After dewatering of the streams, the sediments should be allowed to dry before excavation (yet still maintain a moist state to avoid dust nuisance). This will facilitate excavation of the sediments and also minimize the risk of drained water flowing back into watercourses or diversion channels as the sediment is handled. Where time or weather constraints require handling of wet sediment, care should be taken in the removal of sediment and the storage area should be bunded to prevent silty runoff entering watercourses. Given its small quantity, all excavated sediment should be reused on-site as backfilling material; 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented



	inal Miligation I	implementation Schedule (EMIS)					
EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 To further minimize the leakage and loss of sediments during excavation, tightly sealed closed grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used; Excavated sediment will likely be temporarily stored on-site for reuse as backfilling material. This should be stored in a bunded area and covered at any time to avoid inadvertent release of silts and suspended solids to nearby water bodies; Regular monitoring of suspended solids, pH and turbidity should be conducted during excavation works. Any exceedance of water quality in the nearby water bodies caused by inadvertent release of site runoff should be rectified in accordance with EM&A programme for this project. 					



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.16	S6.2.3	 Cast in-situ Construction Minimise the area of the site which generates contaminated stormwater runoff; Provide a separate dedicated drainage system to discharge clean stormwater from the site; Drain all contaminated stormwater and process wastewater to a collection pit for recycling; Regularly clean out solids that accumulate in the pit; There must be no dry weather wastewater discharges from the site; Monitor wet weather discharges for pH and suspended solids. Retain the records. 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented
S.6.7.17	S6.2.3	Registration to EPD as a CWP (Chemical Waste Producers) is required if chemical wastes are generated and need to be disposed of. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance (WDO). The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be used as a guideline for handing chemical wastes.	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO, WDO and the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	Implemented



Environme	ental Mitigation	Implementation Schedule (EMIS)					
EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.6.7.18	S.6.2.3	Mitigation measures to avoid potential impact to Cheung Po EIS	Water quality control during construction	Contractor(s)	At Tai Wo Area during the entire	WPCO	Implemented
		 The construction work in Tai Wo should be scheduled in the dry season and sand bags or other similar facilities should be placed along the southern boundary to the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition; Discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. 			construction period		



Environmental Mitigation Implementation Schedule (EMIS)

Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	uction Phase						
S.7.5.1	S.7.2.5	 An on-site environmental co-ordinator employed by the contractor should be identified prior to the outset of the work. Prior to commencement of project, the environmental coordinator shall prepare a WMP in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, for the Engineers Representative's approval. The WMP shall include monthly and yearly Waste Flow Tables (WFT) that indicate the amount of waste generated, recycled and disposed of (including final disposal location), and which should be regularly updated; 	Waste management during construction	Contractor(s)	Prior to commencement of Project works and implemented throughout the entire construction period	ETWB TCW No. 19/2005	Implemented
S.7.5.1	S.7.2.5	 The Project contractor's waste management practices and effectiveness should also be audited by the Engineer on a regular basis; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented
S.7.5.1	S.7.2.5	 The reuse/ recycling of all materials on site should be investigated and exhausted prior to treatment/ disposal off-site; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	 Good site practices should be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented
S.7.5.1	S.7.2.5	 All waste materials should be sorted on-site into inert and non-inert C&D materials, and where the materials can be recycled or reused, they should be further segregated. Inert material, or public fill will comprise stone, rock, masonry, brick, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	 The Project contractor should be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the contractor should make arrangements for the collection of the recyclable materials. Any remaining non-inert waste should be collected and disposed of to the landfill as last resort whilst any inert C&D materials should be re-used on site as far as possible. Alternatively, if no use of the inert materials can be found on- site, the materials can be delivered to a public fill area or public fill bank after obtaining the appropriate licence; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	 In order to monitor the disposal of C&D materials and solid waste at public filling facilities and landfills, and to control fly- tipping, a trip ticket system shall be implemented by the contractor, in accordance with the contract and the requirements of DEVB TCW No. 6/2010 "Trip Ticket System for Disposal of Construction and Demolition Material"; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	DEVB TCW No. 6/2010	Implemented
S.7.5.1	S.7.2.5	 Under the Waste Disposal (Chemical Waste) (General) Regulation, the Project contractor shall register as a Chemical Waste Producer (CWP) if chemical wastes such as spent lubricants, paints, etc. are generated onsite. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated onsite. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by the EPD; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal (Chemical Waste) (General) Regulation	Implemented



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	 A sufficient number of covered bins should be provided onsite for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins should be cleared daily and the collected waste disposed of to the nearest refuse transfer station. Further to the issue of DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness, the contractor is required to maintain a clean and hygienic site throughout the Project works; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance and DEVB TC(W) No. 8/2010	Implemented
S.7.5.1	S.7.2.5	 Minimize windblown litter and dust during transportation by either fitting trucks with mechanical covers or transporting waste in enclosed containers; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	 All chemical toilets, if any, should be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	 Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling; and 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented
S.7.5.1	S.7.2.5	• The project contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of the project construction.	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report

Environmental Mitigation Implementation Schedule (EMIS)



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S.7.5.1	S.7.2.5	 Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Segregation and storage different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the workforce; Use of reusable non-timber formwork to reduce the amount of C&D material; Prior to disposal of C&D waste, it is 	concerns to address Waste management during construction	Contractor(s)	of Measures At all construction areas of the site during the entire construction	achieve? ETWB TCW No. 19/2005	Implemented
		 recommended that wood, steel and other metal shall be separated for re-used and/ or recycling to minimise the quantity of waste to be disposal of to landfill; Proper storage and site practice to minimise the potential for damage and contamination of construction materials; Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. 					



Environmental Mitigation Implementation Schedule (EMIS)

Land Contamination – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
S.8.8.1	S.8.2.1	 Unexpected contaminated materials may be encountered near identified potential contaminated sites during construction. Should suspected contamination be found during construction, the extent and nature of contamination within project areas should be properly assessed and the contaminated soil/ groundwater should be remediated in accordance with EPD issued publications as below: Guidance Note for Contaminated Land Assessment and Remediation; Guidance Manual for Use of Risk-based Remediation Goals ("RBRGs") for Contaminated Land Management; and Practice Guide for Investigation and Remediation of Contaminated Land. 	Safety precautionary measures for handling possible contaminated materials	Contractor(s)	During construction works within the works areas nearby the land contamination sites HC-A, HC- C, HC-D, HC-I, LFT-A, LFT-B, LFT-C, LFT-D, LFT-E and SSNV-A	Guidance Note for Contaminated Land Assessment and Practice Guide for Investigation Remediation of Contaminated Land	No unexpected contaminated material was encountered during reporting period



Environmental Mitigation Implementation Schedule (EMIS)

Landscape & Visual Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Construct	tion Phase						
S9.12.1.1	S.9.2	Construction Site Control CM01 - Tree Protection and Preservation Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM02 – Compensatory Tree Planting If removal of trees unavoidable due to construction impacts, trees will be compensated where technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No tree was removed during reporting period
S9.12.1.1	S.9.2	CM03 - Works Area and Temporary Works Areas (Good Site Practice) The construction sequence and construction programme shall be optimized in order to minimize the duration of impact. Construction site controls shall be enforced including the storage of materials, and the location and appearance of site accommodation and site storage. The site office or temporary above- ground structures shall be sited in locations which are not visually prominent.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM04 - Advance Implementation of Mitigation Planting Replanting of existing/ disturbed vegetation shall be undertaken as soon as technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No replanting work was conducted during reporting period

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report



Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
S9.12.1.1	S.9.2	CM05 - Coordination with Concurrent Projects Coordinated implementation programme with concurrent projects to minimise impacts and where possible reduce the period of disturbance.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM06 - Decorative Screen Hoarding Decorative screen hoarding will be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/ or is close to visually sensitive receivers (VSRs) to screen undesirable views of the works site. It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM07 – Light Control Construction and night time lighting glare will be controlled to minimize glare impact to adjacent VSRs during the construction stage. This is considered a general measure for good practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM08 – Topsoil reuse Excavated topsoil should be conserved for re- use by the project or other projects. This is considered a general measure for good site practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented
S9.12.1.1	S.9.2	CM09 - Channel Bed Translocation Excavated natural stream bedding should be conserved for re-use by the project. This is considered a general measure for promoting sustainability and ecological continuity.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented

aurecon

Environmental Mitigation Implementation Schedule (EMIS)

Cultural Heritage Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Constru	ction Phase						
Table 10-3	Table 10.1	 Lee Tat Bridge (GB-01) A condition survey will be carried out in advance of works that may be affected by ground-borne vibration. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are recommended with aid of photo records. The condition survey report must be submitted to AMO for comment before construction activities commence. The contractor should implement the approved monitoring and precautionary measures; Vibration monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings should be adopted. A monitoring equipment, the frequency of monitoring, reporting requirements and action plan should be included in the condition survey report. The location of any monitoring equipment in the building must be approved by the owner before installation; 	Cultural heritage protection	Contractors	During the construction period, for Lee Tat Bridge (GB- 01)	AMO Guidelines on CHIA; EIAO-TM	The condition survey report was submitted on 22 December 2023



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
		 A buffer zone should be provided to separate the building or walls of the building from the construction works. The buffer zone should be clearly marked out by temporary fencing. The buffer zone should be made at least 5 m from the proposed works or if this is not possible as large as the site restrictions allow; The contractor should ensure that safe public access is possible, through provision of clearly marked paths separated from the construction works areas, and is provided for any such affected cultural heritage structure. It is recommended that safe public access to the bridge be provided during the construction works. 					
Table 10-3	Table 10.1	Lan Fong Study Hall (GB-02) No mitigation required 	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO-TM	N/A
Table 10-3	Table 10.1	St. John's Chapel (GB-03) No mitigation required 	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO-TM	N/A
Table 10-1	S.10.2.1 – S.10.2.2	 The proposed drainage works in the Lin Fa Tei area near previous wooden archaeological remains; Archaeological survey prior to construction works in area marked on Figure 10.16 of the EIA report; A qualified archaeologist shall apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) for the archaeological fieldwork. 	Identification of archaeological remains, deposits and material within survey area Identification of archaeological extent	Qualified archaeologist engaged by Contractor	Prior to construction phase	Antiquities and Monuments Ordinance	Archaeological Survey will be conducted prior to the construction works



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status
Table 10-1	S.10.2.3	As a precautionary measure, the Antiquities and Monuments Office (AMO) should be informed immediately in case of discovery of antiquities or supposed antiquities in the course of excavation for the proposed drainage improvement works at Tai Wo area, Ha Che River area, Lin Fa Tei area (all areas except area identified for Archaeological Survey) and Sung Shan New village area, so that appropriate mitigation measures, if needed, can be timely formulated and implemented in agreement with AMO.	To ensure appropriate mitigation measures can be timely formulated and implemented to preserve archaeological data, if discovered, in agreement with AMO	Contractor	During construction phase	Antiquities and Monuments Ordinance	No antiquities or supposed antiquities was discovered during the reporting period

Appendix 2.1 Calibration Certificates of Impact Water Quality Monitoring Equipment



Test Report No.	: F
Date of Issue	:1
Page No.	:1

: R-BD030061 : 19 March 2024 : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment :	YSI ProDSS Multi Parameters		
Manufacturer :	YSI		
Serial Number :	15M101091		
Date of Received :	14 March 2024		
Date of Calibration :	18 March 2024		
Date of Next Calibration :	18 June 2024		
Request No. :	D-BD030061		

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Reference Method
APHA 21e 4500-H ⁺ B
Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
2008: Working Thermometer Calibration Procedure
APHA 21e 2520 B
APHA 23e 4500-O G (Membrane Electrode Method)
APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	3.98	-0.02	Satisfactory
7.42	7.41	-0.01	Satisfactory
10.01	9.86	-0.15	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
16.0	16.5	0.5	Satisfactory
24.0	23.1	-0.9	Satisfactory
35.5	35.1	-0.4	Satisfactory

Tolerance of Temperature should be less than $\pm \ 2.0$ (^{o}C)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.38	-6.20	Satisfactory
20	18.65	-6.75	Satisfactory
30	29.05	-3.17	Satisfactory

Tolerance of Salinity should be less than \pm 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager



Test Report No.	: R-BD030061
Date of Issue	: 19 March 2024
Page No.	: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.41	8.13	-0.28	Satisfactory
6.11	5.88	-0.23	Satisfactory
2.56	2.40	-0.16	Satisfactory
0.83	0.41	-0.42	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.88		Satisfactory
10	10.88	8.8	Satisfactory
20	21.14	5.7	Satisfactory
100	106.45	6.5	Satisfactory
800	761.97	-4.8	Satisfactory

Tolerance of Turbidity should be less than \pm 10.0 (%)

Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

'The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



Test Report No. Date of Issue Page No.

: R-BD010030 : 25 January 2024 : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment :	YSI ProDSS (Multi-Parameters)
Manufacturer :	YSI (a xylem brand)
Serial Number :	22C106561
Date of Received :	22 January 2024
Date of Calibration :	24 January 2024
Date of Next Calibration :	24 April 2024
Request No. :	D-BD010030

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
pH value	APHA 21e 4500-H ⁺ B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Turbidity	APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.02	0.02	Satisfactory
7.42	7.45	0.03	Satisfactory
10.01	10.05	0.04	Satisfactory

Tolerance of pH value should be less than \pm 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
33	34.1	1.1	Satisfactory
19	18.7	-0.3	Satisfactory
11	11.5	0.5	Satisfactory

Tolerance of Temperature should be less than \pm 2.0 ($^{\circ}C$)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.19	1.90	Satisfactory
20	21.27	6.35	Satisfactory
30	30.21	0.70	Satisfactory

Tolerance of Salinity should be less than $\pm\,10.0$ (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning Assistant Manager



Test Report No.	:R-BD010030
Date of Issue	: 25 January 2024
Page No.	: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.60	8.89	0.29	Satisfactory
5.33	5.70	0.37	Satisfactory
3.40	3.50	0.10	Satisfactory
0.34	0.26	-0.08	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.50		Satisfactory
10	9.88	-1.2	Satisfactory
20	18.35	-8.2	Satisfactory
100	95.10	-4.9	Satisfactory
800	736.55	-7.9	Satisfactory

Tolerance of Turbidity should be less than \pm 10.0 (%)

Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ----



Test Report No. Date of Issue Page No. : R-BD040041 : 16 April 2024 : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment :	YSI ProDSS (Multi-Parameters)
Manufacturer :	YSI (a xylem brand)
Serial Number :	22C106561
Date of Received :	10 April 2024
Date of Calibration :	16 April 2024
Date of Next Calibration :	15 July 2024
Request No. :	D-BD040041

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	Reference Method
pH value	APHA 21e 4500-H ⁺ B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March
	2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Turbidity	APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.14	0.14	Satisfactory
7.42	7.56	0.14	Satisfactory
10.01	10.09	0.08	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
11.0	11.1	0.1	Satisfactory
26.0	25.1	-0.9	Satisfactory
40.0	38.7	-1.3	Satisfactory

Tolerance of Temperature should be less than $\pm\,2.0$ ($^{\circ}C$)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.68	-3.20	Satisfactory
20	19.27	-3.65	Satisfactory
30	28.85	-3.83	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

LEE Chun-ning Assistant Manager

AUTHORIZED SIGNATORY:

This report shall not be reproduced unless with prior written approval from this laboratory



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.
Date of Issue
Page No.

: R-BD040041 : 16 April 2024 : 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.14	8.59	0.45	Satisfactory
5.35	5.12	-0.23	Satisfactory
2.92	2.72	-0.20	Satisfactory
0.32	0.26	-0.06	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.88		Satisfactory
10	9.62	-3.8	Satisfactory
20	18.76	-6.2	Satisfactory
100	98.45	-1.6	Satisfactory
800	770.86	-3.6	Satisfactory

Tolerance of Turbidity should be less than \pm 10.0 (%)

Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Appendix 2.2 Event and Action Plan for Water Quality Exceedance

Event and Action Plan for Water Quality

		Act	tion	
Event	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor
Action Level being exceeded by one sampling day	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC and the Contractor; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss mitigation measures with the IEC and the Contractor; Repeat measurement on next day of exceedance. 	 Discuss with the ET and the Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. 	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER; Implement the agreed mitigation measures.
Action Level being exceeded by more than one consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC and the Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with the IEC and the Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	 Discuss with the ET and the Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. 	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures.

Event		Ac	tion	
Event	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor
Limit Level being exceeded by one sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC, the Contractor and the DEP; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss mitigation measures with the IEC, the ER and the Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. 	 Discuss with the ET and the Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Access the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; Request the Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. 	 Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures.

Front		Ac	tion	
Event	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor
Limit Level being exceeded by more than one consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact. Inform the IEC, the Contractor and the DEP; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with the IEC, the ER and the Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	 Discuss with the ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; Access the effectiveness of the implemented mitigation measures. 	 Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works until no exceedance of Limit Level. 	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, slow down or stop all or part of the construction activities.

 days.
 days.

 Note (1)
 ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative, DEP – Director of Environmental Protection.

Appendix 2.3 Impact Monitoring Schedule of the Reporting Month

			April 2024			
Sun	Mon	Tue	Wed	Thur	Fri	Sat
	1	2	3 Water quality monitoring at C6, C7A, C8, C9 and C10	4	5 Noise monitoring at HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11 Water quality monitoring at C6, C7A, C8, C9 and C10	
7	8 Water quality monitoring at C6, C7A, C8, C9 and C10	9	10 Water quality monitoring at C6, C7A, C8, C9 and C10	, 11	12 Noise monitoring at HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11 Water quality monitoring at C6, C7A, C8, C9 and C10	
14	15 Water quality monitoring at C6, C7A, C8, C9 and C10	16	17 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	18	19 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	20
21	22	23 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	24	25 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	26 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11	27 Water quality monitoring at C C3A, C6, C7A, C8, C9 and
28	29 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	30				

Noise monitoring stations at Ha Che: HC_M3A, HC_M4, and HC_M6

Noise monitoring stations at Tai Wo: TW_M2 and TW_M3

Noise monitoring stations at Lin Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11

Noise monitoring stations at Sung Shan New Village: SSNV_M2, SSNV_M3, and SSNV_M6

Remarks:

1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.)

2. As stipulated in EP No.: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2024 and September 2024. Thus, impact noise monitoring and impact water quality monitoring, will be suspended between April 2024 and September 2024. 3. As confirmed by the contractor, no construction work is scheduled at Lin Fa Tei and Ha Che during the public holiday (i.e. 1 April 2024). Thus, no impact noise monitoring and impact water quality monitoring is scheduled on 1 April 2024 and 4 April 2024.

Water quality monitoring stations at Ha Che: C9 and C10 Water quality monitoring stations at Tai Wo: C4 and C5 Water quality monitoring stations at Lin Fa Tei: C6, C7A, and C8 Water quality monitoring stations at Sung Shan New Village: C1A, C2, and C3A



Appendix 2.4 Impact Water Quality Monitoring Data

aurecon

Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C1A	20240417	Cloudy	15:00	6.91	90.5	7.34	0.05	29.60	8.35	6	/
C1A	20240417	Cloudy	15:00	7.03	92.3	7.36	0.05	29.50	8.13	6	/
C1A	20240419	Cloudy	13:20	7.53	96.9	7.30	0.05	29.80	7.98	33	/
C1A	20240419	Cloudy	13:21	7.52	96.8	7.30	0.05	29.80	7.82	32	/
C1A	20240423	Cloudy	16:35	7.15	86.8	8.21	0.09	25.10	9.36	21	/
C1A	20240423	Cloudy	16:35	7.12	86.3	8.21	0.09	25.10	9.58	16	/
C1A	20240425	Cloudy	16:47	7.09	87.9	7.87	0.11	26.30	4.92	9	/
C1A	20240425	Cloudy	16:47	7.06	87.6	7.86	0.11	26.30	5.26	9	/
C1A	20240427	Cloudy	12:47	7.63	97.0	8.08	0.10	27.70	4.59	5	/
C1A	20240427	Cloudy	12:48	7.60	96.6	8.05	0.10	27.70	4.32	5	/
C1A	20240429	Cloudy	16:52	7.28	92.2	8.02	0.14	27.50	7.06	11	/
C1A	20240429	Cloudy	16:53	7.26	91.9	8.01	0.14	27.50	7.17	15	/

aurecon

Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C2	20240417	Cloudy	14:31	5.65	74.0	7.37	0.05	29.50	8.03	15	/
C2	20240417	Cloudy	14:31	5.63	73.9	7.36	0.05	29.50	8.13	13	/
C2	20240419	Cloudy	13:10	5.80	74.7	7.55	0.08	29.30	8.69	14	/
C2	20240419	Cloudy	13:11	5.84	77.2	7.61	0.08	29.30	8.58	16	/
C2	20240423	Cloudy	16:12	6.81	82.4	8.29	0.09	24.90	20.83	19	/
C2	20240423	Cloudy	16:13	6.79	82.1	8.29	0.09	24.90	20.62	16	/
C2	20240425	Cloudy	16:32	5.56	68.9	7.75	0.10	26.20	5.15	10	/
C2	20240425	Cloudy	16:32	5.55	68.7	7.75	0.10	26.20	5.08	8	/
C2	20240427	Cloudy	12:22	5.29	67.2	7.92	0.10	27.70	3.43	4	/
C2	20240427	Cloudy	12:22	5.09	64.7	7.95	0.10	27.70	3.6	6	/
C2	20240429	Cloudy	16:36	4.14	52.4	8.19	0.26	27.50	27.34	19	/
C2	20240429	Cloudy	16:37	4.11	51.9	8.18	0.26	27.30	26.48	26	/

aurecon

Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C3A	20240417	Cloudy	12:42	2.98	38.7	8.06	0.36	28.90	15.48	14	/
C3A	20240417	Cloudy	12:43	2.93	38.2	8.06	0.36	29.00	14.97	9	/
C3A	20240419	Cloudy	13:02	4.12	53.1	7.99	0.18	29.30	11.21	10	/
C3A	20240419	Cloudy	13:02	4.25	53.9	8.00	0.18	29.20	10.88	17	/
C3A	20240423	Cloudy	15:59	7.60	90.6	8.57	0.02	24.20	18.14	16	/
C3A	20240423	Cloudy	15:59	7.58	90.5	8.56	0.02	24.20	18.32	18	/
C3A	20240425	Cloudy	16:20	6.85	83.4	8.14	0.02	25.30	11.09	12	/
C3A	20240425	Cloudy	16:20	6.85	83.3	8.11	0.02	25.30	11.07	10	/
C3A	20240427	Cloudy	12:08	7.21	89.3	8.30	0.16	26.30	7.57	3	/
C3A	20240427	Cloudy	12:08	7.19	89.1	8.25	0.16	26.30	7.63	4	/
C3A	20240429	Cloudy	16:11	6.76	83.4	8.23	0.02	26.10	7.03	4	/
C3A	20240429	Cloudy	16:11	6.76	83.4	8.23	0.02	26.10	6.98	3	/

aurecon

Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C6	20240403	Sunny	15:11	7.42	94.4	9.03	0.11	27.70	3.58	16	/
C6	20240403	Sunny	15:12	7.43	94.5	8.97	0.11	27.80	3.49	21	/
C6	20240405	Sunny	14:52	7.58	98.1	8.83	0.10	28.80	45.43	12	/
C6	20240405	Sunny	14:52	7.56	98.1	8.88	0.10	28.80	38.75	13	/
C6	20240408	Cloudy	15:06	7.75	93.0	7.95	0.08	24.50	3.00	2	/
C6	20240408	Cloudy	15:07	7.79	93.5	7.97	0.08	24.50	2.95	2	/
C6	20240410	Sunny	14:34	7.83	91.8	8.18	0.08	23.30	5.18	4	/
C6	20240410	Sunny	14:34	7.81	91.6	8.13	0.08	23.30	4.85	4	/
C6	20240412	Sunny	15:08	7.71	93.3	8.59	0.08	25.00	3.84	8	/
C6	20240412	Sunny	15:09	7.71	93.2	8.55	0.08	24.90	4.19	10	/
C6	20240415	Cloudy	11:04	6.77	81.3	8.68	0.26	26.80	29.38	9	/
C6	20240415	Cloudy	11:04	6.81	81.7	8.68	0.26	26.80	29.52	8	/
C6	20240417	Cloudy	11:06	5.66	68.4	8.67	0.19	26.80	29.83	32	/
C6	20240417	Cloudy	11:07	5.77	69.8	8.67	0.19	26.90	29.63	33	/
C6	20240419	Cloudy	11:33	4.62	59.5	8.17	0.21	28.40	8.36	15	/
C6	20240419	Cloudy	11:34	4.62	59.5	8.17	0.21	28.40	8.35	14	/
C6	20240423	Cloudy	14:07	7.80	92.7	8.49	0.11	24.00	10.29	26	/
C6	20240423	Cloudy	14:07	7.80	92.7	8.46	0.11	24.00	9.95	22	/
C6	20240425	Cloudy	14:55	7.60	92.3	8.28	0.07	25.20	4.14	6	/
C6	20240425	Cloudy	14:56	7.58	92.1	8.23	0.07	25.20	4.26	10	/
C6	20240427	Cloudy	10:23	5.12	64.9	7.96	0.10	27.50	6.33	11	/
C6	20240427	Cloudy	10:24	5.12	64.8	7.96	0.10	27.50	5.72	8	/
C6	20240429	Cloudy	14:30	7.25	88.6	8.31	0.08	25.50	4.36	1	/
C6	20240429	Cloudy	14:30	7.23	88.4	8.28	0.08	25.50	4.32	1	/

aurecon

Remark

Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	
C7A	20240403	Sunny	15:37	4.56	56.2	8.40	0.14	26.00	9.32	9	
C7A	20240403	Sunny	15:37	4.41	54.4	8.35	0.14	26.00	9.69	9	
C7A	20240405	Sunny	15:20	3.62	44.4	8.02	0.18	25.60	9.42	15	
C7A	20240405	Sunny	15:21	3.54	43.4	8.01	0.18	25.60	10.51	10	
C7A	20240408	Cloudy	15:44	4.86	59.5	7.92	0.13	25.60	7.84	7	
C7A	20240408	Cloudy	15:44	4.81	58.8	7.83	0.13	25.60	7.83	6	
C7A	20240410	Sunny	14:59	5.70	69.9	8.09	0.13	25.70	7.85	5	
C7A	20240410	Sunny	15:00	5.66	69.4	8.07	0.13	25.70	7.63	7	
C7A	20240412	Sunny	15:32	5.33	68.3	8.31	0.16	28.20	14.94	13	
C7A	20240412	Sunny	15:33	5.24	67.2	8.30	0.16	28.20	15.02	12	
C7A	20240415	Cloudy	11:26	4.65	59.7	8.16	0.21	28.20	8.18	33	
C7A	20240415	Cloudy	11:26	4.65	59.7	8.16	0.21	28.20	8.88	38	
C7A	20240417	Cloudy	11:29	4.63	59.5	8.16	0.21	28.30	8.05	20	
C7A	20240417	Cloudy	11:30	4.62	59.5	8.16	0.21	28.30	7.95	26	
C7A	20240419	Cloudy	11:44	4.19	53.2	8.05	0.24	27.50	11.44	11	
C7A	20240419	Cloudy	11:45	4.24	53.8	8.05	0.24	27.50	11.00	14	
C7A	20240423	Cloudy	14:36	6.36	76.7	8.08	0.14	24.80	20.82	22	
C7A	20240423	Cloudy	14:37	6.38	76.9	8.09	0.14	24.80	20.58	33	
C7A	20240425	Cloudy	15:28	5.92	73.1	7.97	0.14	26.10	15.27	33	
C7A	20240425	Cloudy	15:29	5.89	72.7	7.93	0.14	26.10	16.44	38	
C7A	20240427	Cloudy	10:51	5.06	64.2	7.95	0.10	27.50	4.81	4	
C7A	20240427	Cloudy	10:51	5.06	64.2	7.95	0.10	27.50	4.79	7	

68.3

67.9

8.04

8.02

0.14

0.14

27.40

27.40

8.61

8.77

8

10

Water Quality Monitoring Location: C7A

C7A

C7A

20240429

20240429

Cloudy

Cloudy

15:03

15:03

5.40

5.37

aurecon

Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C8	20240403	Sunny	15:54	7.19	87.9	8.20	0.15	25.50	5.28	7	/
C8	20240403	Sunny	15:54	6.53	79.9	8.17	0.16	25.50	5.56	6	/
C8	20240405	Sunny	15:45	6.91	84.2	7.98	0.00	25.40	6.23	14	/
C8	20240405	Sunny	15:45	6.80	82.7	7.90	0.00	25.30	5.78	13	/
C8	20240408	Cloudy	16:09	6.19	75.6	7.87	0.17	25.40	6.97	6	/
C8	20240408	Cloudy	16:09	5.75	70.3	7.87	0.17	25.40	6.95	4	/
C8	20240410	Sunny	15:18	6.50	78.6	7.94	0.16	25.00	6.90	6	/
C8	20240410	Sunny	15:19	6.37	77.2	7.93	0.16	25.00	7.06	7	/
C8	20240412	Sunny	15:58	6.05	76.3	8.08	0.16	27.20	6.56	2	/
C8	20240412	Sunny	15:58	6.17	77.7	8.09	0.16	27.20	6.54	3	/
C8	20240415	Cloudy	11:40	5.86	70.3	8.00	0.24	27.20	10.39	7	/
C8	20240415	Cloudy	11:40	5.78	69.4	8.00	0.24	27.20	10.25	5	/
C8	20240417	Cloudy	11:42	5.81	70.2	8.02	0.24	27.40	6.07	21	/
C8	20240417	Cloudy	11:43	5.64	68.2	8.02	0.24	27.50	5.94	22	/
C8	20240419	Cloudy	12:46	5.54	73.2	7.30	0.05	29.90	8.37	16	/
C8	20240419	Cloudy	12:47	5.53	73.1	7.30	0.05	29.90	8.25	14	/
C8	20240423	Cloudy	15:10	7.67	93.4	8.15	0.10	25.30	5.76	14	/
C8	20240423	Cloudy	15:10	7.67	93.4	8.16	0.10	25.30	5.85	11	/
C8	20240425	Cloudy	15:46	7.30	89.5	8.04	0.09	25.80	7.70	32	/
C8	20240425	Cloudy	15:46	7.37	90.6	8.04	0.09	25.70	7.49	41	/
C8	20240427	Cloudy	11:21	6.11	77.7	7.94	0.10	27.70	7.72	10	/
C8	20240427	Cloudy	11:21	6.10	77.6	7.95	0.10	27.70	7.38	9	/
C8	20240429	Cloudy	15:30	5.55	69.5	8.02	0.10	26.90	11.26	22	/
C8	20240429	Cloudy	15:30	5.53	69.3	8.00	0.10	26.90	11.21	22	/


aurecon


Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C9	20240403	Sunny	14:23	7.21	85.8	9.19	0.16	24.00	18.64	41	/
C9	20240403	Sunny	14:24	7.18	85.5	9.03	0.16	24.00	18.26	43	/
C9	20240405	Sunny	13:55	7.19	85.5	8.42	0.09	24.10	6.35	36	/
C9	20240405	Sunny	13:56	7.17	85.2	8.38	0.09	24.10	6.77	34	/
C9	20240408	Cloudy	14:11	7.14	84.9	8.29	0.08	24.00	6.85	6	/
C9	20240408	Cloudy	14:12	7.09	84.2	8.23	0.08	23.90	6.99	8	/
C9	20240410	Sunny	13:44	7.33	84.7	8.10	0.08	22.50	5.93	10	/
C9	20240410	Sunny	13:45	7.32	84.6	8.07	0.08	22.50	5.46	12	/
C9	20240412	Sunny	14:11	7.10	84.3	8.77	0.28	23.90	2.96	2	/
C9	20240412	Sunny	14:12	7.06	83.9	8.71	0.25	23.90	3.29	2	/
C9	20240415	Cloudy	10:20	6.84	82.1	8.15	0.08	24.60	5.65	24	/
C9	20240415	Cloudy	10:20	6.82	81.9	8.12	0.08	24.60	5.57	15	/
C9	20240417	Cloudy	10:21	6.73	81.3	7.94	0.09	24.90	3.58	16	/
C9	20240417	Cloudy	10:21	6.73	81.4	7.93	0.09	25.00	3.39	14	/
C9	20240419	Cloudy	10:34	3.18	39.9	7.75	0.15	26.90	8.00	18	/
C9	20240419	Cloudy	10:34	3.18	39.9	7.75	0.15	27.00	7.28	19	/
C9	20240423	Cloudy	13:13	7.60	89.9	8.82	0.27	23.70	10.22	7	/
C9	20240423	Cloudy	13:13	7.61	89.8	8.80	0.27	23.60	10.46	8	/
C9	20240425	Cloudy	14:00	7.32	87.7	8.27	0.08	24.40	5.15	3	/
C9	20240425	Cloudy	14:01	7.32	87.6	8.24	0.08	24.40	5.19	4	/
C9	20240427	Cloudy	9:28	6.95	85.6	8.33	0.14	25.90	7.11	7	/
C9	20240427	Cloudy	9:29	6.95	85.6	8.32	0.14	25.90	7.13	6	/
C9	20240429	Cloudy	13:48	7.18	86.8	8.38	0.09	24.90	2.32	23	/
C9	20240429	Cloudy	13:48	7.17	86.7	8.37	0.09	24.90	2.36	33	/


aurecon


Water Quality Monitoring Location: C10											
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C10	20240403	Sunny	14:40	5.90	71.6	8.22	0.15	25.20	9.68	5	/
C10	20240403	Sunny	14:41	5.71	69.3	8.22	0.15	25.20	10.17	5	/
C10	20240405	Sunny	14:13	3.21	39.2	7.93	0.15	25.40	6.83	5	/
C10	20240405	Sunny	14:13	3.16	38.6	7.91	0.15	25.40	6.76	5	/
C10	20240408	Cloudy	14:34	3.13	38.2	7.76	0.14	25.50	12.52	5	/
C10	20240408	Cloudy	14:34	2.98	33.4	7.75	0.14	25.50	13.57	5	/
C10	20240410	Sunny	14:06	3.61	44.0	7.85	0.15	25.30	8.66	5	/
C10	20240410	Sunny	14:06	3.52	42.9	7.83	0.15	25.30	8.25	7	/
C10	20240412	Sunny	14:32	3.18	40.3	8.22	0.15	27.50	13.43	5	/
C10	20240412	Sunny	14:33	3.05	38.7	8.18	0.15	27.50	13.34	6	/
C10	20240415	Cloudy	10:41	3.88	46.6	8.44	0.14	24.20	15.69	6	/
C10	20240415	Cloudy	10:41	3.99	47.9	8.41	0.14	24.20	15.78	4	/
C10	20240417	Cloudy	10:34	3.2	40.0	7.75	0.15	26.90	9.17	22	/
C10	20240417	Cloudy	10:34	3.19	40.0	7.75	0.15	26.90	8.91	16	/
C10	20240419	Cloudy	11:10	3.14	39.4	8.67	0.26	26.90	18.49	12	/
C10	20240419	Cloudy	11:10	3.13	39.3	8.67	0.26	26.90	19.50	20	/
C10	20240423	Cloudy	13:31	6.91	81.8	8.52	0.12	23.80	18.39	19	/
C10	20240423	Cloudy	13:31	6.89	81.6	8.49	0.12	23.80	18.19	16	/
C10	20240425	Cloudy	14:28	5.12	63.2	8.02	0.12	26.00	18.35	12	/
C10	20240425	Cloudy	14:28	5.07	62.6	7.99	0.12	26.00	18.47	10	/
C10	20240427	Cloudy	9:46	7.02	86.2	8.42	0.02	25.80	7.68	6	/
C10	20240427	Cloudy	9:46	7	86.0	8.41	0.02	25.80	7.64	8	/
C10	20240429	Cloudy	14:03	3.74	46.3	8.03	0.12	26.20	5.00	7	/
C10	20240429	Cloudy	14:03	3.64	45.1	7.98	0.12	26.20	4.81	9	/


















Date









т









....









Date




























Appendix 3.1 Calibration Certificates of Impact Noise Monitoring Equipment



for

Description:	Sound Level Calibrator
Manufacturer:	RION
Type No.:	NC-75
Serial No.:	34724244

Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

\checkmark	Within
	Outside

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by:

Calibration Technician

Date of issue: 3 August 2023

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Page 1 of 2

Certificate No.: APJ23-049-CC004

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street , Fo Tan, Shatin, N.T., Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail: inquiry@aa-lab.com

(A+A) ★ L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature:	22.6 °C
Air Pressure:	1006 hPa
Relative Humidity:	52.9 %

4. Calibration Equipment:

Test Equipment	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV220120	HOKLAS

5. Calibration Results

5.1 Sound Pressure Level

Nominal value	Accept lower level	Accept upper level	Measured value
dB	dB	dB	dB
94.0	93.6	94.4	94.0

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Certificate No.: APJ23-049-CC004

Page 2 of 2



Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	SVAN 971 (Serial No.:C132269)
Microphone:	ACO 7052 E (Serial No.: 85230)
Preamplifier:	SVANTEK SV-18 (Serial No.:C122483)
	Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz − 8kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 19 October 2023

Date of calibration: 26 October 2023

Date of NEXT calibration: 25 October 2024

Calibrated by: Calibration Technician

Certified by: Mr. Ng Yan Wa

Date of issue: 27 October 2023

Certificate No.: APJ23-091-CC003

Page 1 of 4

Laboratory Manager

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	22.6 °C
Air Pressure:	1016 hPa
Relative Humidity:	<u>65.3</u> %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SPL	Fast	94	1000	94.3	±0.4

Linearity

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.3	Ref
25-124.9	dBA	SPL	Fast	104	1000	104.3	±0.3
				114		114.3	±0.3

Time Weighting

Sett	ing of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	/eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SPL	Fast	94	1000	94.3	Ref
23-124.9	uDA	SFL	Slow	94	1000	94.3	±0.3

Certificate No.: APJ23-091-CC003



Page 2 of 4



Frequency Response

Linear Response

Sett	Setting of Unit-under-test (UUT)				lied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.6	±2.0
					63	95.2	±1.5
					125	94.5	±1.5
					250	94.3	±1.4
25-124.9	dB	SPL	Fast	94	500	94.3	±1.4
					1000	94.3	Ref
					2000	94.5	±1.6
					4000	94.2	±1.6
					8000	91.1	+2.1; -3.1

A-weighting

Set	ting of 1	Unit-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.3	-39.4 ±2.0
					63	68.4	-26.2 ±1.5
					125	78.3	-16.1 ±1.5
					250	85.7	-8.6 ±1.4
25-124.9	dBA	SPL	Fast	94	500	91.1	-3.2 ±1.4
					1000	94.3	Ref
					2000	95.3	$+1.2 \pm 1.6$
					4000	94.9	+1.0 ±1.6
					8000	89.8	-1.1 +2.1; -3.1

C-weighting

Setting of Unit-under-test (UUT)				Арр	Applied value		IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
					31.5	91.7	-3.0 ±2.0
					63	94.4	-0.8 ±1.5
					125	94.3	-0.2 ±1.5
					250	94.3	-0.0 ±1.4
25-124.9	dBC	SPL	Fast	94	500	94.3	-0.0 ±1.4
					1000	94.3	Ref
					2000	94.3	-0.2 ±1.6
					4000	93.4	-0.8 ±1.6
					8000	88.3	-3.0 +2.1; -3.1



Page 3 of 4

Certificate No.: APJ23-091-CC003

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

94 dB 31.5 Hz ± 0.10 63 Hz ± 0.05 125 Hz ± 0.05 250 Hz ± 0.05 500 Hz ± 0.05 1000 Hz ± 0.05 2000 Hz ± 0.05 4000 Hz ± 0.05 8000 Hz ± 0.10 104 dB 1000 Hz ± 0.05 114 dB 1000 Hz ± 0.05

Uncertainties of Applied Value:

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-091-CC003

Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: 96062)
Microphone:	13905
Preamplifier:	SVANTEK SV 18 (Serial No.:C132231)

Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit E, 12/F., Ford Glory Plaza,
	Nos. 37-39 Wing Hong Street,
	Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz − 8kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by: Calibration Technician

Date of issue: 3 August 2023

Certificate No.: APJ23-049-CC001

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Page 1 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	22.6 ° C
Air Pressure:	1006 hPa
Relative Humidity:	52.9 %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25.0-124.2	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Sett	ing of Ur	iit-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
25.0-124.2	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
25.0.124.2		CDI	Fast	0.1	1000	94.0	Ref
25.0-124.2	dBA	SPL	Slow	94	1000	94.0	±0.3

Certificate No.: APJ23-049-CC001



Page 2 of 4



Frequency Response

Linear Response

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. '	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.3	±2.0
					63	94.2	±1.5
					125	94.1	±1.5
					250	94.1	±1.4
25.0-124.2	dB	SPL	Fast	94	500	94.0	±1.4
					1000	94.0	Ref
					2000	93.7	±1.6
					4000	93.1	±1.6
					8000	91.9	+2.1; -3.1

A-weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.3	-39.4 ±2.0
					63	68.2	-26.2 ± 1.5
			125	78.0	-16.1±1.5		
				250	85.4	-8.6±1.4	
25.0-124.2	dBA	SPL	Fast	94	500	90.8	-3.2 ± 1.4
					1000	94.0	Ref
					2000	94.9	$+1.2 \pm 1.6$
					4000	94.1	$+1.0 \pm 1.6$
					8000	90.9	-1.1+2.1; -3.1

C-weighting

Setti	ing of Uni	it-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.3	-3.0 ±2.0
					63	93.3	-0.8 ± 1.5
			125	93.9	-0.2 ± 1.5		
				250	94.0	-0.0 ± 1.4	
25.0-124.2	dBC	SPL	Fast	94	500	94.0	-0.0 ± 1.4
					1000	94.0	Ref
					2000	93.6	-0.2 ± 1.6
					4000	92.4	-0.8 ± 1.6
					8000	89.1	-3.0 +2.1: -3.1

Certificate No.: APJ23-049-CC001



Page 3 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-049-CC001

Appendix 3.2 Event and Action Plan for Noise Exceedance

Event and Action Plan for Noise

Event	ET	IEC	ER	Contractor
Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and the Contractor and formulate remedial measures; and Increase monitoring frequency to check the effectiveness of mitigation measures. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; and Supervise the implementation of remedial measures. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.
Level	 Notify IEC, ER, EPD, and Contractor; Identify source and investigate the cause of exceedance; Repeat measurement to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Discuss with the IEC, Contractor and ER on remedial measures required; Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, and Contractor on the potential remedial actions; and Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; and Stop the relevant portion of works as determined by ER, until the exceedance is abated.

Appendix 3.3 Impact Noise Monitoring Data



Noise Level Results at HC_M3a

							Leq-5min	, dB(A)			Leq-	Leq-30min with
											30min,	free-field
Date		Tim	ne	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
05/04/2024	8:34	-	9:04	Fine	64.2	64.4	63.7	67.1	66.9	68.4	66.1	69.1
12/04/2024	8:12	-	8:42	Sunny	65.9	65.1	68.7	67.9	67.4	67.7	67.3	70.3
19/04/2024	8:57	-	9:27	Cloudy	64.4	63.8	65.4	64.7	64.9	64.4	64.6	67.6
26/04/2024	8:29	-	8:59	Cloudy	65.7	64.1	64.4	64.9	66.2	65.1	65.1	68.1
											Max	Min
											70.3	67.6

Noise Level Results at HC_M4

							Leq-				
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
05/04/2024	9:11	-	9:41	Fine	67.8	68.1	68.9	69.4	68.8	68.1	68.6
12/04/2024	8:47	-	9:17	Sunny	69.4	68.1	68.8	68.3	67.9	67.2	68.3
19/04/2024	9:33	-	10:03	Cloudy	69.1	68.4	68.8	68.9	67.2	69.3	68.7
26/04/2024	9:02	-	9:32	Cloudy	66.9	67.4	68.2	68.7	68.2	69.5	68.2
										Max	Min
										68.7	68.2

Noise Level Results at HC_M6

							Leq-5min	, dB(A)			Leq-
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
05/04/2024	9:48	-	10:18	Fine	63.1	64.4	62.8	62.1	63.7	63.3	63.3
12/04/2024	9:22	-	9:52	Sunny	64.7	63.9	62.2	64.5	63.9	63.1	63.8
19/04/2024	10:07	-	10:37	Cloudy	64.2	65.7	64.1	63.5	63.3	64.8	64.3
26/04/2024	9:39	-	10:09	Cloudy	62.9	63.3	64.1	64.4	62.8	62.5	63.4
										Max	Min
										64.3	63.3



Noise Level Results at LFT_M1

							Leq-5min	, dB(A)			Leq-
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)
05/04/2024	13:46	-	14:16	Fine	58.4	57.6	59.1	57.4	57.2	58.1	58.0
12/04/2024	13:05	-	13:35	Sunny	59.6	57.1	57.7	58.4	58.8	59.4	58.6
19/04/2024	14:21	-	14:51	Cloudy	58.3	59.6	59.1	59.7	60.4	61.9	60.0
26/04/2024	13:51	-	14:21	Cloudy	58.6	59.3	60.2	58.8	59.4	59.9	59.4
										Max	Min
										60.0	58.0

Noise Level Results at LFT_M3A

							Leq-5min	, dB(A)			Leq-	Leq-30min with
											30min,	free-field
Date		Time	9	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
05/04/2024	13:01	-	13:31	Fine	61.2	62.8	63.9	63.7	63.6	63.3	63.2	66.2
12/04/2024	11:24	-	11:54	Sunny	64.2	63.5	63.9	63.0	64.7	65.5	64.2	67.2
19/04/2024	13:36	-	14:06	Cloudy	64.1	63.6	63.3	63.7	65.2	65.4	64.3	67.3
26/04/2024	13:09	-	13:39	Cloudy	65.2	64.1	65.5	65.9	63.6	63.1	64.7	67.7
											Max	Min
											67.7	66.2

Noise Level Results at LFT_M5

							Leq-5min	, dB(A)			Leq-
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
05/04/2024	11:14	-	11:44	Fine	65.4	64.1	63.3	63.9	63.7	65.5	64.4
12/04/2024	10:47	-	11:17	Sunny	64.1	62.8	62.3	63.8	65.4	64.9	64.0
19/04/2024	13:02	-	13:32	Cloudy	65.8	65.4	64.7	64.7	62.9	64.1	64.7
26/04/2024	11:34	-	12:04	Cloudy	64.0	65.8	66.4	65.9	65.6	67.7	66.0
										Max	Min
										66.0	64.0

Noise Level Results at LFT_M11

							Leq-5min	, dB(A)			Leq-
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
05/04/2024	10:36	-	11:06	Fine	59.8	60.0	61.2	58.9	60.3	61.1	60.3
12/04/2024	10:09	-	10:39	Sunny	60.3	60.7	61.5	61.1	59.4	59.9	60.5
19/04/2024	11:22	-	11:52	Cloudy	61.4	59.8	59.4	58.8	59.1	59.1	59.7
26/04/2024	10:56	-	11:26	Cloudy	60.4	60.9	61.2	60.8	61.4	61.5	61.0
										Max	Min
										61.0	59.7



Noise Level Results at SSNV_M2

							Leq-5min	, dB(A)			Leq-
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
19/04/2024	15:11	-	15:41	Cloudy	61.2	60.7	59.6	59.9	60.1	60.4	60.3
26/04/2024	16:47	-	17:17	Cloudy	60.8	61.1	60.3	61.5	59.4	60.7	60.7
										Max	Min
										60.7	60.3


Noise Level Results at SSNV_M3


					Leq-5min, dB(A)						
											30min,
Date		Time		Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)
19/04/2024	16:23	-	16:53	Cloudy	62.3	64.1	63.9	63.3	63.7	64.1	63.6
26/04/2024	16:09	-	16:39	Cloudy	65.9	64.8	64.4	62.7	63.0	62.3	64.0
										Max	Min
										64.0	63.6

Noise Level Results at SSNV_M6


							Leq-5min,	, dB(A)			Leq-	Leq-30min with
											30min,	free-field
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
19/04/2024	15:46	-	16:16	Cloudy	59.6	60.3	61.7	61.1	60.2	59.9	60.5	63.5
26/04/2024	15:29	-	15:59	Cloudy	59.9	60.5	60.1	59.7	58.6	59.3	59.7	62.7
											Max	Min
											63.5	62.7



























50.0									
45.0									
40.0	1	1	1	1	1	1	1	1	
J24	J24	J24	J24	024	024	J24	J24	924	224
14/2	14/2	14/2	14/2	14/2	14/2	14/2	14/2	14/2	14/2
18/C	19/0	20/C	21/(22/0	Date 🕅	24/(25/(26/(27/10

Appendix 5.1 Waste Flow Table

Contract No.: DC/2022/02

	Ad	ctual Quantitie	s of Inert C&D	Materials Ge	nerated Montl	hly	Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity of Materials Generated	Hard Rock, Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	$(in '000 m^3)$	$(in '000 m^3)$	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Feb	0.053	0.046	0.000	0.000	0.053	0.000	0.000	0.000	0.000	0.000	0.030
Mar	0.437	0.098	0.000	0.000	0.437	0.000	0.000	0.000	0.000	0.000	0.055
Apr	1.040	0.305	0.000	0.000	1.040	0.000	0.000	0.000	0.000	0.000	0.000
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
June	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Half Year Sub-total	1.530	0.449	0.000	0.000	1.530	0.000	0.000	0.000	0.000	0.000	0.085
July	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
August	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
September	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
October	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
November	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
December	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
2024 Total	1.530	0.449	0.000	0.000	1.530	0.000	0.000	0.000	0.000	0.000	0.085
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
June	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Half Year Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
July	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
August	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
September	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
October	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
November	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
December	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
2025 Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Accumulated Total	1.530	0.449	0.000	0.000	1.530	0.000	0.000	0.000	0.000	0.000	0.085

Monthly Summary Waste Flow Table

Remarks: 1 tonne = 2m³

Appendix 10.1 Complaint Log



Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics					
Period	Frequency	Cumulative	Complaint Nature			
1 Apr 2024 - 30 Apr 2024	0	0	N/A			

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics					
Period	Frequency	Cumulative	Details			
1 Apr 2024 -	0	0	N/A			
30 Apr 2024	0	0	IN/A			

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics					
Period	Frequency	Cumulative	Details			
1 Apr 2024 -	0	0	N/A			
30 Apr 2024	0	0	IN/A			

Appendix 11.1 Impact Monitoring Schedule of Next Reporting Month

	Imp	oact Noise & Water Monitoring Schedule for Co		0	mprovement Works at Yuen Long	Stage 2 (Version 0)	
				May 2024	I	1	Sat
Sun	Mon Tue W		Wed Thur		Thur	Fri	
			1		2 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	3 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11	4 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
5	6	7	8		9	10	11
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
12	13	14	15		16	17	18
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
19	20	21	22		23	24	25
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10
26	27	28	29		30	31	
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10			Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M7, and LFT_M11	
Noise monitoring stations at Tai Noise monitoring stations at Lin	Che: HC_M3A, HC_M4, and HC_M6 Wo: TW_M2 and TW_M3 Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_J g Shan New Village: SSNV_M2, SSNV_M3, ar			Water quality monitorin Water quality monitorin	tions: g stations at Ha Che: C9 and C10 g stations at Tai Wo: C4 and C5 g stations at Lin Fa Tei: C6, C7A, and C8 g stations at Sung Shan New Village: C1A, C2, and	IC3A	
Remarks:	due to unforeseen circumstances (e.g. adverse we			water quarty montorin	a success at burg shan i tow vinage. CIA, C2, and		

1. The scineaule may be changed use to uniforcise (e.g. average weating; e.g.) 2. As stipulated in EP No: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2024 and September 2024. Thus, impact noise monitoring and impact water quality monitoring, will be suspended between April 2024 and September 2024

Document prepared by

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

- **T** +852 3664 6888
- **F** +852 3664 6999
- E hongkong@aurecongroup.com
- W aurecongroup.com

