

## Air Quality Impact Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|---------------------------|-----------|---|---|--------------------------------|---|---|-----------------------|--|
| <b>Construction Phase</b> |           |   |   |                                |   |   |                       |  |
| S.3.8.1                   | S.3.2.3   | All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include: | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1                   | S.3.2.3   | <ul style="list-style-type: none"> <li>Proper and regular watering should be provided for all exposed and excavated work sites.</li> </ul>  | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1                   | S.3.2.3   | <ul style="list-style-type: none"> <li>Open stockpiles should be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.</li> </ul>                   | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>All excavated or stockpile of dusty materials should be entirely covered by impervious sheeting or sprayed with water to ensure that the entire surface is wet. They should be sprayed with water immediately prior to any loading or transfer activities. These materials should be removed, backfilled or reinstated where practicable.</li> </ul>                | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>After the removal of stockpiles, the remaining dusty material should be sprayed with water and cleared from the surface of roads. Stockpiling areas of dusty materials should not be extended beyond the pedestrian barriers, fencing or traffic cones.</li> </ul>  | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>At locations with proposed open excavation and reinstatement works, hoarding of not less than 2.4 m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. The contractor should ensure that the hoardings are well maintained throughout the entire construction period.</li> </ul> | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|---|---|--------------------------------|---|---|-----------------------|--|
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>Vehicles used for the transportation of dusty materials/ spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.</li> </ul>   | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>Vehicle wheel washing facilities will be provided at exit of the works site. The areas where vehicle wheel washing activities are carried out and the section of the construction site between the vehicle washing facilities and the exit should be paved with concrete or bituminous materials.</li> </ul> | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>Where possible, routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.</li> </ul>  | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation        | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve?   | Implementation Status | Starting date of Implementation  |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>All demolished materials that may generate dust should be covered entirely by impervious sheeting or placed in a covered area with the top and three sides enclosed within a day of demolition.</li> </ul>  | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Air Pollution Control (Construction Dust) Regulation  | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>At construction works areas where demolition takes place, water or dust suppression chemicals should be sprayed prior to, during and immediately after the demolition activities to ensure that the top surface remains wet.</li> </ul>                                 | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation                            | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>The requirements stipulated in the Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness should be followed as far as practicable to enhance the cleanliness and tidiness of construction sites.</li> </ul> | Air Quality (fugitive dust) Control during Construction Phase     | Contractor(s)                  | At all construction areas of the site during the entire construction period | Development Bureau Technical Circular (Works) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures   | What requirements or standards for the measures to achieve?             | Implementation Status  | Starting date of Implementation  |
|----------|-----------|---|---|--------------------------------|--|---|--|--|
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>NRMMs should be approved or exempted with a label issued by EPD. The label should be displayed at a conspicuous position of the machine or vehicle. Nonroad vehicles are required to meet the Euro V emission standards and smoke requirements as stipulated under the Air Pollution Control (Vehicle Design Standards) (Emission) Regulation.</li> </ul>  | Emission from NRMM during Construction Phase                      | Contractor(s)                  | At all construction areas of the site during the entire construction period            | Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation | Deficiency of Mitigation Measures but rectified by the Contractor. | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.3.8.1  | S.3.2.3   | <ul style="list-style-type: none"> <li>The works at overlapping section are recommended to be scheduled to avoid works at the areas near Fan Kam Road.</li> <li>The Contractor shall liaise with No. CE 61/2012 (HY) – Improvement to Fan Kam Road – Investigation contractors so as to avoid undertaking works concurrently with the works from CE 61/2012 Project when they are in the close proximity. As a conservative approach, works for drainage improvement shall be carried when the works from the No. CE 61/2012 project is over 500 m away.</li> </ul> | Prevent potential cumulative construction air quality impacts     | Contractor(s)                  | At all construction areas of the site for Ha Che during the entire construction period | -   | Implemented  | Ha Che:<br>20 February 2024  |

### Noise Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures            | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                                 | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks |
|---------------------------|-----------|---|---|--------------------------------|--|---|-----------------------|--|---------|
| <b>Construction Phase</b> |           |   |   |                                |  |   |                       |  |         |
| S.4.6.6                   | S. 4.8.1  | Use of quiet PMEs and smaller sized of PMEs as practicable.                   | Noise control during construction                                 | Contractor(s)                  | Construction areas near the specified locations during the construction period | EIAO-TM and NCO   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |         |
| S.4.6.7                   | S. 4.8.1  | Use of quiet PME for generator, mobile crane and excavator, wheeled/ tracked. | Noise control during construction                                 | Contractor(s)                  | Construction areas near the specified locations during the construction period | EIAO-TM and NCO   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |         |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                                 | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks   |
|----------|-----------|--|---|--------------------------------|--|---|-----------------------|--|---|
| S.4.6.8  | S. 4.8.1  | The Contractor should be responsible for the design of temporary/ movable noise barriers with consideration of the size of PME and the requirements of intercepting the line of sight between the noise sensitive receivers and PME. | Noise control during construction                                 | Contractor(s)                  | Construction areas near the specified locations during the construction period | EIAO-TM and NCO   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 | The mitigation measures of utilising material stockpiles and other structures as noise barriers, is not applicable to the construction areas. |

Environmental Mitigation Implementation Schedule (EMIS)

| S.4.7.1 | S. 4.8.1 |  | Noise control during construction | Contractor(s) | At all construction areas of the site during the entire construction period | EIAO-TM and NCO | Implemented |  |
|---------|----------|--|-----------------------------------|---------------|---|-----------------|-------------|--|
|         |          | <ul style="list-style-type: none"> <li>• The Contractor shall adopt the Code of Practice on Good Management Practice to Prevent Violation of the NCO (Cap. 400) (for Construction Industry) published by the EPD;</li> <li>• The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines;</li> <li>• Before commencing any work, the Contractor shall submit to the Environmental Review for approval the method of working, equipment and noise mitigation measures intended to be used at the site;</li> <li>• The Contractor shall devise and execute working methods to minimise the noise impact on the identified surrounding sensitive uses, and provide experienced personnel with suitable training to ensure that those methods are implemented;</li> <li>• Noisy equipment and noisy activities should be located as far away from the NSR's as is practical;</li> <li>• Machines and plant (such as dump truck, vibratory compactor, lorry, cranes) that may be intermitted use should be shut down between work periods or should be throttled down to a minimum. Additionally, the combined use of noisy equipment/ machines should be avoided, when possible;</li> </ul> |                                   |               |   |                 |             | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |



| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|---------|
|          |           | <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction programme;</li> <li>Silencers, mufflers or acoustic treatment mats on construction equipment should be utilised and properly maintained during the construction duration;</li> <li>Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures should be effectively utilised as noise barriers, where practicable.</li> </ul> |   |                                |   |   |                       |  |         |
| S.4.7.2  | S. 4.8.1  | The Contractor shall, from time to time, be aware of the noise impacts on the surrounding NSRs through adequate noise monitoring during the works so that adjustments can be made to the number of plants used for any construction activity and the corresponding plant positioning. These requirements shall be incorporated into the project works contract.  | Noise control during construction                                 | Contractor(s)                  | At all construction areas of the site during the entire construction period | EIAO-TM and NCO   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |         |

## Ecological Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address  | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|---------------------------|-----------|---|--|--------------------------------|--|---|-----------------------|--|
| <b>Construction Phase</b> |           |   |  |                                |  |   |                       |  |
| S.5.9.2                   | S.5.2.1   | The section of watercourse with construction activities should be hydrologically isolated from the rest of the watercourse as far as practicable (except discharge of treated runoff).  | Ecological – to avoid and minimize the spatial impact/ disturbance to the riverine habitat                         | Contractor(s)                  | During construction at all sites               | EIA, contractual requirements                               | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.5.9.2                   | S.5.2.1   | The staged construction activities should be commenced from upstream and progresses toward the downstream area and the reinstatement work especially the planting of riparian vegetation should also be undertaken in stages and commenced as soon as the hardscape work completed in the working section | Ecological – to avoid and minimize the spatial impact and shorten the temporal disturbance to the riverine habitat | Contractor(s)                  | During construction at all sites               | EIA, contractual requirements                               | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

Environmental Mitigation Implementation Schedule (EMIS)

| S.5.9.3 | S.5.2.2 | Good Site Practice   | Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites | Contractor(s) | During construction at all sites | EIA, contractual requirements | Implemented | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
|---------|---------|--|---|---------------|----------------------------------|-------------------------------|-------------|--|
|         |         | <ul style="list-style-type: none"> <li>• Effective implementation of an Environmental Management Systems in accordance with the ISO 14001 for all work sites;</li> <li>• Effective implementation of mitigation measures recommended for dust suppression, noise reduction, as well as water quality and waste management as detailed in other sections of the EIA Report.</li> <li>• Effective implementation of the Tree Preservation Measures as detailed in the guidelines published by the Tree Management Office.</li> <li>• Staff awareness training on the ecological importance of the riverine habitats and inhabited wildlife, as well as briefing on the mitigation measures recommended in the EIA Report.</li> <li>• Well defined and fenced Work Area to prevent intentional or accidental encroachment or trespassing into the adjacent habitats for access, parking and operation of plants/ machineries, as well as stockpiling of construction material or waste;</li> <li>• Fence off any potentially ecologically sensitive resources within the work area with warning signpost;</li> <li>• Water diversion by means of submerged water pump should be avoided as far as practicable to prevent obstruction of wildlife movement along the channel;</li> </ul> |   |               |                                  |                               |             |  |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation |
|----------|-----------|--|---|--------------------------------|--|---|-----------------------|---------------------------------|
|          |           | <ul style="list-style-type: none"> <li>• Waste and refuse should be stored or dumped in appropriate receptacles and on-site burning of waste should be strictly prohibited;</li> <li>• Excavated material should be properly covered or promptly disposed of, and opportunities to stockpile and backfill the topsoil should be explored;</li> <li>• No chemical should be stockpiled on-site until absolutely necessary;</li> <li>• On-site maintenance of plant/ machineries/ vehicle should be avoided as far as practicable;</li> <li>• Silt/ Sediment/ Oil traps should be installed to avoid direct discharge of effluent or site run-off;</li> <li>• Regular ecological checks;</li> <li>• Cut down of vegetation during site clearance should be in stages before groundwork takes place as such to disperse any wildlife that is sheltering in the immediate area; and</li> <li>• minimise vehicle access.</li> </ul> |   |                                |  |   |                       |                                 |

| EIA Ref.         | EM&A Ref.      | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address  | Who to implement the measures? | Location/ Timing of implementation of Measures                          | What requirements or standards for the measures to achieve? | Implementation Status  | Starting date of Implementation                                 |
|------------------|----------------|---|--|--------------------------------|---|---|--|---|
| S.5.9.4          | S.5.2.10       | The construction work in Tai Wo should be scheduled in the dry season and sandbags or other similar facilities should be placed along the southern boundary of the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition. In addition, discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. The above measure should be audited regularly as part of the routine site inspection undertaken by the ET. | Ecological – to avoid and minimize any potential impact to the Cheung Po EIA from site discharge                       | Contractor(s)                  | Tai Wo  | EIA, contractual requirements                               | Implemented  |   |
| S.5.9.6 to 5.9.7 | S.5.2.7, 5.2.8 | A detail survey to update the abundance and distribution of the endemic freshwater crabs within the project site (include the original watercourse which will be cut-off at Ha Che and Lin Fa Tei, inclusive of a receptor site search for the preparation of a “Freshwater Crab Translocation Plan”, in which the whole process including logistic arrangement should be detailed for the approval of AFCD.  | Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species | Engineer                       | Lin Fa Tei and Ha Che, before the commencement of the construction work | EIA, contractual requirements                               | Implemented, EPD advised no comment on the FCTP on 9 Feb 2024. A formal reply letter was issued by the EPD on 4 July 2024 after the submission of hardcopy for their record. | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024 |

| EIA Ref.         | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address  | Who to implement the measures? | Location/ Timing of implementation of Measures   | What requirements or standards for the measures to achieve? | Implementation Status  | Starting date of Implementation  |
|------------------|-----------|--|--|--------------------------------|--|---|--|--|
| S.5.9.6 to 5.9.7 | S.5.2.9   | Capture and translocate two endemic freshwater crabs and undertake post-translocation monitoring programme in accordance to the approved “Freshwater Crab Translocation Plan”.                       | Ecological – to avoid/minimize the direct impact to the local population of these two endemic freshwater crab species. | Contractor, ET                 | Lin Fa Tei and Ha Che, within one month before the commencement of the construction work | EIA, contractual requirements                               | Implemented, pre-construction surveys at Ha Che and Lin Fa Tei were completed between 5 and 7 Feb 2024 and 11 and 13 Mar 2024 respectively     | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024  |
| S.5.9.6 to 5.9.8 | S.5.2.9   | Before the commencement of a construction work in a new section, the site should be inspected by the ecologist to confirm no inhabitation of the two freshwater crab species.                        | Ecological – to avoid/minimize the direct impact to the local population of these two endemic freshwater crab species  | Contractor, ET                 | Lin Fa Tei and Ha Che, within one month before the commencement of the construction work | EIA, contractual requirements                               | Implemented  | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024  |
| S.5.9.9          | S.5.2.4   | The <i>Aquilaria sinensis</i> (seedling) within the site boundary at Sung Shan New Village to be protected and retained during construction in accordance with DEVB TCW No. 4/2020 Tree Preservation | Ecological – to preserve the floral species of conservation concern  | Engineer                       | Sung Shan New Village  | EIA, contractual requirements                               | Implemented  | Sung Shan New Village:<br>16 April 2024  |
| S.5.9.13-5.9.19  | S.5.2.15  | Restoration of wildlife habitat by ecological habitat and niche that could promote colonisation of aquatic wildlife during the reinstatement of embankment and channel bed                           | Ecological – to compensate for the loss of wildlife habitat especially the two endemic freshwater crab species         | Contractor(s)                  | All sites during construction  | EIA, contractual requirements                               | The restoration and planting works will be conducted after the completion of construction work at Ha Che, Lin Fa Tei and Sung Shan New Village | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

## Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks  |
|---------------------------|-----------|---|---|--------------------------------|---|---|-----------------------|--|--|
| <b>Construction Phase</b> |           |   |   |                                |   |   |                       |  |  |
| S.6.7.2                   | S.6.2.3   | <p>The mitigation measures should cover, but not limited to the following Best Management Practices:</p> <ul style="list-style-type: none"> <li>Sand/ silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/ silt particles from runoff to meet the requirements of the Technical Memorandum standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 2/23. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.</li> <li>Work programmes should be designed to minimize the size of work areas to minimize the soil exposure soil and reduce the potential for increased siltation and runoff;</li> </ul> | Water quality control during construction                         | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO and ProPECC PN 2/23                                    | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> | WPCO licenses for Ha Che, Lin Fa Tei, Sung Shan New Village and Tai Wo were granted on 26 Apr 2024, 24 May 2024, 10 July 2024 and 29 July 2024 respectively. |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|---|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | <ul style="list-style-type: none"> <li>• Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary;</li> <li>• Silt removal facilities, channels and manholes should be maintained and cleaned regularly to ensure the proper function;</li> <li>• Water pumped out from excavations should be discharged into silt removal facilities;</li> <li>• Careful programming of the works to minimize soil excavation during the rainy season. If excavation of soil cannot be avoided during the wet season (April to September), exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 2/23;</li> <li>• Earthwork surfaces should be well compacted and the subsequent permanent work or surface protection should be</li> </ul> |   |                                |  |   |                       |                                 |         |



| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|--|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | <p>carried out immediately after the final surfaces are formed;</p> <ul style="list-style-type: none"> <li>Wastewater generated from the washing down of mixer trucks and drum mixers and similar equipment should wherever practicable be recycled. The discharge of wastewater should be kept to a minimum;</li> <li>To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on-line standby pump of adequate capacity and with automatic alternating devices;</li> <li>Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment. Surface run-off should be segregated from the concrete batching plant and casting yard area as much as possible, and diverted to the stormwater drainage system. Surface run-off contaminated by materials in a</li> </ul> |   |                                |  |   |                       |                                 |         |

Environmental Mitigation Implementation Schedule (EMIS)

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|---|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | concrete batching plant or casting yard should be adequately treated before disposal into stormwater drains;<br>• Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric during rainstorms. |   |                                |  |   |                       |                                 |         |

Environmental Mitigation Implementation Schedule (EMIS)

|         |        |  |   |               |   |                          |             |  |  |
|---------|--------|--|---|---------------|---|--------------------------|-------------|--|--|
| S.6.7.4 | S6.2.3 | <p>The guidelines stipulated in the ProPECC PN 2/23 “Construction Site Drainage” issued by the EPD should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project.</p> <ul style="list-style-type: none"> <li>Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silt/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates;</li> <li>Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed</li> </ul> | Water quality control during construction | Contractor(s) | At all construction areas of the site during the entire construction period | WPCO and ProPECC PN 2/23 | Implemented | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> | <ul style="list-style-type: none"> <li>WPCO licenses for Ha Che, Lin Fa Tei, Sung Shan New Village and Tai Wo were granted on 26 Apr 2024, 24 May 2024, 10 July 2024 and 29 July 2024 respectively.</li> <li>The provision of oil interceptors in the drainage system downstream is not applicable as there is no oil/ fuel pollution spotted at the construction sites.</li> <li>Fuel tanks and storage areas are not placed</li> </ul> |
|---------|--------|--|---|---------------|---|--------------------------|-------------|--|--|

Environmental Mitigation Implementation Schedule (EMIS)

slope surfaces should be covered by tarpaulin or other means;

- All drainage facilities and erosion and sediment control structures, if any, should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms;
- Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;

at the construction sites.

- Deficiency of mitigation measures for sediment control but rectified by the Contractor.

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|--|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | <ul style="list-style-type: none"> <li>All open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; 3Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;</li> <li>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 2/23. Particular attention should be paid to the control of silty surface runoff during storm events;</li> </ul> |   |                                |  |   |                       |                                 |         |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|---|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | <ul style="list-style-type: none"> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to the public road should be paved with sufficient backfall toward the wheel-washing bay to prevent vehicle tracking of soil and silty water to public roads and drains;</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources as far as possible. The oil interceptors, if any, should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage</li> </ul> |   |                                |  |   |                       |                                 |         |

Environmental Mitigation Implementation Schedule (EMIS)

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|---------|
|          |           | <p>system after accidental spillage;</p> <ul style="list-style-type: none"> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> </ul> |   |                                |   |   |                       |  |         |
| S.6.7.5  | S.6.2.3   | Maintenance of vehicles and equipment involving activities with potential for leakage and spillage is expected to be carried out off-site and should only be undertaken within areas appropriately equipped to control these discharges.   | To control the effluent discharge during construction             | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO  | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |         |
| S.6.7.6  | S.6.2.3   | Contractor shall apply for a discharge license under WPCO.   | To control the effluent discharge during construction             | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO  | Implemented.          | <p>Ha Che:<br/>26 Apr 2024</p> <p>Lin Fa Tei:<br/>24 May 2024</p>  |         |

| EIA Ref.          | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks |
|-------------------|-----------|---|---|--------------------------------|---|---|-----------------------|--|---------|
|                   |           |   |   |                                |   |   |                       | Sung Shan New Village:<br>16 April 2024  |         |
| S.6.7.7 & S.6.7.8 | S.6.2.3   | Sewage from Workforce <ul style="list-style-type: none"> <li>Portable chemical toilets and/ or sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets to cater to 0.15 m<sup>3</sup>/day/worker of sewage and be responsible for appropriate disposal and maintenance.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Regular environmental audit on the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the</li> </ul> | To control sewage generation during construction                  | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO and Waste Disposal Ordinance                           | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |         |



| EIA Ref.            | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks |
|---------------------|-----------|---|---|--------------------------------|---|---|-----------------------|--|---------|
|                     |           | construction phase of the project would not cause water quality impact after undertaking all required measures.   |   |                                |   |   |                       |  |         |
| S.6.7.10 - S.6.7.15 | S.6.2.3   | <p>Widening of Drainage Channels</p> <ul style="list-style-type: none"> <li>Due to the characteristics of narrow width and small water flow of the existing channel, the excavation should be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel with a temporary sheet piles, earth bund or barrier so that the works area will remain dry for later excavation and widening works;</li> <li>The temporary drainage channel would be backfilled when the construction works are completed or the temporary diversion is no longer required. Although flooding of the proposed containment section seldom occurs in dry season, the excavation would consider to suspend when flood water enters the containment causing leakage of runoffs to stream water;</li> </ul> | Water quality control during construction                         | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO  | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |         |

Environmental Mitigation Implementation Schedule (EMIS)

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|--|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | <ul style="list-style-type: none"> <li>After dewatering of the streams, the sediments should be allowed to dry before excavation (yet still maintain a moist state to avoid dust nuisance). This will facilitate excavation of the sediments and also minimize the risk of drained water flowing back into watercourses or diversion channels as the sediment is handled. Where time or weather constraints require handling of wet sediment, care should be taken in the removal of sediment and the storage area should be bunded to prevent silty runoff entering watercourses. Given its small quantity, all excavated sediment should be reused on-site as backfilling material;</li> </ul> |   |                                |  |   |                       |                                 |         |
|          |           | <ul style="list-style-type: none"> <li>To further minimize the leakage and loss of sediments during excavation, tightly sealed closed grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used;</li> </ul>  |   |                                |  |   |                       |                                 |         |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  | Remarks |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|---------|
|          |           | <ul style="list-style-type: none"> <li>Excavated sediment will likely be temporarily stored on-site for reuse as backfilling material. This should be stored in a bunded area and covered at any time to avoid inadvertent release of silts and suspended solids to nearby water bodies;</li> <li>Regular monitoring of suspended solids, pH and turbidity should be conducted during excavation works. Any exceedance of water quality in the nearby water bodies caused by inadvertent release of site runoff should be rectified in accordance with EM&amp;A programme for this project.</li> </ul> |   |                                |   |   |                       |  |         |
| S.6.7.16 | S6.2.3    | <b>Cast in-situ Construction</b> <ul style="list-style-type: none"> <li>Minimise the area of the site which generates contaminated stormwater runoff;</li> <li>Provide a separate dedicated drainage system to discharge clean stormwater from the site;</li> <li>Drain all contaminated stormwater and process wastewater to a collection pit for recycling;</li> <li>Regularly clean out solids that accumulate in the pit;</li> </ul>   | Water quality control during construction                         | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO  | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |         |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve?                                   | Implementation Status | Starting date of Implementation  | Remarks |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|---------|
|          |           | <ul style="list-style-type: none"> <li>There must be no dry weather wastewater discharges from the site;</li> <li>Monitor wet weather discharges for pH and suspended solids. Retain the records.</li> </ul>   |   |                                |   |   |                       |  |         |
| S.6.7.17 | S6.2.3    | Registration to EPD as a CWP (Chemical Waste Producers) is required if chemical wastes are generated and need to be disposed of. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance (WDO). The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be used as a guideline for handing chemical wastes. | Water quality control during construction                         | Contractor(s)                  | At all construction areas of the site during the entire construction period | WPCO, WDO and the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |         |
| S.6.7.18 | S.6.2.3   | <p>Mitigation measures to avoid potential impact to Cheung Po EIS</p> <ul style="list-style-type: none"> <li>The construction work in Tai Wo should be scheduled in the dry season and sand bags or other similar facilities should be placed along the southern boundary to the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and</li> </ul>              | Water quality control during construction                         | Contractor(s)                  | At Tai Wo Area during the entire construction period                        | WPCO  | Implemented           |  |         |

Environmental Mitigation Implementation Schedule (EMIS)

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation | Remarks |
|----------|-----------|---|---|--------------------------------|--|---|-----------------------|---------------------------------|---------|
|          |           | EIS under adverse weather condition;<br>• Discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. |   |                                |  |   |                       |                                 |         |

## Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures   | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|---------------------------|-----------|---|---|--------------------------------|--|---|-----------------------|--|
| <b>Construction Phase</b> |           |   |   |                                |  |   |                       |  |
| S.7.5.1                   | S.7.2.5   | <ul style="list-style-type: none"> <li>An on-site environmental co-ordinator employed by the contractor should be identified prior to the outset of the work. Prior to commencement of project, the environmental coordinator shall prepare a WMP in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, for the Engineers Representative's approval. The WMP shall include monthly and yearly Waste Flow Tables (WFT) that indicate the amount of waste generated, recycled and disposed of (including final disposal location), and which should be regularly updated;</li> </ul> | Waste management during construction                              | Contractor(s)                  | Prior to commencement of Project works and implemented throughout the entire construction period | ETWB TCW No. 19/2005  | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.7.5.1                   | S.7.2.5   | <ul style="list-style-type: none"> <li>The Project contractor's waste management practices and effectiveness should also be audited by the Engineer on a regular basis;</li> </ul>  | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period                      | ETWB TCW No. 19/2005  | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>The reuse/ recycling of all materials on site should be investigated and exhausted prior to treatment/ disposal off-site;</li> </ul>  | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | ETWB TCW No. 19/2005  | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>Good site practices should be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation;</li> </ul>  | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | ETWB TCW No. 19/2005  | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>All waste materials should be sorted on-site into inert and non-inert C&amp;D materials, and where the materials can be recycled or reused, they should be further segregated. Inert material, or public fill will comprise stone, rock, masonry, brick, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation;</li> </ul> | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | Waste Disposal Ordinance                                    | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|---|---|--------------------------------|---|---|-----------------------|--|
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>The Project contractor should be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the contractor should make arrangements for the collection of the recyclable materials. Any remaining non-inert waste should be collected and disposed of to the landfill as last resort whilst any inert C&amp;D materials should be re-used on site as far as possible. Alternatively, if no use of the inert materials can be found on-site, the materials can be delivered to a public fill area or public fill bank after obtaining the appropriate licence;</li> </ul> | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | Waste Disposal Ordinance                                    | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>In order to monitor the disposal of C&amp;D materials and solid waste at public filling facilities and landfills, and to control fly-tipping, a trip ticket system shall be implemented by the contractor, in accordance with the contract and the requirements of DEVB TCW No. 6/2010 "Trip Ticket System for Disposal of Construction and Demolition Material";</li> </ul>   | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | DEVB TCW No. 6/2010   | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |



| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                              | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|--|---|--------------------------------|---|---|-----------------------|--|
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>Under the Waste Disposal (Chemical Waste) (General) Regulation, the Project contractor shall register as a Chemical Waste Producer (CWP) if chemical wastes such as spent lubricants, paints, etc. are generated onsite. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated onsite. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by the EPD;</li> </ul> | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | Waste Disposal (Chemical Waste) (General) Regulation        | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>A sufficient number of covered bins should be provided onsite for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins should be cleared daily and the collected waste disposed of to the nearest refuse transfer station. Further to the issue of DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness, the contractor is required to maintain a clean and hygienic site throughout the Project works;</li> </ul>   | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction period | Waste Disposal Ordinance and DEVB TC(W) No. 8/2010          | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                       | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|---|---|--------------------------------|--|---|-----------------------|--|
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>Minimize windblown litter and dust during transportation by either fitting trucks with mechanical covers or transporting waste in enclosed containers;</li> </ul>  | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction | Waste Disposal Ordinance                                    | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>All chemical toilets, if any, should be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal;</li> </ul> | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction | Waste Disposal Ordinance                                    | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling; and</li> </ul>           | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction | Waste Disposal Ordinance                                    | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                       | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|--|---|--------------------------------|--|---|-----------------------|--|
| S.7.5.1  | S.7.2.5   | <ul style="list-style-type: none"> <li>The project contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of the project construction.</li> </ul> | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction | Waste Disposal Ordinance                                    | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures                       | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|----------|-----------|---|---|--------------------------------|--|---|-----------------------|--|
| S.7.5.1  | S.7.2.5   | <p>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices.</p> <ul style="list-style-type: none"> <li>• Segregation and storage different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the workforce;</li> <li>• Use of reusable non-timber formwork to reduce the amount of C&amp;D material;</li> <li>• Prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metal shall be separated for re-used and/ or recycling to minimise the quantity of waste to be disposal of to landfill;</li> <li>• Proper storage and site practice to minimise the potential for damage and contamination of construction materials;</li> <li>• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul> | Waste management during construction                              | Contractor(s)                  | At all construction areas of the site during the entire construction | ETWB TCW No. 19/2005  | Implemented           | <p>Ha Che:<br/>20 February 2024</p> <p>Lin Fa Tei:<br/>20 March 2024</p> <p>Sung Shan New Village:<br/>16 April 2024</p> |

## Land Contamination – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address          | Who to implement the measures? | Location/ Timing of implementation of Measures  | What requirements or standards for the measures to achieve?  | Implementation Status   | Starting date of Implementation |
|---------------------------|-----------|--|--|--------------------------------|---|--|---|---------------------------------|
| <b>Construction Phase</b> |           |  |  |                                |   |  |   |                                 |
| S.8.8.1                   | S.8.2.1   | <p>Unexpected contaminated materials may be encountered near identified potential contaminated sites during construction. Should suspected contamination be found during construction, the extent and nature of contamination within project areas should be properly assessed and the contaminated soil/ groundwater should be remediated in accordance with EPD issued publications as below:</p> <ul style="list-style-type: none"> <li>Guidance Note for Contaminated Land Assessment and Remediation;</li> <li>Guidance Manual for Use of Risk-based Remediation Goals (“RBRGs”) for Contaminated Land Management; and</li> <li>Practice Guide for Investigation and Remediation of Contaminated Land.</li> </ul> | Safety precautionary measures for handling possible contaminated materials | Contractor(s)                  | During construction works within the works areas nearby the land contamination sites HC-A, HC-C, HC-D, HC-I, LFT-A, LFT-B, LFT-C, LFT-D, LFT-E and SSNV-A | Guidance Note for Contaminated Land Assessment and Practice Guide for Investigation Remediation of Contaminated Land | No unexpected contaminated material was encountered during reporting period | N/A                             |

## Landscape & Visual Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status                       | Starting date of Implementation  |
|---------------------------|-----------|---|---|--------------------------------|--|---|---|--|
| <b>Construction Phase</b> |           |   |   |                                |  |   |   |  |
| S9.12.1.1                 | S.9.2     | Construction Site Control<br>CM01 - Tree Protection and Preservation<br>Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees. | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented                                 | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S9.12.1.1                 | S.9.2     | CM02 – Compensatory Tree Planting<br>If removal of trees unavoidable due to construction impacts, trees will be compensated where technically feasible.   | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | No tree was removed during reporting period | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref.  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status                                    | Starting date of Implementation  |
|-----------|-----------|--|---|--------------------------------|--|---|--|--|
| S9.12.1.1 | S.9.2     | CM03 - Works Area and Temporary Works Areas (Good Site Practice)<br>The construction sequence and construction programme shall be optimized in order to minimize the duration of impact. Construction site controls shall be enforced including the storage of materials, and the location and appearance of site accommodation and site storage. The site office or temporary above-ground structures shall be sited in locations which are not visually prominent. | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented  | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S9.12.1.1 | S.9.2     | CM04 - Advance Implementation of Mitigation Planting<br>Replanting of existing/ disturbed vegetation shall be undertaken as soon as technically feasible.  | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | No replanting work was conducted during reporting period | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S9.12.1.1 | S.9.2     | CM05 - Coordination with Concurrent Projects<br>Coordinated implementation programme with concurrent projects to minimise impacts and where possible reduce the period of disturbance.   | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented  | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

| EIA Ref.  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|-----------|-----------|--|---|--------------------------------|--|---|-----------------------|--|
| S9.12.1.1 | S.9.2     | CM06 - Decorative Screen Hoarding<br>Decorative screen hoarding will be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/ or is close to visually sensitive receivers (VSRs) to screen undesirable views of the works site. It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S9.12.1.1 | S.9.2     | CM07 – Light Control<br>Construction and night time lighting glare will be controlled to minimize glare impact to adjacent VSRs during the construction stage. This is considered a general measure for good practice.   | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |
| S9.12.1.1 | S.9.2     | CM08 – Topsoil reuse<br>Excavated topsoil should be conserved for re-use by the project or other projects. This is considered a general measure for good site practice.  | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |



| EIA Ref.  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation  |
|-----------|-----------|--|---|--------------------------------|--|---|-----------------------|--|
| S9.12.1.1 | S.9.2     | CM09 - Channel Bed Translocation<br>Excavated natural stream bedding should be conserved for re-use by the project. This is considered a general measure for promoting sustainability and ecological continuity. | Good site practices and to minimize landscape and visual impact   | DSD and its contractors.       | Work sites                                     | EIAO-TM   | Implemented           | Ha Che:<br>20 February 2024<br><br>Lin Fa Tei:<br>20 March 2024<br><br>Sung Shan New Village:<br>16 April 2024 |

### Cultural Heritage Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.                  | EM&A Ref. | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation |
|---------------------------|-----------|--|---|--------------------------------|--|---|-----------------------|---------------------------------|
| <b>Construction Phase</b> |           |  |   |                                |  |   |                       |                                 |

| EIA Ref.   | EM&A Ref.  | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures             | What requirements or standards for the measures to achieve? | Implementation Status   | Starting date of Implementation |
|------------|------------|---|---|--------------------------------|--|---|---|---------------------------------|
| Table 10-3 | Table 10.1 | <p>Lee Tat Bridge (GB-01)</p> <ul style="list-style-type: none"> <li>A condition survey will be carried out in advance of works that may be affected by ground-borne vibration. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are recommended with aid of photo records. The condition survey report must be submitted to AMO for comment before construction activities commence. The contractor should implement the approved monitoring and precautionary measures;</li> <li>Vibration monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings should be adopted. A monitoring schedule, the location of monitoring equipment, the frequency of monitoring, reporting requirements and action plan should be included in the condition survey report. The location of any monitoring equipment in the building must be approved by the owner before installation;</li> </ul> | Cultural heritage protection                                      | Contractors                    | During the construction period, for Lee Tat Bridge (GB-01) | AMO Guidelines on CHIA; EIAO-TM                             | The condition survey report was submitted on 22 December 2023. Antiquities and Monuments Office (AMO) had no adverse comment on the report on 3 January 2024. A formal reply letter was issued by the EPD on 21 June 2024 for their acceptance on the report. | N/A                             |

| EIA Ref.   | EM&A Ref.  | Recommended Environmental Protection Measures/ Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status | Starting date of Implementation |
|------------|------------|--|---|--------------------------------|--|---|-----------------------|---------------------------------|
|            |            | <ul style="list-style-type: none"> <li>A buffer zone should be provided to separate the building or walls of the building from the construction works. The buffer zone should be clearly marked out by temporary fencing. The buffer zone should be made at least 5 m from the proposed works or if this is not possible as large as the site restrictions allow;</li> <li>The contractor should ensure that safe public access is possible, through provision of clearly marked paths separated from the construction works areas, and is provided for any such affected cultural heritage structure. It is recommended that safe public access to the bridge be provided during the construction works.</li> </ul> |   |                                |  |   |                       |                                 |
| Table 10-3 | Table 10.1 | Lan Fong Study Hall (GB-02) <ul style="list-style-type: none"> <li>No mitigation required</li> </ul>   | N/A   | N/A                            | N/A  | AMO Guidelines on CHIA; EIAO-TM                             | N/A                   | N/A                             |
| Table 10-3 | Table 10.1 | St. John's Chapel (GB-03) <ul style="list-style-type: none"> <li>No mitigation required</li> </ul>   | N/A   | N/A                            | N/A  | AMO Guidelines on CHIA; EIAO-TM                             | N/A                   | N/A                             |

| EIA Ref.   | EM&A Ref.           | Recommended Environmental Protection Measures/ Mitigation Measures  | Objectives of the recommended measures & main concerns to address  | Who to implement the measures?                | Location/ Timing of implementation of Measures | What requirements or standards for the measures to achieve? | Implementation Status   | Starting date of Implementation |
|------------|---------------------|---|--|---|--|---|---|---------------------------------|
| Table 10-1 | S.10.2.1 – S.10.2.2 | <ul style="list-style-type: none"> <li>The proposed drainage works in the Lin Fa Tei area near previous wooden archaeological remains;</li> <li>Archaeological survey prior to construction works in area marked on Figure 10.16 of the EIA report;</li> <li>A qualified archaeologist shall apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) for the archaeological fieldwork.</li> </ul>   | <p>Identification of archaeological remains, deposits and material within survey area</p> <p>Identification of archaeological extent</p>                 | Qualified archaeologist engaged by Contractor | Prior to construction phase                    | Antiquities and Monuments Ordinance                         | The Archaeological Survey at Lin Fa Tei was carried out from 16 to 28 October 2024. | 16 October 2024                 |
| Table 10-1 | S.10.2.3            | As a precautionary measure, the Antiquities and Monuments Office (AMO) should be informed immediately in case of discovery of antiquities or supposed antiquities in the course of excavation for the proposed drainage improvement works at Tai Wo area, Ha Che River area, Lin Fa Tei area (all areas except area identified for Archaeological Survey) and Sung Shan New village area, so that appropriate mitigation measures, if needed, can be timely formulated and implemented in agreement with AMO. | To ensure appropriate mitigation measures can be timely formulated and implemented to preserve archaeological data, if discovered, in agreement with AMO | Contractor                                    | During construction phase                      | Antiquities and Monuments Ordinance                         | No antiquities or supposed antiquities was discovered during the reporting period   | N/A                             |